



1900 Powell Street, 12th Floor
Emeryville, California 94608-1827
(510) 652-4500, FAX (510) 652-2246

FAX TRANSMISSION: This cover page plus 4 pages.

Date	July 13, 2001
From	Gene Barry
Project No.	6215.01-001

Deliver To	Name Of Firm	Fax Number
Barbara Cook, P.E.	DTSC	510 540-3819
Susan Hugo	ACHD	510 337-9335
Jay Grover	Chiron Corp.	510 654-5360
Ignacio Dayrit	City of Emeryville	510 596-4389
Dale Hitchcock	The Sherwin-Williams Company	510 654-7997
Randi Parker-Germain	45 th Street Artists Co-op	510 655-2807
Jane Riggan, M.S.W.	CDHS	510 622-4505
Robert Cave	BAAQMD	415 749-5030

THE INFORMATION CONTAINED IN THIS FACSIMILE IS CONFIDENTIAL AND IS INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY TO WHICH IT IS ADDRESSED. IF YOU ARE NOT THE INTENDED RECIPIENT, OR THE PERSON RESPONSIBLE FOR DELIVERING IT TO THE INTENDED RECIPIENT, DO NOT USE OR DISCLOSE THIS FACSIMILE. IF YOU HAVE RECEIVED THIS FACSIMILE IN ERROR, PLEASE NOTIFY US IMMEDIATELY BY TELEPHONE AND RETURN THE ORIGINAL TO LFR LEVINE FRICKE VIA THE U.S. POSTAL SERVICE. THANK YOU.

Comments: ATTACHED IS THE MONTHLY STATUS REPORT FOR THE SHERWIN-WILLIAMS SITE IN EMERYVILLE, CALIFORNIA.

The following have received this report via email:

Mark Johnson, Regional Water Quality Control Board (RWQCB)

Larry Mencin, The Sherwin-Williams Company

Vera Nelson, EKI

Mara Feeney, Mara Feeney & Associates

Melissa Mednick, Mara Feeney & Associates

Jody Sparks, TAG

Peggy Peischl, Geomatrix

Wini Curley, Entrix

Dan Tormey, Entrix

Yash Nyznyk, CDM

Randy Smith, CDM

Please address questions or comments to any of the undersigned:

Larry Mencin, The Sherwin-Williams Company

Mike Marsden, LFR Levine-Fricke (LFR)

Mara Feeney, Mara Feeney & Associates

216 566-1768

510 652-4500

415 863-8760

LFR Levine-Fricke

**MONTHLY SUMMARY REPORT
SHERWIN-WILLIAMS, EMERYVILLE, CALIFORNIA
July 2001**

I. ACTIONS TAKEN – JUNE 2001**A. IRMS*****Storm Water Handling***

- Monitoring of the on site multi-point storm drain system continued. Several small intensity rain events occurred during June, however, storm water was not discharged to Temescal Creek from the multi-point system.

B. Site Investigation/Risk Assessment

- Entrix continued to analyze the data from the investigation work completed to date and apply it to the risk assessment.

C. NPDES and Groundwater Monitoring

- Groundwater treatment system operations and monitoring continued in accordance with NPDES requirements.
- LFR collected groundwater level measurements from wells/piezometers associated with the former Rifkin Property.
- LFR completed treatment of iron bacteria in six extraction wells (EX-2, -3, -5, -10, -14, and -15). The extraction well pumps, discharge hoses, and well totalizers were treated using non-toxic chemicals. The purge water generated during the treatment activities was transferred to the groundwater treatment system for onsite treatment.

D. Community Relations

- Information hotline telephone message updates and coordination with the local residents and businesses were updated bi-monthly to keep the local community informed of current activities.
- A CWG meeting was not scheduled for the month of June 2001.

II. ACTIONS EXPECTED – JULY 2001**A. IRMS*****Groundwater Extraction System Retrofit***

- LFR will continue to prepare the record drawings for the retrofit of the groundwater extraction system on the former Rifkin Property.

Storm Water Handling

- Monitoring of the on site multi-point storm drain system will continue.

B. Site Investigation/Risk Assessment

- The draft Risk Assessment is anticipated to be circulated to Chiron in August 2001, with subsequent review by the CWG.
- Comments from the CWG are expected to be addressed by Entrix within three weeks of receipt of all comments (expected in early August 2001).

C. NPDES and Groundwater Monitoring

- Groundwater treatment system operations and monitoring will continue in accordance with NPDES requirements. LFR will complete and submit the 2nd quarter NPDES monitoring report to the RWQCB.
- LFR will sample wells and measure water levels in accordance with the quarterly monitoring program. LFR will complete and submit the 2nd quarter groundwater monitoring report per the Site Cleanup Requirements (SCR) Order 98-009. The quarterly groundwater monitoring report will be submitted in compact disk (CD) format along with the 2nd quarter NPDES monitoring report.
- LFR will collect groundwater level measurements from wells/piezometers associated with the former Rifkin Property.
- LFR will continue treatment of the remaining seven extraction wells (EX-1, -4, -6, -7, -8, -9, and -16) for iron bacteria using non-toxic chemicals.

D. Community Relations

- A CWG meeting is scheduled at the Sherwin-Williams' Emeryville plant on August 1, 2001 at 11:00 A.M. Note time change from 10 A.M. to 11 A.M.
- Information hotline telephone message updates and coordination with the local residents and businesses will be conducted as needed to keep the local community informed of current activities.

III. PLANNED ACTIVITIES – AUGUST 2001

A. IRMS

- Monitoring of the on site multi-point system will continue.

LFR Levine-Fricke

B. Site Investigation/Risk Assessment

- The RI report is anticipated to be completed in August 2001 and available for public review.
- The Risk Assessment is anticipated to be available for Agency review in August 2001.

C. NPDES and Groundwater Monitoring

- Groundwater treatment system operations and monitoring will continue in accordance with NPDES requirements.
- LFR will collect groundwater level measurements from wells/piezometers associated with the former Rifkin Property.

D. Community Relations

- A CWG meeting is scheduled at the Sherwin-Williams' Emeryville plant on August 1, 2001 at 11:00 A.M. **Note time change from 10 A.M. to 11 A.M.**
- Information hotline telephone message updates and coordination with the local residents and businesses will be conducted as needed to keep the local community informed of current activities.

IV. ACTION ITEMS BY OTHERS

- A revised schedule for the RI/RA/FS was originally presented in the January 8, 1999 Workplan Addendum and accepted by the RWQCB. However, due to access issues with the UPRR and neighboring properties, several milestones in this schedule will not be met. The CWG will need to discuss and approve a modified schedule for the RI/RA/FS. The RWQCB should then formally revise the SCR Order 98-009 to reflect the modified schedule.
- The CWG received the draft RI report on May 3, 2001, and will have approximately 60 days to complete their review.

V. COMPLIANCE WITH ORDER

Due to access issues on neighboring properties, several milestones in the current schedule for RI/RA/FS will likely not be met. A revised schedule will need to be discussed and approved by the CWG.

The following deliverables for tasks were submitted by the dates noted. The tasks and schedule are in accordance with the SCR Order, and revised dates agreed by the RWQCB. As noted above, the SCR schedule needs to be revised by the RWQCB for future tasks.

LFR Levine-Fricke

<u>Task</u>	<u>Anticipated Delivery Date</u>
Public Participation Plan (Final)	April 17, 1998*
Current Site Conditions, Site Use History, and Human-Made Conduits (Final)	June 19, 1998*
Health and Safety Plan (Final)	July 8, 1998*
QAPP (Final)	July 16, 1998*
Evaluation of Existing IRMs (Final)	August 10, 1998*
Workplan Addendum for Site Investigations (including Entrix response to comments)	January 8, 1999*
Remedial Investigation Report	August 2001
Risk Assessment Report	October 2001

* FINAL REPORT SUBMITTED

No obstacles have been identified which threaten compliance with the Order.