

COUNTY OF ALAMEDA UNDERGROUND TANK SYSTEM CLOSURE INSPECTION REPORT

For Use By the County of Alameda, Environmental Health

SR0020047

SR

Facility Name: CHRISTOPHER GIESE - PRIVATE RESIDENCE Contractor's name: GOLDEN GATE TANK REMOVAL

Address: 4845 PROCTOR ROAD City: CASTRO VALLEY Zip: 94546

Project Contact: TOM HALLEN Phone No.: ()

Tank ID No.				DISPENSER
Size	500 GALLONS			
Construction Material	STEEL			
Single/Double Wall	SINGLE WALL			SINGLE WALL PRODUCT PIPING
Backfill Type	NATIVE / GRAVEL			
Oxygen <10%	TANK BOTTOM 20.9 %	TANK TOP 20.9 %		
LEL <20%	TANK BOTTOM 0 %	TANK TOP 0 %		
Tank Condition	VISIBLE HOLES ON BOTH TANK ENDS NEAR BOTTOM OF TANK AGED PETROLEUM SMELL OBSERVED FROM TANK TOP OPENINGS			
Soil/Groundwater Condition	WATER IN EXCAVATION GRAVEL FROM BELOW BOTTOM OF TANK TO 1/2 WAY UP TANK SIDES NATIVE SOIL FROM 1/2 WAY UP TANK SIDES TO GROUND LEVEL			
Soil Sample Depth	N/A			
Number and Description of Soil/Groundwater Samples (Indicate Sample Locations on Site Plan.)	WATER SAMPLES OBTAINED FROM TANK EXCAVATION SOIL SAMPLE WAS NOT OBTAINED FROM TANK EXCAVATION COMPOSITE SOIL SAMPLE OBTAINED FROM BACK FILL			SOIL SAMPLE TAKEN 2 FEET BELOW DISPENSER IN NATIVE SOIL (DISPENSER WAS INSTALLED ON CEMENT PAD)

Disposition of Tank Contents: _____ Piping: Rinsed/Tested/Capped. Rinsate: Shipped on Manifest.
 Tank & Piping Transport: Shipped on Manifest; Transporter Name Same as on Application. Hauled as scrap metal
 Sampling: Evidence Tape; Chain of Custody; Samples Refrigerated; Pipeline Samples Taken Yes, No (If no, explain why in Comments.)
 Soil: Soil Stored on Bermed Plastic & Covered; Soil Returned to Excavation. Site Plan: Attached.

Comments/Special Conditions: SINGLE WALLED STEEL PIPING RUN UNDER 20 FEET NO SAMPLE OBTAINED. PIPING REMOVED AND DISPOSED OF AS SCRAP METAL.

Inspector: ROBERT WESTON Agency: ACDEH Date: APRIL 19, 2012 Start Time: 10:30 AM Stop Time: 2:00 PM

Signature of Contractor/Authorized Agent: _____ Date: _____ Page _____ of _____