

Detterman, Mark, Env. Health

From: Detterman, Mark, Env. Health
Sent: Thursday, March 19, 2015 1:45 PM
To: 'Russi, Tonya'
Cc: MacLeod, Carryl G; Roe, Dilan, Env. Health
Subject: RE: Chevron site 97127 (I-580 and Grant Line Road, Tracy, CA):

Thanks for the update Tonya.

Please use this email to document ACEH concurrence with the requested extension.

Mark Detterman
Senior Hazardous Materials Specialist, PG, CEG
Alameda County Environmental Health
1131 Harbor Bay Parkway
Alameda, CA 94502
Direct: 510.567.6876
Fax: 510.337.9335
Email: mark.detterman@acgov.org

PDF copies of case files can be downloaded at:

<http://www.acgov.org/aceh/lop/ust.htm>

From: Russi, Tonya [<mailto:Tonya.Russi@arcadis-us.com>]
Sent: Thursday, March 19, 2015 1:01 PM
To: Detterman, Mark, Env. Health
Cc: MacLeod, Carryl G; Roe, Dilan, Env. Health
Subject: FW: Chevron site 97127 (I-580 and Grant Line Road, Tracy, CA):

Hi Mark,

ARCADIS would like to request an extension of April 30, 2015 for supply well destruction activities and reporting.

As detailed in the email below the water supply well has been detonated and backfilled with concrete, however, the well casing needs to be removed to 5 feet below ground surface. Additionally, there are several hazards located near the well that still need to be addressed prior to casing removal. In order to complete activities, ARCADIS will need to remove a water spigot, sprinkler control box, and electrical box. ARCADIS has opened a ticket with PG&E and we will meet them onsite to either lockout tag out the electrical box or temporarily disconnect power. The property owner responded yesterday with acknowledgement of activities.

Thank you,
Tonya

From: Russi, Tonya
Sent: Wednesday, March 18, 2015 3:19 PM
To: D.M. Livermore (dmbasmatirice@yahoo.com)
Cc: MacLeod, Carryl G; ACoulter@chevron.com; dilan.roe@acgov.org; Detterman, Mark, Env. Health (Mark.Detterman@acgov.org); Kwong, Loretta
Subject: Chevron site 97127 (I-580 and Grant Line Road, Tracy, CA):

Hi Ardi,

ARCADIS was onsite March 6, 2015 to conduct water supply well destruction activities, however, due to unknown well construction details we were unable to complete destruction activities. The well was detonated and backfilled with concrete however Water Zone 7 requires that the well casing be removed to a depth of 5 feet below ground surface and backfilled. The water supply well is dual cased and we were unable to remove the casing on March 6, 2015. ARCADIS will return to the site on April 8, 2015 to remove the casing and backfill the void.

While onsite during well destruction activities it was observed that a water spigot, sprinkler control box, (image 1 attached) and electric junction box (image 6) were not removed from the site. In order to complete well destruction activities, ARCADIS will need to remove the spigot, sprinkler control box, and the electrical box. Additionally, ARCADIS will meet PG&E onsite and lockout/tag out the electrical box.

Please respond by March 25, 2015 with acknowledgement of this email, otherwise we assume concurrence with the plan and will proceed.

Image 1 - spigot
Image 6 – electrical box

Thank you,

Tonya Russi | Senior Scientist | tonya.russi@arcadis-us.com

ARCADIS U.S., Inc. | 101 Creekside Ridge Court, Suite 200 | Roseville, CA, 95678

T: 916 865 3168

Connect with us! www.arcadis-us.com | [LinkedIn](#) | [Twitter](#) | [Facebook](#)

ARCADIS, Imagine the result

Please consider the environment before printing this email.