

## Detterman, Mark, Env. Health

---

**From:** Tougeron, Christopher, Env. Health  
**Sent:** Monday, September 10, 2012 11:32 AM  
**To:** 'Ron Rinehart'  
**Cc:** Detterman, Mark, Env. Health  
**Subject:** RE: Schedule for UST Removal Next Week

Ron,

In reviewing the work schedule, what does rinse lightly refer to? As a permit condition no rinsing shall take place in the excavation.

Thank you

Sincerely,

Chris Tougeron  
Hazardous Materials Specialist  
Alameda County Health Agency  
1131 Harbor Bay Parkway  
Alameda, CA 94502  
Ph: 510-567-6804  
Fax: 510-337-9335  
Email: [christopher.tougeron@acgov.org](mailto:christopher.tougeron@acgov.org)  
[www.acgov.org/aceh](http://www.acgov.org/aceh)

---

**From:** Ron Rinehart [<mailto:rkrinehart@comcast.net>]  
**Sent:** Wednesday, September 05, 2012 10:10 AM  
**To:** Daryl Bruce  
**Cc:** Jody Halvorsen; Rene Descovich; Steve Finch; Kent Olsen; Peter Cusack; Tougeron, Christopher, Env. Health  
**Subject:** Schedule for UST Removal Next Week

All:

Below please find our schedule for the removal of the 6000 gallon steel tank at 1342 Stanford Avenue "Emeryville Parkside". We will need about a 100' by 100' area to stage trucks, tank and excavator.

Monday September  
10th

Company

1. Block eastern driveway and at least 1/2 of the parking lot on the east end at 6:00 AM.

Build Group

2. Deliver excavator (Monday AM).

CES

3. Excavate all supply/return lines, tank top, one side and one end (afternoon).

CES

4. Stockpile soil on plastic, cover with plastic.

CES

- 5. Remove all lines, vents and fill risers, plug with plastic caps.  
CES
- 6. Figure out tank hoisting methods.  
CES

Tuesday September 11th

- 1. Block eastern driveway and at least 1/2 of the parking lot on the east end at 6:00 AM.  
Build Group
- 2. Pump out existing liquids, rinse lightly, re-pump liquids, install dry ice at 11:30 AM.  
Enviroserve
- 3. Build tank cleaning pad, stage low bed truck to haul tank.  
CES
- 4. Check LEL and O2 periodically.  
Enviroserve
- 5. County of Alameda to show up at 1:30 PM.  
County
- 6. Hoist tank to plastic lined pad and clean tank.  
CES/Enviroserve
- 7. Have Marine Chemist certify tank as clean.  
CES/Enviroserve
- 8. Haul tank to ALCO Metals for recycling.  
Enviroserve
- 9. Treadwell and Rollo to sample stockpiled soil and tank pit with County.  
Treadwell and Rollo
- 10. Slope sidewalls for safety.  
CES
- 11. Install chain link fence panels (provided by Build Group) around excavation.  
CES

Wait for results of Treadwell and Rollo sampling and analysis.

**CES**  
Complete Environmental Solutions, Inc.

**Ronald K. Rinehart**  
Estimator

(916) 990-4601 Cell  
[ron@completeinc.net](mailto:ron@completeinc.net)

(707) 747-4800 Office  
(707) 747-4954 Fax

4690 E. Second Street, Suite #3  
Benicia, California 94510