



P.O. Box 11588
Berkeley CA 94701-2588
Phone (510) 528-0715
Fax (510) 528-0715

FAX TRANSMISSION SHEET

TO: MS. JULIET SAINI

FAX #: 569-4757

FROM: PENG

DATE: JUNE 11/93

SUBJECT: WORK PLAN REVISIONS - CUROCO

PAGES: 2
(to follow)

JULIET:

THANKS A LOT FOR REVIEWING THE
WP SO QUICKLY.

ATTACHED PLS FIND REVISIONS TO WP.

WILL CALL YOU MONDAY MORNING.

HAVE A NICE WEEKEND.

PENG



MEMORANDUM

TO: Ms. Juliet Shin
Hazardous Materials Specialist
Alameda County Health Services Agency
80 Swan Way
Oakland, California 94621

FROM: Peng Leong

SUBJECT: Work Plan - Revisions
Limited Site Investigation
Curoco Steel Systems Facility
Albany, California

DATE: June 11, 1993

Based on our telephone conversation this afternoon, we have included the following revisions to our Work Plan for performing a limited site investigation at the Curoco Steel Systems Facility located at 536 Cleveland Avenue in Albany, California ("the Site").

Two grab groundwater samples will be collected from a total of two hydropunch locations west (downgradient) of the former UST at the Site. The proposed hydropunch location closest to the Southern Pacific railroad tracks will be relocated approximately 25 feet north of the existing proposed location (see Figure 2).

A boring will initially be drilled to establish the approximate depth of the groundwater table. The hollow diameter steel casing containing a perforated PVC screen at the bottom of the casing will be advanced to approximately one foot below the groundwater surface. The casing will then be retracted approximately 18 inches to screen across the groundwater surface and allow infiltration of groundwater.

cc: Mr. Ron Mayo, Curoco Management Corporation

CLEVELAND AVENUE

Approximate Property Line

CUROCO STEEL SYSTEMS

Former 550-gallon Underground Tank Location

Southern Pacific Railroad Tracks



EXPLANATION:

⊕ Proposed Hydropunch Location

Scale: 1" = ± 60'

June 1993

PROPOSED HYDROPUNCH LOCATIONS Curoco Steel Systems

Figure 2

Project 2045

