



July 25, 1995

Mr. Barney Chan
Hazardous Materials Specialist
Alameda County Health Care Services Agency
Department of Environmental Health
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577

7/25/95
through conversation w/
Mr Conway I agreed w/
the alternate location for
AMW-9 + the moving of AMW 9
+ AMW 7 slightly NE.
Be

RE: New Starting Date for Well Installations at Young's
Cleaners/Foothill Square

By Facsimile: (510) 337-9335

Dear Mr. Chan:

After conferring with our contract driller, Gregg Drilling (Gregg) of Martinez, I have arranged Friday, July 28, 1995 at 8:00 AM as the date and time to begin the installation of the four new wells at the subject site. I expect the well installations to proceed approximately in the following order:

- On Friday, July 28, a standard sized drill rig will install the first of two permanent conductor casings for a deep aquifer well (AMW-8) to about 35 to 40 feet below surface grade (bsg);
- On Monday, July 31, the large rig will install the second of two permanent conductor casings for the second deep aquifer well (AMW-9) to about 35 to 40 ft bsg;
- On Tuesday, August 1, a track-mounted limited access rig will install one 2-inch-diameter PVC well through the conductor casing installed on Friday, and one two-inch-diameter PVC well (AMW-6) to about 25 ft bsg within the breezeway closest to the dry cleaners;
- On Wednesday, August 2, the track-mounted limited access rig will install the second of two deep wells through the conductor casing installed on Monday (AMW-9), and the second shallow well (AMW-7) to about 25 feet bsg.

will use
AMW-9 alternate
location.
~ Aug 3
begin excavation
outside bldg

conductor
casings
deep
wells

July 25, 1995

Mr. Barney Chan
Alameda County Health Care Services Agency
1131 Harbor Bay Parkway, Suite 250
Alameda County, CA 94502-6577

Page 2 of 2

Chris Pruner, office manager at Gregg Drilling, said that their limited access rig is not heavy enough to install a permanent steel conductor casing to the required depth for a deep well within the breezeway. As we had discussed, this means that I will need to place the well identified as AMW-9 in my July 11 Workplan addendum in a location where we have enough room for a normal sized rig. At the request of our client, I plan to install wells AMW-9 and AMW-7 about 25 feet to 30 feet northeast of the approximate locations shown for them in the draft figure that accompanied our July 11 Workplan addendum. This will prevent them from interfering significantly with traffic at the Lucky market. *ok*

Please call me at (415) 726-7700 with any questions you have about the proposed schedule and scope of work.

Sincerely,

Charles D. Conway
Charles D. Conway
Augeas Corporation

cc: client