

ALCO  
HAZMAT

93 NOV 18 AM 10: 57

# TRANSMITTAL

TO: Mr. Michael Whelan  
Environmental Engineer  
ARCO Products Company  
P.O. Box 5811  
San Mateo, California 94402

DATE: November 17, 1993  
PROJECT #: 790970-23  
SUBJECT: 3rd QMR 1993  
ARCO Station 4931

FROM:

Robert D. Campbell  
Project Geologist  
GeoStrategies Inc.  
6747 Sierra Court, Suite G  
Dublin, California 94568

WE ARE SENDING YOU:

COPIES	DATED	DESCRIPTION
1	11/17/93	3rd Quarter QMR 1993 for ARCO Station 4931

THESE ARE TRANSMITTED as checked below:

- For review and comment     Approved as submitted     Resubmit \_\_ copies for approval  
 As requested                     Approved as noted         Submit \_\_ copies for distribution  
 For approval                     Return for corrections     Return \_\_ corrected prints  
 For your files

cc: Ms. Susan Hugo, Alameda County Health Care Services Agency  
Mr. Richard Hiatt, Regional Water Quality Control Board



**GeoStrategies Inc.**

**RECOVERY SYSTEM EVALUATION REPORT - THIRD  
QUARTER 1993**

ARCO Station 4931  
731 West MacArthur Boulevard  
Oakland, California

790970-23

November 17, 1993



**GeoStrategies Inc.**

---

November 17, 1993

Mr. Michael Whelan  
ARCO Products Company  
Post Office Box 5811  
San Mateo, California 94402

Subject: Recovery System Evaluation Report, Third Quarter 1993 at  
ARCO Service Station 4931, 731 West MacArthur Boulevard  
in Oakland, California.

Mr. Whelan:

As requested by ARCO Products Company (ARCO), GeoStrategies Inc (GSI) has prepared this Recovery System Evaluation Report for the Third Quarter 1993, which evaluates the performance of the interim groundwater remediation system at the above referenced site (Plate 1) for the period from July 1993 through September 1993.

#### **SITE BACKGROUND**

There are currently twelve groundwater monitoring wells (A-2 through A-13) and three groundwater recovery wells (AR-1 through AR-3) at the site (Plate 2). These wells were installed between 1982 and 1992 by Groundwater Technology, Inc., Pacific Environmental Group, and GSI. Wells A-2 through A-10 and AR-1 through AR-3 are onsite and wells A-11, A-12, and A-13 are offsite. The interim groundwater remedial system was completed in early November 1992 and began operating on November 10, 1992.

Quarterly monitoring and sampling of site wells began in 1989. Quarterly groundwater samples were collected from wells A-3, A-5 through A-7, and A-10 through A-13. Monthly water samples were collected from the interim groundwater remediation system influent (sample D), midpoint (between carbon canisters [sample ports C and B]), and effluent (sample

port A) during the third quarter 1993. The interim groundwater remediation system process flow diagram is shown on Plate 3.

### **EXECUTIVE SUMMARY**

A summary of activities and findings associated with the 1993 third quarter system evaluation are presented below:

- The groundwater remediation system appears to be hydraulically controlling the groundwater flow beneath the site.
- The groundwater monitoring wells were sampled by EMCON on August 6, 1993, and were analyzed for total petroleum hydrocarbons as gasoline (TPH-G) and benzene, toluene, ethylbenzene, and total xylenes (BTEX).
- Benzene was not detected in all eight wells sampled during the third quarter of 1993.
- The existing interim groundwater remediation system consists of three recovery wells (AR-1 through AR-3). Each well contains a pneumatic total fluids pump. Groundwater is pumped to an onsite treatment system. The groundwater remedial system was activated on November 10, 1992. Approximately 891,480 gallons of groundwater have been removed by the system this quarter.
- The groundwater treatment facility consists of a surge tank, particulate filter, and three in-series 1,500-pound activated carbon vessels (Plate 3).
- TPH-G and benzene were reported as not detected in samples from the groundwater treatment systems' midpoint (port B).
- Groundwater containing dissolved hydrocarbons was pumped through the treatment system at an average rate of eight (8) gallons per minute (gpm) during the third quarter of 1993, and was

discharged to the sanitary sewer system. The discharge effluent stream was within regulatory guidelines.

### **HYDRAULIC MONITORING**

Depth-to-water (DTW) level measurements were performed by EMCON on wells A-2 through A-8, and A-10 through A-13 on August 6, 1993. Well A-4 contained floating product, and well A-9 was not monitored due to remediation equipment. Static groundwater levels were measured from the surveyed top of each well box and recorded to the nearest +/-0.01 foot. Groundwater elevations were calculated from Mean Seal Level (MSL) datum and are presented with DTW measurements in Table 1, Groundwater Analytical Data. Historical water-level data are presented in Table 2, Historical Water-Level Data. The potentiometric map (Plate 4) indicate that current pumping from recovery wells AR-1, AR-2, and AR-3 have influenced shallow groundwater flow generating a depression in groundwater beneath most of the site.

Each well was checked for the presence of floating product. Floating product was detected in well A-4 with a thickness of approximately 0.03 foot. Product sheen was also detected on the interface probe when gauging well AR-1. Floating product was not detected in any of the other wells this quarter. Current floating product measurements are presented in Table 1 and have been added to the Historical Water-Level Data (Table 2). Current quarter monitoring data are presented in Appendix A.

The groundwater remediation system appears to be operating as designed. No modifications are recommended at this time.

### **CHEMICAL MONITORING**

EMCON Associates (EMCON) field personnel sampled the interim groundwater monitoring wells A-3, A-5 through A-7, and A-10 through A-13 on August 6, 1993. Well A-2 was not sampled because it went dry during purging and did not recover, and well A-4 was not sampled

because it contained floating product. Wells A-8, A-9, and AR-1 through AR-3 were not sampled this quarter due to remedial system equipment installed in these wells. Gettler-Ryan Inc. (G-R) field personnel collected D-influent, B-midpoint, and A-effluent water samples from the groundwater remediation system on July 15, August 23, and September 15, 1993. Groundwater samples collected by EMCON and G-R field personnel were preserved as required by the applicable analytical method and delivered, with Chain of Custody Records, to Sequoia Analytical Laboratories of Redwood City, California, a State-certified laboratory (Hazardous Waste Testing Laboratory Certification #1210) for water analyses. The groundwater samples collected from monitoring wells A-3, A-5 through A-7, and A-10 through A-13 were analyzed for total petroleum hydrocarbons as gasoline (TPH-G) and benzene, toluene, ethylbenzene, and total xylene isomers (BTEX) by Environmental Protection Agency (EPA) Methods 5030/8015/8020. Results of current analytical data are shown on Table 1. Groundwater Analytical Data and historical analytical data are presented in Table 3, Historical Groundwater Quality Database. TPH-G and benzene data are plotted on Plate 5, TPH-G/Benzene Concentration Map. The EMCON Groundwater Sampling and Monitoring Reports are included in Appendix A. The Remediation System Chain of Custodies and groundwater analytical reports are included in Appendix B.

## **GROUNDWATER TREATMENT SYSTEM MONITORING**

### Chemical Analytical Results

Monthly samples from ports A, B, and D of the interim groundwater remediation system, collected by G-R field personnel, were preserved as required by the applicable analytical method and delivered, with Chain of Custody Records, to Sequoia Analytical Laboratories of Redwood City, California, a State-certified laboratory (Hazardous Waste Testing Laboratory Certification #1210). The samples were analyzed for EPA Priority Pollutant Metals, halogenated volatile organics by EPA Methods 5030/8010, and purgeable hydrocarbons and BTEX using EPA Methods 5030/8015/8020. The groundwater remediation system analytical data

ARCO Station 4931  
Quarterly Monitoring Report  
790970-23

November 17, 1993

is shown on Tables 4A and 4B. The chain of custody and groundwater analytical reports are included in Appendix B.

During the third quarter 1993 sampling period, the mid-point samples (between carbon vessels [port B]) were reported as not detected (ND) for TPHg and BTEX, and ND for volatile organic compounds. Metals were nondetectable in all samples this quarter, with the exception of the influent sample collected on July 15, 1993 which indicated zinc at a concentration of 44 parts per billion (ppb) and detectable concentrations of nickel in samples collected on September 15, 1993. Detectable concentrations of nickel ranged from 5.0 ppb in sample A to 5.8 ppb in sample B. Sample analyses indicate that the effluent discharge meets the parameters of the POTW permit. Chemical analytical data indicates that the treatment system is effectively removing dissolved hydrocarbons from groundwater prior to discharge to the sanitary sewer.

#### Groundwater Recovery System Operation

Flowmeter readings from the groundwater recovery system were recorded at the time of sampling and are presented in Table 5. Groundwater was pumped through the treatment system at approximately eight (8) gpm. Approximately 891,480 gallons of groundwater were recovered and treated from July through September 1993.

#### **DISCUSSION**

The groundwater remediation system appears to be operating as designed during the third quarter of 1993. Nondetectable concentrations of TPHg and BTEX from all eight wells sampled this quarter indicates that the groundwater recovery and treatment system is effectively capturing the dissolved phase of petroleum hydrocarbons beneath the site. The need for modifications to the remediation system will be evaluated as additional data becomes available.


# GeoStrategies Inc.

ARCO Station 4931  
Quarterly Monitoring Report  
790970-23

November 17, 1993

If you have any questions or comments, please call us at (510) 551-8777.


Sincerely,  
GeoStrategies Inc.



Robert D. Campbell  
Project Geologist



Stephen J. Carter  
Senior Geologist  
R.G. 5577



## TABLES

- Table 1. Groundwater Analytical Data
- Table 2. Historical Water-Level Data
- Table 3. Historical Groundwater Quality Database
- Table 4A. Groundwater Remedial System Analytical Data-TPHg, BTEX, Metals
- Table 4B. Groundwater Remedial System Analytical Data-VOCs
- Table 5. Groundwater Treatment System Flow Data

## PLATES

- Plate 1. Vicinity Map
- Plate 2. Site Plan
- Plate 3. Groundwater System Process Flow Diagram
- Plate 4. Potentiometric Map (August 6, 1993)
- Plate 5. TPH-G/Benzene Concentration Map



**GeoStrategies Inc.**

ARCO Station 4931  
Quarterly Monitoring Report  
790970-23

November 17, 1993

**APPENDICES**

- Appendix A.       EMCON Groundwater Sampling and Monitoring  
                      Reports  
Appendix B.       Groundwater Remediation System Analytical Reports

QC Review:           *RE*

**GeoStrategies Inc.**

**TABLES**

TABLE 1  
GROUNDWATER ANALYTICAL DATA  
ARCO Station 4931

Well No.	Sample Date	Analyzed Date	TPH-G (PPB)	Benzene (PPB)	Toluene (PPB)	Ethylbenzene (PPB)	Xylenes (PPB)	Well Elev. (ft)	Depth to Water (ft)	Product Thickness (ft)	Static Water Elev. (ft)
A-2	06-Aug-93	10-Aug-93		Not Sampled		Purged Dry		55.48	15.33	0.00	40.15
A-3	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	54.66	14.90	0.00	39.76
A-4	06-Aug-93	---		Not Sampled		Floating	Product	54.73	15.12	0.03	39.61
A-5	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	54.17	14.82	0.00	39.35
A-6	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	55.17	12.32	0.00	42.85
A-7	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	54.71	12.67	0.00	42.04
A-8	06-Aug-93			Not Sampled		Dry		53.77	---	---	---
A-9	06-Aug-93			Not Sampled		Inaccess.	Well	53.04	---	---	---
A-10	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	54.26	15.06	0.00	39.20
A-11	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	53.74	14.43	0.00	39.31
A-12	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	52.05	12.95	0.00	39.10
A-13	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	55.11	13.70	0.00	41.41
AR-1	06-Aug-93			Not Sampled		Pump in Well		54.72	17.42	---	37.30
AR-2	06-Aug-93			Not Sampled		Pump in Well		54.77	17.16	---	37.61
AR-3	06-Aug-93			Not Sampled		Pump in Well		54.19	16.12	---	38.07
FB-1	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	---	---	---	---
TB-1	06-Aug-93	10-Aug-93	<50	<0.5	<0.5	<0.5	<0.5	---	---	---	---

TPH-G = Total Petroleum Hydrocarbons calculated as Gasoline  
 PPB = Parts Per Billion  
 FB = Field Blank  
 TB = Trip Blank

Notes:

1. All data shown as <x are reported as ND (none detected).
2. Water level elevations referenced to Mean Sea Level (MSL).
3. Static water levels corrected for floating product (conversion factor = 0.80).

TABLE 2  
HISTORICAL WATER-LEVEL DATA

MONITORING DATE	WELL NUMBER	DEPTH TO WATER (FT)	WELL ELEVATION (FT)	STATIC WATER ELEVATION (FT)	FLOATING PRODUCT THICKNESS (FT)
20-Mar-89	A-2	3.45	55.38	51.93	0.00
24-May-89	A-2	6.80	55.38	48.58	0.00
18-Aug-89	A-2	10.82	55.38	44.56	0.00
27-Oct-89	A-2	8.25	55.38	47.13	0.00
15-Jan-90	A-2	4.87	55.38	50.51	0.00
04-Apr-90	A-2	7.03	55.38	48.35	0.00
30-Jul-90	A-2	10.01	55.38	45.37	0.00
29-Oct-90	A-2	11.60	55.38	43.78	0.00
16-Jan-91	A-2	9.43	55.38	45.95	0.00
12-Apr-91	A-2	3.65	55.38	51.73	0.00
10-Jul-91	A-2	9.57	55.38	45.81	0.00
21-Oct-91	A-2	11.54	55.38	43.84	0.00
01-Feb-92	A-2	11.20	55.38	44.18	0.00
29-Apr-92	A-2	7.18	55.38	48.20	0.00
29-Jul-92	A-2	11.81	55.48	43.67	0.00
29-Oct-92	A-2	11.91	55.48	43.57	0.00
26-Jan-93	A-2	5.06	55.48	50.42	0.00
01-Apr-93	A-2	5.15	55.48	50.33	0.00
06-Aug-93	A-2	15.33	55.48	40.15	0.00
20-Mar-89	A-3	7.51	54.48	46.97	0.00
24-May-89	A-3	10.29	54.48	44.19	0.00
18-Aug-89	A-3	11.60	54.48	42.88	0.00
27-Oct-89	A-3	10.16	54.48	44.32	0.00
15-Jan-90	A-3	8.55	54.48	45.93	0.00
04-Apr-90	A-3	10.86	54.48	43.82	0.00
30-Jul-90	A-3	11.26	54.48	43.22	0.00
29-Oct-90	A-3	11.86	54.48	42.62	0.00
16-Jan-91	A-3	11.46	54.48	43.02	0.00
12-Apr-91	A-3	9.28	54.48	45.20	0.00
10-Jul-91	A-3	11.29	54.48	43.19	0.00
21-Oct-91	A-3	11.51	54.48	42.97	0.00
02-Feb-92	A-3	N/A	54.48	-----	----
29-Apr-92	A-3	N/A	54.48	-----	----
29-Jul-92	A-3	11.59	54.66	43.07	0.00
28-Oct-92	A-3	12.00	54.66	42.66	0.00
26-Jan-93	A-3	9.82	54.66	44.84	0.00
01-Apr-93	A-3	10.61	54.66	44.05	0.00
06-Aug-93	A-3	14.90	54.66	39.76	0.00

TABLE 2  
HISTORICAL WATER-LEVEL DATA

MONITORING DATE	WELL NUMBER	DEPTH TO WATER (FT)	WELL ELEVATION (FT)	STATIC WATER ELEVATION (FT)	FLOATING PRODUCT THICKNESS (FT)
21-Mar-88	A-4	-----	54.62	-----	3.50
07-Jan-88	A-4	-----	54.62	-----	0.02
20-Mar-89	A-4	8.13	54.62	46.49	0.00
24-May-89	A-4	11.40	54.62	43.22	0.00
18-Aug-89	A-4	11.91	54.62	42.72	0.01
27-Oct-89	A-4	11.37	54.62	43.26	0.01
15-Jan-90	A-4	9.74	54.62	44.89	0.01
04-Apr-90	A-4	11.19	54.62	43.43	0.00
30-Jul-90	A-4	11.71	54.62	42.92	0.01
29-Oct-90	A-4	12.21	54.62	42.43	0.03
16-Jan-91	A-4	11.89	54.62	42.74	0.01
12-Apr-91	A-4	9.54	54.62	45.08	0.00
10-Jul-91	A-4	11.55	54.62	43.07	0.00
20-Sep-91	A-4	12.12	54.62	42.50	0.00
21-Oct-91	A-4	11.76	54.62	42.88	0.03
02-Feb-92	A-4	11.18	54.62	43.46	0.02
29-Apr-92	A-4	10.78	54.62	43.86	0.02
29-Jul-92	A-4	11.74	54.73	43.02	0.04
28-Oct-92	A-4	11.93	54.73	42.82	0.03
26-Jan-93	A-4	10.59	54.73	44.17	0.04
01-Apr-93	A-4	10.17	54.73	44.58	0.02
05-Aug-93	A-4	15.12	54.73	39.61	0.03
20-Mar-89	A-5	8.09	54.15	46.06	0.00
24-May-89	A-5	11.13	54.15	43.02	0.00
18-Aug-89	A-5	11.58	54.15	42.57	0.00
27-Oct-89	A-5	10.68	54.15	43.47	0.00
15-Jan-90	A-5	9.24	54.15	44.91	0.00
04-Apr-90	A-5	10.93	54.15	43.22	0.00
30-Jul-90	A-5	11.48	54.15	42.67	0.00
29-Oct-90	A-5	11.77	54.15	42.38	0.00
16-Jan-91	A-5	11.36	54.15	42.79	0.00
12-Apr-91	A-5	9.64	54.15	44.51	0.00
10-Jul-91	A-5	11.30	54.15	42.85	0.00
21-Oct-91	A-5	11.48	54.15	42.67	0.00
02-Feb-92	A-5	10.73	54.15	43.42	0.00
29-Apr-92	A-5	10.58	54.15	43.57	0.00
29-Jul-92	A-5	11.46	54.17	42.71	0.00
28-Oct-92	A-5	11.55	54.17	42.62	0.00
26-Jan-93	A-5	10.32	54.17	43.85	0.00

TABLE 2  
HISTORICAL WATER-LEVEL DATA

MONITORING DATE	WELL NUMBER	DEPTH TO WATER (FT)	WELL ELEVATION (FT)	STATIC WATER ELEVATION (FT)	FLOATING PRODUCT THICKNESS (FT)
01-Apr-83	A-5	10.36	54.17	43.81	0.00
06-Aug-93	A-5	14.82	54.17	39.35	0.00
20-Mar-89	A-6	6.43	55.13	48.70	0.00
24-May-89	A-6	9.43	55.13	45.70	0.00
18-Aug-89	A-6	10.10	55.13	45.03	0.00
27-Oct-89	A-6	9.16	55.13	45.97	0.00
15-Jan-90	A-6	8.02	55.13	47.11	0.00
04-Apr-90	A-6	9.29	55.13	45.84	0.00
30-Jul-90	A-6	9.93	55.13	45.20	0.00
29-Oct-90	A-6	10.42	55.13	44.71	0.00
16-Jan-91	A-6	10.15	55.13	44.98	0.00
12-Apr-91	A-6	8.05	55.13	47.08	0.00
10-Jul-91	A-6	10.03	55.13	45.10	0.00
21-Oct-91	A-6	10.30	55.13	44.83	0.00
02-Feb-92	A-6	9.81	55.13	45.32	0.00
29-Apr-92	A-6	N/A	55.13	----	----
29-Jul-92	A-6	10.40	55.17	44.77	0.00
28-Oct-92	A-6	10.55	55.17	44.62	0.00
26-Jan-93	A-6	7.50	55.17	47.62	0.00
01-Apr-93	A-6	7.59	55.17	47.58	0.00
06-Aug-93	A-6	12.32	55.17	42.85	0.00
20-Mar-89	A-7	6.29	54.67	48.38	0.00
24-May-89	A-7	9.26	54.67	45.41	0.00
18-Aug-89	A-7	9.97	54.67	44.70	0.00
27-Oct-89	A-7	9.02	54.67	45.65	0.00
15-Jan-90	A-7	7.90	54.67	46.77	0.00
04-Apr-90	A-7	9.15	54.67	45.52	0.00
30-Jul-90	A-7	9.80	54.67	44.87	0.00
29-Oct-90	A-7	10.30	54.67	44.37	0.00
16-Jan-91	A-7	11.35	54.67	43.32	0.00
12-Apr-91	A-7	7.90	54.67	46.77	0.00
10-Jul-91	A-7	9.82	54.67	44.85	0.00
21-Oct-91	A-7	10.12	54.67	44.55	0.00
02-Feb-92	A-7	9.28	54.67	45.39	0.00
29-Apr-92	A-7	8.85	54.67	45.82	0.00
29-Jul-92	A-7	10.09	54.71	44.62	0.00
28-Oct-92	A-7	10.31	54.71	44.40	0.00
26-Jan-93	A-7	7.33	54.71	47.38	0.00
01-Apr-93	A-7	7.35	54.71	47.36	0.00

TABLE 2  
HISTORICAL WATER-LEVEL DATA

MONITORING DATE	WELL NUMBER	DEPTH TO WATER (FT)	WELL ELEVATION (FT)	STATIC WATER ELEVATION (FT)	FLOATING PRODUCT THICKNESS (FT)
06-Aug-93	A-7	12.67	54.71	42.04	0.00
21-Mar-88	A-8	-----	53.61	-----	0.02
07-Jan-88	A-8	-----	53.61	-----	0.18
20-Mar-89	A-8	8.21	53.61	45.93	0.66
24-May-89	A-8	11.41	53.61	43.16	1.20
18-Aug-89	A-8	10.88	53.61	43.35	0.77
27-Oct-89	A-8	11.66	53.61	43.00	1.31
15-Jan-90	A-8	9.84	53.61	44.47	0.87
04-Apr-90	A-8	11.35	53.61	42.46	0.25
30-Jul-90	A-8	10.48	53.61	44.53	1.75
29-Oct-90	A-8	11.39	53.61	42.30	0.10
16-Jan-91	A-8	11.11	53.61	42.51	0.01
12-Apr-91	A-8	9.16	53.61	44.46	0.01
10-Jul-91	A-8	10.73	53.61	42.88	0.01
21-Oct-91	A-8	10.98	53.61	42.72	0.11
02-Feb-92	A-8	10.80	53.61	43.93	1.40
29-Apr-92	A-8	11.15	53.61	43.50	1.30
29-Jul-92	A-8	11.33	53.77	42.49	0.06
28-Oct-92	A-8	N/A	53.77	-----	-----
26-Jan-93	A-8	N/A	53.77	-----	-----
01-Apr-93	A-8	9.38	53.77	44.39	0.00
08-Aug-93	A-8		Dry		
20-Mar-89	A-9	6.28	52.96	46.68	0.00
24-May-89	A-9	10.12	52.96	42.84	0.00
18-Aug-89	A-9	9.51	52.96	43.45	0.00
27-Oct-89	A-9	8.56	52.96	44.40	0.00
15-Jan-90	A-9	7.20	52.96	45.76	0.00
04-Apr-90	A-9	8.78	52.96	44.18	0.00
30-Jul-90	A-9	10.16	52.96	42.80	0.00
29-Oct-90	A-9	10.71	52.96	42.25	0.00
16-Jan-91	A-9	10.44	52.96	42.52	0.00
12-Apr-91	A-9	8.69	52.96	44.27	0.00
10-Jul-91	A-9	10.23	52.96	42.73	0.00
20-Sep-91	A-9	10.47	52.96	42.49	0.00
21-Oct-91	A-9	10.39	52.96	42.57	0.00
02-Feb-92	A-9	9.05	52.96	43.91	0.00
29-Apr-92	A-9	9.56	52.96	43.40	0.00
29-Jul-92	A-9	10.43	53.04	42.61	0.00
28-Oct-92	A-9	N/A	53.04	-----	-----

TABLE 2  
HISTORICAL WATER-LEVEL DATA

MONITORING DATE	WELL NUMBER	DEPTH TO WATER (FT)	WELL ELEVATION (FT)	STATIC WATER ELEVATION (FT)	FLOATING PRODUCT THICKNESS (FT)
26-Jan-93	A-9	N/A	53.04	-----	-----
01-Apr-93	A-9	N/A	53.04	-----	-----
06-Aug-93	A-9	N/A	53.04	-----	-----
20-Mar-89	A-10	8.52	54.16	45.64	0.00
24-May-89	A-10	11.31	54.16	42.85	0.00
18-Aug-89	A-10	11.82	54.16	42.34	0.00
27-Oct-89	A-10	10.94	54.16	43.22	0.00
15-Jan-90	A-10	9.58	54.16	44.58	0.00
04-Apr-90	A-10	N/A	54.16	-----	-----
30-Jul-90	A-10	11.67	54.16	42.49	0.00
29-Oct-90	A-10	12.11	54.16	42.05	0.00
16-Jan-91	A-10	11.60	54.16	42.56	0.00
12-Apr-91	A-10	10.04	54.16	44.12	0.00
10-Jul-91	A-10	11.55	54.16	42.61	0.00
21-Oct-91	A-10	11.79	54.16	42.37	0.00
02-Feb-92	A-10	N/A	54.16	-----	-----
29-Apr-92	A-10	10.85	54.16	43.31	0.00
29-Jul-92	A-10	11.84	54.26	42.42	0.00
28-Oct-92	A-10	11.89	54.26	42.37	0.00
26-Jan-93	A-10	10.81	54.26	43.45	0.00
01-Apr-93	A-10	10.85	54.26	43.41	0.00
06-Aug-93	A-10	15.06	54.26	39.20	0.00
20-Mar-89	A-11	8.11	53.75	45.64	0.00
24-May-89	A-11	10.92	53.75	42.83	0.00
18-Aug-89	A-11	11.52	53.75	42.23	0.00
27-Oct-89	A-11	10.63	53.75	43.12	0.00
15-Jan-90	A-11	9.22	53.75	44.53	0.00
04-Apr-90	A-11	10.85	53.75	42.90	0.00
30-Jul-90	A-11	11.29	53.75	42.46	0.00
29-Oct-90	A-11	11.66	53.75	42.09	0.00
16-Jan-91	A-11	11.31	53.75	42.44	0.00
12-Apr-91	A-11	9.55	53.75	44.20	0.00
10-Jul-91	A-11	11.18	53.75	42.57	0.00
21-Oct-91	A-11	11.24	53.75	42.51	0.00
02-Feb-92	A-11	10.70	53.75	43.05	0.00
29-Apr-92	A-11	10.57	53.75	43.18	0.00
29-Jul-92	A-11	11.33	53.74	42.41	0.00
28-Oct-92	A-11	11.54	53.74	42.20	0.00
26-Jan-93	A-11	9.90	53.74	43.84	0.00



TABLE 2  
HISTORICAL WATER-LEVEL DATA

MONITORING DATE	WELL NUMBER	DEPTH TO WATER (FT)	WELL ELEVATION (FT)	STATIC WATER ELEVATION (FT)	FLOATING PRODUCT THICKNESS (FT)
01-Apr-93	A-11	10.11	53.74	43.63	0.00
06-Aug-93	A-11	14.43	53.74	39.31	0.00
20-Mar-89	A-12	8.00	52.05	44.05	0.00
24-May-89	A-12	10.35	52.05	41.70	0.00
18-Aug-89	A-12	10.75	52.05	41.30	0.00
27-Oct-89	A-12	10.06	52.05	41.99	0.00
15-Jan-90	A-12	8.88	52.05	43.17	0.00
04-Apr-90	A-12	10.30	52.05	41.75	0.00
30-Jul-90	A-12	10.66	52.05	41.39	0.00
29-Oct-90	A-12	10.90	52.05	41.15	0.00
16-Jan-91	A-12	10.60	52.05	41.45	0.00
12-Apr-91	A-12	9.45	52.05	42.60	0.00
10-Jul-91	A-12	10.56	52.05	41.49	0.00
21-Oct-91	A-12	10.62	52.05	41.43	0.00
02-Feb-92	A-12	10.10	52.05	41.95	0.00
29-Apr-92	A-12	10.19	52.05	41.86	0.00
29-Jul-92	A-12	10.81	52.05	41.24	0.00
28-Oct-92	A-12	10.81	52.05	41.24	0.00
26-Jan-93	A-12	9.48	52.05	42.57	0.00
01-Apr-93	A-12	10.67	52.05	41.38	0.00
06-Aug-93	A-12	12.95	52.05	39.10	0.00
01-Jul-92	A-13	9.93	55.11	45.18	0.00
29-Jul-92	A-13	11.12	55.11	43.99	0.00
28-Oct-92	A-13	10.84	55.11	44.27	0.00
26-Jan-93	A-13	8.99	55.11	46.12	0.00
01-Apr-93	A-13	9.18	55.11	45.93	0.00
06-Aug-93	A-13	13.70	55.11	41.41	0.00
01-Jul-92	AR-1	10.27	54.72	44.45	0.00
29-Jul-92	AR-1	11.32	54.72	43.40	0.00
28-Oct-92	AR-1	N/A	54.72	----	----
26-Jan-93	AR-1	N/A	54.72	----	----
01-Apr-93	AR-1	N/A	54.72	----	----
06-Aug-93	AR-1	17.42	54.72	37.30	Product on Sounder
01-Jul-92	AR-2	11.33	54.77	43.44	0.00
29-Jul-92	AR-2	11.90	54.77	42.87	0.00
28-Oct-92	AR-2	N/A	54.77	----	----
26-Jan-93	AR-2	N/A	54.77	----	----
01-Apr-93	AR-2	N/A	54.77	----	----

TABLE 2  
HISTORICAL WATER-LEVEL DATA

MONITORING DATE	WELL NUMBER	DEPTH TO WATER (FT)	WELL ELEVATION (FT)	STATIC WATER ELEVATION (FT)	FLOATING PRODUCT THICKNESS (FT)
06-Aug-93	AR-2	17.16	54.77	37.61	----
01-Jul-92	AR-3	10.11	54.19	44.08	0.00
29-Jul-92	AR-3	11.55	54.19	42.64	0.00
28-Oct-92	AR-3	N/A	54.19	-----	----
26-Jan-93	AR-3	N/A	54.19	-----	----
01-Apr-93	AR-3	N/A	54.19	-----	----
06-Aug-93	AR-3	18.12	54.19	38.07	----

N/A = Not Accessible.

- Notes:
1. Static water elevations referenced to Mean Sea Level (MSL).
  2. Static water-levels corrected for floating product (conversion factor = 0.80).
  3. Wells A-3 and A-10 were not monitored on February 2, 1992 due to site construction activities.
  4. Wells A-3 and A-6 were not monitored on April 29, 1992 due to site construction activities.
  5. Water level data prior to March, 1989 are not available.
  6. Depth-to-water from wells AR-1, AR-2, and AR-3 measured on July 1, 1992 were referenced to the top of the casing. These measurements have been adjusted to the top of well box referenced.
  7. Well elevations and depth-to-water are referenced to the top of the well box.
  8. Wells re-surveyed July 30, 1992.
  9. Wells A-8, A-9, and AR-1 through AR-3 were not measured on April 1, 1993 and after, due to remediation equipment installed in the wells.

TABLE 3  
HISTORICAL GROUNDWATER QUALITY DATABASE

SAMPLE DATE	SAMPLE POINT	TPH-G (PPB)	BENZENE (PPB)	TOLUENE (PPB)	ETHYLBENZENE (PPB)	XYLENES (PPB)
21-Mar-86	A-2	31000.	----	----	----	----
07-Jan-88	A-2	12000.	920.	1500.	----	4000.
20-Mar-89	A-2	22000.	1200.	1800.	1200.	7700.
24-May-89	A-2	9000.	460.	260.	250.	2400.
18-Aug-89	A-2	14000.	900.	200.	<200.	1300.
27-Oct-89	A-2	16000.	1200.	340.	90.	3100.
15-Jan-90	A-2	9900.	1100.	460.	150.	2900.
04-Apr-90	A-2	16000.	1100.	400.	380.	3900.
30-Jul-90	A-2	16000.	1400.	340.	290.	3600.
30-Jul-90	A-2	16000.	1400.	340.	290.	3600.
29-Oct-90	A-2	14000.	1100.	210.	66.	2700.
16-Jan-91	A-2	15000.	1200.	800.	190.	4600.
12-Apr-91	A-2	16000	640	290	280	2600
21-Oct-91	A-2	26000	1100	560	81	3900
02-Feb-92	A-2	11000	150	13	91	94
29-Apr-92	A-2	5400	120	16	129	19
30-Jul-92	A-2	590	10	<2.0	<2.0	9.0
29-Oct-92	A-2	77	0.56	<0.50	<0.50	0.51
26-Jan-93	A-2	390	0.87	<0.50	<0.50	4.3
01-Apr-93	A-2	16,000	<10	<10	<10	<10
06-Aug-93	A-2		Purged Dry			
21-Mar-86	A-3	1000.	----	----	----	----
07-Jan-88	A-3	250.	2.3	8.	----	21.
20-Mar-89	A-3	230.	1.6	<1.	3.	3.
24-May-89	A-3	170.	0.8	2.	1.	<3.
18-Aug-89	A-3	180.	0.7	1.	<1.	<3.
27-Oct-89	A-3	120.	<0.5	<0.5	<0.5	<1.
15-Jan-90	A-3	<50.	<0.5	<0.5	<0.5	<1.
04-Apr-90	A-3	88.	1.2	2.0	0.8	4.
30-Jul-90	A-3	120.	8.3	2.9	2.3	12.
29-Oct-90	A-3	780.	10.	27.	18.	85.
16-Jan-91	A-3	69.	2.0	3.5	<0.5	9.6
12-Apr-91	A-3	<30	<0.30	<0.30	<0.30	<0.30
10-Jul-91	A-3	59	<0.30	<0.30	0.50	0.51
21-Oct-91	A-3	56	0.44	0.77	0.41	1.3
01-Feb-92	A-3		Not accessible			
29-Apr-92	A-3		Not accessible			
30-Jul-92	A-3	<50	<0.50	<0.50	<0.50	<0.50
28-Oct-92	A-3	<50	<0.50	<0.50	<0.50	<0.50

TABLE 3  
HISTORICAL GROUNDWATER QUALITY DATABASE

SAMPLE DATE	SAMPLE POINT	TPH-G (PPB)	BENZENE (PPB)	TOLUENE (PPB)	ETHYLBENZENE (PPB)	XYLENES (PPB)
26-Jan-93	A-3	<50	<0.50	<0.50	<0.50	<0.50
01-Apr-93	A-3	<50	<0.50	<0.50	<0.50	<0.50
06-Aug-93	A-3	<50	<0.5	<0.5	<0.5	<0.5
21-Mar-86	A-4			Floating product		
07-Jan-88	A-4			Floating product		
20-Mar-89	A-4	380000.	1500.	3700.	6500.	35000.
24-May-89	A-4	1500000.	1000.	2000.	6000.	23000.
18-Aug-89	A-4			Floating product		
27-Oct-89	A-4			Floating product		
15-Jan-90	A-4			Floating product		
04-Apr-90	A-4	40000.	680.	320.	1400.	4900.
30-Jul-90	A-4			Floating product		
29-Oct-90	A-4			Floating product		
16-Jan-91	A-4			Floating product		
12-Apr-91	A-4	1800	<60	90	650	1700
10-Jul-91	A-4	61000	2700	8500	1700	8200
20-Sep-91	A-4	N/A	1200	5300	1500	11000
21-Oct-91	A-4			Floating product		
01-Feb-92	A-4			Floating product		
29-Apr-92	A-4			Floating product		
29-Jul-92	A-4			Floating product		
28-Oct-92	A-4			Floating product		
26-Jan-93	A-4			Floating product		
01-Apr-93	A-4			Floating Product		
06-Aug-93	A-4			Floating Product		
21-Mar-86	A-5	88.	----	----	----	----
07-Jan-88	A-5	<50.	0.5	1.	----	4.
20-Mar-89	A-5	60.	0.5	1.	2.	10.
24-May-89	A-5	<50.	0.5	<1.	<1.	<3.
18-Aug-89	A-5	<50.	<0.5	<1.	<1.	<3.
27-Oct-89	A-5	<50.	<0.50	<0.50	<0.50	<1.
15-Jan-90	A-5	<50.	<0.5	<0.5	<0.5	<1.
04-Apr-90	A-5	<50.	<0.5	<0.5	<0.5	<1.
30-Jul-90	A-5	<50.	<0.5	<0.5	<0.5	<0.5
29-Oct-90	A-5	280.	<0.5	<0.5	<0.5	<0.5
16-Jan-91	A-5	<50.	<0.5	<0.5	<0.5	<0.5
12-Apr-91	A-5	<30	<0.30	<0.30	<0.30	0.64
10-Jul-91	A-5	<30	<0.30	<0.30	<0.30	<0.30
21-Oct-91	A-5	<30	<0.30	<0.30	<0.30	<0.30

**TABLE 3**  
**HISTORICAL GROUNDWATER QUALITY DATABASE**

SAMPLE DATE	SAMPLE POINT	TPH-G (PPB)	BENZENE (PPB)	TOLUENE (PPB)	ETHYLBENZENE (PPB)	XYLENES (PPB)
01-Feb-92	A-5	<30	1.7	<0.30	<0.30	<0.30
29-Apr-92	A-5	<30	<0.30	<0.30	<0.30	<0.30
30-Jul-92	A-5	<50	<0.50	<0.50	<0.50	<0.50
28-Oct-92	A-5	<50	<0.50	<0.50	<0.50	<0.50
26-Jan-93	A-5	<50	<0.50	<0.50	<0.50	<0.50
01-Apr-93	A-5	<50	<0.50	<0.50	<0.50	<0.50
06-Aug-93	A-5	<50	<0.5	<0.5	<0.5	<0.5
21-Mar-86	A-6	<10.	----	----	----	----
07-Jan-88	A-6	390.	54.	89.	----	110.
20-Mar-89	A-6	220.	33.	21.	9.	39.
24-May-89	A-6	110.	13.	6.	3.	13.
18-Aug-89	A-6	<50.	2.1	1.	<1.	<3.
27-Oct-89	A-6	55.	3.8	1.6	1.7	6.
15-Jan-90	A-6	100.	12.	2.5	5.5	18.
04-Apr-90	A-6	100.	17.	7.1	5.5	18.
30-Jul-90	A-6	<50.	2.6	<0.5	<0.5	1.2
29-Oct-90	A-6	<50.	0.7	<0.5	<0.5	<0.5
16-Jan-91	A-6	<50.	<0.5	<0.5	<0.5	<0.5
12-Apr-91	A-6	430	24	5.1	9.4	32
10-Jul-91	A-6	<30	1.4	0.39	0.47	1.5
21-Oct-91	A-6	<30	<0.30	<0.30	<0.30	<0.30
01-Feb-92	A-6	<30	2.0	0.40	0.58	1.7
29-Apr-92	A-6		Not accessible			
30-Jul-92	A-6	<50	0.64	<0.50	<0.50	<0.50
28-Oct-92	A-6	<50	<0.50	<0.50	<0.50	<0.50
26-Jan-93	A-6	1600	4.8	1.2	14	46
01-Apr-93	A-6	310	4.8	0.74	3.3	8.7
06-Aug-93	A-6	<50	<0.5	<0.5	<0.5	<0.5
07-Jan-88	A-7	<50.	<0.5	1.	----	4.
20-Mar-89	A-7	<50.	0.9	<1.	<1.	<3.
24-May-89	A-7	<50.	<0.5	<1.	<1.	<3.
18-Aug-89	A-7	<50.	<0.5	<1.	<1.	<3.
27-Oct-89	A-7	<50.	<0.5	<0.5	<0.5	<1.
15-Jan-90	A-7	<50.	<0.5	<0.5	<0.5	<1.
04-Apr-90	A-7	<50	<0.5	<0.5	<0.5	<1.
30-Jul-90	A-7	<50.	<0.5	<0.5	<0.5	<0.5
29-Oct-90	A-7	<50.	2.7	7.6	1.1	3.0
16-Jan-91	A-7	<50.	<0.5	<0.5	<0.5	<0.5
12-Apr-91	A-7	<30	<0.30	<0.30	<0.30	0.48

TABLE 3  
HISTORICAL GROUNDWATER QUALITY DATABASE

SAMPLE DATE	SAMPLE POINT	TPH-G (PPB)	BENZENE (PPB)	TOLUENE (PPB)	ETHYLBENZENE (PPB)	XYLENES (PPB)
10-Jul-91	A-7	<30	<0.30	0.49	<0.30	1.2
21-Oct-91	A-7	<30	<0.30	<0.30	<0.30	<0.30
01-Feb-92	A-7	<30	<0.30	<0.30	<0.30	<0.30
29-Apr-92	A-7	<30	<0.30	<0.30	<0.30	<0.30
29-Jul-92	A-7	<50	<0.50	<0.50	<0.50	<0.50
28-Oct-92	A-7	<50	<0.50	<0.50	<0.50	<0.50
26-Jan-93	A-7	<50	<0.50	<0.50	<0.50	<0.50
01-Apr-93	A-7	<50	<0.50	<0.50	<0.50	<0.50
06-Aug-93	A-7	<50	<0.5	<0.5	<0.5	<0.5
21-Mar-88	A-8		Floating Product			
07-Jan-88	A-8		Floating Product			
20-Mar-89	A-8		Floating Product			
24-May-89	A-8		Floating Product			
18-Aug-89	A-8		Floating Product			
27-Oct-89	A-8		Floating Product			
15-Jan-90	A-8		Floating Product			
04-Apr-90	A-8		Floating Product			
30-Jul-90	A-8		Floating Product			
29-Oct-90	A-8		Floating Product			
16-Jan-91	A-8		Floating Product			
12-Apr-91	A-8		Floating Product			
10-Jul-91	A-8		Floating Product			
21-Oct-91	A-8		Floating Product			
01-Feb-92	A-8		Floating Product			
29-Apr-92	A-8		Floating Product			
29-Jul-92	A-8		Floating Product			
28-Oct-92	A-8		Not Accessible			
26-Jan-93	A-8		Not Accessible			
01-Apr-93	A-8		Not Accessible			
06-Aug-93	A-8		Dry			
07-Jan-88	A-9	300.	45.	14.	----	43.
21-Mar-89	A-9	50.	2.8	1.	1.	3.
24-May-89	A-9	120.	26.	12.	4.	79.
18-Aug-89	A-9	14000.	400.	800.	400.	2000.
27-Oct-89	A-9	1700.	150.	36.	30.	110.
15-Jan-90	A-9	860.	140.	58.	38.	140.
04-Apr-90	A-9	620	36.	13.	9.4	32.
30-Jul-90	A-9	180.	77.	1.6	2.1	4.2
29-Oct-90	A-9	110.	30.	3.7	4.1	8.3

TABLE 3  
HISTORICAL GROUNDWATER QUALITY DATABASE

SAMPLE DATE	SAMPLE POINT	TPH-G (PPB)	BENZENE (PPB)	TOLUENE (PPB)	ETHYLBENZENE (PPB)	XYLENES (PPB)
16-Jan-91	A-9	<50.	15.	<0.5	<0.5	0.6
12-Apr-91	A-9	130	52	0.83	5.3	6.0
10-Jul-91	A-9	<30	7.8	<0.30	<0.30	<0.30
20-Sep-91	A-9	N/A	21	<2.0	<2.0	<2.0
21-Oct-91	A-9	240	63	0.65	5.1	1.6
01-Feb-92	A-9	320	77	0.95	11	6.5
29-Apr-92	A-9	170	52	<0.30	5.6	1.4
30-Jul-92	A-9	<50	14	<0.50	1.7	6.0
28-Oct-92	A-9		Not Accessible			
26-Jan-93	A-9		Not Accessible			
01-Apr-93	A-9		Not Accessible			
06-Aug-93	A-9		Not Accessible			
07-Jan-88	A-10	<50.	0.6	11.	---	4.
20-Mar-89	A-10	<50.	<0.5	<1.	<1.	<3.
24-May-89	A-10	<50.	<0.5	<1.	<1.	<3.
18-Aug-89	A-10	<50.	<0.5	<1.	<1.	<3.
27-Oct-89	A-10	<50.	<0.5	<0.5	<0.5	<1.
15-Jan-90	A-10	<50.	<0.5	<0.5	<0.5	<1.
04-Apr-90	A-10		Not accessible			
30-Jul-90	A-10	<50.	<0.5	<0.5	<0.5	<0.5
29-Oct-90	A-10	<50.	2.3	6.9	1.2	3.0
16-Jan-91	A-10	<50.	<0.5	<0.5	<0.5	<0.5
12-Apr-91	A-10	<30	0.67	0.55	<0.30	0.90
10-Jul-91	A-10	<30	<0.30	<0.30	<0.30	<0.30
21-Oct-91	A-10	<30	<0.30	<0.30	<0.30	<0.30
02-Feb-92	A-10		Not accessible			
29-Apr-92	A-10	<30	<0.30	<0.30	<0.30	<0.30
29-Jul-92	A-10	<50	25	<0.50	<0.50	1.8
28-Oct-92	A-10	<50	<0.50	<0.50	<0.50	<0.50
26-Jan-93	A-10	<50	<0.50	<0.50	<0.50	<0.50
01-Apr-93	A-10	<50	<0.50	<0.50	<0.50	<0.50
06-Aug-93	A-10	<50	<0.5	<0.5	<0.5	<0.5
07-Jan-88	A-11	<50.	1.1	2.	---	5.
20-Mar-89	A-11	<50.	<0.5	<1.	<1.	<3.
24-May-89	A-11	<50.	<0.5	<1.	<1.	<3.
18-Aug-89	A-11	<50	<0.5	<1.	<1.	<3.
27-Oct-89	A-11	<50.	<0.5	<0.5	<0.5	<1.
15-Jan-90	A-11	<50.	<0.5	<0.5	<0.5	<1.
04-Apr-90	A-11	<50.	<0.5	<0.5	<0.5	<1.

TABLE 3

## HISTORICAL GROUNDWATER QUALITY DATABASE

SAMPLE DATE	SAMPLE POINT	TPH-G (PPB)	BENZENE (PPB)	TOLUENE (PPB)	ETHYLBENZENE (PPB)	XYLENES (PPB)
30-Jul-90	A-11	<50.	<0.5	0.6	<0.5	0.5
29-Oct-90	A-11	<50.	0.6	2.4	0.6	1.5
16-Jan-91	A-11	<50.	<0.5	<0.5	<0.5	<0.5
12-Apr-91	A-11	<30	<0.30	0.37	<0.30	<0.30
10-Jul-91	A-11	<30	0.61	0.46	<0.30	1.0
21-Oct-91	A-11	<30	<0.30	<0.30	<0.30	<0.30
01-Feb-92	A-11	<30	<0.30	<0.30	<0.30	<0.30
29-Apr-92	A-11	<30	<0.30	<0.30	<0.30	<0.30
30-Jul-92	A-11	<50.	<0.50	<0.50	<0.50	<0.50
28-Oct-92	A-11	<50	<0.50	<0.50	<0.50	<0.50
26-Jan-93	A-11	<50	<0.50	<0.50	<0.50	<0.50
01-Apr-93	A-11	<50	<0.50	<0.50	<0.50	<0.50
06-Aug-93	A-11	<50	<0.5	<0.5	<0.5	<0.5
07-Jan-88	A-12	<50.	<0.5	2.	----	<4.
20-Mar-89	A-12	<50.	<0.5	<1.	<1.	<3.
24-May-89	A-12	<50.	<0.5	<1.	<1.	<3.
18-Aug-89	A-12	<50.	<0.5	<1.	<1.	<3.
27-Oct-89	A-12	<50.	<0.5	<0.5	<0.5	<1.
15-Jan-90	A-12	<50.	<0.5	<0.5	<0.5	<1.
04-Apr-90	A-12	<50.	<0.5	<0.5	<0.5	<1.
30-Jul-90	A-12	<50.	<0.5	<0.5	<0.5	<0.5
29-Oct-90	A-12	<50.	<0.5	<0.5	<0.5	<0.5
16-Jan-91	A-12	<50.	<0.5	<0.5	<0.5	<0.5
12-Apr-91	A-12	<30	<0.30	<0.30	<0.30	<0.30
10-Jul-91	A-12	<30	<0.30	<0.30	<0.30	<0.30
21-Oct-91	A-12	<30	<0.30	<0.30	<0.30	<0.30
01-Feb-92	A-12	<30	<0.30	<0.30	<0.30	<0.30
29-Apr-92	A-12	<30	<0.30	<0.30	<0.30	<0.30
30-Jul-92	A-12	<50.	<0.50	<0.50	<0.50	<0.50
28-Oct-92	A-12	<50	<0.50	<0.50	<0.50	<0.50
26-Jan-93	A-12	<50	<0.50	<0.50	<0.50	<0.50
01-Apr-93	A-12	<50	<0.50	<0.50	<0.50	<0.50
06-Aug-93	A-12	<50	<0.5	<0.5	<0.5	<0.5
01-Jul-92	A-13	<50	<0.50	<0.50	<0.50	<0.50
30-Jul-92	A-13	<50	<0.50	<0.50	<0.50	<0.50
28-Oct-92	A-13	<50	<0.50	<0.50	<0.50	<0.50
26-Jan-93	A-13	<50	<0.50	<0.50	<0.50	<0.50
01-Apr-93	A-13	<50	<0.50	<0.50	<0.50	<0.50
06-Aug-93	A-13	<50	<0.5	<0.5	<0.5	<0.5



TABLE 3  
HISTORICAL GROUNDWATER QUALITY DATABASE

SAMPLE DATE	SAMPLE POINT	TPH-G (PPB)	BENZENE (PPB)	TOLUENE (PPB)	ETHYLBENZENE (PPB)	XYLENES (PPB)
01-Jul-92	AR-1	2300	260	150	38	470
29-Jul-92	AR-1	1800	340	180	52	320
28-Oct-92	AR-1		Not Accessible			
26-Jan-93	AR-1		Not Accessible			
01-Apr-93	AR-1		Not Accessible			
08-Aug-93	AR-1		Not Accessible			
01-Jul-92	AR-2	<50	<0.50	<0.50	<0.50	<0.50
29-Jul-92	AR-2	350	130	8.5	<10	<10
28-Oct-92	AR-2		Not Accessible			
26-Jan-93	AR-2		Not Accessible			
01-Apr-93	AR-2		Not Accessible			
08-Aug-93	AR-2		Not Accessible			
01-Jul-92	AR-3	<50	1.8	0.86	<0.50	2.2
29-Jul-92	AR-3	<50	1.6	<0.50	<0.50	<0.50
28-Oct-92	AR-3		Not Accessible			
26-Jan-93	AR-3		Not Accessible			
01-Apr-93	AR-3		Not Accessible			
08-Aug-93	AR-3		Not Accessible			

TPH-G = Total Petroleum Hydrocarbons calculated as Gasoline.  
PPB = Parts Per Billion.

- Notes:
1. All data shown as <x are reported as ND (none detected)
  2. Ethylbenzene & Xylenes were combined in 1986 and 1988.
  3. Wells A-4 and A-9 were sampled in September, 1991 for water discharge permits for the proposed groundwater treatment system.
  4. Wells A-8, A-9, and AR-1 through AR-3 were not sampled on April 1, 1993 due to remediation equipment in the wells.

TABLE 4A

GROUNDWATER REMEDIAL SYSTEM  
ANALYTICAL DATA - TPH-G, BTEX, AND METALS

Date	SAMPLE NO.	TPH-G	BENZENE	TOLUENE	ETHYLBENZENE	XYLENES	Sb	As	Be	Cd	Cr	Cu	Pb	Hg	Ni	Se	Ag	Tl	Zn
20-Jan-93	A	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	B	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	D	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	<10	12	<0.2	<50	<5	<10	<5	<10
10-Feb-93	A	NA	NA	NA	NA	NA	18	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	B	NA	NA	NA	NA	NA	7.4	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	D	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
14-Mar-93	A	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	21	<5	<0.2	<50	<5	<10	<5	<10
	B	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	89	<5	<0.2	<50	<5	<10	<5	<10
	D	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	82	<5	<0.2	<50	<5	<10	<5	<10
21-Apr-93	A	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	B	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	D	NA	NA	NA	NA	NA	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
11-May-93	A	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	B	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	D	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
11-Jun-93	A	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	B	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	D	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	53	<10	<5	<0.2	<50	<5	<10	<5	<10
15-Jul-93	A	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	B	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	D	<50	2.6	<0.5	<0.5	2.7	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	44
23-Aug-93	A	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	B	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
	D	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	<50	<5	<10	<5	<10
15-Sep-93	A	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	5.0	<5	<10	<5	<10
	B	<50	<0.5	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	5.8	<5	<10	<5	<10
	D	<50	1.3	<0.5	<0.5	<0.5	<5	<5	<10	<10	<10	<10	<5	<0.2	5.6	<5	<10	<5	<10

All Metals were analyzed using EPA priority pollutants.

Analytical results in parts per billion (ppb).

TPH-G = Total petroleum hydrocarbons as gasoline using EPA Methods 5030/8015, and purgeable hydrocarbons using EPA Method 8020.

Sample A = Effluent

Sample B = Midpoint

Sample D = Influent

TABLE 4A

GROUNDWATER REMEDIAL SYSTEM  
ANALYTICAL DATA - TPH-G, BTEX, AND METALS

Sb	=	Antimony
Cr	=	Chromium
Cu	=	Copper
As	=	Arsenic
Ba	=	Beryllium
Cd	=	Cadmium
Pb	=	Lead
Hg	=	Mercury
Ni	=	Nickel
Se	=	Selenium
Ag	=	Silver
Tl	=	Thallium
Zn	=	Zinc
NA	=	Not analyzed
<	=	Less than the detection limit

TABLE 4B

## GROUNDWATER REMEDIAL SYSTEM ANALYTICAL DATA - VOCs

DATE	SAMPLE NO.	COMPOUND	RESULT
20-Jan-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	2.3
		Chloroform	1.6
		cis-1,2-Dichloroethene	3.3
		Tetrachloroethene	20
		Trichloroethene	1.1
10-Feb-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	1.9
		Chloroform	1.3
		cis-1,2-Dichloroethene	1.0
		Tetrachloroethene	21
14-Mar-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	1.9
		Chloroform	1.3
		cis-1,2-Dichloroethene	1.0
		Tetrachloroethene	21
21-Apr-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	3.5
		Chloroform	1.5
		Tetrachloroethene	11
11-May-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	2.2
		Chloroform	1.4
		cis-1,2-Dichloroethene	1.4
		Tetrachloroethene	19
11-Jun-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	cis-1,2-Dichloroethene	3.6
		Tetrachloroethene	23
		Trichloroethene	1.1
		Vinyl Chloride	2.4
15-Jul-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	1.9
		Chloroform	1.5
		cis-1,2-Dichloroethene	4.1
		Tetrachloroethene	32
		Trichloroethene	1.2
23-Aug-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	1.4
		Chloroform	1.3
		cis-1,2-Dichloroethene	2.6
		Tetrachloroethene	20
15-Sep-93	A	---	<1.0 for all compounds
	B	---	<1.0 for all compounds
	D	Carbon Tetrachloride	2.3
		Chloroform	1.6
		cis-1,2-Dichloroethene	2.7
		Tetrachloroethene	26
		Trichloroethene	0.76

Results in parts per billion (ppb).

VOCs = Volatile organic compounds by EPA Methods 5030/8010

&lt; = Less than method detection limit.

Sample A = Effluent

Sample B = Midpoint

Sample D = Influent

Note: 1. All other compounds &lt;1.0 ppb.

Arco Station 4931  
 731 W. MacArthur Blvd.  
 Oakland, CA

**Table 5**  
**Groundwater Treatment System Flow Data**

Reading Date	Flow Meter Reading	Cumulative flow (gallons)	Average Flowrates (gal/day) (gal/min)		Laboratory Results				Periodic Hydrocarbon Recovery (LBS)
					effluent (port A)		influent (port D)		
					TPHg (ug/l)	Benzene (ug/l)	TPHg (ug/l)	Benzene (ug/l)	
11/16/92	1,090	0	---	---					
11/18/92	22,690	21,600	10,800	8					0.02
11/20/92	44,920	43,830	11,115	8					0.02
12/17/92	92,210	91,120	1,751	1	< 50	< 0.50	92	25	0.04
1/12/93	564,680	563,590	18,172	13					0.36
2/10/93	838,640	837,550	9,447	7					0.21
2/24/93	947,220	946,130	7,756	5					0.08
3/14/93	1,086,630	1,085,540	7,745	5					0.11
4/1/93	1,129,690	1,128,600	2,392	2					0.03
4/20/93	1,193,300	1,192,210	3,348	2					0.05
4/29/93	1,259,700	1,258,610	7,378	5					0.05
6/11/93	1,614,620	1,613,530	8,254	6	< 50	< 0.50	< 50	< 0.50	0.00
6/21/93	1,722,260	1,721,170	10,764	7					0.00
6/28/93	1,809,950	1,808,860	12,527	9					0.00
7/15/93	2,013,960	2,012,870	12,001	8	< 50	< 0.50	< 50	2.6	0.00
8/23/93	2,446,870	2,445,780	11,100	8	< 50	< 0.50	< 50	< 0.50	0.00
9/15/93	2,701,430	2,700,340	11,068	8	< 50	< 0.50	< 50	1.3	0.00
<b>3rd Quarter 1993</b>		891,480	11,285	8					0.00
<b>Total</b>		2,700,340	8,912	6					0.97

Notes:

- 1) Average flowrates calculated using flowmeter readings and days between readings.
- 2) <x indicates concentration below laboratory detection limit x.
- 3) TPHg (Total Purgeable Hydrocarbons as gasoline) quantitated against a fresh gasoline standard.
- 4) Periodic Hydrocarbon Recovery calculated using influent TPHg concentrations. Zero pounds recovered is assumed when the concentration is <x.
- 5) ug/l = micrograms per liter.
- 6) Effluent concentrations reported on 12/17/92 taken between first and second carbon vessels.


**GeoStrategies Inc.**

**ILLUSTRATIONS**



**EXPLANATION**

- ◆ Groundwater monitoring well
- ⊕ Recovery well
- ⊞ Vapor extraction well



Base Map: ARCO site plan dated 5-20-91



GeoStrategies Inc.

**SITE PLAN**  
 ARCO Service Station #4931  
 731 West MacArthur Boulevard  
 Oakland, California

PLATE

**2**


JOB NUMBER  
7909

REVIEWED BY

DATE  
7/93

REVISED DATE





GeoStrategies Inc.

**PROCESS FLOW DIAGRAM**  
 ARCO Service Station #4931  
 731 W. MacArthur Boulevard  
 Oakland, California

PLATE


**3**

JOB NUMBER  
7909

REVIEWED BY


DATE  
6/93

REVISED DATE



**EXPLANATION**

- ◆ Groundwater monitoring well
- ⊕ Recovery well
- 500/5 TPH-G (Total Petroleum Hydrocarbons calculated as Gasoline)/Benzene concentrations in ppb sampled on August 6, 1993
- ND Not Detected (See laboratory reports for detection limits)
- NS Not Sampled
- FP(0.01) Floating Product (measured thickness in feet)



Base Map: ARCO site plan dated 5-20-91



GeoStrategies Inc.

**TPH-G/BENZENE CONCENTRATION MAP**  
 ARCO Service Station #4931  
 731 West MacArthur Boulevard  
 Oakland, California

PLATE

**5**

JOB NUMBER  
790970-23

REVIEWED BY

DATE  
11/93

REVISED DATE

**GeoStrategies Inc.**

**APPENDIX A**

**EMCON GROUNDWATER SAMPLING  
AND MONITORING REPORTS**



# EMCON Associates

1638 Junction Avenue • San Jose, California 95131-2102 • (408) 453-0719 • Fax (408) 453-0452



Date August 18, 1993  
Project OG70-032.01

To:  
Ms. Barbara Sieminski  
GeoStrategies, Inc.  
2140 West Winton Avenue  
Hayward, California 94545

We are enclosing:


Copies	Description
<u>1</u>	<u>Depth To Water / Floating Product Survey Results</u>
<u>1</u>	<u>Summary of Groundwater Monitoring Data</u>
<u>1</u>	<u>Certified Analytical Reports with Chain-of-Custody</u>
<u>15</u>	<u>Water Sample Field Data Sheets</u>

For your:  X  Information Sent by:  X  Mail

Comments:

Enclosed are the data from the third quarter 1993 monitoring event at ARCO service station 4931, 731 West MacArthur Boulevard, Oakland, CA. Groundwater monitoring is conducted consistent with applicable regulatory guidelines. Please call if you have any questions: (408) 453-2266.

Reviewed by:



Jim Butera JB

Robert Porter  
Robert Porter, Senior Project Engineer.



**FIELD REPORT**  
**DEPTH TO WATER / FLOATING PRODUCT SURVEY**

PROJECT # : OG70-032.01

STATION ADDRESS : 731 West MacArthur Blvd. Oakland,

DATE : August 6, 1993

ARCO STATION # : 4931

FIELD TECHNICIAN : S. Horton / K. Reichelderfer

DAY : Friday

DTW Order	WELL ID	Well Box Seal	Well Lid Secure	Gasket	Lock	Locking Well Cap	FIRST DEPTH TO WATER (feet)	SECOND DEPTH TO WATER (feet)	DEPTH TO FLOATING PRODUCT (feet)	FLOATING PRODUCT THICKNESS (feet)	WELL TOTAL DEPTH (feet)	COMMENTS
1	AR-1	good	vault	na	None	Slip	17.42	17.42	ND	ND	30.0	Lid fit is top tight very difficult to open. 4 bolts missing, scanner coated w/ product when retrieved
2	AR-2	good	vault	na	None	Slip	17.16	17.16	ND	ND	28.5	4 bolts missing
3	AR-3	good	vault	na	None	Slip	16.12	16.12	ND	ND	30.0	No sample port in vault Lid does not fit properly, 4 bolts missing too tight very difficult to open almost broke handle. No sample port
4	A-8	good	vault	na	None	Slip	Dry	Dry	ND	ND	20.0	Extreme Difficulty Encountered opening lid. Broke handle on lid No sample port 4 bolts missing
5	A-9	good	vault	na	None	Slip	NR	NR	ND	ND	38.0	Could not be opened. Broke handle off lid attempting to open w/ pry bar & screwdriver
6	A-13	good	yes	na	2357	yes	13.70	13.70	ND	ND	29.4	
7	A-11	good	yes	na	<del>2357</del> 3300	yes	14.43	14.43	ND	ND	27.8	Traffic Control Required Installed New lock (2357)
8	A-12	good	yes	na	<del>2357</del> 2200	yes	12.95	12.95	ND	ND	29.8	Installed New lock (2357)
9	A-3	good	yes	na	2357	yes	14.90	14.90	ND	ND	17.1	water in box over RCC
10	A-5	good	yes	na	<del>2357</del> 2000	yes	14.82	14.82	ND	ND	23.9	Installed New lock (2357)
11	A-7	good	yes	na	<del>2357</del> 2000	yes	12.67	12.67	ND	ND	22.8	Installed New lock (2357)
12	A-10	good	yes	na	<del>2357</del> 3200	yes	15.06	15.06	ND	ND	30.1	water in box. Flip cap allows water to enter well (water marks) Extremely strong sewer type small heavy emitted from box.
13	A-6	good	yes	na	<del>2357</del> 2357	yes	12.32	12.32	ND	ND	24.4	Installed New lock (2357)
14	A-2	good	yes	na	<del>2357</del> 2000	yes	15.33	15.33	ND	ND	19.8	Installed New lock (2357)

**SURVEY POINTS ARE TOP OF WELL BOXES**



Summary of Groundwater Monitoring Data  
 Third Quarter 1993  
 ARCO Service Station 4931  
 731 West MacArthur Boulevard, Oakland, California  
 micrograms per liter (µg/l) and milligrams per liter (mg/l)

Well ID and Sample Depth	Sampling Date	Depth To Water (feet)	Floating Product Thickness (feet)	TPH <sup>1</sup> as Gasoline (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethylbenzene (µg/l)	Total Xylenes (µg/l)
AR-1	08/06/93	17.42	NR. <sup>2</sup>	NR.	NR.	NR.	NR.	NR.
AR-2	08/06/93	17.16	NR.	NR.	NR.	NR.	NR.	NR.
AR-3	08/06/93	16.12	NR.	NR.	NR.	NR.	NR.	NR.
A-2	08/06/93	15.33	ND. <sup>3</sup>	NS. <sup>4</sup>	NS.	NS.	NS.	NS.
A-3(17)	08/06/93	14.90	ND.	<50.	<0.5	<0.5	<0.5	<0.5
A-4	08/06/93	15.14	0.03	FP. <sup>5</sup>	FP.	FP.	FP.	FP.
A-5(23)	08/06/93	14.82	ND.	<50.	<0.5	<0.5	<0.5	<0.5
A-6(24)	08/06/93	12.32	ND.	<50.	<0.5	<0.5	<0.5	<0.5
A-7(22)	08/06/93	12.67	ND.	<50.	<0.5	<0.5	<0.5	<0.5
A-8	08/06/93	Dry <sup>6</sup>	Dry	Dry	Dry	Dry	Dry	Dry
A-9	08/06/93	IW. <sup>7</sup>	IW.	IW.	IW.	IW.	IW.	IW.
A-10(30)	08/06/93	15.06	ND.	<50.	<0.5	<0.5	<0.5	<0.5
A-11(27)	08/06/93	14.43	ND.	<50.	<0.5	<0.5	<0.5	<0.5
A-12(29)	08/06/93	12.95	ND.	<50.	<0.5	<0.5	<0.5	<0.5
A-13(29)	08/06/93	13.70	ND.	<50.	<0.5	<0.5	<0.5	<0.5
XDup <sup>8</sup>	08/06/93	NA. <sup>9</sup>	NA.	NA.	NA.	NA.	NA.	NA.
FB-1 <sup>10</sup>	08/06/93	NA.	NA.	<50.	<0.5	<0.5	<0.5	<0.5
TB-1 <sup>11</sup>	08/06/93	NA.	NA.	<50.	<0.5	<0.5	<0.5	<0.5

1. TPH = Total petroleum hydrocarbons
2. NR. = Not recorded due to ground water extraction system installed in well.
3. ND. = Not detected
4. NS. = Not sampled, well dried during purge and did not recharge sufficiently for sample collection
5. FP. = Floating product; well was not sampled due to detection of floating product
6. Dry = Well was dry, no sample was taken
7. IW = Inaccessible well, well box could not be opened, well was not sampled
8. XDup = Duplicate well sample was not collected due to insufficient recharge of designated well
9. NA = Not applicable
10. FB = Field Blank
11. TB = Trip Blank





# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Emcon Associates  
1938 Junction Avenue  
San Jose, CA 95131  
Attention: Jim Butera

Project: EMC-93-5/Arco 4931, Oakland

Enclosed are the results from 10 water samples received at Sequoia Analytical on August 9, 1993. The requested analyses are listed below:

SAMPLE #	SAMPLE DESCRIPTION	DATE OF COLLECTION	TEST METHOD
3H40901	Water, A.3 (17)	8/6/93	EPA 5030/8015/8020
3H40902	Water, A.5 (23)	8/6/93	EPA 5030/8015/8020
3H40903	Water, A.6 (24)	8/6/93	EPA 5030/8015/8020
3H40904	Water, A.7 (22)	8/6/93	EPA 5030/8015/8020
3H40905	Water, A.10 (30)	8/6/93	EPA 5030/8015/8020
3H40906	Water, A.11 (27)	8/6/93	EPA 5030/8015/8020
3H40907	Water, A.12 (29)	8/6/93	EPA 5030/8015/8020
3H40908	Water, A.13 (29)	8/6/93	EPA 5030/8015/8020
3H40909	Water, FB-1	8/6/93	EPA 5030/8015/8020
3H40910	Water, TB-1	8/6/93	EPA 5030/8015/8020

Please contact me if you have any questions. In the meantime, thank you for the opportunity to work with you on this project.

Very truly yours,

SEQUOIA ANALYTICAL

Eileen A. Manning  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Emcon Associates  
1938 Junction Avenue  
San Jose, CA 95131  
Attention: Jim Butera

Client Project ID: EMC-93-5/Arco 4931, Oakland  
Sample Matrix: Water  
Analysis Method: EPA 5030/8015/8020  
First Sample #: 3H40901

Sampled: Aug 6, 1993  
Received: Aug 9, 1993  
Reported: Aug 12, 1993

## TOTAL PURGEABLE PETROLEUM HYDROCARBONS with BTEX DISTINCTION

Analyte	Reporting Limit µg/L	Sample I.D. 3H40901 A.3 (17)	Sample I.D. 3H40902 A.5 (23)	Sample I.D. 3H40903 A.6 (24)	Sample I.D. 3H40904 A.7 (22)	Sample I.D. 3H40905 A.10 (30)	Sample I.D. 3H40906 A.11 (27)
Purgeable Hydrocarbons	50	N.D.	N.D.	N.D.	N.D.	N.D.	N.D.
Benzene	0.50	N.D.	N.D.	N.D.	N.D.	N.D.	N.D.
Toluene	0.50	N.D.	N.D.	N.D.	N.D.	N.D.	N.D.
Ethyl Benzene	0.50	N.D.	N.D.	N.D.	N.D.	N.D.	N.D.
Total Xylenes	0.50	N.D.	N.D.	N.D.	N.D.	N.D.	N.D.
Chromatogram Pattern:		--	--	--	--	--	--

### Quality Control Data

Report Limit Multiplication Factor:	1.0	1.0	1.0	1.0	1.0	1.0
Date Analyzed:	8/10/93	8/10/93	8/10/93	8/10/93	8/10/93	8/10/93
Instrument Identification:	GCHP-2	GCHP-2	GCHP-2	GCHP-2	GCHP-2	GCHP-2
Surrogate Recovery, %: (QC Limits = 70-130%)	99	88	99	86	98	85

Purgeable Hydrocarbons are quantitated against a fresh gasoline standard.  
Analytes reported as N.D. were not detected above the stated reporting limit.

SEQUOIA ANALYTICAL

Eileen A. Manning



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Emcon Associates  
1938 Junction Avenue  
San Jose, CA 95131  
Attention: Jim Butera

Client Project ID: EMC-93-5/Arco 4931, Oakland  
Sample Matrix: Water  
Analysis Method: EPA 5030/8015/8020  
First Sample #: 3H40907

Sampled: Aug 6, 1993  
Received: Aug 9, 1993  
Reported: Aug 12, 1993

## TOTAL PURGEABLE PETROLEUM HYDROCARBONS with BTEX DISTINCTION

Analyte	Reporting Limit µg/L	Sample I.D. 3H40907 A.12 (29)	Sample I.D. 3H40908 A.13 (29)	Sample I.D. 3H40909 FB-1	Sample I.D. 3H40910 TB-1
Purgeable Hydrocarbons	50	N.D.	N.D.	N.D.	N.D.
Benzene	0.50	N.D.	N.D.	N.D.	N.D.
Toluene	0.50	N.D.	N.D.	N.D.	N.D.
Ethyl Benzene	0.50	N.D.	N.D.	N.D.	N.D.
Total Xylenes	0.50	N.D.	N.D.	N.D.	N.D.
Chromatogram Pattern:		--	--	--	--

### Quality Control Data

Report Limit Multiplication Factor:	1.0	1.0	1.0	1.0
Date Analyzed:	8/10/93	8/10/93	8/10/93	8/10/93
Instrument Identification:	GCHP-2	GCHP-2	GCHP-2	GCHP-2
Surrogate Recovery, %: (QC Limits = 70-130%)	88	95	86	94

Purgeable Hydrocarbons are quantitated against a fresh gasoline standard.  
Analytes reported as N.D. were not detected above the stated reporting limit.

SEQUOIA ANALYTICAL

  
Eileen A. Mannino



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Emcon Associates  
1938 Junction Avenue  
San Jose, CA 95131  
Attention: Jim Butera

Client Project ID: EMC-93-5/Arco 4931, Oakland  
Matrix: Water

QC Sample Group: 3H40901-10

Reported: Aug 12, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Benzene	Toluene	Ethyl-Benzene	Xylenes
Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Analyst:	M. Nipp	M. Nipp	M. Nipp	M. Nipp
Conc. Spiked:	10	10	10	30
Units:	µg/L	µg/L	µg/L	µg/L
LCS Batch#:	GBLK081093	GBLK081093	GBLK081093	GBLK081093
Date Prepared:	N.A.	N.A.	N.A.	N.A.
Date Analyzed:	8/10/93	8/10/93	8/10/93	8/10/93
Instrument I.D.#:	GCHP-2	GCHP-2	GCHP-2	GCHP-2
LCS % Recovery:	97	95	96	93
Control Limits:	80-120	80-120	80-120	80-120

MS/MSD				
Batch #:	3H22806	3H22806	3H22806	3H22806
Date Prepared:	N.A.	N.A.	N.A.	N.A.
Date Analyzed:	8/10/93	8/10/93	8/10/93	8/10/93
Instrument I.D.#:	GCHP-2	GCHP-2	GCHP-2	GCHP-2
Matrix Spike % Recovery:	100	100	100	100
Matrix Spike Duplicate % Recovery:	100	100	100	100
Relative % Difference:	0.0	0.0	0.0	0.0

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Fileen A. Manning

Please Note:  
The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.







EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01 SAMPLE ID: A-3 (17)  
 PURGED BY: K REICHELDERFER CLIENT NAME: ARCO 4931  
 SAMPLER BY: ✓ LOCATION: 731 W. MacARTHUR  
OAKLAND, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_  
 CASING DIAMETER (inches): 2 \_\_\_\_\_ 3 \_\_\_\_\_ 4  4.5 \_\_\_\_\_ 6 \_\_\_\_\_ Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 1.44  
 DEPTH TO WATER (feet): 14.90 CALCULATED PURGE (gal.): 4.31  
 DEPTH OF WELL (feet): 17.1 ACTUAL PURGE VOL. (gal.): 1.50

DATE PURGED: 8-6-93 Start (2400 Hr) 1145 End (2400 Hr) 1150  
 DATE SAMPLED: 8-6-93 Start (2400 Hr) 1425 End (2400 Hr) 1428

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (µmhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>1150</u>	<u>1.50</u>	<u>6.42</u>	<u>832</u>	<u>69.4</u>	<u>BROWN/GREY</u>	<u>HEAVY</u>
<u>WELL DRIED @ 1.50 GALLONS</u>						
<u>1432</u>	<u>RECHARGE</u>	<u>6.34</u>	<u>968</u>	<u>70.2</u>	<u>CLOUDY</u>	<u>LIGHT</u>
D. O. (ppm):	<u>NR</u>	ODOR:	<u>NONE</u>		<u>NR</u>	<u>NR</u>
					(COBALT 0 - 100)	(NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

<input type="checkbox"/> 2" Bladder Pump	<input type="checkbox"/> Bailor (Teflon®)	<input type="checkbox"/> 2" Bladder Pump	<input checked="" type="checkbox"/> Bailor (Teflon®)
<input checked="" type="checkbox"/> Centrifugal Pump	<input type="checkbox"/> Bailor (PVC)	<input type="checkbox"/> DDL Sampler	<input type="checkbox"/> Bailor (Stainless Steel)
<input type="checkbox"/> Submersible Pump	<input type="checkbox"/> Bailor (Stainless Steel)	<input type="checkbox"/> Dipper	<input type="checkbox"/> Submersible Pump
<input type="checkbox"/> Well Wizard™	<input type="checkbox"/> Dedicated	<input type="checkbox"/> Well Wizard™	<input type="checkbox"/> Dedicated
Other: _____		Other: _____	

WELL INTEGRITY: OK LOCK #: 2357

REMARKS: BOX FULL OF WATER  
1150 WELL DRIED @ 1.50 GALLONS (DTW 16.98)  
1420 DTW 15.39

Meter Calibration: Date: 8-6-93 Time: 1005 Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
 ( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: A-2  
 Signature: K Reichelderfer Reviewed By: JB Page 2 of 15



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2. 5/93

PROJECT NO: OG70-032.01

SAMPLE ID: A-4(15)

PURGED BY: Steve Horton

CLIENT NAME: ARCO #4931

SAMPLED BY: Steve Horton

LOCATION: Oakland, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_

CASING DIAMETER (inches): 2 \_\_\_\_\_ 3 \_\_\_\_\_ 4  4.5 \_\_\_\_\_ 6 \_\_\_\_\_ Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 3.10

DEPTH TO WATER (feet): 15.14 CALCULATED PURGE (gal.): 9.32

DEPTH OF WELL (feet): 19.9 ACTUAL PURGE VOL (gal.): \_\_\_\_\_

DATE PURGED: 8/16/93 Start (2400 Hr) \_\_\_\_\_ End (2400 Hr) \_\_\_\_\_

DATE SAMPLED: 8/16/93 Start (2400 Hr) \_\_\_\_\_ End (2400 Hr) \_\_\_\_\_

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____
_____	_____	<u>No Sample, Well Contained Product</u>				_____
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____

D. O. (ppm): NR ODOR: strong COLOR: NR (CCBALT 0 - 100) TURBIDITY: NR (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- 2" Slacdar Pump
- Centrifugal Pump
- Submersible Pump
- Well Wizard™
- Other: \_\_\_\_\_

- 2" Slacdar Pump
- Bailer (Teflon®)
- Bailer (PVC)
- Bailer (Stainless Steel)
- Dedicated
- DDL Sampler
- Dipper
- Well Wizard™
- Bailer (Stainless Steel)
- Submersible Pump
- Dedicated
- Other: \_\_\_\_\_

WELL INTEGRITY: Good LOCK #: 7268 → 7357

REMARKS: Changed 7268 lock to 7357 lock

Meter Calibration: Date: 8/16/93 Time: 10:01 Meter Serial #: 9208 Temperature °F: \_\_\_\_\_

( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: A-12(x)





EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2. 5/

PROJECT NO: CG70-032.01

SAMPLE ID: A-5(23)

PURGED BY: Steve Horton

CLIENT NAME: ARCO #4931

SAMPLED BY: Steve Horton

LOCATION: Oakland, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_

CASING DIAMETER (inches): 2 \_\_\_\_\_ 3  4 \_\_\_\_\_ 4.5 \_\_\_\_\_ 6 \_\_\_\_\_ Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 3.32

DEPTH TO WATER (feet): 14.82 CALCULATED PURGE (gal.): 9.98

DEPTH OF WELL (feet): 23.9 ACTUAL PURGE VOL (gal.): 10.0

DATE PURGED: 8/16/93 Start (2400 Hr) 11:47 End (2400 Hr) 11:57

DATE SAMPLED: 8/16/93 Start (2400 Hr) 12:00 End (2400 Hr) 12:07

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>11:50</u>	<u>3.5</u>	<u>6.76</u>	<u>708</u>	<u>66.3</u>	<u>Brown</u>	<u>Heavy</u>
<u>11:54</u>	<u>7.0</u>	<u>6.84</u>	<u>669</u>	<u>65.9</u>	<u>Brown</u>	<u>Heavy</u>
<u>11:57</u>	<u>100</u>	<u>6.86</u>	<u>633</u>	<u>65.9</u>	<u>Brown</u>	<u>Heavy</u>
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____

D. O. (ppm): NR ODOR: none \_\_\_\_\_  
(CCBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |   |   |  |   |
|---|---|--|---|
| <input type="checkbox"/> 2" Slacder Pump  | <input type="checkbox"/> Bailor (Teflon)          | <input type="checkbox"/> 2" Slacder Pump | <input checked="" type="checkbox"/> Bailor (Teflon) |
| <input type="checkbox"/> Centrifugal Pump | <input checked="" type="checkbox"/> Bailor (PVC)  | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailor (Stainless Steel)   |
| <input type="checkbox"/> Submersible Pump | <input type="checkbox"/> Bailor (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump           |
| <input type="checkbox"/> Well Wizard™     | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                  |
| Other: _____                              |   | Other: _____                             |   |

WELL INTEGRITY: Good LOCK #: 2268 → 2357

REMARKS: Changed 2268 lock to 2357 lock

Meter Calibration: Date: 8/16/93 Time: 10:01 Meter Serial #: 9208 Temperature °F: \_\_\_\_\_

EC: 1000 \_\_\_\_\_ / \_\_\_\_\_ (DI \_\_\_\_\_) (pH 7 \_\_\_\_\_ / \_\_\_\_\_) (pH 10 \_\_\_\_\_ / \_\_\_\_\_) (pH 4 \_\_\_\_\_ / \_\_\_\_\_)

Location of previous calibration: A-12(29)

AW



# WATER SAMPLE FIELD DATA SHEET

Rev. 2. 5/

PROJECT NO: CG70-032.01

SAMPLE ID: A-6(64)

PURGED BY: Steve Horton

CLIENT NAME: ARCO #4931

SAMPLED BY: Steve Horton

LOCATION: Oakland, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_

CASING DIAMETER (inches): 2 \_\_\_\_\_ 3  4 \_\_\_\_\_ 4.5 \_\_\_\_\_ 6 \_\_\_\_\_ Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 4.42

DEPTH TO WATER (feet): 12.32 CALCULATED PURGE (gal.): 13.28

DEPTH OF WELL (feet): 24.4 ACTUAL PURGE VOL (gal.): 13.5

DATE PURGED: 8/16/93

Start (2400 Hr) 12:30

End (2400 Hr) 12:41

DATE SAMPLED: 8/16/93

Start (2400 Hr) 12:43

End (2400 Hr) 12:45

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	EC. (µmhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>12:32</u>	<u>4.5</u>	<u>6.97</u>	<u>511</u>	<u>66.1</u>	<u>Brown</u>	<u>Heavy</u>
<u>12:37</u>	<u>9.0</u>	<u>6.96</u>	<u>512</u>	<u>66.4</u>	<u>Brown</u>	<u>Heavy</u>
<u>12:41</u>	<u>13.5</u>	<u>6.95</u>	<u>510</u>	<u>66.2</u>	<u>Brown</u>	<u>Heavy</u>
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____

D. O. (ppm): NR

ODOR: none

NR  
(CCBALT 0 - 100)

NR  
(NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

- 2" Bladder Pump
- Centrifugal Pump
- Submersible Pump
- Well Wizard™
- Other: \_\_\_\_\_
- Bailor (Teflon®)
- Bailor (PVC)
- Bailor (Stainless Steel)
- Dedicated

### SAMPLING EQUIPMENT

- 2" Bladder Pump
- DDL Sampler
- Dipper
- Well Wizard™
- Other: \_\_\_\_\_
- Bailor (Teflon®)
- Bailor (Stainless Steel)
- Submersible Pump
- Dedicated

WELL INTEGRITY: Good LOCK #: 2268 → 2357

REMARKS: Change 2268 lock to 2357 lock

Meter Calibration: Date: 8/16/93 Time: 10:01 Meter Serial #: 9208 Temperature °F: \_\_\_\_\_

EC 1000 \_\_\_\_\_ / \_\_\_\_\_ (DI \_\_\_\_\_) (pH 7 \_\_\_\_\_ / \_\_\_\_\_) (pH 10 \_\_\_\_\_ / \_\_\_\_\_) (pH 4 \_\_\_\_\_ / \_\_\_\_\_)

Location of previous calibration: A-12(29)



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01 SAMPLE ID: A-7(22)  
 PURGED BY: K REICHELDERFER CLIENT NAME: ARCO 4931  
 SAMPLED BY: ✓ LOCATION: 731 W. MACARTHUR  
OAKLAND, CA

TYPE: Ground Water  Surface Water  Treatment Effluent  Other   
 CASING DIAMETER (inches): 2  3  4  4.5  6  Other

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 3.71  
 DEPTH TO WATER (feet): 12.67 CALCULATED PURGE (gal.): 11.14  
 DEPTH OF WELL (feet): 22.8 ACTUAL PURGE VOL. (gal.): 11.50

DATE PURGED: 8-6-93 Start (2400 Hr) 1303 End (2400 Hr) 1313  
 DATE SAMPLED: 8-6-93 Start (2400 Hr) 1320 End (2400 Hr) 1322

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (µmhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>1306</u>	<u>4.00</u>	<u>6.31</u>	<u>622</u>	<u>69.4</u>	<u>BROWN</u>	<u>MODERATE</u>
<u>1309</u>	<u>8.00</u>	<u>6.39</u>	<u>640</u>	<u>69.3</u>	<u>↓</u>	<u>↓</u>
<u>1313</u>	<u>11.50</u>	<u>6.48</u>	<u>623</u>	<u>68.7</u>	<u>↓</u>	<u>↓</u>

D. O. (ppm): NR ODOR: NONE NR NR  
 (COBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |  |   |  |  |
|--|---|--|--|
| <input checked="" type="checkbox"/> 2" Bladder Pump  | <input type="checkbox"/> Bailer (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump | <input checked="" type="checkbox"/> Bailer (Teflon®) |
| <input checked="" type="checkbox"/> Centrifugal Pump | <input type="checkbox"/> Bailer (PVC)             | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailer (Stainless Steel)    |
| <input type="checkbox"/> Submersible Pump            | <input type="checkbox"/> Bailer (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump            |
| <input type="checkbox"/> Well Wizard™                | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                   |
- Other: \_\_\_\_\_ Other: \_\_\_\_\_

WELL INTEGRITY: OK LOCK #: 2008

REMARKS: REPLACED 2008 LOCK W/2357 LOCK

Meter Calibration: Date: 8-6-93 Time: 1005 Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
 ( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: A-2

Signature: Kevin Reichelderfer Reviewed By: AD Page 6 of 15



EMCON ASSOCIATES

# WATE.. SAMPLE FIELD DA A SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01

SAMPLE ID: A-8

PURGED BY: K REICHELDERFER

CLIENT NAME: ARCO 4931

SAMPLED BY: NK

LOCATION: 731 W. MACARTHUR  
OAKLAND, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_

CASING DIAMETER (inches): 2 \_\_\_\_\_ 3 \_\_\_\_\_ 4  4.5 \_\_\_\_\_ 6 \_\_\_\_\_ Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): NA


DEPTH TO WATER (feet): DRV CALCULATED PURGE (gal.): NA

DEPTH OF WELL (feet): 20.0 ACTUAL PURGE VOL (gal.): NA

DATE PURGED: 8-6-93 Start (2400 Hr) NA End (2400 Hr) NA

DATE SAMPLED: NA Start (2400 Hr) NA End (2400 Hr) NA

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>NO</u>	<u>SAMPLES</u>	<u>TAKEN</u>	<u>NO</u>	<u>SAMPLE</u>	<u>PORT IN</u>	<u>BOX</u>



D. O. (ppm): NR ODOR: NA NR NR  
(COBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |   |   |  |   |
|---|---|--|---|
| <input type="checkbox"/> 2" Bladder Pump  | <input type="checkbox"/> Bailer (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump | <input type="checkbox"/> Bailer (Teflon®)         |
| <input type="checkbox"/> Centrifugal Pump | <input type="checkbox"/> Bailer (PVC)             | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailer (Stainless Steel) |
| <input type="checkbox"/> Submersible Pump | <input type="checkbox"/> Bailer (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump         |
| <input type="checkbox"/> Well Wizard™     | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                |
| Other: <u>NA</u>                          |   | Other: <u>NA</u>                         |   |

WELL INTEGRITY: POOR LOCK #: NONE

REMARKS: LID FIT IS TOO TIGHT, BROKE HANDLE ON  
LID TRYING TO OPEN IT 4 BOLTS MISSING  
NO SAMPLES TAKEN, NO SAMPLE PORT

Meter Calibration: Date: 8-6-93 Time: \_\_\_\_\_ Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: \_\_\_\_\_  
Signature: [Signature] Reviewed By: [Signature] Page 7 of 15



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01

SAMPLE ID: A-9

PURGED BY: K REICHELDERFER

CLIENT NAME: ARCO 4931

SAMPLED BY: NA

LOCATION: 731 W. MACARTHUR

OAKLAND, CA

TYPE: Ground Water  Surface Water  Treatment Effluent  Other

CASING DIAMETER (inches): 2  3  4  4.5  6  Other

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): NA

DEPTH TO WATER (feet): NA CALCULATED PURGE (gal.): NA

DEPTH OF WELL (feet): 38.0 ACTUAL PURGE VOL (gal.): NA

DATE PURGED: 8-6-93 Start (2400 Hr) NA End (2400 Hr) NA

DATE SAMPLED: NA Start (2400 Hr) NA End (2400 Hr) NA

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>NO SAMPLES TAKEN LID FIT IS TOO TIGHT AND LID COULD NOT BE OPENED TO COLLECT SAMPLES</u>						

D. O. (ppm): NR ODOR: NA NR NR  
(COBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |   |   |  |   |
|---|---|--|---|
| <input type="checkbox"/> 2" Bladder Pump  | <input type="checkbox"/> Bailer (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump | <input type="checkbox"/> Bailer (Teflon®)         |
| <input type="checkbox"/> Centrifugal Pump | <input type="checkbox"/> Bailer (PVC)             | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailer (Stainless Steel) |
| <input type="checkbox"/> Submersible Pump | <input type="checkbox"/> Bailer (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump         |
| <input type="checkbox"/> Well Wizard™     | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                |
| Other: <u>NA</u>                          |   | Other: <u>NA</u>                         |   |

WELL INTEGRITY: POOR LOCK #: NONE

REMARKS: LID FIT IS TOO TIGHT; HANDLE WAS BROKEN TRYING TO OPEN VAULT LID  
NO SAMPLES TAKEN BECAUSE WE COULDN'T GET IN THE VAULT BOX -> NO INL. EITHER

Meter Calibration: Date: 8-6-93 Time: \_\_\_\_\_ Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
(EC 1000 \_\_\_\_\_ / \_\_\_\_\_) (DI \_\_\_\_\_) (pH 7 \_\_\_\_\_ / \_\_\_\_\_) (pH 10 \_\_\_\_\_ / \_\_\_\_\_) (pH 4 \_\_\_\_\_ / \_\_\_\_\_)

Location of previous calibration: \_\_\_\_\_

Signature: [Signature] Reviewed By: [Signature] Page 8 of 15



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01 SAMPLE ID: A-10(30)  
 PURGED BY: K REICHELDERFER CLIENT NAME: ARCO 4931  
 SAMPLER BY: ✓ LOCATION: 731 W. MacARTHUR  
OAKLAND, CA

TYPE: Ground Water  Surface Water  Treatment Effluent  Other   
 CASING DIAMETER (inches): 2  3  4  4.5  6  Other

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 5.51  
 DEPTH TO WATER (feet): 15.06 CALCULATED PURGE (gal.): 16.54  
 DEPTH OF WELL (feet): 30.1 ACTUAL PURGE VOL. (gal.): 17.00

DATE PURGED: 8-6-93 Start (2400 Hr) 1218 End (2400 Hr) 1227  
 DATE SAMPLED: 8-6-93 Start (2400 Hr) 1233 End (2400 Hr) 1235

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (µmhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>1221</u>	<u>6.00</u>	<u>6.31</u>	<u>711</u>	<u>65.7</u>	<u>BROWN</u>	<u>MODERATE</u>
<u>1224</u>	<u>12.00</u>	<u>6.38</u>	<u>702</u>	<u>65.6</u>	<u>↓</u>	<u>↓</u>
<u>1227</u>	<u>17.00</u>	<u>6.44</u>	<u>696</u>	<u>65.4</u>	<u>↓</u>	<u>↓</u>
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____

D. O. (ppm): NR ODOR: SLIGHT NR NR  
(COBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): FB-1 @ 1240

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |  |   |  |  |
|--|---|--|--|
| <input type="checkbox"/> 2" Bladder Pump             | <input type="checkbox"/> Bailer (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump | <input checked="" type="checkbox"/> Bailer (Teflon®) |
| <input checked="" type="checkbox"/> Centrifugal Pump | <input type="checkbox"/> Bailer (PVC)             | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailer (Stainless Steel)    |
| <input type="checkbox"/> Submersible Pump            | <input type="checkbox"/> Bailer (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump            |
| <input type="checkbox"/> Well Wizard™                | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                   |
| Other: _____   |   | Other: _____                             |  |

WELL INTEGRITY: OK LOCK #: 2268

REMARKS: REPLACED 2268 LOCK w/ 2357  
WATER IN BOX, EVEN WITH THE FLIP TOP CAP (WATER  
TRACES DOWN INTO WELL) STRONG SEWER-TYPE ODOR COMING  
OUT OF WELL

Meter Calibration: Date: 8-6-93 Time: 1005 Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
 (EC 1000 \_\_\_\_\_ / \_\_\_\_\_) (DI \_\_\_\_\_) (pH 7 \_\_\_\_\_ / \_\_\_\_\_) (pH 10 \_\_\_\_\_ / \_\_\_\_\_) (pH 4 \_\_\_\_\_ / \_\_\_\_\_)

Location of previous calibration: A-2  
 Signature: Kim Reichelderfer Reviewed By: js Page 9 of 15



# WATER SAMPLE FIELD DATA SHEET

Rev. 2. 5/9

PROJECT NO: OG70-032.01

SAMPLE ID: A-11(27)

PURGED BY: Steve Horton

CLIENT NAME: ARCO #4931

SAMPLED BY: Steve Horton

LOCATION: Oakland, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_

CASING DIAMETER (inches): 2 \_\_\_\_\_ 3  4 \_\_\_\_\_ 4.5 \_\_\_\_\_ 6 \_\_\_\_\_ Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 4.90  
 DEPTH TO WATER (feet): 14.43 CALCULATED PURGE (gal.): 14.70  
 DEPTH OF WELL (feet): 27.8 ACTUAL PURGE VOL (gal.): 15.0

DATE PURGED: 8/16/93 Start (2400 Hr) 11:12 End (2400 Hr) 11:19  
 DATE SAMPLED: 8/16/93 Start (2400 Hr) 11:20 End (2400 Hr) 11:21

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>11:15</u>	<u>5.0</u>	<u>6.93</u>	<u>571</u>	<u>66.3</u>	<u>Brown</u>	<u>Heavy</u>
<u>11:17</u>	<u>10.0</u>	<u>6.87</u>	<u>571</u>	<u>66.7</u>	<u>Brown</u>	<u>Heavy</u>
<u>11:19</u>	<u>15.0</u>	<u>6.84</u>	<u>565</u>	<u>66.7</u>	<u>Brown</u>	<u>Heavy</u>
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____

D. O. (ppm): NR ODOR: none NR NR  
 (COBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |   |   |  |  |
|---|---|--|--|
| <input type="checkbox"/> 2" Bladder Pump  | <input type="checkbox"/> Bailor (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump | <input checked="" type="checkbox"/> Bailor (Teflon®) |
| <input type="checkbox"/> Centrifugal Pump | <input checked="" type="checkbox"/> Bailor (PVC)  | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailor (Stainless Steel)    |
| <input type="checkbox"/> Submersible Pump | <input type="checkbox"/> Bailor (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump            |
| <input type="checkbox"/> Well Wizard™     | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                   |
| Other: _____                              | Other: _____                                      | Other: _____                             | Other: _____   |

WELL INTEGRITY: Good LOCK #: 2268 → 2357

REMARKS: Changed 2268 lock to 2357 lock

Traffic control should be required for this well as it is located in the center of the fast lane of West Ave

Meter Calibration: Date: 8/16/93 Time: 10:01 Meter Serial #: 9208 Temperature °F: \_\_\_\_\_

( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: A-12(29)



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/81

PROJECT NO: CG70-032.01

SAMPLE ID: A-12(29)

PURGED BY: Steve Horton

CLIENT NAME: ARCO #4931

SAMPLED BY: Steve Horton

LOCATION: Oakland, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_

CASING DIAMETER (inches): 2 \_\_\_\_\_ 3  4 \_\_\_\_\_ 4.5 \_\_\_\_\_ 6 \_\_\_\_\_ Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): 6.17

DEPTH TO WATER (feet): 12.95 CALCULATED PURGE (gal.): 18.53

DEPTH OF WELL (feet): 29.8 ACTUAL PURGE VOL (gal.): 19.0

DATE PURGED: 8/6/93 Start (2400 Hr) 10:47 End (2400 Hr) 11:00

DATE SAMPLED: 8/6/93 Start (2400 Hr) 11:02 End (2400 Hr) 11:03

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>10:52</u>	<u>6.5</u>	<u>6.91</u>	<u>565</u>	<u>66.7</u>	<u>Brown</u>	<u>Heavy</u>
<u>10:58</u>	<u>13.0</u>	<u>6.89</u>	<u>554</u>	<u>65.7</u>	<u>Brown</u>	<u>Heavy</u>
<u>11:00</u>	<u>19.0</u>	<u>7.00</u>	<u>554</u>	<u>65.5</u>	<u>Brown</u>	<u>Heavy</u>
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____

D. O. (ppm): NR ODOR: none NR NR  
(CCBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |   |   |  |  |
|---|---|--|--|
| <input type="checkbox"/> 2" Bladder Pump  | <input type="checkbox"/> Bailor (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump | <input checked="" type="checkbox"/> Bailor (Teflon®) |
| <input type="checkbox"/> Centrifugal Pump | <input checked="" type="checkbox"/> Bailor (PVC)  | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailor (Stainless Steel)    |
| <input type="checkbox"/> Submersible Pump | <input type="checkbox"/> Bailor (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump            |
| <input type="checkbox"/> Well Wizard™     | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                   |
| Other: _____                              |   | Other: _____                             |  |

WELL INTEGRITY: Good LOCK #: 2268 → 2357

REMARKS: Changed DES lock to 2357 lock

Traffic control should be required for this well as it is located in the center of the fast lane of West Ave

Meter Calibration: Date: 8/6/93 Time: 10:01 Meter Serial #: 9208 Temperature °F: 73.3  
 , EC 1000 1056 / 1000 (DI \_\_\_\_\_) (pH 7 6.58 / 7.00) (pH 10 10.02 / 10.00) (pH 4 4.00 /)

Location of previous calibration: \_\_\_\_\_

*EMCON*

*MI*





EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01

SAMPLE ID: A-13(29)

PURGED BY: K REICHELDERFER

CLIENT NAME: ARCO 4931

SAMPLED BY: ↓

LOCATION: 731 W. MACARTHUR  
OAKLAND, CA

TYPE: Ground Water  Surface Water  Treatment Effluent  Other

CASING DIAMETER (inches): 2  3  4  4.5  6  Other

CASING ELEVATION (feet/MSL): <u>NR</u>	VOLUME IN CASING (gal.): <u>5.76</u>
DEPTH TO WATER (feet): <u>13.70</u>	CALCULATED PURGE (gal.): <u>17.27</u>
DEPTH OF WELL (feet): <u>29.4</u>	ACTUAL PURGE VOL (gal.): <u>17.50</u>

DATE PURGED: <u>8-6-93</u>	Start (2400 Hr) <u>1342</u>	End (2400 Hr) <u>1354</u>
DATE SAMPLED: <u>8-6-93</u>	Start (2400 Hr) <u>1400</u>	End (2400 Hr) <u>1402</u>

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>1346</u>	<u>6.00</u>	<u>6.34</u>	<u>652</u>	<u>69.3</u>	<u>CLOUDY</u>	<u>LIGHT</u>
<u>1350</u>	<u>12.00</u>	<u>6.42</u>	<u>656</u>	<u>68.4</u>	<u>↓</u>	<u>↓</u>
<u>1354</u>	<u>17.50</u>	<u>6.44</u>	<u>652</u>	<u>67.6</u>	<u>↓</u>	<u>↓</u>
D. O. (ppm): <u>NR</u>			ODOR: <u>NONE</u>		<u>NR</u> (COBALT 0 - 100)	<u>NR</u> (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |  |   |  |  |
|--|---|--|--|
| <input type="checkbox"/> 2" Bladder Pump             | <input type="checkbox"/> Bailer (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump | <input checked="" type="checkbox"/> Bailer (Teflon®) |
| <input checked="" type="checkbox"/> Centrifugal Pump | <input type="checkbox"/> Bailer (PVC)             | <input type="checkbox"/> DDL Sampler     | <input type="checkbox"/> Bailer (Stainless Steel)    |
| <input type="checkbox"/> Submersible Pump            | <input type="checkbox"/> Bailer (Stainless Steel) | <input type="checkbox"/> Dipper          | <input type="checkbox"/> Submersible Pump            |
| <input type="checkbox"/> Well Wizard™                | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™    | <input type="checkbox"/> Dedicated                   |
| Other: _____   |   | Other: _____                             |  |

WELL INTEGRITY: OK LOCK #: 2357

REMARKS: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Meter Calibration: Date: 8-6-93 Time: 1005 Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: A-2  
Signature: Karl Reichelderfer Reviewed By: JP Page 12 of 15



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01 SAMPLE ID: AR-1  
 PURGED BY: K REICHELDERFER CLIENT NAME: ARCO 4931  
 SAMPLED BY: NA LOCATION: 731 W. MacARTHUR OAKLAND, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_  
 CASING DIAMETER (inches): 2 \_\_\_\_\_ 3 \_\_\_\_\_ 4 \_\_\_\_\_ 4.5 \_\_\_\_\_ 6  Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): NA  
 DEPTH TO WATER (feet): 17.42 CALCULATED PURGE (gal.): NA  
 DEPTH OF WELL (feet): 30.0 ACTUAL PURGE VOL (gal.): NA

DATE PURGED: 8-6-93 Start (2400 Hr) NA End (2400 Hr) NA  
 DATE SAMPLED: NA Start (2400 Hr) NA End (2400 Hr) NA

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
NO SAMPLES TAKEN, NO SAMPLE PORT IN BOX						
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____
D. O. (ppm): <u>NR</u>		ODOR: <u>NA</u>			<u>NR</u> (COBALT 0 - 100)	<u>NR</u> (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |   |   |   |   |
|---|---|---|---|
| <input type="checkbox"/> 2" Bladder Pump        | <input type="checkbox"/> Bailer (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump        | <input type="checkbox"/> Bailer (Teflon®)         |
| <input type="checkbox"/> Centrifugal Pump       | <input type="checkbox"/> Bailer (PVC)             | <input type="checkbox"/> DDL Sampler            | <input type="checkbox"/> Bailer (Stainless Steel) |
| <input type="checkbox"/> Submersible Pump       | <input type="checkbox"/> Bailer (Stainless Steel) | <input type="checkbox"/> Dipper                 | <input type="checkbox"/> Submersible Pump         |
| <input type="checkbox"/> Well Wizard™ <u>NA</u> | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™ <u>NA</u> | <input type="checkbox"/> Dedicated                |
| Other: _____                                    |   | Other: _____                                    |   |

WELL INTEGRITY: POOR LOCK #: NONE

REMARKS: - LOOSE FIT IS TOO TIGHT - HARD TO OPEN  
- SOUNDER COATED WITH PRODUCT AFTER TAKING WL  
- NO SAMPLES TAKEN; NO SAMPLE PORT

Meter Calibration: Date: 8-6-93 Time: \_\_\_\_\_ Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
 ( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: \_\_\_\_\_  
 Signature: [Signature] Reviewed By: [Signature] Page 13 of 15



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91

PROJECT NO: 0670-032.01 SAMPLE ID: AR-2  
 PURGED BY: K REICHELDERFER CLIENT NAME: ARCO 4931  
 SAMPLED BY: NA LOCATION: 731 W. MacARTHUR OAKLAND, CA

TYPE: Ground Water  Surface Water \_\_\_\_\_ Treatment Effluent \_\_\_\_\_ Other \_\_\_\_\_  
 CASING DIAMETER (inches): 2 \_\_\_\_\_ 3 \_\_\_\_\_ 4 \_\_\_\_\_ 4.5 \_\_\_\_\_ 6  Other \_\_\_\_\_

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): NA  
 DEPTH TO WATER (feet): 17.16 CALCULATED PURGE (gal.): NA  
 DEPTH OF WELL (feet): 28.5 ACTUAL PURGE VOL. (gal.): NA

DATE PURGED: 8-6-93 Start (2400 Hr) NA End (2400 Hr) NA  
 DATE SAMPLED: NA Start (2400 Hr) NA End (2400 Hr) NA

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. ( $\mu\text{mhos/cm @ 25}^\circ\text{C}$ )	TEMPERATURE ( $^\circ\text{F}$ )	COLOR (visual)	TURBIDITY (visual)
<u>NO SAMPLES TAKEN - NO SAMPLE PORT IN BOX</u>						
D. O. (ppm):	<u>NR</u>	ODOR:	<u>NA</u>		<u>NR</u>	<u>NR</u>
					(COBALT 0 - 100)	(NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

- |   |   |   |   |
|---|---|---|---|
| <input type="checkbox"/> 2" Bladder Pump        | <input type="checkbox"/> Bailer (Teflon®)         | <input type="checkbox"/> 2" Bladder Pump        | <input type="checkbox"/> Bailer (Teflon®)         |
| <input type="checkbox"/> Centrifugal Pump       | <input type="checkbox"/> Bailer (PVC)             | <input type="checkbox"/> DDL Sampler            | <input type="checkbox"/> Bailer (Stainless Steel) |
| <input type="checkbox"/> Submersible Pump       | <input type="checkbox"/> Bailer (Stainless Steel) | <input type="checkbox"/> Dipper                 | <input type="checkbox"/> Submersible Pump         |
| <input type="checkbox"/> Well Wizard™ <u>NA</u> | <input type="checkbox"/> Dedicated                | <input type="checkbox"/> Well Wizard™ <u>NA</u> | <input type="checkbox"/> Dedicated                |
| Other: _____                                    |   | Other: _____                                    |   |

WELL INTEGRITY: POOR LOCK #: NONE

REMARKS: FOUR BOLTS MISSING  
NO SAMPLES TAKEN; NO SAMPLE PORT

Meter Calibration: Date: 8-6-93 Time: \_\_\_\_\_ Meter Serial #: 9203 Temperature  $^\circ\text{F}$ : \_\_\_\_\_  
 ( EC 1000 \_\_\_\_\_ / \_\_\_\_\_ ) ( DI \_\_\_\_\_ ) ( pH 7 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 10 \_\_\_\_\_ / \_\_\_\_\_ ) ( pH 4 \_\_\_\_\_ / \_\_\_\_\_ )

Location of previous calibration: \_\_\_\_\_  
 Signature: Kevin Reichelderfer Reviewed By: AB Page 14 of 15



EMCON ASSOCIATES

# WATER SAMPLE FIELD DATA SHEET

Rev. 2, 5/91


PROJECT NO: 0670-032.01 SAMPLE ID: AR-3  
 PURGED BY: K REICHELDERFER CLIENT NAME: ARCO 4931  
 SAMPLED BY: NA LOCATION: 731 W. MACARTHUR  
OAKLAND, CA

TYPE: Ground Water  Surface Water  Treatment Effluent  Other   
 CASING DIAMETER (inches): 2  3  4  4.5  6  Other

CASING ELEVATION (feet/MSL): NR VOLUME IN CASING (gal.): NA  
 DEPTH TO WATER (feet): 16.12 CALCULATED PURGE (gal.): NA  
 DEPTH OF WELL (feet): 30.0 ACTUAL PURGE VOL (gal.): NA

DATE PURGED: 8-6-93 Start (2400 Hr) NA End (2400 Hr) NA  
 DATE SAMPLED: NA Start (2400 Hr) NA End (2400 Hr) NA

TIME (2400 Hr)	VOLUME (gal.)	pH (units)	E.C. (umhos/cm @ 25° C)	TEMPERATURE (°F)	COLOR (visual)	TURBIDITY (visual)
<u>NO</u>	<u>SAMPLES</u>	<u>TAKEN</u>	<u>NO</u>	<u>SAMPLE</u>	<u>PORT IN</u>	<u>BOX</u>



D. O. (ppm): NR ODOR: NA NR NR  
 (COBALT 0 - 100) (NTU 0 - 200)

FIELD QC SAMPLES COLLECTED AT THIS WELL (i.e. FB-1, XDUP-1): NR

### PURGING EQUIPMENT

### SAMPLING EQUIPMENT

<input type="checkbox"/> 2" Bladder Pump	<input type="checkbox"/> Bailer (Teflon®)	<input type="checkbox"/> 2" Bladder Pump	<input type="checkbox"/> Bailer (Teflon®)
<input type="checkbox"/> Centrifugal Pump	<input type="checkbox"/> Bailer (PVC)	<input type="checkbox"/> DDL Sampler	<input type="checkbox"/> Bailer (Stainless Steel)
<input type="checkbox"/> Submersible Pump	<input type="checkbox"/> Bailer (Stainless Steel)	<input type="checkbox"/> Dipper	<input type="checkbox"/> Submersible Pump
<input type="checkbox"/> Well Wizard™	<input type="checkbox"/> Dedicated	<input type="checkbox"/> Well Wizard™	<input type="checkbox"/> Dedicated
Other: <u>NA</u>		Other: <u>NA</u>	

WELL INTEGRITY: POOR LOCK #: NONE

REMARKS: - LID FIT IS TOO TIGHT, FOUR BOLTS MISSING  
- NO SAMPLES TAKEN; NO SAMPLE PORT

Meter Calibration: Date: 8-6-93 Time: \_\_\_\_\_ Meter Serial #: 9203 Temperature °F: \_\_\_\_\_  
 (EC 1000 \_\_\_\_\_ / \_\_\_\_\_) (DI \_\_\_\_\_) (pH 7 \_\_\_\_\_ / \_\_\_\_\_) (pH 10 \_\_\_\_\_ / \_\_\_\_\_) (pH 4 \_\_\_\_\_ / \_\_\_\_\_)

Location of previous calibration: \_\_\_\_\_  
 Signature: [Signature] Reviewed By: [Signature] Page 15 of 15

**GeoStrategies Inc.**

**APPENDIX B**

**GROUNDWATER REMEDIATION SYSTEM  
ANALYTICAL REPORTS**



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Project: 4931-93-5, Arco 4931-Oakland

Enclosed are the results from 5 water samples received at Sequoia Analytical on July 15, 1993. The requested analyses are listed below:

SAMPLE #	SAMPLE DESCRIPTION	DATE OF COLLECTION	TEST METHOD
3G75401	Water, A	7/15/93	Priority Pollutants EPA 5030/8010 EPA 5030/8015/8020
3G75402	Water, B	7/15/93	EPA 5030/8010 EPA 5030/8015/8020 Priority Pollutants
3G75403	Water, D	7/15/93	EPA 5030/8010 EPA 5030/8015/8020 Priority Pollutants
3G75404	Water, TB	7/15/93	EPA 5030/8015/8020

Please contact me if you have any questions. In the meantime, thank you for the opportunity to work with you on this project.

Very truly yours,

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Matrix: Water  
Analysis Method: EPA 5030/8015/B020  
First Sample #: 3G75401

Sampled: Jul 15, 1993  
Received: Jul 15, 1993  
Reported: Jul 26, 1993

## TOTAL PURGEABLE PETROLEUM HYDROCARBONS with BTEX DISTINCTION

Analyte	Reporting Limit µg/L	Sample I.D. 3G75401 A	Sample I.D. 3G75402 B	Sample I.D. 3G75403 D	Sample I.D. 3G75404 TB	Sample I.D.	Sample I.D.
Purgeable Hydrocarbons	50	N.D.	N.D.	N.D.	N.D.		
Benzene	0.50	N.D.	N.D.	2.6	N.D.		
Toluene	0.50	N.D.	N.D.	N.D.	N.D.		
Ethyl Benzene	0.50	N.D.	N.D.	N.D.	N.D.		
Total Xylenes	0.50	N.D.	N.D.	2.7	N.D.		
Chromatogram Pattern:		--	--	Gas	--		

### Quality Control Data

Report Limit Multiplication Factor:	1.0	1.0	1.0	1.0
Date Analyzed:	7/19/93	7/19/93	7/19/93	7/19/93
Instrument Identification:	GCHP-3	GCHP-3	GCHP-3	GCHP-3
Surrogate Recovery, %: (QC Limits = 70-130%)	96	89	93	85

Purgeable Hydrocarbons are quantitated against a fresh gasoline standard  
Analytes reported as N.D. were not detected above the stated reporting limit.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, A  
Analysis Method: EPA 5030/8010  
Lab Number: 3G75401

Sampled Jul 15, 1993  
Received Jul 15, 1993  
Analyzed Jul 20, 1993  
Reported Jul 26, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager





# SEQUOIA ANALYTICAL

680 Cnesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, B  
Analysis Method: EPA 5030/8010  
Lab Number: 3G75402

Sampled: Jul 15, 1993  
Received: Jul 15, 1993  
Analyzed: Jul 20, 1993  
Reported: Jul 26, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID. 4931-93-5, Arco 4931-Oakland  
Sample Description: Water, D  
Analysis Method: EPA 5030/8010  
Lab Number: 3G75403

Sampled: Jul 15, 1993  
Received: Jul 15, 1993  
Analyzed: Jul 20, 1993  
Reported: Jul 26, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
<b>Carbon tetrachloride.....</b>	<b>0.50</b>	<b>1.9</b>
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
<b>Chloroform.....</b>	<b>0.50</b>	<b>1.5</b>
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
<b>cis-1,2-Dichloroethene.....</b>	<b>0.50</b>	<b>4.1</b>
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
<b>Tetrachloroethene.....</b>	<b>0.50</b>	<b>32</b>
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
<b>Trichloroethene.....</b>	<b>0.50</b>	<b>1.2</b>
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, A  
Lab Number: 3G75401

Sampled: Jul 15, 1993  
Received: Jul 15, 1993  
Analyzed: Jul 20, 1993  
Reported: Jul 26, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	10	N.D.
Chromium.....	10	N.D.
Copper.....	10	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
Nickel.....	50	N.D.
Selenium.....	5.0	N.D.
Silver.....	10	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, B  
Lab Number 7G75402

Sampled Jul 15, 1993  
Received Jul 15, 1993  
Analyzed Jul 20, 1993  
Reported Jul 26, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	10	N.D.
Chromium.....	10	N.D.
Copper.....	10	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
Nickel.....	50	N.D.
Selenium.....	5.0	N.D.
Silver.....	10	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, D  
Lab Number: 3G75403

Sampled: Jul 15, 1993  
Received: Jul 15, 1993  
Analyzed: Jul 20, 1993  
Reported: Jul 26, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	10	N.D.
Chromium.....	10	N.D.
Copper.....	10	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
Nickel.....	50	N.D.
Selenium.....	5.0	N.D.
Silver.....	10	N.D.
Thallium.....	5.0	N.D.

Zinc..... 10..... 44

Analytes reported as N.D. were not present above the stated limit of detection

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3G75401 - 04

Reported: Jul 26, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Benzene	Toluene	Ethyl-Benzene	Xylenes
---------	---------	---------	---------------	---------

Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Analyst:	M.Nipp	M.Nipp	M.Nipp	M.Nipp
Conc. Spiked:	10	10	10	30
Units:	µg/L	µg/L	µg/L	µg/L
LCS Batch#:	GBLK071993	GBLK071993	GBLK071993	GBLK071993
Date Prepared:	7/19/93	7/19/93	7/19/93	7/19/93
Date Analyzed:	7/19/93	7/19/93	7/19/93	7/19/93
Instrument I.D.#:	GCHP-3	GCHP-3	GCHP-3	GCHP-3
LCS % Recovery:	92	91	91	90
Control Limits:	80-120	80-120	80-120	80-120

MS/MSD Batch #:	G3G74501	G3G74501	G3G74501	G3G74501
Date Prepared:	7/19/93	7/19/93	7/19/93	7/19/93
Date Analyzed:	7/19/93	7/19/93	7/19/93	7/19/93
Instrument I.D.#:	GCHP-3	GCHP-3	GCHP-3	GCHP-3
Matrix Spike % Recovery:	110	110	110	103
Matrix Spike Duplicate % Recovery:	110	110	110	110
Relative % Difference:	0.0	0.0	0.0	6.6

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note.**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3G75401 - 03

Reported: Jul 26, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	1,1-Dichloroethene	Trichloroethene	Chloro- benzene
Method:	EPA 8010	EPA 8010	EPA 8010
Analyst:	L. Duong	L. Duong	L. Duong
Conc. Spiked:	25	25	25
Units:	µg/L	µg/L	µg/L
LCS Batch#:	VBLK072093	VBLK072093	VBLK072093
Date Prepared:	7/20/93	7/20/93	7/20/93
Date Analyzed:	7/20/93	7/20/93	7/20/93
Instrument I.D.#:	GCHP-9	GCHP-9	GCHP-9
LCS % Recovery:	112	116	104
Control Limits:	61-145	71-120	76-127

MS/MSD Batch #:	V3G86601	V3G86601	V3G86601
Date Prepared:	7/20/93	7/20/93	7/20/93
Date Analyzed:	7/20/93	7/20/93	7/20/93
Instrument I.D.#:	GCHP-9	GCHP-9	GCHP-9
Matrix Spike % Recovery:	160	160	130
Matrix Spike Duplicate % Recovery:	140	112	104
Relative % Difference:	42	38	22

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3G75401 - 03

Reported: Jul 26, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Beryllium	Cadmium	Chromium	Nickel
<b>Method:</b>	EPA 200.7	EPA 200.7	EPA 200.7	EPA 200.7
<b>Analyst:</b>	C. Medefesser	C. Medefesser	C. Medefesser	C. Medefesser
<b>Conc. Spiked:</b>	1000	1000	1000	1000
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	BLK072093	BLK072093	BLK072093	BLK072093
<b>Date Prepared:</b>	7/20/93	7/20/93	7/20/93	7/20/93
<b>Date Analyzed:</b>	7/20/93	7/20/93	7/20/93	7/20/93
<b>Instrument I.D.#:</b>	MTJA-2	MTJA-2	MTJA-2	MTJA-2
<b>LCS % Recovery:</b>	103	103	101	103
<b>Control Limits:</b>	75-125	75-125	75-125	75-125

MS/MSD				
<b>Batch #:</b>	3G78401	3G78401	3G78401	3G78401
<b>Date Prepared:</b>	7/20/93	7/20/93	7/20/93	7/20/93
<b>Date Analyzed:</b>	7/20/93	7/20/93	7/20/93	7/20/93
<b>Instrument I.D.#:</b>	MTJA-2	MTJA-2	MTJA-2	MTJA-2
<b>Matrix Spike % Recovery:</b>	103	101	99	100
<b>Matrix Spike Duplicate % Recovery:</b>	103	101	99	100
<b>Relative % Difference:</b>	0.0	0.0	0.0	0.0

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interelement free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results





# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5. Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3G75401 - 03

Reported: Jul 26, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Arsenic	Selenium	Antimony	Thallium	Mercury	Lead
<b>Method:</b>	EPA 206.2	EPA 270.2	EPA 204.2	EPA 279.2	EPA 245.1	EPA 239.2
<b>Analyst:</b>	S.Chin	S.Chin	F.Contreras	F.Contreras	A.McDonald	J. Martinez
<b>Conc. Spiked:</b>	50	50	50	50	2.0	50
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	BLK072093	BLK072093	BLK072093	BLK072093	BLK072193	BLK072093
<b>Date Prepared:</b>	7/20/93	7/20/93	7/20/93	7/20/93	7/21/93	7/20/93
<b>Date Analyzed:</b>	7/21/93	7/21/93	7/21/93	7/21/93	7/21/93	7/21/93
<b>Instrument I.D.#:</b>	MTJA-3	MTJA-3	MTJA-3	MTJA-3	MPE-2	MV-1
<b>LCS % Recovery:</b>	104	113	105	102	100	101
<b>Control Limits:</b>	75-125	75-125	75-125	75-125	90-110	75-125

MS/MSD						
<b>Batch #:</b>	3G82201	3G82201	3G82201	3G82201	3G75403	3G82201
<b>Date Prepared:</b>	7/20/93	7/20/93	7/20/93	7/20/93	7/21/93	7/20/93
<b>Date Analyzed:</b>	7/21/93	7/21/93	7/21/93	7/21/93	7/21/93	7/20/93
<b>Instrument I.D.#:</b>	MTJA-3	MTJA-3	MTJA-1	MTJA-1	MPE-2	MV-1
<b>Matrix Spike % Recovery:</b>	98	29	87	52	93	85
<b>Matrix Spike Duplicate % Recovery:</b>	110	29	88	52	92	88
<b>Relative % Difference:</b>	12	0.0	1.1	0.0	1.1	3.5

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results





# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Project: 4931-93-5, Arco 4931-Oakland

Enclosed are the results from 4 water samples received at Sequoia Analytical on August 25, 1993. The requested analyses are listed below:

SAMPLE #	SAMPLE DESCRIPTION	DATE OF COLLECTION	TEST METHOD
3HD6401	Water, A	8/23/93	Priority Pollutant Metals EPA 5030/8010 EPA 5030/8015/8020
3HD6402	Water, B	8/23/93	Priority Pollutant Metals EPA 5030/8010 EPA 5030/8015/8020
3HD6403	Water, D	8/23/93	Priority Pollutant Metals EPA 5030/8010 EPA 5030/8015/8020
3HD6404	Water, TB	8/23/93	EPA 5030/8010 EPA 5030/8015/8020

Please contact me if you have any questions. In the meantime, thank you for the opportunity to work with you on this project.

Very truly yours,

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Aug 23, 1993
2150 W. Winton Avenue	Sample Matrix: Water	Received: Aug 25, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8015/8020	Amended: Sep 17, 1993
Attention: Matt Donohue	First Sample #: 3HD6401	

## TOTAL PURGEABLE PETROLEUM HYDROCARBONS with BTEX DISTINCTION

Analyte	Reporting Limit µg/L	Sample I.D. 3HD6401 A	Sample I.D. 3HD6402 B	Sample I.D. 3HD6403 D	Sample I.D. 3HD6404 TB	Sample I.D.	Sample I.D.
Purgeable Hydrocarbons	50	N.D.	N.D.	N.D.	N.D.		
Benzene	0.50	N.D.	N.D.	N.D.	N.D.		
Toluene	0.50	N.D.	N.D.	N.D.	N.D.		
Ethyl Benzene	0.50	N.D.	N.D.	N.D.	N.D.		
Total Xylenes	0.50	N.D.	N.D.	N.D.	N.D.		
Chromatogram Pattern:		--	--	--	--		

### Quality Control Data

Report Limit Multipllication Factor:	1.0	1.0	1.0	1.0
Date Analyzed:	8/31/93	8/31/93	8/31/93	8/31/93
Instrument Identification:	GCHP-2	GCHP-2	GCHP-2	GCHP-2
Surrogate Recovery, %: (QC Limits = 70-130%)	98	90	97	94

Purgeable Hydrocarbons are quantitated against a fresh gasoline standard.  
Analytes reported as N.D. were not detected above the stated reporting limit.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, A  
Analysis Method: EPA 5030/8010  
Lab Number: 3HD6401

Sampled: Aug 23, 1993  
Received: Aug 25, 1993  
Analyzed: Aug 30, 1993  
Amended: Sep 17, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, B  
Analysis Method: EPA 5030/8010  
Lab Number: 3HD6402

Sampled: Aug 23, 1993  
Received: Aug 25, 1993  
Analyzed: Aug 30, 1993  
Amended: Sep 17, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Aug 23, 1993
2150 W. Winton Avenue	Sample Descript: Water, D	Received: Aug 25, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8010	Analyzed: Aug 31, 1993
Attention: Matt Donohue	Lab Number: 3HD6403	Amended: Sep 17, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
<b>Carbon tetrachloride.....</b>	<b>0.50</b>	<b>1.4</b>
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
<b>Chloroform.....</b>	<b>0.50</b>	<b>1.3</b>
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
<b>cis-1,2-Dichloroethene.....</b>	<b>0.50</b>	<b>2.6</b>
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
<b>Tetrachloroethene.....</b>	<b>0.50</b>	<b>20</b>
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Aug 23, 1993
2150 W. Winton Avenue	Sample Descript: Water, TB	Received: Aug 25, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8010	Analyzed: Aug 31, 1993
Attention: Matt Donohue	Lab Number: 3HD6404	Amended: Sep 17, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager





# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Aug 23, 1993
2150 W. Winton Avenue	Sample Descript: Water, A	Received: Aug 25, 1993
Hayward, CA 94545		Analyzed: Aug 31, 1993
Attention: Matt Donohue	Lab Number: 3HD6401	Amended: Sep 17, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	10	N.D.
Chromium.....	10	N.D.
Copper.....	10	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
Nickel.....	50	N.D.
Selenium.....	5.0	N.D.
Silver.....	10	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, B  
Lab Number: 3HD6402

Sampled: Aug 23, 1993  
Received: Aug 25, 1993  
Analyzed: Aug 31, 1993  
Amended: Sep 17, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	10	N.D.
Chromium.....	10	N.D.
Copper.....	10	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
Nickel.....	50	N.D.
Selenium.....	5.0	N.D.
Silver.....	10	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Sample Descript: Water, D  
Lab Number: 3HD6403

Sampled: Aug 23, 1993  
Received: Aug 25, 1993  
Analyzed: Aug 31, 1993  
Amended: Sep 17, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	10	N.D.
Chromium.....	10	N.D.
Copper.....	10	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
Nickel.....	50	N.D.
Selenium.....	5.0	N.D.
Silver.....	10	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3HD6401 - 04

Amended: Sep 17, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Benzene	Toluene	Ethyl-Benzene	Xylenes
<b>Method:</b>	EPA 8020	EPA 8020	EPA 8020	EPA 8020
<b>Analyst:</b>	M.Nipp	M.Nipp	M.Nipp	M.Nipp
<b>Conc. Spiked:</b>	10	10	10	30
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	GBLK083193	GBLK083193	GBLK083193	GBLK083193
<b>Date Prepared:</b>	8/31/93	8/31/93	8/31/93	8/31/93
<b>Date Analyzed:</b>	8/31/93	8/31/93	8/31/93	8/31/93
<b>Instrument I.D.#:</b>	GCHP-2	GCHP-2	GCHP-2	GCHP-2
<b>LCS % Recovery:</b>	98	99	98	100
<b>Control Limits:</b>	80-120	80-120	80-120	80-120

MS/MSD Batch #:	G3HD6502	G3HD6502	G3HD6502	G3HD6502
<b>Date Prepared:</b>	8/31/93	8/31/93	8/31/93	8/31/93
<b>Date Analyzed:</b>	8/31/93	8/31/93	8/31/93	8/31/93
<b>Instrument I.D.#:</b>	GCHP-2	GCHP-2	GCHP-2	GCHP-2
<b>Matrix Spike % Recovery:</b>	99	100	100	100
<b>Matrix Spike Duplicate % Recovery:</b>	98	98	97	97
<b>Relative % Difference:</b>	1.0	2.0	3.0	3.0

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3HD6401 - 02, 04

Amended: Sep 17, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	1,1-Dichloroethene	Trichloroethene	Chloro-benzene
Method:	EPA 8010	EPA 8010	EPA 8010
Analyst:	L.Duong	L.Duong	L.Duong
Conc. Spiked:	25	25	25
Units:	µg/L	µg/L	µg/L
LCS Batch#:	VBLK083093	VBLK083093	VBLK083093
Date Prepared:	8/30/93	8/30/93	8/30/93
Date Analyzed:	8/30/93	8/30/93	8/30/93
Instrument I.D.#:	GCHP-9	GCHP-9	GCHP-9
LCS % Recovery:	92	88	88
Control Limits:	61-145	71-120	76-127

MS/MSD			
Batch #:	V3HD3201	V3HD3201	V3HD3201
Date Prepared:	8/30/93	8/30/93	8/30/93
Date Analyzed:	8/30/93	8/30/93	8/30/93
Instrument I.D.#:	GCHP-9	GCHP-9	GCHP-9
Matrix Spike % Recovery:	92	96	100
Matrix Spike Duplicate % Recovery:	100	96	96
Relative % Difference:	8.3	0.0	4.1

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

Attention: Matt Donohue

QC Sample Group: 3HD6403

Amended: Sep 17, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	1,1-Dichloroethene	Trichloroethene	Chloro-benzene
<b>Method:</b>	EPA 8010	EPA 8010	EPA 8010
<b>Analyst:</b>	B. Pitamah	B. Pitamah	B. Pitamah
<b>Conc. Spiked:</b>	25	25	25
<b>Units:</b>	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	VBLK083193	VBLK083193	VBLK083193
<b>Date Prepared:</b>	8/31/93	8/31/93	8/31/93
<b>Date Analyzed:</b>	8/31/93	8/31/93	8/31/93
<b>Instrument I.D.#:</b>	GCHP-8	GCHP-8	GCHP-8
<b>LCS % Recovery:</b>	84	96	96
<b>Control Limits:</b>	61-145	71-120	76-127

MS/MSD Batch #:	V3HC3101	V3HC3101	V3HC3101
<b>Date Prepared:</b>	8/31/93	8/31/93	8/31/93
<b>Date Analyzed:</b>	8/31/93	8/31/93	8/31/93
<b>Instrument I.D.#:</b>	GCHP-8	GCHP-8	GCHP-8
<b>Matrix Spike % Recovery:</b>	96	96	96
<b>Matrix Spike Duplicate % Recovery:</b>	96	92	92
<b>Relative % Difference:</b>	0.0	4.3	4.3

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies

2150 W. Winton Avenue

Hayward, CA 94545

Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland

Matrix: Water

QC Sample Group: 3HD6401 - 03

Amended: Sep 17, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Beryllium	Cadmium	Chromium	Nickel	Lead	Mercury
<b>Method:</b>	EPA 200.7	EPA 200.7	EPA 200.7	EPA 200.7	EPA 239.2	EPA 245.1
<b>Analyst:</b>	C.Medefesser	C.Medefesser	C.Medefesser	C.Medefesser	S.Chin	J.Martinez
<b>Conc. Spiked:</b>	1000	1000	1000	1000	50	2.0
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	BLK083093	BLK083093	BLK083093	BLK083093	BLK083093	ICV083193
<b>Date Prepared:</b>	8/30/93	8/30/93	8/30/93	8/30/93	8/30/93	8/31/93
<b>Date Analyzed:</b>	8/31/93	8/31/93	8/31/93	8/31/93	8/31/93	8/31/93
<b>Instrument I.D.#:</b>	MTJA-2	MTJA-2	MTJA-2	MTJA-2	MV-1	MPE-2
<b>LCS % Recovery:</b>	101	100	100	102	96	96
<b>Control Limits:</b>	75-125	75-125	75-125	75-125	75-125	90-110

MS/MSD Batch #:	3H05801	3H05801	3H05801	3H05801	3HC9102	3HD6403
<b>Date Prepared:</b>	8/30/93	8/30/93	8/30/93	8/30/93	8/30/93	8/31/93
<b>Date Analyzed:</b>	8/31/93	8/31/93	8/31/93	8/31/93	8/31/93	8/31/93
<b>Instrument I.D.#:</b>	MTJA-2	MTJA-2	MTJA-2	MTJA-2	MV-1	MPE-2
<b>Matrix Spike % Recovery:</b>	97	95	96	96	82	100
<b>Matrix Spike Duplicate % Recovery:</b>	96	94	95	96	85	94
<b>Relative % Difference:</b>	1.0	1.1	1.0	0.0	3.6	6.2

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohue

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3HD6401 - 03

Amended: Sep 17, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Arsenic	Selenium	Antimony	Thallium
<b>Method:</b>	EPA 206.2	EPA 270.2	EPA 204.2	EPA 279.2
<b>Analyst:</b>	W.Thant	W.Thant	W.Thant	W.Thant
<b>Conc. Spiked:</b>	50	50	50	50
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	BLK083093	BLK083093	BLK083093	BLK083093
<b>Date Prepared:</b>	8/30/93	8/30/93	8/30/93	8/30/93
<b>Date Analyzed:</b>	8/30/93	8/30/93	9/1/93	8/30/93
<b>Instrument I.D.#:</b>	MTJA-3	MTJA-3	MTJA-1	MTJA-3
<b>LCS % Recovery:</b>	87	87	107	117
<b>Control Limits:</b>	75-125	75-125	75-125	75-125

MS/MSD Batch #:	3HC9102	3HC9102	3HC9102	3HC9102
<b>Date Prepared:</b>	8/30/93	8/30/93	8/30/93	8/30/93
<b>Date Analyzed:</b>	8/30/93	8/30/93	9/1/93	8/30/93
<b>Instrument I.D.#:</b>	MTAJ-3	MTAJ-3	MTAJ-1	MTAJ-3
<b>Matrix Spike % Recovery:</b>	64	52	99	39
<b>Matrix Spike Duplicate % Recovery:</b>	63	53	95	39
<b>Relative % Difference:</b>	1.6	1.9	4.1	0.0

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.







# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohoe

Project: 4931-93-5, Arco 4931-Oakland

Enclosed are the results from 4 water samples received at Sequoia Analytical on September 15, 1993. The requested analyses are listed below:

SAMPLE #	SAMPLE DESCRIPTION	DATE OF COLLECTION	TEST METHOD
3180101	Water, A	9/15/93	Priority Metals EPA 5030/8010 EPA 5030/8015/8020
3180102	Water, B	9/15/93	Priority Metals EPA 5030/8010 EPA 5030/8015/8020
3180103	Water, D	9/15/93	Priority Metals EPA 5030/8010 EPA 5030/8015/8020
3180104	Water, Trip Blank	9/15/93	EPA 5030/8010 EPA 5030/8015/8020

Please contact me if you have any questions. In the meantime, thank you for the opportunity to work with you on this project.

Very truly yours,

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Descript: Water, A	Received: Sep 15, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8010	Analyzed: Sep 20, 1993
Attention: Matt Donohue	Lab Number: 3180101	Reported: Sep 27, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Descript: Water, B	Received: Sep 15, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8010	Analyzed: Sep 20, 1993
Attention: Matt Donohoe	Lab Number: 3180102	Reported: Sep 27, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Descript: Water, D	Received: Sep 15, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8010	Analyzed: Sep 20, 1993
Attention: Matt Donohoe	Lab Number: 3180103	Reported: Sep 27, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
<b>Carbon tetrachloride.....</b>	<b>0.50</b>	<b>2.3</b>
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
<b>Chloroform.....</b>	<b>0.50</b>	<b>1.6</b>
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
<b>cis-1,2-Dichloroethene.....</b>	<b>0.50</b>	<b>2.7</b>
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
<b>Tetrachloroethene.....</b>	<b>0.50</b>	<b>2.6</b>
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
<b>Trichloroethene.....</b>	<b>0.50</b>	<b>0.75</b>
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Descript: Water, Trip Blank	Received: Sep 15, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8010	Analyzed: Sep 20, 1993
Attention: Matt Donohoe	Lab Number: 3180104	Reported: Sep 27, 1993

## HALOGENATED VOLATILE ORGANICS (EPA 8010)

Analyte	Detection Limit µg/L	Sample Results µg/L
Bromodichloromethane.....	0.50	N.D.
Bromoform.....	0.50	N.D.
Bromomethane.....	1.0	N.D.
Carbon tetrachloride.....	0.50	N.D.
Chlorobenzene.....	0.50	N.D.
Chloroethane.....	1.0	N.D.
2-Chloroethylvinyl ether.....	1.0	N.D.
Chloroform.....	0.50	N.D.
Chloromethane.....	1.0	N.D.
Dibromochloromethane.....	0.50	N.D.
1,3-Dichlorobenzene.....	0.50	N.D.
1,4-Dichlorobenzene.....	0.50	N.D.
1,2-Dichlorobenzene.....	0.50	N.D.
1,1-Dichloroethane.....	0.50	N.D.
1,2-Dichloroethane.....	0.50	N.D.
1,1-Dichloroethene.....	0.50	N.D.
cis-1,2-Dichloroethene.....	0.50	N.D.
trans-1,2-Dichloroethene.....	0.50	N.D.
1,2-Dichloropropane.....	0.50	N.D.
cis-1,3-Dichloropropene.....	0.50	N.D.
trans-1,3-Dichloropropene.....	0.50	N.D.
Methylene chloride.....	5.0	N.D.
1,1,2,2-Tetrachloroethane.....	0.50	N.D.
Tetrachloroethene.....	0.50	N.D.
1,1,1-Trichloroethane.....	0.50	N.D.
1,1,2-Trichloroethane.....	0.50	N.D.
Trichloroethene.....	0.50	N.D.
Trichlorofluoromethane.....	0.50	N.D.
Vinyl chloride.....	1.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Matrix: Water	Received: Sep 15, 1993
Hayward, CA 94545	Analysis Method: EPA 5030/8015/8020	Reported: Sep 27, 1993
Attention: Matt Donohoe	First Sample #: 3180101	

## TOTAL PURGEABLE PETROLEUM HYDROCARBONS with BTEX DISTINCTION

Analyte	Reporting Limit µg/L	Sample I.D. 3180101 A	Sample I.D. 3180102 B	Sample I.D. 3180103 D	Sample I.D. 3180104 Trip Blank
Purgeable Hydrocarbons	50	N.D.	N.D.	N.D.	N.D.
Benzene	0.50	N.D.	N.D.	1.3	N.D.
Toluene	0.50	N.D.	N.D.	N.D.	N.D.
Ethyl Benzene	0.50	N.D.	N.D.	N.D.	N.D.
Total Xylenes	0.50	N.D.	N.D.	N.D.	N.D.

Chromatogram Pattern:                    --                    --                    Discrete Peaks                    --

### Quality Control Data

Report Limit Multiplication Factor:	1.0	1.0	1.0	1.0
Date Analyzed:	9/20/93	9/20/93	9/20/93	9/20/93
Instrument Identification:	GCHP-3	GCHP-3	GCHP-3	GCHP-3
Surrogate Recovery, %: (QC Limits = 70-130%)	99	99	112	99

Purgeable Hydrocarbons are quantitated against a fresh gasoline standard.  
Analytes reported as N.D. were not detected above the stated reporting limit.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Descript: Water, A	Received: Sep 15, 1993
Hayward, CA 94545		Analyzed: Sep 20-23, 1993
Attention: Matt Donohoe	Lab Number: 3180101	Reported: Sep 27, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	5.0	N.D.
Chromium.....	5.0	N.D.
Copper.....	5.0	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
<b>Nickel.....</b>	<b>5.0</b>	<b>5.0</b>
Selenium.....	5.0	N.D.
Silver.....	5.0	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager





# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Descript: Water, B	Received: Sep 15, 1993
Hayward, CA 94545		Analyzed: Sep 20-23, 1993
Attention: Matt Donohoe	Lab Number: 3180102	Reported: Sep 27, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	5.0	N.D.
Chromium.....	5.0	N.D.
Copper.....	5.0	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
<b>Nickel.....</b>	<b>5.0</b>	<b>5.8</b>
Selenium.....	5.0	N.D.
Silver.....	5.0	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies	Client Project ID: 4931-93-5, Arco 4931-Oakland	Sampled: Sep 15, 1993
2150 W. Winton Avenue	Sample Descript: Water, D	Received: Sep 15, 1993
Hayward, CA 94545		Analyzed: Sep 20-23, 1993
Attention: Matt Donohoe	Lab Number: 3180103	Reported: Sep 27, 1993

## E.P.A. PRIORITY POLLUTANTS: METALS

Analyte	Detection Limit µg/L (ppb)	Sample Results µg/L (ppb)
Antimony.....	5.0	N.D.
Arsenic.....	5.0	N.D.
Beryllium.....	10	N.D.
Cadmium.....	5.0	N.D.
Chromium.....	5.0	N.D.
Copper.....	5.0	N.D.
Lead.....	5.0	N.D.
Mercury.....	0.20	N.D.
<b>Nickel.....</b>	<b>5.0</b>	<b>5.6</b>
Selenium.....	5.0	N.D.
Silver.....	5.0	N.D.
Thallium.....	5.0	N.D.
Zinc.....	10	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohoe

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3180101-04

Reported: Sep 27, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	1,1-Dichloroethene	Trichloroethene	Chloro-benzene	Benzene	Toluene	Chloro-benzene
<b>Method:</b>	EPA 8010	EPA 8010	EPA 8010	EPA 8020	EPA 8020	EPA 8020
<b>Analyst:</b>	B. Samra	B. Samra	B. Samra	B. Samra	B. Samra	B. Samra
<b>Conc. Spiked:</b>	25	25	25	25	25	25
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	VBLK092093	VBLK092093	VBLK092093	VBLK092093	VBLK092093	VBLK092093
<b>Date Prepared:</b>	-	-	-	-	-	-
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93
<b>Instrument I.D.#:</b>	GCHP-9	GCHP-9	GCHP-9	GCHP-9	GCHP-9	GCHP-9
<b>LCS % Recovery:</b>	76	96	92	120	124	108
<b>Control Limits:</b>	61-145	71-120	76-127	76-125	75-130	75-130

MS/MSD	Batch #:	3171506	3171506	3171506	3171506	3171506	3171506
<b>Date Prepared:</b>	-	-	-	-	-	-	-
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93
<b>Instrument I.D.#:</b>	GCHP-9	GCHP-9	GCHP-9	GCHP-9	GCHP-9	GCHP-9	GCHP-9
<b>Matrix Spike % Recovery:</b>	96	88	80	108	108	96	
<b>Matrix Spike Duplicate % Recovery:</b>	100	96	92	120	124	108	
<b>Relative % Difference:</b>	4.2	8.7	14	11	14	12	

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohoe

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3180101-04

Reported: Sep 27, 1993

## QUALITY CONTROL DATA REPORT


ANALYTE	Benzene	Toluene	Ethyl-Benzene	Xylenes
<b>Method:</b>	EPA 8020	EPA 8020	EPA 8020	EPA 8020
<b>Analyst:</b>	M. Nipp	M. Nipp	M. Nipp	M. Nipp
<b>Conc. Spiked:</b>	10	10	10	30
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	GBLK092093	GBLK092093	GBLK092093	GBLK092093
<b>Date Prepared:</b>	N.A.	N.A.	N.A.	N.A.
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/20/93	9/20/93
<b>Instrument I.D.#:</b>	GCHP-3	GCHP-3	GCHP-3	GCHP-3
<b>LCS % Recovery:</b>	90	91	91	90
<b>Control Limits:</b>	80-120	80-120	80-120	80-120

MS/MSD	Batch #:	3144201	3144201	3144201	3144201
<b>Date Prepared:</b>	N.A.	N.A.	N.A.	N.A.	N.A.
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93
<b>Instrument I.D.#:</b>	GCHP-3	GCHP-3	GCHP-3	GCHP-3	GCHP-3
<b>Matrix Spike % Recovery:</b>	100	100	110	103	
<b>Matrix Spike Duplicate % Recovery:</b>	110	110	120	110	
<b>Relative % Difference:</b>	9.5	9.5	8.7	6.6	

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Please Note:  
The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results

  
Nokowhat D. Herrera  
Project Manager



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohoe

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3180101-03

Reported: Sep 27, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Beryllium	Cadmium	Chromium	Nickel
<b>Method:</b>	EPA 200.7	EPA 200.7	EPA 200.7	EPA 200.7
<b>Analyst:</b>	C. Medetesser	C. Medetesser	C. Medetesser	C. Medetesser
<b>Conc. Spiked:</b>	1000	1000	1000	1000
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	BLK092093	BLK092093	BLK092093	BLK092093
<b>Date Prepared:</b>	9/20/93	9/20/93	9/20/93	9/20/93
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/20/93	9/20/93
<b>Instrument I.D.#:</b>	MTJA-2	MTJA-2	MTJA-2	MTJA-2
<b>LCS % Recovery:</b>	100	99	101	99
<b>Control Limits:</b>	75-125	75-125	75-125	75-125

MS/MSD				
<b>Batch #:</b>	3137802	3137802	3137802	3137802
<b>Date Prepared:</b>	9/20/93	9/20/93	9/20/93	9/20/93
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/20/93	9/20/93
<b>Instrument I.D.#:</b>	MTJA-2	MTJA-2	MTJA-2	MTJA-2
<b>Matrix Spike % Recovery:</b>	98	98	100	98
<b>Matrix Spike Duplicate % Recovery:</b>	100	100	102	99
<b>Relative % Difference:</b>	2.0	2.0	2.0	1.0

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohoe

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3180101-03

Reported: Sep 27, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Mercury	Mercury	Arsenic	Selenium	Lead	Cadmium	Silver
<b>Method:</b>	EPA 245.1	EPA 245.1	EPA 206.2	EPA 270.2	EPA 239.2	EPA 213.2	EPA 272.2
<b>Analyst:</b>	A. McDonald	A. McDonald	S. Chin	S. Chin	W. Thant	W. Thant	W. Thant
<b>Conc. Spiked:</b>	2.0	2.0	5.0	5.0	5.0	5.0	5.0
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	CCV092093	CCV092093	BLK092093	BLK092093	BLK092093	BLK092093	BLK092093
<b>Date Prepared:</b>	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/21/93	9/22/93	9/21/93	9/21/93	9/21/93
<b>Instrument I.D.#:</b>	MPE-2	MPE-2	MTJA-3	MTJA-1	MTJA-3	MTJA-1	MTJA-1
<b>LCS % Recovery:</b>	101	91	88	89	104	97	97
<b>Control Limits:</b>	90-110	90-110	75-125	75-125	75-125	75-125	75-125
<b>MS/MSD Batch #:</b>	3180120	3180103	3180101	3180101	3180101	3180101	3180101
<b>Date Prepared:</b>	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93
<b>Date Analyzed:</b>	9/20/93	9/20/93	9/21/93	9/22/93	9/21/93	9/21/93	9/21/93
<b>Instrument I.D.#:</b>	MPE-2	MPE-2	MTJA-3	MTJA-1	MTJA-3	MTJA-1	MTJA-1
<b>Matrix Spike % Recovery:</b>	104	100	96	36	87	81	75
<b>Matrix Spike Duplicate % Recovery:</b>	103	96	95	34	104	81	96
<b>Relative % Difference:</b>	1.0	4.0	1.0	5.7	18	0.0	25

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

Please Note:  
The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.



# SEQUOIA ANALYTICAL

680 Chesapeake Drive • Redwood City, CA 94063  
(415) 364-9600 • FAX (415) 364-9233

Gettler Ryan/Geostrategies  
2150 W. Winton Avenue  
Hayward, CA 94545  
Attention: Matt Donohoe

Client Project ID: 4931-93-5, Arco 4931-Oakland  
Matrix: Water

QC Sample Group: 3180101-03

Reported: Sep 27, 1993

## QUALITY CONTROL DATA REPORT

ANALYTE	Chromium	Copper	Nickel	Antimony	Thallium
<b>Method:</b>	EPA218.2	EPA 220.2	EPA 249.2	EPA 204.2	EPA 279.2
<b>Analyst:</b>	W. Thant	F. Contreras	F. Contreras	W. Thant	S. Chin
<b>Conc. Spiked:</b>	5.0	5.0	5.0	5.0	5.0
<b>Units:</b>	µg/L	µg/L	µg/L	µg/L	µg/L
<b>LCS Batch#:</b>	BLK092093	BLK092093	BLK092093	BLK092093	BLK092093
<b>Date Prepared:</b>	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93
<b>Date Analyzed:</b>	9/20/93	9/23/93	9/25/93	9/20/93	9/22/93
<b>Instrument I.D.#:</b>	MTJA-1	MTJA-1	MTJA-1	MTJA-1	MTJA-3
<b>LCS % Recovery:</b>	117	100	96	91	121
<b>Control Limits:</b>	75-125	75-125	75-125	75-125	75-125

MS/MSD	Chromium	Copper	Nickel	Antimony	Thallium
<b>Batch #:</b>	3180101	3180101	3180101	3180101	3180101
<b>Date Prepared:</b>	9/20/93	9/20/93	9/20/93	9/20/93	9/20/93
<b>Date Analyzed:</b>	9/20/93	9/23/93	9/25/93	9/20/93	9/22/93
<b>Instrument I.D.#:</b>	MTJA-1	MTJA-1	MTJA-1	MTJA-1	MTJA-3
<b>Matrix Spike % Recovery:</b>	113	118	104	118	30
<b>Matrix Spike Duplicate % Recovery:</b>	108	118	88	101	28
<b>Relative % Difference:</b>	4.5	0.0	17	16	6.9

Quality Assurance Statement: All standard operating procedures and quality control requirements have been met.

SEQUOIA ANALYTICAL

Nokowhat D. Herrera  
Project Manager

**Please Note:**

The LCS is a control sample of known, interferent free matrix that is analyzed using the same reagents, preparation and analytical methods employed for the samples. The LCS % recovery data is used for validation of sample batch results. Due to matrix effects, the QC limits for MS/MSD's are advisory only and are not used to accept or reject batch results.

ARCO Facility no **4731** City (Facility) **Fair Oakland** Project manager (Consultant) **Joel Cuffman**  
 ARCO engineer **Mike Wilkin** Telephone no. (ARCO) Telephone no. (Consultant) **510-783-7500** Fax no. (Consultant) **783-1089**  
 Consultant name **Corbett Ryan Inc** Address (Consultant) **2150 W. Winson Hayward CA**

Laboratory name **Sequain**  
 Contract number

Sample I.D.	Lao no.	Container no.	Matrix			Preservation		Sampling date	Sampling time	BTEX EPA 8020	BTEX/TPH EPA 8020/8015	TPH Modified 8015 Gas Diesel	Oil and Grease 413.1 413.2	TPH EPA 418.1/SM500E	EPA 601/6010	EPA 824/8240	EPA 825/8270	TCAP Metals Semi VOA VOA	CML Metals EPA 601/7000 FTLC STLC	Lead Org./OHS Lead EPA 7420/7421	Priority Delivery Methods
			Soil	Water	Other	Ice	Acid														
A		5		+		+	+	9-15-93	13:20	+					X				9309801-01		X
B		5				+	+		13:25	+					+				-02		IP
D		5				+	+		13:30	+					+				-03		+
IB		2				+	+			+					+				-04		

Method of shipment **GIR**

Special detection Limit/reporting **Standard**

Special QA/QC **Standard**

Remarks **GR# 9909.70**

Lab number

Turnaround time  
 Priority Rush 1 Business Day ( )  
 Rush 2 Business Days ( )  
 Expedited 5 Business Days ( )  
 Standard 10 Business Days (X)

Condition of sample: **Samples on ice**  
 Relinquished by sampler **[Signature]** Date **9-15-93** Time **19:16**  
 Relinquished by Date Time Received by  
 Relinquished by Date Time Received by laboratory **[Signature]** Date **9/15/93** Time **19:10**

Temperature received:  
 Received by  
 Received by  
 Received by laboratory **[Signature]** Date **9/15/93** Time **19:10**