Converse Environmental Consultants California



55 Hawthorne Street, Suite 500 San Francisco, California 94105

Telephone **415 543-4200** FAX 415 777-3157



September 25, 1989 88-44-361-01-198

Mr. Dennis Burn Alameda County Health Care Services Agency Division of Hazardous Materials 80 Swan Way, Room 200 Oakland, California 94621

Subject: Former Shell Oil Company Station

500 40th Street 94609 Oakland, California

Dear Mr. Burn:

I have recently attempted to reach you by telephone on several occasions to advise you of the progress of the sub-surface investigations at the subject site. Having not been able to reach you, I have prepared this letter describing recently completed and planned activities. This letter supplements the information presented in the latest monthly report for the site.

Converse Environmental Consultants (CEW) installed a fourth monitoring well (MW-5) onsite on September 21, 1989 (see attached drawing). Soil samples were collected and submitted for laboratory analysis. The well was developed and will be sampled during the October groundwater sampling round.

We are presently awaiting return of a Right-of-Entry agreement with the property owner of 518 40th Street. The agreement was mailed to the owner on August 1, 1989. The agreement is necessary to gain access to place drilling equipment needed to install onsite wells MW-6 through MW-8. During a conversation with the owner on September 21, 1989, the owner indicated that the agreement was under review by his attorney.

CEW will schedule our drilling subcontractor to install MW-6 through MW-8 immediately upon receipt of the executed agreement.

88-44-361-01-198 Mr. Dennis Burn Alameda County Health Care Services Agency September 25, 1989 Page 2

In order to move forward with the investigatoin, CEW will start the offsite soil and groundwater investigations prior to completion of onsite activities. On September 21, 1989, CEW applied to the City of Oakland for Encroachment and Traffic Permits to install five offiste wells (OMW-1 through OMW-5) in 40th The officers responsible for issuing the permits indicated that processing the applications will require two to four weeks. We will schedule drilling and commence exploration immediately upon receipt of the city permits.

I will notify you by telephone as soon as we are able to install any of the proposed wells.

If you have any questions regarding the status of the investigation, please contact me at (415) 543-4200.

Very truly yours,

Converse Environmental Consultants California

Marc I. Yalom

Project Hydrogeologist

Hoben Drewer

MIY:jsa

CC:

Mr. Douglas Charlton, Vice President, CEW

Ms. Robin Breuer, Regulatory Specialist, CEW

Ms. Diane Lundquist, Environmental Engineer, Shell Oil Ms. Dyan Whyte, Regional Water Quality Control Board,

San Francisco Bay Region

Attachment: Drawing

55 Hawthorne Street, Suite 500 San Francisco, California 94105

Telephone **415 543-4200** FAX 415 777-3157



August 4, 1989 88-44-361-01-14

Mr. Scott Hugenberger Water Resource Control Engineer San Francisco Bay Regional Water Quality Control Board 1111 Jackson Street, Sixth Floor Oakland, California 94621

Subject: Shell Oil Company - Monthly Groundwater Monitoring Report

500 40th Street Oakland, California

Dear Mr. Hugenberger:

Enclosed please find one copy of the Shell Oil Company Monthly Groundwater Monitoring Report for July 1989 prepared by Converse Environmental Consultants California - (San Francisco).

Please call if you have any questions.

Murily V. Manderd

Very truly yours,

Converse Environmental Consultants California

Robert K. Mansfield

California Registered Geologist #4529

MIY:aar

Enclosure

cc: Ms. Diane Lundquist - Shell Oil Company - (w/encl.)

Mr. Rafat Shahid - Alameda County Health - (w/encl.)

Ms. Robin Breuer - CECC - (w/encl.)



Converse Environmental Consultants California

REPORT OF ACTIVITIES

SHELL OIL COMPANY FACILITY 500-40th Street Oakland, California

For July 1989 Submitted: August 4, 1989

RWQCB Representative:

Mr. Scott Hugenberger

Waste Water Control Engineer

LIA Representative:

Mr. Rafat Shahid

Alameda County Health Services Agency

Shell Engineer:

Ms. Diane Lundquist

Environmental Engineer

Converse Project Manager:

Marc I. Yalom, Project Manager

55 Hawthorne Street, Suite 500 San Francisco, California 94105

(415) 543-4200

Registered Geologist in Charge:

Douglas W. Charlton, Principal Geologist

55 Hawthorne Street, Suite 500 San Francisco, California 94105

(415) 543-4200

Site Owner:

Shell Oil Company

1. SITE DESCRIPTION

1.1 <u>Maps</u>

Vicinity Map: See Drawing 1 Plot Plan: See Drawing 2

1.2 Neighborhood Topography

Slopes gently westward towards San Francisco Bay.

1.3 Primary Surface Waters Nearby

San Francisco Bay is located approximately 1.5 miles to the west.

1.4 Water Table Information

July 1989 Depth to Water: Approximately 12 feet below grade.

Depth to Highest High Water: Approximately 11' below grade by redox boundary in soils.

2. INVESTIGATION HISTORY

2.1 Soil Borings Drilled to Period Start

B-1 through B-11 (IT 1982-84) MW-2 through MW-4 (CECC 5/89)

2.2 Soil Borings Abandoned to Period Start

None.

2.3 Groundwater Wells Drilled to Period Start

B-1 through B-11 (IT 1982-84) MW-2 through MW-4 (CECC 5/89)

2.4 Groundwater Wells Abandoned to Period Start

B-6 was abandoned by IT in June, 1986. No records are available for abandonment of the other B-series wells. These wells are covered with pavement or buildings, and they can not be located.

TABLE 1: Chronological Summary

DATE	DESCRIPTION OF ACTIVITY
7/82	IT installed 8 six inch diameter groundwater monitoring wells to 30 feet bgs. onsite. The wells were screened from 5 to 30 feet bgs. Combustible vapors were detected in the storm sewer system in the BART Station across the street.
7/82	IT Progress Report 1: Well installations and constructions were reported, and free product was noted in wells B-7 and B-8. Groundwater gradient was shown to be westward, towards the BART Station. (See Attachment 1 for well construction diagrams.)
11/82	IT Progress Report 6: Groundwater gradient still towards well B-3. From September 1 to November 19, 1982, IT removed 35 pints of product from B-4. Well TOCs were re-surveyed and groundwater gradient was confirmed toward B-3. Maximum product thickness was in B-4, at several inches.
12/82	IT Progress Report 7: Product thickness increased in B-3 in apparent response to rising water table. Product in B-4 remained at several inches.
1/83	IT Progress Report 8: Product in B-4 had diminished to film thickness.
2/83	IT Progress Report 9: Rainfall records were researched, and the relationship between rainfall, water table and product removed was charted by graph. Amount of product in B-4 appeared to vary inversely with water table; as water table rose with winter rains, the amount product in B-4 dropped. IT proposed that product was displaced downgradient as water table rose.
3/83	IT Progress Report 10: Vapor concentrations of TPH (expressed as percent lower explosive limit) were rising in wells B-1, B-2, B-3 and B-7. No product was measurable in B-4.
6/83	Rapid reappearance of product in well B-4, from negligible in May to 4+ feet by June 30 and 6.34 feet on July 15. Increase was also measured B-3, to a thickness of 0.66 feet in July. IT concluded that a reservoir of product existed in the tank backfill, and that as water table dropped in summer time this reservoir was allowed to escape by way of gravel lenses which were saturated at high water table seasons.
7/83	IT installed 8 inch diameter monitoring wells B-9 and B-10 to 20 feet bgs in native soils next to the tank backfill.
8/83	IT Progress Report 11: IT repeated the concept that product was released in surges through gravel lenses exposed to the water table during summer.
8/83	IT installed groundwater monitoring well B-11 and sand backfill in the southwest corner of the tank bed. No free-flowing product was encountered in this well.
9/83	IT drilled two 18 inch diarneter borings to 30 feet bgs and completed same as 12 inch diameter recovery wells with screen intervals from 5 to 30 feet bgs. These wells, R-1 and R-2, were located near wells B-3 and B-4, directly west of the tank backfill.
10/83	IT purged and developed wells R-1 and R-2, holding a strong depression on the water table for 2 hours.
11/83	According to IT reference, the tanks were removed and, as part of this excavation wells R-1 and R-2 were also removed. No information was provided on tank excavation or associated soils/groundwater testing and reporting to regulatory agencies.
1/84	IT Progress Report 13: Wells B-3 and B-4 continued to contain measurable product, to thicknesses of 2 feet. In general, product thicknesses decreased during December and January. Product thicknesses also decreased after tank removal. Groundwater piezometric map showed a west-trending, low area encompassing wells R-1, R-2, B-3 and B-4. This extended offsite, suggesting a paleodrainage which controlled product collection and migration offsite.

TABLE 1

CHRONOLOGICAL SUMMARY

Continued

<u>Date</u>	Description of Activity
5/84	IT Report: The thicknesses of product in B-3 and B-4 measured from several inches to one foot during the period January to May 1984.
7/84	IT Report: Product thicknesses increased starting in mid-May in response to lowering water tables. This pattern was similar to the pattern observed in 1983.
8/84	IT Report: The thickness of product in B-3 remained one foot, while the amount of product in B-4 decreased. IT recommended looking for possible upgradient offsite sources.
9/84	IT Report: The thickness of product in B-4 started to increase (still at less than one inch) while the thickness of product in B-3 decreased (still on the order of one foot).
10/84	IT Report: New construction was noted.
1/85	IT Report: The thickness of product of B-3 had decreased to several inches and B-4 contained negligible measurable product. This pattern of decreasing product in the winter (high water table) months was consistent with that observed in the winters of 1982-83, and 1983-84.
2/85	IT Report: Significant measurable gasoline (1.64 feet) was discovered in B-8. The gasoline appeared degraded and "old". IT concluded that this gasoline could be from the same source as that contributing to observed in wells B-3 and B-4.
6/85	IT Report: Product thicknesses in B-3, B-4 and B-8 decreased from January to mid-May, with a dramatic decrease in B-8. IT repeated its interpretation that product thickness decreased as water tables rose and increased as water tables fell. IT further proposed that the product was trapped in permeable lenses, and migrated to different geographic areas as the water tables rose and fell.
12/85	IT Report: The thickness of product in B-3 increased to approximately 2 feet during the summer, showing the seasonal increase of prior years period. Simultaneously, no product was measured in B-8 after June 3, and product reappeared in B-2 in September and October. Product thickness in B-4 fluctuated at less than one foot thick during this period. IT recommended installing a recovery extraction trench along the west boundary of the property.
5/86	IT Quarterly Report: Product thickness decreased in wells B-3 and B-4 in response to seasonal rise in the water table.
6/86	IT requested permission to abandon B-6.
7/86	IT stated that Shell planned to remove the underground storage tanks in the near future.
8/86	IT Quarterly Report: IT noted seasonal decline in water table and negligible measurable product in wells 8-2 and 8-4, with approximately 2 feet of floating product in 8-3.
9/86	A groundwater sample from B-3 contained volatile organics: 0.90 ppm; benzene: 0.32 ppm; toluene: 0.23 ppm; xylene: 0.16 ppm.
1/4/87(?)	A commercial shopping center building was erected on the property, covering wells B-2, B-6, B-7, B-9 and B-10. Wells B-1, B-3, B-4, B-5 and B-8 were covered by site parking and a rear driveway.
1/89	Shell transfers project to CECC.
4/7/89	Revised Work Plan submitted to RWQCB.
5/23/89	Monitoring weils MW-2, MW-3 and MW-4 installed, soil sampled.
6/20/89	Groundwater sampled.
7/7/89	CECC issues Quarterly Report.
7/19/89	Groundwater sampled.

3. WORK COMPLETED THIS PERIOD

3.1 Introduction

Work initiated and completed during July 1989 followed the task descriptions and modifications of the site Work Plan dated April 5, 1989.

3.2 **Groundwater Analysis and Results**

Groundwater samples were collected from 3 onsite wells, properly packaged and transferred to a California State-certified analytical laboratory under proper chain-of-custody and preservation (see Quarter 2 Report of Activities, Appendices E and F). The samples were analyzed for TPH (as gasoline and diesel), BTEX, and total lead using EPA Methods 3150, 5030, 602 and 7421. The analytical results are summarized in Table 2, and certified sheets from all analyses are enclosed as Attachment 1.

TABLE 1:	Summary of	Groundwater	Monitoring	Well	Installations

Well No.	Date <u>Installed</u>	Diameter Well (in)	TD (ft bgs)	Screen (ft bgs)	Bentonite Seal (ft bgs)	Grout Seal (ft bgs)
MW-2	5/22/89	12	25	20.0-9.0	9.0-7.0	7.0-0
MW-3	5/23/89	12	21	19.0-9.5	9.5-8.0	8.0-0
MW-4	5/23/89	12	20	15.5-9.5	9.5-7.5	7.5-0

TABLE 2: Groundwater Analytical Results (ppm)

	Sample					Ethyl-		
<u>Well No</u> .	<u>Date</u>	<u>TPH-g</u>	<u>TPH-d</u>	<u>Benzene</u>	<u>Toluene</u>	<u>benzene</u>	<u>Xylenes</u>	<u>Lead</u>
MW-2	6/20/89	0.8	< 0.01	0.046	0.0068	0.0027	0.056	NA
MW-2	7/18/89	1.4	0.4	0.033	0.0056	0.024	0.073	0.003
MW-3	6/20/89	2.3	< 0.1	0.18	0.15	0.054	0.8	NA
MW-3	7/18/89	1.5	9.1	0.085	0.034	0.010	0.12	0.002
MW-4	6/20/89	< 0.05	< 0.01	< 0.0005	< 0.0015	< 0.0015	< 0.0015	NA
MW-4	7/18/89	< 0.05	< 0.05	< 0.0005	< 0.0015	< 0.0015	< 0.0015	0.003

3.3 Physical Monitoring Results

Three wells were physically monitored for depth to water table, and measurement of floating product, if any. A summary of these results is presented in Table 3.

TABLE 3 Physical Monitoring Results: Evidence of Contamination

<u>Well No.</u>	<u>Date</u>	Depth to Water (ft.)	Petroleum <u>Water Odor</u>	Thickness Floating Product (inches)	<u>Notes</u>
MW-2	6/19/89	11.91	None	None	Soft sed. in bottom
MW-2	7/18/89	11.98	None	None	
MW-3	6/19/89	10.99	None	None	Soft sed, in bottom
MW-3	7/18/89	11.05	Slight	None	
MW-4	6/19/89	12.18	None	None	No seds.
MW-4	7/18/89	12.21	None	None	5 0000

4. REVIEW OF DATA AND INTERPRETATIONS

4.1 Groundwater Elevation and Gradient (See Drawing 3)

· Groundwater gradient is generally south-southwest, at 0.0067 ft/ft.

4.2 <u>Distribution of Dissolved MVF Contamination in Groundwater</u> (See Drawings 4 and 5)

- TPH-g, TPH-d and BTEX contamination were present in groundwater from two of the wells.
- · Lead was detected in groundwater from all three wells.

4.3 <u>Distribution of Floating Product on Groundwater</u>


No floating product was observed.

5. WORK PLAN MODIFICATIONS

Task 16 was modified to include Monthly Groundwater Sampling.

6. WORK PLANNED FOR NEXT MONTH

Groundwater will be sampled, analyzed and results reported in August 1989.



SITE LOCATION MAP

SHELL OIL COMPANY 500 40th Street

AS SHOWN

Project No. 88-44-361-01

Oakland, California


Scale


4/4/89 Drawing No.


Converse Environmental Consultants California


Checked by RMB/MIY Approved by DWC

1









ATTACHMENT 1

Groundwater Analytical Results



NET Pacific, Inc. 435 Tesconi Circle Santa Rosa, CA 95401 Tel: (707) 526-7200 Fax: (707) 526-9623

Formerly: ANATEC Labs, Inc.

RECEIVED

AUG 3 1989

CONVERSE ENVIRONMENTAL

Marc Yalom Converse Consultants 55 Hawthorne St, Ste 500 San Francisco, CA 94105 07-27-89

NET Pacific Log No: 7135

Series No: 212

Client Ref: Proj. # 88-44-361-02

Subject: Analytical Results for "Shell - 500 40th" Received 07-19-89.

Dear Mr. Yalom:

Sample analysis in support of the project referenced above has been completed and results are presented on following pages. Should you have questions regarding procedures or results, please feel welcome to contact Client Services.

Submitted by:

Approved by:

Susan Joy Graffan Group Leader

Gas Chromatography

Group Leader

Classical Chemistry

/sm

Enc: Sample Custody Document



NET Pacific, Inc.

212/

LOG NO 7135

- 2 -

July 27, 1989

KEY TO ABBREVIATIONS

mean

: Average; the sum of the measurements divided by the total

number of measurements.

mg/Kg (ppm): Concentration in units of milligrams of analyte per

kilogram of sample, wet-weight basis (parts per million).

mg/L

: Concentration in units of milligrams of analyte per liter

of sample, unless noted otherwise.

mL/L/hr

: Milliliters per liter per hour.

MPN/100 mL

: Most probable number of bacteria per one hundred milliliters

of sample.

N/A

: Not applicable.

ND

: Not detected; the analyte concentration is less than the listed

reporting limit.

NR

: Not requested.

NTU

: Nephelometric turbidity units.

RL

Reporting limit.

RPD

Relative percent difference. $[V^1-V^2/V]$ mean $[x_1, y_2]$

SNA

: Standard not available.

ug/Kg (ppb) : Concentration in units of micrograms of analyte per kilogram

of sample, wet-weight basis (parts per billion).

ug/L

: Concentration in units of micrograms of analyte per liter

of sample.

ug/filter

: Concentration in units of micrograms of analyte per filter.

umhos/cm

: Micromhos per centimeter.

: See cover letter for details.

THE COVER LETTER AND KEY TO ABBREVIATIONS ARE AN INTEGRAL PART OF THIS REPORT



NET Pacific, Inc.

212/

LOG NO 7135 - 3 -

July 27, 1989

		Descriptor, Lab No. and Results				
	Reporting Limit	MW-2 07-18-89 1321	MW-3 07-18-89 1347	MW-4 07-18-89 1300		
Parameter	(ppm)	<u>(-31103)</u>	<u>(-31104)</u>	(-31105)		
Lead METHOD 7421	0.002	0.003	0.002	0.003		
PETROLEUM HYDROCARBONS-						
Volatile, as Gasoline DATE ANALYZED METHOD GCFID/5030	0.05	1.4 07-20-89	1.5 07-20-89	ND 07-20-89		
Extractable, as Motor Oil as Diesel Fuel DATE ANALYZED DATE EXTRACTED METHOD GCFID/3510	0.05 0.05	ND 0.40 ^a 07-20-89 07-19-89	ND 9.1 ^a 07-20-89 07-19-89	ND ND 07-20-89 07-19-89		
PURGEABLE AROMATICS						
Benzene Ethylbenzene Toluene Xylenes, total METHOD 602	0.0005 0.0015 0.0005 0.0015	0.033 0.024 0.0056 0.073	0.085 0.010 0.034 0.12	ND ND ND ND		

 $^{{}^{\}mathbf{a}}\mathbf{Sample}$ contains lower boiling hydrocarbons not characteristic of diesel.



CHAIN OF CUSTODY RECORD

Project No. Project Name -12 litres IZVOAS SHELL 88-44-361-02 Number of Containers 24 total Samplers: (signature) /2/ /2/ Station Time Date Station Location Remarks No. MW-Z 7/18/89 1:20 500 40th STANDARD TAIT X 8 MW-3 4/18/87 1:47 X X χ MW-4 7/18/87 1:00 Received by: (signature) Date/Time Received by: (signature) Date/Time Relinquished by: (signature) Relinquished by: (signature) 1-19/0215 7/18/18:00 Relinquished by: (signature) Date/Time Received by: (signature) Relinquished by: (signature) Date Time Received by: (signature) Relinguished by Mobile Lab: Date/Time Received by Courier: Received by Mobile Lab: Relinquished by Courier: Date/Time (signature) (signature) (signature) (signature) Received for Laboratory: Courier from Airport: Date/Time Shipped by: (signature) Method of Shipment (signature) (VIA NCS) (signature)