



Transmittal

Date	3 Octo	ber 1996	Transmitted Via				
То	Ms. M	adhulla Logan	☐ Messenger				
	Alame	da Health Care Services Agency	🔀 U.S. Mail				
	Depart	ment of Environmental Health	☐ Overnight Mail				
	1131 F	Harbor Bay Parkway	Tel. # 510-567-6764				
	Alame	da, California 94502	□ Fax				
Project	Number	1736.14	Fax # 510-337-9335				
Project	Name	Marina Village, Alameda, California	Total Pages				
Item		Description					
1		December 1993, Quarterly Monitoring Report, Calendar	Quarter: October - December				
		1993, Parcel H, Marina Village Development, Alameda	ı, California				
1		February 4, 1993 letter from ACHCSA re: Marina Villag	ge Development, Parcel H,				
		Building 4 and 5.					
		,					
Remark	re.						
		e telephone, we are providing you a copy of the subject rep	port to complete your files.				
Since 19	993, the pro	operty has been developed, and the address of the property	is now 1101 Marina Village				
Parkway	. At your	convenience, we would like to discuss the regulatory statu	s of the project; a site management				
plan was	s develope	d and implemented in 1993, including a groundwater mon	toring program used to				
verify th	at site con	ditions were not adversely affecting groundwater. Based of	on the results of the monitoring,				
we are i	recommen	ding that no further groundwater monitoring be performed	at the property. Once you have				
had a ch	ance to ref	amiliarize yourself with the site, please call me to arrange	a date that we can meet and				
discuss	this recom	mendation.					
Sincerel	y, The	cher Their					
From:	Elizab	eth Nixon					
cc:							

HEALTH CARE SERVICES

AGENCY DAVID J. KEARS, Agency Director



RAFAT A. SHAHID, Assistant Agency Director

25 867 -4 PM 4: 11

February 4, 1993

Elizabeth Nixon Project Manager Geomatrix Consultants, Inc. 100 Pine Street, 10th Floor San Francisco, CA 94111 DEPARTMENT OF ENVIRONMENTAL HEALTH Hazardous Materials Division 80 Swan Way, Rm. 200 Oakland, CA 94621 (510) 271-4320

RE: MARINA VILLAGE DEVELOPMENT, PARCEL H, BUILDINGS 4 AND 5

Dear Ms. Nixon:

I am in receipt of your letter dated 12/27/93. I also have reviewed your 6/92 risk assessment report on the asphaltic fill material found at the above site. I am also satisfied with the extent of soil characterization that were performed to determine the lead contamination at this site. Based on the current available data, this site does not pose a threat to public health.

I have also reviewed your 1/18/93 report on long-term groundwater management plan for this site. I also understand that you are conducting further leachability studies, to evaluate the potential threat of the residual lead to the groundwater. Once these results are available, a revised groundwater management plan should be submitted for review and approval. In the mean time, I have no objection to the development of this site for its intended commercial use.

Please be aware that this does not free present or future landowners or operators from cleanup responsibilities in the event that new information indicates a pollutant problem on the site or originating from the site.

Should you have any questions, please call me at 510/271-4320.

Sincerely,

Ravi Arulanantham

Senior Hazardous Materials Specialist

c: Richard Hiett, RWQCB Kevin Tinsley, ACDEH Files

GEOMALA93

PROTECTION 96 OCT -4 PH 4: 11



QUARTERLY MONITORING REPORT CALENDAR QUARTER: OCTOBER - DECEMBER 1993

Parcel H Marina Village Development Alameda, California

Prepared for

Alameda Real Estate Investments 1150 Marina Village Parkway Alameda, California

December 1993 Project No. 1736.10

Geomatrix Consultants

4721 Tidewater Avenue, Suite C Oakland, CA 94614 (510) 535-2445 • FAX (510) 535-2408



12 January 1994 Project 1736.10

Ms. Madhulla Logan Alameda County Health Care Services Agency Division of Hazardous Materials Department of Environmental Health 80 Swan Way, Room 200 Oakland, CA 94621

Subject:

Quarterly Monitoring Report

Calendar Quarter October - December 1993

Proposed Buildings 4 and 5, Parcel H

Marina Village Alameda, California

Dear Ms. Logan:

On behalf of Alameda Real Estate Investments, Inc. (AREI), Geomatrix Consultants, Inc. (Geomatrix), is submitting the subject report. This is the final report for the four quarterly monitoring events conducted in 1993. Based on results of the four quarterly monitoring events performed in accordance with the continued site management plan outlined to in our January 1993 report "Phase I and Phase II Evaluation of Fill Material, Proposed Buildings 4 and 5 - Parcel H" submitted to the Alameda County Health Care Services Agency, we recommend the monitoring frequency be reduced to a biennial schedule. If you have any questions regarding this report, please call either of the undersigned.

Sincerely,

GEOMATRIX CONSULTANTS, INC.

Jeff Nelson, P.E.

Project Manager

Elizabeth Nixon

Senior Project Engineer

JCN/slr 1736\PRCHQRT3.LTR

Jeff Yeler

Enclosure

cc: Mr. Rahn Verhaeghe, AREI

Mr. Richard Hiett, Regional Water Quality Control Board

Geomatrix Consultants, Inc.

Engineers, Geologists, and Environmental Scientists



TABLE OF CONTENTS

		<u>Page</u>
1.0	INTRODUCTION	1
2.0	QUARTERLY PROGRESS SUMMARY	1
3.0	QUARTERLY WATER-LEVEL MEASUREMENTS	2
4.0	QUARTERLY GROUNDWATER SAMPLING AND ANALYSIS	2
5.0	CONCLUSIONS AND RECOMMENDATIONS	3
Table 1 Table 2 Table 3	LIST OF TABLES Well Construction Data Water-Level Measurements Analytical Results for Groundwater Samples	
Table 3	LIST OF FIGURES	
Figure 1 Figure 2	Site Vicinity Map Site Plan Showing Monitoring Wells and Water-Level Elevations	
	LIST OF APPENDICES	
Appendix A	Laboratory Analytical Results and Chain-of-Custody Records for Groundwater Sample Analyses; Field Notes	



QUARTERLY MONITORING REPORT CALENDAR QUARTER OCTOBER - DECEMBER 1993

Parcel H
Marina Village
Alameda, California

1.0 INTRODUCTION

This report presents a summary of groundwater monitoring activities conducted by Geomatrix Consultants, Inc. (Geomatrix), on behalf of Alameda Real Estate Investments, Inc. (AREI), near the site of proposed Buildings 4 and 5, Parcel H, Marina Village Development, Alameda, California (Figure 1). These activities are part of a quarterly groundwater monitoring program initiated in January 1993 and conducted during October 1993. The purpose of this program is to comply with an Alameda County Department of Environmental Health (ACDEH) request to assess petroleum hydrocarbons in shallow groundwater downgradient of the property. Work at the site was completed in accordance with the proposed site management plan included in the January 1993 report entitled "Phase I and Phase II, Evaluation of Fill Material, Proposed Buildings 4 and 5 - Parcel H" submitted to ACDEH by Geomatrix.

2.0 QUARTERLY PROGRESS SUMMARY

The work performed during this quarter is summarized below:

- Water levels were measured in four monitoring wells in the vicinity of the site on 15 October 1993. Water-level measurements and procedures are described in Section 3.0.
- Geomatrix performed the fourth of four quarterly groundwater sampling events on 15 October 1993. Section 4.0 describes the groundwater sampling activities and analytical procedures and results.



3.0 QUARTERLY WATER-LEVEL MEASUREMENTS

Geomatrix measured water levels in four groundwater monitoring wells at or near the site on 15 October 1993. Well construction data for these wells are summarized in Table 1. Monitoring well locations, water-level elevations and horizontal hydraulic gradient direction are shown on Figure 2. Water levels were measured to the nearest 0.01 foot using a Sinco electric well sounder following the Geomatrix protocol previously submitted with the initial quarterly monitoring report for this project. Equipment used by Geomatrix personnel was washed with a detergent-water solution and rinsed with deionized water before each measurement was taken. Water-level measurements from this quarterly monitoring event are summarized in Table 2; field notes are included in Appendix A.

Water-level elevations across the site ranged from -2.49 feet at well GMW-3 to -0.21 feet at well GMW-4 (City of Alameda Datum). Historical water-level elevation data suggest that localized hydraulic gradient direction varies in the site vicinity; this variability may be caused by tidal influences, recharge from surface irrigation, and/or the presence of relatively impermeable subsurface structures, particularly in the vicinity of the shipway structures (see Figure 2). Therefore, interpretation of the hydraulic gradient direction is somewhat uncertain in the immediate vicinity of the site. However, based on previous experience in this area, the horizontal hydraulic gradient generally trends to the northwest. Based on this quarter's data, the horizontal hydraulic gradient in the site and vicinity ranges from about 0.003 to 0.01 feet per foot.

4.0 QUARTERLY GROUNDWATER SAMPLING AND ANALYSIS

Groundwater samples were collected from monitoring wells GMW-3 and GMW-5 on 15 October 1993. Samples were collected in accordance with the Geomatrix protocol previously submitted for this project. Sampling field notes are included in Appendix A. Immediately after collection, groundwater samples were placed in an ice-chilled cooler and transported under Geomatrix chain-of-custody procedures to American Environmental



Network (AEN), of Pleasant Hill, California, a state-certified analytical laboratory.

Samples were analyzed by AEN for total petroleum hydrocarbons (TPH) as motor oil, according to Environmental Protection Agency (EPA) Method 3510 GCFID. Copies of chain-of-custody records are included in Appendix A. TPH as motor oil was detected at a concentration of 0.4 milligrams per liter (mg/l) in the sample from well GMW-5; TPH as motor oil was detected at a concentration of 0.6 mg/l in the sample collected from well GMW-3. Laboratory results are presented in Table 3; laboratory reports are included in Appendix A.

5.0 RECOMMENDATIONS

Based on the four quarterly groundwater monitoring events conducted in 1993, the following observations have been made:

- Groundwater elevations have fluctuated by about two feet in three of the four wells and by 5.75 feet in the other well. The groundwater horizontal hydraulic gradient has ranged from 0.002 to 0.04 foot/foot during four sampling events. The hydraulic gradient direction has generally been to northwest.
- Results of chemical analysis for TPH as motor oil have ranged from non-detectable to 0.6 mg/l in downgradient well GMW-3, and were 0.4 mg/l during the four sampling events in downgradient well GMW-5.

These observations indicate that hydraulic parameters and groundwater quality beneath the site have remained stable over the past year. Additionally, results of groundwater monitoring programs in other parts of Marina Village Development suggest that low concentrations of extractable petroleum hydrocarbons detected at the site may be representative of general groundwater quality in the site vicinity rather than specifically related to petroleum hydrocarbons present in near-surface fill soil at the site.



Based on these results, we recommend that the groundwater monitoring frequency be reduced to a biennial schedule.



TABLE 1

WELL CONSTRUCTION DATA

Parcel H Marina Village Alameda, California

Well Number	Date Constructed	Well Depth (ft. below grade)	Screened Interval (ft. below grade)	Filter Pack Interval (ft. below grade)	Measuring Point Elevation ¹ (feet)	Ground Surface Elevation ^{1,2}
GP-1	4/15/92	17	7-17	6-17		(feet)
GMW-3	4/16/92	13.5	3.5-13,5		6.66	6.07
GMW-4	4/16/02			2.5-14	4.39	4.55
	4/16/92	13.5	3.5-13.5	2.5-14	7.36	6.80
GMW-5	2/1/93	20	5-20	4.20		0.80
			3-20	4-20	5.37	5.6 ²

Top of PVC casing elevations were surveyed by Luk, Milani & Associates (formerly Stedman & Associates, Inc.) of Walnut Creek, California. Elevations are relative to City of Alameda Datum (6.4 feet above Mean Sea Level).

² Ground surface elevation is approximate.

TABLE 2 WATER-LEVEL MEASUREMENTS



Parcel H Marina Village Alameda, California

Well Number	Date Water-Level Measured	Measuring Point (MP) Elevation ¹ (feet)	Depth to Water Below MP (feet)	Water-Level Elevation ¹ (feet)
GP-1	5/6/92	6.66	8.29	-1.63
GMW-3	5/6/92	4.39	6.42	-2.03
GMW-4	5/6/92	7.36	7.20	0.16
GP-1	2/8/93	6.66	7.77	-1.11
GMW-3	2/8/93	4.39	5.50	-1.01
GMW-4	2/8/93	7.36	6.31	1.05
GMW-5	2/8/93	5.37	5.49	-0.12
GP-1	4/5/93	6.66	7.84	-1.18
GMW-3	4/5/93	4.39	6.22	-1.83
GMW-4	4/5/93	7.36	7.02	0.34
GMW-5	4/5/93	5.37	6.15	-0.78
GP-1	7/7/93	6.66	8.46	-1.80
GMW-3	7/7/93	4.39	11.15	-6.76
GMW-4	7/7/93	7.36	7.73	-0.37
GMW-5	7/7/93	5.37	7.64	-2.27
GP-1	10/15/93	6.66	9.00	-2.34
GMW-3	10/15/93	4.39	6.88	-2.49
GMW-4	10/15/93	7.36	7.57	-0.21
GMW-5	10/15/93	5.37	7.75	-2.38

Top of PVC casing elevations were surveyed by Luk, Milani & Associates (formerly Stedman & Associates, Inc.) of Walnut Creek, California. Elevations are relative to City of Alameda Datum (6.4 feet above Mean Sea Level).



TABLE 3


ANALYTICAL RESULTS FOR GROUNDWATER SAMPLES


Parcel H Marina Village Alameda, California

Results in milligrams per liter (mg/l)

Well Number	Sample Date	Extractable Petroleum Hydrocarbons as Motor Oil ¹
GMW-3	2/11/93	0.2
GMW-5	2/11/93	0.4
GMW-3	4/5/93	0.4
GMW-5	4/5/93	0.4
GMW-3	7/7/93	<0.2
GMW-5	7/7/93	0.4
GMW-3	10/15/93	0.6
GMW-5	10/15/93	0.4

Samples analyzed by American Environmental Network of Pleasant Hill, California according to EPA Methods 3510/3520 GCFID.







APPENDIX A

Laboratory Analytical Results and Chain-of-Custody Records for Groundwater Sampling Analyses; Field Notes

American Environmental Network

Certificate of Analysis

DOHS Certification: 1172

AIHA Accreditation: 94523-001

PAGE 1

GEOMATRIX CONSULTANTS 100 PINE ST., 10TH FLOOR SAN FRANCISCO, CA 94111

ATTN: JEFF NELSON

CLIENT PROJ. ID: 1736.10

C.O.C. NO: 3907

REPORT DATE: 11/05/93

DATE SAMPLED: 10/15/93

DATE RECEIVED: 10/15/93

AEN JOB NO: 9310161

PROJECT SUMMARY:

On October 15, 1993, this laboratory received two (2) water samples.

Client requested samples be analyzed for Extractable Hydrocarbons as Oil by EPA Method 3510 GCFID. Sample identification, results and dates analyzed are summarized on the following pages.

All laboratory quality control parameters were found to be within established limits. Batch QC data is included at the end of this report.

If you have any questions, please contact Client Services at (510) 930-9090.

Larry Klein General Manager

Results FAXed 10/27/93

nullan for

PAGE 2

GEOMATRIX CONSULTANTS

SAMPLE ID: GMW-3

AEN LAB NO: 9310161-01 AEN WORK ORDER: 9310161 CLIENT PROJ. ID: 1736.10

DATE SAMPLED: 10/15/93 DATE RECEIVED: 10/15/93 REPORT DATE: 11/05/93

ANALYTE	METHOD/ CAS#	RESULT	REPORTING LIMIT	UNITS	DATE ANALYZED
#Extraction for Diesel/Oil	EPA 3510			Extrn Date	10/22/09
TPH as Oil	GC-FID	0.6 *	0.2	mg/L	10/24/93

ND = Not detected

^{* =} Indicates value above reporting limit

PAGE 3

GEOMATRIX CONSULTANTS

SAMPLE ID: GMW-5 **AEN LAB NO: 9310161-02** AEN WORK ORDER: 9310161

CLIENT PROJ. ID: 1736.10

DATE SAMPLED: 10/15/93 DATE RECEIVED: 10/15/93 **REPORT DATE:** 11/05/93

ANALYTE	METHOD/ CAS#	RESULT	REPORTING LIMIT	UNITS	DATE ANALYZED
#Extraction for Diesel/0il	EPA 3510			Extrn Date	10/22/09
TPH as Oil	GC-FID	0.4 *	0.2	mg/L	10/24/93

ND = Not detected
* = Indicates value above reporting limit

PAGE 4

QUALITY CONTROL DATA

DATE EXTRACTED: 10/22/93 DATE ANALYZED: 10/24/93

CLIENT PROJ. ID: 1736.10

AEN JOB NO: 9310161

SAMPLE SPIKED: D.I. WATER

INSTRUMENT: C

MATRIX SPIKE RECOVERY SUMMARY TPH EXTRACTABLE WATER METHOD: EPA 3510 GCFID

ANALYTE	Spike Conc. (mg/L)	Sample Result (mg/L)	MS Result (mg/L)	MSD Result (mg/L)	Average Percent Recovery	RPD
Diesel	2.04	ND	2.01	1.88	95.3	6.7

CURRENT QC LIMITS (Revised 10/18/93)

<u>Analyte</u>	Percent Recovery	<u>RPD</u>
Diesel	(55-119)	8

MS = Matrix Spike MSD = Matrix Spike Duplicate

RPD = Relative Percent Difference

ND = Not Detected

R-3,5-1 R-1,5-D

ol /
ls
٠
ļ
•
nsuitants
or 94111
lo

WATER LEVEL MONITORING RECORD

0813 0903

<u>0</u>758



Date	10/15/	93	Records	ed By	Jim Car	olan
P =	Pumping	SC = Sp	nake your life pecific Condu fater Sample	ctance Measi	ured	
Well No.	Date	Water Level Below MP (feet)	Corrections (feet)	Water Level Below GL (feet)	Water Level Elevation (feet, MSL)	Remarks
GP-I	10/15/93	9.00		8.46		
Gmu-3	/_	6.88		11.15		
3mw-4		7.57		7,73		
5mu-5	<u> </u>	7.75		7.64	•	
3mW-6		5.74		5.66	The product of the	
mw-7		7.24	:- 	7,99		
F-3		8.73		9.01		
υC-3_		4.98		9,43		
5MW-8		3.24		3.33	各	
- MW-9		409		3.67		
101- WAK		3.20		3.27		
mw-1	<u> </u>	5.54		5,43		
		7.88		8,01		North of LF-Z 1301 Marina Willage
				:		·
						· · · · · · · · · · · · · · · · · · ·
						<u> </u>
				-		
						<u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>
					1	
		-				



Geometrix Consultants

100 Fina Straet, 10th Ficor San Francisco, California, 94111 (415) 454-9460

MONITORING WELL SAMPLING RECORD AND WELL DEVELOPMENT DATA

<u> </u>						<u> </u>			
Weil ID	· .	-wmg	5			Initial Depth	to Water: 7.75		
Sample	<u> ۱۵۰ G۳</u>	W-5	Cupileate	₽ !D.:	 .	Depth to Water after Furging:			
Sample	e Oeçm:_	72,00	16	· ••••		Total Depth of Well: 30'			
	No:					Well Diameter: Q"			
Frees	Name:	Marin	na VIII	age		1 Casing Volume = 2			
Date:_	<u>-</u>	10/15/	93	<u> </u>		4 Casing Vote	umes = 8 gallons	_	
	d					Method of Pu	urging: Diaphrogm Pump	_	
•						Method of Sa	moting: Teflon Bailer	_	
TIME	INTAKE DEFTH	FATE (gpm)	(GEI)	TEMP.	pH (units)	(MANORUM)	FEMARKS (color, furbicity & seciment)		
1235	19 /		a	22.1	6.9	719,000	Clear, pumped dry	-	
1239	191		4	22.0	7.0	7 19,000	Clear pumped dry		
1244	19/		9	218	7.0	719,000	(bear pumped deg		
1249	191		8	21.8	7.0	>19,000	Clear pumped day		
<u> </u>	İ						71-1		
		l							
1300	16'	SAMI	PLE	217	7.0	719,000	Clear		
	1								
	<u></u>		İ	·					
<u> </u>	<u>-</u>	<u> </u>						٦	
<u> </u>	<u> </u>	<u> </u>						7	
		1					•	┥	
				-				4	
		- !		_	ļ			_	
			-					╛	
	Ph.C.	ALIEFATI	CN (CHC	CSE TWO		Model o	or Unit No.:	إ	
uifer Sch	ution) pH 4.0) pH 7	7.g pH 10	ا د				
emer "C									
ಮುರ್ಯಾಲ್ಡ್	Rescing	ł				F-Yester decreases and a		4	
	S	PECIFIC	CCNEUC	TANCE - C	1	ion:	Model or Unit No.:	븕	
CL Soim	ien (umite	<u>ಆಧಾ ಷ ೨೮</u>	14 12 14	09 1285	<u> </u>		grammy,	T SEC	
शाद. ℃					1		200.5	THE	
डात्पणकार	Reacing				<u> </u>		253	4	
C(25	<u> </u>			•				آ	
	-							Ĭ	
								7	
								1	



Geometrix Consultants

100 Fine Street 10th Ficor San Francisco, California 94111 (415) 454-9460

MONITORING WELL SAMPLING RECORD AND WELL DEVELOPMENT DATA

Weil ID: GMW - 3				1.0/
Sample ID: GYNNI - 3 Duplicate ID.:			Initial Depth to Water 6.88 T.o.c.	
Sample Decin: 10'			Depth to Water after Purging:	
Project No: 17.36.10			Total Depth of Well: 나는 다. 다. C.	
Project Name: Marina Village			Well Diameter: 2"	
Date: 10/15/93			1 Casing Volume = 1.16 gallons	
Sampled Sy: J m c			4 Casing Volumes = 5 gallons	
Juli- 27.		 _	Method of Pu	urging: Disophragm Pump
	CLIML		Method of Sa	mplling: Teflon Bailer
TIME INTAKE RATE (GPIII)	VCL TEMP.	pH (units)	(PRECEDURALLY)	REMARKS (Color, furticity & section)
1315 13' -	2 21.2	7.3	719,000	Clean an and I
1317 13' -	4 a1.3		>19,000	Clear pumped day
1320 13' -	6 216		>14,000	Clear pumped dry
1323 13' -	8 21.7		, <u> </u>	Clear pumped dig
		/ · ex	>19,000	Clear, pumped dry
1330 10' SAMPI				
1330 10' SAMPI	E 21.8	7.2	219,000	Clear
				•
	(CHCOSE TWO)		Model or	Unit No.:
Buffer Schmion pH 4.0	pH 7.0 pH 10.0			
Terror. *C				
Institument Reacting				
	NDUCTANCE - CAL	JEFATIO	N:	Model or Unit No.:
KCL Solution (µmhos/cm at 20°C) Temp. *C	1409 12856	<u> </u>		
Instrument Residence		<u> </u>		
Notes		<u> </u>		