



3164 Gold Camp Drive
Suite 200
Rancho Cordova, CA 95670-6021
U.S.A.
916/638-2085
FAX: 916/638-8385

December 15, 2000

Mr. Paul Supple
ARCO Products Company
P.O. Box 6549
Moraga, CA 94570

3854

Mur1 - elevated MTBE
C 18,807 ppb
9/20/00

Subject: *Quarterly Groundwater Monitoring Report, Third Quarter 2000*
ARCO Service Station No. 4494
566 Hegenberger Road
Oakland, California
Project No. D000-319

Dear Mr. Supple:

Delta Environmental Consultants, Inc. is submitting the attached report that presents the results of the third quarter 2000 groundwater monitoring program as ARCO Products Company Service Station No. 4494, located at 566 Hegenberger Road, Oakland, California. The monitoring program complies with the Alameda County Health Care Services Agency requirements regarding underground tank investigations.

The interpretations contained in this report represent our professional opinions and are based, in part, on information supplied by the client. These opinions are based on currently available information and are arrived at in accordance with currently accepted hydrogeological and engineering practices at this time and location. Other than this, no warranty is implied or intended.

If you have any questions concerning this project, please contact Steven W. Meeks at (916) 536-2613.

Sincerely,

DETA ENVIRONMENTAL CONSULTANTS, INC.


Trevor L. Atkinson
Project Engineer


Steven W. Meeks, P.E.
California Registered Civil Engineer No. C057461
Project Manager

TLA (LRP002.319.doc)
Enclosures

cc: Mr. Barney Chan – Alameda County Health Care Services



Date: December 15, 2000

ARCO QUARTERLY GROUNDWATER MONITORING REPORT

Station No.: <u>4494</u>	Address: <u>566 Hegenberger Road, Oakland, CA</u>
ARCO Environmental Engineer/Phone No.: <u>Consulting Co./Contact Person</u>	<u>Paul Supple 925-299-8891</u> <u>Delta Environmental Consultants, Inc.</u> <u>Steven W. Meeks, P.E.</u>
Consultant Project No.: <u>Primary Agency/Regulatory ID No.</u>	<u>D000-319</u> <u>Alameda County Health Care Services/STID #3854</u>

WORK PERFORMED THIS QUARTER

1. Performed quarterly groundwater monitoring for third quarter 2000.

WORK PROPOSED FOR NEXT QUARTER

1. Prepare and submit quarterly groundwater monitoring report for third quarter 2000.
2. Perform quarterly groundwater monitoring and sampling for fourth quarter 2000.

QUARTERLY MONITORING:

Current Phase of Project	Monitoring
Frequency of Groundwater Sampling:	Quarterly
Frequency of Groundwater Monitoring:	Quarterly
Is Free Product (FP) Present On-Site:	No
FP Recovered this Quarter:	None
Cumulative FP Recovered to Date:	0.92 feet (volume not available)
Bulk Soil Removed This Quarter:	None
Bulk Soil Removed to Date:	1,200 cubic yards
Current Remediation Techniques:	None
Approximate Depth to Groundwater:	7.91
Groundwater Gradient:	0.018 North

DISCUSSION:

- Analytical results indicate that MW-1 and MW-7 contain MTBE concentrations.
- A review of offsite (upgradient) groundwater quality data will be necessary to adequately assess a possible source.
- The site is currently scheduled for quarterly monitoring through the remainder of 2000.

ATTACHMENTS:

- Table 1 Groundwater Elevation and Analytical Data
- Figure 1 Groundwater Analytical Summary Map
- Figure 2 Groundwater Elevation Contour Map
- Appendix A Sampling and Analysis Procedures
- Appendix B Historical Data Tables (Pacific Environmental Group, Inc.)
- Appendix C Certified Analytical Reports with Chain-of-Custody Documentation
- Appendix D Field Sample Sheets

TABLE 1
GROUNDWATER ANALYTICAL DATA

ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Well Number	Date Sampled	Top of Riser Elevation (ft)	Depth to Groundwater (ft)	Groundwater Elevation (ft)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Total Xylenes (µg/L)	TPH as Gasoline (µg/L)	MTBE (µg/L)
MW-1	06/20/00	106.10	7.02	99.08	<10	<10	<10	<20	<1,000	14,000/15,000 ^a
	09/28/00		7.07	99.03	<5.0	<5.0	<5.0	<5.0	<500	13000/18,800 ^a
MW-3	06/20/00	106.29	9.18	97.11	<0.5	<0.5	<0.5	<1.0	<50	27/27 ^a
	09/28/00		9.33	96.96	<0.5	<0.5	<0.5	<1.0	<50	4.3/<2.0 ^a
MW-4	06/20/00	107.40	8.49	98.91	<0.5	<0.5	<0.5	<1.0	<50	<10
	09/28/00		8.70	98.7	<0.5	<0.5	<0.5	<1.0	<50	<2.5
MW-5	06/20/00	105.19	7.65	97.54	<0.5	<0.5	<0.5	<1.0	<50	<10
	09/28/00		6.82	98.37	<0.5	<0.5	<0.5	<1.0	<50	<2.5
MW-6	06/20/00	105.07	6.24	98.83	<0.5	<0.5	<0.5	<1.0	<50	<10
	09/28/00		6.45	98.62	<0.5	<0.5	<0.5	<1.0	<50	<2.5
MW-7	06/20/00	105.52	8.65	96.87	<0.5	<0.5	<0.5	<1.0	<50	13/13 ^a
	09/28/00		8.75	96.77	<0.5	<0.5	<0.5	<1.0	<50	136/261 ^a
RW-1	06/20/00	NM	8.21	NC	<0.5	1.1	<0.5	<1.0	<50	<10
	09/28/00		8.28	NC	<0.5	<0.5	<0.5	<1.0	<50	<2.5

^a Analyzed by EPA Method 8260

TPH = Total Petroleum Hydrocarbons

MTBE = Methyl tertiary butyl ether analyzed by EPA Method 8021B unless otherwise noted

µg/L = Micrograms per liter

NM = Not measured

NC = Not calculated


TABLE 2

GROUNDWATER FLOW DIRECTION AND GRADIENT

ARCO Service Station No. 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Date Measured	Average Flow Direction	Average Hydraulic Gradient
06/20/00	North-Northeast	0.015
09/28/00	North	0.018

Note: Please refer to Appendix B for Historical Groundwater Elevation and Analytical Data
Tables developed by IT Corporation



NOTE: SITE MAP ADAPTED FROM RESNA INC. AND TAIT & ASSOCIATES FIGURES. SITE DIMENSIONS AND FACILITY LOCATIONS NOT VERIFIED.


FIGURE 1
GROUND WATER ANALYTICAL SUMMARY
THIRD QUARTER 2000 (9/28/00)

ARCO STATION NO. 4494

566 HEGENBERGER ROAD
 OAKLAND, CALIFORNIA

PROJECT NO. D000-319	DRAWN BY TLA 11/01/00
FILE NO. 4494-1	PREPARED BY TLA
REVISION NO. 1	REVIEWED BY





LEGEND:

- MW-7 MONITORING WELL LOCATION
- RW-1 RECOVERY WELL LOCATION, INSTALLED DURING SLURRY WALL CONSTRUCTION (RESNA-APRIL 1993)
- MW-2 DESTROYED MONITORING WELL (DECEMBER 1992)
(99.03) GROUND WATER ELEVATION IN FEET ABOVE MEAN SEA LEVEL (MSL)
- 97.75 — WATER TABLE CONTOUR IN FEET ABOVE MSL
- GROUND WATER FLOW DIRECTION
- 0.018 → APPROXIMATE GROUND WATER FLOW GRADIENT
- * MONITORING WELL(S) NOT USED IN CONTOUR MAP CONSTRUCTION

NOTE: SITE MAP ADAPTED FROM RESNA INC. AND TAIT & ASSOCIATES FIGURES. SITE DIMENSIONS AND FACILITY LOCATIONS NOT VERIFIED.

FIGURE 2
GROUND WATER ELEVATION CONTOUR MAP
THIRD QUARTER 2000 (9/28/00)

ARCO STATION NO. 4494

566 HEGENBERGER ROAD

OAKLAND, CALIFORNIA

PROJECT NO. D000-319	DRAWN BY TLA 11/01/00	Delta Environmental Consultants, Inc.
FILE NO. 4494-1	PREPARED BY TLA	
REVISION NO. 1	REVIEWED BY	



APPENDIX A

Sampling and Analysis Procedures

FIELD METHODS AND PROCEDURES

1.0 GROUND WATER AND LIQUID-PHASE HYDROCARBON DEPTH ASSESSMENT

A water/liquid-phase hydrocarbon (LPH) interface probe was used to assess the thickness of LPH, if present, and a water level indicator was used to measure ground water depth in monitoring wells that did not contain LPH. Depth to ground water was measured from the top of each monitoring well casing. The tip of the water level indicator was subjectively analyzed for LPH sheen. All measurements and physical observations were recorded in the field.

2.0 SUBJECTIVE ANALYSIS OF GROUND WATER

Prior to purging, a water sample was collected from the monitoring well for subjective analysis. The sample was retrieved by gently lowering a clean, disposable bailer to approximately one-half the bailer length past the air/liquid interface. The bailer was then retrieved and the sample contained within the bailer was examined for LPH and the appearance of a LPH sheen.

3.0 MONITORING WELL PURGING AND SAMPLING

If the depth to groundwater was above the top of screens of the monitoring wells, then the wells were purged. Monitoring wells were purged using a centrifugal pump or disposable bailers until pH, temperature, and conductivity of the purge water had stabilized and a minimum of three to four well volumes of water had been removed. After purging, ground water levels were allowed to stabilize. A ground water sample was then removed from each of the wells using a dedicated disposable bailer. If the well was purged dry, it was allowed to sufficiently recharge and a sample was collected. Samples were collected in air-tight vials, appropriately labeled, and stored on ice from the time of collection through the time of delivery to the laboratory. A chain-of-custody form was completed to document possession of the samples. Ground water samples were transported to the laboratory and analyzed within the EPA-specified holding times for the requested analyses. Purge water was collected in storage barrels or tank(s) and transported to an ARCO approved facility for treatment and/or disposal.

APPENDIX B
Historical Data Tables
Pacific Environmental Group, Inc.

Table 2
Liquid Surface Elevation Data
ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Well Number	Date Gauged	Well Elevation (feet, MSL)	Depth to Water (feet, TOC)	Depth to Liquid (feet, TOC)	SPH Thickness (feet)	Liquid Surface Elevation (feet, MSL)
MW-1	06/06/90	105.31	6.65	6.05	0.00	98.66
	08/16/90		7.00	7.00	0.00	98.31
	08/21/90		7.05	7.05	0.00	98.26
	09/07/90		7.24	7.24	0.00	98.07
	11/20/90		7.46	7.46	0.00	97.85
	11/29/90		7.40	7.40	0.00	97.91
	12/19/90		6.99	6.99	0.00	98.32
	01/29/91		7.23	7.23	0.00	98.08
	02/27/91		7.45	7.45	0.00	97.86
	03/07/91		6.96	6.96	0.00	98.35
	03/26/91		6.02	6.02	0.00	99.29
	05/02/91		7.04	7.04	0.00	98.27
	06/27/91		6.71	6.71	0.00	98.60
	07/24/91		6.91	6.91	0.00	98.40
	08/22/91		6.85	6.85	0.00	98.46
	09/30/91		7.04	7.04	0.00	98.27
	10/17/91		7.22	7.22	0.00	98.09
	11/21/91		7.17	7.17	0.00	98.14
	12/18/91		7.46	7.46	0.00	97.85
	01/19/92		7.44	7.44	0.00	97.87
	02/20/92		6.25	6.25	0.00	99.06
	03/20/92		6.40	6.40	0.00	98.91
	04/20/92		6.88	6.88	0.00	98.43
	05/19/92		7.10	7.10	0.00	98.21
	06/08/92		7.22	7.22	0.00	98.09
	07/15/92	106.10	7.92	7.92	0.00	97.39
MW-2	08/06/92		7.29	7.29	0.00	98.81
	10/29/92		7.34	7.34	0.00	98.76
	11/23/92		8.15	8.15	0.00	97.95
	08/16/93		7.23	7.23	0.00	98.87
	11/17/93		7.51	7.51	0.00	98.59
	02/21/94		6.56	6.56	0.00	99.54
	05/11/94		6.57	6.57	0.00	99.53
	08/12/94		7.12	7.12	0.00	98.98
	11/17/94		6.85	6.85	0.00	99.28
	02/22/95		7.35	7.35	0.00	98.75
	05/24/95		7.07	7.07	0.00	99.03
	08/23/95		7.10	7.10	0.00	99.00
	11/17/95		7.72	7.72	0.00	98.38

Table 2 (continued)
Liquid Surface Elevation Data

ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Well Number	Date Gauged	Well Elevation (feet, MSL)	Depth to Water (feet, TOC)	Depth to Liquid (feet, TOC)	SPH Thickness (feet)	Liquid Surface Elevation (feet, MSL)
MW-2	06/27/91		9.20	9.2	Sheen	96.58
(cont.)	07/24/91		9.25	9.25	0.00	96.53
	08/22/91		9.20	9.20	0.00	96.58
	09/30/91		9.31	9.31	Sheen	96.47
	10/17/91		9.39	9.39	Sheen	96.39
	11/21/91		9.20	9.2	0	96.58
	12/18/91		9.23	9.23	Sheen	96.55
	01/19/92		9.96**	9.96	Skimmer	95.82
	02/20/92		9.13**	9.13	Skimmer	96.65
	03/20/92		9.31**	9.31	Skimmer	96.47
	04/20/92		9.69	9.69	Skimmer	96.09
	05/19/92		9.92	9.92	Skimmer	95.86
	06/08/92		9.84	9.84	Skimmer	95.94
	07/15/92		10.19	10.19	Skimmer	95.59
	08/06/92	106.57	10.05	10.05	Skimmer	96.52
	10/29/92		10.00	10.00	Skimmer	96.57
	11/23/92		9.88	9.87	0.01	96.69
	12/08/92				Well Destroyed	
MW-3	08/16/90	105.51	8.87	8.87	0.00	96.64
	08/21/90		8.85	8.85	0.00	96.66
	09/07/90		8.98	8.98	0.00	96.53
	11/20/90		9.10	9.10	0.00	96.41
	11/29/90		9.05	9.05	0.00	96.46
	12/19/90		8.67	8.67	0.00	96.84
	01/29/91		8.96	8.96	0.00	96.55
	02/27/91		8.71	8.71	0.00	96.80
	03/07/91		8.49	8.49	0.00	97.02
	03/26/91		7.65	7.65	0.00	97.86
	05/02/91		8.62	8.62	0.00	96.89
	06/27/91		8.94	8.94	0.00	96.57
	07/24/91		8.96	8.96	0.00	96.55
	08/22/91		8.92	8.92	0.00	96.59
	09/30/91		9.04	9.04	0.00	96.47
	10/17/91		9.12	9.12	0.00	96.39
	11/21/91		8.92	8.92	0.00	96.59
	12/18/91		8.97	8.97	0.00	96.54
	01/19/92		8.69	8.69	0.00	96.82
	02/20/92		7.78	7.78	0.00	97.73
	03/20/92		8.15	8.15	0.00	97.36
	04/20/92		8.57	8.57	0.00	96.94
	05/19/92		8.76	8.76	0.00	96.75
	06/08/92		8.74	8.74	0.00	96.77
	07/15/92		9.12	9.12	0.00	96.39
	08/06/92	106.29	8.95	8.95	0.00	97.34
	10/29/92		8.78	8.78	0.00	97.51
	11/23/92		9.91	9.91	0.00	96.38
	08/16/93		8.62	8.62	0.00	97.67
	11/17/93		8.72	8.72	0.00	97.57
	02/21/94		7.91	7.91	0.00	98.38
	05/11/94		8.09	8.09	0.00	98.20

Table 2 (continued)
Liquid Surface Elevation Data

ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Well Number	Date Gauged	Well Elevation (feet, MSL)	Depth to Water (feet, TOC)	Depth to Liquid (feet, TOC)	SPH Thickness (feet)	Liquid Surface Elevation (feet, MSL)
MW-3 (cont.)	08/12/94		8.78	8.78	0.00	97.51
	11/17/94		8.45	8.45	0.00	97.84
	02/22/95		8.95	8.95	0.00	97.34
	05/24/95		8.67	8.67	0.00	97.62
	08/23/95		9.17	9.17	0.00	97.12
	11/17/95		9.39	9.39	0.00	96.90
MW-4	08/16/90	106.61	8.16	8.16	0.00	98.45
	08/21/90		8.22	8.22	0.00	98.39
	09/07/90		8.39	8.39	0.00	98.22
	11/20/90		8.57	8.57	0.00	98.04
	11/29/90		8.53	8.53	0.00	98.08
	12/19/90		8.13	8.13	0.00	98.48
	01/29/91		8.66	8.66	0.00	97.95
	02/27/91		8.44	8.44	0.00	98.17
	03/07/91		8.18	8.18	0.00	98.43
	03/26/91		7.56	7.56	0.00	99.05
	05/02/91		8.25	8.25	0.00	98.36
	06/27/91		7.75	7.75	0.00	98.86
	07/24/91		8.12	8.12	0.00	98.49
	08/22/91		7.98	7.98	0.00	98.63
	09/30/91		8.26	8.26	0.00	98.35
	10/17/91		8.42	8.42	0.00	98.19
	11/21/91		8.65	8.65	0.00	97.96
	12/18/91		8.77	8.77	0.00	97.84
	01/19/92		8.42	8.42	0.00	98.19
	02/20/92		7.60	7.60	0.00	99.01
	03/20/92		7.61	7.61	0.00	99.00
	04/20/92		8.15	8.15	0.00	98.46
	05/19/92		8.14	8.14	0.00	98.47
	06/08/92		8.40	8.40	0.00	98.21
	07/15/92		8.72	8.72	0.00	97.89
	08/06/92	107.40	8.52	8.52	0.00	98.88
	10/29/92		8.63	8.63	0.00	98.77
	11/23/92		8.75	8.75	0.00	98.65
	08/16/93		8.69	8.69	0.00	98.71
	11/17/93		9.11	9.11	0.00	98.29
	02/21/94		8.16	8.16	0.00	99.24
	05/11/94		8.29	8.29	0.00	99.11
	08/12/94		8.75	8.75	0.00	98.65
	11/17/94		8.40	8.40	0.00	99.00
	02/22/95		8.72	8.72	0.00	98.68
	05/24/95		8.63	8.63	0.00	98.77
	08/23/95		6.50	6.50	0.00	100.90
	11/17/95		9.15	9.15	0.00	98.25
MW-5	08/06/92	105.19	7.19	7.19	0.00	98.00
	10/29/92		6.99	6.99	0.00	98.20
	11/23/92		6.90	6.90	0.00	98.29
	08/16/93		7.06	7.06	0.00	98.13
	11/17/93		6.91	6.91	0.00	98.28
	02/21/94		5.52	5.52	0.00	99.67
	05/11/94		6.18	6.18	0.00	99.01
	08/12/94		6.81	6.81	0.00	98.38
	11/17/94		5.38	5.38	0.00	99.81
	02/22/95		6.25	6.25	0.00	98.94

Table 2 (continued)
Liquid Surface Elevation Data

ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Well Number	Date Gauged	Well Elevation (feet, MSL)	Depth to Water (feet, TOC)	Depth to Liquid (feet, TOC)	SPH Thickness (feet)	Liquid Surface Elevation (feet, MSL)
MW-5 (cont.)	05/24/95		6.30	6.30	0.00	98.89
	08/23/95		6.90	6.90	0.00	98.29
	11/17/95		7.02	7.02	0.00	98.17
MW-6	08/06/92	105.07	7.01	7.01	0.00	98.06
	10/29/92		6.70	6.70	0.00	98.37
	11/23/92		6.75	6.75	0.00	98.32
	08/16/93		6.71	6.71	0.00	98.36
	11/17/93		6.67	6.67	0.00	98.40
	02/21/94		5.31	5.31	0.00	99.76
	05/11/94		5.98	5.98	0.00	99.09
	08/12/94		6.60	6.60	0.00	98.47
	11/17/94		5.09	5.09	0.00	99.98
	02/22/95		5.85	5.85	0.00	99.22
	05/24/95		5.92	5.92	0.00	99.15
	08/23/95		6.50	6.50	0.00	98.57
	11/17/95		6.75	6.75	0.00	98.32
RW-1	08/06/92	105.52	8.28	8.28	0.00	97.24
	10/29/92		8.62	8.62	0.00	96.90
	11/23/92		8.21	8.21	0.00	97.31
	08/16/93		8.11	8.11	0.00	97.41
	11/17/93		8.11	8.11	0.00	97.41
	02/21/94		7.34	7.34	0.00	98.18
	05/11/94		7.45	7.45	0.00	98.07
	08/12/94		8.13	8.13	0.00	97.39
	11/17/94		7.90	7.90	0.00	97.62
	02/22/95		8.40	8.40	0.00	97.12
	05/24/95		8.29	8.29	0.00	97.23
	08/23/95		8.60	8.60	0.00	96.92
	11/17/95		8.73	8.73	0.00	96.79
RW-1	08/16/93	NM		Well Dry		
	11/17/93			Well Dry		
	02/21/94		7.69	7.69	0.00	NM
	05/11/94		7.96	7.96	0.00	NM
	08/12/94		7.58	7.58	0.00	NM
	11/17/94		7.66	7.66	0.00	NM
	02/22/95		8.00	8.00	0.00	NM
	05/24/95		8.10	8.10	0.00	NM
	08/23/95		8.67	8.67	0.00	NM
	11/17/95		9.15	9.15	0.00	NM

MSL = Mean sea level
TOC = Top of casing
* = Separate-phase hydrocarbons present in well.
** = Skimmer installed (12/24/91).
NM = Not measured

Table 3
Groundwater Analytical Data
Total Petroleum Hydrocarbons
(TPPH as Gasoline, BTEX Compounds, TEPH as Diesel, and Total Oil and Grease)

ARCO Service Station 4494
 566 Hegenberger Road at Edes Avenue
 Oakland, California

Well Number	Date Sampled	TPPH as Gasoline (ppb)	Benzene (ppb)	Toluene (ppb)	Ethyl-benzene (ppb)	Xylenes (ppb)	TEPH as Diesel (ppb)	Total Oil and Grease (ppm)
MW-1	06/19/90	<50	<0.50	<0.50	<0.50	<0.50	<0.50	<5000
	08/16/90	<20	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	09/07/90	N/A	N/A	N/A	N/A	N/A	N/A	<5000
	11/29/90	<50	<0.50	0.7	<0.50	<0.50	N/A	N/A
	03/07/91	<50	<0.30	<0.30	<0.30	<0.30	N/A	N/A
	06/27/91	<50	<0.30	<0.30	<0.30	<0.30	N/A	N/A
	09/30/91	<50	<0.30	<0.30	<0.30	<0.30	N/A	N/A
	12/18/91	<50	<0.30	<0.30	<0.30	<0.30	N/A	N/A
	03/20/92	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	06/08/92	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	08/06/92	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	10/29/92	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	08/16/93	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	11/17/93	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	02/22/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	05/11/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	08/12/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	11/17/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	02/22/95					Well Sampled Annually		
	05/24/95	<50	<0.50	<0.50	<0.50		N/A	N/A
	08/23/95					Well Sampled Annually		
	11/17/95					Well Sampled Annually		
MW-2	06/19/90				0.92 foot of Separate-Phase Hydrocarbons			
	08/16/90				0.17 foot of Separate-Phase Hydrocarbons			
	09/07/90				Separate-Phase Hydrocarbons			
	11/29/90				Separate-Phase Hydrocarbons			
	03/07/91				Separate-Phase Hydrocarbons			
	06/27/91				Separate-Phase Hydrocarbons			
	09/30/91				Separate-Phase Hydrocarbons			
	12/18/91				Separate-Phase Hydrocarbons			
	03/20/92	48,000	2,000	580	2,300	7,000	N/A	N/A
	06/08/92	43,000	2,900	940	240	5,100	N/A	N/A
	08/06/92	78,000	2,500	6,700	2,900	16,000	N/A	N/A
	10/29/92	NS	NS	NS	NS	NS	NS	NS
	12/08/92				Well Destroyed			
MW-3	06/19/90	<20	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	08/16/90	N/A	N/A	N/A	N/A	N/A	N/A	<5,000
	09/07/90	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	11/29/90	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	03/07/91	<50	<30	<30	<30	<30	N/A	N/A
	06/27/91	<30	<30	<30	<30	<30	N/A	N/A
	09/30/91	<30	<30	<30	<30	<30	N/A	N/A
	12/18/91	<30	<30	<30	<30	<30	N/A	N/A
	03/20/92	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	06/08/92	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	08/06/92	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	10/29/92	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	08/16/93	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	11/17/93	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A

Table 3 (continued)
Groundwater Analytical Data
Total Petroleum Hydrocarbons
(TPPH as Gasoline, BTEX Compounds, TEPH as Diesel, and Total Oil and Grease)

**ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California**

Table 3 (continued)
Groundwater Analytical Data
Total Petroleum Hydrocarbons
(TPPH as Gasoline, BTEX Compounds, TEPH as Diesel, and Total Oil and Grease)

ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Well Number	Date Sampled	TPPH as Gasoline (ppb)	Benzene (ppb)	Toluene (ppb)	Ethyl-benzene (ppb)	Xylenes (ppb)	TEPH as Diesel (ppb)	Total Oil and Grease (ppm)
MW-6	05/24/95	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
(cont.)	08/23/95				Well Sampled Annually			
	11/17/95				Well Sampled Annually			
MW-7	08/06/92	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	10/29/92	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	08/16/93	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	11/17/93	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	02/22/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	05/11/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	08/12/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	11/17/94	<50	<0.5	<0.5	<0.5	<0.5	N/A	N/A
	02/22/95				Well Sampled Annually			
	05/24/95	<50	<0.50	<0.50	<0.50	<0.50	N/A	N/A
	08/23/95				Well Sampled Annually			
	11/17/95				Well Sampled Annually			
RW-1	08/16/93	NS	NS	NS	NS	NS	NS	NS
	11/17/93	NS	NS	NS	NS	NS	NS	NS
	02/22/94	280	2,100	19	40	66	N/A	N/A
	05/11/94	3,300	32	28	87	310	N/A	N/A
	08/12/94	4,600	42	59	190	400	N/A	N/A
	11/17/94	1,400	56	21	28	210	N/A	N/A
	02/22/95	8,100	140	<10	550	560	N/A	N/A
	05/24/95	940	53	0.75	11	1.4	N/A	N/A
	08/23/95	620	2.1	2.3	0.67	0.67	N/A	N/A
	11/17/95	1,100	7.6	21	46	180	N/A	N/A

ppb = Parts per billion

ppm = Parts per million

N/A = Not applicable

NS = Not sampled

Table 4
Groundwater Analytical Data
Total Methyl t-Butyl Ether

ARCO Service Station 4494
566 Hegenberger Road at Edes Avenue
Oakland, California

Well Number	Date Sampled	Methyl t-Butyl Ether (ppb)
MW-1	08/23/95	NS
MW-2	08/23/95	NS
MW-3	08/23/95	NS
MW-4	08/23/95	NS
MW-5	08/23/95	NS
MW-6	08/23/95	NS
MW-7	08/23/95	NS
RW-1	08/23/95	13

ppb = Parts per billion
NS = Not sampled
See certified analytical report for detection limit.

APPENDIX C


**Certified Analytical Reports
With
Chain-of-Custody**



Sequoia Analytical

819 Striker Avenue, Suite 8
Sacramento, CA 95834
(916) 921-9600
FAX (916) 921-0100
www.sequoiolabs.com

October 16, 2000



Steven Meeks
Delta Environmental Consultants - Rancho Cordova
3164 Gold Camp Drive Ste. 200
Rancho Cordova, CA 95670

RE: ARCO 4494, Oakland, CA/S010025

Dear Steven Meeks

Enclosed are the results of analyses for sample(s) received by the laboratory on October 2, 2000. If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Sandra R. Hanson
Client Services Representative

Lito Diaz
Laboratory Director

CA ELAP Certificate Number 1624





Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

ANALYTICAL REPORT FOR S010025

Sample Description	Laboratory Sample Number	Sample Matrix	Date Sampled
MW-1-7	S010025-01	Water	9/28/00
MW-3-9	S010025-02	Water	9/28/00
MW-4-8	S010025-03	Water	9/28/00
MW-5-6	S010025-04	Water	9/28/00
MW-6-6	S010025-05	Water	9/28/00
MW-7-8	S010025-06	Water	9/28/00
RW-1-8	S010025-07	Water	9/28/00
TB	S010025-08	Water	9/28/00





Sequoia Analytical

819 Striker Avenue, Suite 8
 Sacramento, CA 95834
 (916) 921-9600
 FAX (916) 921-0100
www.sequolabs.com

Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

Total Purgeable Hydrocarbons (C6-C12), BTEX and MTBE by DHS LUFT
Sequoia Analytical - Sacramento

Analyte	Batch Number	Date Prepared	Date Analyzed	Surrogate Limits	Reporting Limit	Result	Units	Notes*
MW-1-7								
Purgeable Hydrocarbons	0100117	10/11/00	10/11/00		500	ND	ug/l	1,D
Benzene	"	"	"		5.00	ND	"	1,D
Toluene	"	"	"		5.00	ND	"	1,D
Ethylbenzene	"	"	"		5.00	ND	"	1,D
Xylenes (total)	"	"	"		5.00	ND	"	1,D
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		84.9	%	
Methyl tert-butyl ether	"	"	"		500	13000	ug/l	D
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		83.8	%	
MW-3-9								
Purgeable Hydrocarbons	0100117	10/11/00	10/11/00		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	4.30	"	
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		80.6	%	
MW-4-8								
Purgeable Hydrocarbons	0100117	10/11/00	10/11/00		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	ND	"	
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		79.5	%	
MW-5-6								
Purgeable Hydrocarbons	0100124	10/12/00	10/12/00		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	ND	"	
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		94.5	%	
MW-6-6								
Purgeable Hydrocarbons	0100117	10/11/00	10/11/00		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	



Sequoia Analytical

819 Striker Avenue, Suite 8
 Sacramento, CA 95834
 (916) 921-9600
 FAX (916) 921-0100
www.sequoiolabs.com

Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

Total Purgeable Hydrocarbons (C6-C12), BTEX and MTBE by DHS LUFT
Sequoia Analytical - Sacramento

Analyte	Batch Number	Date Prepared	Date Analyzed	Surrogate Limits	Reporting Limit	Result	Units	Notes*
MW-6-6 (continued)								
Xylenes (total)	0100117	10/11/00	10/11/00		0.500	ND	ug/l	
Methyl tert-butyl ether	"	"	"		2.50	ND	"	
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		84.2	%	
MW-7-8								
Purgeable Hydrocarbons	0100117	10/11/00	10/11/00		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	136	"	
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		82.7	%	
RW-1-8								
Purgeable Hydrocarbons	0100124	10/12/00	10/12/00		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	ND	"	
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		90.8	%	
TB								
Purgeable Hydrocarbons	0100117	10/11/00	10/11/00		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	ND	"	
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	"	"	60.0-140		83.6	%	





Sequoia Analytical

819 Striker Avenue, Suite 8
Sacramento, CA 95834
(916) 921-9600
FAX (916) 921-0100
www.sequoialabs.com

Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

MTBE Confirmation by EPA Method 8260A
Sequoia Analytical - Sacramento

Analyte	Batch Number	Date Prepared	Date Analyzed	Surrogate Limits	Reporting Limit	Result	Units	Notes*
MW-1-7								
Methyl tert-butyl ether	0100111	10/13/00	10/13/00		50.0	184.0	ug/l	2,3,D
<i>Surrogate: 1,2-DCA-d4</i>								
MW-3-9								
Methyl tert-butyl ether	0100059	10/12/00	10/12/00		2.00	ND	ug/l	
<i>Surrogate: 1,2-DCA-d4</i>								
MW-7-8								
Methyl tert-butyl ether	0100059	10/12/00	10/12/00		2.00	261	ug/l	
<i>Surrogate: 1,2-DCA-d4</i>								





Sequoia Analytical

819 Striker Avenue, Suite 8
Sacramento, CA 95834
(916) 921-9600
FAX (916) 921-0100
www.sequoiolabs.com

Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

Total Purgeable Hydrocarbons (C6-C12), BTEX and MIBK by DHS LC/EL/Quality Control
Sequoia Analytical - Sacramento

Analyte	Date Analyzed	Spike Level	Sample Result	QC Result	Units	Reporting Limit	Recov. %	RPD Limit	RPD % Notes*
Batch: 0100117	Date Prepared: 10/11/00						Extraction Method: EPA 5030B (MeOH)		
Blank	0100117-BLK1								
Purgeable Hydrocarbons	10/11/00			ND	ug/l	50.0			
Benzene	"			ND	"	0.500			
Toluene	"			ND	"	0.500			
Ethylbenzene	"			ND	"	0.500			
Xylenes (total)	"			ND	"	0.500			
Methyl tert-butyl ether	"			ND	"	2.50			
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	10.0		8.49	"	60.0-140	84.9		
LCS	0100117-BS1								
Benzene	10/11/00	10.0		9.74	ug/l	70.0-130	97.4		
Toluene	"	10.0		10.4	"	70.0-130	104		
Ethylbenzene	"	10.0		9.97	"	70.0-130	99.7		
Xylenes (total)	"	30.0		28.5	"	70.0-130	95.0		
Methyl tert-butyl ether	"	10.0		10.2	"	70.0-130	102		
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	10.0		9.09	"	60.0-140	90.9		
Matrix Spike	0100117-MS1	S010025-03							
Benzene	10/11/00	10.0	ND	9.31	ug/l	60.0-140	93.1		
Toluene	"	10.0	ND	9.95	"	60.0-140	99.5		
Ethylbenzene	"	10.0	ND	9.68	"	60.0-140	96.8		
Xylenes (total)	"	30.0	ND	27.5	"	60.0-140	91.7		
Methyl tert-butyl ether	"	10.0	ND	10.4	"	60.0-140	104		
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	10.0		8.08	"	60.0-140	80.8		
Matrix Spike Dup	0100117-MSD1	S010025-03							
Benzene	10/11/00	10.0	ND	9.29	ug/l	60.0-140	92.9	25.0	0.215
Toluene	"	10.0	ND	9.21	"	60.0-140	92.1	25.0	7.72
Ethylbenzene	"	10.0	ND	9.58	"	60.0-140	95.8	25.0	1.04
Xylenes (total)	"	30.0	ND	26.8	"	60.0-140	89.3	25.0	2.65
Methyl tert-butyl ether	"	10.0	ND	10.4	"	60.0-140	104	25.0	0
Surrogate: <i>a,a,a</i> -Trifluorotoluene	"	10.0		8.71	"	60.0-140	87.1		
Batch: 0100124	Date Prepared: 10/12/00						Extraction Method: EPA 5030B (MeOH)		
Blank	0100124-BLK1								
Purgeable Hydrocarbons	10/12/00			ND	ug/l	50.0			
Benzene	"			ND	"	0.500			
Toluene	"			ND	"	0.500			
Ethylbenzene	"			ND	"	0.500			
Xylenes (total)	"			ND	"	0.500			
Methyl tert-butyl ether	"			ND	"	2.50			



Sequoia Analytical

819 Striker Avenue, Suite 8
 Sacramento, CA 95834
 (916) 921-9600
 FAX (916) 921-0100
www.sequoiolabs.com

Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

Total Purgeable Hydrocarbons (C6-C12), PTEX and MTBE by DHS/EUF/Quality Control
Sequoia Analytical - Sacramento

Analyte	Date Analyzed	Spike Level	Sample Result	QC Result	Units	Reporting Limit	Recov. Recov. Limits %	RPD %	RPD % Notes*
Blank (continued)									
Surrogate: <i>a,a,a-Trifluorotoluene</i>	10/12/00	10.0		9.40	ug/l	60.0-140	94.0		
LCS									
Benzene	10/12/00	10.0		11.4	ug/l	70.0-130	114		
Toluene	"	10.0		11.0	"	70.0-130	110		
Ethylbenzene	"	10.0		10.9	"	70.0-130	109		
Xylenes (total)	"	30.0		32.7	"	70.0-130	109		
Methyl tert-butyl ether	"	10.0		11.1	"	70.0-130	111		
Surrogate: <i>a,a,a-Trifluorotoluene</i>	"	10.0		9.98	"	60.0-140	99.8		
Matrix Spike									
		0100124-MS1		S010018-01					
Benzene	10/12/00	10.0	ND	10.7	ug/l	60.0-140	107		
Toluene	"	10.0	ND	10.7	"	60.0-140	107		
Ethylbenzene	"	10.0	ND	10.7	"	60.0-140	107		
Xylenes (total)	"	30.0	ND	32.1	"	60.0-140	107		
Methyl tert-butyl ether	"	10.0	ND	10.4	"	60.0-140	104		
Surrogate: <i>a,a,a-Trifluorotoluene</i>	"	10.0		9.52	"	60.0-140	95.2		
Matrix Spike Dup									
		0100124-MSD1		S010018-01					
Benzene	10/12/00	10.0	ND	11.0	ug/l	60.0-140	110	25.0	2.76
Toluene	"	10.0	ND	11.0	"	60.0-140	110	25.0	2.76
Ethylbenzene	"	10.0	ND	10.8	"	60.0-140	108	25.0	0.930
Xylenes (total)	"	30.0	ND	32.6	"	60.0-140	109	25.0	1.85
Methyl tert-butyl ether	"	10.0	ND	10.1	"	60.0-140	101	25.0	2.93
Surrogate: <i>a,a,a-Trifluorotoluene</i>	"	10.0		9.42	"	60.0-140	94.2		





Sequoia Analytical

819 Striker Avenue, Suite 8
Sacramento, CA 95834
(916) 921-9600
FAX (916) 921-0100
www.sequoiolabs.com

Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

MTBE Confirmation by EPA Method 8260A/Quality Control
Sequoia Analytical - Sacramento

Analyte	Date Analyzed	Spike Level	Sample Result	QC Result	Units	Reporting Limit	Recov. Recov. Limits %	RPD Limit	RPD % Notes*
Batch: 0100059	Date Prepared: 10/12/00						Extraction Method: EPA 5030B [P/T]		
Blank	0100059-BLK1								
Methyl tert-butyl ether	10/12/00			ND	ug/l	2.00			
Surrogate: 1,2-DCA-d4	"	50.0		50.2	"	60.0-140	100		
LCS	0100059-BS1								
Methyl tert-butyl ether	10/12/00	50.0		56.4	ug/l	60.0-140	113		
Surrogate: 1,2-DCA-d4	"	50.0		52.0	"	60.0-140	104		
LCS Dup	0100059-BSD1								
Methyl tert-butyl ether	10/12/00	50.0		54.4	ug/l	60.0-140	109	25.0	3.60
Surrogate: 1,2-DCA-d4	"	50.0		52.4	"	60.0-140	105		
Batch: 0100111	Date Prepared: 10/13/00						Extraction Method: EPA 5030B [P/T]		
Blank	0100111-BLK1								
Methyl tert-butyl ether	10/13/00			ND	ug/l	2.00			
Surrogate: 1,2-DCA-d4	"	50.0		47.0	"	60.0-140	94.0		
LCS	0100111-BS1								
Methyl tert-butyl ether	10/13/00	50.0		54.0	ug/l	60.0-140	108		
Surrogate: 1,2-DCA-d4	"	50.0		48.4	"	60.0-140	96.8		
LCS Dup	0100111-BSD1								
Methyl tert-butyl ether	10/13/00	50.0		54.6	ug/l	60.0-140	109	25.0	0.922
Surrogate: 1,2-DCA-d4	"	50.0		49.0	"	60.0-140	98.0		



Sequoia Analytical

819 Striker Avenue, Suite 8
Sacramento, CA 95834
(916) 921-9600
FAX (916) 921-0100
www.sequoiolabs.com

Delta Environmental Consultants - Rancho Cordova 3164 Gold Camp Drive Ste. 200 Rancho Cordova, CA 95670	Project: ARCO 4494, Oakland, CA Project Number: N/A Project Manager: Steven Meeks	Sampled: 9/28/00 Received: 10/2/00 Reported: 10/16/00
---	---	---

Notes and Definitions

#	Note
D	Data reported from a dilution.
1	The reporting limit(s) for this sample have been raised due to high levels of non-target interferents.
2	This sample was analyzed outside of the EPA recommended holding time.
3	Estimated value. The value reported is above the initial calibration range but within the instrument linear range.
DET	Analyte DETECTED
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
dry	Sample results reported on a dry weight basis
Recov.	Recovery
RPD	Relative Percent Difference



ARCO Products Company

Division of Atlantic Richfield Company

Task Order No.

2623700

Chain of Custody

ARCO Facility no.	4494	City (Facility)	OAKLAND	Project manager (Consultant)	Steve Meeks	Laboratory name	Regania																
ARCO engineer	PAUL Supply	Telephone no. (ARCO)		Telephone no. (Consultant)	(916) 638-2164	Fax no. (Consultant)	916 638-8753	Contract number															
Consultant name	Delta	Address (Consultant)	3164 Gold Camp Dr. Suite 200 Rancho Cordova CA																				
Sample I.D.	Lab no.	Container no.	Matrix		Preservation		Sampling date	Sampling time	BTEX 602/EPA 8020	MTBE EPA 602/8020/8015	EW EPA 602/8020/8015	TPH Modified 80/15 Gas <input type="checkbox"/> Diesel <input type="checkbox"/>	Oil and Grease 413.1 <input type="checkbox"/> 413.2 <input type="checkbox"/>	TPH EPA 416.1/SM503E	EPA 601/8010	EPA 624/8240	EPA 625/8270	TOLP Metals <input type="checkbox"/> NOA <input type="checkbox"/> NOA <input type="checkbox"/>	Semi Metals <input type="checkbox"/> NOA <input type="checkbox"/> NOA <input type="checkbox"/>	CAM Metals EPA 601/8010/7000 TLC <input type="checkbox"/> STLC <input type="checkbox"/>	Lead Org DRHS <input type="checkbox"/>	Lead EPA 7420/7421 <input type="checkbox"/>	Method of shipment
			Soil	Water	Other	Ice			Acid														
MW-1-7	4	X	X X			9-28-00	1545	X															
MW-3-9																							
MW-4-4																							
MW-5-6																							
MW-6-6																							
MW-7-8																							
MW-1-8																							
TB	2																						
Condition of sample:								Temperature received:								Remarks							
Relinquished by sampler				Date	10-2-00	Time	1040	Received by	John Yocell								Verify MTBE Hits by 8260						
Relinquished by				Date	10-2-00	Time	1135	Received by	John Yocell														
Relinquished by				Date		Time		Received by laboratory					Date					Standard	10 Business Days				



3164 Gold Camp Drive, Suite 200
Rancho Cordova, California 95670
Direct: (916) 638-2085
Fax: (916) 638-8385

Site Contact & Phone Number: _____

Arco Site Address: 556 Hegenberger Road

Arco Site Number: 4494

Oakland

D000-319

Arco Project Manager: Paul Supple

Delta Project No.: _____

Site Sampled By: Doulos

Delta Project PM: Steven W. Meeks

Date Sampled: 09/28/00

Water Level Data					Purge Volume Calculations					Sampling Analytes					Sample Record			
Well ID	Time	Depth to Water (feet)	Top of Screen Interval (feet)	Total Depth of Well (feet)	Check if Purge Not Required	Casing Water Column (A)	Well Diameter (Inches)	Multiplier Value (B)	Three Casing Volumes (gallons)	Actual Water Purged (gallons)	BTEX (8020) VOA	TPH-g (8015M) VOA	MTBE (8020) VOA	Confirm MTBE by EPA 8260	Dissolved Oxygen (mg/L)	Sample Frequency (A, S, Q)	Sample I.D.	Sample Time
MW-1	12:32	7.07	13.0	22.7	<input type="checkbox"/>	15.61	4 inch	2.0	31.2	30.4	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	1.10	Q/3,6,9,12	MW-1	
MW-3	12:35	9.33	7.0	17.7	<input checked="" type="checkbox"/>	8.34	4 inch	2.0	16.7	NP	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	1.11	Q/3,6,9,12	MW-3	
MW-4	12:39	8.70	7.0	16.3	<input type="checkbox"/>	7.55	4 inch	2.0	15.1	14.7	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2.09	Q/3,6,9,12	MW-4	
MW-5	12:44	6.82	8.0	16.6	<input type="checkbox"/>	9.82	2 inch	0.5	4.9	4.7	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2.27	Q/3,6,9,12	MW-5	
MW-6	12:48	6.45	8.0	17.8	<input type="checkbox"/>	11.36	2 inch	0.5	5.7	5.4	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	1.16	Q/3,6,9,12	MW-6	
MW-7	12:52	8.75	9.0	13.7	<input checked="" type="checkbox"/>	4.90	4 inch	2.0	9.8	NP	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	1.03	Q/3,6,9,12	MW-7	
RW-1	12:55	8.28	NM	11.0	<input type="checkbox"/>	2.73	2 inch	0.5	1.4	1.3	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	1.51	Q/3,6,9,12	RW-1	
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>					
					<input type="checkbox"/>					</								



3164 Gold Camp Drive, Suite 200
Rancho Cordova, California 95670
Direct: (916) 638-2085
Fax: (916) 638-8385

Arco Site Address: 556 Hegenberger Road
Oakland
Arco Project Manager: Paul Supple
Site Sampled By: Doulos

Arco Site Number: 4494
Delta Project No.: D000-319
Delta Project PM: Steven W. Meeks
Date Sampled: 09/28/00

Site Contact & Phone Number: _____

Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons
MW-1	1:15	27.4	8.46	3,320	1												
	1:17	26.9	8.40	3,311	2												
	1:19	26.6	8.38	3,309	3												
Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons
MW-3	No Purge																
Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons
MW-4	15:06	25.1	7.96	2,374	1												
	15:07	24.4	7.89	2,366	2												
	15:09	23.9	7.85	2,361	3												
Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons
MW-5	14:46	24.4	7.32	+3999	1												
	14:48	23.9	7.21	+3999	2												
	14:49	23.3	7.18	+3999	3												
Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons
MW-6	14:12	23.4	7.16	+3999	1												
	14:14	22.9	7.10	+3999	2												
	14:16	22.7	7.08	+3999	3												
Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons
MW-7	No Purge																
Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons	Well ID	Time	Temp °C	pH Units	Sp. Cond.	Gallons
RW-1	14:31	70.2	7.41	+3999	1												
	14:32	69.6	7.36	+3999	2												
	14:33	69.2	7.33	+3999	3												

Notes: NP = NO PURGE

Original Copies of Field Sampling Sheets are Located in Project File