November 2, 2004

Mr. Robert Schultz Alameda County Environmental Health 1131 Harbor Bay Parkway, Suite 250 Alameda, CA 94502

Re:

Third Quarter 2004 Status Report ARCO Service Station #2035 1001 San Pablo Avenue Albany, California URS Project #38486712

Dear Mr. Schultz:

On behalf of Atlantic Richfield Company, a BP affiliated Company, URS Corporation (URS) is submitting the *Third Quarter 2004 Status Report* for the ARCO Service Station #2035, located at 1001 San Pablo Avenue, Albany, California.

If you have any questions regarding this submission, please call at (510) 874-3280.

Sincerely,

URS CORPORATION

Scott Robinson

Project Manager

Enclosure:

Third Quarter 2004 Status Report

cc: Mr. Paul Supple, Atlantic Richfield Company (RM), electronic copy uploaded to ENFOS
 Muriel & Emile Turpin, Trustees, 2 La Canada Ct., Saint Helena CA 94574-1250
 Mr. Robert Cave, BAAQMD-Permit Division, 939 Ellis Street, San Francisco, CA 94109
 Barbara & James A. Lestrange, Property Owners, 6 La Canada Court, St. Helena, CA 94575

Date:

November 2, 2004

Quarter:

Alameda County Environmental Health Care (ACEH)

3Q 04

RM QUARTERLY STATUS REPORT

Facility No.: 2035 Address: 1001 San Pablo Avenue, Albany, California

RM Environmental Business Manager: Paul Supple

Consulting Co./Contact Person: URS Corporation / Scott Robinson

Consultant Project No.: 38486712

WORK PERFORMED THIS QUARTER

(Third-2004):

- 1. System is currently not operating.
- 2. On July 15, 2004 requested permission from ACEH to shut down the SVE system due to low to non-detect influent concentrations.

WORK PROPOSED FOR NEXT QUARTER (Fourth – 2004):

- 1. Prepare and submit this third quarter 2004 status report.
- 2. Perform second semi-annual 2004 groundwater monitoring event.
- 3. Prepare second semi-annual 2004 groundwater monitoring report.
- 4. Perform monthly groundwater monitoring of SVE wells.

SITE SUMMARY

Primary Agency:

Current Phase of Project:	Remediation/GW monitoring/sampling
Frequency of Groundwater Sampling:	Annually (4th quarter): MW-5 and MW-6
r r r	Semi-Annually (2 nd /4 th quarter): MW-1 through MW-4, RW-1,
	and S-5
Frequency of Groundwater Monitoring:	Semi-annual
Is Free Product (FP) Present On-Site:	No
Current Remediation Techniques:	AS/SVE
Approximate Depth to Groundwater:	9.28 (MW-1) to 12.68 (MW-6) feet
Groundwater Gradient (direction):	West
Groundwater Gradient (magnitude):	0.02 feet per foot
Equipment Inventory:	Therm Tech Model VAC-10 Thermal/Catalytic Oxidizer
Operating Mode:	Catalytic Oxidation
BAAQMD Permit #:	8694
TPH Conc. End of Period (lab):	NA (System shut down temporarily)
Benzene Conc. End of Period (lab):	NA (System shut down temporarily)
SVE Flowrate End of Period:	74 scfm
Total HC Destroyed This Period:	0.0 pounds NA (System shut down temporarily)
Total HC Destroyed to Date:	3,967 pounds
Utility Usage This Period	

SITE SUMMARY (cont.) 0 Electric (kWh): Gas (cu/ft): 0 Operating Hours This Period (SVE): 0 Operating Hours to Date (SVE): 23392 Hours Percent Operational This Period (SVE): 0% Unit Maintenance: Currently optimizing SVE system performance Number of Auto Shut Downs: NA (System shut down temporarily) **Destruction Efficiency Permit** 98.5% (POC >2,000 ppmv); 97% (POC >200 ppmv); 90% (POC Requirement: <200 ppmv) Percent TPH Conversion: NA (System shut down temporarily) Average Stack Temperature: 652° F Average SVE Source Flow: 52 scfm Average SVE Process Flow: 78 scfm Average Source Vacuum: 20 in of H₂O