

JUNE QUARTERLY GROUNDWATER SAMPLING AND ANALYSIS

FOR

FORMER SHELL STATION
7194 AMADOR VALLEY BOULEVARD
DUBLIN, CALIFORNIA

Project No. 1826G June 1990 July 2, 1990



Shell Oil Company 1390 Willow Pass Road Suite 900 Concord, CA 94520

Attention: Ms. Diane Lundquist

Subject: June Quarterly

Groundwater Sampling and Analysis

Former Shell Station,

7194 Amador Valley Boulevard, Dublin, California

Project No. 1826G

Dear Ms. Lundquist:

This letter report presents the results of the June Quarterly groundwater sampling and analyses for the subject site in the City of Dublin, Alameda County, California (Figure 1). It includes all current and past analytical data acquired during this ongoing investigation.

Groundwater Sampling

Groundwater samples were collected from 12 monitoring wells and one recovery well on and adjacent to the site in accordance with Exceltech's groundwater sampling protocol (Appendix A). The groundwater purged from the wells and equipment rinse water was placed in Department of Transportation-approved drums and left on-site pending removal by a licensed hauler to the Shell refinery for recycling.

Laboratory Analyses

The groundwater samples were transported to National Environmental Testing, Inc. (NET) located in Santa Rosa, California, a state-certified laboratory for analysis. They analyzed the samples for the presence of total petroleum hydrocarbons as gasoline (TPHG); and benzene, toluene, ethyl benzene, and total xylenes (BTEX).

Summary of Laboratory Results

The results of the groundwater sampling and analyses are summarized in Table 1. The analytical reports from NET and chain-of-custody documents are attached in Appendix B. Hydrocarbon-related contamination was detected in five of the 12 monitoring wells and in the recovery well (MW-1, MW-2, MW-3, MW-4, MW-6, and RW-1).

Discussion

A general decrease in hydrocarbon-related contamination levels has been observed in the groundwater samples collected from the monitoring wells at and adjacent to this site through the course of the investigation. Groundwater elevations obtained from depth to groundwater

Shell Oil Company Project No. 1826G Page 2

measurements obtained prior to sampling were used to generate groundwater elevation contour maps shown in Figure 2.

Reporting Requirements

A copy of this report will be forwarded to the following agencies:

Zone 7-Alameda County Flood Control and Water Conservation District 5997 Parkside Drive Pleasanton, California 94566 Attention: Mr. Craig Mayfield

Water Resources Engineer

California Regional Water Quality Control Control Board San Francisco Bay Region

1800 Harrison Street, Suite 700 Oakland, California 94612-3429 Attention: Mr. Donald Dalke

Alameda County Health Care Services Department of Environmental Health Hazardous Materials Division 80 Swan Way, Suite 200 Oakland, California 94621 Attention: Mr. Gil Wistar

Hazardous Materials Specialist

Disclaimer

This report has been prepared solely for the use of Shell and any reliance on this report by third parties shall be as such party's sole risk.

Limitations

The discussion and recommendations presented in this report are based on the following:

- 1. The observations by field personnel.
- 2. The results of laboratory analyses performed by a state-certified laboratory.
- 3. Our understanding of the regulations of the State of California, Alameda County, and the City of Dublin.

It is possible that variations in the soil or groundwater conditions could exist beyond the points explored in this investigation. Also, changes in the groundwater conditions could occur at some time in the future due to variations in rainfall, temperature, regional water usage, or other factors.

The service performed by Exceltech has been conducted in a manner consistent with the level of care and skill ordinarily exercised by members of our profession currently practicing under similar conditions in the Dublin area. Please note that contamination of soil and groundwater must be reported to the appropriate agencies in a timely manner. No other warranty, expressed or implied, is made.

Shell Oil Company Project No. 1826G Page 3

Exceltech includes in this report chemical analytical data from a state-certified laboratory. The analytical tests are performed according to procedures suggested by the U.S. EPA and State of California. Exceltech is not responsible for laboratory errors in procedure or result reporting.

Sincerely, Exceltech, Inc.


Mark Detterman, R.G.4799

Mark & Dorkenson

Project Geologist

MD/LDP/sw Enclosures Lawrence D. Pavlak, C.E.G. 1187

Corporate C.E.G.






TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water (ft.)	Well Elevation (ft.)
MW 1	05/09/88	0.44	0.12	0.05	NR	0.12	8.72	334.83
	08/26/88	200	4.4	0.26	0.30	0.45	9.15	
	10/05/88	17	6.7	0.36	0.21	0.73	8.54	
	11/22/88	8	3.9	0.83	0.25	0.34	9.31	
	12/09/88	11	0.79	0.036	0.0073	0.068	9.33	
	01/13/89	8.8	3.8	0.11	0.33	0.09	NΑ	
	02/10/89	18	4.7	0.4	0.66	0.19	8.51	
	03/02/89	14	6.1	0.77	0.32	0.44	8.71	
	04/04/89	11	4.8	0.77	0.27	0.78	7.93	
	05/01/89	11	2.8	0.88	0.41	0.78	8.43	
	06/01/89	ND	ND	ND	ИD	ND	8.56	
	06/29/89	4.7	0.31	0.16	0.075	0.26	8.60	
	08/09/89	12	1.3	0.62	0.83	0.68	8.43	
	09/11/89	ND	ND	N D	ND	0.0022	8.65	
	10/10/89	8.7	1.1	0.31	0.18	0.59	8.52	
	10/25/89	7.5	0.66	0.25	0.46	0.48	8.56	
	12/20/89	6.2	0.27	0.11	0.26	0.22	8.80	
	01/17/90	7.4	0.20	0.17	0.16	0.26	8.47	
	02/23/90	1.5	0.130	0.013	0.030	0.024	8.25	
	06/04/90	0.83	0.088	0.010	0.0026	0.028	8.62	
MW-2	05/09/88	ND	ND	N D	NR	N D	10.85	336.96
	08/26/88	1.7	0.23	0.016	0.087	0.12	11.29	
	10/05/88	0.2	0.02	0.0023	0.0083	0.012	10.83	
	11/22/88	8.0	0.093	0.0016	0.0043	0.06	11.42	
	12/09/88	0.27	0.045	0.0036	0.0072	0.014	11.45	
	01/13/89	0.18	0.026	0.0023	0.017	0.007	NA	
	02/10/89	0.32	0.043	0.0017	0.034	0.015	10.74	
	03/02/89	0.23	0.024	0.0009	0.0092	0.018	10.91	
	04/04/89	0.23	0.053	0.0023	0.0071	0.02	10.06	

Exceltech, Inc Project No. 1826G July 2, 1990

TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water (ft.)	Well Elevation (ft.)
MW-2	05/01/89	ΝD	0.0027	N D	N D	N D	10.58	
(CONT)	05/31/89	0.12	0.014	ND	0.0039	0.0076	10.73	
V	06/28/89	ND	0.0041	ΝD	ND	N D	10.90	
	08/08/89	0.088	0.0039	ΝD	ND	ND	10.78	
	09/08/89	ND	0.0032	ND	ΝD	N D	10.97	
	10/09/89	0.11	0.0067	ND	N D	ND	10.88	
	10/24/89	ND	0.0025	ND	ND	0.0019	11.00	
	12/21/89	< 0.05	0.0071	< 0.0005	0.005	0.0098	11.06	
	01/17/90	< 0.05	0.0044	< 0.0005	0.0016	0.0014	10.78	
	02/23/90	0.07	0.0063	<0.0005	0.0027	0.0025	10.35	
	06/04/90	0.06	0.0024	<0.0005	8000.0	<0.0005	10.72	
MW-3	05/09/88	0.076	0.01	0.0044	NR	0.015	10.59	336.96
	08/26/88	5.2	0.17	0.006	0.032	0.054	11.10	
	10/05/88	0.26	0.1	0.0027	0.0058	0.007	10.43	
	11/22/88	0.18	0.075	0.0014	0.0081	0.004	11.16	
	12/09/88	0.16	0.005	0.0059	ND	ND	11.24	
	01/13/89	0.16	0.036	0.0012	0.003	0.002	N A	
	02/10/89	0.3	0.083	ND	0.0086	0.008	10.43	
	03/02/89	0.57	0.16	0.001	0.017	0.009	10.59	
	04/04/89	0.15	0.064	8000.0	0.0027	0.006	9.45	
	05/01/89	0.13	0.048	0.0012	0.0034	0.002	10.20	
	06/01/89	ND	ND	ND	ND	N D	10.40	
	06/28/89	0.09	0.068	0.0007	ΝD	0.0051	10.60	
	08/09/89	0.15	0.023	0.0053	0.0026	ΝD	10.64	
	09/11/89	ND	ND	ΝD	N D	ND	10.83	
	10/10/89	80.0	0.0064	0.00072	N D	ND	10.95	

Exceltech, Inc Project No. 1826G July 2, 1990

TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water _(ft.)	Well Elevation (ft.)
MW-3	10/26/89	0.15	0.011	N D	0.0016	N D	10.86	
(CONT)	12/21/89	< 0.05	0.0068	< 0.0005	< 0.0005	< 0.0005	11.09	
(00)	01/23/90	<0.05	0.004	< 0.0005	0.00068	< 0.0005	10.90	
	02/23/90	0.05	0.010	< 0.0005	0.0012	0.0009	10.52	
	06/04/90	80.0	0.010	<0.0005	0.0014	<0.005	10.52	
MW-4	05/09/88	0.29	0.076	0.033	NR	0.15	10.88	337.14
	08/26/88	0.21	0.64	0.041	0.11	0.16	11.34	
	10/05/88	0.45	0.11	0.0063	0.016	0.02	10.87	
	11/22/88	0.5	0.11	0.004	0.02	0.027	11.41	
	12/09/88	0.26	0.92	0.0075	0.0059	0.011	11.46	
	01/13/89	0.99	0.2	0.0065	0.046	0.014	N A	
	02/10/89	0.29	0.09	0.0036	0.0088	0.009	10.78	
	03/02/89	0.63	0.21	0.0062	0.034	0.007	10.92	
	04/04/89	0.64	0.34	0.013	0.025	0.04	10.04	
	05/01/89	0.1	0.065	0.002	0.003	0.004	10.52	
	05/31/89	0.06	ΝD	ND	ND	ND	10.62	
	06/28/89	0.11	0.062	0.0013	ND	0.0048	11.00	
	08/09/89	0.16	0.11	0.002	0.0064	ND	10.92	
	09/08/89	0.094	0.045	0.0005	0.0038	ND	11.05	
	10/10/89	0.09	0.03	0.001	0.0019	ND	10.97	
	10/26/89	ΝD	0.0034	N D	ND	N D	11.35	
	12/21/89	<0.05	0.035	0.0011	0.0036	0.0016	11.07	
	01/17/90	<0.05	0.004	<0.0005	0.00068	<0.0005	11.08	
	02/23/90	<0.05	800.0	<0.0005	0.0011	0.0007	10.90	
	06/04/90	0.16	0.085	0.0011	0.0019	<0.005	10.74	
MW-5	08/26/88	0.21	0.006	0.044	0.009	0.019	9.10	334.96
	10/05/88	7.5	2.7	ND	0.11	0.59	9.95	
	11/22/88	0,15	0.021	0.026	0.003	0.002	8.93	

Exceltech, Inc Project No 1826G July 2, 1990

TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water (ft.)	Well Elevation (ft.)
MW-5	12/09/88	0.24	0.037	0.0022	0.0067	0.0077	10.48	
(CONT.)	01/13/89	0.08	0.0016	ND	0.0077	0.002	ΝA	
(02/10/89	0.06	ND	ND	ND	ND	10.35	
	03/02/89	ND	ND	ÑД	ИD	ND	8.50	
	04/05/89	ND	ND	ND	ND	ND	7.72	
	05/01/89	ND	0.0013	ND	ND	ND	8.21	
	06/01/89	ND	ND	ND	ND	ND	8.40	
	06/29/89	ΝD	ND	ND	N D	N D	8.65	
	08/09/89	0.089	0.0085	0.0018	0.0015	0.0022	8.76	
	09/11/89	1.1	0.0078	0.0014	ΝD	0.0063	8.80	
	10/10/89	ND	ND	ND	ND	ΝD	11.92	
	10/25/89	ND	0.0014	ND	N D	0.0016	9.03	
	12/20/89	<0.05	<0.0005	< 0.0005	< 0.0005	< 0.0005	11.26	
	01/18/90	<0.05	< 0.0005	< 0.0005	<0.0005	<0.0005	9.95	
	02/23/90	< 0.05	< 0.0005	< 0.0005	0.0006	<0.0005	8.30	
	06/04/90	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	8.57	
MW-6	08/26/88	15	0.39	0.39	0.67	1.7	9.69	335.42
	10/05/88	2.7	0.13	0.038	0.96	0.22	9.27	
	11/22/88	N A	ΝA	NA	N A	N A	9.77	
	12/09/88	0.54	0.062	0.003	0.026	0.005	9.85	
	01/13/89	0.98	0.16	0.022	0.12	0.029	NA	
	02/10/89	1.9	0.29	0.024	0.093	0.048	9.10	
	03/02/89	1.4	0.16	0.02	0.13	0.033	9.29	
	04/04/89	1.2	0.22	0.027	0.074	0.069	8.48	
	05/01/89	0.79	0.12	0.011	0.025	0.017	8.90	
	06/01/89	1.2	0.049	0.049	0.069	0.03	9.16	
	06/29/89	0.94	0.13	0.015	0.069	0.035	9.30	
	08/09/89	1.4	0.28	0.039	0.17	0.064	9.30	
	09/11/89	N D	_ N D	ND	ND	N D	9.31	

Exceltech, Inc Project No 1826G July 2, 1990

TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water (ft.)	Well Elevation (ft.)
MW-6	10/10/89	1.0	0.085	0.011	0.012	0.016	9.32	
(CONT)	10/24/89	1.5	0.067	0.02	0.05	0.039	9.30	
(00111)	12/20/89	<0.05	0.0049	0.00051	< 0.0005	< 0.0005	9.58	
	01/18/90	< 0.05	0.067	0.012	0.048	0.018	9.46	
	02/23/90	0.0010	0.150	0.016	0.047	0.030	8.94	
	06/04/90	0.19	<0.0005	<0.0005	<0.0005	0.0006	9.22	
MW-7	08/26/88	N D	0.0008	N D	ND	ND	7.94	333.23
	10/05/88	N D	N D	ND	ND	ND	7.54	
	11/22/88	0.7	0.041	0.009	0.001	0.02	N A	
	12/09/88	ND	N D	ND	ND	0.0006	7.53	
	01/13/89	ND	N D	ND	ND	ND	N A	
	02/10/89	ND	ND	ND	N D	ND	6.62	
	03/02/89	ND	ND	ND	ND	ND	7.03	
	04/05/89	ND	N D	ND	ND	N D	6.80	
	05/01/89	ND	ND	ND	ND	ND	6,53	
	05/31/89	ND	ND	ND	ND	ND	6.93	
	06/28/89	N D	N D	ND	ND	ND	6.85	
	08/09/89	N D	N D	ND	ND	ND	6.67	
	09/07/89	ND	ND	ND	ND	ND	6.90	
	10/10/89	ΝD	N D	ND	ND	ND	6.90	
	10/24/89	N D	ND	N D	ND	N D	7.29	
	12/20/89	< 0.05	< 0.0005	<0.0005	<0.0005	< 0.0005	7.47	
	01/18/90	< 0.05	< 0.0005	<0.0005	<0.0005	< 0.0005	7.49	
	02/23/90	< 0.05	< 0.0005	< 0.0005	<0.0005	<0.0007	6.92	
	06/04/90	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	6.95	
MW-8	03/01/89	ND	ND	ND	ND	ND	8.28	335.80
	04/04/89	ND	ND	ND	ND	ND	7.31	
	05/01/89	ND	_ N D	ND	ND	ND	8.97	

TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water (ft.)	Well Elevation (ft.)
MW-8	05/31/89	N D	ND	ND	ND	ND	9.17	
(CONT)	06/28/89	ND	ND	N D	ND	ND	9.40	
,	08/08/89	ND	ND	ND	ND	ND	9.42	
	09/07/89	ND	ND	ND	ND	ΝD	8.50	
	10/10/89	ND	ΝD	ND	ND	ND	9.46	
	10/26/89	N D	ND	N D	ND	ND	9.56	
	12/21/89	<0.05	<0.0005	< 0.0005	< 0.0005	< 0.0005	9.57	
	01/18/90	< 0.05	<0.0005	<0.0005	< 0.0005	< 0.0005	9.29	
	02/26/90	< 0.05	< 0.0005	<0.0005	< 0.0005	< 0.0005	8.50	
	06/04/90	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	9.04	
MW-9	03/01/89	N D	ND	ND	N D	N D	8.48	334.57
	04/04/89	ΝD	ND	ΝD	ND	ND	7.69	
	05/01/89	ND	ND	ND	N D	ND	8.20	
	05/31/89	ND	ND	ND	ND	ND	8.72	
	06/28/89	ND	ND	ND	ND	ND	9.00	
	08/08/89	N D	ND	ND	ND	ND	8.53	
	09/07/89	ND	ND	ND	ND	ND	8.99	
	10/09/89	ND	ND	ND	ND	ND	8.89	
	10/23/89	N D	N D	N D	N D	N D	9.02	
	12/21/89	<0.05	< 0.0005	<0.0005	< 0.0005	< 0.0005	9.48	
	01/18/90	< 0.05	< 0.0005	< 0.0005	< 0.0005	< 0.0005	8.73	
	02/26/90	<0.05	< 0.0005	< 0.0005	< 0.0005	< 0.0005	9.06	
	06/04/90	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	8.64	
MW-10	03/02/89	1	0.14	0.036	N D	0.077	8.95	335.37
	04/04/89	3.3	0.76	0.24	0.046	0.63	7.89	
	05/01/89	0.68	0.099	0.024	0.0081	0.032	9.07	
	06/01/89	1.4	0.12	0.039	ND	0.045	8.86	
	06/29/89	1.3	0.051	0.0014	0.0061	0.091	9.05	

Exceltech, Inc Project No. 1826G July 2, 1990

TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water (ft.)	Well Elevation (ft.)
MW-10	08/09/89	0.86	0.31	0.026	0.045	0.082	9.70	
(CONT)	09/07/89	0.39	0.055	0.0029	0.0040	0.018	8.14	
(00/11)	10/10/89	0.46	0.085	0.0076	0.010	0.045	9.21	
	10/26/89	0.27	0.02	0.0014	0.0035	0.0093	9.60	
	12/20/89	<0.05	0.0057	< 0.0005	< 0.0005	< 0.0005	9.42	
	01/18/90	NA	NA	NA	NA	NA	NA	
	06/04/90	NA	ΝA	ΝA	N A	N A	NA	
MW-11	03/02/89	N D	N D	N D	ND	ND	8.30	334.20
	04/04/89	N D	ND	ND	N D	N D	7.52	
	05/01/89	ND	ND	ND	ND	N D	7.97	
	05/31/89	ND	ΝD	ND	ND	N D	8.13	
	06/28/89	ND	ND	ND	N D	ND	8.30	
	08/08/89	ND	ND	N D	N D	ND	8.22	
	09/07/89	N D	N D	ND	ND	N D	8.32	
	10/09/89	ND	ND	N D	N D	N D	8.28	
	10/24/89	ND	N D	ND	ND	N D	8.38	
	12/20/89	<0.05	<0.0005	< 0.0005	<0.0005	<0.0005	8.48	
	01/18/90	<0.05	< 0.0005	< 0.0005	< 0.0005	<0.0005	8.20	
	02/26/90	<0.05	< 0.0005	< 0.0005	< 0.0005	<0.0005	7.86	
	06/04/90	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	8.13	
MW-12	03/02/89	ND	N D	ND	N D	ND	6.94	332.53
	04/04/89	N D	ND	ND	ΝD	N D	6.33	
	05/01/89	ND	ND	ND	ИВ	ИD	6.62	
	06/01/89	ND	ND	N D	ND	ND	6.82	
	06/29/89	ND	ND	ND	ND	N D	7.00	
	08/09/89	ND	ND	ND	ND	N D	6.76	
	09/07/89	ND	N D	ND	ND	ND	6.81	
	10/09/89	ND	_ N D	ND	ND	ND	7.11	


Exceltech, Inc Project No 1826G July 2, 1990

TABLE 1
GROUNDWATER ANALYSES DATA

Well	Date	TPHG (ppm)	Benzene (ppm)	Toluene (ppm)	Ethyl Benzene (ppm)	Xylenes (ppm)	Depth To Water (ft.)	Well Elevation (ft.)
100140	10104100	N.D.	N D	ND	N D	N D	7.60	
MW-12	10/24/89	N D						
(CONT)	12/20/89	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	8.25	
	01/18/90	<0.05	<0.0005	< 0.0005	< 0.0005	< 0.0005	8.23	
	02/26/90	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	7.54	
	06/04/90	<0.05	<0.0005	<0.0005	<0.0005	<0.0005	7.96	
RW-1	12/09/89	6.8	0.74	0.005	0.011	0.037	10.73	336.19
	01/13/89	10	3.2	0.027	0.06	N D	NΑ	
	02/10/89	6	2.8	N D	N D	N D	10.91	
	03/02/89	3.9	2.4	ND	N D	N D	10.15	
	04/05/89	1.7	1	ND	0.009	N D	9.34	
	05/01/89	0.9	0.39	0.005	0.01	N D	9.85	
	06/01/89	1.1	0.0014	0.0033	N D	0.013	9.96	
	06/30/89	1.4	ND	ND	ND	ND	9.90	
	08/09/89	7.5	1.7	0.21	0.28	0.30	9.80	
	09/11/89	0.097	0.0017	0.0021	0.0023	0.014	10.02	
	10/10/89	1.4	0.048	0.0045	N D	0.003	9.88	
	10/25/89	0.82	0.051	0.0012	0.025	0.003	9.80	
	12/21/89	0.49	0.016	0.001	0.0085	0.019	10.25	
		N D	0.010	0.0017	0.014	0.0016	9.80	
	01/17/90			0.0017	0.013	0.0010	9.60	
	02/23/90	0.42	0.042				9.60	
	06/04/90	0.18	0.023	0.0007	0.0053	0.0012	9.97	_

parts per million (mg/kg)
Total petroleum hydrocarbons as gasoline
Data not available
Analysis not requ ested
Not detected at or above laboratory listed detection limit
Not detected at or above the indicated detection limit
For unlisted detection limits, refer to laboratory reports

APPENDIX A **GROUNDWATER SAMPLING PROTOCOL**



Groundwater Sampling Protocol

GROUNDWATER SAMPLING PROTOCOL

Sampling of groundwater is performed by Exceltech, Inc. sampling technicians. Summarized field sampling procedures are as follows:

- 1. Measurements of liquid surface in the well and depth of monitoring well.
- 2. Field check for presence of floating product.
- 3. Purge well prior to collecting samples.
- 4. Monitor groundwater for temperature, pH, and specific conductance during purging.
- 5. Collect samples using Environmental Protection Agency (EPA) approved sample collection devices, i.e., teflon or stainless steel bailers or pumps.
- 6. Transfer samples into laboratory-supplied EPA-approved containers.
- 7. Label samples and log onto chain-of-custody form.
- 8. Store samples in a chilled ice chest for shipment to a state-certified analytical laboratory.

GROUNDWATER SAMPLING PROCEDURES

Equipment Cleaning

All water samples are placed in precleaned laboratory-supplied bottles. Sample bottles and caps remain sealed until actual usage at the site. All equipment which comes in contact with the well or groundwater is thoroughly cleaned with a trisodium phosphate (TSP) solution and rinsed with deionized or distilled water before use at the site. This cleaning procedure is followed between each well sampled. Wells are sampled in approximate order of increasing contamination. If a teflon cord is used, the cord is cleaned. If a nylon or cotton cord is used, a new cord is used in each well. All equipment blanks are collected prior to sampling. The blanks are analyzed periodically to ensure proper cleaning.

Water Level Measurements

Depth to groundwater is measured in each well using a sealed sampling tape or scaled electric sounder prior to purging or sampling. If the well is known or suspected of containing free-phase petroleum hydrocarbons, an optical interface probe is used to measure the hydrocarbon thickness and groundwater level. Measurements are collected and recorded to the nearest 0.01 foot.

Bailer Sheen Check

If no measurable free-phase petroleum hydrocarbons are detected, a clear acrylic bailer is used to determine the presence of a sheen. Any observed film as well as odor and color of the water is recorded.

Groundwater Sampling

Prior to groundwater sampling, each well is purged of "standing" groundwater. Either a bailer, hand pump, or submersible pump is used to purge the well. The amount of purging is dependent on the well yield. In a high yield formation, samples will be collected when normal field measurement, including temperature, pH, and specific conductance stabilize, provided a minimum of three well-casing volumes of water have been removed. Field measurements will be taken after purging each well volume. In low yield formations, the well is purged such that the "standing" water is removed and the well is allowed to recharge. (Normal field measurements will be periodically recorded during the purging process.) In

situations where recovery to 80% of static water level is estimated, or observed to exceed a two hour duration, a sample will be collected when sufficient volume is available for a sample for each parameter. At no time will the well be purged dry so that the recharge rate causes the formation water to cascade into the well.

In wells where free-phase hydrocarbons are detected, the free-phase portion will be bailed from the well and the volume removed recorded. A groundwater sample will be collected if bailing reduces the amount of free-phase hydrocarbons to the point where they are not present in the well. Well sampling will be conducted using one of the aforementioned methods depending on the formation yield. However, if free-phase hydrocarbons persist throughout bailing, then a groundwater samples will not be collected.

Groundwater sample containers are labeled with a unique sample number, location, product name and number, and date of collection. All samples are logged into a chain-of-custody form and placed in a chilled ice chest for shipment to a laboratory certified by the State of California Department of Health Services.

APPENDIX B CERTIFIED LABORATORY REPORTS AND CHAIN-OF-CUSTODY DOCUMENTS



NET Pacific, Inc. 435 Tesconi Circle Santa Rosa, CA 95401 Tel: (707) 526-7200 Fax: (707) 526-9623

Rich Garlow Exceltech 41674 Christy St. Fremont. CA 94538 Date: 06-20-90

NET Client Acct No: 18.06 NET Pacific Log No: 2386 Received: 06-08-90 2300

Client Reference Information

SHELL- Dublin, Project; 1826G

Sample analysis in support of the project referenced above has been completed and results are presented on following pages. Please refer to the enclosed "Key to Abbreviations" for definition of terms. Should you have questions regarding procedures or results, please feel welcome to contact Client Services.

Approved by:

Jules Skamarack Laboratory Manager

JS:rct
Enclosure(s)

Client No: 18.06 Client Name: Exceltech

NET Log No: 2386

Date: 06-20-90

Page: 2

Ref: SHELL- Dublin, Project; 1826G

		Depositing	BB1 06-05-90 0947	MW7 06-05-90 1036		
Parameter	Method	Reporting Limit	55115	55116	Units	
PETROLEUM HYDROCARBONS						
VOLATILE (WATER)						
DILUTION FACTOR *			1	1		
DATE ANALYZED			06-14-90	06-14-90		
METHOD GC FID/5030		0.05	440	~		
as Gasoline		0.05	ND	ND	ppm	
METHOD 602			 1	1		
DILUTION FACTOR * DATE ANALYZED			1 06-14-90	06-14-90		
Benzene .		0.0005	ND	ND 14 30	ppm	
Ethylbenzene		0.0005	ND	ND	ppm	
Toluene		0.0005	ND	D	ppm	
Xylenes, total		0.0005	ND	ND	ррп	
					• •	

Date: 06-20-90

Page: 3

Ref: SHELL- Dublin, Project; 1826G

		Donouting	MW11 06-05-90 1142	MW12 06-05-90 1256	
Parameter	Method	Reporting Limit	55117	55118	Units
PETROLEUM HYDROCARBONS					
VOLATILE (WATER)			1	 1	
DILUTION FACTOR * DATE ANALYZED			06-14-90	06-14-90	
METHOD GC FID/5030					
as Gasoline		0.05	ND	ND	ppm
METHOD 602 DILUTION FACTOR *			1	1	
DATE ANALYZED			06-14-90	06-14-90	
Benzene		0.0005	ND	ND	ppm
Ethylbenzene		0.0005	ND ND	ND ND	ppm
Toluene Xylenes, total		0.0005 0.0005	ND ND	ND ND	ppm ppm
Agranage adda.		*******	•		4. 1.

Date: 06-20-90

Page: 4

Ref: SHELL- Dublin, Project; 1826G

		0	MW8 06-05-90 1313	MW9 06-05-90 1425	
Parameter	Method	Reporting Limit	55119	55120	Units
PETROLEUM HYDROCARBONS					
VOLATILE (WATER)					
DILUTION FACTOR *			1 00 14 00	1 06-14-90	
DATE ANALYZED			06-14-90	00-14-50	
METHOD GC FID/5030 as Gasoline		0.05	ND	ND	ppm
METHOD 602		0.03		****	FF
DILUTION FACTOR *			1	1	
DATE ANALYZED			06-14-90	06-14-90	
Benzene		0.0005	ND	ND	ppm
Ethylbenzene		0.0005	ND	ND ND	ppm
Toluene		0.0005 0.0005	ND ND	nd Nd	ppm ppm
Xylenes, total		0.0005	מא	RU	ppin

Date: 06-20-90

Page: 5

Ref: SHELL- Dublin, Project; 1826G

		Descripe	RW1 06-06-90 1424	MW5 06-06-90 1636					
Parameter	Method	Reporting Limit	55121	55122	Units				
PETROLEUM HYDROCARBONS	**************************************								
VOLATILE (WATER)									
DILUTION FACTOR *			1	1					
DATE ANALYZED			06-14-90	06-14-90					
METHOD GC FID/5030									
as Gasoline		0.05	0.18	ND	ppm				
METHOD 602			1	1					
DILUTION FACTOR *			06-14-90	06-14-90					
DATE ANALYZED Benzene		0.0005	0.023	ND 14 30	ppm				
Ethylbenzene		0.0005	0.0053	ND	ppm				
Toluene		0.0005	0.0007	ND	ppm				
Xylenes, total		0.0005	0.0012	ND	ppm				
•									

Date: 06-20-90

Page: 6

Ref: SHELL- Dublin, Project; 1826G

	Dononting		BB2 06-07-90 1138	
Method	Limit	55123	55124	Units
		1	1	
	0.05	0.08	ND 	ppm
		1	1 06-14-90	
	0.0005 0.0005 0.0005	0.010 0.0014 ND	ND ND ND	ppm ppm ppm ppm
	Method	0.05 0.0005 0.0005	Method Limit 55123	Method Limit 55123 06-07-90 1527 1138 Reporting Limit 55123 55124 1 1 06-14-90 06-14-90

Date: 06-20-90

Page: 7

Ref: SHELL- Dublin, Project: 1826G

		Donoution	MW2 06-07-90 1206	MW4 06-07-90 1304	
Parameter	Method	Reporting Limit	55125	55126	Units
PETROLEUM HYDROCARBONS					
VOLATILE (WATER)				 1	
DILUTION FACTOR *			06-14-90	06-14-90	
DATE ANALYZED METHOD GC FID/5030					
as Gasoline		0.05	0.06	0.16	ppm
METHOD 602					
DILUTION FACTOR *			1	1	
DATE ANALYZED		0.0005	06-14-90 0.0024	06-14-90 0.085	ppm
Benzene Ethylbenzene		0.0005	0.0024	0.0019	ppm
Toluene		0.0005	ND	0.0011	ppm
Xylenes, total		0.0005	ND	ND	ррш
•					

Date: 06-20-90

Page: 8

Ref: SHELL- Dublin, Project; 1826G

		D	MW6 06-07-90 1411	MW1 06-07-90 1520					
Parameter	Method	Reporting Limit	55127	55128	Units				
PETROLEUM HYDROCARBONS									
VOLATILE (WATER)									
DILUTION FACTOR *			1	1					
DATE ANALYZED METHOD GC FID/5030			06-14-90	06-14-90 					
as Gasoline		0.05	0.19	0.83	ppm				
METHOD 602		0.00			F F				
DILUTION FACTOR *			1	1					
DATE ANALYZED			06-14-90	06-14-90					
Benzene		0.0005	ND	0.088	ppm				
Ethylbenzene		0.0005	ND ND	0.0026 0.010	ppm				
Toluene		0.0005 0.0005	ND 0.0006	0.028	ppm ppm				
Xylenes, total		0.0000	0.0000	0.020	ppiii				

KEY TO ABBREVIATIONS and METHOD REFERENCES

 Less than; When appearing in results column indicates analyte not detected at the value following. This datum supercedes the listed Reporting Limit.

: Reporting Limits are a function of the dilution factor for any given sample. To obtain the actual reporting limits for this sample, multiply the stated Reporting Limits by the dilution factor (but do not multiply reported values).

ICVS : Initial Calibration Verification Standard (External Standard).

mean : Average; sum of measurements divided by number of measurements.

mg/Kg (ppm): Concentration in units of milligrams of analyte per kilogram of sample, wet-weight basis

(parts per million).

mg/L : Concentration in units of milligrams of analyte per liter of sample.

mL/L/hr : Milliliters per liter per hour.

MPN/100 mL : Most probable number of bacteria per one hundred milliliters of sample.

N/A : Not applicable.

NA : Not analyzed.

ND : Not detected; the analyte concentration is less than applicable listed

reporting limit.

NTU : Nephelometric turbidity units.

RPD : Relative percent difference, 100 [Value 1 - Value 2]/mean value.

SNA : Standard not available.

ug/Kg (ppb): Concentration in units of micrograms of analyte per kilogram of sample, wet-weight basis

(parts per billion).

ug/L : Concentration in units of micrograms of analyte per liter of sample.

unhos/an : Micranhos per centimeter.

Method References

Methods 100 through 493: see "Methods for Chemical Analysis of Water & Wastes", U.S. EPA, 600/4-79-020, rev. 1983.

Methods 601 through 625: see "Guidelines Establishing Test Procedures for the Analysis of Pollutants" U.S. EPA, 40 CFR, Part 136, rev. 1988.

Methods 1000 through 9999: see "Test Methods for Evaluating Solid Waste", U.S. EPA SW-846, 3rd edition, 1986.

 $\underline{\text{SM}}$: see "Standard Methods for the Examination of Water & Wastewater, 16th Edition, APHA, 1985.

CHAIN OF CUSTODY RECORD

PROJEC	T NATES	TIEZY KIAK	78	OHAIN	OF 603	JUU					1.4	nc #			
PROJECT NO. PROJECT NAME 18266 Shell Publin							TEST REQUESTED								
SAMPLE				·	-								04-2277-0105		
(Signatur	(0) Fax	~ 50 m	the Jam	ics goverales		でまた。					LA	VIE-	T PACIFIC		
NO.	DATE	TIME		LE DESCRIPTIO	N	50		1			1	JHN AHC	DUND TIME 52 ay		
881	6-5-90	9:47	2 preserved	d VOA (HCL)		X		- -	 				HEMANKS		
mw7	\\	10136	`			X									
mwll	li li	11:42				X					_	······································			
MW12	N	12:56				X		1	1		_				
mw8	15	1:13				X							**************************************		
MW9	1.	2:25				X									
ļ															
											_				
									1		- 	·			
								1			_				
					*****				 		\dashv		·		
								-			-				
															
															
								 	 		- -				
								_	 						
											1,	what.	ual intect 5-6/8		
											a	tele	real 6/8/90 @ 19:00		
	JISHED BY		ATE: TIME:	RECEIVED BY:	14:20	RELIN	IQUISI	HED B	Y:	D,	ATE:	TIME:	RECEIVED BY:		
Am	gory/L	6	5-10 4:47	n. Offen	10/90	0.1		ر سال	10	6/	8/90				
RELINGL	RELINQUISHED BY: DATE: TIME: RECEIVED BY:						DATE: TIME: RECEIVED BY:								
							LVIA			1		2300	Kremple		
REMARK	(S: AFE	# 90	6639					<u> </u>		.,.			(41E) CEO 0404		
REPORT	· * ^\.				·				Eram	4167	4 Chri	isty Stree 538-311	Fax (415) 651-4677		
L	ATED 3-27-0	ich Gav	10M		···	EXC	ELTEC	H	r i ei i i	on, o.	M. 94	000-011	4 Contr. Lic. No. 550205		

FORM DATED 3-27-90

CHAIN OF CUSTODY RECORD

PROJECT NO. PROJECT NAME						w/c# .									1		
18266 Shell Dublin						TEST REQUESTED P.O. # 204-2277-0105											
SAMPLE (Signatur	-BS	m 5.94			ames gon	zales	TPH6- 13TEX						U	AB NE	T PACIFY	C	
NO	DATE	TIME	'		LE DESCRIPTI		15 F						Ţ	URN ARC	DUND TIME		1
}	· 	 	 -				- -								REMARK	S	
RW1 mw5	6-6-90	2:24			ed VOA (HU	-)					 	 	_	······································			
mw3	١.	4:36			u N							 	_				
- mw3		3:17	- 				X					 					
		<u> </u>										 	_		-		}
		 	- 										_			··	
	-	ļ		<u>'</u>		 	ļ					 					
		 													ور وزور و المسالات السالات		
	 	 					ļ										
 		 					 	ļ				 	_				
		 	-				 				 						
												ļļ					
	 	 										 			·		-
		ļ				**************************************	 				 	 	_	·			
ļ	 	ļ					 -				 _		_				
<u> </u>	 	ļ	-				 	 			<u> </u>		_	· · · · · · · · · · · · · · · · · · ·			
		 					 	ļ			 		_	· · · · · · · · · · · · · · · · · · · 			
		ļ <u> </u>					 	ļ				 					
	 	 					 		ļ			 					
}							 	ļ			 		-				
<u> </u>		 		***************************************			 						_				
DEI INOI	HIGHED BY	<u>J. </u>	DATE	TIME	RECEIVED BY	Y: 14.120	DEL	INIOI	HOLL	-0.01				T 11.45	Leesewa		
RELINQUISHED BY: DATE: TIME: RECEIVED BY: 14.120 Tour Son 6:04 Geff		W	RELINQUISHED BY:				DATE: TIME: RECEIVED BY:										
RELINQUISHED BY: DATE: TIME: PÉCÉIVED BY:		REL	.ÍNQI	JISHE Lva	DB'				TIME:	RECEIVE							
REMARK	<u>AF</u>	E# 98	6639					E	T			416	•	risty Stree	, / . <i>/</i>	(415) 659	
REPORT TO: Rich Garlow					EXCELTECH Fremont, C.A. 94538-3114 Fax (415) 651-467												

FORM DATED 3-27-90

CHAIN OF CUSTODY RECORD 弁コミ PROJECT NO. PROJECT NAME TEST REQUESTED 204-2277-0105 Shell Dublin 18266 SAMPLERS -LAB TPHG. BIEX NET PACIFIC James gonzales (Signature) TURN AROUND TIME 5 day NO. DATE TIME SAMPLE DESCRIPTION REMARKS 2 preserved VOA (HEL) 082 6-7-90 11:38 mw 2 12:06 MW4 1:04 11 4 mub 2:11 NL 4 mu 1 3:20 . RELINQUISHED BY: DATE: TIME: DATE: TIME: RECEIVED BY: RELINQUISHED BY: RECEIVED BY: your you/ 6 6-7-40 /4/20 RECEIVED BY: MELINQUISHED BY: DATE: TIME: RELINQUISHED BY. DATE: TIME: RECEIVED BY: 6/8/90 2300 (VIA NIS) Kremole REMARKS: (415) 659-0404 AFE # 986639 41674 Christy Street Fax (415) 651-4677 Fremont, C.A. 94538-3114 REPORT TO: Rich Garlow **EXCELTECH** Contr. Lic. No. 550205

FORM DATED 3-27-90