COUNTY OF ALAMEDA UNDERGROUND TANK SYSTEM CLOSURE INSPECTION REPORT

For Use By the County of Alameda, Environmental Health

SR0029485						
Facility Name:	1647 International Ave		C	intractor's name: Sakutza	& Associates Inc	
Address: 1647 Internation		City:Oakland	Contractor's name: Schutze & Associates, Inc. Zip: 94606			
				ф		
Project Contact:Jan Sc	chutze Phone No.: _	_510-226-9944				
Tank ID No.	1	2				
Size	1,000	1,400 %' diam x 10'				
Construction Material	steel	steel				
Single/Double Wall	SW	SW				
Backfill Type	native	native				
Oxygen <10%		8.4				
LEL <10%	7	0%				
Tank Condition	Tank coated w/ asphalt	5 by 2 inch hole on				
	apperaed to have no	seem of tank.				
	holes after removal.					
	Did not observe tank					
	after cleaning.					
Soil/Groundwater	Soil was discolored	PID reading ~4,000.				
Condition	from beneath the tank	Soil discolored. Water				
	to >11.5 feet and had a	in tank pit had	<u>£</u>			
	hydrocarbon odor. No	hydrocarbons but no				,
	water encountered.	sheen.				
Soil Sample Depth	8.5, 11.5 ft bgs					
Number and	2 samples collected	4 samples, 2 sidewall,				
Description of	from 2 feet beneath the	1 water, 1 contents				
Soil/Groundwater	tank at each end of the	SW-10-NW				
Samples (Indicate	tank. One more	SW-10-SE				
Sample Locations on	sample collected from	Water B-10-W				
Site Plan.)	11.5 ft (middle)	TC- tank contents				
	rt: Sh	ain of Custody; 🔲 S	Piping: Rinsed/ Fransporter Name Same a Samples Refrigerated; Pi Soil Returned to Excavation	ping Samples Taken	☑ Shipped on Manifest ☐ Yes, ☐ No (If no, exp ☑ Attached.	
Comments/Special Cond metals and fuels.	litions: Approved no PC	B sampling since dispense	er indicated unknown fue	l rather than used oil. Ful	1 8260 and 8270 suites re	equested, along with Luft
Inspector: Barbara Jak	cub	Agei	ncv: ACDEH Date	: 3/2/16 Start Time: 1:30	0 Stop Time: _3:30	nm
		71801		_		
Signature of Contractor/A UN-005 Rev. 4/3/2013rw	uthorized Agent:	-		4/7/16 Start Time: 11:30 Date:	0 Stop Time: 12:4	3 Page of

Inspection Notes: Met with half owner of property, Alan Dimen. He started his business (Manta) at this location in 1974. Manta fabricated gliders and hang gliders at this location but did not operate the underground storage tanks. There was a dispenser at the facility next to the building, it has been removed as well as the vent piping for the tanks due to vandalism.

The previous owner was a Roto Router which he feels most likely fueled their vehicles from the UST. Alan said there may have been a laundry located at the facility prior to the Roto Router.

PID reading on 11.5 foot soil was between 681 and 1247 ppm.

Another tank discovered to the west of the other tank. Sample of the material is being submitted for analysis.

April 7, 2016

Barbara Jakub at facility for second tank removal. Second tank is to the right and lower than the previous tank that was removed. Also noted three other possible tanks at the facility. See photos. There is a metal plate on one of the tank fills. Alam Dimen placed a PVC pipe down the hole. Total depth of the tank was 8 feet, liquid was encountered at 6.5 feet bgs.