RO 351

Environmental Management Company
6001 Bollinger Canyon Rd, L4050
P.O. Box 6012
San Ramon, CA 94583-2324
Tel 925-842-1589
Fax 925-842-8370

Karen Streich
Project Manager

ChevronTexaco

May 22, 2003

Alameda County Health Care Services
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577

Re: Chevron Service Station # 9-3864

Address: 5101 Telegraph Avenue, Oakland, CA

I have reviewed the attached routine groundwater monitoring report dated May 7, 2003.

I agree with the conclusions and recommendations presented in the referenced report. The information in this report is accurate to the best of my knowledge and all local Agency/Regional Board guidelines have been followed. This report was prepared by Gettler-Ryan, Inc., upon whose assistance and advice I have relied.

This letter is submitted pursuant to the requirements of California Water Code Section 13267(b)(1) and the regulating implementation entitled Appendix A pertaining thereto.

I declare under penalty of perjury that the foregoing is true and correct.

Sincerely,

Karen Streich
Project Manager

Enclosure: Report

GETTLER-RYAN INC.

TRANSMITTAL

May 7, 2003
G-R #386358

TO: Mr. Robert Foss
Cambria Environmental Technology, Inc.
5900 Hollis Street, Suite A
Emeryville, CA 94608

CC: Ms. Karen Street
Chevron Products Company
P.O. Box 6004
San Ramon, California 94583

FROM: Deanna L. Harding
Project Coordinator
Gettler-Ryan Inc.
6747 Sierra Court, Suite J
Dublin, California 94568

RE: Former Chevron Service Station
#9-3864
5101 Telegraph Avenue
Oakland, California

WE HAVE ENCLOSED THE FOLLOWING:

COPIES	DATED	DESCRIPTION
1	May 5, 2003	Groundwater Monitoring and Sampling Report First Semi-Annual - Event of March 28, 2003

COMMENTS:

This report is being sent for your review. Please provide any comments/changes and propose any groundwater monitoring modifications for the next event prior to ***May 21, 2003***, at which time the final report will be distributed to the following:

cc: Ms. Susan Hugo, Alameda County Health Care Services, Dept. of Environmental Health, 1131 Harbor Bay Parkway, Suite 250, Alameda, CA 94502-6577
Mr. Chuck Headlee, RWQCB-San Francisco Bay Region, 1515 Clay St., Suite 1400, Oakland, CA 94612
Messrs. Howard Schindler, Saul Gevertz and Jon Eager, Temescal Triangle Investors, 4179 Piedmont Ave., Oakland, CA 94611
Mr. John Gwynn, Gwynn-Schields & Associates, 300 Lakeside Dr., Ste. 1980, Oakland, CA 94612

Enclosures

trans/9-3864-KS

GETTLER-RYAN INC.

May 5, 2003
G-R Job #386358

Ms. Karen Streich
Chevron Products Company
P.O. Box 6004
San Ramon, CA 94583

RE: First Semi-Annual Event of March 28, 2003
Groundwater Monitoring & Sampling Report
Former Chevron Service Station #9-3864
5101 Telegraph Avenue
Oakland, California

Dear Ms. Streich:

This report documents the most recent groundwater monitoring and sampling event performed by Gettler-Ryan Inc. (G-R) at the referenced site. All field work was conducted in accordance with G-R Standard Operating Procedure - Groundwater Sampling (attached).

Static groundwater levels were measured and the wells were checked for the presence of separate-phase hydrocarbons. Static water level data, groundwater elevations, and separate-phase hydrocarbon thickness (if any) are presented in the attached Table 1. A Potentiometric Map is included as Figure 1.

Groundwater samples were collected from the monitoring wells and submitted to a state certified laboratory for analyses. The field data sheets for this event are attached. Analytical results are presented in the table(s) listed below. The chain of custody document and laboratory analytical report are also attached.

Please call if you have any questions or comments regarding this report. Thank you.

Sincerely,

Deanna L. Harding
Project Coordinator

Robert C. Mallory
Registered Geologist No. 7285

REGISTERED GEOLOGIST
ROBERT C. MALLORY
No. 7285
Exp. 01/04
STATE OF CALIFORNIA

Figure 1: Potentiometric Map
Table 1: Groundwater Monitoring Data and Analytical Results
Table 2: Dissolved Oxygen Concentrations
Table 3: Groundwater Analytical Results - Oxygenate Compounds
Attachments: Standard Operating Procedure - Groundwater Sampling
Field Data Sheets
Chain of Custody Document and Laboratory Analytical Reports



Source: Figure modified from drawing provided by RRM engineering contracting firm.

FIGURE 1

GETTLER - RYAN INC.
6747 Sierra Ct., Suite J
Dublin, CA 94568
(925) 551-7555

POTENTIOMETRIC MAP
Former Chevron Service Station #9-3864
5101 Telegraph Avenue
Oakland, California

PROJECT NUMBER	REVIEWED BY	DATE	REVISED DATE
386358		March 28, 2003	

FILE NAME: P:\ENVIRO\CHEVRON\9-3864\Q03-9-3864.DWG | Layout Tab: Pot1

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
C-1									
12/06/90	117.45	102.11	15.34	1,900	17	11	3.0	21	--
06/06/91	117.45	102.83	14.62	3,400	21	15	11	18	--
12/04/91	117.45	102.97	14.48	2,700	22	16	13	23	--
06/02/92	117.45	102.92	14.53	1,900	170	170	13	83	--
09/16/92	117.45	102.52	14.93	810	5.8	5.7	2.0	6.3	--
12/21/92	117.45	103.72	13.73	75	2.4	2.9	1.4	4.7	--
03/11/93	117.45	103.62	13.83	150	2.4	20	3.3	23	--
06/11/93	117.45	103.26	14.19	400	4.3	2.3	1.0	3.5	--
09/13/93	117.45	102.85	14.60	4,100	62	43	34	57	--
12/14/93	117.45	103.67	13.78	3,100	9.5	4.5	1.2	11	--
03/16/94	117.45	103.44	14.01	410	6.3	3.1	1.3	4.5	--
06/17/94	117.45	102.90	14.55	3,700	100	42	30	91	--
08/29/94	117.45	102.96	14.49	2,600	15	<0.5	6.7	9.7	--
12/06/94	117.45	104.04	13.41	510	2.0	2.2	1.7	9.4	--
03/31/95	117.45	105.33	12.12	5,440	9.0	2.3	2.0	3.6	--
06/24/95	117.45	103.45	14.00	260	5.8	1.0	0.94	0.88	--
09/12/95	117.45	103.42	14.03	650	14	1.1	1.6	2.4	--
12/29/95	117.45	104.50	12.95	990	32	6.3	4.0	3.2	46
02/29/96	117.45	105.27	12.18	840	2.5	<1.0	2.6	7.3	<5.0
06/26/96	117.45	103.72	13.73	290	3.6	0.73	1.0	1.1	9.9
09/12/96	117.45	103.32	14.13	1,200	17	1.8	4.0	4.4	24
12/11/96	117.45	104.66	12.79	7,700	<10	53	19	44	87
ABANDONED									
C-2									
12/06/90	116.16	100.82	15.34	210	140	9.0	2.0	11	--
06/06/91	116.16	101.54	14.62	4,800	340	23	19	23	--
12/04/91	116.16	100.73	15.43	3,900	85	15	9.1	15	--
06/02/92	116.16	101.74	14.42	3,300	76	9.2	14	15	--
09/16/92	116.16	101.35	14.81	3,000	16	15	3.4	7.5	--
12/21/92	116.16	102.79	13.37	2,200	21	12	7.1	15	--
03/11/93	116.16	102.69	13.47	2,200	33	24	12	25	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
C-2 (cont)									
06/11/93	116.16	102.18	13.98	2,600	21	25	11	26	--
09/13/93	116.16	101.61	14.55	2,100	31	25	18	39	--
12/14/93	116.16	102.46	13.70	3,800	<2.5	24	12	20	--
03/16/94	116.16	102.51	13.65	2,600	12	15	10	17	--
06/17/94	116.16	102.87	13.29	2,400	17	19	28	71	--
08/29/94	116.16	111.60	4.56	3,000	29	15	20	4.2	--
12/06/94	116.16	102.98	13.18	1,900	7.9	30	14	31	--
03/31/95	116.16	104.10	12.06	890	<1.3	<1.3	2.6	<1.3	--
06/24/95	116.16	102.19	13.97	730	4.8	<0.5	5.4	0.96	--
09/12/95	116.16	102.28	13.88	1,600	<2.5	<2.5	5.4	<2.5	--
12/29/95	116.16	103.31	12.85	1,000	9.1	2.7	8.7	2.7	19
02/29/96	116.16	104.09	12.07	850	<2.5	<2.5	8.7	11	<12
06/26/96	116.16	102.50	13.66	2,500	14	<5.0	13	6.3	<25
09/12/96	116.16	102.25	13.91	1,800	26	19	17	31	37
12/11/96	116.16	103.82	12.34	2,800	<5.0	34	14	<5.0	41
ABANDONED									
C-3									
12/06/90	115.70	98.84	16.86	210	2.0	<0.5	<0.5	1.0	--
12/06/90 (D)	--	--	--	220	2.0	0.6	<0.5	2.0	--
06/06/91	115.70	100.01	15.69	6,400	310	21	16	21	--
09/16/92	115.70	99.81	15.89	7,100	130	26	12	30	--
12/04/91	115.70	100.32	15.38	5,100	120	18	17	20	--
06/02/92	115.70	100.30	15.40	6,700	140	44	17	37	--
12/21/92	115.70	101.79	13.91	13,000	390	360	100	410	--
03/11/93	115.70	101.95	13.75	5,100	86	20	12	23	--
06/11/93	115.70	101.03	14.67	7,200	91	38	19	38	--
09/13/93	115.70	100.17	15.53	6,800	100	52	41	75	--
12/14/93	115.70	101.30	14.40	8,600	74	23	18	36	--
03/16/94	115.70	101.44	14.26	6,000	100	42	27	30	--
06/17/94	115.70	100.60	15.10	15,000	170	120	120	270	--
08/29/94	115.70	100.30	15.40	26,000	51	<0.5	58	107	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
C-3 (cont)									
12/06/94	115.70	101.90	13.80	34,000	88	140	98	390	--
03/31/95	115.70	102.91	12.79	2,800	42	<5.0	<5.0	6.6	--
06/24/95	115.70	100.84	14.86	5,200	34	<10	<10	13	--
09/12/95	115.70	100.76	14.94	7,000	45	<10	28	42	--
12/29/95	115.70	102.12	13.58	5,100	20	<10	<10	19	<50
02/29/96	115.70	102.88	12.82	2,600	15	<5.0	17	16	<25
06/26/96	115.70	101.32	14.38	4,400	<10	<10	<10	<10	<50
09/12/96	115.70	100.75	14.95	5,800	73	22	18	17	61
12/11/96	115.70	103.08	12.62	8,800	81	<20	<20	37	200
03/31/97	115.70	100.70	15.00	8,100	38	62	30	42	38
06/29/97	115.70	100.08	15.62	5,800	<10	<10	<10	67	<50
09/30/97	115.70	100.70	15.00	6,200	<10	28	21	27	130
12/12/97	115.70	103.68	12.02	330	1.6	1.1	<1.0	3.4	<5.0
02/19/98	115.70	103.26	12.44	110	1.7	<0.5	<0.5	0.51	<2.5
06/16/98	115.70	102.29	13.41	7,400	63	16	<10	<10	170
08/31/98	115.70	101.70	14.00	4,400	6.4	<2.5	5.4	16	15
12/23/98	115.70	102.91	12.79	11,000	83	37	69	76	86
03/09/99	115.70	102.70	13.00	6,500	45	38	17	30	110
06/23/99[1]	115.70	101.92	13.78	--	--	--	--	--	--
09/30/99	115.70	99.70	16.00	3,870	29.7	8.72	7.08	7.75	<50
02/29/00	115.70	102.14	13.56	2,660	22.5	<5.0	11.2	11.6	<50
09/18/00[3]	115.70	103.25	12.45	740[4]	6.0	4.5	<2.5	6.0	<13
03/21/01[3]	115.70	102.05	13.65	1,700[4]	21	12	14	19	59
09/04/01[3]	115.70	101.09	14.61	4,100	<10	4.8	6.5	14	<5.0/<2[5]
03/22/02[3,6]	115.70	102.49	13.21	3,600	<5.0	<5.0	6.1	<15	<2.5
09/16/02[3]	115.70	100.39	15.31	4,000	<10	<5.0	4.3	<10	7.9
03/28/03[3]	**115.70**	**101.38**	**14.32**	**2,400**	**<2.5**	**<2.5**	**5.5**	**<7.5**	**<13**
C-4									
12/06/90	116.10	98.42	17.68	<50	<0.5	<0.5	<0.5	<0.5	--
12/18/90	116.10	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
06/06/91	116.10	99.61	16.49	<50	1.0	1.0	<0.5	0.7	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
C-4 (cont)									
12/04/91	116.10	99.28	16.82	70	6.5	9.8	1.7	8.6	--
06/02/92	116.10	99.18	16.92	70	3.0	4.4	1.8	9.0	--
09/16/92	116.10	98.39	17.71	<50	1.4	1.8	<0.5	1.1	--
12/21/92	116.10	100.74	15.36	<50	0.6	0.7	<0.5	1.5	--
03/11/93	116.10	100.61	15.49	<50	<0.5	<0.5	<0.5	<1.5	--
06/11/93	116.10	99.83	16.27	52	0.9	3.1	0.7	3.8	--
09/13/93	116.10	98.92	17.18	64	0.9	1.0	<0.5	1.7	--
12/14/93	116.10	101.03	15.07	<50	<0.5	0.8	<0.5	0.7	--
03/16/94	116.10	100.19	15.91	<50	<0.5	1.0	<0.5	0.8	--
06/17/94	116.10	99.46	16.64	230	0.6	2.2	2.2	11	--
08/29/94	116.10	99.05	17.05	<50	<0.5	<0.5	<0.5	<0.5	--
12/06/94	116.10	101.52	14.58	<50	<0.5	<0.5	<0.5	<0.5	--
03/31/95	116.10	102.26	13.84	<50	<0.5	<0.5	<0.5	<0.5	--
06/24/95	116.10	100.05	16.05	<50	<0.5	<0.5	<0.5	<0.5	--
09/12/95	116.10	99.87	16.23	<50	<0.5	<0.5	<0.5	<0.5	--
12/29/95	116.10	101.35	14.75	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/29/96	116.10	102.40	13.70	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/26/96	116.10	100.30	15.80	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/12/96	116.10	99.67	16.43	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/11/96	116.10	103.18	12.92	<50	<0.5	<0.5	<0.5	<0.5	<2.5
ABANDONED									
MW-1									
09/20/93	115.05	102.37	12.68	<50	<0.5	<0.5	<0.5	<1.5	--
12/14/93	115.05	105.01	10.04	<50	<0.5	<0.5	<0.5	<0.5	--
03/16/94	115.05	103.10	11.95	<50	<0.5	1.7	<0.5	2.1	--
06/17/94	115.05	102.51	12.54	350	1.2	3.7	2.0	12	--
08/29/94	115.05	101.98	13.07	<50	<0.5	<0.5	<0.5	<0.5	--
12/06/94	115.05	104.45	10.60	140	0.9	2.8	1.1	4.2	--
03/31/95	115.05	104.74	10.31	<50	<0.5	<0.5	<0.5	<0.5	--
06/24/95	115.05	102.44	12.61	<50	<0.5	<0.5	<0.5	<0.5	--
09/12/95	115.05	102.00	13.05	<50	<0.5	<0.5	<0.5	<0.5	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-1 (cont)									
02/02/96	115.05	106.19	8.86	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/29/96	115.05	105.39	9.66	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/26/96	115.05	102.85	12.20	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/12/96	115.05	101.55	13.50	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/11/96	115.05	105.90	9.15	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/31/97	115.05	102.30	12.75	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/29/97	115.05	102.01	13.04	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/97	115.05	101.80	13.25	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/12/97	115.05	106.06	8.99	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/19/98	115.05	105.64	9.41	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/16/98	115.02	103.48	11.54	<50	<0.5	<0.5	<0.5	<0.5	2.6
08/31/98	115.02	102.51	12.51	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/23/98	115.02	103.03	11.99	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/09/99	115.02	104.57	10.45	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/99	115.02	102.07	12.95	SAMPLED ANNUALLY		--	--	--	--
02/29/00	115.02	105.90	9.12	<50	<0.5	0.816	<0.5	<0.5	<5.0
09/18/00	115.02	104.14	10.88	--	--	--	--	--	--
03/21/01	115.02	104.01	11.01	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/04/01	115.02	103.60	11.42	--	--	--	--	--	--/<2[5]
03/22/02[6]	115.02	104.68	10.34	100	<0.50	24	0.80	4.9	15
09/16/02	115.02	102.35	12.67	SAMPLED ANNUALLY		--	--	--	--
03/28/03	**115.02**	**103.29**	**11.73**	**<50**	**<0.50**	**<0.50**	**<0.50**	**<1.5**	**<2.5**
MW-2									
09/20/93	112.08	99.93	12.15	<50	<0.5	<0.5	<0.5	<1.5	--
12/14/93	112.08	97.36	14.72	<50	<0.5	<0.5	<0.5	<0.5	--
03/16/94	112.08	100.92	11.16	<50	<0.5	1.1	<0.5	0.9	--
06/17/94	112.08	100.41	11.67	330	1.4	3.3	1.9	11	--
08/29/94	112.08	100.08	12.00	<50	<0.5	<0.5	<0.5	<0.5	--
12/06/94	112.08	102.57	9.51	<50	<0.5	<0.5	<0.5	<0.5	--
03/31/95	112.08	103.24	8.84	<50	<0.5	<0.5	<0.5	<0.5	--
06/24/95	112.08	100.44	11.64	<50	<0.5	<0.5	<0.5	<0.5	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-2 (cont)									
09/12/95	112.08	100.00	12.08	<50	<0.5	<0.5	<0.5	<0.5	--
12/29/95	112.08	101.58	10.50	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/29/96	112.08	104.08	8.00	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/26/96	112.08	100.58	11.50	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/12/96	112.08	99.81	12.27	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/11/96	112.08	104.17	7.91	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/31/97	112.08	100.20	11.88	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/29/97	112.08	99.89	12.19	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/97	112.08	99.46	12.62	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/12/97	112.08	102.85	9.23	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/19/98	112.08	104.87	7.21	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/16/98	112.03	101.10	10.93	<50	<0.5	<0.5	<0.5	<0.5	<2.5
08/31/98	112.03	99.69	12.34	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/23/98	112.03	100.59	11.44	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/09/99	112.03	103.23	8.80	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/99	112.03	101.22	10.81	SAMPLED ANNUALLY		--	--	--	--
02/29/00	112.03	105.12	6.91	<50	<0.5	<0.5	<0.5	<0.5	<5.0
09/18/00	112.03	101.00	11.03	--	--	--	--	--	--
03/21/01	112.03	101.61	10.42	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/04/01	112.03	101.04	10.99	--	--	--	--	--	--/<2[5]
03/22/02	112.03	102.14	9.89	<50	<0.50	<0.50	<0.50	<1.5	<2.5
09/16/02	112.03	100.02	12.01	SAMPLED ANNUALLY		--	--	--	--
03/28/03	**112.03**	**101.23**	**10.80**	**<50**	**<0.50**	**<0.50**	**<0.50**	**<1.5**	**<2.5**
MW-3									
09/20/93	113.67	97.25	16.42	6,600	400	11	32	23	--
12/14/93	113.67	98.95	14.72	8,400	390	9.4	13	<2.5	--
03/16/94	113.67	98.45	15.22	6,900	260	30	32	27	--
06/17/94	113.67	97.62	16.05	10,000	190	61	58	190	--
08/29/94	113.67	97.44	16.23	7,200	74	9.8	26	24	--
12/06/94	113.67	99.35	14.32	13,000	610	86	88	140	--
03/31/95	113.67	99.98	13.69	4,300	120	<10	12	<10	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-3 (cont)									
06/24/95	113.67	98.02	15.65	6,200	210	24	29	12	--
09/12/95	113.67	97.68	15.99	7,200	190	<20	<20	<20	--
12/29/95	113.67	99.67	14.00	7,100	200	<10	45	24	<50
02/29/96	113.67	100.91	12.76	1,200	30	<5.0	<5.0	<5.0	<25
06/26/96	113.67	98.44	15.23	7,900	180	<20	35	28	240
09/12/96	113.67	97.73	15.94	11,000	150	<5.0	35	28	170
12/11/96	113.67	99.86	13.81	7,500	75	8.8	30	45	110
03/31/97	113.67	98.23	15.44	8,700	100	<10	20	23	50
06/29/97	113.67	97.99	15.68	9,300	120	28	22	19	150
09/30/97	113.67	97.76	15.91	8,200	78	<10	22	25	96
12/12/97	113.67	100.82	12.85	68	1.8	<0.5	<0.5	<0.5	<2.5
02/19/98	113.67	100.41	13.26	220	5.6	1.5	<0.5	<0.5	6.1
06/16/98	113.63	99.12	14.51	7,500	97	21	21	27	160
08/31/98	113.63	98.62	15.01	7,600	24	<2.5	9.5	16	38
12/23/98	113.63	100.03	13.60	5,800	69	<50	<50	<50	<250
03/09/99	113.63	99.59	14.04	5,300	<10	<10	16	20	88
06/23/99[1]	113.63	--	--	--	--	--	--	--	--
07/19/99[1]	113.63	--	--	--	--	--	--	--	--
09/30/99	113.63	96.74	16.89	8,660	53.7	16.9	17	19.6	132
02/29/00	113.63	INACCESSIBLE	--	--	--	--	--	--	--
09/18/00[3]	113.63	100.41	13.22	2,400[4]	14	6.8	4.7	7.4	28
03/21/01[3]	113.63	98.88	14.75	7,600[4]	41	30	<25	50	160
09/04/01	113.63	INACCESSIBLE - CAR PARKED OVER WELL			--	--	--	--	--
03/22/02[3]	113.63	99.46	14.17	7,600	<10	4.2	11	<25	<5.0
09/16/02[3]	113.63	97.34	16.29	5,900	<20	<10	7.7	<15	21
03/28/03[3]	**113.63**	**98.67**	**14.96**	**3,500**	**<20**	**3.3**	**7.3**	**10**	**<13**
MW-4									
09/20/93	118.10	107.17	10.93	5,800	16	4.2	35	48	--
12/14/93	118.10	108.33	9.77	7,100	19	6.5	24	35	--
03/16/94	118.10	107.99	10.11	8,500	83	43	60	70	--
06/17/94	118.10	107.20	10.90	21,000	150	20	140	350	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-4 (cont)									
08/29/94	118.10	107.28	10.82	10,000	86	71	44	85	--
12/06/94	118.10	108.70	9.40	13,000	68	56	67	110	--
03/31/95	118.10	109.31	8.79	6,700	100	9.4	26	23	--
06/24/95	118.10	107.60	10.50	6,300	<20	<20	<20	24	--
09/12/95	118.10	107.90	10.20	7,100	65	16	<10	21	--
12/29/95	118.10	108.86	9.24	3,300	<10	<10	12	14	720
02/29/96	118.10	111.85	6.25	5,100	<10	37	23	21	85
06/26/96	118.10	107.92	10.18	6,800	<20	<20	<20	<20	<100
09/12/96	118.10	107.53	10.57	13,000	150	<10	38	35	240
12/11/96	118.10	109.39	8.71	26,000	<20	<20	<20	170	<100
03/31/97	118.10	107.18	10.92	12,000	120	74	45	70	240
06/29/97	118.10	106.43	11.67	8,800	24	<10	35	36	62
09/30/97	118.10	107.20	10.90	10,000	<10	<10	37	35	72
12/12/97	118.10	105.16	12.94	4,600	95	41	20	25	91
02/19/98	118.10	110.33	7.77	5,400	87	16	32	31	110
06/16/98[2]	118.08	107.82	10.26	10,000	<20	<20	35	37	150
NOT MONITORED/SAMPLED									
MW-5									
09/20/93	116.74	101.43	15.31	590	25	1.8	0.6	2.0	--
12/14/93	116.74	102.19	14.55	210	11	6.3	2.3	6.1	--
03/16/94	116.74	101.77	14.97	270	12	16	4.8	17	--
06/17/94	116.74	101.36	15.38	220	24	17	6.7	28	--
08/29/94	116.74	101.54	15.20	1,000	<0.5	<0.5	<0.5	<0.5	--
12/06/94	116.74	102.09	14.65	110	9.2	9.7	2.2	11	--
03/31/95	116.74	103.04	13.70	<50	<0.5	<0.5	<0.5	<0.5	--
06/24/95	116.74	101.95	14.79	<50	<0.5	<0.5	<0.5	<0.5	--
09/12/95	116.74	102.15	14.59	<50	<0.5	<0.5	<0.5	<0.5	--
12/29/95	116.74	101.76	14.98	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/29/96	116.74	103.07	13.67	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/26/96	116.74	102.50	14.24	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/12/96	116.74	102.12	14.62	<50	<0.5	<0.5	<0.5	<0.5	<2.5

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-5 (cont)									
12/11/96	116.74	102.93	13.81	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/31/97	116.74	101.29	15.45	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/29/97	116.74	102.07	14.67	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/97	116.74	101.89	14.85	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/12/97	116.74	102.99	13.75	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/19/98	116.74	103.68	13.06	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/16/98	116.70	102.35	14.35	<50	<0.5	<0.5	<0.5	<0.5	<2.5
08/31/98	116.70	101.54	15.16	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/23/98	116.70	102.15	14.55	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/09/99	116.70	102.63	14.07	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/99	116.70	100.80	15.90	SAMPLED ANNUALLY		--	--	--	--
02/29/00	116.70	103.40	13.30	<50	<0.5	<0.5	<0.5	<0.5	<5.0
09/18/00	116.70	101.62	15.08	--	--	--	--	--	--
03/21/01	116.70	102.04	14.66	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/04/01	116.70	101.26	15.44	--	--	--	--	--	--/<2[5]
03/22/02[6]	116.70	101.99	14.71	<50	<0.50	<0.50	<0.50	<1.5	<2.5
09/16/02	116.70	101.02	15.68	SAMPLED ANNUALLY		--	--	--	--
03/28/03	**116.70**	**101.65**	**15.05**	**<50**	**<0.50**	**<0.50**	**<0.50**	**<1.5**	**<2.5**
TRIP BLANK									
12/06/90	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
12/18/90	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
06/06/91	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
12/04/91	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
06/02/92	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
09/16/92	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
12/21/92	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
03/11/93	--	--	--	<50	<0.5	<0.5	<0.5	<1.5	--
06/11/93	--	--	--	<50	<0.5	<0.5	<0.5	<1.5	--
09/13/93	--	--	--	<50	<0.5	<0.5	<0.5	<1.5	--
12/14/93	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
03/16/94	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID/ DATE	TOC (ft.)	GWE (msl)	DTW (ft.)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
TRIP BLANK (cont)									
06/17/94	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
08/29/94	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
12/06/94	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
03/31/95	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
06/24/95	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
09/12/95	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
12/29/95	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
02/29/96	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/26/96	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/12/96	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
12/11/96	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/31/97	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/29/97	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/97	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/12/97	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/19/98	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/16/98	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
08/31/98	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/23/98	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	2.9
03/09/99	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/30/99	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
02/29/00	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
09/18/00	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
03/21/01	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/04/01	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
QA									
03/22/02	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
09/16/02	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/28/03	--	--	--	**<50**	**<0.50**	**<0.50**	**<0.50**	**<1.5**	**<2.5**

Table 1

Groundwater Monitoring Data and Analytical Results

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

EXPLANATIONS:

Groundwater monitoring data and laboratory analytical results prior to February 9, 2000, were compiled from reports prepared by Blaine Tech Services, Inc.

TOC = Top of Casing
(ft.) = Feet
GWE = Groundwater Elevation
(msl) = Mean sea level
DTW = Depth to Water
TPH-G = Total Petroleum Hydrocarbons as Gasoline

B = Benzene
T = Toluene
E = Ethylbenzene
X = Xylenes
MTBE = Methyl tertiary butyl ether
(ppb) = Parts per billion

-- = Not Measured/Not Analyzed
(D) = Duplicate
QA = Quality Assurance/Trip Blank

1 ORC installed.
2 Transfer of title to Tri-Star Partnership, Inc. effective July 14, 1998.
3 ORC in well.
4 Laboratory report indicates gasoline C6-C12.
5 MTBE by EPA Method 8260.
6 Split samples taken by Harding ESE.

Table 2

Dissolved Oxygen Concentrations
Former Chevron Service Station #9-3864
5101 Telegraph Avenue
Oakland, California

WELL ID	DATE	PRE-PURGE (mg/L)	POST-PURGE (mg/L)
C-3[1]	09/18/00	3.64	--
	03/21/01	1.00	--
	09/04/01	1.40	--
	03/22/02	1.10	--
	09/16/02	1.20	--
	03/28/03[2]	--	--
MW-3[1]	09/18/00	4.01	--
	03/21/01	1.30	--
	09/04/01	INACCESSIBLE - CAR PARKED OVER WELL	
	03/22/02	1.30	--
	09/16/02	1.00	--
	03/28/03[2]	--	--

EXPLANATIONS:

(mg/L) = Milligrams per liter
-- = Not Measured

[1] ORC in well.
[2] Meter inoperable; unable to take Dissolved Oxygen measurements

Table 3

Groundwater Analytical Results - Oxygenate Compounds

Former Chevron Service Station #9-3864

5101 Telegraph Avenue

Oakland, California

WELL ID	DATE	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)	1,2-DCA (ppb)	EDB (ppb)
C-3	09/04/01	<100	<2	<2	<2	<2	<2	<2
MW-1	09/04/01	<100	<2	<2	<2	<2	<2	<2
MW-2	09/04/01	<100	<2	<2	<2	<2	<2	<2
MW-5	09/04/01	<100	<2	<2	<2	<2	<2	<2

EXPLANATIONS:

TBA = Tertiary butyl alcohol
MTBE = Methyl tertiary butyl ether
DIPE = Di-isopropyl ether
ETBE = Ethyl tertiary butyl ether
TAME = Tertiary amyl methyl ether
1,2-DCA = 1,2-Dichloroethane
EDB = 1,2-Dibromoethane
(ppb) = Parts per billion

ANALYTICAL METHOD:

EPA Method 8260 for Oxygenate Compounds

STANDARD OPERATING PROCEDURE - GROUNDWATER SAMPLING

Gettler-Ryan Inc. field personnel adhere to the following procedures for the collection and handling of groundwater samples prior to analysis by the analytical laboratory. Prior to sample collection, the type of analysis to be performed is determined. Loss prevention of volatile compounds is controlled and sample preservation for subsequent analysis is maintained.

Prior to sampling, the presence or absence of free-phase hydrocarbons is determined using an interface probe. Product thickness, if present, is measured to the nearest 0.01 foot and is noted in the field notes. In addition, all depth to water level measurements are collected with a static water level indicator and are also recorded in the field notes, prior to purging and sampling any wells.

After water levels are collected and prior to sampling, if purging is to occur, each well is purged a minimum of three well casing volumes of water using pre-cleaned pumps (stack, suction, Grundfos), or disposable bailers. Temperature, pH and electrical conductivity are measured a minimum of three times during the purging. Purging continues until these parameters stabilize.

Groundwater samples are collected using disposable bailers. The water samples are transferred from the bailer into appropriate containers. Pre-preserved containers, supplied by analytical laboratories, are used when possible. When pre-preserved containers are not available, the laboratory is instructed to preserve the sample as appropriate. Duplicate samples are collected for the laboratory to use in maintaining quality assurance/quality control standards. The samples are labeled to include the job number, sample identification, collection date and time, analysis, preservation (if any), and the sample collector's initials. The water samples are placed in a cooler, maintained at 4°C for transport to the laboratory. Once collected in the field, all samples are maintained under chain of custody until delivered to the laboratory.

The chain of custody document includes the job number, type of preservation, if any, analysis requested, sample identification, date and time collected, and the sample collector's name. The chain of custody is signed and dated (including time of transfer) by each person who receives or surrenders the samples, beginning with the field personnel and ending with the laboratory personnel.

A laboratory supplied trip blank accompanies each sampling set. For sampling sets greater than 20 samples, 5% trip blanks are included. The trip blank is analyzed for some or all of the same compounds as the groundwater samples.

As requested by Chevron Products Company, the purge water and decontamination water generated during sampling activities is transported by IWM to McKittrick Waste Management located in McKittrick. California.

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-3864 Job Number: 386358
Site Address: 5101 Telegraph Avenue Event Date: 3.28.03 (inclusive)
City: Oakland, CA Sampler: FT

Well ID C-3 Date Monitored: 3.28.03 Well Condition: OK
Well Diameter 2 in.
Total Depth 29.00 ft.
Depth to Water 14.32 ft.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

14.68 xVF .17 = 2.49 x3 (case volume) = Estimated Purge Volume: 7.48 gal.

Purge Equipment:
Disposable Bailer
Stainless Steel Bailer
Stack Pump ✓
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer ✓
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Bailed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Product Transferred to:

Start Time (purge): 1:32 Weather Conditions: SUNNY
Sample Time/Date: 1:47 / 3.28.03 Water Color: CLEAR Odor: YES
Purging Flow Rate: 2.0 gpm. Sediment Description:
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (°F)	D.O. (mg/L)	ORP (mV)
1:33:30	2.5	7.40	157.9	21.1	Pre:	
1:35	5.0	7.31	155.0	20.4		
1:36:30	7.5	7.29	155.1	20.5		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
C-3	3 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8021)

COMMENTS: D.O. METER NOT. ORC IN THIS WELL

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-3864 Job Number: 386358
Site Address: 5101 Telegraph Avenue Event Date: 3.28.03 (inclusive)
City: Oakland, CA Sampler: FT

Well ID MW - 1 Date Monitored: 3.28.03 Well Condition: OK
Well Diameter 2 in.
Total Depth 22.40 ft.
Depth to Water 11.73 ft.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

10.67 xVF .17 = 1.81 x3 (case volume) = Estimated Purge Volume: 5.44 gal.

Purge Equipment:
Disposable Bailer ✓
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer ✓
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Bailed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Product Transferred to:

Start Time (purge): 10:20 Weather Conditions: SUNNY
Sample Time/Date: 10:49 / 3.28.03 Water Color: CLEAR Odor: NO
Purging Flow Rate: 2.0 gpm. Sediment Description:
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (°F)	D.O. (mg/L)	ORP (mV)
10:31	2.0	7.57	206	18.1	Pre:	
10:32	4.0	7.36	180.1	18.4		
10:35	5.5	7.19	151.0	18.3		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW - 1	3 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8021)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-3864 Job Number: 386358
Site Address: 5101 Telegraph Avenue Event Date: 3.28.03 (inclusive)
City: Oakland, CA Sampler: FT

Well ID MW-2 Date Monitored: 3.28.03 Well Condition: O'K'
Well Diameter 2 in.
Total Depth 23.97 ft.
Depth to Water 10.80 ft.
13.17 xVF .17 = 2.28 x3 (case volume) = Estimated Purge Volume: 6.71 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer
Stainless Steel Bailer
Stack Pump ✓
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer ✓
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Bailed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Product Transferred to:

Start Time (purge): 11:10 Weather Conditions: SUNNY
Sample Time/Date: 11:23 / 3.28.03 Water Color: CLOUDY Odor: NO
Purging Flow Rate: 2.0 gpm. Sediment Description:
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (°F)	D.O. (mg/L)	ORP (mV)
11:11:30	2.5	7.26	139.5	17.5	Pre:	
11:13	5.0	7.22	135.0	17.7		
11:14	7.0	7.19	134.0	17.6		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-2	3 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8021)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-3864 Job Number: 386358
Site Address: 5101 Telegraph Avenue Event Date: 3.28.03 (inclusive)
City: Oakland, CA Sampler: FT

Well ID MW-3 Date Monitored: 3.28.03 Well Condition: OK
Well Diameter 2 in.
Total Depth 26.72 ft.
Depth to Water 14.96 ft.
11.76 xVF .17 = 1.99 x3 (case volume) = Estimated Purge Volume: 5.99 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer
Stainless Steel Bailer
Stack Pump ✓
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer ✓
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Bailed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Product Transferred to:

Start Time (purge): 12:00 Weather Conditions: SUNNY
Sample Time/Date: 12:25 / 3.28.03 Water Color: CLEAR Odor: YES
Purging Flow Rate: 2.0 gpm. Sediment Description:
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (°F)	D.O. (mg/L)	ORP (mV)
12:01	2.0	7.19	172.5	19.1	Pre:	
12:02	4.0	7.15	150.0	18.8		
12:03	6.0	7.12	149.0	19.3		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-3	3 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8021)

COMMENTS: D.O. METER INOP ORC IN THIS WELL
I HAD TO CRAWL UNDERNEATH A CAR TO ACCESS THIS WELL.

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-3864 Job Number: 386358
Site Address: 5101 Telegraph Avenue Event Date: 3.28.03 (inclusive)
City: Oakland, CA Sampler: FT

Well ID MW-5 Date Monitored: 3.28.03 Well Condition: O'K'
Well Diameter 2 in.
Total Depth 21.75 ft.
Depth to Water 15.05 ft.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

6.70 xVF .17 = 1.13 x3 (case volume) = Estimated Purge Volume: 3.41 gal.

Purge Equipment:
Disposable Bailer
Stainless Steel Bailer
Stack Pump ✓
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer ✓
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Bailed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Product Transferred to:

Start Time (purge): 12:49 Weather Conditions: SUNNY
Sample Time/Date: 1:05 / 3.28.03 Water Color: CLOUDY/LT. BRN Odor: NO
Purging Flow Rate: 2.0 gpm. Sediment Description: S. SILTY
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (°F)	D.O. (mg/L)	ORP (mV)
12:53	1.0	7.59	134.1	18.8	Pre:	
12:56	2.0	7.53	127.0	18.2		
12:59	3.0	7.51	124.4	18.1		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-5	3 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8021)

COMMENTS:

Add/Replaced Lock: ✓ Add/Replaced Plug: ✓ Size: 2"

Chevron California Region Analysis Request/Chain of Custody

Lancaster Laboratories
Where quality is a science.

For Lancaster Laboratories use only
Acct. #: 10904 Sample #: 4020540-45 / 846810 SCR#:

033103-008

Facility #: SS#9-3864 G-R#386358 Global ID#T0600100343
Site Address: 5101 TELEGRAPH AVE., OAKLAND, CA
Chevron PM: KS Lead Consultant: CAMBRIA
Consultant/Office: G-R, Inc., 6747 Sierra Court, Suite J, Dublin, Ca. 94568
Consultant Prj. Mgr.: Deanna L. Harding (deanna@grinc.com)
Consultant Phone #: 925-551-7555 Fax #: 925-551-7899
Sampler: FRANK TERNIVOM
Service Order #: ☐ Non SAR:

Sample Identification	Date Collected	Time Collected	Grab	Composite	Matrix: Soil	Matrix: Water	Matrix: Oil	Matrix: Air	Total Number of Containers	Analyses Requested / Preservation Codes: BTEX + MTBE 8260 ☐ 8021	TPH 8015 MOD GRO	TPH 8015 MOD DRO ☐ Silica Gel Cleanup	8260 full scan	Oxygenates	Lead 7420 ☐ 7421 ☐
QA	3.28.03					W			2	X	X				
C-3		1347	X						3	X	X				
MW-1		1044	X						3	X	X				
MW-2		1123	X						3	X	X				
MW-3		1225	X						3	X	X				
MW-5		1305	X						3	X	X				

Preservative Codes
H = HCl T = Thiosulfate
N = HNO_3 B = NaOH
S = H_2SO_4 O = Other

☐ J value reporting needed
☐ Must meet lowest detection limits possible for 8260 compounds
8021 MTBE Confirmation
☐ Confirm highest hit by 8260
☐ Confirm all hits by 8260
☐ Run ____ oxy s on highest hit
☐ Run ____ oxy s on all hits

Comments / Remarks

Turnaround Time Requested (TAT) (please circle)
STD. TAT 72 hour 48 hour
24 hour 4 day 5 day

Data Package Options (please circle if required)
QC Summary Type I — Full
Type VI (Raw Data) ☐ Coelt Deliverable not needed
WIP (RWQCB)
Disk

	Date	Time		Date	Time
Relinquished by:	3.28.03		Received by:	3/31/03	0932
Relinquished by:	3/31/03	0930	Received by:	3/31/03	1330
Relinquished by:	3.31.03	1500	Received by: Airborne	3-31-03	
Relinquished by Commercial Carrier: UPS FedEx Other Airborne			Received by:	4/1/03	0815
Temperature Upon Receipt 2.2 °C			Custody Seals Intact? Yes No		

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Analysis Report

ANALYTICAL RESULTS

Prepared for:

ChevronTexaco
6001 Bollinger Canyon Rd L4310

San Ramon CA 94583
925-842-8582

Prepared by:

Lancaster Laboratories
2425 New Holland Pike
Lancaster, PA 17605-2425

SAMPLE GROUP

The sample group for this submittal is 846810. Samples arrived at the laboratory on Tuesday, April 01, 2003. The PO# for this group is 99011184 and the release number is STREICH.

Client Description			Lancaster Labs Number
QA-T-030328	NA	Water	4020540
C-3-W-030328	Grab	Water	4020541
MW-1-W-030328	Grab	Water	4020542
MW-2-W-030328	Grab	Water	4020543
MW-3-W-030328	Grab	Water	4020544
MW-5-W-030328	Grab	Water	4020545

ELECTRONIC COPY TO	Gettler-Ryan	Attn: Cheryl Hansen
1 COPY TO	Cambria C/O Gettler- Ryan	Attn: Deanna L. Harding

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Questions? Contact your Client Services Representative
Teresa L Cunningham at (717) 656-2300.

Respectfully Submitted,

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4020540

Collected: 03/28/2003 00:00

Account Number: 10904

Submitted: 04/01/2003 09:05
Reported: 04/08/2003 at 19:32
Discard: 05/09/2003
QA-T-030328 NA Water

ChevronTexaco
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

Facility# 93864 Job# 386358 GRD
5101 Telegraph - Oakland T0600100343 QA

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01729	TPH-GRO - Waters					
01730	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time. A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
02159	BTEX, MTBE					
02161	Benzene	71-43-2	N.D.	0.50	ug/l	1
02164	Toluene	108-88-3	N.D.	0.50	ug/l	1
02166	Ethylbenzene	100-41-4	N.D.	0.50	ug/l	1
02171	Total Xylenes	1330-20-7	N.D.	1.5	ug/l	1
02172	Methyl tert-Butyl Ether	1634-04-4	N.D.	2.5	ug/l	1
	A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					

State of California Lab Certification No. 2116

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01729	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	04/03/2003 01:13	Martha L Seidel	1
02159	BTEX, MTBE	SW-846 8021B	1	04/03/2003 01:13	Martha L Seidel	1
01146	GC VOA Water Prep	SW-846 5030B	1	04/03/2003 01:13	Martha L Seidel	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4020541

Collected:03/28/2003 13:47 by FT

Account Number: 10904

Submitted: 04/01/2003 09:05
Reported: 04/08/2003 at 19:32
Discard: 05/09/2003
C-3-W-030328 Grab Water

ChevronTexaco
6001 Bollinger Canyon Rd L4310

San Ramon CA 94583

Facility# 93864 Job# 386358 GRD
5101 Telegraph - Oakland T0600100343 C-3

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01729	TPH-GRO - Waters					
01730	TPH-GRO - Waters	n.a.	2,400.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time. A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
02159	BTEX, MTBE					
02161	Benzene	71-43-2	N.D.	2.5	ug/l	5
02164	Toluene	108-88-3	N.D.	2.5	ug/l	5
02166	Ethylbenzene	100-41-4	5.5	2.5	ug/l	5
02171	Total Xylenes	1330-20-7	N.D.	7.5	ug/l	5
02172	Methyl tert-Butyl Ether	1634-04-4	N.D.	13.	ug/l	5
	A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
	Due to the nature of the sample matrix, normal reporting limits were not attained.					

State of California Lab Certification No. 2116

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01729	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	04/03/2003 20:27	Melissa D Mann	1
02159	BTEX, MTBE	SW-846 8021B	1	04/04/2003 02:27	Linda C Pape	5
01146	GC VOA Water Prep	SW-846 5030B	1	04/03/2003 20:27	Melissa D Mann	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. MW 4020542

Collected: 03/28/2003 10:44 by PT

Account Number: 10904

Submitted: 04/01/2003 09:05
Reported: 04/08/2003 at 19:32
Discard: 05/09/2003
MW-1-W-030328 Grab Water

ChevronTexaco
6001 Bollinger Canyon Rd L4310

San Ramon CA 94583

Facility# 93864 Job# 386358 GRD
5101 Telegraph - Oakland T0600100343 MW-1

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01729	TPH-GRO - Waters					
01730	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time. A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
02159	BTEX, MTBE					
02161	Benzene	71-43-2	N.D.	0.50	ug/l	1
02164	Toluene	108-88-3	N.D.	0.50	ug/l	1
02166	Ethylbenzene	100-41-4	N.D.	0.50	ug/l	1
02171	Total Xylenes	1330-20-7	N.D.	1.5	ug/l	1
02172	Methyl tert-Butyl Ether	1634-04-4	N.D.	2.5	ug/l	1
	A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					

State of California Lab Certification No. 2116

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01729	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	04/03/2003 07:32	Linda C Pape	1
02159	BTEX, MTBE	SW-846 8021B	1	04/03/2003 07:32	Linda C Pape	1
01146	GC VOA Water Prep	SW-846 5030B	1	04/03/2003 07:32	Linda C Pape	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4020543

Collected: 03/28/2003 11:23 by FT

Account Number: 10904

Submitted: 04/01/2003 09:05
Reported: 04/08/2003 at 19:32
Discard: 05/09/2003
MW-2-W-030328 Grab Water

ChevronTexaco
6001 Bollinger Canyon Rd L4310

San Ramon CA 94583

Facility# 93864 Job# 386358 GRD
5101 Telegraph - Oakland T0600100343 MW-2

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01729	TPH-GRO - Waters					
01730	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time. A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
02159	BTEX, MTBE					
02161	Benzene	71-43-2	N.D.	0.50	ug/l	1
02164	Toluene	108-88-3	N.D.	0.50	ug/l	1
02166	Ethylbenzene	100-41-4	N.D.	0.50	ug/l	1
02171	Total Xylenes	1330-20-7	N.D.	1.5	ug/l	1
02172	Methyl tert-Butyl Ether	1634-04-4	N.D.	2.5	ug/l	1
	A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					

State of California Lab Certification No. 2116

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01729	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	04/03/2003 08:07	Linda C Pape	1
02159	BTEX, MTBE	SW-846 8021B	1	04/03/2003 08:07	Linda C Pape	1
01146	GC VOA Water Prep	SW-846 5030B	1	04/03/2003 08:07	Linda C Pape	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4020544

Collected:03/28/2003 12:25 by FT

Account Number: 10904

Submitted: 04/01/2003 09:05
Reported: 04/08/2003 at 19:32
Discard: 05/09/2003
MW-3-W-030328 Grab Water

ChevronTexaco
6001 Bollinger Canyon Rd L4310

San Ramon CA 94583

Facility# 93864 Job# 386358 GRD
5101 Telegraph - Oakland T0600100343 MW-3

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01729	TPH-GRO - Waters					
01730	TPH-GRO - Waters	n.a.	3,500.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time. A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
02159	BTEX, MTBE					
02161	Benzene	71-43-2	N.D.	20.	ug/l	5
02164	Toluene	108-88-3	3.3	2.5	ug/l	5
02166	Ethylbenzene	100-41-4	7.3	2.5	ug/l	5
02171	Total Xylenes	1330-20-7	10.	7.5	ug/l	5
02172	Methyl tert-Butyl Ether	1634-04-4	N.D.	13.	ug/l	5
	A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
	Due to the nature of the sample matrix, normal reporting limits were not attained.					

State of California Lab Certification No. 2116

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01729	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	04/03/2003 08:43	Linda C Pape	1
02159	BTEX, MTBE	SW-846 8021B	1	04/03/2003 22:12	Melissa D Mann	5
01146	GC VOA Water Prep	SW-846 5030B	1	04/03/2003 08:43	Linda C Pape	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4020545

Collected:03/28/2003 13:05 by FT

Account Number: 10904

Submitted: 04/01/2003 09:05
Reported: 04/08/2003 at 19:32
Discard: 05/09/2003

ChevronTexaco
6001 Bollinger Canyon Rd L4310

San Ramon CA 94583

MW-5-W-030328 Grab Water

Facility# 93864 Job# 386358 GRD
5101 Telegraph - Oakland T0600100343 MW-5

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01729	TPH-GRO - Waters					
01730	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time. A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					
02159	BTEX, MTBE					
02161	Benzene	71-43-2	N.D.	0.50	ug/l	1
02164	Toluene	108-88-3	N.D.	0.50	ug/l	1
02166	Ethylbenzene	100-41-4	N.D.	0.50	ug/l	1
02171	Total Xylenes	1330-20-7	N.D.	1.5	ug/l	1
02172	Methyl tert-Butyl Ether	1634-04-4	N.D.	2.5	ug/l	1
	A site-specific MSD sample was not submitted for the project. A LCS/LCSD was performed to demonstrate precision and accuracy at a batch level.					

State of California Lab Certification No. 2116

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01729	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	04/03/2003 09:19	Melissa D Mann	1
02159	BTEX, MTBE	SW-846 8021B	1	04/03/2003 09:19	Melissa D Mann	1
01146	GC VOA Water Prep	SW-846 5030B	1	04/03/2003 09:19	Melissa D Mann	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Quality Control Summary

Client Name: ChevronTexaco Group Number: 846810
Reported: 04/08/03 at 07:32 PM

Laboratory Compliance Quality Control

Analysis Name	Blank Result	Blank MDL	Report Units	LCS %REC	LCSD %REC	LCS/LCSD Limits	RPD	RPD Max
Batch number: 03092A56A	Sample number(s): 4020540,4020542-4020545							
TPH-GRO - Waters	N.D.	50.	ug/l	86	88	70-130	2	30
Benzene	N.D.	.5	ug/l	115	105	80-118	9	30
Toluene	N.D.	.5	ug/l	113	102	82-119	10	30
Ethylbenzene	N.D.	.5	ug/l	114	104	81-119	9	30
Total Xylenes	N.D.	1.5	ug/l	115	105	82-120	9	30
Methyl tert-Butyl Ether	N.D.	2.5	ug/l	118	105	79-127	11	30
Batch number: 03092A56B	Sample number(s): 4020541,4020544							
TPH-GRO - Waters	N.D.	50.	ug/l	86	88	70-130	2	30
Benzene	N.D.	.5	ug/l	115	105	80-118	9	30
Toluene	N.D.	.5	ug/l	113	102	82-119	10	30
Ethylbenzene	N.D.	.5	ug/l	114	104	81-119	9	30
Total Xylenes	N.D.	1.5	ug/l	115	105	82-120	9	30
Methyl tert-Butyl Ether	N.D.	2.5	ug/l	118	105	79-127	11	30

Sample Matrix Quality Control

Analysis Name	MS %REC	MSD %REC	MS/MSD Limits	RPD	RPD MAX	BKG Conc	DUP Conc	DUP RPD	Dup RPD Max
Batch number: 03092A56A	Sample number(s): 4020540,4020542-4020545								
TPH-GRO - Waters	98		70-130						
Benzene	107		67-136						
Toluene	105		78-129						
Ethylbenzene	107		75-133						
Total Xylenes	107		86-132						
Methyl tert-Butyl Ether	102		66-136						
Batch number: 03092A56B	Sample number(s): 4020541,4020544								
TPH-GRO - Waters	98		70-130						
Benzene	107		67-136						
Toluene	105		78-129						
Ethylbenzene	107		75-133						
Total Xylenes	107		86-132						
Methyl tert-Butyl Ether	102		66-136						

Surrogate Quality Control

Analysis Name: BTEX, MTBE
Batch number: 03092A56A

	Trifluorotoluene-F	Trifluorotoluene-P
4020540	78	106
4020542	76	108
4020543	79	108
4020544	128	
4020545	76	108
Blank	80	106

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Quality Control Summary

Client Name: ChevronTexaco
Group Number: 846810
Reported: 04/08/03 at 07:32 PM

Surrogate Quality Control

LCS	75	107
LCSD	81	107
MS	84	105
Limits:	57-146	66-136

Analysis Name: BTEX, MTBE
Batch number: 03092A56B

	Trifluorotoluene-F	Trifluorotoluene-P
4020541	104	101
4020544		108
Blank	78	106
LCS	75	107
LCSD	81	107
MS	84	105
Limits:	57-146	66-136

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Lancaster Laboratories
2425 New Holland Pike • Lancaster, PA 17601

Explanation of Symbols and Abbreviations

The following defines common symbols and abbreviations used in reporting technical data:

N.D.	none detected	**BMQL**	Below Minimum Quantitation Level
TNTC	Too Numerous To Count	**MPN**	Most Probable Number
IU	International Units	**CP Units**	cobalt-chloroplatinate units
umhos/cm	micromhos/cm	**NTU**	nephelometric turbidity units
C	degrees Celsius	**F**	degrees Fahrenheit
meq	milliequivalents	**lb.**	pound(s)
g	gram(s)	**kg**	kilogram(s)
ug	microgram(s)	**mg**	milligram(s)
ml	milliliter(s)	**l**	liter(s)
m3	cubic meter(s)	**ul**	microliter(s)

< less than - The number following the sign is the limit of quantitation, the smallest amount of analyte which can be reliably determined using this specific test.

> greater than

J estimated value – The result falls within the Method Detection Limit (MDL) and Limit of Quantitation (LOQ).

ppm parts per million - One ppm is equivalent to one milligram per kilogram (mg/kg), or one gram per million grams. For aqueous liquids, ppm is usually taken to be equivalent to milligrams per liter (mg/l), because one liter of water has a weight very close to a kilogram. For gases or vapors, one ppm is equivalent to one microliter of gas per liter of gas.

ppb parts per billion

Dry weight basis Results printed under this heading have been adjusted for moisture content. This increases the analyte weight concentration to approximate the value present in a similar sample without moisture. All other results are reported on an as-received basis.

U.S. EPA CLP Data Qualifiers:

Organic Qualifiers

A	TIC is a possible aldol-condensation product
B	Analyte was also detected in the blank
C	Pesticide result confirmed by GC/MS
D	Compound quantitated on a diluted sample
E	Concentration exceeds the calibration range of the instrument
N	Presumptive evidence of a compound (TICs only)
P	Concentration difference between primary and confirmation columns >25%
U	Compound was not detected
X,Y,Z	Defined in case narrative

Inorganic Qualifiers

B	Value is <CRDL, but ≥IDL
E	Estimated due to interference
M	Duplicate injection precision not met
N	Spike sample not within control limits
S	Method of standard additions (MSA) used for calculation
U	Compound was not detected
W	Post digestion spike out of control limits
*****	Duplicate analysis not within control limits
+	Correlation coefficient for MSA <0.995

Analytical test results for methods listed on the laboratories' accreditation scope meet all requirements of NELAC unless otherwise noted under the individual analysis.

Measurement uncertainty values, as applicable, are available upon request.

Tests results relate only to the sample tested. Clients should be aware that a critical step in a chemical or microbiological analysis is the collection of the sample. Unless the sample analyzed is truly representative of the bulk of material involved, the test results will be meaningless. If you have questions regarding the proper techniques of collecting samples, please contact us. We cannot be held responsible for sample integrity, however, unless sampling has been performed by a member of our staff. This report shall not be reproduced except in full, without the written approval of the laboratory.