CONESTOGA-ROVERS & ASSOCIATES

5900 Hollis Street, Suite A
Emeryville, California 94608
Telephone: (510) 420-0700 Fax: (510) 420-9170
www.CRAworld.com

TRANSMITTAL

DATE: August 4, 2011

REFERENCE NO.: 240781

PROJECT NAME: 2703 Martin Luther King Jr. Way, Oakland

TO: Jerry Wickham
Alameda County Environmental Health
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502-6577

RECEIVED
9:36 am, Aug 09, 2011
Alameda County
Environmental Health

Please find enclosed:
- ☐ Draft
- ☐ Originals
- ☐ Prints
- ☒ Final
- ☐ Other

Sent via:
- ☐ Mail
- ☐ Overnight Courier
- ☐ Same Day Courier
- ☒ Other GeoTracker and Alameda County FTP

QUANTITY	DESCRIPTION
1	Groundwater Monitoring Report – Second Quarter 2011

- ☐ As Requested
- ☐ For Your Use
- ☒ For Review and Comment
- ☐
- ☐

COMMENTS:
If you have any questions regarding the contents of this document, please contact Peter Schaefer at (510) 420-3319.

Copy to: Denis Brown, Shell Oil Products US (electronic copy)
Rodney & Janet Kwan, Auto Tech West, 2703 Martin Luther King Jr. Way, Oakland, CA 94612
Scott Merillat, 664 27th Street, Oakland, CA 94612
Monique Oatis, 670 27th Street, Oakland, CA 94612
Jack Chang, 559 9th Avenue, San Francisco, CA 94118-3716

Completed by: Peter Schaefer Signed: Peter Schaefer

Filing: **Correspondence File**

Denis L. Brown
Shell Oil Products US
HSE – Environmental Services
20945 S. Wilmington Ave.
Carson, CA 90810-1039
Tel (707) 865 0251
Fax (707) 865 2542
Email denis.l.brown@shell.com

Jerry Wickham
Alameda County Environmental Health
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502-6577

Re: Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, California
SAP Code 129449
Incident No. 97093397
ACEH Case No. RO0000145

Dear Mr. Wickham:

The attached document is provided for your review and comment. Upon information and belief, I declare, under penalty of perjury, that the information contained in the attached document is true and correct.

If you have any questions or concerns, please call me at (707) 865-0251.

Sincerely,

Denis L. Brown
Senior Program Manager

GROUNDWATER MONITORING REPORT - SECOND QUARTER 2011

FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY
OAKLAND, CALIFORNIA

SAP CODE 129449
INCIDENT NO. 97093397
AGENCY NO. RO0000145

Prepared by:
Conestoga-Rovers & Associates

5900 Hollis Street, Suite A
Emeryville, California
U.S.A. 94608

Office: (510) 420-0700
Fax: (510) 420-9170

web: http://www.CRAworld.com

AUGUST 4, 2011
REF. NO. 240781 (20)
This report is printed on recycled paper.

TABLE OF CONTENTS

LIST OF FIGURES
(Following Text)

LIST OF TABLES
(Following Text)

LIST OF APPENDICES

1.0 INTRODUCTION

Conestoga-Rovers & Associates (CRA) prepared this report on behalf of Equilon Enterprises LLC dba Shell Oil Products US (Shell).

1.1 SITE INFORMATION

Site Address	2703 Martin Luther King Jr. Way, Oakland
Site Use	Auto repair shop
Shell Project Manager	Denis Brown
CRA Project Manager	Peter Schaefer
Lead Agency and Contact	ACEH, Jerry Wickham
Agency Case No.	RO0000145
Shell SAP Code	129449
Shell Incident No.	97093397

Date of most recent agency correspondence was June 16, 2011 (electronic).

2.0 SITE ACTIVITIES, FINDINGS, AND DISCUSSION

2.1 CURRENT QUARTER'S ACTIVITIES

Blaine Tech Services, Inc. (Blaine) gauged and sampled the wells according to the modified monitoring program for this site.

CRA prepared a vicinity map (Figure 1), a groundwater contour and chemical concentration map (Figure 2), and a groundwater data table (Table 1). Blaine's field notes are presented in Appendix A, and the laboratory report is presented in Appendix B.

CRA received an executed access agreement from the property owner of 663 28th Street, Oakland on May 18, 2011. We have made numerous attempts to contact the property owner by telephone to coordinate removal of the animal pens and debris in the rear of the property to allow us to complete the investigation proposed in our October 5, 2010 *Subsurface Investigation Work Plan*, but have received no response. On July 13, 2011, we

sent a letter to the property owner requesting removal of the animal pens and debris in the rear of the property, but to date have received no response. We have delayed implementation of the shallow excavation proposed in our March 4, 2011 *Subsurface Investigation Report and Revised Remedial Action Plan* (RAP) pending completion of the investigation at 663 28th Street property.

On April 25, 2011, CRA received a request from the property owner at 664 27th Street, Oakland to destroy a soil vapor probe (V-8) on the property. We forwarded the request to Alameda County Environmental Health (ACEH) for approval; however, their May 16, 2011 electronic correspondence asked that the probe remain in place and indicated that the probe would be needed to monitor the effects of planned cleanup activities. The property owner's subsequent May 19, 2011 electronic correspondence indicated that the soil vapor probe's surface completion is a tripping hazard and that the cement around the well box cap is crumbling. CRA has attempted to coordinate repair of the well box, and ACEH's June 16, 2011 electronic correspondence requested that the property owner allow CRA to complete repairs, but we have been unable to schedule repairs with the property owner, who continues to insist that the probe be removed.

2.2 CURRENT QUARTER'S FINDINGS

Groundwater Flow Direction	Variable
Hydraulic Gradient	Variable
Depth to Water	6.25 to 8.85 feet below top of well casing

2.3 PROPOSED ACTIVITIES

Blaine will gauge and sample wells according to the established monitoring program for this site. As wells MW-9 through MW-11 have been sampled quarterly for four quarters, they will now be monitored semiannually in accordance with the site groundwater monitoring program. This site is monitored semiannually during the second and fourth quarters, and CRA will issue groundwater monitoring reports semiannually following the sampling events.

CRA's March 4, 2011 RAP proposed excavating and disposing of shallow soils in the area of the former waste oil aboveground storage tank behind the former service station building and adjacent off site properties. As stated above, we have not been able to coordinate removal of the animal pens and debris in the rear of 663 28th Street, Oakland

to complete the investigation proposed in our October 5, 2010 *Subsurface Investigation Work Plan,* and to conduct any subsequent excavation which might be needed on the property. We will proceed with the planned activities upon receiving viable access to 663 28th Street, Oakland and conducting the approved investigation on that property.

All of Which is Respectfully Submitted,
CONESTOGA-ROVERS & ASSOCIATES

Peter Schaefer, CHG, CEG

Aubrey K. Cool, PG

FIGURES

09/16/10



I:\Shell\6-chars\2407--\240781-Oakland 2703 Martin Luther King\240781-FIGURES\240781 VICINITY.AI

FIGURE 1

Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, California

CONESTOGA-ROVERS & ASSOCIATES

Vicinity Map

08/02/2011

Groundwater Contour and Chemical Concentration Map

May 31, 2011

28TH STREET

Oakland Public Schools
2850 West St.

School Access Gate, ~345'; on South Side of 29th St.

Grass Playing Field

Asphalt Surface

Residential
665 28th St.

Residential
683 28th St.

Residential
679 28th St.

Residential
673 28th St.

Residential
669 28th St.

Residential
663 28th St.

Residential
665 28th St.

Vacant Lot
2727-29 Martin Luther King

Residential
2719-23 Martin Luther King

Residential
672 27th St.

Residential
670 27th St.

Residential
668 27th St.

Residential
664 27th St.

Carport

Building

Former Vent Lines

Former USTs

Former Dispensers

Former Shell Station
2703 Martin Luther King

Gate

Driveway

Median

27TH STREET

MARTIN LUTHER KING JR. WAY

	ELEV	TPHg	Benzene
MW-1	22.26	NS	
MW-2	21.02	NS	
MW-3	20.98	NS	
MW-4	22.17	11,000	3,200
MW-5	22.09	72,000	5,800
MW-6	22.35	33,000	6,200
MW-7	22.17	6,200	530
MW-8	22.03	10,000	260
MW-9	19.72	12,000	49
MW-10	21.29	2,400	2.0
MW-11	19.04	ND	ND
MW-12	22.36	ND	ND
MW-14	19.24	21,000	460
V-1	22.42^	160	ND
V-2	21.83^	36,000	510

21.00
20.00
22.00
21.00
22.00
21.00
21.00
20.00
21.00

N

0 15 30 60

Scale (ft)

EXPLANATION

- MW-1 — Monitoring well location
- V-1 — Soil vapor well location (07/1996) (not used in contouring)
- Electrical line (E)
- Telecommunication line (T)
- Gas line (G)
- Sanitary sewer line (SAN)
- Water line (W)
- Unknown utility line (?)
- XX.XX — Groundwater elevation contour, in feet above mean sea level (msl)

Well
ELEV
TPHg
Benzene

- Well designation
- Groundwater elevation, in feet above msl
- TPHg and benzene concentrations are in micrograms per liter

Notes:
ND = Not detected
NS = Not sampled
^ = Vapor wells not used in contouring

Basemap from Virgil Chavez Land Surveying and Alameda County Assessors Parcel Map

CONESTOGA-ROVERS & ASSOCIATES

Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, California

FIGURE
2

I:\Shell\6-chars\2407--\240781-Oakland 2703 Martin Luther King\240781-REPORTS\240781-RPT20\240781 2QM11-GW.DWG

TABLE

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*
MW-1 (B-11)	08/02/1996	---	---	---	---	---	---	---	---	---	---	---	23.53	---	---	---
MW-1 (B-11)	08/05/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	8.76	14.77	---
MW-1 (B-11) (D)	08/05/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	---	---	---
MW-1 (B-11)	10/17/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	9.88	13.65	---
MW-1 (B-11)	01/08/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	6.82	16.71	---
MW-1 (B-11)	04/07/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	7.89	15.64	---
MW-1 (B-11)	07/02/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	8.71	14.82	---
MW-1 (B-11)	10/24/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	9.26	14.27	---
MW-1 (B-11)	01/09/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	7.94	15.59	---
MW-1 (B-11)	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	7.21	16.32	---
MW-1 (B-11)	07/14/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	7.78	15.75	---
MW-1 (B-11)	10/01/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	8.39	15.14	---
MW-1 (B-11)	01/18/1999	<50.0	<0.500	0.785	<0.500	<0.500	2.36	---	---	---	---	---	23.53	8.28	15.25	---
MW-1 (B-11)	04/29/1999	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.53	8.41	15.12	---
MW-1 (B-11)	08/23/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.53	8.17	15.36	---
MW-1 (B-11)	10/06/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<5.00	---	---	---	---	---	23.53	9.37	14.16	---
MW-1 (B-11)	01/27/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.53	7.52	16.01	---
MW-1 (B-11)	04/18/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.53	7.66	15.87	---
MW-1 (B-11)	07/19/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.53	7.81	15.72	---
MW-1 (B-11)	10/24/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.53	8.33	15.20	---
MW-1 (B-11)	01/04/2001	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.53	8.33	15.20	---
MW-1 (B-11)	05/03/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.53	7.83	15.70	---
MW-1 (B-11)	07/09/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.53	8.60	14.93	---
MW-1	10/18/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.53	9.01	14.52	0.2
MW-1	01/24/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.53	7.68	15.85	2.1
MW-1	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.53	7.38	16.15	1.1
MW-1	07/18/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.53	7.75	15.78	2.2
MW-1	10/21/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	29.53	8.10	21.43	1.6
MW-1	01/21/2003	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	29.53	7.82	21.71	0.6
MW-1	04/17/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<5.0	---	---	---	---	29.53	7.76	21.77	1.7

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-1	07/22/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	29.53	7.87	21.66	1.5
MW-1	10/20/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	29.53	8.67	20.86	0.8
MW-1	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	29.53	8.28	21.25	---
MW-1	01/22/2004	---	---	---	---	---	---	---	---	---	---	---	29.53	8.50	21.03	1.1
MW-1	04/01/2004	---	---	---	---	---	---	---	---	---	---	---	29.53	7.98	21.55	---
MW-1	07/13/2004	---	---	---	---	---	---	---	---	---	---	---	29.53	8.30	21.23	---
MW-1	10/26/2004	---	---	---	---	---	---	---	---	---	---	---	29.53	8.27	21.26	---
MW-1	01/13/2005	---	---	---	---	---	---	---	---	---	---	---	29.53	6.92	22.61	---
MW-1	04/28/2005	---	---	---	---	---	---	---	---	---	---	---	29.53	7.18	22.35	---
MW-1	08/01/2005	---	---	---	---	---	---	---	---	---	---	---	29.53	7.43	22.10	---
MW-1	10/05/2005	---	---	---	---	---	---	---	---	---	---	---	29.53	7.55	21.98	---
MW-1	01/11/2006	---	---	---	---	---	---	---	---	---	---	---	29.54	5.35	24.19	---
MW-1	05/26/2006	<50.0	<0.500	<0.500	<0.500	<0.500	---	<0.500	<10.0	<0.500	<0.500	<0.500	29.54	6.81	22.73	0.78
MW-1	08/30/2006	---	---	---	---	---	---	---	---	---	---	---	29.54	7.77	21.77	---
MW-1	11/08/2006	---	---	---	---	---	---	---	---	---	---	---	29.54	8.39	21.15	---
MW-1	02/22/2007	---	---	---	---	---	---	---	---	---	---	---	29.54	7.11	22.43	---
MW-1	05/29/2007	---	---	---	---	---	---	---	---	---	---	---	29.54	7.20	22.34	---
MW-1	08/27/2007	---	---	---	---	---	---	---	---	---	---	---	29.54	7.86	21.68	---
MW-1	11/08/2007	---	---	---	---	---	---	---	---	---	---	---	29.54	7.89	21.65	---
MW-1	02/20/2008	---	---	---	---	---	---	---	---	---	---	---	29.54	7.38	22.16	---
MW-1	05/01/2008	---	---	---	---	---	---	---	---	---	---	---	29.54	7.58	21.96	---
MW-1	08/12/2008	---	---	---	---	---	---	---	---	---	---	---	29.54	8.85	20.69	---
MW-1	11/26/2008	---	---	---	---	---	---	---	---	---	---	---	29.54	8.90	20.64	---
MW-1	02/03/2009	---	---	---	---	---	---	---	---	---	---	---	29.54	8.51	21.03	---
MW-1	06/02/2009	---	---	---	---	---	---	---	---	---	---	---	29.54	8.45	21.09	---
MW-1	11/10/2009	---	---	---	---	---	---	---	---	---	---	---	29.54	8.89	20.65	---
MW-1	05/10/2010	---	---	---	---	---	---	---	---	---	---	---	29.54	7.22	22.32	---
MW-1	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	29.54	7.88	21.66	---
MW-1	12/03/2010	---	---	---	---	---	---	---	---	---	---	---	29.54	7.98	21.56	---
MW-1	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	29.54	7.52	22.02	---

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*
MW-1	**05/31/2011**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**29.54**	**7.28**	**22.26**	**---**
MW-2 (B-12)*	07/17/1996	<50	<0.50	0.69	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	---	---	---
MW-2 (B-12)*	08/05/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	8.35	14.12	---
MW-2 (B-12)*	10/17/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	9.32	13.15	---
MW-2 (B-12) (D)*	10/17/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	---	---	---
MW-2 (B-12)*	01/08/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	6.80	15.67	---
MW-2 (B-12) (D)*	01/08/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	---	---	---
MW-2 (B-12)*	04/07/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	7.81	14.66	---
MW-2 (B-12)*	07/02/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	8.27	14.20	---
MW-2 (B-12)*	10/24/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	9.12	13.35	---
MW-2 (B-12)*	01/09/1998	<50	<0.50	<0.50	<0.50	<0.50	6.3	---	---	---	---	---	22.47	7.41	15.06	---
MW-2 (B-12)*	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	6.59	15.88	---
MW-2 (B-12)*	07/14/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	7.49	14.98	---
MW-2 (B-12)*	10/01/1998	<50	<0.50	<0.50	<0.50	0.59	<2.5	---	---	---	---	---	22.47	8.58	13.89	---
MW-2 (B-12)*	01/18/1999	<50.0	<0.500	0.971	<0.500	<0.500	2.47	---	---	---	---	---	22.47	8.68	13.79	---
MW-2 (B-12)*	04/29/1999	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	22.47	8.62	13.85	---
MW-2 (B-12)*	08/23/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	22.47	7.43	15.04	---
MW-2 (B-12)*	10/06/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<5.00	---	---	---	---	---	22.47	9.00	13.47	---
MW-2 (B-12)*	01/27/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	22.47	8.15	14.32	---
MW-2 (B-12)*	04/18/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	22.47	7.04	15.43	---
MW-2 (B-12)*	07/19/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	22.47	7.13	15.34	---
MW-2 (B-12)*	10/24/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	22.47	8.78	13.69	---
MW-2 (B-12)*	01/04/2001	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	22.47	8.33	14.14	---
MW-2 (B-12)*	05/03/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.47	7.24	15.23	---
MW-2 (B-12)*	07/09/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.47	8.55	13.92	---
MW-2	10/18/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.47	9.42	13.05	---
MW-2	01/24/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.47	7.23	15.24	---
MW-2	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.47	6.90	15.57	---
MW-2	07/18/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.47	7.97	14.50	---

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-2	10/21/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	28.47	8.62	19.85	---
MW-2	01/21/2003	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	28.47	7.08	21.39	---
MW-2	04/17/2003	<50	<0.50	<0.50	0.98	2.5	---	<5.0	---	---	---	---	28.47	6.94	21.53	---
MW-2	07/22/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	28.47	8.10	20.37	---
MW-2	10/20/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	28.47	9.09	19.38	---
MW-2	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	28.47	7.28	21.19	---
MW-2	01/22/2004	---	---	---	---	---	---	---	---	---	---	---	28.47	8.99	19.48	2.8
MW-2	04/01/2004	---	---	---	---	---	---	---	---	---	---	---	28.47	6.88	21.59	---
MW-2	07/13/2004	---	---	---	---	---	---	---	---	---	---	---	28.47	8.28	20.19	---
MW-2	10/26/2004	---	---	---	---	---	---	---	---	---	---	---	28.47	8.43	20.04	---
MW-2	01/13/2005	---	---	---	---	---	---	---	---	---	---	---	28.47	6.52	21.95	---
MW-2	04/28/2005	---	---	---	---	---	---	---	---	---	---	---	28.47	6.38	22.09	---
MW-2	08/01/2005	---	---	---	---	---	---	---	---	---	---	---	28.47	7.73	20.74	---
MW-2	10/05/2005	---	---	---	---	---	---	---	---	---	---	---	28.47	8.47	20.00	---
MW-2	01/11/2006	---	---	---	---	---	---	---	---	---	---	---	28.48	6.30	22.18	---
MW-2	05/26/2006	59.9	<0.500	<0.500	<0.500	<0.500	---	<0.500	<10.0	<0.500	<0.500	<0.500	28.48	6.84	21.64	3.02
MW-2	08/30/2006	---	---	---	---	---	---	---	---	---	---	---	28.48	8.11	20.37	---
MW-2	11/08/2006	---	---	---	---	---	---	---	---	---	---	---	28.48	8.61	19.87	---
MW-2	02/22/2007	---	---	---	---	---	---	---	---	---	---	---	28.48	6.92	21.56	---
MW-2	05/29/2007	---	---	---	---	---	---	---	---	---	---	---	28.48	7.32	21.16	---
MW-2	08/27/2007	---	---	---	---	---	---	---	---	---	---	---	28.48	8.38	20.10	---
MW-2	11/08/2007	---	---	---	---	---	---	---	---	---	---	---	28.48	8.58	19.90	---
MW-2	02/20/2008	---	---	---	---	---	---	---	---	---	---	---	28.48	6.48	22.00	---
MW-2	05/01/2008	---	---	---	---	---	---	---	---	---	---	---	28.48	19.00	9.48	---
MW-2	08/12/2008	---	---	---	---	---	---	---	---	---	---	---	28.48	8.53	19.95	---
MW-2	11/26/2008	---	---	---	---	---	---	---	---	---	---	---	28.48	8.88	19.60	---
MW-2	02/03/2009	---	---	---	---	---	---	---	---	---	---	---	28.48	8.20	20.28	---
MW-2	06/02/2009	---	---	---	---	---	---	---	---	---	---	---	28.48	7.50	20.98	---
MW-2	11/10/2009	---	---	---	---	---	---	---	---	---	---	---	28.48	8.69	19.79	---
MW-2	05/10/2010	---	---	---	---	---	---	---	---	---	---	---	28.48	7.09	21.39	---

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-2	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	28.48	8.70	19.78	---
MW-2	12/03/2010	---	---	---	---	---	---	---	---	---	---	---	28.48	8.22	20.26	---
MW-2	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	28.48	6.40	22.08	---
MW-2	**05/31/2011**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**28.48**	**7.46**	**21.02**	**---**
MW-3	04/25/2001	---	---	---	---	---	---	---	---	---	---	---	22.30	7.16	15.14	---
MW-3	05/03/2001	<100	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.30	7.28	15.02	---
MW-3	07/09/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.30	8.45	13.85	---
MW-3	10/18/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.30	9.44	12.86	---
MW-3	01/24/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.30	5.88	16.42	---
MW-3	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.30	6.68	15.62	---
MW-3	07/18/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	22.30	7.63	14.67	---
MW-3	10/21/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	28.30	8.56	19.74	---
MW-3	01/21/2003	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	28.30	6.95	21.35	---
MW-3	04/17/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<5.0	---	---	---	---	28.30	6.77	21.53	---
MW-3	07/22/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	28.30	7.92	20.38	---
MW-3	10/20/2003	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	28.30	9.12	19.18	---
MW-3	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	28.30	7.21	21.09	---
MW-3	01/22/2004	---	---	---	---	---	---	---	---	---	---	---	28.30	9.00	19.30	0.6
MW-3	04/01/2004	---	---	---	---	---	---	---	---	---	---	---	28.30	6.65	21.65	---
MW-3	07/13/2004	---	---	---	---	---	---	---	---	---	---	---	28.30	8.24	20.06	---
MW-3	10/26/2004	---	---	---	---	---	---	---	---	---	---	---	28.30	8.50	19.80	---
MW-3	01/13/2005	---	---	---	---	---	---	---	---	---	---	---	28.30	6.32	21.98	---
MW-3	04/28/2005	---	---	---	---	---	---	---	---	---	---	---	28.30	6.05	22.25	---
MW-3	08/01/2005	---	---	---	---	---	---	---	---	---	---	---	28.30	7.65	20.65	---
MW-3	10/05/2005	---	---	---	---	---	---	---	---	---	---	---	28.30	8.31	19.99	---
MW-3	01/11/2006	---	---	---	---	---	---	---	---	---	---	---	28.30	6.10	22.20	---
MW-3	05/26/2006	<50.0	<0.500	<0.500	<0.500	<0.500	---	<0.500	<10.0	2.87	<0.500	<0.500	28.30	6.72	21.58	1.46
MW-3	08/30/2006	---	---	---	---	---	---	---	---	---	---	---	28.30	8.12	20.18	---
MW-3	11/08/2006	---	---	---	---	---	---	---	---	---	---	---	28.30	8.71	19.59	---

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-3	02/22/2007	---	---	---	---	---	---	---	---	---	---	---	28.30	6.78	21.52	---
MW-3	05/29/2007	---	---	---	---	---	---	---	---	---	---	---	28.30	7.20	21.10	---
MW-3	08/27/2007	---	---	---	---	---	---	---	---	---	---	---	28.30	8.18	20.12	---
MW-3	11/08/2007	---	---	---	---	---	---	---	---	---	---	---	28.30	8.41	19.89	---
MW-3	02/20/2008	---	---	---	---	---	---	---	---	---	---	---	28.30	6.31	21.99	---
MW-3	05/01/2008	---	---	---	---	---	---	---	---	---	---	---	28.30	7.52	20.78	---
MW-3	08/12/2008	---	---	---	---	---	---	---	---	---	---	---	28.30	8.32	19.98	---
MW-3	11/26/2008	---	---	---	---	---	---	---	---	---	---	---	28.30	8.71	19.59	---
MW-3	02/03/2009	---	---	---	---	---	---	---	---	---	---	---	28.30	8.08	20.22	---
MW-3	06/02/2009	---	---	---	---	---	---	---	---	---	---	---	28.30	7.28	21.02	---
MW-3	11/10/2009	---	---	---	---	---	---	---	---	---	---	---	28.30	8.72	19.58	---
MW-3	05/10/2010	---	---	---	---	---	---	---	---	---	---	---	28.30	6.71	21.59	---
MW-3	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	28.30	8.59	19.71	---
MW-3	12/03/2010	---	---	---	---	---	---	---	---	---	---	---	28.30	8.26	20.04	---
MW-3	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	28.30	6.12	22.18	---
MW-3	**05/31/2011**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**---**	**28.30**	**7.32**	**20.98**	**---**
MW-4	04/25/2001	---	---	---	---	---	---	---	---	---	---	---	22.51	7.05	15.46	---
MW-4	05/03/2001	8,000	3,500	24	37	350	---	<200	---	---	---	---	22.51	6.66	15.85	---
MW-4	07/09/2001	16,000	4,100	32	890	790	---	<200	---	---	---	---	22.51	8.28	14.23	---
MW-4	10/18/2001	12,000	3,300	<20	430	220	---	<200	---	---	---	---	22.51	9.40	13.11	---
MW-4	01/24/2002	5,500	1,200	<5.0	280	240	---	<50	---	---	---	---	22.51	5.73	16.78	---
MW-4	04/04/2002	2,000	350	1.4	13	7.8	---	<10	---	---	---	---	22.51	5.62	16.89	---
MW-4	07/18/2002	3,400	440	1.3	200	98	---	<5.0	---	---	---	---	22.51	6.94	15.57	---
MW-4	10/21/2002	16,000	3,100	11	1,200	970	---	<5.0	---	---	---	---	28.51	8.04	20.47	---
MW-4	01/21/2003	3,600	720	3.9	110	58	---	<25	---	---	---	---	28.51	6.10	22.41	---
MW-4	04/17/2003	3,700	810	<5.0	140	17	---	<50	---	---	---	---	28.51	5.97	22.54	---
MW-4	07/22/2003	3,700	450	<2.5	110	7.9	---	<2.5	---	---	---	---	28.51	6.37	22.14	---
MW-4	10/20/2003	11,000 c	2,500	<20	550	95	---	<20	---	---	---	---	28.51	8.99	19.52	---
MW-4	01/13/2004	6,600	1,500	<10	41	37	---	<10	---	---	---	---	28.51	6.67	21.84	---

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-4	01/22/2004	---	---	---	---	---	---	---	---	---	---	---	28.51	8.80	19.71	0.3
MW-4	04/01/2004	9,500	2,100	12	170	30	---	---	---	---	---	---	28.51	6.28	22.23	0.1
MW-4	07/13/2004	12,000	3,600	39	160	58	---	<25	<250	<100	<100	<100	28.51	8.20	20.31	0.1
MW-4	10/26/2004	11,000	2,800	<25	100	<50	---	---	---	---	---	---	28.51	8.00	20.51	0.6
MW-4	01/13/2005	12,000	2,200	14	110	43	---	---	---	---	---	---	28.51	6.03	22.48	0.1
MW-4	04/28/2005	8,600	2,300	27	200	49	---	---	---	---	---	---	28.51	5.93	22.58	3.71
MW-4	08/01/2005	11,000	3,900	57	180	47	---	<10	<100	<40	<40	<40	28.51	6.20	22.31	---
MW-4	10/05/2005	9,400	3,300	45	88	33	---	---	---	---	---	---	28.51	8.22	20.29	2.76
MW-4	01/11/2006	3,900 h	1,700 h	14	95	78	---	<0.50	32	7.4	<0.50	<0.50	28.51	4.25	24.26	0.6
MW-4	05/26/2006	6,730	455	1.90	56.7	44.8	---	<0.500	<10.0	4.36	<0.500	<0.500	28.51	5.90	22.61	0.54
MW-4	08/30/2006	29,600	2,740	30.0	448	237	---	<0.500	<10.0	<0.500	<0.500	<0.500	28.51	7.98	20.53	0.44/0.46
MW-4	11/08/2006	6,300	1,500	13	130	67	---	---	---	---	---	---	28.51	8.52	19.99	0.05/0.22
MW-4	02/22/2007	11,000	2,200	18	620	310	---	---	---	---	---	---	28.51	5.63	22.88	2.96/2.98
MW-4	05/29/2007	14,000 c, i	3,200	27	640	249.0	---	---	---	---	---	---	28.51	6.60	21.91	0.19/0.11
MW-4	08/27/2007	12,000 i	1,900	19 k	250	80.9 k	---	<25	<250	<50	<50	<50	28.51	8.50	20.01	0.85/1.71
MW-4	11/08/2007	6,400 i	1,400	11 k	70	37.9 k	---	---	---	---	---	---	28.51	8.21	20.30	1.09/2.63
MW-4	02/20/2008	12,000 i	2,700	<20	690	396	---	---	---	---	---	---	28.51	4.86	23.65	0.46/0.12
MW-4	05/01/2008	8,500	2,000	<20	260	62	---	---	---	---	---	---	28.51	7.00	21.51	0.2/0.2
MW-4	08/12/2008	8,400	1,800	22	<20	24	---	<20	<200	<40	<40	<40	28.51	8.31	20.20	0.21/0.68
MW-4	11/26/2008	6,900	1,800	<20	120	<20	---	---	---	---	---	---	28.51	8.94	19.57	0.88/2.18
MW-4	02/03/2009	8,800	1,800	<20	160	96	---	---	---	---	---	---	28.51	7.64	20.87	0.15/0.26
MW-4	06/02/2009	15,000	3,000	58	340	55	---	---	---	---	---	---	28.51	6.82	21.69	0.26/0.65
MW-4	11/10/2009	13,000	2,200	37	180	91	---	<20	<200	<40	<40	<40	28.51	8.38	20.13	0.61/0.57
MW-4	05/10/2010	12,000	3,100	37	570	140	---	---	---	---	---	---	28.51	5.42	23.09	0.26/2.84
MW-4	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	28.51	8.31	20.20	---
MW-4	12/03/2010	6,400	1,600	21	96	68	---	<20	<200	<40	<40	<40	28.51	7.75	20.76	0.52/0.45
MW-4	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	28.51	4.25	24.26	---
MW-4	**05/31/2011**	**11,000**	**3,200**	**61**	**520**	**68**	**---**	**---**	**---**	**---**	**---**	**---**	**28.51**	**6.34**	**22.17**	**1.46/2.63**
MW-5	04/25/2001	---	---	---	---	---	---	---	---	---	---	---	23.54	7.36	16.18	---

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-5	05/03/2001	160,000	12,000	20,000	3,600	23,000	---	<500	---	---	---	---	23.54	7.77	15.77	---
MW-5	07/09/2001	130,000	11,000	19,000	4,500	22,000	---	<500	---	---	---	---	23.54	9.32	14.22	---
MW-5	10/18/2001	120,000	12,000	23,000	4,200	21,000	---	<500	---	---	---	---	23.54	9.39	14.15	0.5
MW-5	01/24/2002	34,000	3,300	3,300	960	6,000	---	<100	---	---	---	---	23.54	7.05	16.49	4.0
MW-5	04/04/2002	32,000	2,100	2,800	730	6,400	---	<200	---	---	---	---	23.54	6.89	16.65	1.0
MW-5	07/18/2002	75,000	7,500	4,700	2,700	15,000	---	<500	---	---	---	---	23.54	8.48	15.06	1.2
MW-5	10/21/2002	140,000	13,000	18,000	4,000	26,000	---	<500	---	---	---	---	29.54	9.21	20.33	1.1
MW-5	01/21/2003	47,000	6,400	3,500	370	8,300	---	<500	---	---	---	---	29.54	7.23	22.31	0.8
MW-5	04/17/2003	93,000	9,700	16,000	3,200	20,000	---	<500	---	---	---	---	29.54	6.61	22.93	0.8
MW-5	07/22/2003	110,000	9,500	15,000	560	23,000	---	<50	---	---	---	---	29.54	8.68	20.86	1.2
MW-5	10/20/2003	88,000	6,600	12,000	1,900	16,000	---	<50	---	---	---	---	29.54	9.71	19.83	0.1
MW-5	01/13/2004	4,600	460	140	<10	930	---	<10	---	---	---	---	29.54	7.30	22.24	---
MW-5	01/22/2004	---	---	---	---	---	---	---	---	---	---	---	29.54	9.51	20.03	0.3
MW-5	04/01/2004	70,000	7,900	11,000	2,100	17,000	---	---	---	---	---	---	29.54	6.80	22.74	0.1
MW-5	07/13/2004	66,000	5,900	10,000	1,900	16,000	---	<50	<500	<200	<200	<200	29.54	9.28	20.26	0.1
MW-5	10/26/2004	6,600	670	110	7.4	2,000	---	---	---	---	---	---	29.54	8.75	20.79	0.8
MW-5	01/13/2005	9,500	1,300	950	360	1,900	---	---	---	---	---	---	29.54	5.87	23.67	6.3
MW-5	04/28/2005	17,000	2,400	1,200	320	3,400	---	---	---	---	---	---	29.54	6.32	23.22	3.54
MW-5	08/01/2005	70,000	6,600	11,000	3,400	17,000	---	<50	<500	<200	<200	<200	29.54	8.27	21.27	---
MW-5	10/05/2005	93,000	8,600	15,000	4,500	23,000	---	---	---	---	---	---	29.54	9.12	20.42	1.43
MW-5	01/11/2006	12,000	1,900	550	2,400	3,800	---	<25	<250	<25	<25	<25	29.61	5.52	24.09	0.6
MW-5	05/26/2006	112,000	6,600	11,100	3,870	19,900 g	---	<0.500	<10.0	5.37	<0.500	<0.500	29.61	7.02	22.59	0.45
MW-5	08/30/2006	281,000	8,050	15,400	4,770	26,800	---	<0.500	<10.0	<0.500	<0.500	60.6	29.61	8.93	20.68	0.55/0.51
MW-5	11/08/2006	83,000	7,000	7,400	3,200	16,000	---	---	---	---	---	---	29.61	9.40	20.21	0.08/0.05
MW-5	02/22/2007	35,000	9,500	13,000	5,300	23,000	---	---	---	---	---	---	29.61	6.87	22.74	1.17/3.17
MW-5	05/29/2007	94,000 i	6,400	9,900	4,300	22,000	---	---	---	---	---	---	29.61	7.85	21.76	0.08/0.19
MW-5	08/27/2007	110,000 i	6,900	11,000	4,300	22,000	---	<100	<1000	<200	<200	<200	29.61	9.13	20.48	0.08/0.22
MW-5	11/08/2007	61,000 i	7,500	5,300	4,700	20,400	---	---	---	---	---	---	29.61	9.27	20.34	2.15/0.65
MW-5	02/20/2008	92,000 i	14,000	14,000	5,900	30,800	---	---	---	---	---	---	29.61	6.02	23.59	0.17/0.18
MW-5	05/01/2008	130,000	8,200	12,000	4,600	24,900	---	---	---	---	---	---	29.61	8.20	21.41	0.2/0.1

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*
MW-5	08/12/2008	150,000	7,600	12,000	8,900	24,800	---	<100	<1,000	<200	<200	<200	29.61	9.42	20.19	0.14/0.51
MW-5	11/26/2008	110,000	7,900	12,000	4,500	27,500	---	---	---	---	---	---	29.61	9.86	19.75	1.26/0.95
MW-5	02/03/2009	130,000	8,500	10,000	4,400	24,000	---	---	---	---	---	---	29.61	8.67	20.94	0.30/0.23
MW-5	06/02/2009	150,000	7,000	10,000	4,600	25,000	---	---	---	---	---	---	29.61	8.02	21.59	0.28/0.28
MW-5	11/10/2009	150,000	6,900	10,000	4,600	26,000	---	<100	<1000	<200	<200	<200	29.61	9.41	20.20	0.48/0.49
MW-5	05/10/2010	80,000	5,700	7,100	4,000	22,000	---	---	---	---	---	---	29.61	6.72	22.89	0.22/0.29
MW-5	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	29.61	9.51	20.10	---
MW-5	12/03/2010	73,000	5,400	8,500	4,100	21,000	---	<100	<1,000	<200	<200	<200	29.61	8.70	20.91	0.39/0.38
MW-5	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	29.61	5.04	24.57	---
MW-5	**05/31/2011**	**72,000**	**5,800**	**7,000**	**4,400**	**23,000**	**---**	**---**	**---**	**---**	**---**	**---**	**29.61**	**7.52**	**22.09**	**0.92/1.21**
MW-6	01/09/2006	---	---	---	---	---	---	---	---	---	---	---	28.60	4.18	24.42	---
MW-6	01/11/2006	150,000	9,300	1,600	5,100	24,000	---	<2.5 h	51 h	17 h	<2.5 h	<2.5 h	28.60	4.50	24.10	3.6
MW-6	05/26/2006	67,300	6,930	870	2,440	7,590 g	---	<5.00	<100	10.1	<5.00	<5.00	28.60	6.10	22.50	0.49
MW-6	08/30/2006	7,060	6,090	1,180	2,040	7,200	---	<0.500	<10.0	<0.500	<0.500	<0.500	28.60	8.05	20.55	0.39/0.56
MW-6	11/08/2006	8,200	1,900	200	350	890	---	---	---	---	---	---	28.60	8.53	20.07	0.12/0.95
MW-6	02/22/2007	49,000	7,300	2,300	3,600	9,500	---	---	---	---	---	---	28.60	5.94	22.66	1.54/2.03
MW-6	05/29/2007	30,000 c, i	4,100	1,000	1,600	4,900	---	---	---	---	---	---	28.60	6.87	21.73	0.11/0.51
MW-6	08/27/2007	36,000 i	2,000	440	1,000	3,400	---	<25	<250	15 k	<50	<50	28.60	8.22	20.38	0.08/0.15
MW-6	11/08/2007	7,000 i	850	130	270	880	---	---	---	---	---	---	28.60	8.32	20.28	0.94/2.48
MW-6	02/20/2008	28,000 i	6,900	1,300	1,900	7,000	---	---	---	---	---	---	28.60	5.03	23.57	0.14/0.09
MW-6	05/01/2008	24,000	4,400	940	1,000	3,500	---	---	---	---	---	---	28.60	7.15	21.45	0.05/0.04
MW-6	08/12/2008	30,000	1,900	380	1,300	3,600	---	<50	<500	<100	<100	<100	28.60	8.49	20.11	0.49/0.99
MW-6	11/26/2008	15,000	2,400	320	590	2,120	---	---	---	---	---	---	28.60	8.93	19.67	0.79/2.30
MW-6	02/03/2009	25,000	3,000	330	790	3,000	---	---	---	---	---	---	28.60	7.69	20.91	0.24/0.09
MW-6	06/02/2009	Well Inaccessible		---	---	---	---	---	---	---	---	---	28.60	---	---	---
MW-6	11/10/2009	19,000	2,500	490	620	2,200	---	<25	<250	<50	<50	<50	28.60	8.47	20.13	2.82/1.98
MW-6	05/10/2010	15,000	4,100	700	790	2,300	---	---	---	---	---	---	28.60	5.64	22.96	0.21/0.35
MW-6	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	28.60	8.54	20.06	---
MW-6	12/03/2010	5,700	1,800	240	250	870	---	<25	<250	<50	<50	<50	28.60	7.88	20.72	0.38/0.53

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*
MW-6	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	28.60	4.08	24.52	---
MW-6	**05/31/2011**	**33,000**	**6,200**	**1,900**	**1,700**	**5,800**	**---**	**---**	**---**	**---**	**---**	**---**	**28.60**	**6.25**	**22.35**	**0.80/2.21**
MW-7	01/09/2006	---	---	---	---	---	---	---	---	---	---	---	29.71	5.50	24.21	---
MW-7	01/11/2006	79,000	9,800	1,800	1,900	20,000	---	<5.0 h	64 h	28 h	<5.0 h	<5.0 h	29.71	5.70	24.01	1.0
MW-7	05/26/2006	98,200	9,620	1,150	3,490	13,400 g	---	<5.00	885	30.8	<5.00	<5.00	29.71	7.24	22.47	0.30
MW-7	08/30/2006	146,000	8,740	980	3,440	15,400	---	<0.500	<10.0	22.7	<0.500	<0.500	29.71	9.03	20.68	0.51/0.46
MW-7	11/08/2006	61,000	6,600	880	2,800	12,000	---	---	---	---	---	---	29.71	9.49	20.22	0.02/0.13
MW-7	02/22/2007	50,000	3,400	910	2,200	13,000	---	---	---	---	---	---	29.71	7.00	22.71	0.96/2.57
MW-7	05/29/2007	26,000 c, i	2,700	320	850	3,590	---	---	---	---	---	---	29.71	8.01	21.70	0.09/0.15
MW-7	08/27/2007	37,000 i	3,300	240	1,300	4,060	---	<25	<250	20 k	<50	<50	29.71	9.30	20.41	1.23/1.64
MW-7	11/08/2007	26,000 i	3,000	120	1,000	2,810	---	---	---	---	---	---	29.71	9.39	20.32	0.80/1.39
MW-7	02/20/2008	20,000 i	1,400	210	600	4,800	---	---	---	---	---	---	29.71	3.33	26.38	3.72/0.58
MW-7	05/01/2008	16,000	1,700	66	85	1,380	---	---	---	---	---	---	29.71	8.28	21.43	0.2/0.1
MW-7	08/12/2008	27,000	1,700	73	1,100	2,490	---	<20	<200	<40	<40	<40	29.71	9.61	20.10	1.49/1.93
MW-7	11/26/2008	25,000	2,300	61	62	1,400	---	---	---	---	---	---	29.71	9.94	19.77	0.85/1.10
MW-7	02/03/2009	54,000	2,900	170	520	5,800	---	---	---	---	---	---	29.71	8.80	20.91	0.17/0.62
MW-7	06/02/2009	14,000	1,100	43	23	810	---	---	---	---	---	---	29.71	8.16	21.55	0.21/0.18
MW-7	11/10/2009	17,000	900	42	63	1,400	---	<10	<100	<20	<20	<20	29.71	9.56	20.15	0.54/0.33
MW-7	05/10/2010	6,900	650	24	24	610	---	---	---	---	---	---	29.71	6.86	22.85	0.37/0.19
MW-7	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	29.71	9.70	20.01	---
MW-7	12/03/2010	8,100	550	16	20	520	---	<5.0	<50	<10	<10	<10	29.71	8.95	20.76	0.41/0.37
MW-7	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	29.71	4.67	25.04	---
MW-7	**05/31/2011**	**6,200**	**530**	**16**	**8.5**	**320**	**---**	**---**	**---**	**---**	**---**	**---**	**29.71**	**7.54**	**22.17**	**0.63/0.87**
MW-8	01/09/2006	---	---	---	---	---	---	---	---	---	---	---	29.54	5.56	23.98	---
MW-8	01/11/2006	32,000	2,400	180	66	5,500	---	<0.50 h	35 h	15 h	<0.50 h	<0.50 h	29.54	5.53	24.01	0.8
MW-8	05/26/2006	24,800	423	73.0	166	2,820 g	---	<0.500	<10.0	2.18	<0.500	<0.500	29.54	7.02	22.52	0.35
MW-8	08/30/2006	72,100	1,770	114	324	3,140	---	<0.500	<10.0	23.3	<0.500	<0.500	29.54	8.81	20.73	0.51/0.50
MW-8	11/08/2006	24,000	2,000	90	190	3,400	---	---	---	---	---	---	29.54	9.25	20.29	0.11/0.40

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-8	02/22/2007	26,000	2,100	110	180	4,400	---	---	---	---	---	---	29.54	7.08	22.46	1.37/1.71
MW-8	05/29/2007	31,000 i	2,600	99	250	3,140	---	---	---	---	---	---	29.54	7.81	21.73	0.05/0.49
MW-8	08/27/2007	41,000 i	3,400	110	260	3,880	---	<20	<200	32 k	<40	<40	29.54	9.04	20.50	0.07/0.27
MW-8	11/08/2007	42,000 i	4,900	140	440	4,000	---	---	---	---	---	---	29.54	9.14	20.40	3.20/0.10
MW-8	02/20/2008	19,000 i	760	38	52	1,930	---	---	---	---	---	---	29.54	9.00	20.54	1.72/0.13
MW-8	05/01/2008	18,000	1,000	35	42	1,520	---	---	---	---	---	---	29.54	8.10	21.44	1.10/0.19
MW-8	08/12/2008	33,000	1,600	69	1,100	2,730	---	<10	<100	<20	<20	<20	29.54	9.41	20.13	0.15/0.29
MW-8	11/26/2008	27,000	2,600	77	100	2,930	---	---	---	---	---	---	29.54	9.68	19.86	2.60/0.66
MW-8	02/03/2009	32,000	2,400	70	81	2,700	---	---	---	---	---	---	29.54	8.57	20.97	0.10/0.23
MW-8	06/02/2009	22,000	1,100	39	56	1,600	---	---	---	---	---	---	29.54	8.00	21.54	0.22/0.38
MW-8	11/10/2009	22,000	1,600	46	52	1,600	---	<25	<250	<50	<50	<50	29.54	9.32	20.22	0.45/0.29
MW-8	05/10/2010	9,800	340	15	21	700	---	---	---	---	---	---	29.54	6.74	22.80	0.28/0.54
MW-8	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	29.54	9.52	20.02	---
MW-8	12/03/2010	13,000	720	26	29	870	---	<5.0	<50	<10	<10	<10	29.54	8.67	20.87	0.90/0.27
MW-8	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	29.54	4.97	24.57	---
MW-8	**05/31/2011**	**10,000**	**260**	**7.6**	**9.6**	**390**	**---**	**---**	**---**	**---**	**---**	**---**	**29.54**	**7.51**	**22.03**	**0.78/0.81**
MW-9	08/27/2010	---	---	---	---	---	---	---	---	---	---	---	28.52	10.33	18.19	---
MW-9	09/09/2010	13,000	32	13	880	610	---	---	---	---	---	---	28.52	10.60	17.92	0.51/0.73
MW-9	12/03/2010	6,400	33	9.5	540	280	---	---	---	---	---	---	28.52	10.42	18.10	0.22/0.33
MW-9	03/02/2011	11,000	74	11	840	170	---	---	---	---	---	---	28.52	6.45	22.07	0.53/0.48
MW-9	**05/31/2011**	**12,000**	**49**	**6.7**	**570**	**100**	**---**	**---**	**---**	**---**	**---**	**---**	**28.52**	**8.80**	**19.72**	**0.19/0.27**
MW-10	08/27/2010	---	---	---	---	---	---	---	---	---	---	---	28.70	10.21	18.49	---
MW-10	09/09/2010	2,600	1.9	1.3	40	170	---	---	---	---	---	---	28.70	10.70	18.00	1.43/1.67
MW-10	12/03/2010	1,600	2.0	<1.0	25	18	---	---	---	---	---	---	28.70	10.06	18.64	0.17/0.30
MW-10	03/02/2011	1,600	2.6	0.55	41	13	---	---	---	---	---	---	28.52	6.85	21.67	0.41/0.40
MW-10	**05/31/2011**	**2,400**	**2.0**	**0.51**	**60**	**45**	**---**	**---**	**---**	**---**	**---**	**---**	**28.52**	**7.23**	**21.29**	**0.22/0.43**
MW-11	08/27/2010	---	---	---	---	---	---	---	---	---	---	---	27.46	9.98	17.48	---

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-11	09/09/2010	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	27.46	10.32	17.14	1.64/1.69
MW-11	12/03/2010	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	27.46	9.84	17.62	0.29/0.47
MW-11	03/02/2011	<50	<0.50	<0.50	<0.50	<1.0	---	---	---	---	---	---	27.46	6.13	21.33	1.08/0.88
MW-11	**05/31/2011**	**<50**	**<0.50**	**<0.50**	**<0.50**	**<1.0**	**---**	**---**	**---**	**---**	**---**	**---**	**27.46**	**8.42**	**19.04**	**0.17/0.30**
MW-12	05/19/2006	---	---	---	---	---	---	---	---	---	---	---	31.16	8.42	22.74	---
MW-12	05/26/2006	<50.0	<0.500	<0.500	<0.500	<0.500	---	<0.500	<10.0	<0.500	<0.500	<0.500	31.16	8.44	22.72	3.88
MW-12	08/30/2006	746	<0.500	<0.500	<0.500	<0.500	---	---	---	---	---	---	31.16	9.54	21.62	1.75/1.81
MW-12	11/08/2006	<50	<0.50	<0.50	<0.50	<1.0	---	---	---	---	---	---	31.16	8.67	22.49	2.26/3.60
MW-12	02/22/2007	<50	<0.50	<1.0	<0.50	<1.0	---	---	---	---	---	---	31.16	7.72	23.44	1.60/2.91
MW-12	05/29/2007	<50 i	0.49 k	<1.0	0.14 k	0.48 k	---	---	---	---	---	---	31.16	9.00	22.16	0.60/0.61
MW-12	08/27/2007	<50 i	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	9.90	21.26	0.47/0.24
MW-12	11/08/2007	<50 i	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	9.90	21.26	3.8/3.1
MW-12	02/20/2008	<50 i	5.4	1.7	3.4	12.4	---	---	---	---	---	---	31.16	7.40	23.76	3.43/1.91
MW-12	05/01/2008	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	9.20	21.96	0.09/0.13
MW-12	08/12/2008	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	10.40	20.76	3.6/3.2
MW-12	11/26/2008	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	10.59	20.57	1.80/1.32
MW-12	02/03/2009	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	9.39	21.77	1.72/1.75
MW-12	06/02/2009	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	9.20	21.96	0.77/1.41
MW-12	11/10/2009	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	10.12	21.04	2.70/1.52
MW-12	05/10/2010	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	8.41	22.75	2.65/1.42
MW-12	09/09/2010	Unable to locate		---	---	---	---	---	---	---	---	---	31.16	---	---	---
MW-12	12/03/2010	<50	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	31.16	9.32	21.84	0.74/1.29
MW-12	03/02/2011	Unable to locate		---	---	---	---	---	---	---	---	---	31.16	---	---	---
MW-12	**05/31/2011**	**<50**	**<0.50**	**<0.50**	**<0.50**	**<1.0**	**---**	**---**	**---**	**---**	**---**	**---**	**31.16**	**8.80**	**22.36**	**0.59/0.91**
MW-14	05/19/2006	---	---	---	---	---	---	---	---	---	---	---	28.09	6.95	21.14	---
MW-14	05/26/2006	103,000	5,280	76.7	3,930	4,800 g	---	<5.00	895	49.7	<5.00	<5.00	28.09	7.05	21.04	3.60
MW-14	08/30/2006	10,200	1,260	12.5	1,310	1,330	---	<0.500	<10.0	<0.500	<0.500	<0.500	28.09	9.19	18.90	3.33/3.49
MW-14	11/08/2006	29,000	4,400 h	34	2,000	1,600	---	---	---	---	---	---	28.09	9.80	18.29	1.16/1.40

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
MW-14	02/22/2007	31,000	2,600	42	2,200	1,600	---	---	---	---	---	---	28.09	6.70	21.39	0.59/1.11
MW-14	05/29/2007	35,000 i	1,100	14	1,800	767	---	---	---	---	---	---	28.09	7.89	20.20	0.08/0.08
MW-14	08/27/2007	Unable to access well			---	---	---	---	---	---	---	---	---	---	---	---
MW-14	08/29/2007	45,000 i	1,000	11	870	367.8 k	---	<10	<100	20	<20	<20	28.09	9.25	18.84	0.09/0.16
MW-14	11/08/2007	32,000 i	1,600	22	1,500	889	---	---	---	---	---	---	28.09	9.21	18.88	0.04/0.35
MW-14	02/20/2008	23,000 i	1,800	32	1,600	1,021	---	---	---	---	---	---	28.09	6.34	21.75	0.09/0.08
MW-14	05/01/2008	16,000	830	15	870	452	---	---	---	---	---	---	28.09	7.95	20.14	0.12/0.09
MW-14	08/12/2008	34,000	1,400	26	550	1,151	---	<10	<100	<20	<20	<20	28.09	14.10	13.99	0.03/0.38
MW-14	11/26/2008	Well inaccessible			---	---	---	---	---	---	---	---	28.09	---	---	---
MW-14	02/03/2009	39,000	1,800	27	1,700	1,400	---	---	---	---	---	---	28.09	8.66	19.43	0.16/0.19
MW-14	06/02/2009	34,000	1,100	<25	1,200	710	---	---	---	---	---	---	28.09	8.21	19.88	0.16/0.26
MW-14	11/10/2009	39,000	2,300	35	2,100	1,200	---	<25	<250	<50	<50	<50	28.09	9.69	18.40	0.45/1.56
MW-14	05/10/2010	5,900	150	2.1	170	54	---	---	---	---	---	---	28.09	6.64	21.45	0.49/1.38
MW-14	09/09/2010	Unable to access well			---	---	---	---	---	---	---	---	28.09	---	---	---
MW-14	12/03/2010	84,000	1,800	39	1,900	1,100	---	<5.0	<50	27	<10	<10	28.09	9.10	18.99	0.50/0.67
MW-14	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	28.09	5.60	22.49	---
MW-14	**05/31/2011**	**21,000**	**460**	**10**	**930**	**460**	**---**	**---**	**---**	**---**	**---**	**---**	**28.09**	**8.85**	**19.24**	**0.47/0.77**
B-10 *	07/17/1996	20,000	400	<100	<100	870	<500	---	---	---	---	---	---	---	---	---
B-13*	07/17/1996	290,000	34,000	21,000	9,900	47,000	<2,500	---	---	---	---	---	---	---	---	---
V-1	08/02/1996	---	---	---	---	---	---	---	---	---	---	---	23.26	---	---	---
V-1	08/05/1996	---	---	---	---	---	---	---	---	---	---	---	23.26	8.58	14.68	---
V-1	10/17/1996	---	---	---	---	---	---	---	---	---	---	---	23.26	10.02	13.24	---
V-1	01/16/1997	9,500	1,200	250	280	880	<50	---	---	---	---	---	23.26	5.55	17.71	---
V-1	04/07/1997	2,200	42	<5.0	130	15	<25	---	---	---	---	---	23.26	7.40	15.86	---
V-1	07/02/1997	2,600	340	5.8	49	12	74	<4.0	---	---	---	---	23.26	8.94	14.32	---
V-1	10/24/1997	57,000	5,200	2,300	3,600	16,000	1,900	<200	---	---	---	---	23.26	9.43	13.83	---
V-1	01/09/1998	23,000	2,400	1,700	1,300	2,300	310	---	---	---	---	---	23.26	6.81	16.45	---

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	Date	TPHg (µg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE 8020 (µg/L)	MTBE 8260 (µg/L)	TBA (µg/L)	DIPE (µg/L)	ETBE (µg/L)	TAME (µg/L)	TOC (ft MSL)	Depth to Water (ft TOC)	GW Elevation (ft MSL)	DO Reading (ppm)
V-1 (D)	01/09/1998	24,000	2,500	1,800	1,400	2,400	450	---	---	---	---	---	23.26	---	---	---
V-1	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.26	4.58	18.68	---
V-1 (D)	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.26	---	---	---
V-1	07/14/1998	160	1.9	<0.50	4.2	<0.50	6.1	---	---	---	---	---	23.26	7.51	15.75	---
V-1	10/01/1998	440	18	<0.50	11	0.80	7.9	---	---	---	---	---	23.26	8.49	14.77	---
V-1	01/18/1999	697	55.7	0.839	28.2	<0.500	9.35	---	---	---	---	---	23.26	8.59	14.67	---
V-1	04/29/1999	<50	<0.50	<0.50	<0.50	<0.50	<2.5	---	---	---	---	---	23.26	8.69	14.57	---
V-1	08/23/1999	457	33.4	3.59	16.3	<0.500	13.9	---	---	---	---	---	23.26	8.99	14.27	---
V-1	10/06/1999	714	53.7	0.740	8.69	<0.500	9.83	---	---	---	---	---	23.26	9.55	13.71	---
V-1	01/27/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.26	7.19	16.07	---
V-1	04/18/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	---	---	---	---	---	23.26	7.67	15.59	---
V-1	07/19/2000	255	21.7	<0.500	10.2	<0.500	7.33	<1.00 a	---	---	---	---	23.26	7.53	15.73	---
V-1	10/24/2000	200	4.05	0.566	<0.500	<0.500	7.82	---	---	---	---	---	23.26	7.38	15.88	---
V-1	01/04/2001	128	1.77	<0.500	<0.500	<0.500	6.40	<10.0 b	---	---	---	---	23.26	8.41	14.85	---
V-1	05/03/2001	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.26	7.20	16.06	---
V-1	07/09/2001	110	4.4	<0.50	0.88	1.7	---	<5.0	---	---	---	---	23.26	9.22	14.04	---
V-1	10/18/2001	1,500	180	12	43	46	---	<5.0	---	---	---	---	23.26	10.08	13.18	0.8
V-1	01/24/2002	210	7.1	15	4.6	32	---	<5.0	---	---	---	---	23.26	6.44	16.82	3.5
V-1	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	23.26	6.18	17.08	1.0
V-1	07/18/2002	100	1.6	1.2	1.2	6.1	---	<5.0	---	---	---	---	23.26	8.08	15.18	1.7
V-1	10/21/2002	210	1.4	<0.50	1.0	1.3	---	<5.0	---	---	---	---	29.26	8.94	20.32	1.2
V-1	01/21/2003	61	5.2	<0.50	<0.50	<0.50	---	<5.0	---	---	---	---	29.26	6.62	22.64	0.6
V-1	04/17/2003	<50	<0.50	<0.50	<0.50	1.2	---	<5.0	---	---	---	---	29.26	6.00	23.26	1.3
V-1	07/22/2003	Well inaccessible		---	---	---	---	---	---	---	---	---	29.26	---	---	---
V-1	10/20/2003	540	11	1.6	6.0	8.9	---	<0.50	---	---	---	---	29.26	9.53	19.73	0.1
V-1	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	---	<0.50	---	---	---	---	29.26	6.62	22.64	---
V-1	01/22/2004	---	---	---	---	---	---	---	---	---	---	---	29.26	9.08	20.18	0.1
V-1	04/01/2004	<50	<0.50	<0.50	<0.50	<1.0	---	---	---	---	---	---	29.26	6.24	23.02	0.1
V-1	07/13/2004	120	1.8	<0.50	<0.50	<1.0	---	<0.50	<5.0	<2.0	<2.0	<2.0	29.26	8.78	20.48	0.1
V-1	10/26/2004	<50	<0.50	<0.50	<0.50	<1.0	---	---	---	---	---	---	29.26	8.09	21.17	0.6

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*
V-1	01/13/2005	<50	<0.50	<0.50	<0.50	<1.0	---	---	---	---	---	---	29.26	4.30	24.96	0.1
V-1	04/28/2005	<50	<0.50	<0.50	<0.50	<1.0	---	---	---	---	---	---	29.26	5.27	23.99	3.34
V-1	08/01/2005	54	<0.50	<0.50	<0.50	<1.0	---	<0.50	<5.0	<2.0	<2.0	<2.0	29.26	7.77	21.49	---
V-1	10/05/2005	120 e	<0.50	<0.50	<0.50	<1.0	---	---	---	---	---	---	29.26	8.72	20.54	1.67
V-1	01/11/2006	<50	<0.50	<0.50	<0.50	<0.50	---	<0.50	<5.0	<0.50	<0.50	<0.50	29.24	4.78	24.46	0.3
V-1	05/26/2006	<50.0	<0.500	<0.500	<0.500	1.02 g	---	<0.500	<10.0	<0.500	<0.500	<0.500	29.24	6.61	22.63	1.94
V-1	08/30/2006	5,660	6.81	1.39	27.3	21.0	---	<0.500	<10.0	<0.500	<0.500	<0.500	29.24	8.46	20.78	0.33/0.33
V-1	11/08/2006	1,300	3.7	1.5	5.1	6.9	---	---	---	---	---	---	29.24	8.95	20.29	0.05/0.11
V-1	02/22/2007	<50	<0.50	<1.0	<0.50	<1.0	---	---	---	---	---	---	29.24	6.17	23.07	0.76/0.99
V-1	05/29/2007	650 i	0.64	<1.0	1.2	0.95 k	---	---	---	---	---	---	29.24	7.21	22.03	0.69/0.74
V-1	08/27/2007	510 c, i	0.24	<1.0	<1.0	<1.0	---	<1.0	<10	<2.0	<2.0	<2.0	29.24	8.78	20.46	0.12/0.57
V-1 **	11/08/2007	2,000 i	19	2.9	23	18.5	---	---	---	---	---	---	29.24	8.41	20.83	0.61/1.54
V-1	02/20/2008	54 i	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	29.24	5.11	24.13	0.13/0.22
V-1	05/01/2008	280	0.57	<1.0	<1.0	<1.0	---	---	---	---	---	---	29.24	7.60	21.64	0.08/0.08
V-1	08/12/2008	390	0.80	<1.0	<1.0	1.1	---	<1.0	<10	<2.0	<2.0	<2.0	29.24	9.00	20.24	0.81/1.51
V-1	11/26/2008	3,300	46	8.3	62	44.2	---	---	---	---	---	---	29.24	9.50	19.74	0.76/1.28
V-1	02/03/2009	450	0.98	<1.0	1.7	<1.0	---	---	---	---	---	---	29.24	8.18	21.06	0.13/0.39
V-1	06/02/2009	230	<0.50	<1.0	1.3	<1.0	---	---	---	---	---	---	29.24	7.45	21.79	0.25/0.31
V-1	11/10/2009	900	3.1	<1.0	6.5	2.0	---	<1.0	<10	<2.0	<2.0	<2.0	29.24	8.91	20.33	0.84/0.56
V-1	05/10/2010	81	<0.50	<1.0	<1.0	<1.0	---	---	---	---	---	---	29.24	5.94	23.30	0.17/0.43
V-1	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	29.24	8.95	20.29	---
V-1	12/03/2010	560	1.1	<1.0	3.2	<1.0	---	<1.0	<10	<2.0	<2.0	<2.0	29.24	8.25	20.99	0.47/0.95
V-1	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	29.24	4.18	25.06	---
V-1	**05/31/2011**	**160**	**<0.50**	**<0.50**	**0.57**	**<1.0**	**---**	**---**	**---**	**---**	**---**	**---**	**29.24**	**6.82**	**22.42**	**0.69/1.26**
V-2	08/02/1996	---	---	---	---	---	---	---	---	---	---	---	22.80	---	---	---
V-2	08/05/1996	---	---	---	---	---	---	---	---	---	---	---	22.80	7.94	14.86	---
V-2	10/17/1996	---	---	---	---	---	---	---	---	---	---	---	22.80	9.30	13.50	---
V-2	01/08/1997	69,000	4,800	2,800	2,700	13,000	750	---	---	---	---	---	22.80	5.82	16.98	---
V-2	04/07/1997	90,000	4,400	1,900	3,300	14,000	<500	---	---	---	---	---	22.80	7.10	15.70	---

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*
V-2 (D)	04/07/1997	77,000	4,400	2,000	3,200	14,000	<250	---	---	---	---	---	22.80	---	---	---
V-2	07/02/1997	82,000	5,500	2,700	3,500	16,000	530	<100	---	---	---	---	22.80	8.35	14.45	---
V-2 (D)	07/02/1997	85,000	5,600	2,800	3,600	17,000	520	<100	---	---	---	---	22.80	---	---	---
V-2	10/24/1997	7,300	1,100	97	230	180	91	<12	---	---	---	---	22.80	10.03	12.77	---
V-2 (D)	10/24/1997	12,000	1,700	340	650	630	120	<20	---	---	---	---	22.80	---	---	---
V-2	01/09/1998	40,000	4,100	1,500	2,500	9,000	280	---	---	---	---	---	22.80	6.94	15.86	---
V-2	04/02/1998	62,000	6,800	2,400	3,400	14,000	<250	---	---	---	---	---	22.80	5.35	17.45	---
V-2	07/14/1998	43,000	4,700	1,100	2,500	6,600	<250	---	---	---	---	---	22.80	6.48	16.32	---
V-2 (D)	07/14/1998	48,000	5,100	1,300	2,600	8,100	<250	---	---	---	---	---	22.80	---	---	---
V-2	10/01/1998	53,000	5,200	1,800	3,200	10,000	83	---	---	---	---	---	22.80	8.41	14.39	---
V-2 (D)	10/01/1998	55,000	5,300	1,900	3,300	11,000	65	---	---	---	---	---	22.80	---	---	---
V-2	01/18/1999	47,100	5,800	1,960	3,450	10,200	<100	---	---	---	---	---	22.80	8.29	14.51	---
V-2	04/29/1999	65,000	6,100	2,800	3,200	12,000	540	---	---	---	---	---	22.80	8.19	14.61	---
V-2	08/23/1999	59,600	6,240	2,190	3,900	14,700	390	---	---	---	---	---	22.80	8.44	14.36	---
V-2	10/06/1999	63,800	4,820	1,860	2,840	11,100	<1000	---	---	---	---	---	22.80	8.96	13.84	---
V-2	01/27/2000	59,600	10,200	2,840	3,450	12,100	<500	---	---	---	---	---	22.80	7.57	15.23	---
V-2	04/18/2000	45,000	6,050	2,700	3,340	12,200	<250	---	---	---	---	---	22.80	8.14	14.66	---
V-2	07/19/2000	31,800	4,440	1,270	2,390	6,820	<500	---	---	---	---	---	22.80	8.21	14.59	---
V-2	10/24/2000	40,100	4,810	1,730	2,960	8,650	734	<10.0	---	---	---	---	22.80	8.53	14.27	---
V-2	01/04/2001	37,500	4,510	1,390	2,710	6,880	375	---	---	---	---	---	22.80	8.03	14.77	---
V-2	05/03/2001	51,000	4,000	1,900	2,800	8,200	---	<200	---	---	---	---	22.80	6.63	16.17	---
V-2	07/09/2001	9,600	710	190	180	1,400	---	<25	---	---	---	---	22.80	8.75	14.05	---
V-2	10/18/2001	20,000	2,000	540	560	6,000	---	<50	---	---	---	---	22.80	9.60	13.20	0.4
V-2	01/24/2002	36,000	2,900	870	1,700	5,900	---	<100	---	---	---	---	22.80	5.93	16.87	4.0
V-2	04/04/2002	49,000	3,900	1,500	2,900	9,300	---	<200	---	---	---	---	22.80	5.78	17.02	0.9
V-2	07/18/2002	50,000	3,600	1,300	2,800	9,300	---	<200	---	---	---	---	22.80	7.58	15.22	1.3
V-2	10/21/2002	86,000	6,000	1,900	4,200	20,000	---	<250	---	---	---	---	28.80	8.40	20.40	1.3
V-2	01/21/2003	13,000	630	200	300	2,400	---	<25	---	---	---	---	28.80	6.52	22.28	1.2
V-2	04/17/2003	26,000	2,000	570	750	6,000	---	<100	---	---	---	---	28.80	5.93	22.87	1.1
V-2	07/22/2003	6,800	130	34	150	440	---	<2.5	---	---	---	---	28.80	7.96	20.84	1.4

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*
V-2	10/20/2003	14,000	660	160	260	2,400	---	<10	---	---	---	---	28.80	9.21	19.59	0.7
V-2	01/13/2004	20,000	1,400	410	700	4,200	---	<13	---	---	---	---	28.80	6.90	21.90	---
V-2	01/22/2004	---	---	---	---	---	---	---	---	---	---	---	28.80	8.50	20.30	0.1
V-2	04/01/2004	28,000	2,000	520	650	8,700	---	---	---	---	---	---	28.80	6.84	21.96	0.2
V-2	07/13/2004	21,000	1,900	460	1,000	4,300	---	---	---	---	---	---	28.80	8.28	20.52	0.1
V-2	10/26/2004	43,000	2,700	880	2,300	12,000	---	---	---	---	---	---	28.80	8.43	20.37	0.8
V-2	01/13/2005	23,000	1,400	330	1,800	5,800	---	---	---	---	---	---	28.80	6.67	22.13	0.6
V-2	04/28/2005	16,000	970	230	620	3,800	---	---	---	---	---	---	28.80	5.69	23.11	4.55
V-2	08/01/2005	14,000	610	190	450	3,600	---	---	---	---	---	---	28.80	5.25	23.55	---
V-2	10/05/2005	37,000	2,200	680	2,300	8,500	---	---	---	---	---	---	28.80	8.24	20.56	0.75
V-2	01/11/2006 h	45,000	1,900	720	3,000	13,000	---	<25	<250	<25	<25	<25	28.81	6.60	22.21	0.4
V-2	05/26/2006	66,600	1,300	400	2,950	9,700 g	---	<0.500	<10.0	<0.500	<0.500	<0.500	28.81	6.28	22.53	0.28
V-2	08/30/2006	7,290	2,390	750	4,680	17,000	---	---	---	---	---	---	28.81	8.03	20.78	0.37/0.31
V-2	11/08/2006	68,000	1,700	580	3,900	13,000	---	---	---	---	---	---	28.81	8.60	20.21	0.05/0.14
V-2	02/22/2007	57,000	1,300	600	4,000	15,000	---	---	---	---	---	---	28.81	5.88	22.93	1.23/2.50
V-2	05/29/2007	48,000 c, i	2,000	650	3,300	10,000	---	---	---	---	---	---	28.81	6.82	21.99	0.07/0.12
V-2	08/27/2007	55,000 i	1,600	520	2,900	8,000	---	---	---	---	---	---	28.81	8.22	20.59	0.22/0.48
V-2 **	11/08/2007	74,000 i	1,300	500	3,000	9,600	---	---	---	---	---	---	28.81	8.82	19.99	0.87/1.46
V-2	02/20/2008	52,000 i	1,200	560	3,200	12,400	---	---	---	---	---	---	28.81	5.13	23.68	0.16/0.05
V-2	05/01/2008	53,000	960	350	3,000	9,600	---	---	---	---	---	---	28.81	7.25	21.56	0.06/0.05
V-2	08/12/2008	55,000	950	230	2,700	6,030	---	---	---	---	---	---	28.81	8.50	20.31	0.53/1.47
V-2	11/26/2008	71,000	1,400	430	3,900	10,400	---	---	---	---	---	---	28.81	9.08	19.73	0.66/1.62
V-2	02/03/2009	81,000	1,100	340	3,700	11,000	---	---	---	---	---	---	28.81	7.78	21.03	0.48/0.15
V-2	06/02/2009	78,000	920	350	3,500	9,200	---	---	---	---	---	---	28.81	6.90	21.91	0.19/0.26
V-2	11/10/2009	66,000	890	310	3,400	7,900	---	---	---	---	---	---	28.81	8.62	20.19	0.44/0.98
V-2	05/10/2010	28,000	490	160	2,200	4,800	---	---	---	---	---	---	28.81	5.63	23.18	0.18/0.28
V-2	09/09/2010	---	---	---	---	---	---	---	---	---	---	---	28.81	8.49	20.32	---
V-2	12/03/2010	31,000	640	210	2,600	4,300	---	---	---	---	---	---	28.81	7.90	20.91	0.86/1.16
V-2	03/02/2011	---	---	---	---	---	---	---	---	---	---	---	28.38	3.95	24.43	---
V-2	**05/31/2011**	**36,000**	**510**	**180**	**3,600**	**6,700**	**---**	**---**	**---**	**---**	**---**	**---**	**28.38**	**6.55**	**21.83**	**0.47/0.92**

TABLE 1

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*

Notes:
TPHg = Total petroleum hydrocarbons as gasoline analyzed by EPA Method 8260B; prior to May 3, 2001, analyzed by EPA Method 8015 unless otherwise noted.
BTEX = Benzene, toluene, ethylbenzene, and total xylenes analyzed by EPA Method 8260B; prior to May 3, 2001, analyzed by EPA Method 8020.
MTBE = Methyl tertiary-butyl ether analyzed as noted
TBA = Tertiary-butyl alcohol analyzed by EPA Method 8260B
DIPE = Di-isopropyl ether analyzed by EPA Method 8260B
ETBE = Ethyl tertiary-butyl ether analyzed by EPA Method 8260B
TAME = Tertiary-amyl methyl ether analyzed by EPA Method 8260B
TOC = Top of casing elevation, in feet relative to mean sea level
GW = Groundwater
µg/L = Micrograms per liter
ft = Feet
MSL = Mean sea level
<x = Not detected at reporting limit x
--- = Not analyzed or available
ppm = Parts per million
(D) = Duplicate sample

a = This sample analyzed outside of EPA recommended holding time.
b = Due to error of Sequoia Analytical laboratories, well V-1 confirmed for MTBE by EPA Method 8260 instead of V-2.
c = Hydrocarbon does not match pattern of laboratory's standard.
e = Quantity of unknown hydrocarbon(s) in sample based on gasoline.
g = Analyte was detected in the associated Method Blank.
h = Initial analysis within holding time. Reanalysis for the required dilution or confirmation was past holding time.
i = Analyzed by EPA Method 8015B (M).
k = Analyte was detected at a concentration below the reporting limit and above the laboratory method detection limit. Reported value is estimated.
* = Water sample from boring.
** = Samples were switched in the field for wells V-1 and V-2 due to field error. Data corrected for this table.

GROUNDWATER DATA
FORMER SHELL SERVICE STATION
2703 MARTIN LUTHER KING JR. WAY, OAKLAND, CALIFORNIA

Well ID	*Date*	*TPHg (µg/L)*	*B (µg/L)*	*T (µg/L)*	*E (µg/L)*	*X (µg/L)*	*MTBE 8020 (µg/L)*	*MTBE 8260 (µg/L)*	*TBA (µg/L)*	*DIPE (µg/L)*	*ETBE (µg/L)*	*TAME (µg/L)*	*TOC (ft MSL)*	*Depth to Water (ft TOC)*	*GW Elevation (ft MSL)*	*DO Reading (ppm)*

Site surveyed June 14, 2001 by Virgil Chavez Land Surveying of Vallejo, CA.
Site surveyed August 13, 2002 by Virgil Chavez Land Surveying of Vallejo, CA.
Wells MW-1 through MW-8, V-1, and V-2 surveyed on February 14, 2006 by Virgil Chavez Land Surveying of Vallejo, CA.
Wells MW-12 and MW-14 surveyed on April 19, 2006 by Virgil Chavez Land Surveying of Vallejo, CA.
Wells MW-9, MW-10, and MW-11 surveyed on August 18, 2010 by Virgil Chavez Land Surveying of Vallejo, CA.

APPENDIX A

BLAINE TECH SERVICES, INC. – FIELD NOTES

WELL GAUGING DATA

Project # 110531-DR2 Date 5/31/11 Client Shell

Site 2703 Martin Luther King Jr. Way Oakland Ca.

Well ID	Time	Well Size (in.)	Sheen / Odor	Depth to Immiscible Liquid (ft.)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to water (ft.)	Depth to well bottom (ft.)	Survey Point: TOB or (TOC)	Notes
mw-1	1030	2					7.28	19.91		
mw-2	1039	2					7.46	18.88		
mw-3	1034	4					7.32	19.95		
mw-4	1055	4					6.34	19.96		
mw-5	1115	4					7.52	19.91		
mw-6	1100	4					6.25	19.20		
mw-7	1047	4					7.54	19.59		
mw-8	1051	4					7.51	19.50		
mw-9	1151	4					8.80	19.49		
mw-10	1117	4					7.23	19.90		
mw-11	1112	4					8.42	19.73		
mw-12	1109	2					8.80	19.19		
mw-14	1133	1					8.85	14.11		
V-1	1042	2					6.82	12.91		
V-2	1104	2					6.55	13.22	↓	

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DRZ	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR / IW	Date: 5/31/11
Well I.D.: MW-4	Well Diameter: 2 3 (4) 6 8 ___
Total Well Depth (TD): 19.96	Depth to Water (DTW): 6.34
Depth to Free Product: —	Thickness of Free Product (feet): —
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 9.06	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra; Peristaltic; Extraction Pump; Other ___

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: ___

8.9 (Gals.) X	3	=	26.7 Gals.
1 Case Volume	Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1255	63.4	7.63	1383	19	8.9	
1257	WELL DEWATERED @ 16.5 GALS				16.5	DTW = 17.74
1457	63.4	8.47	1340	22	GRAB	

Did well dewater? (Yes) No — Gallons actually evacuated: 16.5

Sampling Date: 5/31/11 — Sampling Time: 1457 — Depth to Water: WATER 2 HR 10.35

Sample I.D.: MW-4 — Laboratory: (Test America) Other ___

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See C.O.C

EB I.D. (if applicable): @ Time — Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd): (Pre-purge):	1.46 mg/L	(Post-purge):	2.63 mg/L	
O.R.P. (if req'd): Pre-purge:	mV	Post-purge:	mV	

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 MARTIN LUTHER KING JR. WAY OAKLAND
Sampler: IW	Date: 5/31/11
Well I.D.: MW-5	Well Diameter: 2 3 (4) 6 8 ___
Total Well Depth (TD): 19.91	Depth to Water (DTW): 7.52
Depth to Free Product: ___	Thickness of Free Product (feet): ___
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 10.00	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra; Peristaltic; Extraction Pump; Other_____

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: _____

8.1 (Gals.) X	3	= 24.3 Gals.
1 Case Volume	Specified Volumes	Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1339	63.9	7.57	1401	34	8.1	
1341	63.5	7.58	1420	84	16.2	
1342	WELL DEWATERED @ 19.0 GALS				~~GRAB~~ IW	DTW = 15.89
1508	63.2	8.86	1385	42	GRAB	

Did well dewater? (Yes) No — Gallons actually evacuated: 16.2

Sampling Date: 5/31/11 — Sampling Time: 1508 — Depth to Water: 8.82

Sample I.D.: MW-5 — Laboratory: (Test America) Other_____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: SEE COC

EB I.D. (if applicable): @ Time — Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd):	(Pre-purge):	0.92 mg/L	(Post-purge):	1.21 mg/L	
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV	

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR / (IW)	Date: 5/31/11
Well I.D.: MW-6	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.20	Depth to Water (DTW): 6.25
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 8.84	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra; Peristaltic; Extraction Pump; Other ____

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: ____

8.4 (Gals.) X	3	=	25.2 Gals.
1 Case Volume	Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1309	63.4	7.65	1516	90	8.4	
1310	WELL DEWATERED @ 14.5 GALS				14.5	DTW = 17.36
1500	62.8	8.39	1472	35	GRAB	

Did well dewater? (Yes) No — Gallons actually evacuated: 14.5

Sampling Date: 5/31/11 — Sampling Time: 1500 — Depth to Water: 7.60

Sample I.D.: MW-6 — Laboratory: (Test America) Other ____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See COC

EB I.D. (if applicable): @ Time — Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd):	(Pre-purge):	0.80 mg/L	(Post-purge):	2.24 mg/L	
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV	

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DA2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: JR / (IW)	Date: 5/31/11
Well I.D.: MW-7	Well Diameter: 2 3 (4) 6 8 ___
Total Well Depth (TD): 19.59	Depth to Water (DTW): 7.54
Depth to Free Product: ___	Thickness of Free Product (feet): ___
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 9.95	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra; Peristaltic; Extraction Pump; Other ___

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: ___

7.8 (Gals.) X	3	= 23.4 Gals.
1 Case Volume	Specified Volumes	Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1228	62.7	7.60	2376	69	7.8	
1229	WELL DEWATERED @ 10.5 GALS				10.5	DTW = 16.89
1430	61.3	8.13	2244	99	GRAB	

Did well dewater? (Yes) No Gallons actually evacuated: 10.5

Sampling Date: 5/31/11 Sampling Time: 1430 Depth to Water: 11.12 (WAITED 2-HOUR)

Sample I.D.: MW-7 Laboratory: (Test America) Other ___

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See CoC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd):	(Pre-purge):	0.63 mg/L	(Post-purge):	0.87 mg/L	
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV	

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR (IW)	Date: 5/31/11
Well I.D.: MW-8	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.50	Depth to Water (DTW): 7.51
Depth to Free Product: ____	Thickness of Free Product (feet): ____
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 9.91	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra; Peristaltic; Extraction Pump; Other____

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: ____

7.8 (Gals.) X	3	=	23.4 Gals.
1 Case Volume	Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1238	61.9	8.20	740	64	7.8	
1240	WELL DEWATERED @ 15.0 GALS.				15.0	DTW = 15.95
1440	61.3	8.74	747.2	53	GRAB	

Did well dewater? (Yes) No Gallons actually evacuated: ~~15.45~~ 15.0

Sampling Date: 5/31/11 Sampling Time: 1440 Depth to Water: 7.82

Sample I.D.: MW-8 Laboratory: (Test America) Other____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd): (Pre-purge):	0.78 mg/L	(Post-purge):	~~15.45~~ 0.81 mg/L	
O.R.P. (if req'd): Pre-purge:	mV	Post-purge:	mV	

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR/IW	Date: 5/31/11
Well I.D.: MW-9	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.49	Depth to Water (DTW): 8.80
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 10.94	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra; Peristaltic; Extraction Pump; Other_____

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: _____

6.9 (Gals.) X	3	=	20.7 Gals.
1 Case Volume	Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1313	63.0	7.12	1350	64	6.9	odor
1314	63.3	7.03	1385	126	13.8	"
* Well	dewatered @	14.5 gal.				
1425	62.6	7.08	1371	118	—	"

Did well dewater? (Yes) No Gallons actually evacuated: 14.5

Sampling Date: 5/31/11 Sampling Time: 1425 Depth to Water: 10.79

Sample I.D.: MW-9 Laboratory: (Test America) Other_____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See CoC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd):	(Pre-purge):	0.19 mg/L	(Post-purge):	0.27 mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DRR	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR/IW	Date: 5/31/11
Well I.D.: MW-10	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.90	Depth to Water (DTW): 7.23
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 9.76	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra Peristaltic; Extraction Pump; Other_____

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: _____

8.2 (Gals.) X	3	=	24.6 Gals.
1 Case Volume	Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1258	64.1	7.28	1476	39	8.2	
1300	65.0	7.17	1422	174	16.4	
* Well	dewatered	@	17.0 gal.			
1405	64.2	7.20	1436	129	—	

Did well dewater? (Yes) No Gallons actually evacuated: 17.0

Sampling Date: 5/31/11 Sampling Time: 1410 Depth to Water: 9.22

Sample I.D.: MW-10 Laboratory: (Test America) Other_____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See CoC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd): (Pre-purge):	0.22 mg/L	(Post-purge):	0.43 mg/L	
O.R.P. (if req'd): Pre-purge:	mV	Post-purge:	mV	

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: (DR/IW)	Date: 5/31/11
Well I.D.: MW-11	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.73	Depth to Water (DTW): 8.42
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 10.68	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; (Electric Submersible); Waterra; Peristaltic; Extraction Pump; Other ____

Sampling Method: (Bailer); Disposable Bailer; Extraction Port; Dedicated Tubing; Other: ____

7.4 (Gals.) X	3	=	22.2 Gals.
1 Case Volume	Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1242	62.1	7.26	1361	42	7.4	
1243	62.6	7.25	1379	107	14.8	
1245	62.8	7.24	1396	291	22.2	DTW = 16.74

Did well dewater? Yes (No) Gallons actually evacuated: 22.2

Sampling Date: 5/31/11 Sampling Time: 1400 Depth to Water: 8.66

Sample I.D.: MW-11 Laboratory: (Test America) Other ____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd):	(Pre-purge):	0.17 mg/L	(Post-purge):	0.30 mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR/IW	Date: 5/31/11
Well I.D.: MW-12	Well Diameter: (2) 3 4 6 8 ____
Total Well Depth (TD): 19.19	Depth to Water (DTW): 8.80
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 10.68	

Purge Method: (Bailer) Disposable Bailer; Positive Air Displacement; Electric Submersible; Waterra Peristaltic; Extraction Pump; Other____

Sampling Method: (Bailer) Disposable Bailer; Extraction Port; Dedicated Tubing; Other: ____

1.7 (Gals.) X 3 = 5.1 Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1216	60.3	6.64	570	>1000	1.7	
1218	60.0	6.70	550	>1000	3.4	
1221	59.9	6.72	551	>1000	5.1	

Did well dewater? Yes (No) Gallons actually evacuated: 5.1

Sampling Date: 5/31/11 Sampling Time: 1225 Depth to Water: 9.76

Sample I.D.: MW-12 Laboratory: (Test America) Other____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See CoC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd): (Pre-purge)	0.59 mg/L	(Post-purge)	0.91 mg/L
O.R.P. (if req'd): Pre-purge:	mV	Post-purge:	mV

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR/IW	Date: 5/31/11
Well I.D.: MW-14	Well Diameter: 2 3 4 6 8 (1")
Total Well Depth (TD): 14.11	Depth to Water (DTW): 8.85
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 9.90	

Purge Method: Bailer; Disposable Bailer; Positive Air Displacement; Electric Submersible; Waterra; Peristaltic; Extraction Pump; X Other 5/8 tubing w/ check valve

Sampling Method: ~~Bailer~~ 2K; Disposable Bailer; Extraction Port; Dedicated Tubing; X Other: 5/8 tubing w/ check valve

0.2 (Gals.) X 3 = 0.6 Gals.
1 Case Volume; Specified Volumes; Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1344	61.6	7.32	1317	197	0.2	
1346	61.6	7.18	1321	316	0.4	
1348	61.5	7.16	1326	574	0.6	

Did well dewater? Yes (No) Gallons actually evacuated: 0.6

Sampling Date: 5/31/11 Sampling Time: 1350 Depth to Water: 9.74

Sample I.D.: MW-14 Laboratory: (Test America) Other

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd): (Pre-purge):	0.47 mg/L	(Post-purge):	0.77 mg/L
O.R.P. (if req'd): Pre-purge:	mV	Post-purge:	mV

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DRL	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR/(EW)	Date: 5/31/11
Well I.D.: V-1	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth (TD): 12.91	Depth to Water (DTW): 6.82
Depth to Free Product: ———	Thickness of Free Product (feet): ———
Referenced to: (PVC) , Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 8.04	

Purge Method: (Bailer) Waterra Sampling Method: (Bailer)
Disposable Bailer Peristaltic Disposable Bailer
Positive Air Displacement Extraction Pump Extraction Port
Electric Submersible Other_____ Dedicated Tubing
Other: _____

1.0 (Gals.) X	3	=	3.0 Gals.
1 Case Volume	Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1203	64.5	7.64	1074	116	1.0	
1205	65.5	7.36	1110	284	2.0	
1206	65.9	7.26	1106	346	3.0	

Did well dewater? Yes (No) Gallons actually evacuated: 3.0

Sampling Date: 5/31/11 Sampling Time: 1208 Depth to Water: 7.95

Sample I.D.: V-1 Laboratory: (Test America) Other_____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd):	(Pre-purge):	0.69 mg/L	(Post-purge):	1.26 mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

SHELL WELL MONITORING DATA SHEET

BTS #: 110531-DR2	Site: 2703 Martin Luther King Jr. Way Oakland Ca.
Sampler: DR / IW	Date: 5/31/11
Well I.D.: V-2	Well Diameter: (2) 3 4 6 8 ____
Total Well Depth (TD): 13.22	Depth to Water (DTW): 6.55
Depth to Free Product: ____	Thickness of Free Product (feet): ____
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: 7.89	

Purge Method: (Bailer) Disposable Bailer; Positive Air Displacement; Electric Submersible; Waterra; Peristaltic; Extraction Pump; Other____

Sampling Method: (Bailer) Disposable Bailer; Extraction Port; Dedicated Tubing; Other: ____

1.1 (Gals.) X	3	= 3.3 Gals.
1 Case Volume	Specified Volumes	Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1321	62.9	7.92	920	57	1.1	
1325	63.0	7.46	894	108	2.2	
1327	62.9	7.39	889	216	3.3	
~~1505~~	~~63.6~~	~~8.82~~	~~880~~	~~23~~ IW		

Did well dewater? Yes (No) Gallons actually evacuated: 3.3

Sampling Date: 5/31/11 Sampling Time: 1505 Depth to Water: 9.20 (WAITED)

Sample I.D.: V-2 Laboratory: (Test America) Other____

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Oxygenates (5) Other:

D.O. (if req'd):	(Pre-purge):	0.47 mg/L	(Post-purge):	0.92 mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

SHELL WELLHEAD INSPECTION FORM

(FOR SAMPLE TECHNICIAN)

Site Address 2703 Martin Luther King Jr. Way. Oakland Ca. Date 5/31/11

Job Number 110531-DR2 Technician DA/IW Page 1 of 1

Well ID	Well Inspected - No Corrective Action Required	Well Box Meets Compliance Requirements *See Below	Water Bailed From Wellbox	Cap Replaced	Lock Replaced	Well Not Inspected (explain in notes)	New Deficiency Identified	Previously Identified Deficiency Persists	Notes
mw-1	X	X	X						
mw-2								X	No tag. 1/2 bolts broken.
mw-3	X	X	X						
mw-4			X					X	1/2 bolts broken
mw-5	X	X	X						
mw-6	X	X	X						
mw-7	X	X	X						
mw-8	X	X							
mw-9	X		X						No ID Tag.
mw-10	X								No ID Tag.
mw-11	X								No ID Tag.
mw-12	X	X	X						
mw-14	X	X	X						
V-1	X	X	X						
V-2	X	X							

*Well box must meet all three criteria to be compliant: 1) WELL IS SECURABLE BY DESIGN (12"or less) 2) WELL IS MARKED WITH THE WORDS "MONITORING WELL" (12"or less) 3) WELL TAG IS PRESENT, SECURE, AND CORRECT

Notes:

APPENDIX B

TEST AMERICA –
LABORATORY REPORT

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING

17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

LABORATORY REPORT

Prepared For: Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Sampled: 05/31/11
Received: 06/02/11
Issued: 06/15/11 09:20

NELAP #01108CA California ELAP#2706 CSDLAC #10256 AZ #AZ0671 NV #CA01531

The results listed within this Laboratory Report pertain only to the samples tested in the laboratory. The analyses contained in this report were performed in accordance with the applicable certifications as noted. All soil samples are reported on a wet weight basis unless otherwise noted in the report. This Laboratory Report is confidential and is intended for the sole use of TestAmerica and its client. This report shall not be reproduced, except in full, without written permission from TestAmerica. The Chain(s) of Custody, 2 pages, are included and are an integral part of this report.
This entire report was reviewed and approved for release.

SAMPLE CROSS REFERENCE

LABORATORY ID	CLIENT ID	MATRIX
IUF0190-01	MW-4	Water
IUF0190-02	MW-5	Water
IUF0190-03	MW-6	Water
IUF0190-04	MW-7	Water
IUF0190-05	MW-8	Water
IUF0190-06	MW-9	Water
IUF0190-07	MW-10	Water
IUF0190-08	MW-11	Water
IUF0190-09	MW-12	Water
IUF0190-10	MW-14	Water
IUF0190-11	V-1	Water
IUF0190-12	V-2	Water

Reviewed By:

Debby Wilson

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING

17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

VOLATILE FUEL HYDROCARBONS BY GC/MS (CA LUFT)

Analyte	Method	Batch	Reporting Limit	Sample Result	Dilution Factor	Date Extracted	Date Analyzed	Data Qualifiers
Sample ID: IUF0190-01 (MW-4 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	2500	**11000**	50	6/10/2011	6/10/2011	
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				
Sample ID: IUF0190-02 (MW-5 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	10000	**72000**	200	6/10/2011	6/10/2011	
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*104 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				
Sample ID: IUF0190-03 (MW-6 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	5000	**33000**	100	6/10/2011	6/11/2011	
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*102 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*94 %*				
Sample ID: IUF0190-04 (MW-7 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	500	**6200**	10	6/10/2011	6/11/2011	
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*95 %*				
Sample ID: IUF0190-05 (MW-8 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	250	**10000**	5	6/10/2011	6/11/2011	
Surrogate: Dibromofluoromethane (80-120%)				*91 %*				
Surrogate: Toluene-d8 (80-120%)				*101 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*94 %*				
Sample ID: IUF0190-06 (MW-9 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	500	**12000**	10	6/10/2011	6/11/2011	
Surrogate: Dibromofluoromethane (80-120%)				*92 %*				
Surrogate: Toluene-d8 (80-120%)				*102 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*94 %*				

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

VOLATILE FUEL HYDROCARBONS BY GC/MS (CA LUFT)

Analyte	Method	Batch	Reporting Limit	Sample Result	Dilution Factor	Date Extracted	Date Analyzed	Data Qualifiers
Sample ID: IUF0190-07 (MW-10 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	50	**2400**	1	6/10/2011	6/10/2011	MHA
Surrogate: Dibromofluoromethane (80-120%)				*94 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*96 %*				
Sample ID: IUF0190-08 (MW-11 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	50	ND	1	6/10/2011	6/10/2011	
Surrogate: Dibromofluoromethane (80-120%)				*95 %*				
Surrogate: Toluene-d8 (80-120%)				*101 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*96 %*				
Sample ID: IUF0190-09 (MW-12 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	50	ND	1	6/10/2011	6/10/2011	
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*100 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*95 %*				
Sample ID: IUF0190-10 (MW-14 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	1000	**21000**	20	6/10/2011	6/11/2011	
Surrogate: Dibromofluoromethane (80-120%)				*91 %*				
Surrogate: Toluene-d8 (80-120%)				*101 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*97 %*				
Sample ID: IUF0190-11 (V-1 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	50	**160**	1	6/10/2011	6/11/2011	
Surrogate: Dibromofluoromethane (80-120%)				*98 %*				
Surrogate: Toluene-d8 (80-120%)				*102 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				
Sample ID: IUF0190-12 (V-2 - Water)								
Reporting Units: ug/l								
Volatile Fuel Hydrocarbons (C4-C12)	TPH by GC/MS	11F1408	5000	**36000**	100	6/10/2011	6/11/2011	
Surrogate: Dibromofluoromethane (80-120%)				*97 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

VOLATILE ORGANICS by GC/MS (EPA 5030B/8260B)

Analyte	Method	Batch	Reporting Limit	Sample Result	Dilution Factor	Date Extracted	Date Analyzed	Data Qualifiers
Sample ID: IUF0190-01 (MW-4 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	25	**3200**	50	6/10/2011	6/10/2011	
Ethylbenzene	EPA 8260B	11F1408	25	**520**	50	6/10/2011	6/10/2011	
Toluene	EPA 8260B	11F1408	25	**61**	50	6/10/2011	6/10/2011	
Xylenes, Total	EPA 8260B	11F1408	50	**68**	50	6/10/2011	6/10/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				
Sample ID: IUF0190-02 (MW-5 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	100	**5800**	200	6/10/2011	6/10/2011	
Ethylbenzene	EPA 8260B	11F1408	100	**4400**	200	6/10/2011	6/10/2011	
Toluene	EPA 8260B	11F1408	100	**7000**	200	6/10/2011	6/10/2011	
Xylenes, Total	EPA 8260B	11F1408	200	**23000**	200	6/10/2011	6/10/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*104 %*				
Sample ID: IUF0190-03 (MW-6 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	50	**6200**	100	6/10/2011	6/11/2011	
Ethylbenzene	EPA 8260B	11F1408	50	**1700**	100	6/10/2011	6/11/2011	
Toluene	EPA 8260B	11F1408	50	**1900**	100	6/10/2011	6/11/2011	
Xylenes, Total	EPA 8260B	11F1408	100	**5800**	100	6/10/2011	6/11/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*94 %*				
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*102 %*				

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

VOLATILE ORGANICS by GC/MS (EPA 5030B/8260B)

Analyte	Method	Batch	Reporting Limit	Sample Result	Dilution Factor	Date Extracted	Date Analyzed	Data Qualifiers
Sample ID: IUF0190-04 (MW-7 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	5.0	**530**	10	6/10/2011	6/11/2011	
Ethylbenzene	EPA 8260B	11F1408	5.0	**8.5**	10	6/10/2011	6/11/2011	
Toluene	EPA 8260B	11F1408	5.0	**16**	10	6/10/2011	6/11/2011	
Xylenes, Total	EPA 8260B	11F1408	10	**320**	10	6/10/2011	6/11/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*95 %*				
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				
Sample ID: IUF0190-05 (MW-8 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	2.5	**260**	5	6/10/2011	6/11/2011	
Ethylbenzene	EPA 8260B	11F1408	2.5	**9.6**	5	6/10/2011	6/11/2011	
Toluene	EPA 8260B	11F1408	2.5	**7.6**	5	6/10/2011	6/11/2011	
Xylenes, Total	EPA 8260B	11F1408	5.0	**390**	5	6/10/2011	6/11/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*94 %*				
Surrogate: Dibromofluoromethane (80-120%)				*91 %*				
Surrogate: Toluene-d8 (80-120%)				*101 %*				
Sample ID: IUF0190-06 (MW-9 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	5.0	**49**	10	6/10/2011	6/11/2011	
Ethylbenzene	EPA 8260B	11F1408	5.0	**570**	10	6/10/2011	6/11/2011	
Toluene	EPA 8260B	11F1408	5.0	**6.7**	10	6/10/2011	6/11/2011	
Xylenes, Total	EPA 8260B	11F1408	10	**100**	10	6/10/2011	6/11/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*94 %*				
Surrogate: Dibromofluoromethane (80-120%)				*92 %*				
Surrogate: Toluene-d8 (80-120%)				*102 %*				

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

VOLATILE ORGANICS by GC/MS (EPA 5030B/8260B)

Analyte	Method	Batch	Reporting Limit	Sample Result	Dilution Factor	Date Extracted	Date Analyzed	Data Qualifiers
Sample ID: IUF0190-07 (MW-10 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	0.50	**2.0**	1	6/10/2011	6/10/2011	
Ethylbenzene	EPA 8260B	11F1408	0.50	**60**	1	6/10/2011	6/10/2011	M2
Toluene	EPA 8260B	11F1408	0.50	**0.51**	1	6/10/2011	6/10/2011	
Xylenes, Total	EPA 8260B	11F1408	1.0	**45**	1	6/10/2011	6/10/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*96 %*				
Surrogate: Dibromofluoromethane (80-120%)				*94 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				
Sample ID: IUF0190-08 (MW-11 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/10/2011	
Ethylbenzene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/10/2011	
Toluene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/10/2011	
Xylenes, Total	EPA 8260B	11F1408	1.0	ND	1	6/10/2011	6/10/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*96 %*				
Surrogate: Dibromofluoromethane (80-120%)				*95 %*				
Surrogate: Toluene-d8 (80-120%)				*101 %*				
Sample ID: IUF0190-09 (MW-12 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/10/2011	
Ethylbenzene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/10/2011	
Toluene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/10/2011	
Xylenes, Total	EPA 8260B	11F1408	1.0	ND	1	6/10/2011	6/10/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*95 %*				
Surrogate: Dibromofluoromethane (80-120%)				*96 %*				
Surrogate: Toluene-d8 (80-120%)				*100 %*				

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

VOLATILE ORGANICS by GC/MS (EPA 5030B/8260B)

Analyte	Method	Batch	Reporting Limit	Sample Result	Dilution Factor	Date Extracted	Date Analyzed	Data Qualifiers
Sample ID: IUF0190-10 (MW-14 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	10	**460**	20	6/10/2011	6/11/2011	
Ethylbenzene	EPA 8260B	11F1408	10	**930**	20	6/10/2011	6/11/2011	
Toluene	EPA 8260B	11F1408	10	**10**	20	6/10/2011	6/11/2011	
Xylenes, Total	EPA 8260B	11F1408	20	**460**	20	6/10/2011	6/11/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*97 %*				
Surrogate: Dibromofluoromethane (80-120%)				*91 %*				
Surrogate: Toluene-d8 (80-120%)				*101 %*				
Sample ID: IUF0190-11 (V-1 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/11/2011	
Ethylbenzene	EPA 8260B	11F1408	0.50	**0.57**	1	6/10/2011	6/11/2011	
Toluene	EPA 8260B	11F1408	0.50	ND	1	6/10/2011	6/11/2011	
Xylenes, Total	EPA 8260B	11F1408	1.0	ND	1	6/10/2011	6/11/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				
Surrogate: Dibromofluoromethane (80-120%)				*98 %*				
Surrogate: Toluene-d8 (80-120%)				*102 %*				
Sample ID: IUF0190-12 (V-2 - Water)								
Reporting Units: ug/l								
Benzene	EPA 8260B	11F1408	50	**510**	100	6/10/2011	6/11/2011	
Ethylbenzene	EPA 8260B	11F1408	50	**3600**	100	6/10/2011	6/11/2011	
Toluene	EPA 8260B	11F1408	50	**180**	100	6/10/2011	6/11/2011	
Xylenes, Total	EPA 8260B	11F1408	100	**6700**	100	6/10/2011	6/11/2011	
Surrogate: 4-Bromofluorobenzene (80-120%)				*93 %*				
Surrogate: Dibromofluoromethane (80-120%)				*97 %*				
Surrogate: Toluene-d8 (80-120%)				*103 %*				

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

METHOD BLANK/QC DATA

VOLATILE FUEL HYDROCARBONS BY GC/MS (CA LUFT)

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Data Qualifiers
Batch: 11F1408 Extracted: 06/10/11										
Blank Analyzed: 06/10/2011 (11F1408-BLK1)										
Volatile Fuel Hydrocarbons (C4-C12)	ND	50	ug/l							
Surrogate: Dibromofluoromethane	*24.7*		*ug/l*	*25.0*		*99*	*80-120*			
Surrogate: Toluene-d8	*25.7*		*ug/l*	*25.0*		*103*	*80-120*			
Surrogate: 4-Bromofluorobenzene	*23.7*		*ug/l*	*25.0*		*95*	*80-120*			
LCS Analyzed: 06/10/2011 (11F1408-BS2)										
Volatile Fuel Hydrocarbons (C4-C12)	492	50	ug/l	500		98	55-130			
Surrogate: Dibromofluoromethane	*24.1*		*ug/l*	*25.0*		*96*	*80-120*			
Surrogate: Toluene-d8	*25.4*		*ug/l*	*25.0*		*102*	*80-120*			
Surrogate: 4-Bromofluorobenzene	*23.6*		*ug/l*	*25.0*		*94*	*80-120*			
Matrix Spike Analyzed: 06/10/2011 (11F1408-MS1)					**Source: IUF0190-07**					
Volatile Fuel Hydrocarbons (C4-C12)	2500	50	ug/l	1720	2380	7	50-145			*MHA*
Surrogate: Dibromofluoromethane	*23.0*		*ug/l*	*25.0*		*92*	*80-120*			
Surrogate: Toluene-d8	*25.4*		*ug/l*	*25.0*		*102*	*80-120*			
Surrogate: 4-Bromofluorobenzene	*24.5*		*ug/l*	*25.0*		*98*	*80-120*			
Matrix Spike Dup Analyzed: 06/10/2011 (11F1408-MSD1)					**Source: IUF0190-07**					
Volatile Fuel Hydrocarbons (C4-C12)	3020	50	ug/l	1720	2380	37	50-145	19	20	*MHA*
Surrogate: Dibromofluoromethane	*22.8*		*ug/l*	*25.0*		*91*	*80-120*			
Surrogate: Toluene-d8	*25.5*		*ug/l*	*25.0*		*102*	*80-120*			
Surrogate: 4-Bromofluorobenzene	*24.7*		*ug/l*	*25.0*		*99*	*80-120*			

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

METHOD BLANK/QC DATA

VOLATILE ORGANICS by GC/MS (EPA 5030B/8260B)

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Data Qualifiers
Batch: 11F1408 Extracted: 06/10/11										
Blank Analyzed: 06/10/2011 (11F1408-BLK1)										
Benzene	ND	0.50	ug/l							
Ethylbenzene	ND	0.50	ug/l							
Toluene	ND	0.50	ug/l							
m,p-Xylenes	ND	1.0	ug/l							
o-Xylene	ND	0.50	ug/l							
Xylenes, Total	ND	1.0	ug/l							
Surrogate: 4-Bromofluorobenzene	*23.7*		*ug/l*	*25.0*		*95*	*80-120*			
Surrogate: Dibromofluoromethane	*24.7*		*ug/l*	*25.0*		*99*	*80-120*			
Surrogate: Toluene-d8	*25.7*		*ug/l*	*25.0*		*103*	*80-120*			
LCS Analyzed: 06/10/2011 (11F1408-BS1)										
Benzene	20.5	0.50	ug/l	25.0		82	70-120			
Ethylbenzene	23.0	0.50	ug/l	25.0		92	75-125			
Toluene	21.2	0.50	ug/l	25.0		85	70-120			
m,p-Xylenes	45.9	1.0	ug/l	50.0		92	75-125			
o-Xylene	22.6	0.50	ug/l	25.0		91	75-125			
Xylenes, Total	68.5	1.0	ug/l	75.0		91	70-125			
Surrogate: 4-Bromofluorobenzene	*24.5*		*ug/l*	*25.0*		*98*	*80-120*			
Surrogate: Dibromofluoromethane	*23.8*		*ug/l*	*25.0*		*95*	*80-120*			
Surrogate: Toluene-d8	*25.4*		*ug/l*	*25.0*		*102*	*80-120*			
Matrix Spike Analyzed: 06/10/2011 (11F1408-MS1)					**Source: IUF0190-07**					
Benzene	23.5	0.50	ug/l	25.0	2.03	86	65-125			
Ethylbenzene	75.5	0.50	ug/l	25.0	59.6	64	65-130			*M2*
Toluene	23.2	0.50	ug/l	25.0	0.510	91	70-125			
m,p-Xylenes	81.4	1.0	ug/l	50.0	37.7	87	65-130			
o-Xylene	30.5	0.50	ug/l	25.0	7.02	94	65-125			
Xylenes, Total	112	1.0	ug/l	75.0	44.7	89	60-130			
Surrogate: 4-Bromofluorobenzene	*24.5*		*ug/l*	*25.0*		*98*	*80-120*			
Surrogate: Dibromofluoromethane	*23.0*		*ug/l*	*25.0*		*92*	*80-120*			
Surrogate: Toluene-d8	*25.4*		*ug/l*	*25.0*		*102*	*80-120*			

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

METHOD BLANK/QC DATA

VOLATILE ORGANICS by GC/MS (EPA 5030B/8260B)

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Data Qualifiers
Batch: 11F1408 Extracted: 06/10/11										
Matrix Spike Dup Analyzed: 06/10/2011 (11F1408-MSD1)					**Source: IUF0190-07**					
Benzene	23.3	0.50	ug/l	25.0	2.03	85	65-125	0.9	20	
Ethylbenzene	74.0	0.50	ug/l	25.0	59.6	58	65-130	2	20	*M2*
Toluene	23.2	0.50	ug/l	25.0	0.510	91	70-125	0.2	20	
m,p-Xylenes	80.8	1.0	ug/l	50.0	37.7	86	65-130	0.7	25	
o-Xylene	30.7	0.50	ug/l	25.0	7.02	95	65-125	0.7	20	
Xylenes, Total	111	1.0	ug/l	75.0	44.7	89	60-130	0.3	20	
Surrogate: 4-Bromofluorobenzene	*24.7*		*ug/l*	*25.0*		*99*	*80-120*			
Surrogate: Dibromofluoromethane	*22.8*		*ug/l*	*25.0*		*91*	*80-120*			
Surrogate: Toluene-d8	*25.5*		*ug/l*	*25.0*		*102*	*80-120*			

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

DATA QUALIFIERS AND DEFINITIONS

M2 The MS and/or MSD were below the acceptance limits due to sample matrix interference. See Blank Spike (LCS).

MHA Due to high levels of analyte in the sample, the MS/MSD calculation does not provide useful spike recovery information. See Blank Spike (LCS).

ND Analyte NOT DETECTED at or above the reporting limit or MDL, if MDL is specified.

RPD Relative Percent Difference

ADDITIONAL COMMENTS

For Volatile Fuel Hydrocarbons (C4-C12):

Volatile Fuel Hydrocarbons (C4-C12) are quantitated against a gasoline standard. Quantitation begins immediately before TBA-d9.

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
17461 Derian Avenue. Suite 100, Irvine, CA 92614 (949) 261-1022 Fax:(949) 260-3297

Blaine Tech San Jose/CRA Shell
1680 Rogers Avenue
San Jose, CA 95112-1105
Attention: Lorin King

Project ID: 2703 MLK Jr. Way, Oakland, CA - Shell
2703 MLK Jr. Way, Oakland, CA
Report Number: IUF0190

Sampled: 05/31/11
Received: 06/02/11

Certification Summary

TestAmerica Irvine

Method	Matrix	Nelac	California
EPA 8260B	Water	X	X
TPH by GC/MS	Water	X	X

Nevada and NELAP provide analyte specific accreditations. Analyte specific information for TestAmerica may be obtained by contacting the laboratory or visiting our website at www.testamericainc.com

TestAmerica Irvine

Debby Wilson For Philip Sanelle
Project Manager

Shell Oil Products Chain Of Custody Record

LAB (LOCATION)
- ☐ CALSCIENCE (_____)
- ☐ SPL (_____)
- ☐ XENCO (_____)
- ☑ TEST AMERICA (IRVINE)
- ☐ OTHER (_____)

Please Check Appropriate Box:
- ☐ ENV. SERVICES
- ☐ MOTIVA RETAIL
- ☐ SHELL RETAIL
- ☐ MOTIVA SD&CM
- ☑ CONSULTANT
- ☐ LUBES
- ☐ SHELL PIPELINE
- ☐ OTHER _____

Print Bill To Contact Name: Peter Schaefer 240781

INCIDENT # (ENV SERVICES): 97093397 ☐ CHECK IF NO INCIDENT # APPLIES

DATE: 5/31/11

PAGE: 1 of 2

PO #: 40-40934773

SAP #:

SAMPLING COMPANY: Blaine Tech Services

LOG CODE: BTSS

SITE ADDRESS: Street and City: 2703 Martin Luther King Jr. Way, Oakland

State: CA

GLOBAL ID NO.: T0600101876

ADDRESS: 1680 Rogers Avenue, San Jose, CA

EDF DELIVERABLE TO (Name, Company, Office Location): Brenda Carter, CRA, Emeryville

PHONE NO.: 510-420-3343

E-MAIL: shelledf@craworld.com

CONSULTANT PROJECT NO.: 110531-DR2

PROJECT CONTACT (Hardcopy or PDF Report to): Lorin King

TELEPHONE: 310-995-4455 x 108

FAX: 310-637-5802

E-MAIL: lking@blainetech.com

SAMPLER NAME(S) (Print): D. Raynal / I. Williams

LAB USE ONLY: IWR0190

TURNAROUND TIME (CALENDAR DAYS):
- ☒ STANDARD (14 DAY)
- ☐ 5 DAYS
- ☐ 3 DAYS
- ☐ 2 DAYS
- ☐ 24 HOURS
- ☐ RESULTS NEEDED ON WEEKEND

☐ LA - RWQCB REPORT FORMAT ☐ UST AGENCY:

SPECIAL INSTRUCTIONS OR NOTES :

Email invoice and copy of final report to Shell.Lab.Billing@craworld.com

- ☐ SHELL CONTRACT RATE APPLIES
- ☐ STATE REIMBURSEMENT RATE APPLIES
- ☐ EDD NOT NEEDED
- ☑ RECEIPT VERIFICATION REQUESTED

REQUESTED ANALYSIS

LAB USE ONLY	Field Sample Identification	SAMPLING DATE	SAMPLING TIME	MATRIX	PRESERVATIVE HCL	HNO3	H2SO4	NONE	OTHER	NO. OF CONT.	TPH -GRO, Purgeable (8260B)	TPH -DRO, Extractable (8015M)	TPHg (8015M)		BTEX (5260B)	BTEX + MTBE (8260B)	BTEX + MTBE + TBA (8260B)	BTEX + 5 OXYs (MTBE, TBA, DIPE, TAME, ETBE) 8260B	Full VOC list (8260B)	Single Compound: _____(8260B)	1,2-DCA (8260B)	EDB (8260B)	Ethanol (8260B)	Methanol (8015M)						Container PID Readings or Laboratory Notes
	MW-4	5/31/11	1457	W	X					3	X				X															
	MW-5		1508	W	X					3	X				X															
	MW-6		1500	W	X					3	X				X															
	MW-7		1430	W	X					3	X				X															
	MW-8		1440	W	X					3	X				X															
	MW-9		1425	W	X					3	X				X															
	MW-10		1410	W	X					3	X				X															
	MW-11		1400	W	X					3	X				X															
	MW-12		1225	W	X					3	X				X															
	MW-14		1350	W	X					3	X				X															

TEMPERATURE ON RECEIPT C°: 2.5

Relinquished by: (Signature)	Received by: (Signature)	Date:	Time:
		5/31/11	1646
		6/1/11	1650
	Fedex	6-1-11	1810

Fedex 6/2 10:02

6/2/11 10:02

05/2/06 Revision

Shell Oil Products Chain Of Custody Record

LAB (LOCATION)
- ☐ CALSCIENCE (_____)
- ☐ SPL (_____)
- ☐ XENCO (_____)
- ☑ TEST AMERICA (IRVINE)
- ☐ OTHER (_____)

Please Check Appropriate Box:
☐ ENV. SERVICES ☐ MOTIVA RETAIL ☐ SHELL RETAIL
☐ MOTIVA SD&CM ☑ CONSULTANT ☐ LUBES
☐ SHELL PIPELINE ☐ OTHER _____

Print Bill To Contact Name: Peter Schaefer 240781

INCIDENT # (ENV SERVICES): 97093397 ☐ CHECK IF NO INCIDENT # APPLIES

DATE: 5/31/11

PAGE: 2 of 2

PO #: 40-40373

SAP #:

SAMPLING COMPANY:	Blaine Tech Services
LOG CODE:	BTSS
SITE ADDRESS: Street and City	2703 Martin Luther King Jr. Way, Oakland
State	CA
GLOBAL ID NO.:	T0600101876
ADDRESS:	1680 Rogers Avenue, San Jose, CA
EDF DELIVERABLE TO (Name, Company, Office Location):	Brenda Carter, CRA, Emeryville
PHONE NO.:	510-420-3343
E-MAIL:	shelledf@craworld.com
CONSULTANT PROJECT NO.:	110531-DR1
PROJECT CONTACT (Hardcopy or PDF Report to):	Lorin King
SAMPLER NAME(S) (Print):	D. Raynal / I. Williams
LAB USE ONLY	TUF0190
TELEPHONE:	310-995-4455 x 108
FAX:	310-637-5802
E-MAIL:	lking@blainetech.com

TURNAROUND TIME (CALENDAR DAYS): ☒ STANDARD (14 DAY) ☐ 5 DAYS ☐ 3 DAYS ☐ 2 DAYS ☐ 24 HOURS ☐ RESULTS NEEDED ON WEEKEND

☐ LA - RWQCB REPORT FORMAT ☐ UST AGENCY:

SPECIAL INSTRUCTIONS OR NOTES :

Email invoice and copy of final report to Shell.Lab.Billing@craworld.com

☐ SHELL CONTRACT RATE APPLIES
☐ STATE REIMBURSEMENT RATE APPLIES
☐ EDD NOT NEEDED
☑ RECEIPT VERIFICATION REQUESTED

REQUESTED ANALYSIS

LAB USE ONLY	Field Sample Identification	SAMPLING DATE	SAMPLING TIME	MATRIX	PRESERVATIVE HCL	HNO3	H2SO4	NONE	OTHER	NO. OF CONT.	TPH -GRO, Purgeable (8260B)	TPH -DRO, Extractable (8015M)	TPHg (8015M)		BTEX (8260B)	BTEX + MTBE (8260B)	BTEX + MTBE + TBA (8260B)	BTEX + 5 OXYs (MTBE, TBA, DIPE, TAME, ETBE) 8260B	Full VOC list (8260B)	Single Compound: _____(8260B)	1,2-DCA (8260B)	EDB (8260B)	Ethanol (8260B)	Methanol (8015M)							TEMPERATURE ON RECEIPT C° / Container PID Readings or Laboratory Notes
	U-1	5/31/11	1208	W	X					3	X				X																
	U-2	↓	1505	W	X					3	X				X																

Relinquished by: (Signature)	Received by: (Signature)	Date: 5/31/11	Time: 1645
Relinquished by: (Signature)	Received by: (Signature)	Date: 6-1-11	Time: 1650
Relinquished by: (Signature)	Received by: (Signature)	Date: 6-1-11	Time: 1810

05/2/06 Revision