RO464

GETTLER-RYAN INC.

TRANSMITTAL

October 10, 2005
G-R #385145

TO: Ms. Laura Genin
Cambria Environmental Technology, Inc.
5900 Hollis Street, Suite A
Emeryville, CA 94608

CC: Mr. Mark Inglis
ChevronTexaco Company
P.O. Box 6012, Room K2256
San Ramon, California 94583

FROM: Deanna L. Harding
Project Coordinator
Gettler-Ryan Inc.
6747 Sierra Court, Suite J
Dublin, California 94568

RE: Chevron Service Station
#9-1851
451 Hegenberger Road
Oakland, California
RO 0000464

WE HAVE ENCLOSED THE FOLLOWING:

COPIES	DATED	DESCRIPTION
1	October 10, 2005	Groundwater Monitoring and Sampling Report Third Quarter - Event of September 1, 2005

COMMENTS:

This report is being sent for your review. Please provide any comments/changes and propose any groundwater monitoring modifications for the next event prior to ***October 25, 2005***, at which time the final report will be distributed to the following:

cc: Mr. Barney Chan, Alameda County Health Care Services, Dept. of Environmental Health, 1131 Harbor Bay Parkway, Suite 250, Alameda, CA 94502-6577
Mr. Ben Shimek, (Owner), 31 Industrial Way, Greenbrae, CA 94904

Enclosures

trans/9-1851-MI

GETTLER-RYAN INC.

October 10, 2005
G-R Job #385145

Mr. Mark Inglis
ChevronTexaco Company
P.O. Box 6012, Room K2256
San Ramon, CA 94583

RE: Third Quarter Event of September 1, 2005
Groundwater Monitoring & Sampling Report
Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

Dear Mr. Inglis:

This report documents the most recent groundwater monitoring and sampling event performed by Gettler-Ryan Inc. (G-R) at the referenced site. All field work was conducted in accordance with G-R Standard Operating Procedure - Groundwater Sampling (attached).

Static groundwater levels were measured and the wells were checked for the presence of separate-phase hydrocarbons. Static water level data, groundwater elevations, and separate-phase hydrocarbon thickness (if any) are presented in the attached Table 1. A Potentiometric Map is included as Figure 1.

Groundwater samples were collected from the monitoring wells and submitted to a state certified laboratory for analyses. The field data sheets for this event are attached. Analytical results are presented in the table(s) listed below. The chain of custody document and laboratory analytical report are also attached.

Please call if you have any questions or comments regarding this report. Thank you.

Sincerely,

Anamarie Nercau
- FOR -
Deanna L. Harding
Project Coordinator

PROFESSIONAL GEOLOGIST
ROBERT A. LAURITZEN
No. 7504
STATE OF CALIFORNIA

Robert A. Lauritzen
Senior Geologist, P.G. No. 7504

Figure 1: Potentiometric Map
Table 1: Groundwater Monitoring Data and Analytical Results
Table 2: Groundwater Analytical Results - Oxygenate Compounds
Table 3: Groundwater Analytical Results
Attachments: Standard Operating Procedure - Groundwater Sampling
Field Data Sheets
Chain of Custody Document and Laboratory Analytical Reports

6747 Sierra Court, Suite J • **Dublin**, CA 94568 • (925) 551-7555 • Fax (925) 551-7888
3140 Gold Camp Drive, Suite 170 • **Rancho Cordova**, CA 95670 • (916) 631-1300 • Fax (916) 631-1317
1364 N. McDowell Blvd., Suite B2 • **Petaluma**, CA 94954 • (707) 789-3255 • Fax (707) 789-3218



EXPLANATION

- Groundwater monitoring well
- 99.99 — Groundwater elevation in feet referenced to Mean Sea Level
- 99.99 — Groundwater elevation contour, dashed where inferred
- ^ — Groundwater elevation corrected for the presence of separate-phase hydrocarbons

Groundwater flow direction varies at a gradient of 0.02 to 0.05 Ft./Ft.

N

0 40

Scale in Feet

Source: Figure modified from drawing provided by RRM engineering contracting firm.

GETTLER - RYAN INC.
6747 Sierra Court, Suite J
Dublin, CA 94568 (925) 551-7555

POTENTIOMETRIC MAP
Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

FIGURE
1

PROJECT NUMBER	REVIEWED BY	DATE	REVISED DATE
385145		September 1, 2005	

FILE NAME: P:\Enviro\Chevron\9-1851\Q05-9-1851.DWG | Layout Tab: Pat3

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-1												
10/17/95	2.61	-1.51	4.12	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	--
03/29/96	2.61	-0.72	3.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	9.5
06/26/96	2.61	-1.23	3.84	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	46
09/25/96	2.61	-1.41	4.02	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	940
12/17/96	2.61	-0.96	3.57	0.00	0.00	--	<50	0.9	<0.5	<0.5	<0.5	260
03/20/97	2.61	-1.54	4.15	0.00	0.00	--	<50	<2.0	<2.0	<2.0	<2.0	76
06/20/97	2.61	-1.72	4.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	64
09/09/97	2.61	-1.74	4.35	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	110
12/12/97	2.61	-0.39	3.00	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	27
02/19/98	2.61	0.78	1.83	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	14
06/23/98	2.61	-0.73	3.34	0.00	0.00	--	210	<0.5	<0.5	<0.5	<0.5	3,400
08/31/98	2.61	-0.88	3.49	0.00	0.00	--	1,400	630	<5.0	<5.0	<5.0	16,000
12/29/98	2.61	-1.22	3.83	0.00	0.00	--	<500	<5.0	<5.0	<5.0	<5.0	1,090
03/11/99	2.61	-0.43	3.04	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	33.9
06/24/99	2.61	-0.77	3.38	0.00	0.00	--	<500	65.7	<5.0	<5.0	<5.0	1,160
09/29/99	2.61	-1.01	3.62	0.00	0.00	--	81.7	<0.5	<0.5	<0.5	<0.5	1,130
12/08/99	2.61	-1.46	4.07	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	233
03/01/00	2.61	0.66	1.95	0.00	0.00	--	100	<0.5	<0.5	<0.5	<0.5	37.9
06/19/00	2.61	-0.80	3.41	0.00	0.00	--	<50	3.8	<0.50	<0.50	<0.50	88/91[2]
09/30/00	2.61	-1.23	3.84	0.00	0.00	--	<130	<1.3	<1.3	<1.3	<1.3	460/530[2]
10/05/00	2.61	-1.32	3.93	0.00	0.00	--	--	--	--	--	--	--
12/08/00	8.61	4.41	4.20	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	58.7
03/03/01[11]	8.61	6.30	2.31	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	8.9
06/19/01	8.61	5.27	3.34	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	51
09/05/01	8.61	4.84	3.77	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	180
12/10/01	8.61	6.14	2.47	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	21
03/04/02	8.61	5.48	3.13	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	47
06/03/02	8.61	2.90	5.71	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	31
09/14/02	8.61	4.86	3.75	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	140
12/13/02	8.61	5.32	3.29	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/14/03	8.61	5.54	3.07	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	35
06/09/03[13]	8.61	5.09	3.52	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	69

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-1 (cont)												
09/03/03[13]	8.61	4.49	4.12	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	1
12/01/03[13]	8.61	5.34	3.27	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	100
03/01/04[13]	8.61	6.55	2.06	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	26
06/02/04[13]	8.61	5.31	3.30	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	93
09/03/04[13]	8.61	4.47	4.14	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	140
12/20/04[13]	8.61	4.99	3.62	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	37
03/12/05[13]	8.61	5.57	3.04	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	130
06/28/05[13]	8.61	5.33	3.28	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	93
09/01/05[13]	**8.61**	**5.03**	**3.58**	**0.00**	**0.00**	**--**	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**59**
MW-2												
10/17/95[3]	3.51	-1.82	5.33	0.00	0.00	1,600[4]	170	3.5	<0.5	1.0	6.1	--
03/29/96	3.51	-0.44	3.95	0.00	0.00	3,000[4]	89	4.7	<0.5	0.64	0.74	21
06/26/96	3.51	-1.09	4.60	0.00	0.00	2,000[4]	80	8.7	<0.5	1.2	1.3	31
09/25/96	3.51	INACCESSIBLE		--	--	--	--	--	--	--	--	--
12/17/96	3.51	-0.41	3.92	0.00	0.00	2,400[4]	110	<0.5	<0.5	0.75	2.1	27
03/20/97	3.51	-1.32	4.83	0.00	0.00	3,400[4]	140	8.2	<2.0	<2.0	<2.0	58
06/20/97	3.51	-1.53	5.04	0.00	0.00	1,600[4]	62	7.7	<0.5	<0.5	<0.5	38
09/09/97	3.51	-1.47	4.98	0.00	0.00	82[4]	190	9.4	<0.5	<0.5	0.86	48
12/12/97	3.51	-0.40	3.91	0.00	0.00	8,500[4]	180	1.8	<0.5	<0.5	3.2	34
02/19/98	3.51	0.55	2.96	0.00	0.00	3,800[4]	<100	1.8	<1.0	<1.0	<1.0	230
06/23/98	3.51	-0.54	4.05	0.00	0.00	--	60	<0.5	<0.5	<0.5	<0.5	55
08/31/98	3.51	-0.80	4.31	0.00	0.00	--	61	2.2	<0.5	<0.5	1.1	53
12/29/98	3.51	-1.12	4.63	0.00	0.00	--	54	1.3	<0.5	<0.5	0.752	38.1
03/11/99	3.51	-0.01	3.52	0.00	0.00	--	648	2.9	<2.0	<2.0	<2.0	73.2
06/24/99	3.51	-0.49	4.00	0.00	0.00	--	264	.58	<0.5	1.01	<0.5	44.1
09/29/99	3.51	-0.93	4.44	0.00	0.00	--	54.3	.66	<0.5	<0.5	<0.5	35.7
12/08/99	3.51	-1.38	4.89	0.00	0.00	--	<50	1.27	<0.5	<0.5	<0.5	56.9
03/01/00	3.51	0.48	3.03	0.00	0.00	--	68	1.57	<0.5	<0.5	<0.5	110
06/19/00	3.51	-0.66	4.17	0.00	0.00	--	58[1]	1.5	<0.50	<0.50	<0.50	90/59[2]
09/30/00	3.51	-1.15	4.66	0.00	0.00	--	<50	<0.50	0.82	<0.50	1.1	48/50[2]

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-2 (cont)												
10/05/00[8,9]	3.51	-1.20	4.71	0.00	0.00	4,000[7]	--	--	--	--	--	--
12/08/00	9.52	4.55	4.97	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	61.8
03/03/01[11]	9.52	6.25	3.27	0.00	0.00	--	310[12]	0.60	<0.50	<0.50	1.3	97
06/19/01	9.52	5.47	4.05	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	30
09/05/01	9.52	4.98	4.54	0.00	0.00	--	<50	<0.50	1.2	<0.50	<1.5	46
12/10/01	9.52	6.07	3.45	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	22
03/04/02	9.52	5.58	3.94	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	61
06/03/02	9.52	5.44	4.08	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	71
09/14/02	9.52	4.87	4.65	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	77
12/13/02	9.52	5.21	4.31	0.00	0.00	--	53	<0.50	<0.50	<0.50	<1.5	44
03/14/03	9.52	5.61	3.91	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	55
06/09/03[13]	9.52	5.19	4.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	67
09/03/03[13]	9.52	4.59	4.93	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.9
12/01/03[13]	9.52	5.37	4.15	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	72
03/01/04[13]	9.52	6.40	3.12	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	130
06/02/04[13]	9.52	5.31	4.21	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	46
09/03/04[13]	9.52	5.38	4.14	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	69
12/20/04	9.52	4.96**	4.60	0.05	0.01[14]	NOT SAMPLED DUE TO THE PERSENCE OF SPH				--	--	--
03/12/05[13]	9.52	5.62	3.90	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	57
06/28/05[13]	9.52	5.46	4.06	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	6
09/01/05	**9.52**	**5.03****	**4.52**	**0.04**	**1.10[14]**	**NOT SAMPLED DUE TO THE PERSENCE OF SPH**				--	--	--
MW-3												
10/17/95[5]	3.08	-1.34	4.42	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	--
03/29/96	3.08	0.08	3.00	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	26
06/26/96	3.08	-0.52	3.60	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	47
09/25/96	3.08	-1.06	4.14	0.00	0.00	--	<125	<1.2	<1.2	<1.2	<1.2	570
12/17/96	3.08	-0.12	3.20	0.00	0.00	--	<500	<5.0	<5.0	<5.0	<5.0	680
03/20/97	3.08	-0.22	3.30	0.00	0.00	--	<50	<5.7	<5.7	<5.7	<5.7	430
06/20/97	3.08	-0.78	3.86	0.00	0.00	--	<500	<5.0	<5.0	<5.0	<5.0	1,400
09/09/97	3.08	-1.11	4.19	0.00	0.00	--	76[4]	22	<0.5	<0.5	<0.5	920

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC[a] (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-3 (cont)												
12/12/97	3.08	0.12	2.96	0.00	0.00	--	52	15	<0.5	<0.5	<0.5	710
02/19/98	3.08	0.86	2.22	0.00	0.00	--	<50	6.6	<0.5	<0.5	<0.5	380
06/23/98	3.08	-0.17	3.25	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	390
08/31/98	3.08	-0.78	3.86	0.00	0.00	--	<50	19	<0.5	<0.5	<0.5	830
12/29/98	3.08	-0.45	3.53	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	416
03/11/99	3.08	-0.27	3.35	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	262
06/24/99	3.08	-0.53	3.61	0.00	0.00	--	<50	12.8	<0.5	<0.5	<0.5	620
09/29/99	3.08	-0.87	3.95	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	2,840
12/08/99	3.08	-0.46	3.54	0.00	0.00	--	73.4	<0.5	<0.5	<0.5	<0.5	1,620
03/01/00	3.08	0.65	2.43	0.00	0.00	--	<200	<2.0	<2.0	<2.0	<2.0	1,880
06/19/00	3.08	-0.30	3.38	0.00	0.00	--	<250	20	<2.5	<2.5	<2.5	1,200/920[2]
09/30/00	3.08	-0.92	4.00	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	730/2,100[2]
10/05/00	3.08	-0.94	4.02	0.00	0.00	--	--	--	--	--	--	--
12/08/00	9.08	5.38	3.70	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	1,620
03/03/01[11]	9.08	6.84	2.24	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	1,000
06/19/01	9.08	5.37	3.71	0.00	0.00	--	<120	4.8	<1.2	<1.2	<1.2	510
09/05/01	9.08	5.04	4.04	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	1,400
12/10/01	9.08	6.54	2.54	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	1,000
03/04/02	9.08	6.24	2.84	0.00	0.00	--	120	<0.50	<0.50	<0.50	<1.5	720
06/03/02	9.08	5.80	3.28	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	710
09/14/02	9.08	4.93	4.15	0.00	0.00	--	590	<20	<1.0	<1.0	<3.0	2,600
12/13/02	9.08	5.23	3.85	0.00	0.00	--	430	<0.50	<0.50	<0.50	<1.5	2,000
03/14/03	9.08	6.09	2.99	0.00	0.00	--	310	<0.50	<0.50	<0.50	<1.5	1,600
06/09/03[13]	9.08	5.74	3.34	0.00	0.00	--	330	<0.5	<0.5	<0.5	<0.5	1,800
09/03/03[13]	9.08	5.11	3.97	0.00	0.00	--	720	<3	<3	<3	<3	4,100
12/01/03[13]	9.08	5.32	3.76	0.00	0.00	--	520	<1	<1	<1	<1	2,400
03/01/04[13]	9.08	6.97	2.11	0.00	0.00	--	140	<0.5	<0.5	<0.5	<0.5	850
06/02/04[13]	9.08	5.43	3.65	0.00	0.00	--	220	<0.5	<0.5	<0.5	<0.5	1,500
09/03/04[13]	9.08	4.07	5.01	0.00	0.00	--	300	<1	<1	<1	<1	1,800
12/20/04[13]	9.08	4.23	4.85	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	86
03/12/05[13]	9.08	4.69	4.39	0.00	0.00	--	<50	0.6	<0.5	<0.5	<0.5	110
06/28/05[13]	9.08	4.52	4.56	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	23

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-3 (cont)												
09/01/05[13]	**9.08**	**4.41**	**4.67**	**0.00**	**0.00**	**--**	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**47**
MW-4												
10/17/95	3.48	-1.60	5.08	0.00	0.00	--	<125	<1.2	<1.2	<1.2	<1.2	--
03/29/96	3.48	-1.13	4.61	0.00	0.00	--	<1,000	<10	<10	<10	<10	6,700
06/26/96	3.48	-0.82	4.30	0.00	0.00	--	<2,000	<20	<20	<20	<20	7,200
09/25/96	3.48	-1.85	5.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/17/96	3.48	0.67	2.81	0.00	0.00	--	<2,000	120	<20	<20	<20	11,000
03/20/97	3.48	-1.02	4.50	0.00	0.00	--	250[4]	<2.0	<2.0	<2.0	<2.0	10,000/8,600[6]
06/20/97	3.48	-2.20	5.68	0.00	0.00	--	<2,500	<25	<25	<25	<25	9,300
09/09/97	3.48	-2.02	5.50	0.00	0.00	--	460[4]	<0.5	<0.5	<0.5	<0.5	6,600
12/12/97	3.48	-1.55	5.03	0.00	0.00	--	430[4]	120	<2.5	<2.5	<2.5	7,800
02/19/98	3.48	0.13	3.35	0.00	0.00	--	510[4]	130	<0.5	<0.5	<0.5	6,600
06/23/98	3.48	-1.50	4.98	0.00	0.00	--	550[4]	<0.5	<0.5	<0.5	<0.5	6,800
08/31/98	3.48	-1.94	5.42	0.00	0.00	--	<500	450	<5.0	<5.0	<5.0	14,000
12/29/98	3.48	-1.58	5.06	0.00	0.00	--	<5,000	<50	<50	<50	<50	16,100
03/11/99	3.48	-0.30	3.78	0.00	0.00	--	979	<5.0	<5.0	<5.0	<5.0	15,100
06/24/99	3.48	-0.83	4.31	0.00	0.00	--	<2,500	715	<25	<25	<25	12,400
09/29/99	3.48	-2.10	5.58	0.00	0.00	--	1,380	<5.0	<5.0	<5.0	<5.0	11,700
12/08/99	3.48	-1.85	5.33	0.00	0.00	--	318	<0.5	<0.5	<0.5	<0.5	11,100
03/01/00	3.48	-1.72	5.20	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	9,940
06/19/00	3.48	-1.88	5.36	0.00	0.00	--	<1,000	220	<10	<10	<10	7,300/9,500[2]
09/30/00	3.48	-0.29	3.77	0.00	0.00	--	740[1]	<2.5	<2.5	<2.5	<2.5	6,000/7,800[2]
10/05/00	3.48	-0.38	3.86	0.00	0.00	--	--	--	--	--	--	--
12/08/00	9.48	5.03	4.45	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	6,230
03/03/01[11]	9.48	5.65	3.83	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	3,600
06/19/01	9.48	6.11	3.37	0.00	0.00	--	<500	140	<5.0	<5.0	<5.0	2,500
09/05/01	9.48	5.52	3.96	0.00	0.00	--	400	<0.50	<0.50	<0.50	<1.5	2,800
12/10/01	9.48	4.43	5.05	0.00	0.00	--	700	<0.50	<0.50	<0.50	<1.5	3,400
03/04/02	9.48	5.81	3.67	0.00	0.00	--	660	<0.50	<0.50	<0.50	<1.5	2,900
06/03/02	9.48	4.24	5.24	0.00	0.00	--	610	<0.50	<0.50	<0.50	<1.5	3,000

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-4 (cont)												
09/14/02	9.48	4.26	5.22	0.00	0.00	--	490	<10	<1.0	<1.0	<3.0	2,400
12/13/02	9.48	4.81	4.67	0.00	0.00	--	440	<0.50	<0.50	<0.50	<1.5	2,200
03/14/03	9.48	4.84	4.64	0.00	0.00	--	490	<0.50	<0.50	<0.50	<1.5	2,600
06/09/03[13]	9.48	4.45	5.03	0.00	0.00	--	340	<0.5	<0.5	<0.5	<0.5	1,700
09/03/03[13]	9.48	3.83	5.65	0.00	0.00	--	320	<1	<1	<1	<1	1,600
12/01/03[13]	9.48	4.51	4.97	0.00	0.00	--	350	<1	<1	<1	<1	1,700
03/01/04[13]	9.48	4.80	4.68	0.00	0.00	--	240	<0.5	<0.5	<0.5	<0.5	1,200
06/02/04[13]	9.48	4.55	4.93	0.00	0.00	--	240	<0.5	<0.5	<0.5	<0.5	1,600
09/03/04[13]	9.48	4.49	4.99	0.00	0.00	--	270	<1	<1	<1	<1	1,500
12/20/04[13]	9.48	5.30	4.18	0.00	0.00	--	230	<3	<3	<3	<3	1,900
03/12/05[13]	9.48	4.16	5.32	0.00	0.00	--	180	<1	<1	<1	<1	1,200
06/28/05[13]	9.48	4.22	5.26	0.00	0.00	--	180	<0.5	<0.5	<0.5	<0.5	920
09/01/05[13]	**9.48**	**4.57**	**4.91**	**0.00**	**0.00**	**--**	**250**	**<1**	**<1**	**<1**	**<1**	**1,500**
MW-5												
10/23/00[10]	8.77	4.18	4.59	0.00	0.00	--	<50	<0.500	<0.500	<0.500	<0.500	4.34
12/08/00	8.77	5.34	3.43	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	11.0
03/03/01[11]	8.77	6.37	2.40	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	24
06/19/01	8.77	INACCESSIBLE - CAR PARKED OVER WELL				--	--	--	--	--	--	--
09/05/01	8.77	5.02	3.75	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	31
12/10/01	8.77	5.98	2.79	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	45
03/04/02	8.77	6.25	2.52	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	29
06/03/02	8.77	5.57	3.20	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	40
09/14/02	8.77	4.92	3.85	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	92
12/13/02	8.77	5.32	3.45	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	32
03/14/03	8.77	5.82	2.95	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	71
06/09/03[13]	8.77	5.58	3.19	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	79
09/03/03[13]	8.77	4.98	3.79	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	2
12/01/03[13]	8.77	5.43	3.34	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	52
03/01/04[13]	8.77	6.29	2.48	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	120
06/02/04[13]	8.77	5.66	3.11	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	110

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-5 (cont)												
09/03/04[13]	8.77	3.66	5.11	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	80
12/20/04[13]	8.77	3.67	5.10	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	62
03/12/05[13]	8.77	4.06	4.71	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	58
06/28/05[13]	8.77	3.84	4.93	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	64
09/01/05[13]	**8.77**	**3.85**	**4.92**	**0.00**	**0.00**	**--**	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**61**
MW-6												
10/23/00[10]	11.45	4.30	7.15	0.00	0.00	--	<50	<0.500	<0.500	<0.500	<0.500	5.96
12/08/00	11.45	4.61	6.84	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	8.80
03/03/01[11]	11.45	5.32	6.13	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	9.0
06/19/01	11.45	5.65	5.80	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/05/01	11.45	6.29	5.16	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
12/10/01	11.45	6.64	4.81	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/04/02	11.45	7.29	4.16	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/03/02	11.45	5.74	5.71	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
09/14/02	11.45	4.80	6.65	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
12/13/02	11.45	5.06	6.39	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/14/03	11.45	4.98	6.47	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/09/03[13]	11.45	4.67	6.78	0.00	0.00	--	<50	<0.5	0.7	<0.5	<0.5	1
09/03/03[13]	11.45	4.37	7.08	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.8
12/01/03[13]	11.45	7.88	3.57	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/01/04[13]	11.45	8.27	3.18	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	25
06/02/04[13]	11.45	7.95	3.50	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/03/04[13]	11.45	9.28	2.17	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.6
12/20/04[13]	11.45	5.42	6.03	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.6
03/12/05[13]	11.45	6.40	5.05	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
06/28/05[13]	11.45	9.09	2.36	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/01/05[13]	**11.45**	**8.58**	**2.87**	**0.00**	**0.00**	**--**	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**1**

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-7												
10/23/00[10]	10.58	4.33	6.25	0.00	0.00	--	<50	<0.500	<0.500	<0.500	<0.500	1,210
12/08/00	10.58	3.35	7.23	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	338
03/03/01[11]	10.58	4.31	6.27	0.00	0.00	--	72[12]	<0.50	<0.50	<0.50	<0.50	460
06/19/01	10.58	4.76	5.82	0.00	0.00	--	110[1]	18	<0.50	<0.50	<0.50	440
09/05/01	10.58	4.04	6.54	0.00	0.00	--	180	<0.50	<0.50	<0.50	<1.5	640
12/10/01	10.58	5.04	5.54	0.00	0.00	--	110	<0.50	<0.50	<0.50	<1.5	390
03/04/02	10.58	3.68	6.90	0.00	0.00	--	220	1.1	<0.50	3.0	<1.5	460
06/03/02	10.58	4.94	5.64	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	350
09/14/02	10.58	3.55	7.03	0.00	0.00	--	120	<2.0	<0.50	<0.50	<1.5	340
12/13/02	10.58	4.99	5.59	0.00	0.00	--	57	<0.50	<0.50	<0.50	<1.5	150
03/14/03	10.58	4.60	5.98	0.00	0.00	--	77	<0.50	<0.50	<0.50	<1.5	240
06/09/03[13]	10.58	4.32	6.26	0.00	0.00	--	79	<0.5	<0.5	<0.5	<0.5	210
09/03/03[13]	10.58	3.72	6.86	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.8
12/01/03[13]	10.58	5.11	5.47	0.00	0.00	--	58	<0.5	<0.5	<0.5	<0.5	130
03/01/04[13]	10.58	4.60	5.98	0.00	0.00	--	71	<0.5	<0.5	<0.5	<0.5	180
06/02/04[13]	10.58	5.77	4.81	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	87
09/03/04[13]	10.58	4.16	6.42	0.00	0.00	--	55	<0.5	<0.5	<0.5	<0.5	140
12/20/04[13]	10.58	4.36	6.22	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	130
03/12/05[13]	10.58	4.79	5.79	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	110
06/28/05[13]	10.58	5.96	4.62	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	30
09/01/05[13]	**10.58**	**5.80**	**4.78**	**0.00**	**0.00**	--	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**70**
TRIP BLANK												
10/17/95	--	--	--	--	--	--	--	--	--	--	--	--
03/29/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
06/26/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/25/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/17/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/20/97	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/20/97	--	--	--	--	--	--	<50	<2.0	<2.0	<2.0	<2.0	--
09/09/97	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
TRIP BLANK (cont)												
12/12/97	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/19/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/23/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
08/31/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/29/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.0
03/11/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
06/24/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
09/29/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/08/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
03/01/00	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/19/00	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/30/00	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
10/05/00	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
12/08/00	--	--	--	--	--	--	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50
03/03/01[11]	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
06/19/01	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/05/01	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
QA												
12/10/01	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/04/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/03/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
09/14/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
12/13/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/14/03	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/09/03[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/03/03[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
12/01/03[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/01/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
06/02/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/03/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
12/20/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/12/05[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
QA (cont)												
06/28/05[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/01/05[13]	--	--	--	--	--	--	**<50**	**<0.5**	**3[15]**	**<0.5**	**2[15]**	**<0.5**

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

EXPLANATIONS:

Groundwater monitoring data and laboratory analytical results prior to June 19, 2000, were compiled from reports prepared by Blaine Tech Services, Inc.

TOC = Top of Casing
(ft.) = Feet
GWE = Groundwater Elevation
SPHT = Separate Phase Hydrocarbon Thickness
SPH = Separate Phase Hydrocarbons
(msl) = Mean sea level

DTW = Depth to Water
TPH-D = Total Petroleum Hydrocarbons as Diesel
TPH-G = Total Petroleum Hydrocarbons as Gasoline
B = Benzene
T = Toluene
E = Ethylbenzene

X = Xylenes
MTBE = Methyl tertiary butyl ether
(ppb) = Parts per billion
-- = Not Measured/Not Analyzed
QA = Quality Assurance/Trip Blank

* TOC elevations were surveyed on November 15, 2000, by Virgil Chavez Land Surveying. The benchmark for the survey was the letter "O" in Oakland on an inlet in the westerly curb of Oakport Road, 150' southerly of the end of curve. (Benchmark Elevation =-7.82 feet, msl).

** GWE was corrected for the presence of SPH; correction factor: [(TOC - DTW) + (SPHT x 0.80)].

1 Laboratory report indicates gasoline C6-C12.

2 MTBE by EPA Method 8260.

3 Results of EPA 8010 test indicates that the detection of 1,1-Dichloroethane (1,1-DCA) was detected at 1.7 ppb.

4 Chromatogram pattern indicates an unidentified hydrocarbon.

5 Results of EPA 8015 test indicates that levels of Methanol and Methyl ethyl ketone are respectively <1000 and <200 ppb.

6 Confirmation run.

7 Laboratory report indicates unidentified hydrocarbons >C16.

8 Sample analyzed for Total Metals by EPA 200 Series Methods. All Analytes were less then the reporting limit except for Nickel was detected at 0.067 ppm and Zinc was detected at 0.024ppm.

9 Laboratory report indicates that Semi-Volatile Organic Compounds (SVOCs) by EPA Method 8270 were all less then the reporting limit except for Bis(2-ethylhexyl)phthalate was detected at 14 ppb, which may be a possible contamination.

10 Data was provided by Delta Environmental Consultants, Inc.

11 Laboratory report indicates sample was analyzed outside the EPA recommended holding time.

12 Laboratory report indicates unidentified hydrocarbons C6-C12.

13 BTEX and MTBE by EPA Method 8260.

14 Product + Water removed.

15 Analytical result confirmed.

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-1						
06/23/98	<50,000	<10,000	4,500	<200	<200	<200
08/31/98	--	--	17,000	--	--	--
03/11/99	--	--	54.1	--	--	--
06/24/99	<10,000	<2,000	1,800	<20	<20	258
06/19/00	<500	<100	91	<2.0	<2.0	11
09/30/00	--	--	530	--	--	--
06/09/03	--	--	69	--	--	--
09/03/03	<50	--	1	--	--	--
12/01/03	<50	--	100	--	--	--
03/01/04	<50	--	26	--	--	--
06/02/04	<50	--	93	--	--	--
09/03/04	<50	--	140	--	--	--
12/20/04	<50	--	37	--	--	--
03/12/05	<50	--	130	--	--	--
06/28/05	<50	--	93	--	--	--
09/01/05	**<50**	--	**59**	--	--	--
MW-2						
06/23/98	<500	<100	56	<2.0	<2.0	<2.0
03/11/99	--	--	101	--	--	--
06/24/99	<1,000	<200	52.5	<2.0	<2.0	<2.0
06/19/00	<500	<100	59	<2.0	<2.0	4.0
09/30/00	--	--	50	--	--	--
06/09/03	--	--	67	--	--	--
09/03/03	<50	--	0.9	--	--	--
12/01/03	<50	--	72	--	--	--
03/01/04	<50	--	130	--	--	--
06/02/04	<50	--	46	--	--	--
09/03/04	<50	--	69	--	--	--
12/20/04	NOT SAMPLED DUE TO THE PERSENCE OF SPH			--	--	--
03/12/05	<50	--	57	--	--	--
06/28/05	<50	--	6	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-2 (cont)						
09/01/05	**NOT SAMPLED DUE TO THE PERSENCE OF SPH**			--	--	--
MW-3						
06/23/98	<5,000	<1,000	420	<20	<20	26
03/11/99	--	--	580	--	--	--
06/24/99	<6,670	<1,330	900	<13.3	<13.3	<13.3
06/19/00	570	<100	920	<2.0	<2.0	65
09/30/00	--	--	2,100	--	--	--
06/09/03	--	--	1,800	--	--	--
09/03/03	<250	--	4,100	--	--	--
12/01/03	<130	--	2,400	--	--	--
03/01/04	<50	--	850	--	--	--
06/02/04	<50	--	1,500	--	--	--
09/03/04	<100	--	1,800	--	--	--
12/20/04	<50	--	86	--	--	--
03/12/05	<50	--	110	--	--	--
06/28/05	<50	--	23	--	--	--
09/01/05	**<50**	--	**47**	--	--	--
MW-4						
06/23/98	<50,000	<10,000	11,000	<200	<200	860
03/11/99	--	--	17,600	--	--	--
06/24/99	<125,000	<25,000	17,000	<250	<250	2600
06/19/00	<25,000	<5,000	9,500	<100	<100	1,100
09/30/00	--	--	7,800	--	--	--
06/09/03	--	--	1,700	--	--	--
09/03/03	<130	--	1,600	--	--	--
12/01/03	<100	--	1,700	--	--	--
03/01/04	<50	--	1,200	--	--	--
06/02/04	<50	--	1,600	--	--	--
09/03/04	<100	--	1,500	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-4 (cont)						
12/20/04	<250	--	1,900	--	--	--
03/12/05	<100	--	1,200	--	--	--
06/28/05	<50	--	920	--	--	--
09/01/05	**<100**	**--**	**1,500**	--	--	--
MW-5						
10/23/00	<1,000	<100	4.34	<2.00	<2.00	<2.00
06/09/03	--	--	79	--	--	--
09/03/03	<50	--	2	--	--	--
12/01/03	<50	--	52	--	--	--
03/01/04	<50	--	120	--	--	--
06/02/04	<50	--	110	--	--	--
09/03/04	<50	--	80	--	--	--
12/20/04	<50	--	62	--	--	--
03/12/05	<50	--	58	--	--	--
06/28/05	<50	--	64	--	--	--
09/01/05	**<50**	**--**	**61**	--	--	--
MW-6						
10/23/00	<1,000	<100	5.96	<2.00	<2.00	<2.00
06/09/03	--	--	1	--	--	--
09/03/03	<50	--	0.8	--	--	--
12/01/03	<50	--	<0.5	--	--	--
03/01/04	<50	--	25	--	--	--
06/02/04	<50	--	<0.5	--	--	--
09/03/04	<50	--	0.6	--	--	--
12/20/04	<50	--	0.6	--	--	--
03/12/05	<50	--	<0.5	--	--	--
06/28/05	<50	--	<0.5	--	--	--
09/01/05	**<50**	**--**	**1**	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-7						
10/23/00	<6,670	<667	1,210	13.3	13.3	199
06/09/03	--	--	210	--	--	--
09/03/03	<50	--	0.8	--	--	--
12/01/03	<50	--	130	--	--	--
03/01/04	<50	--	180	--	--	--
06/02/04	<50	--	87	--	--	--
09/03/04	<50	--	140	--	--	--
12/20/04	<50	--	130	--	--	--
03/12/05	<50	--	110	--	--	--
06/28/05	<50	--	30	--	--	--
09/01/05	**<50**	**--**	**70**	**--**	**--**	**--**

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

EXPLANATIONS:

Groundwater laboratory analytical results prior to June 19, 2000, were compiled from reports prepared by Blaine Tech Services, Inc.

TBA = Tertiary butyl alcohol

MTBE = Methyl tertiary butyl ether

DIPE = Di-isopropyl ether

ETBE = Ethyl tertiary butyl ether

TAME = Tertiary amyl methyl ether

(ppb) = Parts per billion

-- = Not Analyzed

Table 3

Groundwater Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOG (ppb)	Benzene by (EPA 8240) (ppb)	Xylene by (EPA 8240) (ppb)	C-1,2-DCE (ppb)	Carbon Disulfide (ppb)	Vinyl Chloride (ppb)
MW-2						
10/17/95	<5,000	--	--	11	--	--
03/29/96	--	11	2.5	17	--	5.4
06/26/96	--	11	<2.0	15	--	12
09/25/96	--	--	--	--	--	--
12/17/96	--	10	<2.0	2.3	--	5.5
03/20/97	--	--	--	<2.0	--	3.2
06/20/97	--	7.2	<2.0	4.6	2.2	5.2
09/09/97	--	11	<2.0	<2.0	<2.0	<2.0
12/12/97	--	<2.0	<2.0	<2.0	<2.0	<2.0
02/19/98	--	<3.3	<3.3	<3.3	<3.3	<3.3

EXPLANATIONS:

Groundwater laboratory analytical results were compiled from reports prepared by Blaine Tech Services, Inc.

TOG = Total Oil and Grease
c-1,2-DCE = cis-1,2-Dichloroethene
(ppb) = Parts per billion
-- = Not Analyzed

STANDARD OPERATING PROCEDURE - GROUNDWATER SAMPLING

Gettler-Ryan Inc. field personnel adhere to the following procedures for the collection and handling of groundwater samples prior to analysis by the analytical laboratory. Prior to sample collection, the type of analysis to be performed is determined. Loss prevention of volatile compounds is controlled and sample preservation for subsequent analysis is maintained.

Prior to sampling, the presence or absence of free-phase hydrocarbons is determined using an interface probe. Product thickness, if present, is measured to the nearest 0.01 foot and is noted in the field notes. In addition, all depth to water level measurements are collected with a static water level indicator and are also recorded in the field notes, prior to purging and sampling any wells.

After water levels are collected and prior to sampling, if purging is to occur, each well is purged a minimum of three well casing volumes of water using pre-cleaned pumps (stack, suction, Grundfos), or disposable bailers. Temperature, pH and electrical conductivity are measured a minimum of three times during the purging. Purging continues until these parameters stabilize.

Groundwater samples are collected using disposable bailers. The water samples are transferred from the bailer into appropriate containers. Pre-preserved containers, supplied by analytical laboratories, are used when possible. When pre-preserved containers are not available, the laboratory is instructed to preserve the sample as appropriate. Duplicate samples are collected for the laboratory to use in maintaining quality assurance/quality control standards. The samples are labeled to include the job number, sample identification, collection date and time, analysis, preservation (if any), and the sample collector's initials. The water samples are placed in a cooler, maintained at 4°C for transport to the laboratory. Once collected in the field, all samples are maintained under chain of custody until delivered to the laboratory.

The chain of custody document includes the job number, type of preservation, if any, analysis requested, sample identification, date and time collected, and the sample collector's name. The chain of custody is signed and dated (including time of transfer) by each person who receives or surrenders the samples, beginning with the field personnel and ending with the laboratory personnel.

A laboratory supplied trip blank accompanies each sampling set. For sampling sets greater than 20 samples, 5% trip blanks are included. The trip blank is analyzed for some or all of the same compounds as the groundwater samples.

As requested by ChevronTexaco Company, the purge water and decontamination water generated during sampling activities is transported by IWM to McKittrick Waste Management located in McKittrick, California.

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-1851 Job Number: 385145
Site Address: 451 Hegenberger Road Event Date: 9/1/05 (inclusive)
City: Oakland, CA Sampler: Travis U

Well ID MW-1 Date Monitored: 9/1/05 Well Condition: OK
Well Diameter 2 in.
Total Depth 14.68 ft.
Depth to Water 3.58 ft.
11.1 xVF .17 = 1.88 x3 case volume= Estimated Purge Volume: 5.66 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer X
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer X
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1031 Weather Conditions: Sunny
Sample Time/Date: 1050 / 9/1/05 Water Color: Clear Odor: —
Purging Flow Rate: — gpm. Sediment Description: N/A
Did well de-water? No If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (u mhos/cm)	Temperature (C/F)	D.O. (mg/L)	ORP (mV)
1037	2	7.73	2628	26.3		
1044	4	6.89	2347	27.4		
1048	5.5	6.73	2244	27.7		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-1	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS: Broken lid on Well Box #1 lid is in Three pieces.

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-1851 | Job Number: 385145
Site Address: 451 Hegenberger Road | Event Date: 9/1/05 (inclusive)
City: Oakland, CA | Sampler: Travis V

Well ID: MW-2 | Date Monitored: 9/1/05 | Well Condition: OK
Well Diameter: 2 in.
Total Depth: 14.98 ft.
Depth to Water: 4.52 ft.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

____ xVF ____ = ____ x3 case volume= Estimated Purge Volume: ____ gal.

Purge Equipment:
Disposable Bailer: X
Stainless Steel Bailer:
Stack Pump:
Suction Pump:
Grundfos:
Other:

Sampling Equipment:
Disposable Bailer:
Pressure Bailer:
Discrete Bailer:
Other:

Time Started: 905 (2400 hrs)
Time Completed: 911 (2400 hrs)
Depth to Product: 4.48 ft
Depth to Water: 4.52 ft
Hydrocarbon Thickness: 0.04 ft
Visual Confirmation/Description: YES
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: ____ gal
Amt Removed from Well: 1.0 gal
Water Removed: NA 1 gal
Product Transferred to: Container

Start Time (purge): ____ Weather Conditions: ____
Sample Time/Date: / Water Color: ____ Odor: ____
Purging Flow Rate: ____ gpm. Sediment Description: ____
Did well de-water? ____ If yes, Time: ____ Volume: ____ gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C/F)	D.O. (mg/L)	ORP (mV)

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-	x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS: ____

Add/Replaced Lock: ____ Add/Replaced Plug: ____ Size: ____

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-1851 Job Number: 385145
Site Address: 451 Hegenberger Road Event Date: 9/1/05 (inclusive)
City: Oakland, CA Sampler: Travis V.

Well ID MW-3 Date Monitored: 9/1/05 Well Condition: OK
Well Diameter 2 in.
Total Depth 14.74 ft.
Depth to Water 4.67 ft.
10.07 xVF .17 = 1.71 x3 case volume= Estimated Purge Volume: 5.13 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer X
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer X
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 11:00 Weather Conditions: Sunny
Sample Time/Date: 1115 / 9/1/05 Water Color: clear Odor: slight
Purging Flow Rate: gpm. Sediment Description: light
Did well de-water? No If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C/F)	D.O. (mg/L)	ORP (mV)
1106	2	6.46	3999	27.2		
1109	4	6.76	3995	26.6		
1112	5.0	6.77	3997	26.1		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-3	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-1851 Job Number: 385145
Site Address: 451 Hegenberger Road Event Date: 9/1/05 (inclusive)
City: Oakland, CA Sampler: Travis V.

Well ID MW-4 Date Monitored: 9/1/05 Well Condition: OK
Well Diameter 2 in.
Total Depth 15.13 ft.
Depth to Water 4.99 ft.
10.22 xVF .17 = 1.73 x3 case volume= Estimated Purge Volume: 5.21 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer X
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer X
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1138 Weather Conditions: Sunny
Sample Time/Date: 1155 / 9/1/05 Water Color: Clear Odor: N/A
Purging Flow Rate: — gpm. Sediment Description: N/A
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C/F)	D.O. (mg/L)	ORP (mV)
1140	2	6.80	1538	27.2		
1142	4	6.79	1453	26.9		
1145	5.5	6.79	1423	26.5		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW- 4	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-1851 Job Number: 385145
Site Address: 451 Hegenberger Road Event Date: 9/1/05 (inclusive)
City: Oakland, CA Sampler: Travis V.

Well ID MW-5 Date Monitored: 9/1/05 Well Condition: OK
Well Diameter 2 in.
Total Depth 14.98 ft.
Depth to Water 4.92 ft.
10.06 xVF .17 = 1.71 x3 case volume= Estimated Purge Volume: 5.13 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer X
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer X
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1000 Weather Conditions: Sunny
Sample Time/Date: 1020 9/1/05 Water Color: Clear Odor: N/A
Purging Flow Rate: — gpm. Sediment Description: N/A
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C/F)	D.O. (mg/L)	ORP (mV)
1005	2	6.86	3999	22.9		
1010	4	6.86	3999	22.7		
1014	5	6.96	3999	22.4		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-5	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-1851 Job Number: 385145
Site Address: 451 Hegenberger,Road Event Date: 9/1/05 (inclusive)
City: Oakland, CA Sampler: Travis J

Well ID MW- 6 Date Monitored: 9/1/05 Well Condition: OK
Well Diameter 2 in.
Total Depth 10.03 ft.
Depth to Water 2.87 ft.
7.16 xVF .17 = 1.21 x3 case volume= Estimated Purge Volume: 3.65 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer X
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer X
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1201 Weather Conditions: Sunny
Sample Time/Date: 1223 9/1/05 Water Color: Clear Odor: N/A
Purging Flow Rate: — gpm. Sediment Description: N/A
Did well de-water? NO If yes, Time: Volume: gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C/F)	D.O. (mg/L)	ORP (mV)
1206	1	7.29	348	24.7		
1209	2	6.95	341	24.1		
1213	3.5	6.81	502	24.0		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW- 6	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: ChevronTexaco #9-1851 Job Number: 385145
Site Address: 451 Hegenberger Road Event Date: 9/1/05 (inclusive)
City: Oakland, CA Sampler: Travis V

Well ID MW- 7 Date Monitored: 9/1/05 Well Condition: OK
Well Diameter 2 in.
Total Depth 10.23 ft.
Depth to Water 4.78 ft.
5.45 xVF .17 = .92 x3 case volume= Estimated Purge Volume: 2.7 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer X
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer X
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1121 Weather Conditions: Sunny
Sample Time/Date: 1137 / 9/1/05 Water Color: Clear Odor: N/A
Purging Flow Rate: — gpm. Sediment Description: light
Did well de-water? No If yes, Time: _____ Volume: _____ gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C/F)	D.O. (mg/L)	ORP (mV)
1122	1	7.35	804	23.6		
1126	2	7.07	686	23.3		
1128	3	6.71	653	22.7		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW- 7	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS:

Add/Replaced Lock: _____ Add/Replaced Plug: _____ Size: _____

Lancaster Laboratories

September 19, 2005

Ms. Deanna Harding
Gettler-Ryan Inc.
Suite J
6747 Sierra Court
Dublin, CA 94568

Dear Ms. Harding:

Subject: Trip Blank Contamination
LLI Sample Number: 4597196
Facility Number: 91851
City, State: Oakland CA

Between July 15, 2005 and September 15, 2005, we experienced low-level toluene and total xylene hits in trip blanks submitted with your samples. The contamination range was 0.5 - 2.7 µg/L for each analyte. All of these hits were just above the Method Detection Limit (MDL) and well below the Level of Quantitation (LOQ).

Lancaster Laboratories performed an investigation to determine the cause of the low-level contamination in the trip blank; however, we were unable to identify the cause. The investigation included discussions with our bottles vendor and a review of the analytical lot check that was performed on the hydrochloric acid used to preserve the bottles. The laboratory storage blanks that were analyzed during the same time frame did not show a trend in toluene hits.

Based on this investigation, the following corrective action plan has been put into place to prevent a reoccurrence:

- Each shipment of 40-mL vials that is received at the laboratory will be tested for volatile contamination prior to trip blank preparation. If there are multiple lots in a shipment, a bottle should be taken from each lot. This additional testing will help to eliminate the possibility of the laboratory preparing trip blanks in contaminated bottles.

- The volatile laboratories have been instructed to investigate any evidence of contamination in trip blank samples prior to releasing analytical reports.

If you have questions or concerns about this corrective action plan, please contact me at 717-656-2300, Ext. 1812.

Sincerely,

Amy L Doupé

Amy L. Doupé, B.S.
Senior Specialist
Quality Assurance

ALD/mcs

Lancaster Laboratories, Inc.
2425 New Holland Pike
PO Box 12425
Lancaster, PA 17605-2425
717-656-2300 Fax: 717-656-2681
www.lancasterlabs.com

Shipping Address:
Lancaster Laboratories, Inc.
2425 New Holland Pike
Lancaster, PA 17601

Chevron California Region Analysis Request/Chain of Custody

Lancaster Laboratories
Where quality is a science.

Acct. #: 10904 For Lancaster Laboratories use only Sample #: 4597196-202 Group# 958061 SCR#:

090105-03

Facility #: SS#9-1851-OML G-R#385145 Global ID#T0600102238
Site Address: 451 HEGENBERGER ROAD, OAKLAND, CA
Chevron PM: MI Lead Consultant: CAMBRIARF
Consultant/Office: G-R, Inc., 6747 Sierra Court, Suite J, Dublin, Ca. 94568
Consultant Prj. Mgr.: Deanna L. Harding (deanna@grinc.com)
Consultant Phone #: 925-551-7555 Fax #: 925-551-7899
Sampler: Travis Vandevoir
Service Order #: ☐ Non SAR:

Analyses Requested

Preservation Codes: H

Sample Identification	Date Collected	Time Collected	Grab	Composite	Matrix: Soil	Matrix: Water (Potable ☐ NPDES ☐)	Matrix: Oil ☐ Air ☐	Total Number of Containers	BTEX + MTBE 8260 ☒ 8021 ☐	TPH 8015 MOD GRO	TPH 8015 MOD DRO ☐ Silica Gel Cleanup ☐	8260 full scan	Oxygenates	Lead 7420 ☐ 7421 ☐	ETHANOL 8260	Comments / Remarks
QA	9/1/05		X			X		2	X	X						
mw-1	9/1/05	1050	X			X		6	X	X					X	
mw-3	9/1/05	1115	X			X		6	X	X					X	
mw-4	9/1/05	1155	X			X		6	X	X					X	
mw-5	9/1/05	1020	X			X		6	X	X					X	
mw-6	9/1/05	1223	X			X		6	X	X					X	
mw-7	9/1/05	1137	X			X		6	X	X					X	

Preservative Codes
H = HCl T = Thiosulfate
N = HNO_3 B = NaOH
S = H_2SO_4 O = Other

☐ J value reporting needed
☒ Must meet lowest detection limits possible for 8260 compounds

8021 MTBE Confirmation
☐ Confirm highest hit by 8260
☐ Confirm all hits by 8260
☐ Run ____ oxy s on highest hit
☐ Run ____ oxy s on all hits

Turnaround Time Requested (TAT) (please circle)
STD. TAT | 72 hour | 48 hour | 24 hour | 4 day | 5 day

Data Package Options (please circle if required)
QC Summary | Type I — Full | Type VI (Raw Data) | ☐ Coelt Deliverable not needed | WIP (RWQCB) | Disk
EDF/EDD

Relinquished by:	Date	Time	Received by:	Date	Time
[signature]	9/1/05	1300	[signature]	9/1/05	1325
[signature]	9/1/05		FedEx	9/1/05	
Relinquished by Commercial Carrier: UPS FedEx Other			Received by: [signature]	9/1/05	0905
Temperature Upon Receipt 10.0 C°			Custody Seals Intact? Yes No		

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681• www.lancasterlabs.com

Analysis Report

ANALYTICAL RESULTS

Prepared for:

ChevronTexaco
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

925-842-8582

Prepared by:

Lancaster Laboratories
2425 New Holland Pike
Lancaster, PA 17605-2425

SAMPLE GROUP

The sample group for this submittal is 958061. Samples arrived at the laboratory on Tuesday, September 06, 2005. The PO# for this group is 99011184 and the release number is INGLIS.

Client Description			Lancaster Labs Number
QA-T-050901	NA	Water	4597196
MW-1-W-050901	Grab	Water	4597197
MW-3-W-050901	Grab	Water	4597198
MW-4-W-050901	Grab	Water	4597199
MW-5-W-050901	Grab	Water	4597200
MW-6-W-050901	Grab	Water	4597201
MW-7-W-050901	Grab	Water	4597202

1 COPY TO	Cambria C/O Gettler- Ryan	Attn: Deanna L. Harding
ELECTRONIC COPY TO	Gettler-Ryan	Attn: Cheryl Hansen

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Questions? Contact your Client Services Representative
Megan A Moeller at (717) 656-2300

Respectfully Submitted,

Michele M. Turner

Michele M. Turner
Director

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4597196

QA-T-050901 NA Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 QA
Collected:09/01/2005

Account Number: 10904

Submitted: 09/06/2005 09:05
Reported: 09/14/2005 at 20:52
Discard: 10/15/2005

ChevronTexaco
6001 Bollinger Canyon Rd. L4310
San Ramon CA 94583

HGBTB

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
06054	BTEX+MTBE by 8260B					
02010	Methyl Tertiary Butyl Ether	1634-04-4	N.D.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	3.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	2.	0.5	ug/l	1

State of California Lab Certification No. 2116
The temperature of the sample(s) upon receipt at the lab was 19.3-20.5 C.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	09/12/2005 14:32	Brian C Veety	1
06054	BTEX+MTBE by 8260B	SW-846 8260B	1	09/09/2005 21:56	Dawn M Harle	1
01146	GC VOA Water Prep	SW-846 5030B	1	09/12/2005 14:32	Brian C Veety	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	09/09/2005 21:56	Dawn M Harle	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4597197

MW-1-W-050901 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-1
Collected:09/01/2005 10:50 by TV

Account Number: 10904

Submitted: 09/06/2005 09:05
Reported: 09/14/2005 at 20:52
Discard: 10/15/2005

ChevronTexaco
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

451H1

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	59.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116
The temperature of the sample(s) upon receipt at the lab was 19.3-20.5 C.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	09/12/2005 23:08	Brian C Veety	1
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH	SW-846 8260B	1	09/09/2005 13:57	Ginelle L Feister	1
01146	GC VOA Water Prep	SW-846 5030B	1	09/12/2005 23:08	Brian C Veety	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	09/09/2005 13:57	Ginelle L Feister	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4597198

MW-3-W-050901 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-3
Collected: 09/01/2005 11:15 by TV

Account Number: 10904

Submitted: 09/06/2005 09:05
Reported: 09/14/2005 at 20:52
Discard: 10/15/2005

ChevronTexaco
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

451H3

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	47.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1
	The vial submitted for volatile analysis did not have a pH < 2 at the time of analysis. Due to the volatile nature of the analytes, it is not appropriate for the laboratory to adjust the pH at the time of sample receipt. The pH of this sample was pH = 6.					

State of California Lab Certification No. 2116
The temperature of the sample(s) upon receipt at the lab was 19.3-20.5 C.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	09/12/2005 23:45	Brian C Veety	1
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH	SW-846 8260B	1	09/09/2005 14:21	Ginelle L Feister	1
01146	GC VOA Water Prep	SW-846 5030B	1	09/12/2005 23:45	Brian C Veety	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	09/09/2005 14:21	Ginelle L Feister	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4597199

MW-4-W-050901 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-4
Collected:09/01/2005 11:55 by TV

Account Number: 10904

Submitted: 09/06/2005 09:05
Reported: 09/14/2005 at 20:52
Discard: 10/15/2005

ChevronTexaco
6001 Bollinger Canyon Rd, L4310
San Ramon CA 94583

451H4

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	250.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH					
01587	Ethanol	64-17-5	N.D.	100.	ug/l	2
02010	Methyl Tertiary Butyl Ether	1634-04-4	1,500.	5.	ug/l	10
05401	Benzene	71-43-2	N.D.	1.	ug/l	2
05407	Toluene	108-88-3	N.D.	1.	ug/l	2
05415	Ethylbenzene	100-41-4	N.D.	1.	ug/l	2
06310	Xylene (Total)	1330-20-7	N.D.	1.	ug/l	2
	Due to the level of methyl tertiary butyl ether, the reporting limits for all GC/MS volatile compounds were raised.					

State of California Lab Certification No. 2116
The temperature of the sample(s) upon receipt at the lab was 19.3-20.5 C.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	09/13/2005 00:58	Brian C Veety	1
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH	SW-846 8260B	1	09/09/2005 14:45	Ginelle L Feister	2
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH	SW-846 8260B	1	09/09/2005 15:09	Ginelle L Feister	10
01146	GC VOA Water Prep	SW-846 5030B	1	09/13/2005 00:58	Brian C Veety	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	09/09/2005 14:45	Ginelle L Feister	n.a.
01163	GC/MS VOA Water Prep	SW-846 5030B	2	09/09/2005 15:09	Ginelle L Feister	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4597200

MW-5-W-050901 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-5
Collected:09/01/2005 10:20 by TV

Account Number: 10904

Submitted: 09/06/2005 09:05
Reported: 09/14/2005 at 20:52
Discard: 10/15/2005

ChevronTexaco
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

451H5

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	61.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

The vial submitted for volatile analysis did not have a pH < 2 at the time of analysis. Due to the volatile nature of the analytes, it is not appropriate for the laboratory to adjust the pH at the time of sample receipt. The pH of this sample was pH = 6.

State of California Lab Certification No. 2116
The temperature of the sample(s) upon receipt at the lab was 19.3-20.5 C.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	09/13/2005 00:22	Brian C Veety	1
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH	SW-846 8260B	1	09/09/2005 15:33	Ginelle L Feister	1
01146	GC VOA Water Prep	SW-846 5030B	1	09/13/2005 00:22	Brian C Veety	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	09/09/2005 15:33	Ginelle L Feister	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4597201

MW-6-W-050901 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-6
Collected:09/01/2005 12:23 by TV

Account Number: 10904

Submitted: 09/06/2005 09:05
Reported: 09/14/2005 at 20:52
Discard: 10/15/2005

ChevronTexaco
6001 Bollinger Canyon Rd. L4310
San Ramon CA 94583

451H6.

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	1.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116
The temperature of the sample(s) upon receipt at the lab was 19.3-20.5 C.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	09/11/2005 18:53	Kathie J Bowman	1
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH	SW-846 8260B	1	09/09/2005 15:57	Ginelle L Feister	1
01146	GC VOA Water Prep	SW-846 5030B	1	09/11/2005 18:53	Kathie J Bowman	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	09/09/2005 15:57	Ginelle L Feister	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 4597202

MW-7-W-050901 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-7
Collected:09/01/2005 11:37 by TV

Account Number: 10904

Submitted: 09/06/2005 09:05
Reported: 09/14/2005 at 20:52
Discard: 10/15/2005

ChevronTexaco
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

451H7

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	70.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116
The temperature of the sample(s) upon receipt at the lab was 19.3-20.5 C.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	N. CA LUFT Gasoline Method	1	09/11/2005 17:26	Kathie J Bowman	1
01594	BTEX+5 Oxygenates+EDC+EDB+ETOH	SW-846 8260B	1	09/09/2005 16:20	Ginelle L Feister	1
01146	GC VOA Water Prep	SW-846 5030B	1	09/11/2005 17:26	Kathie J Bowman	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	09/09/2005 16:20	Ginelle L Feister	n.a.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Quality Control Summary

Client Name: ChevronTexaco
Reported: 09/14/05 at 08:52 PM

Group Number: 958061

Matrix QC may not be reported if site-specific QC samples were not submitted. In these situations, to demonstrate precision and accuracy at a batch level, a LCS/LCSD was performed, unless otherwise specified in the method.

Laboratory Compliance Quality Control

Analysis Name	Blank Result	Blank MDL	Report Units	LCS %REC	LCSD %REC	LCS/LCSD Limits	RPD	RPD Max
Batch number: 05254A08A	Sample number(s): 4597201-4597202							
TPH-GRO - Waters	N.D.	50.	ug/l	112	112	70-130	0	30
Batch number: 05255A07A	Sample number(s): 4597196							
TPH-GRO - Waters	N.D.	50.	ug/l	105	103	70-130	1	30
Batch number: 05255A07B	Sample number(s): 4597197-4597200							
TPH-GRO - Waters	N.D.	50.	ug/l	105	103	70-130	1	30
Batch number: Z052521AA	Sample number(s): 4597197-4597202							
Ethanol	N.D.	50.	ug/l	128		30-155		
Methyl Tertiary Butyl Ether	N.D.	0.5	ug/l	92		77-127		
Benzene	N.D.	0.5	ug/l	93		85-117		
Toluene	N.D.	0.5	ug/l	96		85-115		
Ethylbenzene	N.D.	0.5	ug/l	95		82-119		
Xylene (Total)	N.D.	0.5	ug/l	97		83-113		
Batch number: Z052524AA	Sample number(s): 4597196							
Methyl Tertiary Butyl Ether	N.D.	0.5	ug/l	95		77-127		
Benzene	N.D.	0.5	ug/l	96		85-117		
Toluene	N.D.	0.5	ug/l	99		85-115		
Ethylbenzene	N.D.	0.5	ug/l	99		82-119		
Xylene (Total)	N.D.	0.5	ug/l	101		83-113		

Sample Matrix Quality Control

Analysis Name	MS %REC	MSD %REC	MS/MSD Limits	RPD	RPD MAX	BKG Conc	DUP Conc	DUP RPD	Dup RPD Max
Batch number: 05254A08A	Sample number(s): 4597201-4597202								
TPH-GRO - Waters	122		63-154						
Batch number: 05255A07A	Sample number(s): 4597196								
TPH-GRO - Waters	108		63-154						
Batch number: 05255A07B	Sample number(s): 4597197-4597200								
TPH-GRO - Waters	108		63-154						
Batch number: Z052521AA	Sample number(s): 4597197-4597202								
Ethanol	161	130	26-162	21	30				
Methyl Tertiary Butyl Ether	98	98	69-134	0	30				
Benzene	102	102	83-128	0	30				

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Quality Control Summary

Client Name: ChevronTexaco
Group Number: 958061
Reported: 09/14/05 at 08:52 PM

Sample Matrix Quality Control

Analysis Name	MS %REC	MSD %REC	MS/MSD Limits	RPD	RPD MAX	BKG Conc	DUP Conc	DUP RPD	Dup RPD Max
Toluene	105	105	83-127	0	30				
Ethylbenzene	104	104	82-129	1	30				
Xylene (Total)	106	106	82-130	0	30				
Batch number: Z052524AA	Sample number(s): 4597196								
Methyl Tertiary Butyl Ether	95	92	69-134	2	30				
Benzene	97	96	83-128	2	30				
Toluene	101	100	83-127	1	30				
Ethylbenzene	101	100	82-129	1	30				
Xylene (Total)	103	101	82-130	1	30				

Surrogate Quality Control

Analysis Name: TPH-GRO - Waters
Batch number: 05254A08A

	Trifluorotoluene-F
4597201	95
4597202	86
Blank	93
LCS	93
LCSD	89
MS	97
Limits:	63-135

Analysis Name: TPH-GRO - Waters
Batch number: 05255A07A

	Trifluorotoluene-F
4597196	87
Blank	87
LCS	117
LCSD	117
MS	118
Limits:	63-135

Analysis Name: TPH-GRO - Waters
Batch number: 05255A07B

	Trifluorotoluene-F
4597197	89
4597198	90
4597199	91
4597200	89
Blank	89
LCS	117
LCSD	117
MS	118
Limits:	63-135

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Analysis Report

Quality Control Summary

Client Name: ChevronTexaco
Reported: 09/14/05 at 08:52 PM

Group Number: 958061

Surrogate Quality Control

Analysis Name: BTEX+5 Oxygenates+EDC+EDB+ETOH
Batch number: Z052521AA

	Dibromofluoromethane	1,2-Dichloroethane-d4	Toluene-d8	4-Bromofluorobenzene
4597197	96	91	93	90
4597198	97	94	93	90
4597199	96	91	93	94
4597200	98	94	92	92
4597201	100	95	93	90
4597202	97	92	94	91
Blank	96	92	93	90
LCS	96	90	93	94
MS	96	91	93	95
MSD	95	92	93	94
Limits:	80-116	77-113	80-113	78-113

Analysis Name: BTEX+MTBE by 8260B
Batch number: Z052524AA

	Dibromofluoromethane	1,2-Dichloroethane-d4	Toluene-d8	4-Bromofluorobenzene
4597196	109	106	102	99
Blank	108	100	102	97
LCS	106	102	102	102
MS	108	105	101	102
MSD	107	103	102	104
Limits:	80-116	77-113	80-113	78-113

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Lancaster Laboratories
2425 New Holland Pike • Lancaster, PA 17601

Explanation of Symbols and Abbreviations

The following defines common symbols and abbreviations used in reporting technical data:

N.D.	none detected	**BMQL**	Below Minimum Quantitation Level
TNTC	Too Numerous To Count	**MPN**	Most Probable Number
IU	International Units	**CP Units**	cobalt-chloroplatinate units
umhos/cm	micromhos/cm	**NTU**	nephelometric turbidity units
C	degrees Celsius	**F**	degrees Fahrenheit
meq	milliequivalents	**lb.**	pound(s)
g	gram(s)	**kg**	kilogram(s)
ug	microgram(s)	**mg**	milligram(s)
ml	milliliter(s)	**l**	liter(s)
m3	cubic meter(s)	**ul**	microliter(s)

< less than - The number following the sign is the limit of quantitation, the smallest amount of analyte which can be reliably determined using this specific test.

> greater than

J estimated value – The result is ≥ the Method Detection Limit (MDL) and < the Limit of Quantitation (LOQ).

ppm parts per million - One ppm is equivalent to one milligram per kilogram (mg/kg), or one gram per million grams. For aqueous liquids, ppm is usually taken to be equivalent to milligrams per liter (mg/l), because one liter of water has a weight very close to a kilogram. For gases or vapors, one ppm is equivalent to one microliter of gas per liter of gas.

ppb parts per billion

Dry weight basis Results printed under this heading have been adjusted for moisture content. This increases the analyte weight concentration to approximate the value present in a similar sample without moisture. All other results are reported on an as-received basis.

U.S. EPA CLP Data Qualifiers:

Organic Qualifiers

A	TIC is a possible aldol-condensation product
B	Analyte was also detected in the blank
C	Pesticide result confirmed by GC/MS
D	Compound quantitated on a diluted sample
E	Concentration exceeds the calibration range of the instrument
N	Presumptive evidence of a compound (TICs only)
P	Concentration difference between primary and confirmation columns >25%
U	Compound was not detected
X,Y,Z	Defined in case narrative

Inorganic Qualifiers

B	Value is <CRDL, but ≥IDL
E	Estimated due to interference
M	Duplicate injection precision not met
N	Spike sample not within control limits
S	Method of standard additions (MSA) used for calculation
U	Compound was not detected
W	Post digestion spike out of control limits
*****	Duplicate analysis not within control limits
+	Correlation coefficient for MSA <0.995

Analytical test results for methods listed on the laboratories' accreditation scope meet all requirements of NELAC unless otherwise noted under the individual analysis.

Measurement uncertainty values, as applicable, are available upon request.

Tests results relate only to the sample tested. Clients should be aware that a critical step in a chemical or microbiological analysis is the collection of the sample. Unless the sample analyzed is truly representative of the bulk of material involved, the test results will be meaningless. If you have questions regarding the proper techniques of collecting samples, please contact us. We cannot be held responsible for sample integrity, however, unless sampling has been performed by a member of our staff. This report shall not be reproduced except in full, without the written approval of the laboratory.