GETTLER-RYAN INC.

TRANSMITTAL

May 1, 2007
G-R #385145

TO: Ms. Charlotte Evans
Conestoga-Rovers & Associates
5900 Hollis Street, Suite A
Emeryville, CA 94608

CC: Mr. Satya Sinha
Chevron Environmental
Management Company
P.O. Box 6012, Room K2256
San Ramon, California 94583

FROM: Deanna L. Harding
Project Coordinator
Gettler-Ryan Inc.
6747 Sierra Court, Suite J
Dublin, California 94568

RE: Chevron Service Station
#9-1851
451 Hegenberger Road
Oakland, California
RO 0000464

WE HAVE ENCLOSED THE FOLLOWING:

COPIES	DATED	DESCRIPTION
1	April 27, 2007	Groundwater Monitoring and Sampling Report **First Quarter - Event of March 15, 2007**

COMMENTS:

Pursuant to your request, we are providing you with a copy of the above referenced report for **your use and distribution to the following (via PDF):**

Mr. Barney Chan, Alameda County Health Care Services, Dept. of Environmental Health, 1131 Harbor Bay Parkway, Suite 250, Alameda, CA 94502-6577 **(Distributed by Cambria via PDF)**

Please provide any comments/changes and propose any groundwater monitoring modifications for the next event prior to ***May 14, 2007***, at which time the final report will be distributed to the following:

cc: Mr. Ben Shimek, (Owner), 31 Industrial Way, Greenbrae, CA 94904

Enclosures

6747 Sierra Court, Suite J • **Dublin**, CA 94568 • (925) 551-7555 • Fax (925) 551-7888
3140 Gold Camp Drive, Suite 170 • **Rancho Cordova**, CA 95670 • (916) 631-1300 • Fax (916) 631-1317
1364 N. McDowell Blvd., Suite B2 • **Petaluma**, CA 94954 • (707) 789-3255 • Fax (707) 789-3218

Satya P. Sinha
Project Manager
Retail and Terminal
Business Unit

Chevron Environmental Management Company
6001 Bollinger Canyon Road,
Room K2256
San Ramon, CA 94583
Tel (925) 842-9876
Fax (925) 842-8370
satyasinha@chevron.com

May 1, 2007

Alameda County Health Care Services
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577

RE: Chevron Service Station # 9-1851

Address 451 Hegenberger Road, Oakland, California

I have reviewed the attached routine groundwater monitoring report dated May 1, 2007.

I agree with the conclusions and recommendations presented in the referenced report. The information in this report is accurate to the best of my knowledge and all local Agency/Regional Board guidelines have been followed. This report was prepared by Gettler-Ryan, Inc., upon whose assistance and advice I have relied.

This letter is submitted pursuant to the requirements of California Water Code Section 13267(b) (1) and the regulating implementation entitled Appendix A pertaining thereto.

I declare under penalty of perjury that the foregoing is true and correct.

Sincerely,

Satya P. Sinha

Attachment: Report

GETTLER-RYAN INC.

April 27, 2007
G-R Job #385145

Mr. Satya Sinha
Chevron Environmental Management Company
P.O. Box 6012, Room K2256
San Ramon, CA 94583

RE: First Quarter Event of March 15, 2007
Groundwater Monitoring & Sampling Report
Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

Dear Mr. Sinha:

This report documents the most recent groundwater monitoring and sampling event performed by Gettler-Ryan Inc. (G-R) at the referenced site. All field work was conducted in accordance with G-R Standard Operating Procedure - Groundwater Sampling (attached).

Static groundwater levels were measured and the wells were checked for the presence of separate-phase hydrocarbons. Static water level data, groundwater elevations, and separate-phase hydrocarbon thickness (if any) are presented in the attached Table 1. A Potentiometric Map is included as Figure 1.

Groundwater samples were collected from the monitoring wells and submitted to a state certified laboratory for analyses. The field data sheets for this event are attached. Analytical results are presented in the table(s) listed below. The chain of custody document and laboratory analytical report are also attached.

Please call if you have any questions or comments regarding this report. Thank you.

Sincerely,

Deanna L. Harding
Project Coordinator

PROFESSIONAL GEOLOGIST
DOUGLAS J. LEE
No. 6882
STATE OF CALIFORNIA

Douglas J. Lee
Senior Geologist, P.G. No. 6882

Figure 1: Potentiometric Map
Table 1: Groundwater Monitoring Data and Analytical Results
Table 2: Groundwater Analytical Results - Oxygenate Compounds
Table 3: Groundwater Analytical Results
Attachments: Standard Operating Procedure - Groundwater Sampling
Field Data Sheets
Chain of Custody Document and Laboratory Analytical Reports

6747 Sierra Court, Suite J • **Dublin**, CA 94568 • (925) 551-7555 • Fax (925) 551-7888
3140 Gold Camp Drive, Suite 170 • **Rancho Cordova**, CA 95670 • (916) 631-1300 • Fax (916) 631-1317
1364 N. McDowell Blvd., Suite B2 • **Petaluma**, CA 94954 • (707) 789-3255 • Fax (707) 789-3218

WELL CONDITION STATUS SHEET

lient/Facility : **Chevron #9-1851**

ite Address: **451 Hegenberger Road**

ity: **Oakland, CA**

Job # **385145**

Event Date: 3.15.7

Sampler: Aaron C

WELL ID	Vault Frame Condition	Gasket/ O-Ring Condition	BOLTS (# Missing)	Bolt Flanges B= Broken S= Stripped R=Retap	APRON Condition Cracked Broken Gone	Grout Seal (Deficient)	Casing (Condition prevents tight cap seal)	REPLACE LOCK	REPLACE CAP	WELL VAULT Manufacture/Size/ # of Bolts	Pictures Taken
MW-1	broken lid	OK	0	R	OK	OK	OK				Yes
MW-2	OK		2-5/8								
MW-3	OK	OK	1-1/2"	2-S	OK	OK	OK				
MW-4	OK	OK	0	2-R	OK	OK	OK				
MW-5	OK	warped	2-5/8"	2-R	OK	OK	OK				
MW-6	OK										
MW-7	OK										

Comments



EXPLANATION

- Groundwater monitoring well
- 99.99 — Groundwater elevation in feet referenced to Mean Sea Level
- 99.99 — Groundwater elevation contour, dashed where inferred

Groundwater flow direction varies at a gradient of 0.02 to 0.06 Ft./Ft.

N

0 40

Scale in Feet

Source: Figure modified from drawing provided by RRM engineering contracting firm.

GETTLER - RYAN INC.
6747 Sierra Court, Suite J
Dublin, CA 94568 (925) 551-7555

POTENTIOMETRIC MAP
Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

FIGURE
1

PROJECT NUMBER	REVIEWED BY	DATE	REVISED DATE
385145		March 15, 2007	

FILE NAME: P:\Enviro\Chevron\9-1851\Q07-9-1851.DWG | Layout Tab: Pot1

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-1												
10/17/95	2.61	-1.51	4.12	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	--
03/29/96	2.61	-0.72	3.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	9.5
06/26/96	2.61	-1.23	3.84	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	46
09/25/96	2.61	-1.41	4.02	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	940
12/17/96	2.61	-0.96	3.57	0.00	0.00	--	<50	0.9	<0.5	<0.5	<0.5	260
03/20/97	2.61	-1.54	4.15	0.00	0.00	--	<50	<2.0	<2.0	<2.0	<2.0	76
06/20/97	2.61	-1.72	4.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	64
09/09/97	2.61	-1.74	4.35	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	110
12/12/97	2.61	-0.39	3.00	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	27
02/19/98	2.61	0.78	1.83	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	14
06/23/98	2.61	-0.73	3.34	0.00	0.00	--	210	<0.5	<0.5	<0.5	<0.5	3,400
08/31/98	2.61	-0.88	3.49	0.00	0.00	--	1,400	630	<5.0	<5.0	<5.0	16,000
12/29/98	2.61	-1.22	3.83	0.00	0.00	--	<500	<5.0	<5.0	<5.0	<5.0	1,090
03/11/99	2.61	-0.43	3.04	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	33.9
06/24/99	2.61	-0.77	3.38	0.00	0.00	--	<500	65.7	<5.0	<5.0	<5.0	1,160
09/29/99	2.61	-1.01	3.62	0.00	0.00	--	81.7	<0.5	<0.5	<0.5	<0.5	1,130
12/08/99	2.61	-1.46	4.07	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	233
03/01/00	2.61	0.66	1.95	0.00	0.00	--	100	<0.5	<0.5	<0.5	<0.5	37.9
06/19/00	2.61	-0.80	3.41	0.00	0.00	--	<50	3.8	<0.50	<0.50	<0.50	88/91[2]
09/30/00	2.61	-1.23	3.84	0.00	0.00	--	<130	<1.3	<1.3	<1.3	<1.3	460/530[2]
10/05/00	2.61	-1.32	3.93	0.00	0.00	--	--	--	--	--	--	--
12/08/00	8.61	4.41	4.20	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	58.7
03/03/01[11]	8.61	6.30	2.31	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	8.9
06/19/01	8.61	5.27	3.34	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	51
09/05/01	8.61	4.84	3.77	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	180
12/10/01	8.61	6.14	2.47	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	21
03/04/02	8.61	5.48	3.13	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	47
06/03/02	8.61	2.90	5.71	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	31
09/14/02	8.61	4.86	3.75	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	140
12/13/02	8.61	5.32	3.29	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/14/03	8.61	5.54	3.07	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	35
06/09/03[13]	8.61	5.09	3.52	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	69
09/03/03[13]	8.61	4.49	4.12	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	1
12/01/03[13]	8.61	5.34	3.27	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	100

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-1 (cont)												
03/01/04[13]	8.61	6.55	2.06	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	26
06/02/04[13]	8.61	5.31	3.30	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	93
09/03/04[13]	8.61	4.47	4.14	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	140
12/20/04[13]	8.61	4.99	3.62	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	37
03/12/05[13]	8.61	5.57	3.04	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	130
06/28/05[13]	8.61	5.33	3.28	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	93
09/01/05[13]	8.61	5.03	3.58	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	59
12/01/05[13]	8.61	5.56	3.05	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	62
03/04/06[13]	8.61	5.30	3.31	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	88
06/01/06[13]	8.61	5.17	3.44	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	36
09/01/06[13]	8.61	5.62	2.99	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	18
12/15/06[13]	8.61	5.70	2.91	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	8
03/15/07[13]	**8.61**	**5.18**	**3.43**	**0.00**	**0.00**	--	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**17**
MW-2												
10/17/95[3]	3.51	-1.82	5.33	0.00	0.00	1,600[4]	170	3.5	<0.5	1.0	6.1	--
03/29/96	3.51	-0.44	3.95	0.00	0.00	3,000[4]	89	4.7	<0.5	0.64	0.74	21
06/26/96	3.51	-1.09	4.60	0.00	0.00	2,000[4]	80	8.7	<0.5	1.2	1.3	31
09/25/96	3.51	INACCESSIBLE		--	--	--	--	--	--	--	--	--
12/17/96	3.51	-0.41	3.92	0.00	0.00	2,400[4]	110	<0.5	<0.5	0.75	2.1	27
03/20/97	3.51	-1.32	4.83	0.00	0.00	3,400[4]	140	8.2	<2.0	<2.0	<2.0	58
06/20/97	3.51	-1.53	5.04	0.00	0.00	1,600[4]	62	7.7	<0.5	<0.5	<0.5	38
09/09/97	3.51	-1.47	4.98	0.00	0.00	82[4]	190	9.4	<0.5	<0.5	0.86	48
12/12/97	3.51	-0.40	3.91	0.00	0.00	8,500[4]	180	1.8	<0.5	<0.5	3.2	34
02/19/98	3.51	0.55	2.96	0.00	0.00	3,800[4]	<100	1.8	<1.0	<1.0	<1.0	230
06/23/98	3.51	-0.54	4.05	0.00	0.00	--	60	<0.5	<0.5	<0.5	<0.5	55
08/31/98	3.51	-0.80	4.31	0.00	0.00	--	61	2.2	<0.5	<0.5	1.1	53
12/29/98	3.51	-1.12	4.63	0.00	0.00	--	54	1.3	<0.5	<0.5	0.752	38.1
03/11/99	3.51	-0.01	3.52	0.00	0.00	--	648	2.9	<2.0	<2.0	<2.0	73.2
06/24/99	3.51	-0.49	4.00	0.00	0.00	--	264	.58	<0.5	1.01	<0.5	44.1
09/29/99	3.51	-0.93	4.44	0.00	0.00	--	54.3	.66	<0.5	<0.5	<0.5	35.7
12/08/99	3.51	-1.38	4.89	0.00	0.00	--	<50	1.27	<0.5	<0.5	<0.5	56.9
03/01/00	3.51	0.48	3.03	0.00	0.00	--	68	1.57	<0.5	<0.5	<0.5	110

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-2 (cont)												
06/19/00	3.51	-0.66	4.17	0.00	0.00	--	58[1]	1.5	<0.50	<0.50	<0.50	90/59[2]
09/30/00	3.51	-1.15	4.66	0.00	0.00	--	<50	<0.50	0.82	<0.50	1.1	48/50[2]
10/05/00[8,9]	3.51	-1.20	4.71	0.00	0.00	4,000[7]	--	--	--	--	--	--
12/08/00	9.52	4.55	4.97	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	61.8
03/03/01[11]	9.52	6.25	3.27	0.00	0.00	--	310[12]	0.60	<0.50	<0.50	1.3	97
06/19/01	9.52	5.47	4.05	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	30
09/05/01	9.52	4.98	4.54	0.00	0.00	--	<50	<0.50	1.2	<0.50	<1.5	46
12/10/01	9.52	6.07	3.45	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	22
03/04/02	9.52	5.58	3.94	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	61
06/03/02	9.52	5.44	4.08	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	71
09/14/02	9.52	4.87	4.65	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	77
12/13/02	9.52	5.21	4.31	0.00	0.00	--	53	<0.50	<0.50	<0.50	<1.5	44
03/14/03	9.52	5.61	3.91	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	55
06/09/03[13]	9.52	5.19	4.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	67
09/03/03[13]	9.52	4.59	4.93	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.9
12/01/03[13]	9.52	5.37	4.15	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	72
03/01/04[13]	9.52	6.40	3.12	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	130
06/02/04[13]	9.52	5.31	4.21	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	46
09/03/04[13]	9.52	5.38	4.14	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	69
12/20/04	9.52	4.96**	4.60	0.05	0.01[14]	NOT SAMPLED DUE TO THE PERSENCE OF SPH				--	--	--
03/12/05[13]	9.52	5.62	3.90	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	57
06/28/05[13]	9.52	5.46	4.06	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	6
09/01/05	9.52	5.03**	4.52	0.04	1.10[14]	NOT SAMPLED DUE TO THE PERSENCE OF SPH				--	--	--
12/01/05[13]	9.52	5.51	4.01	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	3
03/04/06[13]	9.52	5.25	4.27	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	14
06/01/06[13]	9.52	5.12	4.40	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	35
09/01/06[13]	9.52	5.62	3.90	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	31
12/15/06[13]	9.52	5.64	3.88	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	25
03/15/07[13]	**9.52**	**5.25**	**4.27**	**0.00**	**0.00**	--	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**15**
MW-3												
10/17/95[5]	3.08	-1.34	4.42	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	--
03/29/96	3.08	0.08	3.00	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	26

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-3 (cont)												
06/26/96	3.08	-0.52	3.60	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	47
09/25/96	3.08	-1.06	4.14	0.00	0.00	--	<125	<1.2	<1.2	<1.2	<1.2	570
12/17/96	3.08	-0.12	3.20	0.00	0.00	--	<500	<5.0	<5.0	<5.0	<5.0	680
03/20/97	3.08	-0.22	3.30	0.00	0.00	--	<50	<5.7	<5.7	<5.7	<5.7	430
06/20/97	3.08	-0.78	3.86	0.00	0.00	--	<500	<5.0	<5.0	<5.0	<5.0	1,400
09/09/97	3.08	-1.11	4.19	0.00	0.00	--	76[4]	22	<0.5	<0.5	<0.5	920
12/12/97	3.08	0.12	2.96	0.00	0.00	--	52	15	<0.5	<0.5	<0.5	710
02/19/98	3.08	0.86	2.22	0.00	0.00	--	<50	6.6	<0.5	<0.5	<0.5	380
06/23/98	3.08	-0.17	3.25	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	390
08/31/98	3.08	-0.78	3.86	0.00	0.00	--	<50	19	<0.5	<0.5	<0.5	830
12/29/98	3.08	-0.45	3.53	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	416
03/11/99	3.08	-0.27	3.35	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	262
06/24/99	3.08	-0.53	3.61	0.00	0.00	--	<50	12.8	<0.5	<0.5	<0.5	620
09/29/99	3.08	-0.87	3.95	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	2,840
12/08/99	3.08	-0.46	3.54	0.00	0.00	--	73.4	<0.5	<0.5	<0.5	<0.5	1,620
03/01/00	3.08	0.65	2.43	0.00	0.00	--	<200	<2.0	<2.0	<2.0	<2.0	1,880
06/19/00	3.08	-0.30	3.38	0.00	0.00	--	<250	20	<2.5	<2.5	<2.5	1,200/920[2]
09/30/00	3.08	-0.92	4.00	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	730/2,100[2]
10/05/00	3.08	-0.94	4.02	0.00	0.00	--	--	--	--	--	--	--
12/08/00	9.08	5.38	3.70	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	1,620
03/03/01[11]	9.08	6.84	2.24	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	1,000
06/19/01	9.08	5.37	3.71	0.00	0.00	--	<120	4.8	<1.2	<1.2	<1.2	510
09/05/01	9.08	5.04	4.04	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	1,400
12/10/01	9.08	6.54	2.54	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	1,000
03/04/02	9.08	6.24	2.84	0.00	0.00	--	120	<0.50	<0.50	<0.50	<1.5	720
06/03/02	9.08	5.80	3.28	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	710
09/14/02	9.08	4.93	4.15	0.00	0.00	--	590	<20	<1.0	<1.0	<3.0	2,600
12/13/02	9.08	5.23	3.85	0.00	0.00	--	430	<0.50	<0.50	<0.50	<1.5	2,000
03/14/03	9.08	6.09	2.99	0.00	0.00	--	310	<0.50	<0.50	<0.50	<1.5	1,600
06/09/03[13]	9.08	5.74	3.34	0.00	0.00	--	330	<0.5	<0.5	<0.5	<0.5	1,800
09/03/03[13]	9.08	5.11	3.97	0.00	0.00	--	720	<3	<3	<3	<3	4,100
12/01/03[13]	9.08	5.32	3.76	0.00	0.00	--	520	<1	<1	<1	<1	2,400
03/01/04[13]	9.08	6.97	2.11	0.00	0.00	--	140	<0.5	<0.5	<0.5	<0.5	850
06/02/04[13]	9.08	5.43	3.65	0.00	0.00	--	220	<0.5	<0.5	<0.5	<0.5	1,500

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-3 (cont)												
09/03/04[13]	9.08	4.07	5.01	0.00	0.00	--	300	<1	<1	<1	<1	1,800
12/20/04[13]	9.08	4.23	4.85	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	86
03/12/05[13]	9.08	4.69	4.39	0.00	0.00	--	<50	0.6	<0.5	<0.5	<0.5	110
06/28/05[13]	9.08	4.52	4.56	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	23
09/01/05[13]	9.08	4.41	4.67	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	47
12/01/05[13]	9.08	4.65	4.43	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	19
03/04/06[13]	9.08	4.76	4.32	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	36
06/01/06[13]	9.08	4.56	4.52	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	29
09/01/06[13]	9.08	4.42	4.66	0.00	0.00	--	75	<0.5	<0.5	<0.5	<0.5	29
12/15/06[13]	9.08	5.01	4.07	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	14
03/15/07[13]	**9.08**	**4.82**	**4.26**	**0.00**	**0.00**	--	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**24**
MW-4												
10/17/95	3.48	-1.60	5.08	0.00	0.00	--	<125	<1.2	<1.2	<1.2	<1.2	--
03/29/96	3.48	-1.13	4.61	0.00	0.00	--	<1,000	<10	<10	<10	<10	6,700
06/26/96	3.48	-0.82	4.30	0.00	0.00	--	<2,000	<20	<20	<20	<20	7,200
09/25/96	3.48	-1.85	5.33	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/17/96	3.48	0.67	2.81	0.00	0.00	--	<2,000	120	<20	<20	<20	11,000
03/20/97	3.48	-1.02	4.50	0.00	0.00	--	250[4]	<2.0	<2.0	<2.0	<2.0	10,000/8,600[6]
06/20/97	3.48	-2.20	5.68	0.00	0.00	--	<2,500	<25	<25	<25	<25	9,300
09/09/97	3.48	-2.02	5.50	0.00	0.00	--	460[4]	<0.5	<0.5	<0.5	<0.5	6,600
12/12/97	3.48	-1.55	5.03	0.00	0.00	--	430[4]	120	<2.5	<2.5	<2.5	7,800
02/19/98	3.48	0.13	3.35	0.00	0.00	--	510[4]	130	<0.5	<0.5	<0.5	6,600
06/23/98	3.48	-1.50	4.98	0.00	0.00	--	550[4]	<0.5	<0.5	<0.5	<0.5	6,800
08/31/98	3.48	-1.94	5.42	0.00	0.00	--	<500	450	<5.0	<5.0	<5.0	14,000
12/29/98	3.48	-1.58	5.06	0.00	0.00	--	<5,000	<50	<50	<50	<50	16,100
03/11/99	3.48	-0.30	3.78	0.00	0.00	--	979	<5.0	<5.0	<5.0	<5.0	15,100
06/24/99	3.48	-0.83	4.31	0.00	0.00	--	<2,500	715	<25	<25	<25	12,400
09/29/99	3.48	-2.10	5.58	0.00	0.00	--	1,380	<5.0	<5.0	<5.0	<5.0	11,700
12/08/99	3.48	-1.85	5.33	0.00	0.00	--	318	<0.5	<0.5	<0.5	<0.5	11,100
03/01/00	3.48	-1.72	5.20	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	9,940
06/19/00	3.48	-1.88	5.36	0.00	0.00	--	<1,000	220	<10	<10	<10	7,300/9,500[2]
09/30/00	3.48	-0.29	3.77	0.00	0.00	--	740[1]	<2.5	<2.5	<2.5	<2.5	6,000/7,800[2]

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-4 (cont)												
10/05/00	3.48	-0.38	3.86	0.00	0.00	--	--	--	--	--	--	--
12/08/00	9.48	5.03	4.45	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	6,230
03/03/01[11]	9.48	5.65	3.83	0.00	0.00	--	<250	<2.5	<2.5	<2.5	<2.5	3,600
06/19/01	9.48	6.11	3.37	0.00	0.00	--	<500	140	<5.0	<5.0	<5.0	2,500
09/05/01	9.48	5.52	3.96	0.00	0.00	--	400	<0.50	<0.50	<0.50	<1.5	2,800
12/10/01	9.48	4.43	5.05	0.00	0.00	--	700	<0.50	<0.50	<0.50	<1.5	3,400
03/04/02	9.48	5.81	3.67	0.00	0.00	--	660	<0.50	<0.50	<0.50	<1.5	2,900
06/03/02	9.48	4.24	5.24	0.00	0.00	--	610	<0.50	<0.50	<0.50	<1.5	3,000
09/14/02	9.48	4.26	5.22	0.00	0.00	--	490	<10	<1.0	<1.0	<3.0	2,400
12/13/02	9.48	4.81	4.67	0.00	0.00	--	440	<0.50	<0.50	<0.50	<1.5	2,200
03/14/03	9.48	4.84	4.64	0.00	0.00	--	490	<0.50	<0.50	<0.50	<1.5	2,600
06/09/03[13]	9.48	4.45	5.03	0.00	0.00	--	340	<0.5	<0.5	<0.5	<0.5	1,700
09/03/03[13]	9.48	3.83	5.65	0.00	0.00	--	320	<1	<1	<1	<1	1,600
12/01/03[13]	9.48	4.51	4.97	0.00	0.00	--	350	<1	<1	<1	<1	1,700
03/01/04[13]	9.48	4.80	4.68	0.00	0.00	--	240	<0.5	<0.5	<0.5	<0.5	1,200
06/02/04[13]	9.48	4.55	4.93	0.00	0.00	--	240	<0.5	<0.5	<0.5	<0.5	1,600
09/03/04[13]	9.48	4.49	4.99	0.00	0.00	--	270	<1	<1	<1	<1	1,500
12/20/04[13]	9.48	5.30	4.18	0.00	0.00	--	230	<3	<3	<3	<3	1,900
03/12/05[13]	9.48	4.16	5.32	0.00	0.00	--	180	<1	<1	<1	<1	1,200
06/28/05[13]	9.48	4.22	5.26	0.00	0.00	--	180	<0.5	<0.5	<0.5	<0.5	920
09/01/05[13]	9.48	4.57	4.91	0.00	0.00	--	250	<1	<1	<1	<1	1,500
12/01/05[13]	9.48	4.60	4.88	0.00	0.00	--	61	<0.5	<0.5	<0.5	<0.5	260
03/04/06[13]	9.48	4.46	5.02	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	80
06/01/06[13]	9.48	5.25	4.23	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	51
09/01/06[13]	9.48	4.12	5.36	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	29
12/15/06[13]	9.48	4.54	4.94	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	19
03/15/07[13]	**9.48**	**4.46**	**5.02**	**0.00**	**0.00**	**--**	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**18**
MW-5												
10/23/00[10]	8.77	4.18	4.59	0.00	0.00	--	<50	<0.500	<0.500	<0.500	<0.500	4.34
12/08/00	8.77	5.34	3.43	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	11.0
03/03/01[11]	8.77	6.37	2.40	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	24
06/19/01	8.77	INACCESSIBLE - CAR PARKED OVER WELL				--	--	--	--	--	--	--

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-5 (cont)												
09/05/01	8.77	5.02	3.75	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	31
12/10/01	8.77	5.98	2.79	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	45
03/04/02	8.77	6.25	2.52	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	29
06/03/02	8.77	5.57	3.20	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	40
09/14/02	8.77	4.92	3.85	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	92
12/13/02	8.77	5.32	3.45	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	32
03/14/03	8.77	5.82	2.95	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	71
06/09/03[13]	8.77	5.58	3.19	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	79
09/03/03[13]	8.77	4.98	3.79	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	2
12/01/03[13]	8.77	5.43	3.34	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	52
03/01/04[13]	8.77	6.29	2.48	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	120
06/02/04[13]	8.77	5.66	3.11	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	110
09/03/04[13]	8.77	3.66	5.11	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	80
12/20/04[13]	8.77	3.67	5.10	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	62
03/12/05[13]	8.77	4.06	4.71	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	58
06/28/05[13]	8.77	3.84	4.93	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	64
09/01/05[13]	8.77	3.85	4.92	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	61
12/01/05[13]	8.77	3.96	4.81	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	50
03/04/06[13]	8.77	3.99	4.78	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	49
06/01/06[13]	8.77	3.88	4.89	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	38
09/01/06[13]	8.77	3.83	4.94	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	32
12/15/06[13]	8.77	4.09	4.68	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	26
03/15/07[13]	**8.77**	**3.89**	**4.88**	**0.00**	**0.00**	**--**	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**23**
MW-6												
10/23/00[10]	11.45	4.30	7.15	0.00	0.00	--	<50	<0.500	<0.500	<0.500	<0.500	5.96
12/08/00	11.45	4.61	6.84	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	8.80
03/03/01[11]	11.45	5.32	6.13	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	9.0
06/19/01	11.45	5.65	5.80	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/05/01	11.45	6.29	5.16	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
12/10/01	11.45	6.64	4.81	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/04/02	11.45	7.29	4.16	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/03/02	11.45	5.74	5.71	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-6 (cont)												
09/14/02	11.45	4.80	6.65	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
12/13/02	11.45	5.06	6.39	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/14/03	11.45	4.98	6.47	0.00	0.00	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/09/03[13]	11.45	4.67	6.78	0.00	0.00	--	<50	<0.5	0.7	<0.5	<0.5	1
09/03/03[13]	11.45	4.37	7.08	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.8
12/01/03[13]	11.45	7.88	3.57	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/01/04[13]	11.45	8.27	3.18	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	25
06/02/04[13]	11.45	7.95	3.50	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/03/04[13]	11.45	9.28	2.17	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.6
12/20/04[13]	11.45	5.42	6.03	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.6
03/12/05[13]	11.45	6.40	5.05	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
06/28/05[13]	11.45	9.09	2.36	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/01/05[13]	11.45	8.58	2.87	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	1
12/01/05[13]	11.45	8.55	2.90	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/04/06[13]	11.45	7.74	3.71	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
06/01/06[13]	11.45	8.88	2.57	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/01/06[13]	11.45	9.09	2.36	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	1
12/15/06[13]	11.45	8.29	3.16	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/15/07[13]	**11.45**	**9.03**	**2.42**	**0.00**	**0.00**	--	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**<0.5**
MW-7												
10/23/00[10]	10.58	4.33	6.25	0.00	0.00	--	<50	<0.500	<0.500	<0.500	<0.500	1,210
12/08/00	10.58	3.35	7.23	0.00	0.00	--	<50.0	<0.500	<0.500	<0.500	<0.500	338
03/03/01[11]	10.58	4.31	6.27	0.00	0.00	--	72[12]	<0.50	<0.50	<0.50	<0.50	460
06/19/01	10.58	4.76	5.82	0.00	0.00	--	110[1]	18	<0.50	<0.50	<0.50	440
09/05/01	10.58	4.04	6.54	0.00	0.00	--	180	<0.50	<0.50	<0.50	<1.5	640
12/10/01	10.58	5.04	5.54	0.00	0.00	--	110	<0.50	<0.50	<0.50	<1.5	390
03/04/02	10.58	3.68	6.90	0.00	0.00	--	220	1.1	<0.50	3.0	<1.5	460
06/03/02	10.58	4.94	5.64	0.00	0.00	--	130	<0.50	<0.50	<0.50	<1.5	350
09/14/02	10.58	3.55	7.03	0.00	0.00	--	120	<2.0	<0.50	<0.50	<1.5	340
12/13/02	10.58	4.99	5.59	0.00	0.00	--	57	<0.50	<0.50	<0.50	<1.5	150
03/14/03	10.58	4.60	5.98	0.00	0.00	--	77	<0.50	<0.50	<0.50	<1.5	240
06/09/03[13]	10.58	4.32	6.26	0.00	0.00	--	79	<0.5	<0.5	<0.5	<0.5	210

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851
451 Hegenberger Road
Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
MW-7 (cont)												
09/03/03[13]	10.58	3.72	6.86	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	0.8
12/01/03[13]	10.58	5.11	5.47	0.00	0.00	--	58	<0.5	<0.5	<0.5	<0.5	130
03/01/04[13]	10.58	4.60	5.98	0.00	0.00	--	71	<0.5	<0.5	<0.5	<0.5	180
06/02/04[13]	10.58	5.77	4.81	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	87
09/03/04[13]	10.58	4.16	6.42	0.00	0.00	--	55	<0.5	<0.5	<0.5	<0.5	140
12/20/04[13]	10.58	4.36	6.22	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	130
03/12/05[13]	10.58	4.79	5.79	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	110
06/28/05[13]	10.58	5.96	4.62	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	30
09/01/05[13]	10.58	5.80	4.78	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	70
12/01/05[13]	10.58	6.57	4.01	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	35
03/04/06[13]	10.58	4.69	5.89	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	49
06/01/06[13]	10.58	5.48	5.10	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	35
09/01/06[13]	10.58	5.27	5.31	0.00	0.00	--	<50	0.5	5	<0.5	5	17
12/15/06[13]	10.58	4.69	5.89	0.00	0.00	--	<50	<0.5	<0.5	<0.5	<0.5	20
03/15/07[13]	**10.58**	**4.91**	**5.67**	**0.00**	**0.00**	--	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**19**
TRIP BLANK												
10/17/95	--	--	--	--	--	--	--	--	--	--	--	--
03/29/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--
06/26/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/25/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/17/96	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
03/20/97	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/20/97	--	--	--	--	--	--	<50	<2.0	<2.0	<2.0	<2.0	--
09/09/97	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/12/97	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
02/19/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/23/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
08/31/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
12/29/98	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.0
03/11/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
06/24/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
09/29/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOC* (ft.)	GWE (msl)	DTW (ft.)	SPHT (ft.)	SPH Removed (gallons)	TPH-D (ppb)	TPH-G (ppb)	B (ppb)	T (ppb)	E (ppb)	X (ppb)	MTBE (ppb)
TRIP BLANK (cont)												
12/08/99	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<5.0
03/01/00	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
06/19/00	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/30/00	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
10/05/00	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
12/08/00	--	--	--	--	--	--	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50
03/03/01[11]	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
06/19/01	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<0.50	<2.5
09/05/01	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
QA												
12/10/01	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/04/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/03/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
09/14/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
12/13/02	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
03/14/03	--	--	--	--	--	--	<50	<0.50	<0.50	<0.50	<1.5	<2.5
06/09/03[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/03/03[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
12/01/03[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/01/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
06/02/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/03/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
12/20/04[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/12/05[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
06/28/05[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/01/05[13]	--	--	--	--	--	--	<50	<0.5	3[15]	<0.5	2[15]	<0.5
12/01/05[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/04/06[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
06/01/06[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
09/01/06[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
12/15/06[13]	--	--	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5
03/15/07[13]	--	--	--	--	--	--	**<50**	**<0.5**	**<0.5**	**<0.5**	**<0.5**	**<0.5**

Table 1

Groundwater Monitoring Data and Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

EXPLANATIONS:

Groundwater monitoring data and laboratory analytical results prior to June 19, 2000, were compiled from reports prepared by Blaine Tech Services, Inc.

TOC = Top of Casing
(ft.) = Feet
GWE = Groundwater Elevation
SPHT = Separate Phase Hydrocarbon Thickness
SPH = Separate Phase Hydrocarbons
(msl) = Mean sea level

DTW = Depth to Water
TPH-D = Total Petroleum Hydrocarbons as Diesel
TPH-G = Total Petroleum Hydrocarbons as Gasoline
B = Benzene
T = Toluene
E = Ethylbenzene

X = Xylenes
MTBE = Methyl tertiary butyl ether
(ppb) = Parts per billion
-- = Not Measured/Not Analyzed
QA = Quality Assurance/Trip Blank

* TOC elevations were surveyed on November 15, 2000, by Virgil Chavez Land Surveying. The benchmark for the survey was the letter "O" in Oakland on an inlet in the westerly curb of Oakport Road, 150' southerly of the end of curve. (Benchmark Elevation = 7.82 feet, msl).

** GWE was corrected for the presence of SPH; correction factor: [(TOC - DTW) + (SPHT x 0.80)].

1 Laboratory report indicates gasoline C6-C12.

2 MTBE by EPA Method 8260.

3 Results of EPA 8010 test indicates that the detection of 1,1-Dichloroethane (1,1-DCA) was detected at 1.7 ppb.

4 Chromatogram pattern indicates an unidentified hydrocarbon.

5 Results of EPA 8015 test indicates that levels of Methanol and Methyl ethyl ketone are respectively <1000 and <200 ppb.

6 Confirmation run.

7 Laboratory report indicates unidentified hydrocarbons >C16.

8 Sample analyzed for Total Metals by EPA 200 Series Methods. All Analytes were less then the reporting limit except for Nickel was detected at 0.067 ppm and Zinc was detected at 0.024ppm.

9 Laboratory report indicates that Semi-Volatile Organic Compounds (SVOCs) by EPA Method 8270 were all less then the reporting limit except for Bis(2-ethylhexyl)phthalate was detected at 14 ppb, which may be a possible contamination.

10 Data was provided by Delta Environmental Consultants, Inc.

11 Laboratory report indicates sample was analyzed outside the EPA recommended holding time.

12 Laboratory report indicates unidentified hydrocarbons C6-C12.

13 BTEX and MTBE by EPA Method 8260.

14 Product + Water removed.

15 Analytical result confirmed.

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-1						
06/23/98	<50,000	<10,000	4,500	<200	<200	<200
08/31/98	--	--	17,000	--	--	--
03/11/99	--	--	54.1	--	--	--
06/24/99	<10,000	<2,000	1,800	<20	<20	258
06/19/00	<500	<100	91	<2.0	<2.0	11
09/30/00	--	--	530	--	--	--
06/09/03	--	--	69	--	--	--
09/03/03	<50	--	1	--	--	--
12/01/03	<50	--	100	--	--	--
03/01/04	<50	--	26	--	--	--
06/02/04	<50	--	93	--	--	--
09/03/04	<50	--	140	--	--	--
12/20/04	<50	--	37	--	--	--
03/12/05	<50	--	130	--	--	--
06/28/05	<50	--	93	--	--	--
09/01/05	<50	--	59	--	--	--
12/01/05	<50	--	62	--	--	--
03/04/06	<50	--	88	--	--	--
06/01/06	<50	--	36	--	--	--
09/01/06	<50	--	18	--	--	--
12/15/06	<50	--	8	--	--	--
03/15/07	**<50**	--	**17**	--	--	--
MW-2						
06/23/98	<500	<100	56	<2.0	<2.0	<2.0
03/11/99	--	--	101	--	--	--
06/24/99	<1,000	<200	52.5	<2.0	<2.0	<2.0
06/19/00	<500	<100	59	<2.0	<2.0	4.0
09/30/00	--	--	50	--	--	--
06/09/03	--	--	67	--	--	--
09/03/03	<50	--	0.9	--	--	--
12/01/03	<50	--	72	--	--	--
03/01/04	<50	--	130	--	--	--
06/02/04	<50	--	46	--	--	--
09/03/04	<50	--	69	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-2 (cont)						
12/20/04	NOT SAMPLED DUE TO THE PERSENCE OF SPH			--	--	--
03/12/05	<50	--	57	--	--	--
06/28/05	<50	--	6	--	--	--
09/01/05	NOT SAMPLED DUE TO THE PERSENCE OF SPH			--	--	--
12/01/05	<50	--	3	--	--	--
03/04/06	<50	--	14	--	--	--
06/01/06	<50	--	35	--	--	--
09/01/06	<50	--	31	--	--	--
12/15/06	<50	--	25	--	--	--
03/15/07	**<50**	--	**15**	--	--	--
MW-3						
06/23/98	<5,000	<1,000	420	<20	<20	26
03/11/99	--	--	580	--	--	--
06/24/99	<6,670	<1,330	900	<13.3	<13.3	<13.3
06/19/00	570	<100	920	<2.0	<2.0	65
09/30/00	--	--	2,100	--	--	--
06/09/03	--	--	1,800	--	--	--
09/03/03	<250	--	4,100	--	--	--
12/01/03	<130	--	2,400	--	--	--
03/01/04	<50	--	850	--	--	--
06/02/04	<50	--	1,500	--	--	--
09/03/04	<100	--	1,800	--	--	--
12/20/04	<50	--	86	--	--	--
03/12/05	<50	--	110	--	--	--
06/28/05	<50	--	23	--	--	--
09/01/05	<50	--	47	--	--	--
12/01/05	<50	--	19	--	--	--
03/04/06	<50	--	36	--	--	--
06/01/06	<50	--	29	--	--	--
09/01/06	<50	--	29	--	--	--
12/15/06	<50	--	14	--	--	--
03/15/07	**<50**	--	**24**	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-4						
06/23/98	<50,000	<10,000	11,000	<200	<200	860
03/11/99	--	--	17,600	--	--	--
06/24/99	<125,000	<25,000	17,000	<250	<250	2600
06/19/00	<25,000	<5,000	9,500	<100	<100	1,100
09/30/00	--	--	7,800	--	--	--
06/09/03	--	--	1,700	--	--	--
09/03/03	<130	--	1,600	--	--	--
12/01/03	<100	--	1,700	--	--	--
03/01/04	<50	--	1,200	--	--	--
06/02/04	<50	--	1,600	--	--	--
09/03/04	<100	--	1,500	--	--	--
12/20/04	<250	--	1,900	--	--	--
03/12/05	<100	--	1,200	--	--	--
06/28/05	<50	--	920	--	--	--
09/01/05	<100	--	1,500	--	--	--
12/01/05	<50	--	260	--	--	--
03/04/06	<50	--	80	--	--	--
06/01/06	<50	--	51	--	--	--
09/01/06	<50	--	29	--	--	--
12/15/06	<50	--	19	--	--	--
03/15/07	**<50**	--	**18**	--	--	--
MW-5						
10/23/00	<1,000	<100	4.34	<2.00	<2.00	<2.00
06/09/03	--	--	79	--	--	--
09/03/03	<50	--	2	--	--	--
12/01/03	<50	--	52	--	--	--
03/01/04	<50	--	120	--	--	--
06/02/04	<50	--	110	--	--	--
09/03/04	<50	--	80	--	--	--
12/20/04	<50	--	62	--	--	--
03/12/05	<50	--	58	--	--	--
06/28/05	<50	--	64	--	--	--
09/01/05	<50	--	61	--	--	--
12/01/05	<50	--	50	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-5 (cont)						
03/04/06	<50	--	49	--	--	--
06/01/06	<50	--	38	--	--	--
09/01/06	<50	--	32	--	--	--
12/15/06	<50	--	26	--	--	--
03/15/07	**<50**	--	**23**	--	--	--
MW-6						
10/23/00	<1,000	<100	5.96	<2.00	<2.00	<2.00
06/09/03	--	--	1	--	--	--
09/03/03	<50	--	0.8	--	--	--
12/01/03	<50	--	<0.5	--	--	--
03/01/04	<50	--	25	--	--	--
06/02/04	<50	--	<0.5	--	--	--
09/03/04	<50	--	0.6	--	--	--
12/20/04	<50	--	0.6	--	--	--
03/12/05	<50	--	<0.5	--	--	--
06/28/05	<50	--	<0.5	--	--	--
09/01/05	<50	--	1	--	--	--
12/01/05	<50	--	<0.5	--	--	--
03/04/06	<50	--	<0.5	--	--	--
06/01/06	<50	--	<0.5	--	--	--
09/01/06	<50	--	1	--	--	--
12/15/06	<50	--	<0.5	--	--	--
03/15/07	**<50**	--	**<0.5**	--	--	--
MW-7						
10/23/00	<6,670	<667	1,210	13.3	13.3	199
06/09/03	--	--	210	--	--	--
09/03/03	<50	--	0.8	--	--	--
12/01/03	<50	--	130	--	--	--
03/01/04	<50	--	180	--	--	--
06/02/04	<50	--	87	--	--	--
09/03/04	<50	--	140	--	--	--
12/20/04	<50	--	130	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	ETHANOL (ppb)	TBA (ppb)	MTBE (ppb)	DIPE (ppb)	ETBE (ppb)	TAME (ppb)
MW-7 (cont)						
03/12/05	<50	--	110	--	--	--
06/28/05	<50	--	30	--	--	--
09/01/05	<50	--	70	--	--	--
12/01/05	<50	--	35	--	--	--
03/04/06	<50	--	49	--	--	--
06/01/06	<50	--	35	--	--	--
09/01/06	<50	--	17	--	--	--
12/15/06	<50	--	20	--	--	--
03/15/07	**<50**	--	**19**	--	--	--

Table 2

Groundwater Analytical Results - Oxygenate Compounds

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

EXPLANATIONS:

Groundwater laboratory analytical results prior to June 19, 2000, were compiled from reports prepared by Blaine Tech Services, Inc.

TBA = Tertiary butyl alcohol

MTBE = Methyl tertiary butyl ether

DIPE = Di-isopropyl ether

ETBE = Ethyl tertiary butyl ether

TAME = Tertiary amyl methyl ether

(ppb) = Parts per billion

-- = Not Analyzed

Table 3

Groundwater Analytical Results

Chevron Service Station #9-1851

451 Hegenberger Road

Oakland, California

WELL ID/ DATE	TOG (ppb)	Benzene by (EPA 8240) (ppb)	Xylene by (EPA 8240) (ppb)	C-1,2- DCE (ppb)	Carbon Disulfide (ppb)	Vinyl Chloride (ppb)
MW-2						
10/17/95	<5,000	--	--	11	--	--
03/29/96	--	11	2.5	17	--	5.4
06/26/96	--	11	<2.0	15	--	12
09/25/96	--	--	--	--	--	--
12/17/96	--	10	<2.0	2.3	--	5.5
03/20/97	--	--	--	<2.0	--	3.2
06/20/97	--	7.2	<2.0	4.6	2.2	5.2
09/09/97	--	11	<2.0	<2.0	<2.0	<2.0
12/12/97	--	<2.0	<2.0	<2.0	<2.0	<2.0
02/19/98	--	<3.3	<3.3	<3.3	<3.3	<3.3

EXPLANATIONS:

Groundwater laboratory analytical results were compiled from reports prepared by Blaine Tech Services, Inc.

TOG = Total Oil and Grease

c-1,2-DCE = cis-1,2-Dichloroethene

(ppb) = Parts per billion

-- = Not Analyzed

STANDARD OPERATING PROCEDURE - GROUNDWATER SAMPLING

Gettler-Ryan Inc. field personnel adhere to the following procedures for the collection and handling of groundwater samples prior to analysis by the analytical laboratory. Prior to sample collection, the type of analysis to be performed is determined. Loss prevention of volatile compounds is controlled and sample preservation for subsequent analysis is maintained.

Prior to sampling, the presence or absence of free-phase hydrocarbons is determined using an interface probe. Product thickness, if present, is measured to the nearest 0.01 foot and is noted in the field notes. In addition, all depth to water level measurements are collected with a static water level indicator and are also recorded in the field notes, prior to purging and sampling any wells.

After water levels are collected and prior to sampling, if purging is to occur, each well is purged a minimum of three well casing volumes of water using pre-cleaned pumps (stack, suction, Grundfos), or disposable bailers. Temperature, pH and electrical conductivity are measured a minimum of three times during the purging. Purging continues until these parameters stabilize.

Groundwater samples are collected using disposable bailers. The water samples are transferred from the bailer into appropriate containers. Pre-preserved containers, supplied by analytical laboratories, are used when possible. When pre-preserved containers are not available, the laboratory is instructed to preserve the sample as appropriate. Duplicate samples are collected for the laboratory to use in maintaining quality assurance/quality control standards. The samples are labeled to include the job number, sample identification, collection date and time, analysis, preservation (if any), and the sample collector's initials. The water samples are placed in a cooler, maintained at 4°C for transport to the laboratory. Once collected in the field, all samples are maintained under chain of custody until delivered to the laboratory.

The chain of custody document includes the job number, type of preservation, if any, analysis requested, sample identification, date and time collected, and the sample collector's name. The chain of custody is signed and dated (including time of transfer) by each person who receives or surrenders the samples, beginning with the field personnel and ending with the laboratory personnel.

A laboratory supplied trip blank accompanies each sampling set. For sampling sets greater than 20 samples, 5% trip blanks are included. The trip blank is analyzed for some or all of the same compounds as the groundwater samples.

As requested by Chevron Environmental Management Company, the purge water and decontamination water generated during sampling activities is transported by IWM to Chemical Waste Management located in Kettleman Hill, California.

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: Chevron #9-1851 | Job Number: 385145
Site Address: 451 Hegenberger Road | Event Date: 3-15-7 (inclusive)
City: Oakland, CA | Sampler: Aaron C

Well ID: MW-1 | Date Monitored: 3-15-7 | Well Condition: see notes → poor
Well Diameter: 2 in.
Total Depth: 14.65 ft.
Depth to Water: 3.43 ft.
11.22 xVF .17 = 1.90 x3 case volume= Estimated Purge Volume: 5.72 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer ✓
Stainless Steel Bailer
Stack Pump
Suction Pump
Grundfos
Other:

Sampling Equipment:
Disposable Bailer ✓
Pressure Bailer
Discrete Bailer
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1046 | Weather Conditions: Sunny
Sample Time/Date: 1110 / 3-15-7 | Water Color: Cloudy, light | Odor: no
Purging Flow Rate: ~ gpm. | Sediment Description:
Did well de-water? no | If yes, Time: — | Volume: — gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C / F)	D.O. (mg/L)	ORP (mV)
1050	2	6.64	1832	19.3		
1055	4	6.56	1851	19.6		
1100	6	6.52	1849	19.7		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-1	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS: Well lid broken in 3 places - water in vault
Pictures taken

Add/Replaced Lock: _____ Add/Replaced Plug: _____ Size: _____

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: Chevron #9-1851 | Job Number: 385145
Site Address: 451 Hegenberger Road | Event Date: 3-15-7 (inclusive)
City: Oakland, CA | Sampler: Aaron C

Well ID: MW-2 | Date Monitored: 3-15-7 | Well Condition: OK See Comments

Well Diameter: 2 in.
Total Depth: 14.95 ft.
Depth to Water: 4.27 ft.
10.68 xVF .17 = 1.81 x3 case volume= Estimated Purge Volume: 5.44 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer: ✓
Stainless Steel Bailer:
Stack Pump:
Suction Pump:
Grundfos:
Other:

Sampling Equipment:
Disposable Bailer: ✓
Pressure Bailer:
Discrete Bailer:
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1238 | Weather Conditions: Sunny
Sample Time/Date: 1300 3-15-7 | Water Color: Cloudy light | Odor: No
Purging Flow Rate: — gpm. | Sediment Description:
Did well de-water? NO | If yes, Time: — | Volume: — gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C) F)	D.O. (mg/L)	ORP (mV)
1238	1.5	6.62	1447	20.1		
1243	3.0	6.53	1459	19.7		
1249	5.5	6.51	1463	19.6		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-2	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS: Sheen + small product amounts encountered during purging. Interface probe detected no product in well. Cleaned, re-tagged + replaced 2-5/8" bolts

Add/Replaced Lock: | Add/Replaced Plug: | Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: Chevron #9-1851
Site Address: 451 Hegenberger Road
City: Oakland, CA

Job Number: 385145
Event Date: 3-15-7 (inclusive)
Sampler: Aaron C

Well ID: MW- 3
Date Monitored: 3-15-7
Well Condition: OK see comments

Well Diameter: 2 in.
Total Depth: 14.73 ft.
Depth to Water: 4.26 ft.

Volume Factor (VF)				
	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

10.47 xVF .17 = 1.77 x3 case volume= Estimated Purge Volume: 5.33 gal.

Purge Equipment:
- Disposable Bailer: ✓
- Stainless Steel Bailer: ____
- Stack Pump: ____
- Suction Pump: ____
- Grundfos: ____
- Other: ____

Sampling Equipment:
- Disposable Bailer: ✓
- Pressure Bailer: ____
- Discrete Bailer: ____
- Other: ____

Time Started: ____ (2400 hrs)
Time Completed: ____ (2400 hrs)
Depth to Product: ____ ft
Depth to Water: ____ ft
Hydrocarbon Thickness: Ø ft
Visual Confirmation/Description: ____
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: ____ gal
Amt Removed from Well: ____ gal
Water Removed: ____
Product Transferred to: ____

Start Time (purge): 1153
Weather Conditions: Sunny
Sample Time/Date: 1220 /3-15-7
Water Color: Cloudy
Odor: no
Purging Flow Rate: — gpm.
Sediment Description: —
Did well de-water? no
If yes, Time: — Volume: — gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C / F)	D.O. (mg/L)	ORP (mV)
1158	2.0	6.89	3934	18.9		
1203	4.0	6.81	3897	19.4		
1208	5.5	6.79	3904	19.5		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW- 3	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS: flanges stripped - replaced 1 - 1/2" bolt

Add/Replaced Lock: ____
Add/Replaced Plug: ____ Size: ____

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: Chevron #9-1851 | Job Number: 385145
Site Address: 451 Hegenberger Road | Event Date: 3-15-7 (inclusive)
City: Oakland, CA | Sampler: Aaron C

Well ID: MW-4 | Date Monitored: 3-15-7 | Well Condition: OK

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Well Diameter: 2 in.
Total Depth: 15.11 ft.
Depth to Water: 5.02 ft.
10.09 xVF .17 = 1.71 x3 case volume= Estimated Purge Volume: 5.14 gal.

Purge Equipment:
Disposable Bailer: ✓
Stainless Steel Bailer:
Stack Pump:
Suction Pump:
Grundfos:
Other:

Sampling Equipment:
Disposable Bailer: ✓
Pressure Bailer:
Discrete Bailer:
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1346 | Weather Conditions: Sunny
Sample Time/Date: 1415 3-15-7 | Water Color: Clear | Odor: No
Purging Flow Rate: — gpm. | Sediment Description: light
Did well de-water? No | If yes, Time: — | Volume: — gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C / F)	D.O. (mg/L)	ORP (mV)
1350	1.5	6.67	1430	19.6		
1354	3.0	6.72	1461	19.8		
1402	5.5	6.71	1458	20.0		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-4	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: Chevron #9-1851 | Job Number: 385145
Site Address: 451 Hegenberger Road | Event Date: 3-15-7 (inclusive)
City: Oakland, CA | Sampler: Aaron C

Well ID: MW- 5 | Date Monitored: 3-15-7 | Well Condition: ~~OK~~ - see WCSS
Well Diameter: 2 in.
Total Depth: 7.14 ft.
Depth to Water: 4.88 ft.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

2.26 xVF .17 = 0.38 x3 case volume= Estimated Purge Volume: 1.15 gal.

Purge Equipment:
Disposable Bailer: ✓
Stainless Steel Bailer:
Stack Pump:
Suction Pump:
Grundfos:
Other:

Sampling Equipment:
Disposable Bailer: ✓
Pressure Bailer:
Discrete Bailer:
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: 0 ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1121 | Weather Conditions: Sunny
Sample Time/Date: 1140 / 3-15-7 | Water Color: Cloudy / Light | Odor: no
Purging Flow Rate: — gpm. | Sediment Description:
Did well de-water? no | If yes, Time: — | Volume: — gal.

Time (2400 hr)	Volume (gal.)	pH	Conductivity (µmhos/cm)	Temperature (C) F	D.O. (mg/L)	ORP (mV)
1123	.5	6.76	Out of Range	18.9		
1126	1.0	6.72	Out of Range	19.1		
1130	1.5	6.71	Out of Range	19.2		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW- 5	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS: Double checked Total depth. Used stainless steel bailer to clean any possible tree roots with no affect on the TD. water had reaction with HCL - rinsed out HCL then filled.

Add/Replaced Lock: samples have 7day hold time | Add/Replaced Plug: | Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: Chevron #9-1851
Site Address: 451 Hegenberger Road
City: Oakland, CA

Job Number: 385145
Event Date: 3-15-7 (inclusive)
Sampler: Aaron C

Well ID: MW-6
Date Monitored: 3-15-7
Well Condition: OK

Well Diameter: 2 in.
Total Depth: 10.04 ft.
Depth to Water: 2.42 ft.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

7.62 xVF .17 = 1.29 x3 case volume= Estimated Purge Volume: 3.88 gal.

Purge Equipment:
- Disposable Bailer: ✓
- Stainless Steel Bailer:
- Stack Pump:
- Suction Pump:
- Grundfos:
- Other:

Sampling Equipment:
- Disposable Bailer: ✓
- Pressure Bailer:
- Discrete Bailer:
- Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:

Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1310 Weather Conditions: Sunny
Sample Time/Date: 1335 3-15-7 Water Color: Cloudy Odor: No
Purging Flow Rate: — gpm. Sediment Description:
Did well de-water? No If yes, Time: — Volume: — gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (umhos/cm)	Temperature (C) F)	D.O. (mg/L)	ORP (mV)
1313	1	6.54	492	17.5		
1317	2	6.62	512	18.3		
1322	4	6.63	509	18.2		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-6	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS:

Add/Replaced Lock: Add/Replaced Plug: Size:

GETTLER-RYAN INC.

WELL MONITORING/SAMPLING FIELD DATA SHEET

Client/Facility #: Chevron #9-1851 | Job Number: 385145
Site Address: 451 Hegenberger Road | Event Date: 3-15-7 (inclusive)
City: Oakland, CA | Sampler: Aaron C

Well ID: MW-7 | Date Monitored: 3-15-7 | Well Condition: OK
Well Diameter: 2 in.
Total Depth: 13.33 ft.
Depth to Water: 5.67 ft.
7.66 xVF x 17 = 1.30 x3 case volume= Estimated Purge Volume: 3.90 gal.

Volume Factor (VF)	3/4"= 0.02	1"= 0.04	2"= 0.17	3"= 0.38
	4"= 0.66	5"= 1.02	6"= 1.50	12"= 5.80

Purge Equipment:
Disposable Bailer: ✓
Stainless Steel Bailer:
Stack Pump:
Suction Pump:
Grundfos:
Other:

Sampling Equipment:
Disposable Bailer: ✓
Pressure Bailer:
Discrete Bailer:
Other:

Time Started: (2400 hrs)
Time Completed: (2400 hrs)
Depth to Product: ft
Depth to Water: ft
Hydrocarbon Thickness: ft
Visual Confirmation/Description:
Skimmer / Absorbant Sock (circle one)
Amt Removed from Skimmer: gal
Amt Removed from Well: gal
Water Removed:
Product Transferred to:

Start Time (purge): 1422 | Weather Conditions: Sunny
Sample Time/Date: 1450 / 3-15-7 | Water Color: Cloudy Light | Odor: No
Purging Flow Rate: — gpm. | Sediment Description:
Did well de-water? No | If yes, Time: — | Volume: — gal.

Time (2400 hr.)	Volume (gal.)	pH	Conductivity (µmhos/cm)	Temperature (C / F)	D.O. (mg/L)	ORP (mV)
1426	1	6.57	651	16.9		
1430	2	6.54	663	17.3		
1438	4	6.53	667	17.4		

LABORATORY INFORMATION

SAMPLE ID	(#) CONTAINER	REFRIG.	PRESERV. TYPE	LABORATORY	ANALYSES
MW-7	6 x voa vial	YES	HCL	LANCASTER	TPH-G(8015)/BTEX+MTBE(8260)/ ETHANOL(8260)

COMMENTS: Double checked total depth

Add/Replaced Lock: _____ Add/Replaced Plug: _____ Size: _____

Chevron California Region Analysis Request/Chain of Custody

Lancaster Laboratories

031607-02

For Lancaster Laboratories use only
Acct. #: 10904 Sample # 5007910-17 Group #: 001821
G# 1029832

Facility #:	SS#9-1851-OML G-R#385145 Global ID#T0600102238
Site Address:	451 HEGENBERGER ROAD, OAKLAND, CA
Chevron PM:	SS
Lead Consultant:	CAMBRIACE
Consultant/Office:	G-R, Inc., 6747 Sierra Court, Suite J, Dublin, Ca. 94568
Consultant Prj. Mgr.:	Deanna L. Harding (deanna@grinc.com)
Consultant Phone #:	925-551-7555 Fax #: 925-551-7899
Sampler:	Aaron Chandler

Analyses Requested

Preservation Codes

Preservative Codes
H = HCl T = Thiosulfate
N = HNO_3 B = NaOH
S = H_2SO_4 O = Other

- ☐ J value reporting needed
- ☒ Must meet lowest detection limits possible for 8260 compounds

8021 MTBE Confirmation
- ☐ Confirm highest hit by 8260
- ☐ Confirm all hits by 8260
- ☐ Run ____ oxy's on highest hit
- ☐ Run ____ oxy's on all hits

Sample Identification	Date Collected	Time Collected	Grab	Composite	Matrix: Soil	Matrix: Water	Matrix: Oil ☐ Air	Total Number of Containers	BTEX + MTBE 8260 ☒ 8021 ☐	TPH 8015 MOD GRO	TPH 8015 MOD DRO ☐ Silica Gel Cleanup	8260 full scan	Oxygenates ____ Method ____	Total Lead ____ Method ____	Dissolved Lead ____ Method ____	Ethanol (8260)
QA	3/15/7	—	X			X		2	X	X						
MW-1		1110	X			X		6	X	X						X
MW-2		1300	X			X		6	X	X						X
MW-3		1220	X			X		6	X	X						X
MW-4		1415	X			X		6	X	X						X
MW-5		1140	X			X		6	X	X						X
MW-6		1335	X			X		6	X	X						X
MW-7		1450	X			X		6	X	X						X

Comments / Remarks

HCL rinsed from bottles because of strong reaction, samples for MW-5 have a 7 day hold time

Turnaround Time Requested (TAT) (please circle)
STD. TA (circled) 72 hour 48 hour
24 hour 4 day 5 day

Data Package Options (please circle if required)
QC Summary Type I - Full
Type VI (Raw Data) ☐ Coelt Deliverable not needed
WIP (RWQCB)
Disk
EDF/EDD

	Date	Time		Date	Time
Relinquished by:	3/15/7	1700	Received by:	3/16/07	
Relinquished by:	3/16/07		Received by:	3/16/07	1150
Relinquished by:	3/16/7	1530	Received by: DHL	3/16/07	1530
Relinquished by Commercial Carrier: UPS FedEx Other DHL			Received by:	3/17/07	1100
Temperature Upon Receipt 0.9-1.7 C°			Custody Seals Intact? (Yes) No		

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Analysis Report

ANALYTICAL RESULTS

Prepared for:

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

925-842-8582

Prepared by:

Lancaster Laboratories
2425 New Holland Pike
Lancaster, PA 17605-2425

SAMPLE GROUP

The sample group for this submittal is 1029832. Samples arrived at the laboratory on Saturday, March 17, 2007. The PO# for this group is 0015009981 and the release number is SINHA.

Client Description			Lancaster Labs Number
QA-T-070315	NA	Water	5007910
MW-1-W-070315	Grab	Water	5007911
MW-2-W-070315	Grab	Water	5007912
MW-3-W-070315	Grab	Water	5007913
MW-4-W-070315	Grab	Water	5007914
MW-5-W-070315	Grab	Water	5007915
MW-6-W-070315	Grab	Water	5007916
MW-7-W-070315	Grab	Water	5007917

ELECTRONIC COPY TO Cambria c/o Gettler-Ryan Attn: Cheryl Hansen

Lancaster Laboratories

Analysis Report

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Questions? Contact your Client Services Representative
Angela M Miller at (717) 656-2300

Respectfully Submitted,

Marla S. Lord
Senior Specialist

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007910

QA-T-070315 NA Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 QA
Collected:03/15/2007

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HROQA

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
06054	BTEX+MTBE by 8260B					
02010	Methyl Tertiary Butyl Ether	1634-04-4	N.D.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/19/2007 15:04	Steven A Skiles	1
06054	BTEX+MTBE by 8260B	SW-846 8260B	1	03/23/2007 14:54	Dawn M Harle	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/19/2007 15:04	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/23/2007 14:54	Dawn M Harle	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007911

MW-1-W-070315 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-1
Collected:03/15/2007 11:10 by AC

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HRO01

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
06067	BTEX, MTBE, ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	17.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/19/2007 19:03	Steven A Skiles	1
06067	BTEX, MTBE, ETOH	SW-846 8260B	1	03/23/2007 02:10	Michael A Ziegler	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/19/2007 19:03	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/23/2007 02:10	Michael A Ziegler	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007912

MW-2-W-070315 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-2
Collected:03/15/2007 13:00 by AC

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HRO02

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
06067	BTEX, MTBE, ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	15.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/19/2007 19:25	Steven A Skiles	1
06067	BTEX, MTBE, ETOH	SW-846 8260B	1	03/23/2007 02:33	Michael A Ziegler	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/19/2007 19:25	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/23/2007 02:33	Michael A Ziegler	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007913

MW-3-W-070315 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-3
Collected:03/15/2007 12:20 by AC

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HRO03

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1

The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.
The vial submitted for volatile analysis did not have a pH < 2 at the time of analysis. Due to the volatile nature of the analytes, it is not appropriate for the laboratory to adjust the pH at the time of sample receipt. The pH of this sample was pH = 7.

06067	BTEX, MTBE, ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	24.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

The vial submitted for volatile analysis did not have a pH < 2 at the time of analysis. Due to the volatile nature of the analytes, it is not appropriate for the laboratory to adjust the pH at the time of sample receipt. The pH of this sample was pH = 6.

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/19/2007 19:47	Steven A Skiles	1
06067	BTEX, MTBE, ETOH	SW-846 8260B	1	03/23/2007 02:56	Michael A Ziegler	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/19/2007 19:47	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/23/2007 02:56	Michael A Ziegler	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax:717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007914

MW-4-W-070315 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-4
Collected:03/15/2007 14:15 by AC

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HRO04

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
06067	BTEX, MTBE, ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	18.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/19/2007 20:09	Steven A Skiles	1
06067	BTEX, MTBE, ETOH	SW-846 8260B	1	03/23/2007 03:19	Michael A Ziegler	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/19/2007 20:09	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/23/2007 03:19	Michael A Ziegler	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007915

MW-5-W-070315 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-5
Collected:03/15/2007 11:40 by AC

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HRO05

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1

The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.
The vial submitted for volatile analysis did not have a pH < 2 at the time of analysis. Due to the volatile nature of the analytes, it is not appropriate for the laboratory to adjust the pH at the time of sample receipt. The pH of this sample was pH = 7.

06067	BTEX, MTBE, ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	23.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

The vial submitted for volatile analysis did not have a pH < 2 at the time of analysis. Due to the volatile nature of the analytes, it is not appropriate for the laboratory to adjust the pH at the time of sample receipt. The pH of this sample was pH = 6.

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/20/2007 23:04	Steven A Skiles	1
06067	BTEX, MTBE, ETOH	SW-846 8260B	1	03/21/2007 05:09	Michael A Ziegler	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/20/2007 23:04	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/21/2007 05:09	Michael A Ziegler	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007916

MW-6-W-070315 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-6
Collected:03/15/2007 13:35 by AC

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HRO06

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
06067	BTEX, MTBE, ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	N.D.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/20/2007 23:26	Steven A Skiles	1
06067	BTEX, MTBE, ETOH	SW-846 8260B	1	03/23/2007 03:42	Michael A Ziegler	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/20/2007 23:26	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/23/2007 03:42	Michael A Ziegler	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Lancaster Laboratories Sample No. WW 5007917

MW-7-W-070315 Grab Water
Facility# 91851 Job# 385145 GRD
451 Hegenberger-Oakland T0600102238 MW-7
Collected:03/15/2007 14:50 by AC

Account Number: 10904

Submitted: 03/17/2007 11:20
Reported: 03/28/2007 at 08:19
Discard: 04/28/2007

Chevron
6001 Bollinger Canyon Rd L4310
San Ramon CA 94583

HRO07

CAT No.	Analysis Name	CAS Number	As Received Result	As Received Method Detection Limit	Units	Dilution Factor
01728	TPH-GRO - Waters	n.a.	N.D.	50.	ug/l	1
	The reported concentration of TPH-GRO does not include MTBE or other gasoline constituents eluting prior to the C6 (n-hexane) TPH-GRO range start time.					
06067	BTEX, MTBE, ETOH					
01587	Ethanol	64-17-5	N.D.	50.	ug/l	1
02010	Methyl Tertiary Butyl Ether	1634-04-4	19.	0.5	ug/l	1
05401	Benzene	71-43-2	N.D.	0.5	ug/l	1
05407	Toluene	108-88-3	N.D.	0.5	ug/l	1
05415	Ethylbenzene	100-41-4	N.D.	0.5	ug/l	1
06310	Xylene (Total)	1330-20-7	N.D.	0.5	ug/l	1

State of California Lab Certification No. 2116

All QC is compliant unless otherwise noted. Please refer to the Quality Control Summary for overall QC performance data and associated samples.

Laboratory Chronicle

CAT No.	Analysis Name	Method	Trial#	Analysis Date and Time	Analyst	Dilution Factor
01728	TPH-GRO - Waters	SW-846 8015B modified	1	03/20/2007 23:48	Steven A Skiles	1
06067	BTEX, MTBE, ETOH	SW-846 8260B	1	03/23/2007 04:05	Michael A Ziegler	1
01146	GC VOA Water Prep	SW-846 5030B	1	03/20/2007 23:48	Steven A Skiles	1
01163	GC/MS VOA Water Prep	SW-846 5030B	1	03/23/2007 04:05	Michael A Ziegler	1

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Quality Control Summary

Client Name: Chevron
Reported: 03/28/07 at 08:19 AM

Group Number: 1029832

Matrix QC may not be reported if site-specific QC samples were not submitted. In these situations, to demonstrate precision and accuracy at a batch level, a LCS/LCSD was performed, unless otherwise specified in the method.

Laboratory Compliance Quality Control

Analysis Name	Blank Result	Blank MDL	Report Units	LCS %REC	LCSD %REC	LCS/LCSD Limits	RPD	RPD Max
Batch number: 07078C20A	Sample number(s): 5007910-5007914							
TPH-GRO - Waters	N.D.	50.	ug/l	101	100	75-135	1	30
Batch number: 07079C20A	Sample number(s): 5007915-5007917							
TPH-GRO - Waters	N.D.	50.	ug/l	90	85	75-135	6	30
Batch number: D070814AA	Sample number(s): 5007911-5007914,5007916-5007917							
Ethanol	N.D.	50.	ug/l	122		39-161		
Methyl Tertiary Butyl Ether	N.D.	0.5	ug/l	77		73-119		
Benzene	N.D.	0.5	ug/l	95		78-119		
Toluene	N.D.	0.5	ug/l	95		85-115		
Ethylbenzene	N.D.	0.5	ug/l	94		82-119		
Xylene (Total)	N.D.	0.5	ug/l	99		83-113		
Batch number: D070821AA	Sample number(s): 5007910							
Methyl Tertiary Butyl Ether	N.D.	0.5	ug/l	80		73-119		
Benzene	N.D.	0.5	ug/l	96		78-119		
Toluene	N.D.	0.5	ug/l	97		85-115		
Ethylbenzene	N.D.	0.5	ug/l	96		82-119		
Xylene (Total)	N.D.	0.5	ug/l	100		83-113		
Batch number: Z070794AA	Sample number(s): 5007915							
Ethanol	N.D.	50.	ug/l	109		39-161		
Methyl Tertiary Butyl Ether	N.D.	0.5	ug/l	102		73-119		
Benzene	N.D.	0.5	ug/l	95		78-119		
Toluene	N.D.	0.5	ug/l	95		85-115		
Ethylbenzene	N.D.	0.5	ug/l	97		82-119		
Xylene (Total)	N.D.	0.5	ug/l	93		83-113		

Sample Matrix Quality Control

Unspiked (UNSPK) = the sample used in conjunction with the matrix spike
Background (BKG) = the sample used in conjunction with the duplicate

Analysis Name	MS %REC	MSD %REC	MS/MSD Limits	RPD	RPD MAX	BKG Conc	DUP Conc	DUP RPD	Dup RPD Max
Batch number: 07078C20A	Sample number(s): 5007910-5007914 UNSPK: P007898								
TPH-GRO - Waters	103		63-154						
Batch number: 07079C20A	Sample number(s): 5007915-5007917 UNSPK: P007882								
TPH-GRO - Waters	67		63-154						
Batch number: D070814AA	Sample number(s): 5007911-5007914,5007916-5007917 UNSPK: P004234								
Ethanol	184*	119	41-159	43*	30				
Methyl Tertiary Butyl Ether	84	79	69-127	6	30				

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Quality Control Summary

Client Name: Chevron
Reported: 03/28/07 at 08:19 AM

Group Number: 1029832

Sample Matrix Quality Control

Unspiked (UNSPK) = the sample used in conjunction with the matrix spike
Background (BKG) = the sample used in conjunction with the duplicate

Analysis Name	MS %REC	MSD %REC	MS/MSD Limits	RPD	RPD MAX	BKG Conc	DUP Conc	DUP RPD	Dup RPD Max
Benzene	107	102	83-128	5	30				
Toluene	104	101	83-127	2	30				
Ethylbenzene	97	96	82-129	1	30				
Xylene (Total)	102	100	82-130	2	30				
Batch number: D070821AA	Sample number(s): 5007910 UNSPK: P007897								
Methyl Tertiary Butyl Ether	82	84	69-127	2	30				
Benzene	102	105	83-128	2	30				
Toluene	101	105	83-127	3	30				
Ethylbenzene	100	102	82-129	1	30				
Xylene (Total)	103	107	82-130	4	30				
Batch number: Z070794AA	Sample number(s): 5007915 UNSPK: P002158								
Ethanol	81	85	41-159	6	30				
Methyl Tertiary Butyl Ether	96	96	69-127	0	30				
Benzene	98	99	83-128	0	30				
Toluene	99	100	83-127	1	30				
Ethylbenzene	102	102	82-129	0	30				
Xylene (Total)	96	96	82-130	1	30				

Surrogate Quality Control

Surrogate recoveries which are outside of the QC window are confirmed unless attributed to dilution or otherwise noted on the Analysis Report.

Analysis Name: TPH-GRO - Waters
Batch number: 07078C20A

	Trifluorotoluene-F
5007910	75
5007911	75
5007912	76
5007913	74
5007914	75
Blank	74
LCS	105
LCSD	99
MS	105
Limits:	63-135

Analysis Name: TPH-GRO - Waters
Batch number: 07079C20A

	Trifluorotoluene-F
5007915	74
5007916	74
5007917	72
Blank	75
LCS	101

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Lancaster Laboratories

2425 New Holland Pike, PO Box 12425, Lancaster, PA 17605-2425 • 717-656-2300 Fax: 717-656-2681 • www.lancasterlabs.com

Analysis Report

Quality Control Summary

Client Name: Chevron
Reported: 03/28/07 at 08:19 AM

Group Number: 1029832

Surrogate Quality Control

LCSD	102			
MS	96			
Limits:	63-135			

Analysis Name: BTEX, MTBE, ETOH
Batch number: D070814AA

	Dibromofluoromethane	1,2-Dichloroethane-d4	Toluene-d8	4-Bromofluorobenzene
5007911	101	100	97	89
5007912	108	100	101	94
5007913	102	98	97	91
5007914	100	101	99	91
5007916	106	101	101	93
5007917	105	101	99	92
Blank	103	102	98	88
LCS	103	98	98	97
MS	104	104	100	98
MSD	100	100	98	96
Limits:	80-116	77-113	80-113	78-113

Analysis Name: BTEX+MTBE by 8260B
Batch number: D070821AA

	Dibromofluoromethane	1,2-Dichloroethane-d4	Toluene-d8	4-Bromofluorobenzene
5007910	101	93	94	91
Blank	99	92	92	89
LCS	102	97	97	99
MS	98	91	93	96
MSD	101	92	94	99
Limits:	80-116	77-113	80-113	78-113

Analysis Name: BTEX, MTBE, ETOH
Batch number: Z070794AA

	Dibromofluoromethane	1,2-Dichloroethane-d4	Toluene-d8	4-Bromofluorobenzene
5007915	109	101	104	101
Blank	108	100	103	100
LCS	109	104	103	99
MS	108	104	103	98
MSD	109	101	103	99
Limits:	80-116	77-113	80-113	78-113

*- Outside of specification
(1) The result for one or both determinations was less than five times the LOQ.
(2) The background result was more than four times the spike added.

Lancaster Laboratories
Explanation of Symbols and Abbreviations

The following defines common symbols and abbreviations used in reporting technical data:

N.D.	none detected
TNTC	Too Numerous To Count
IU	International Units
umhos/cm	micromhos/cm
C	degrees Celsius
Cal	(diet) calories
meq	milliequivalents
g	gram(s)
ug	microgram(s)
ml	milliliter(s)
m3	cubic meter(s)

BMQL	Below Minimum Quantitation Level
MPN	Most Probable Number
CP Units	cobalt-chloroplatinate units
NTU	nephelometric turbidity units
F	degrees Fahrenheit
lb.	pound(s)
kg	kilogram(s)
mg	milligram(s)
l	liter(s)
ul	microliter(s)
fib >5 um/ml	fibers greater than 5 microns in length per ml

< less than – The number following the sign is the limit of quantitation, the smallest amount of analyte which can be reliably determined using this specific test.

> greater than

ppm parts per million – One ppm is equivalent to one milligram per kilogram (mg/kg), or one gram per million grams. For aqueous liquids, ppm is usually taken to be equivalent to milligrams per liter (mg/l), because one liter of water has a weight very close to a kilogram. For gases or vapors, one ppm is equivalent to one microliter of gas per liter of gas.

ppb parts per billion

Dry weight basis Results printed under this heading have been adjusted for moisture content. This increases the analyte weight concentration to approximate the value present in a similar sample without moisture.

U.S. EPA data qualifiers:

Organic Qualifiers

A	TIC is a possible aldol-condensation product
B	Analyte was also detected in the blank
C	Pesticide result confirmed by GC/MS
D	Compound quatitated on a diluted sample
E	Concentration exceeds the calibration range of the instrument
J	Estimated value
N	Presumptive evidence of a compound (TICs only)
P	Concentration difference between primary and confirmation columns >25%
U	Compound was not detected
X,Y,Z	Defined in case narrative

Inorganic Qualifiers

B	Value is <CRDL, but ≥IDL
E	Estimated due to interference
M	Duplicate injection precision not met
N	Spike amount not within control limits
S	Method of standard additions (MSA) used for calculation
U	Compound was not detected
W	Post digestion spike out of control limits
*****	Duplicate analysis not within control limits
+	Correlation coefficient for MSA <0.995

Analytical test results for methods listed on the laboratories' accreditation scope meet all requirements of NELAC unless otherwise noted under the individual analysis.

Tests results relate only to the sample tested. Clients should be aware that a critical step in a chemical or microbiological analysis is the collection of the sample. Unless the sample analyzed is truly representative of the bulk of material involved, the test results will be meaningless. If you have questions regarding the proper techniques of collecting samples, please contact us. We cannot be held responsible for sample integrity, however, unless sampling has been performed by a member of our staff. This report shall not be reproduced except in full, without the written approval of the laboratory.

WARRANTY AND LIMITS OF LIABILITY – In accepting analytical work, we warrant the accuracy of test results for the sample as submitted. THE FOREGOING EXPRESS WARRANTY IS EXCLUSIVE AND IS GIVEN IN LIEU OF ALL OTHER WARRANTIES, EXPRESSED OR IMPLIED. WE DISCLAIM ANY OTHER WARRANTIES, EXPRESSED OR IMPLIED, INCLUDING A WARRANTY OF FITNESS FOR PARTICULAR PURPOSE AND WARRANTY OF MERCHANTABILITY. IN NO EVENT SHALL LANCASTER LABORATORIES BE LIABLE FOR INDIRECT, SPECIAL, CONSEQUENTIAL, OR INCIDENTAL DAMAGES INCLUDING, BUT NOT LIMITED TO, DAMAGES FOR LOSS OF PROFIT OR GOODWILL REGARDLESS OF (A) THE NEGLIGENCE (EITHER SOLE OR CONCURRENT) OF LANCASTER LABORATORIES AND (B) WHETHER LANCASTER LABORATORIES HAS BEEN INFORMED OF THE POSSIBILITY OF SUCH DAMAGES. We accept no legal responsibility for the purposes for which the client uses the test results. No purchase order or other order for work shall be accepted by Lancaster Laboratories which includes any conditions that vary from the Standard Terms and Conditions of Lancaster Laboratories and we hereby object to any conflicting terms contained in any acceptance or order submitted by client.