21 Technology Drive
Irvine, CA 92618

949.727.9336 PHONE
949.727.7399 FAX

www.TRCsolutions.com

DATE: January 19, 2009

TO: ConocoPhillips Company
76 Broadway
Sacramento, CA 95818

ATTN: MR. TERRY GRAYSON

SITE: 76 STATION 0746
3943 BROADWAY
OAKLAND, CALIFORNIA

RE: SEMI-ANNUAL MONITORING REPORT
JULY THROUGH DECEMBER 2008

Dear Mr. Borgh:

Please find enclosed our Semi-Annual Monitoring Report for 76 Station 0746, located at 3943 Broadway Street, Oakland, California. If you have any questions regarding this report, please call us at (949) 753-0101.

Sincerely,

TRC

Anju Farfan
Groundwater Program Operations Manager

CC: Mr. John Reay, Delta Consultants (2 copies)

Enclosures
20-0400/0746R15.QMS

SEMI-ANNUAL MONITORING REPORT
JULY THROUGH DECEMBER 2008

76 STATION 0746
3943 Broadway
Oakland, California

Prepared For:

Mr. Terry Grayson
CONOCOPHILLIPS COMPANY
76 Broadway
Sacramento, California 95818

By:



Senior Project Geologist, Irvine Operations

Date: 1/16/09

LIST OF ATTACHMENTS	
Summary Sheet	Summary of Gauging and Sampling Activities
Tables	Table Key Contents of Tables Table 1: Current Fluid Levels and Selected Analytical Results Table 1a: Additional Current Analytical Results Table 2: Historic Fluid Levels and Selected Analytical Results Table 2a: Additional Historic Analytical Results Table 3: Liquid Phase Hydrocarbon Recovery Data
Figures	Figure 1: Vicinity Map Figure 2: Groundwater Elevation Contour Map Figure 3: Dissolved-Phase TPH-G (GC/MS) Concentration Map Figure 4: Dissolved-Phase Benzene Concentration Map Figure 5: Dissolved-Phase MTBE Concentration Map
Graphs	Groundwater Elevations vs. Time Benzene Concentrations vs. Time
Field Activities	General Field Procedures Field Monitoring Data Sheets – 12/30, 07/18, 08/15, 09/24,10/22, 11/26/08 Groundwater Sampling Field Notes – 12/30/08 LPH Pump/Bailout Sheets – 12/30, 07/18, 08/15, 09/24, 10/22, 11/26/08 Statement of Non-Completion – 12/30/08
Laboratory Reports	Official Laboratory Reports Quality Control Reports Chain of Custody Records
Statements	Purge Water Disposal Limitations

Summary of Gauging and Sampling Activities
July 2008 through December 2008
76 Station 0746
3943 Broadway
Oakland, CA

Project Coordinator: **Terry Grayson**
Telephone: **916-558-7666**
Water Sampling Contractor: ***TRC***
Compiled by: **Christina Carrillo**
Date(s) of Gauging/Sampling Event: **12/30/08**

Sample Points

Groundwater wells: **8** onsite, **5** offsite
Points gauged: **11** Points sampled: **10**
Purging method: **Bailer/submersible pump**
Purge water disposal: **Veolia/Rodeo Unit 100**
Other Sample Points: **0** Type: **--**

Liquid Phase Hydrocarbons (LPH)

Sample Points with LPH: **1** Maximum thickness (feet): **0.13 (MW-5)**
LPH removal frequency: **Monthly** Method: **Bailer**
Treatment or disposal of water/LPH: **Veolia/Rodeo Unit 100**

Hydrogeologic Parameters

Depth to groundwater (below TOC): Minimum: **7.47 feet** Maximum: **13.56 feet**
Average groundwater elevation (relative to available local datum): **70.22 feet**
Average change in groundwater elevation since previous event: **1.18 feet**
Interpreted groundwater gradient and flow direction:
Current event: **0.05 ft/ft, southwest**
Previous event: **0.05 ft/ft, south (06/09/08)**

Selected Laboratory Results

Sample Points with detected **Benzene:** **1** Sample Points above MCL (1.0 µg/l): **1**
Maximum reported benzene concentration: **130 µg/l (RW-1)**

Sample Points with **TPH-G by GC/MS** **2** Maximum: **5,800 µg/l (RW-1)**
Sample Points with **MTBE 8260B** **6** Maximum: **22 µg/l (RW-1)**

Notes:

MW-2=Unable to locate, MW-3=Unable to locate, MW-5=LPH in well

TABLES

TABLE KEY

STANDARD ABBREVIATIONS

--	=	not analyzed, measured, or collected
LPH	=	liquid-phase hydrocarbons
Trace	=	less than 0.01 foot of LPH in well
µg/l	=	micrograms per liter (approx. equivalent to parts per billion, ppb)
mg/l	=	milligrams per liter (approx. equivalent to parts per million, ppm)
ND<	=	not detected at or above laboratory detection limit
TOC	=	top of casing (surveyed reference elevation)

ANALYTES

BTEX	=	benzene, toluene, ethylbenzene, and (total) xylenes
DIPE	=	di-isopropyl ether
ETBE	=	ethyl tertiary butyl ether
MTBE	=	methyl tertiary butyl ether
PCB	=	polychlorinated biphenyls
PCE	=	tetrachloroethene
TBA	=	tertiary butyl alcohol
TCA	=	trichloroethane
TCE	=	trichloroethene
TPH-G	=	total petroleum hydrocarbons with gasoline distinction
TPH-G (GC/MS)	=	total petroleum hydrocarbons with gasoline distinction utilizing EPA Method 8260B
TPH-D	=	total petroleum hydrocarbons with diesel distinction
TRPH	=	total recoverable petroleum hydrocarbons
TAME	=	tertiary amyl methyl ether
1,1-DCA	=	1,1-dichloroethane
1,2-DCA	=	1,2-dichloroethane (same as EDC, ethylene dichloride)
1,1-DCE	=	1,1-dichloroethene
1,2-DCE	=	1,2-dichloroethene (cis- and trans-)

NOTES

1. Elevations are in feet above mean sea level. Depths are in feet below surveyed top-of-casing.
2. Groundwater elevations for wells with LPH are calculated as: Surface Elevation – Measured Depth to Water + (Dp x LPH Thickness), where Dp is the density of the LPH, if known. A value of 0.75 is used for gasoline and when the density is not known. A value of 0.83 is used for diesel.
3. Wells with LPH are generally not sampled for laboratory analysis (see General Field Procedures).
4. Comments shown on tables are general. Additional explanations may be included in field notes and laboratory reports, both of which are included as part of this report.
5. A "J" flag indicates that a reported analytical result is an estimated concentration value between the method detection limit (MDL) and the practical quantification limit (PQL) specified by the laboratory
6. Other laboratory flags (qualifiers) may have been reported. See the official laboratory report (attached) for a complete list of laboratory flags.
7. Concentration graphs based on tables (presented following Figures) show non-detect results prior to the Second Quarter 2000 plotted at fixed values for graphical display. Non-detect results reported since that time are plotted at reporting limits stated in the official laboratory report
8. Groundwater vs. Time graphs may be corrected for apparent level changes due to re-survey.

REFERENCE

TRC began groundwater monitoring and sampling for 76 Station 0746 in October 2003. Historical data compiled prior to that time were provided by Gettler-Ryan Inc

Contents of Tables 1 and 2
Site: 76 Station 0746

Current Event

Table 1	Well/ Date	Depth to Water	LPH Thickness	Ground-water Elevation	Change in Elevation	TPH-G (8015M)	TPH-G (GC/MS)	Benzene	Toluene	Ethyl-benzene	Total Xylenes	MTBE (8021B)	MTBE (8260B)
Table 1a	Well/ Date	Ethanol (8260B)											

Historic Data

Table 2	Well/ Date	Depth to Water	LPH Thickness	Ground-water Elevation	Change in Elevation	TPH-G (8015M)	TPH-G (GC/MS)	Benzene	Toluene	Ethyl-benzene	Total Xylenes	MTBE (8021B)	MTBE (8260B)
Table 2a	Well/ Date	TBA	Ethanol (8260B)	Ethylene-dibromide (EDB)	1,2-DCA (EDC)	DIPE	ETBE	TAME	Post-purge Dissolved Oxygen	Pre-purge Dissolved Oxygen			

Table 1

CURRENT FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

December 30, 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-1														
12/30/08	80.54	7.51	0.00	73.03	0.49	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	3.2	
MW-2														
12/30/08	81.32	--	--	--	--	--	--	--	--	--	--	--	--	Unable to locate
MW-3														
12/30/08	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Unable to locate
MW-4														
12/30/08	--	9.34	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1.1	
MW-5														
12/30/08	81.38	9.33	0.13	72.15	0.76	--	--	--	--	--	--	--	--	LPH in well
MW-6														
12/30/08	79.94	7.47	0.00	72.47	0.73	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
MW-7														
12/30/08	--	8.46	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1.0	
MW-8														
12/30/08	81.41	10.05	0.00	71.36	1.20	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	2.9	
MW-9														
12/30/08	80.53	9.66	0.00	70.87	1.44	--	970	ND<0.50	ND<0.50	0.84	ND<1.0	--	5.0	
MW-10														
12/30/08	81.61	13.56	0.00	68.05	1.37	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
MW-11														
12/30/08	78.18	12.90	0.00	65.28	1.90	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
MW-12														
12/30/08	79.61	13.22	0.00	66.39	1.62	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	

TRC

Table 1

CURRENT FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

December 30, 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
RW-1														
12/30/08	80.63	8.23	0.00	72.40	1.07	--	5800	130	ND<2.5	270	58	--	22	

Table 1 a
ADDITIONAL CURRENT ANALYTICAL RESULTS
76 Station 0746

Date Sampled	Ethanol (8260B) (µg/l)
MW-1	
12/30/08	ND<250
MW-4	
12/30/08	ND<250
MW-6	
12/30/08	ND<250
MW-7	
12/30/08	ND<250
MW-8	
12/30/08	ND<250
MW-9	
12/30/08	ND<250
MW-10	
12/30/08	ND<250
MW-11	
12/30/08	ND<250
MW-12	
12/30/08	ND<250
RW-1	
12/30/08	ND<1200

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-1														
11/01/89	--	--	--	--	--	ND	--	ND	ND	ND	0.3	--	--	
02/15/90	--	--	--	--	--	170	--	7.9	ND	2.2	2.8	--	--	
08/16/90	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/07/90	--	--	--	--	--	45	--	ND	ND	ND	ND	--	--	
02/25/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
05/28/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/28/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/19/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
02/06/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
05/23/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/26/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/20/92	--	--	--	--	--	ND	--	0.75	ND	ND	ND	--	--	
12/21/92	81.07	8.12	0.00	72.95	--	--	--	--	--	--	--	--	--	
01/30/93	81.07	7.63	0.00	73.44	0.49	--	--	--	--	--	--	--	--	
02/24/93	81.07	7.16	0.00	73.91	0.47	1100	--	280	4.9	120	140	--	--	
03/22/93	81.07	6.26	0.00	74.81	0.90	--	--	--	--	--	--	--	--	
04/28/93	81.07	7.91	0.00	73.16	-1.65	--	--	--	--	--	--	--	--	
05/25/93	81.07	7.87	0.00	73.20	0.04	260	--	27	4.9	2.6	54	--	--	
06/23/93	80.54	7.66	0.00	72.88	-0.32	--	--	--	--	--	--	--	--	
07/22/93	80.54	7.87	0.00	72.67	-0.21	--	--	--	--	--	--	--	--	
08/25/93	80.54	8.00	0.00	72.54	-0.13	ND	--	ND	ND	ND	ND	--	--	
09/22/93	80.54	8.10	0.00	72.44	-0.10	--	--	--	--	--	--	--	--	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-1 continued														
10/28/93	80.54	8.15	0.00	72.39	-0.05	--	--	--	--	--	--	--	--	
11/30/93	80.54	7.65	0.00	72.89	0.50	--	--	--	--	--	--	--	--	Sampled semi-annually
02/16/94	80.54	7.46	0.00	73.08	0.19	ND	--	0.84	ND	ND	0.59	--	--	
05/31/94	80.54	7.80	0.00	72.74	-0.34	--	--	--	--	--	--	--	--	
08/31/94	80.54	8.27	0.00	72.27	-0.47	ND	--	ND	0.98	ND	0.84	--	--	
09/27/94	80.54	8.37	0.00	72.17	-0.10	--	--	--	--	--	--	--	--	
10/11/94	80.54	8.36	0.00	72.18	0.01	--	--	--	--	--	--	--	--	
11/10/94	80.54	6.43	0.00	74.11	1.93	--	--	--	--	--	--	--	--	
02/07/95	80.54	7.06	0.00	73.48	-0.63	6100	--	670	ND	120	60	--	--	
05/03/95	80.54	6.85	0.00	73.69	0.21	260	--	21	39	17	24	--	--	
08/03/95	80.54	7.69	0.00	72.85	-0.84	--	--	--	--	--	--	--	--	
11/07/95	80.54	8.15	0.00	72.39	-0.46	ND	--	ND	ND	ND	ND	--	--	
05/06/96	80.54	7.40	0.00	73.14	0.75	170	--	1.0	20	2.3	17	55	--	
11/05/96	80.54	7.90	0.00	72.64	-0.50	ND	--	ND	ND	ND	ND	5.2	--	
05/15/97	80.54	7.77	0.00	72.77	0.13	ND	--	ND	ND	ND	ND	16	--	
11/12/97	80.54	7.48	0.00	73.06	0.29	ND	--	ND	ND	ND	ND	11	--	
05/04/98	80.54	7.39	0.00	73.15	0.09	ND	--	ND	ND	ND	ND	320	--	
11/11/98	80.54	7.37	0.00	73.17	0.02	ND	--	ND	ND	ND	ND	200	--	
05/20/99	80.54	7.41	0.00	73.13	-0.04	ND	--	ND	ND	ND	ND	89	47	
11/15/99	80.54	7.84	0.00	72.70	-0.43	ND	--	ND	ND	ND	ND	8.12	7.19	
05/22/00	80.54	7.53	0.00	73.01	0.31	ND	--	0.89	ND	ND	ND	220	290	
11/22/00	80.54	7.35	0.00	73.19	0.18	ND	--	ND	ND	ND	ND	105	142	
05/15/01	80.54	7.48	0.00	73.06	-0.13	345	--	ND	3.41	2.77	25.2	178	374	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-1 continued														
11/23/01	80.54	7.57	0.00	72.97	-0.09	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	350	350	
05/24/02	80.54	7.10	0.00	73.44	0.47	70	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	200	240	
11/29/02	80.54	7.96	0.00	72.58	-0.86	ND<250	--	ND<2.5	ND<2.5	ND<2.5	ND<5.0	--	330	
05/15/03	80.54	7.22	0.00	73.32	0.74	ND<250	--	ND<2.5	ND<2.5	ND<2.5	ND<5.0	--	210	
11/04/03	80.54	7.94	0.00	72.60	-0.72	--	120	ND<1.0	ND<1.0	ND<1.0	ND<2.0	--	140	
05/24/04	80.54	7.54	0.00	73.00	0.40	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	26	
11/29/04	80.54	7.27	0.00	73.27	0.27	--	58	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	44	
06/24/05	80.54	7.06	0.00	73.48	0.21	--	87	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	80	
12/15/05	80.54	7.35	0.00	73.19	-0.29	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	32	
06/14/06	80.54	7.06	0.00	73.48	0.29	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	44	
12/21/06	80.54	7.12	0.00	73.42	-0.06	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	16	
06/28/07	80.54	7.79	0.00	72.75	-0.67	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	5.6	
12/13/07	80.54	7.94	0.00	72.60	-0.15	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	10	
06/09/08	80.54	8.00	0.00	72.54	-0.06	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	29	
12/30/08	80.54	7.51	0.00	73.03	0.49	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	3.2	
MW-2														
11/01/89	--	--	--	--	--	200	--	ND	ND	3.0	1.2	--	--	
02/15/90	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/16/90	--	--	--	--	--	ND	--	ND	6.7	ND	ND	--	--	
11/07/90	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
02/25/91	--	--	--	--	--	ND	--	0.68	0.42	ND	0.86	--	--	
05/28/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/28/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-2 continued														
11/19/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
02/06/92	--	--	--	--	--	ND	--	0.36	0.66	ND	0.62	--	--	
05/23/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/26/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/20/92	--	--	--	--	--	510	--	ND	ND	ND	ND	--	--	
12/21/92	81.62	9.14	0.00	72.48	--	--	--	--	--	--	--	--	--	
01/30/93	81.62	8.99	0.00	72.63	0.15	--	--	--	--	--	--	--	--	
02/24/93	81.62	8.03	0.00	73.59	0.96	11000J	--	ND	ND	ND	ND	--	--	
03/22/93	81.62	9.50	0.00	72.12	-1.47	--	--	--	--	--	--	--	--	
04/28/93	81.62	8.87	0.00	72.75	0.63	--	--	--	--	--	--	--	--	
05/25/93	81.62	9.04	0.00	72.58	-0.17	1300J	--	ND	ND	ND	ND	2700	--	
06/23/93	81.32	9.17	0.00	72.15	-0.43	--	--	--	--	--	--	--	--	
07/22/93	81.32	9.42	0.00	71.90	-0.25	--	--	--	--	--	--	--	--	
08/25/93	81.32	9.53	0.00	71.79	-0.11	190J	--	ND	ND	ND	ND	--	--	
09/22/93	81.32	9.67	0.00	71.65	-0.14	--	--	--	--	--	--	--	--	
10/28/93	81.32	9.65	0.00	71.67	0.02	--	--	--	--	--	--	--	--	
11/30/93	81.32	9.18	0.00	72.14	0.47	480J	--	ND	ND	ND	ND	--	--	
02/16/94	81.32	8.91	0.00	72.41	0.27	3200J	--	ND	ND	ND	ND	--	--	
05/31/94	81.32	9.36	0.00	71.96	-0.45	1100J	--	ND	ND	ND	ND	--	--	
08/31/94	81.32	9.85	0.00	71.47	-0.49	310J	--	ND	ND	ND	ND	--	--	
09/27/94	81.32	9.95	0.00	71.37	-0.10	--	--	--	--	--	--	--	--	
11/10/94	81.32	7.47	0.00	73.85	2.48	95J	--	ND	ND	ND	ND	--	--	
02/07/95	81.32	8.29	0.00	73.03	-0.82	1600J	--	ND	ND	ND	ND	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-2 continued														
05/03/95	81.32	8.12	0.00	73.20	0.17	ND	--	ND	ND	ND	ND	--	--	
08/03/95	81.32	9.35	0.00	71.97	-1.23	ND	--	ND	ND	ND	ND	--	--	
08/19/95	81.32	--	0.00	--	--	--	--	--	--	--	--	--	--	
10/11/95	81.32	9.95	0.00	71.37	--	--	--	--	--	--	--	--	--	
11/07/95	81.32	9.65	0.00	71.67	0.30	ND	--	ND	ND	ND	ND	160	--	
05/06/96	81.32	8.90	0.00	72.42	0.75	--	--	--	--	--	--	--	--	Sampling discontinued
11/05/96	81.32	10.98	0.00	70.34	-2.08	--	--	--	--	--	--	--	--	
05/15/97	81.32	9.13	0.00	72.19	1.85	--	--	--	--	--	--	--	--	
11/12/97	81.32	9.84	0.00	71.48	-0.71	--	--	--	--	--	--	--	--	
05/04/98	81.32	9.26	0.00	72.06	0.58	--	--	--	--	--	--	--	--	
11/11/98	81.32	8.88	0.00	72.44	0.38	--	--	--	--	--	--	--	--	
05/20/99	81.32	8.68	0.00	72.64	0.20	--	--	--	--	--	--	--	--	
11/15/99	81.32	8.91	0.00	72.41	-0.23	--	--	--	--	--	--	--	--	
05/22/00	81.32	8.61	0.00	72.71	0.30	--	--	--	--	--	--	--	--	
11/22/00	81.32	8.64	0.00	72.68	-0.03	--	--	--	--	--	--	--	--	
05/15/01	81.32	8.73	0.00	72.59	-0.09	--	--	--	--	--	--	--	--	
11/23/01	81.32	8.61	0.00	72.71	0.12	--	--	--	--	--	--	--	--	
05/24/02	81.32	8.03	0.00	73.29	0.58	--	--	--	--	--	--	--	--	
11/29/02	81.32	8.79	0.00	72.53	-0.76	--	--	--	--	--	--	--	--	
05/15/03	81.32	8.21	0.00	73.11	0.58	--	--	--	--	--	--	--	--	
11/04/03	81.32	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
05/24/04	81.32	--	--	--	--	--	--	--	--	--	--	--	--	Could not open well
11/29/04	81.32	--	--	--	--	--	--	--	--	--	--	--	--	Unable to open

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-2 continued														
06/24/05	81.32	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible-bolts stripped
12/15/05	81.32	--	--	--	--	--	--	--	--	--	--	--	--	Unable to open bolts were stripped
06/14/06	81.32	8.56	0.00	72.76	--	--	140	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	190	
12/21/06	81.32	8.38	0.00	72.94	0.18	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	32	
06/28/07	81.32	9.23	0.00	72.09	-0.85	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	8.3	
12/13/07	81.32	9.10	0.00	72.22	0.13	--	ND<50	ND<0.50	1.1	ND<0.50	1.4	--	10	
06/09/08	81.32	10.01	0.00	71.31	-0.91	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	12	
12/30/08	81.32	--	--	--	--	--	--	--	--	--	--	--	--	Unable to locate
MW-3														
11/01/89	--	--	--	--	--	13000	--	57	48	1.7	120	--	--	
02/15/90	--	--	--	--	--	20000	--	1700	2100	750	3100	--	--	
08/16/90	--	--	--	--	--	6800	--	600	660	760	160	--	--	
11/07/90	--	--	--	--	--	42000	--	1400	5000	1800	7500	--	--	
02/25/91	--	--	--	--	--	37000	--	730	2900	1300	7300	--	--	
05/28/91	--	--	--	--	--	24000	--	570	1100	810	4200	--	--	
08/28/91	--	--	--	--	--	16000	--	650	2200	1100	5400	--	--	
11/19/91	--	--	--	--	--	22000	--	250	440	660	3000	--	--	
02/06/92	--	--	--	--	--	24000	--	600	1800	1200	5800	--	--	
05/23/92	--	--	--	--	--	25000	--	300	130	880	4900	--	--	
08/26/92	--	--	--	--	--	20000	--	690	1900	1300	5700	--	--	
11/20/92	--	--	--	--	--	1100000	--	1800	6400	3000	15000	--	--	
12/04/92	82.01	10.30	0.00	71.71	--	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-3 continued														
12/21/92	82.01	9.78	0.00	72.23	0.52	--	--	--	--	--	--	--	--	Trace
01/09/93	82.01	8.55	0.00	73.46	1.23	--	--	--	--	--	--	--	--	
01/30/93	82.01	8.90	0.00	73.11	-0.35	--	--	--	--	--	--	--	--	
02/10/93	82.01	9.01	0.01	73.01	-0.10	--	--	--	--	--	--	--	--	
02/24/93	82.01	8.26	0.01	73.76	0.75	--	--	--	--	--	--	--	--	Not sampled - presence of free product
03/09/93	82.01	9.18	0.02	72.85	-0.91	--	--	--	--	--	--	--	--	
03/22/93	82.01	8.81	0.02	73.22	0.37	--	--	--	--	--	--	--	--	
04/08/93	82.01	9.14	0.02	72.89	-0.33	--	--	--	--	--	--	--	--	
04/28/93	82.01	9.44	0.03	72.59	-0.29	--	--	--	--	--	--	--	--	
05/12/93	82.01	9.57	0.03	72.46	-0.13	--	--	--	--	--	--	--	--	
05/25/93	82.01	9.45	0.03	72.58	0.12	--	--	--	--	--	--	--	--	Not sampled - presence of free product
06/07/93	81.41	8.94	0.00	72.47	-0.11	--	--	--	--	--	--	--	--	
06/23/93	81.41	9.20	0.02	72.23	-0.24	--	--	--	--	--	--	--	--	
07/08/93	81.41	9.31	0.03	72.12	-0.10	--	--	--	--	--	--	--	--	
07/22/93	81.41	9.47	0.00	71.94	-0.18	--	--	--	--	--	--	--	--	
08/11/93	81.41	9.59	0.00	71.82	-0.12	--	--	--	--	--	--	--	--	
08/25/93	81.41	9.67	0.03	71.76	-0.06	--	--	--	--	--	--	--	--	Not sampled - presence of free product
09/08/93	81.41	10.34	0.00	71.07	-0.69	--	--	--	--	--	--	--	--	
09/22/93	81.41	9.84	0.02	71.59	0.51	--	--	--	--	--	--	--	--	
10/07/93	81.41	9.87	0.00	71.54	-0.05	--	--	--	--	--	--	--	--	
10/28/93	81.41	10.03	0.00	71.38	-0.16	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-3 continued														
11/12/93	81.41	9.76	0.00	71.65	0.27	--	--	--	--	--	--	--	--	
11/30/93	81.41	9.66	0.02	71.76	0.11	--	--	--	--	--	--	--	--	Not sampled - presence of free product
02/16/94	81.41	8.87	0.00	72.54	0.78	57000	--	910	2500	2100	9000	--	--	Sheen
05/31/94	81.41	9.48	0.00	71.93	-0.61	39000	--	670	630	1500	6200	--	--	
08/31/94	81.41	10.08	0.00	71.33	-0.60	44000	--	500	240	1400	5700	--	--	
09/24/94	81.41	10.22	0.00	71.19	-0.14	--	--	--	--	--	--	--	--	
10/11/94	81.41	10.41	0.01	71.01	-0.18	--	--	--	--	--	--	--	--	
11/10/94	81.41	7.47	0.00	73.94	2.93	86000	--	3300	3800	1800	8300	--	--	Sheen
02/07/95	81.41	8.05	0.00	73.36	-0.58	45000	--	1400	1300	1500	5600	--	--	
03/14/95	81.41	7.05	0.00	74.36	1.00	--	--	--	--	--	--	--	--	
05/03/95	81.41	7.91	0.00	73.50	-0.86	26000	--	740	990	1100	4400	--	--	
08/03/95	81.41	9.28	0.00	72.13	-1.37	18000	--	59	ND	530	1900	--	--	
08/19/95	81.41	--	0.00	--	--	--	--	--	--	--	--	--	--	
11/07/95	81.41	10.79	0.00	70.62	--	17000	--	110	26	400	1500	880	--	
05/06/96	81.41	9.44	0.00	71.97	1.35	5100	--	48	ND	87	210	370	--	Sheen
11/05/96	81.41	10.64	0.00	70.77	-1.20	35000	--	2200	ND	1200	2800	460	--	
05/15/97	81.41	9.61	0.00	71.80	1.03	2400	--	110	ND	ND	140	100	--	
11/12/97	81.41	9.18	0.00	72.23	0.43	29000	--	2000	ND	1800	3000	ND	--	
05/04/98	81.41	9.50	0.00	71.91	-0.32	8200	--	430	ND	310	320	ND	--	
11/11/98	81.41	9.25	0.00	72.16	0.25	8700	--	500	ND	330	310	ND	--	
05/20/99	81.41	8.95	0.00	72.46	0.30	4300	--	250	ND	ND	86	ND	--	
11/15/99	81.41	10.35	0.00	71.06	-1.40	6720	--	326	ND	398	226	120	45.1	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-3 continued														
05/22/00	81.41	9.14	0.00	72.27	1.21	4000	--	99	4.5	190	75	100	94	
11/22/00	81.41	9.33	0.00	72.08	-0.19	6130	--	93.7	6.71	174	47.8	212	131	
05/15/01	81.41	9.25	0.00	72.16	0.08	4490	--	229	7.09	160	31.6	97.1	75.5	
11/23/01	81.41	9.12	0.00	72.29	0.13	3500	--	41	ND<5.0	120	8.0	320	390	
05/24/02	81.41	8.58	0.00	72.83	0.54	4000	--	86	6.0	120	5.8	120	73	
11/29/02	81.41	9.81	0.00	71.60	-1.23	5300	--	ND<25	ND<25	65	ND<50	--	340	
05/15/03	81.41	8.76	0.00	72.65	1.05	5600	--	ND<5.0	ND<5.0	81	ND<10	--	440	
11/04/03	81.41	9.90	0.00	71.51	-1.14	--	13000	ND<20	ND<20	72	56	--	530	
05/24/04	81.41	9.29	0.00	72.12	0.61	--	10000	14	ND<10	81	ND<20	--	1200	
11/29/04	81.41	9.15	0.00	72.26	0.14	--	9000	5.9	ND<5.0	45	ND<10	--	550	
06/24/05	81.41	8.65	0.00	72.76	0.50	--	5600	31	4.1	97	220	--	400	
12/15/05	81.41	9.27	0.00	72.14	-0.62	--	6800	81	45	110	220	--	280	
06/14/06	81.41	8.73	0.00	72.68	0.54	--	10000	38	ND<2.5	130	170	--	160	
12/21/06	81.41	8.95	0.00	72.46	-0.22	--	6600	36	ND<2.5	150	120	--	96	
06/28/07	81.41	10.01	0.00	71.40	-1.06	--	6700	33	ND<0.50	70	24	--	75	
12/13/07	81.41	10.22	0.00	71.19	-0.21	--	4000	20	ND<1.0	51	19	--	27	
06/09/08	81.41	10.25	0.00	71.16	-0.03	--	9700	190	ND<2.5	170	48	--	19	
12/30/08	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Unable to locate
MW-4														
02/15/90	--	--	--	--	--	150	--	8.0	8.0	10	45	--	--	
08/16/90	--	--	--	--	--	3600	--	480	17	230	260	--	--	
11/07/90	--	--	--	--	--	180	--	1.5	0.37	6.3	26	--	--	
02/25/91	--	--	--	--	--	22000	--	600	1300	780	2800	--	--	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-4 continued														
05/28/91	--	--	--	--	--	38	--	ND	ND	ND	1.9	--	--	
08/28/91	--	--	--	--	--	2000	--	1500	20	120	300	--	--	
11/19/91	--	--	--	--	--	55	--	9.2	4.5	1.4	6.7	--	--	
02/06/92	--	--	--	--	--	5700	--	2200	140	57	980	--	--	
05/23/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/26/92	--	--	--	--	--	120	--	86	0.52	0.57	1.6	--	--	
11/20/92	--	--	--	--	--	ND	--	6.2	ND	1.2	0.52	--	--	
01/30/93	81.48	8.35	0.00	73.13	--	--	--	--	--	--	--	--	--	
02/24/93	81.48	8.17	0.00	73.31	0.18	140	--	12	0.64	9.4	3.7	--	--	
03/22/93	81.48	8.12	0.00	73.36	0.05	--	--	--	--	--	--	--	--	
04/28/93	81.48	9.36	0.00	72.12	-1.24	--	--	--	--	--	--	--	--	
05/25/93	81.48	8.75	0.00	72.73	0.61	74	--	10	ND	4.6	1.8	--	--	
06/23/93	81.29	8.90	0.00	72.39	-0.34	--	--	--	--	--	--	--	--	
07/22/93	81.29	9.26	0.00	72.03	-0.36	--	--	--	--	--	--	--	--	
08/25/93	81.29	9.45	0.00	71.84	-0.19	640	--	100	1.1	100	22	--	--	
09/22/93	81.29	9.63	0.00	71.66	-0.18	--	--	--	--	--	--	--	--	
10/28/93	81.29	9.62	0.00	71.67	0.01	--	--	--	--	--	--	--	--	
11/30/93	81.29	9.40	0.00	71.89	0.22	200	--	28	ND	17	8.1	--	--	
12/21/93	81.48	9.10	0.00	72.38	0.49	--	--	--	--	--	--	--	--	
02/16/94	81.29	9.21	0.00	72.08	-0.30	190	--	11	0.98	21	6.6	--	--	
05/31/94	81.29	9.11	0.00	72.18	0.10	1100	--	190	ND	100	58	--	--	
08/31/94	81.29	10.01	0.00	71.28	-0.90	400	--	17	0.94	14	5.2	--	--	
09/27/94	81.29	10.09	0.00	71.20	-0.08	--	--	--	--	--	--	--	--	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-4 continued														
10/11/94	81.29	11.50	0.00	69.79	-1.41	--	--	--	--	--	--	--	--	
11/10/94	81.29	9.21	0.00	72.08	2.29	7700	--	1800	280	460	1300	--	--	
02/07/95	81.29	7.66	0.00	73.63	1.55	540	--	47	ND	17	2.5	--	--	
05/03/95	81.29	8.29	0.00	73.00	-0.63	160	--	8.3	0.52	1.5	3.7	--	--	
08/03/95	81.29	8.60	0.00	72.69	-0.31	57	--	2.0	ND	ND	ND	--	--	
08/19/95	81.29	--	0.00	--	--	--	--	--	--	--	--	--	--	
11/07/95	81.29	10.28	0.00	71.01	--	ND	--	0.71	ND	ND	ND	0.86	--	
05/06/96	81.29	8.70	0.00	72.59	1.58	1200	--	12	11	15	36	ND	--	
11/05/96	81.29	10.00	0.00	71.29	-1.30	700	--	32	0.71	1.8	1.3	6.5	--	
05/15/97	81.29	9.37	0.00	71.92	0.63	51	--	ND	ND	ND	ND	ND	--	
11/12/97	81.29	8.92	0.00	72.37	0.45	74	--	1.7	ND	ND	ND	ND	--	
05/04/98	81.29	9.48	0.00	71.81	-0.56	ND	--	ND	ND	ND	ND	ND	--	
11/11/98	81.29	9.13	0.00	72.16	0.35	ND	--	0.63	ND	ND	ND	ND	--	
05/20/99	81.29	8.41	0.00	72.88	0.72	ND	--	ND	ND	ND	ND	ND	--	
11/15/99	81.29	9.68	0.00	71.61	-1.27	ND	--	ND	ND	ND	ND	ND	--	
05/22/00	81.29	8.60	0.00	72.69	1.08	ND	--	ND	ND	ND	ND	ND	--	
11/22/00	81.29	8.91	0.00	72.38	-0.31	ND	--	ND	ND	ND	ND	ND	--	
05/15/01	81.29	8.66	0.00	72.63	0.25	ND	--	ND	1.10	ND	1.16	ND	--	
11/23/01	81.29	8.84	0.00	72.45	-0.18	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<5.0	--	
05/24/02	81.29	7.93	0.00	73.36	0.91	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	9.6	3.5	
11/29/02	81.29	9.34	0.00	71.95	-1.41	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	2.6	
05/15/03	81.29	7.87	0.00	73.42	1.47	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
11/04/03	81.48	9.45	0.00	72.03	-1.39	--	61	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-4 continued														
05/24/04	81.48	8.49	0.00	72.99	0.96	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
11/29/04	81.48	9.01	0.00	72.47	-0.52	--	120	ND<0.50	ND<0.50	0.52	ND<1.0	--	0.55	
06/24/05	81.48	7.81	0.00	73.67	1.20	--	90	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/15/05	81.48	8.73	0.00	72.75	-0.92	--	170	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.65	
06/14/06	81.48	7.43	0.00	74.05	1.30	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/21/06	--	7.04	0.00	--	--	--	62	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	0.67	Casing elevation modified on 6-21-06
06/28/07	--	11.49	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	0.61	
12/13/07	--	11.79	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.62	
06/09/08	--	12.24	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.99	
12/30/08	--	9.34	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1.1	
MW-5														
02/15/90	--	--	--	--	--	24000	--	1500	1700	260	3600	--	--	
08/16/90	--	--	--	--	--	16000	--	1400	1900	2800	660	--	--	
11/07/90	--	--	--	--	--	20000	--	640	1100	670	3000	--	--	
02/25/91	--	--	--	--	--	25000	--	950	1300	900	3500	--	--	
05/28/91	--	--	--	--	--	24000	--	2300	3400	1300	6000	--	--	
08/28/91	--	--	--	--	--	--	--	--	--	--	--	--	--	Not sampled - presence of free product
11/19/91	--	--	--	--	--	--	--	--	--	--	--	--	--	Not sampled - presence of free product
02/06/92	--	--	--	--	--	--	--	--	--	--	--	--	--	Not sampled - presence of free product

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-5 continued														
05/23/92	--	--	--	--	--	--	--	--	--	--	--	--	--	Not sampled - presence of free product
08/26/92	--	--	--	--	--	--	--	--	--	--	--	--	--	Not sampled - presence of free product
11/20/92	--	--	--	--	--	--	--	--	--	--	--	--	--	Not sampled - presence of free product
12/04/92	81.59	10.03	0.08	71.62	--	--	--	--	--	--	--	--	--	
12/21/92	81.59	9.50	0.01	72.10	0.48	--	--	--	--	--	--	--	--	
01/09/93	81.59	8.22	0.00	73.37	1.27	--	--	--	--	--	--	--	--	
01/30/93	81.59	8.58	0.00	73.01	-0.36	--	--	--	--	--	--	--	--	Trace
02/10/93	81.59	8.68	0.00	72.91	-0.10	--	--	--	--	--	--	--	--	Trace
02/24/93	81.59	7.91	0.01	73.69	0.78	--	--	--	--	--	--	--	--	Not sampled - presence of free product
03/09/93	81.59	8.87	0.01	72.73	-0.96	--	--	--	--	--	--	--	--	
03/22/93	81.59	8.46	0.01	73.14	0.41	--	--	--	--	--	--	--	--	
04/08/93	81.59	8.84	0.01	72.76	-0.38	--	--	--	--	--	--	--	--	
04/28/93	81.59	9.14	0.02	72.46	-0.29	--	--	--	--	--	--	--	--	
05/12/93	81.59	9.28	0.02	72.32	-0.14	--	--	--	--	--	--	--	--	
05/25/93	81.59	9.63	0.13	72.06	-0.27	--	--	--	--	--	--	--	--	Not sampled - presence of free product
06/07/93	81.38	9.75	0.01	71.64	-0.42	--	--	--	--	--	--	--	--	
06/23/93	81.38	9.32	0.03	72.08	0.44	--	--	--	--	--	--	--	--	
07/08/93	81.38	9.48	0.04	71.93	-0.15	--	--	--	--	--	--	--	--	
07/22/93	81.38	9.73	0.16	71.77	-0.16	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-5 continued														
08/11/93	81.38	9.84	0.04	71.57	-0.20	--	--	--	--	--	--	--	--	
08/25/93	81.38	9.81	0.02	71.58	0.02	--	--	--	--	--	--	--	--	Not sampled - presence of free product
09/08/93	81.38	10.09	0.03	71.31	-0.27	--	--	--	--	--	--	--	--	
09/22/93	81.38	10.01	0.05	71.41	0.10	--	--	--	--	--	--	--	--	
10/07/93	81.38	9.94	0.03	71.46	0.06	--	--	--	--	--	--	--	--	
10/28/93	81.38	10.04	0.02	71.35	-0.11	--	--	--	--	--	--	--	--	
11/12/93	81.38	9.79	0.00	71.59	0.24	--	--	--	--	--	--	--	--	
11/30/93	81.38	9.62	0.00	71.76	0.17	--	--	--	--	--	--	--	--	Not sampled - presence of free product
02/16/94	81.38	8.95	0.02	72.44	0.69	--	--	--	--	--	--	--	--	Not sampled - presence of free product
05/31/94	81.38	9.63	0.00	71.75	-0.69	43000	--	1500	1200	1600	6700	--	--	
08/31/94	81.38	10.25	0.02	71.14	-0.61	--	--	--	--	--	--	--	--	Not sampled - presence of free product
09/27/94	81.38	10.38	0.00	71.00	-0.14	--	--	--	--	--	--	--	--	
10/11/94	81.38	10.45	0.02	70.94	-0.06	--	--	--	--	--	--	--	--	
11/10/94	81.38	7.54	0.08	73.90	2.95	--	--	--	--	--	--	--	--	Not sampled - presence of free product
02/07/95	81.38	8.10	0.00	73.28	-0.62	25000	--	1400	740	990	3000	--	--	
03/14/95	81.38	7.04	0.00	74.34	1.06	--	--	--	--	--	--	--	--	
05/03/95	81.38	7.98	0.00	73.40	-0.94	12000	--	680	160	600	1800	--	--	
08/03/95	81.38	9.25	0.00	72.13	-1.27	23000	--	940	280	810	2700	--	--	
08/19/95	81.38	--	0.00	--	--	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-5 continued														
11/07/95	81.38	10.00	0.00	71.38	--	40000	--	510	280	1000	5700	630	--	
05/06/96	81.38	9.03	0.00	72.35	0.97	13000	--	200	ND	180	610	170	--	Sheen
11/05/96	81.38	10.41	0.00	70.97	-1.38	35000	--	1800	ND	1300	4900	580	--	
05/15/97	81.38	9.41	0.00	71.97	1.00	10000	--	490	ND	ND	1300	ND	--	Sheen
11/12/97	81.38	9.27	0.00	72.11	0.14	100	--	5.1	ND	ND	ND	74	--	
05/04/98	81.38	9.18	0.00	72.20	0.09	39000	--	1600	230	1000	3200	ND	--	
11/11/98	81.38	9.23	0.37	72.43	0.23	--	--	--	--	--	--	--	--	Not sampled - presence of free product
02/22/99	81.38	7.69	0.25	73.88	1.45	--	--	--	--	--	--	--	--	
04/02/99	81.38	8.19	0.28	73.40	-0.48	--	--	--	--	--	--	--	--	
05/04/99	81.38	8.44	0.01	72.95	-0.45	--	--	--	--	--	--	--	--	
05/20/99	81.38	8.73	0.04	72.68	-0.27	--	--	--	--	--	--	--	--	
06/29/99	81.38	8.91	0.05	72.51	-0.17	--	--	--	--	--	--	--	--	
07/29/99	81.38	9.12	0.07	72.31	-0.20	--	--	--	--	--	--	--	--	
08/24/99	81.38	9.37	0.09	72.08	-0.24	--	--	--	--	--	--	--	--	
09/27/99	81.38	9.51	0.06	71.91	-0.16	--	--	--	--	--	--	--	--	
10/28/99	81.38	--	0.05	--	--	--	--	--	--	--	--	--	--	
11/15/99	81.38	9.29	0.00	72.09	--	--	--	--	--	--	--	--	--	Sheen
12/20/99	81.38	9.14	0.00	72.24	0.15	--	--	--	--	--	--	--	--	
01/20/00	81.38	9.08	0.00	72.30	0.06	--	--	--	--	--	--	--	--	
02/26/00	81.38	8.69	0.00	72.69	0.39	--	--	--	--	--	--	--	--	
03/31/00	81.38	8.48	0.00	72.90	0.21	--	--	--	--	--	--	--	--	
04/13/00	81.38	8.66	0.00	72.72	-0.18	--	--	--	--	--	--	--	--	

Table 2
HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS
November 1989 Through December 2008
76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-5 continued														
05/22/00	81.38	9.06	0.00	72.32	-0.40	240000	--	33000	5000	18000	59000	640	21	
11/22/00	81.38	9.24	0.67	72.64	0.32	--	--	--	--	--	--	--	--	Not sampled - presence of free product
02/14/01	81.38	7.63	0.33	74.00	1.35	--	--	--	--	--	--	--	--	
03/28/01	81.38	8.82	0.00	72.56	-1.44	--	--	--	--	--	--	--	--	
04/28/01	81.38	8.66	0.00	72.72	0.16	--	--	--	--	--	--	--	--	
05/15/01	81.38	8.97	0.00	72.41	-0.31	--	--	--	--	--	--	--	--	
06/29/01	81.38	8.73	0.00	72.65	0.24	--	--	--	--	--	--	--	--	
07/17/01	81.38	8.92	0.02	72.47	-0.17	--	--	--	--	--	--	--	--	
08/30/01	81.38	8.85	0.00	72.53	0.06	--	--	--	--	--	--	--	--	
09/24/01	81.38	8.89	0.00	72.49	-0.04	--	--	--	--	--	--	--	--	
10/15/01	81.38	9.11	0.03	72.29	-0.20	--	--	--	--	--	--	--	--	
11/23/01	81.38	8.77	0.00	72.61	0.32	29000	--	3900	450	1400	3500	ND<500	--	
12/10/01	81.38	8.75	0.00	72.63	0.02	--	--	--	--	--	--	--	--	
01/14/02	81.38	8.26	0.00	73.12	0.49	--	--	--	--	--	--	--	--	
02/22/02	81.38	6.30	0.00	75.08	1.96	--	--	--	--	--	--	--	--	
03/11/02	81.38	6.47	0.00	74.91	-0.17	--	--	--	--	--	--	--	--	
04/15/02	81.38	6.56	0.00	74.82	-0.09	--	--	--	--	--	--	--	--	
05/24/02	81.38	8.32	0.15	73.17	-1.65	--	--	--	--	--	--	--	--	Not sampled - presence of free product
06/17/02	81.38	8.41	0.20	73.12	-0.05	--	--	--	--	--	--	--	--	
07/15/02	81.38	8.63	0.20	72.90	-0.22	--	--	--	--	--	--	--	--	
08/19/02	81.38	8.76	0.31	72.85	-0.05	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-5 continued														
09/05/02	81.38	8.73	0.16	72.77	-0.08	--	--	--	--	--	--	--	--	
10/07/02	81.38	8.79	0.09	72.66	-0.11	--	--	--	--	--	--	--	--	
11/29/02	81.38	9.18	0.05	72.24	-0.42	--	--	--	--	--	--	--	--	Not sampled - presence of free product
12/12/02	81.38	9.12	0.04	72.29	0.05	--	--	--	--	--	--	--	--	
01/06/03	81.38	9.05	0.03	72.35	0.06	--	--	--	--	--	--	--	--	
02/12/03	81.38	8.87	0.04	72.54	0.19	--	--	--	--	--	--	--	--	
03/13/03	81.38	8.25	0.03	73.15	0.61	--	--	--	--	--	--	--	--	
04/07/03	81.38	8.31	0.02	73.08	-0.07	--	--	--	--	--	--	--	--	
05/15/03	81.38	8.58	0.03	72.82	-0.26	--	--	--	--	--	--	--	--	Not sampled - presence of free product
06/12/03	81.38	8.63	0.02	72.76	-0.06	--	--	--	--	--	--	--	--	
07/07/03	81.38	8.59	0.02	72.80	0.04	--	--	--	--	--	--	--	--	
08/14/03	81.38	8.65	0.03	72.75	-0.05	--	--	--	--	--	--	--	--	
09/12/03	81.38	8.82	0.03	72.58	-0.17	--	--	--	--	--	--	--	--	
11/04/03	81.38	9.90	0.25	71.67	-0.92	--	--	--	--	--	--	--	--	
05/24/04	81.38	9.33	0.25	72.24	0.57	--	--	--	--	--	--	--	--	
11/29/04	81.38	9.16	0.21	72.38	0.14	--	--	--	--	--	--	--	--	LPH in well
06/24/05	81.38	8.41	0.00	72.97	0.59	--	53000	560	230	1600	5100	--	82	
12/15/05	81.38	8.96	0.00	72.42	-0.55	--	27000	130	ND<25	560	1800	--	120	
06/14/06	81.38	8.41	0.00	72.97	0.55	--	11000	110	ND<12	360	640	--	48	
12/21/06	81.38	9.65	0.00	71.73	-1.24	--	78000	490	43	1400	4300	--	96	
06/28/07	81.38	9.99	0.29	71.61	-0.12	--	--	--	--	--	--	--	--	LPH in well

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-5 continued														
12/13/07	81.38	10.12	0.17	71.39	-0.22	--	--	--	--	--	--	--	--	LPH in well
06/09/08	81.38	10.12	0.17	71.39	0.00	--	--	--	--	--	--	--	--	LPH in well
12/30/08	81.38	9.33	0.13	72.15	0.76	--	--	--	--	--	--	--	--	LPH in well
MW-6														
11/07/90	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
02/25/91	--	--	--	--	--	ND	--	0.37	0.4	0.35	1.5	--	--	
05/28/91	--	--	--	--	--	ND	--	ND	ND	ND	0.42	--	--	
08/28/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/19/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
02/06/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
05/23/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/26/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/20/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
12/21/92	80.47	7.71	0.00	72.76	--	--	--	--	--	--	--	--	--	
01/30/93	80.47	7.25	0.00	73.22	0.46	--	--	--	--	--	--	--	--	
02/24/93	80.47	6.74	0.00	73.73	0.51	ND	--	ND	ND	ND	ND	--	--	
03/22/93	80.47	5.85	0.00	74.62	0.89	--	--	--	--	--	--	--	--	
04/28/93	80.47	7.58	0.00	72.89	-1.73	--	--	--	--	--	--	--	--	
05/25/93	80.47	7.48	0.00	72.99	0.10	ND	--	ND	ND	ND	ND	--	--	
06/23/93	79.94	7.34	0.00	72.60	-0.39	--	--	--	--	--	--	--	--	
07/22/93	79.94	7.53	0.00	72.41	-0.19	--	--	--	--	--	--	--	--	
08/25/93	79.94	7.66	0.00	72.28	-0.13	ND	--	ND	ND	ND	ND	--	--	
09/22/93	79.94	7.76	0.00	72.18	-0.10	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-6 continued														
10/28/93	79.94	8.30	0.00	71.64	-0.54	--	--	--	--	--	--	--	--	
11/30/93	79.94	7.40	0.00	72.54	0.90	--	--	--	--	--	--	--	--	
02/16/94	79.94	7.13	0.00	72.81	0.27	ND	--	ND	ND	ND	ND	--	--	
05/31/94	79.94	7.49	0.00	72.45	-0.36	--	--	--	--	--	--	--	--	
08/31/94	79.94	7.93	0.00	72.01	-0.44	ND	--	ND	1.5	ND	1.6	--	--	
09/27/94	79.94	8.03	0.00	71.91	-0.10	--	--	--	--	--	--	--	--	
10/11/94	79.94	8.05	0.00	71.89	-0.02	--	--	--	--	--	--	--	--	
11/10/94	79.94	6.12	0.00	73.82	1.93	--	--	--	--	--	--	--	--	
02/07/95	79.94	6.65	0.00	73.29	-0.53	ND	--	ND	ND	ND	ND	--	--	
05/03/95	79.94	6.47	0.00	73.47	0.18	ND	--	ND	ND	ND	1.0	--	--	
08/03/95	79.94	7.28	0.00	72.66	-0.81	--	--	--	--	--	--	--	--	
11/07/95	79.94	7.98	0.00	71.96	-0.70	ND	--	ND	ND	ND	ND	--	--	
05/06/96	79.94	7.80	0.00	72.14	0.18	--	--	--	--	--	--	--	--	
11/05/96	79.94	7.63	0.00	72.31	0.17	--	--	--	--	--	--	--	--	
05/15/97	79.94	7.41	0.00	72.53	0.22	--	--	--	--	--	--	--	--	
11/12/97	79.94	7.51	0.00	72.43	-0.10	--	--	--	--	--	--	--	--	
05/04/98	79.94	7.15	0.00	72.79	0.36	--	--	--	--	--	--	--	--	
11/11/98	79.94	7.04	0.00	72.90	0.11	--	--	--	--	--	--	--	--	
05/20/99	79.94	7.00	0.00	72.94	0.04	--	--	--	--	--	--	--	--	
11/15/99	79.94	7.42	0.00	72.52	-0.42	--	--	--	--	--	--	--	--	
05/22/00	79.94	7.24	0.00	72.70	0.18	--	--	--	--	--	--	--	--	
11/22/00	79.94	7.40	0.00	72.54	-0.16	--	--	--	--	--	--	--	--	
05/15/01	79.94	7.12	0.00	72.82	0.28	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-6 continued														
11/23/01	79.94	7.19	0.00	72.75	-0.07	--	--	--	--	--	--	--	--	
05/24/02	79.94	6.54	0.00	73.40	0.65	--	--	--	--	--	--	--	--	
11/29/02	79.94	7.26	0.00	72.68	-0.72	--	--	--	--	--	--	--	--	
05/15/03	79.94	6.26	0.00	73.68	1.00	--	--	--	--	--	--	--	--	
11/04/03	79.94	7.80	0.00	72.14	-1.54	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	2.4	
05/24/04	79.94	7.54	0.00	72.40	0.26	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	2.8	
11/29/04	79.94	7.01	0.00	72.93	0.53	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	4.8	
06/24/05	79.94	7.68	0.00	72.26	-0.67	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.47	
12/15/05	79.94	7.49	0.00	72.45	0.19	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.88	
06/14/06	79.94	6.45	0.00	73.49	1.04	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	3.0	
12/21/06	79.94	6.91	0.00	73.03	-0.46	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	1.0	
06/28/07	79.94	7.46	0.00	72.48	-0.55	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	1.2	
12/13/07	79.94	7.41	0.00	72.53	0.05	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.64	
06/09/08	79.94	8.20	0.00	71.74	-0.79	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.65	
12/30/08	79.94	7.47	0.00	72.47	0.73	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
MW-7														
11/07/90	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
02/25/91	--	--	--	--	--	70	--	ND	ND	ND	0.52	--	--	
05/28/91	--	--	--	--	--	39	--	ND	ND	ND	0.73	--	--	
08/28/91	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/19/91	--	--	--	--	--	32	--	ND	ND	ND	ND	--	--	
02/06/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
05/23/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-7 continued														
08/26/92	--	--	--	--	--	ND	--	ND	ND	0.73	ND	--	--	
11/20/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
12/21/92	81.83	8.42	0.00	73.41	--	--	--	--	--	--	--	--	--	
01/30/93	81.83	8.21	0.00	73.62	0.21	--	--	--	--	--	--	--	--	
02/24/93	81.83	7.85	0.00	73.98	0.36	ND	--	ND	ND	ND	ND	--	--	
03/22/93	81.83	6.97	0.00	74.86	0.88	--	--	--	--	--	--	--	--	
04/28/93	81.83	8.39	0.00	73.44	-1.42	--	--	--	--	--	--	--	--	
05/25/93	81.83	8.43	0.00	73.40	-0.04	ND	--	ND	ND	ND	ND	--	--	
06/23/93	81.64	8.47	0.00	73.17	-0.23	--	--	--	--	--	--	--	--	
07/22/93	81.64	8.83	0.00	72.81	-0.36	--	--	--	--	--	--	--	--	
08/25/93	81.64	8.81	0.00	72.83	0.02	ND	--	ND	ND	ND	ND	--	--	
09/22/93	81.64	8.96	0.00	72.68	-0.15	--	--	--	--	--	--	--	--	
10/28/93	81.64	8.98	0.00	72.66	-0.02	--	--	--	--	--	--	--	--	
11/30/93	81.64	8.65	0.00	72.99	0.33	--	--	--	--	--	--	--	--	Sampled semi-annually
02/16/94	81.64	8.36	0.00	73.28	0.29	ND	--	ND	ND	ND	0.7	--	--	
05/31/94	81.64	8.67	0.00	72.97	-0.31	--	--	--	--	--	--	--	--	
08/31/94	81.64	9.12	0.00	72.52	-0.45	ND	--	ND	0.8	ND	0.75	--	--	
09/27/94	81.64	9.22	0.00	72.42	-0.10	--	--	--	--	--	--	--	--	
10/11/94	81.64	9.23	0.00	72.41	-0.01	--	--	--	--	--	--	--	--	
11/10/94	81.64	7.66	0.00	73.98	1.57	--	--	--	--	--	--	--	--	
02/07/95	81.64	7.88	0.00	73.76	-0.22	ND	--	ND	ND	ND	ND	--	--	
05/03/95	81.64	7.71	0.00	73.93	0.17	ND	--	ND	ND	ND	1.0	--	--	
08/03/95	81.64	8.40	0.00	73.24	-0.69	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-7 continued														
11/07/95	81.64	8.95	0.00	72.69	-0.55	ND	--	ND	ND	ND	ND	--	--	
05/06/96	81.64	8.15	0.00	73.49	0.80	--	--	--	--	--	--	--	--	
11/05/96	81.64	8.67	0.00	72.97	-0.52	--	--	--	--	--	--	--	--	
05/15/97	81.64	8.47	0.00	73.17	0.20	--	--	--	--	--	--	--	--	
11/12/97	81.64	7.88	0.00	73.76	0.59	--	--	--	--	--	--	--	--	
05/04/98	81.64	7.93	0.00	73.71	-0.05	--	--	--	--	--	--	--	--	
11/11/98	81.64	8.20	0.00	73.44	-0.27	--	--	--	--	--	--	--	--	
05/20/99	81.64	8.04	0.00	73.60	0.16	--	--	--	--	--	--	--	--	
11/15/99	81.64	8.17	0.00	73.47	-0.13	--	--	--	--	--	--	--	--	
05/22/00	81.64	8.10	0.00	73.54	0.07	--	--	--	--	--	--	--	--	
11/22/00	81.64	8.30	0.00	73.34	-0.20	--	--	--	--	--	--	--	--	
05/15/01	81.64	8.09	0.00	73.55	0.21	--	--	--	--	--	--	--	--	
11/23/01	81.64	8.14	0.00	73.50	-0.05	--	--	--	--	--	--	--	--	
05/24/02	81.64	7.56	0.00	74.08	0.58	--	--	--	--	--	--	--	--	
11/29/02	81.64	8.23	0.00	73.41	-0.67	--	--	--	--	--	--	--	--	
05/15/03	81.64	7.25	0.00	74.39	0.98	--	--	--	--	--	--	--	--	
11/04/03	81.64	8.76	0.00	72.88	-1.51	--	70	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
05/24/04	81.64	8.32	0.00	73.32	0.44	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1.4	
11/29/04	81.64	8.21	0.00	73.43	0.11	--	62	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	3.6	
06/24/05	81.64	7.84	0.00	73.80	0.37	--	85	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1.6	
12/15/05	81.64	8.15	0.00	73.49	-0.31	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.72	
06/14/06	81.64	7.76	0.00	73.88	0.39	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-7 continued														
12/21/06	--	7.64	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	0.75	Casing elevation modified on 6-21-06
06/28/07	--	8.18	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	0.51	
12/13/07	--	8.52	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.58	
06/09/08	--	8.67	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.54	
12/30/08	--	8.46	0.00	--	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1.0	
MW-8														
11/07/90	--	--	--	--	--	4700	--	28	38	86	7200	--	--	
02/25/91	--	--	--	--	--	5300	--	17	6.1	53	300	--	--	
05/28/91	--	--	--	--	--	4800	--	4.2	1.3	5.1	170	--	--	
08/28/91	--	--	--	--	--	1800	--	3.2	1.9	19	74	--	--	
11/19/91	--	--	--	--	--	1600	--	8.1	1.8	19	52	--	--	
02/06/92	--	--	--	--	--	2600	--	4.1	7.0	31	93	--	--	
05/23/92	--	--	--	--	--	2100	--	8.6	1.6	1.7	28	--	--	
08/26/92	--	--	--	--	--	1800	--	12	8.0	4.0	13	--	--	
11/20/92	--	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
12/21/92	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
01/09/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
01/30/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
02/10/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
02/24/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
03/09/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
03/22/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-8 continued														
04/08/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
04/28/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
05/12/93	81.71	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
05/25/93	81.71	10.12	0.00	71.59	--	1200	--	5.4	ND	9.0	21	--	--	
06/07/93	81.41	9.98	0.00	71.43	-0.16	--	--	--	--	--	--	--	--	
06/23/93	81.41	10.36	0.00	71.05	-0.38	--	--	--	--	--	--	--	--	
07/08/93	81.41	10.52	0.00	70.89	-0.16	--	--	--	--	--	--	--	--	
07/22/93	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
08/11/93	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
08/25/93	81.41	10.95	0.00	70.46	--	1800	--	11	17	8.9	29	--	--	
09/08/93	81.41	11.34	0.00	70.07	-0.39	--	--	--	--	--	--	--	--	
09/22/93	81.41	11.13	0.00	70.28	0.21	--	--	--	--	--	--	--	--	
10/07/93	81.41	10.96	0.00	70.45	0.17	--	--	--	--	--	--	--	--	
10/28/93	81.41	11.19	0.00	70.22	-0.23	--	--	--	--	--	--	--	--	
11/12/93	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
11/30/93	81.41	10.42	0.00	70.99	--	3500	--	18	ND	ND	ND	--	--	
02/16/94	81.41	9.86	0.00	71.55	0.56	990	--	4.9	1.8	2.4	4.5	--	--	
05/31/94	81.41	10.61	0.00	70.80	-0.75	350	--	3.0	1.0	0.73	1.7	--	--	
08/31/94	81.41	11.37	0.00	70.04	-0.76	1800	--	ND	ND	ND	ND	--	--	
09/27/94	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
10/11/94	81.41	11.50	0.00	69.91	--	--	--	--	--	--	--	--	--	
11/10/94	81.41	7.81	0.00	73.60	3.69	940	--	6.7	6.3	ND	16	--	--	
02/07/95	81.41	8.69	0.00	72.72	-0.88	230	--	1.4	0.95	0.9	1.1	--	--	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-8 continued														
05/03/95	81.41	8.60	0.00	72.81	0.09	75	--	ND	ND	ND	1.0	--	--	
08/03/95	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
11/07/95	81.41	11.05	0.00	70.36	--	210	--	1.3	1.2	ND	ND	--	--	
05/06/96	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
11/05/96	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
05/15/97	81.41	10.46	0.00	70.95	--	ND	--	ND	ND	ND	ND	43	--	
11/12/97	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
05/04/98	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
11/11/98	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
05/20/99	81.41	9.75	0.00	71.66	--	ND	--	ND	ND	ND	ND	23	10	
11/15/99	81.41	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - parked over
05/22/00	81.41	9.80	0.00	71.61	--	ND	--	ND	1.9	ND	3.3	ND	--	
11/22/00	81.41	9.76	0.00	71.65	0.04	ND	--	ND	1.16	ND	1.22	ND	--	
05/15/01	81.41	9.87	0.00	71.54	-0.11	ND	--	ND	ND	ND	ND	ND	--	
11/23/01	81.41	9.92	0.00	71.49	-0.05	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<5.0	--	
05/24/02	81.41	9.26	0.00	72.15	0.66	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<5.0	--	
11/29/02	81.41	9.71	0.00	71.70	-0.45	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
05/15/03	81.41	9.04	0.00	72.37	0.67	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
11/04/03	81.41	10.20	0.00	71.21	-1.16	--	690	ND<1.0	ND<1.0	3.3	ND<2.0	--	190	
05/24/04	81.41	10.04	0.00	71.37	0.16	--	450	ND<2.5	ND<2.5	ND<2.5	ND<5.0	--	750	
11/29/04	81.41	9.88	0.00	71.53	0.16	--	1500	ND<10	ND<10	ND<10	ND<20	--	1600	
06/24/05	81.41	9.40	0.00	72.01	0.48	--	150	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	190	
12/15/05	81.41	10.01	0.00	71.40	-0.61	--	520	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1000	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-8 continued														
06/14/06	81.41	5.91	0.00	75.50	4.10	--	230	ND<0.50	ND<0.50	0.60	ND<1.0	--	39	
12/21/06	81.41	9.65	0.00	71.76	-3.74	--	260	2.5	ND<0.50	12	43	--	15	
06/28/07	81.41	11.10	0.00	70.31	-1.45	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	8.4	
12/13/07	81.41	11.18	0.00	70.23	-0.08	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	6.8	
06/09/08	81.41	11.25	0.00	70.16	-0.07	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	6.5	
12/30/08	81.41	10.05	0.00	71.36	1.20	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	2.9	
MW-9														
11/07/90	--	--	--	--	--	480	--	7.8	1.2	13	47	--	--	
02/25/91	--	--	--	--	--	390	--	13	1.1	2.8	14	--	--	
05/28/91	--	--	--	--	--	590	--	6.0	0.43	6.8	1.4	--	--	
08/28/91	--	--	--	--	--	450	--	17	0.9	13	14	--	--	
11/19/91	--	--	--	--	--	360	--	17	0.45	15	11	--	--	
02/06/92	--	--	--	--	--	660	--	41	1.0	33	15	--	--	
05/23/92	--	--	--	--	--	460	--	18	0.66	1.4	3.2	--	--	
08/26/92	--	--	--	--	--	250	--	13	ND	8.6	3.8	--	--	
11/20/92	--	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
12/21/92	81.13	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
01/30/93	81.13	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
02/24/93	81.13	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
03/22/93	81.13	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
04/28/93	81.13	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
05/25/93	81.13	11.50	0.00	69.63	--	160	--	6.1	ND	7.4	1.1	--	--	
06/23/93	80.53	9.78	0.00	70.75	1.12	--	--	--	--	--	--	--	--	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-9 continued														
07/22/93	80.53	10.10	0.00	70.43	-0.32	--	--	--	--	--	--	--	--	
08/25/93	80.53	10.44	0.00	70.09	-0.34	220	--	10	ND	6.8	1.4	--	--	
09/22/93	80.53	10.64	0.00	69.89	-0.20	--	--	--	--	--	--	--	--	
10/28/93	80.53	10.68	0.00	69.85	-0.04	--	--	--	--	--	--	--	--	
11/30/93	80.53	9.87	0.00	70.66	0.81	200	--	5.6	ND	2.9	2.7	--	--	
02/16/94	80.53	9.21	0.00	71.32	0.66	250	--	5.1	1.3	4.4	1.5	--	--	
05/31/94	80.53	10.15	0.00	70.38	-0.94	360	--	7.8	0.97	4.6	2.2	--	--	
08/31/94	80.53	10.97	0.00	69.56	-0.82	650	--	7.7	2.8	4.4	5.0	59	--	
09/27/94	80.53	11.10	0.00	69.43	-0.13	--	--	--	--	--	--	--	--	
10/11/94	80.53	11.20	0.00	69.33	-0.10	--	--	--	--	--	--	--	--	
11/10/94	80.53	7.25	0.00	73.28	3.95	ND	--	ND	ND	ND	ND	--	--	
02/07/95	80.53	7.76	0.00	72.77	-0.51	57	--	0.7	ND	0.86	ND	--	--	
05/03/95	80.53	7.82	0.00	72.71	-0.06	ND	--	0.85	0.67	1.3	1.0	--	--	
08/03/95	80.53	9.70	0.00	70.83	-1.88	91	--	1.1	ND	ND	ND	--	--	
11/07/95	80.53	10.64	0.00	69.89	-0.94	130	--	1.5	0.62	0.71	ND	60	--	
05/06/96	80.53	9.01	0.00	71.52	1.63	860	--	6.1	13	6.0	25	ND	--	
11/05/96	80.53	11.42	0.00	69.11	-2.41	84	--	0.74	ND	1.2	4.5	ND	--	
05/15/97	80.53	9.89	0.00	70.64	1.53	ND	--	ND	ND	ND	ND	ND	--	
11/12/97	80.53	10.22	0.00	70.31	-0.33	ND	--	0.55	ND	ND	ND	74	--	
05/04/98	80.53	10.05	0.00	70.48	0.17	ND	--	ND	ND	ND	ND	45	--	
11/11/98	80.53	9.23	0.00	71.30	0.82	ND	--	ND	ND	ND	ND	ND	--	
05/20/99	80.53	8.78	0.00	71.75	0.45	ND	--	ND	ND	ND	ND	ND	--	
11/15/99	80.53	9.12	0.00	71.41	-0.34	ND	--	ND	ND	ND	ND	ND	--	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-9 continued														
05/22/00	80.53	9.17	0.00	71.36	-0.05	ND	--	ND	1.9	ND	3.5	ND	--	
11/22/00	80.53	9.08	0.00	71.45	0.09	ND	--	ND	1.18	ND	1.16	ND	--	
05/15/01	80.53	8.85	0.00	71.68	0.23	ND	--	ND	ND	ND	ND	ND	--	
11/23/01	80.53	9.10	0.00	71.43	-0.25	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<5.0	--	
05/24/02	80.53	8.79	0.00	71.74	0.31	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<5.0	--	
11/29/02	80.53	9.24	0.00	71.29	-0.45	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
05/15/03	80.53	8.56	0.00	71.97	0.68	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
11/04/03	80.53	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
05/24/04	80.53	9.38	0.00	71.15	--	--	330	1.8	ND<0.50	ND<0.50	ND<1.0	--	160	
11/29/04	80.53	9.55	0.00	70.98	-0.17	--	690	0.72	ND<0.50	1.3	ND<1.0	--	160	
06/24/05	80.53	8.65	0.00	71.88	0.90	--	240	0.80	ND<0.50	0.55	ND<1.0	--	67	
12/15/05	80.53	9.43	0.00	71.10	-0.78	--	400	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	82	
06/14/06	80.53	9.43	0.00	71.10	0.00	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	5.2	
12/21/06	80.53	9.01	0.00	71.52	0.42	--	580	ND<0.50	ND<0.50	0.71	ND<0.50	--	36	
06/28/07	80.53	11.64	0.00	68.89	-2.63	--	1200	0.81	ND<0.50	ND<0.50	0.54	--	52	
12/13/07	80.53	11.18	0.00	69.35	0.46	--	1100	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	31	
06/09/08	80.53	11.10	0.00	69.43	0.08	--	1500	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	27	
12/30/08	80.53	9.66	0.00	70.87	1.44	--	970	ND<0.50	ND<0.50	0.84	ND<1.0	--	5.0	
MW-10														
02/06/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
05/23/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/26/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/20/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-10 continued														
12/21/92	81.90	13.41	0.00	68.49	--	--	--	--	--	--	--	--	--	
01/30/93	81.90	11.60	0.00	70.30	1.81	--	--	--	--	--	--	--	--	
02/24/93	81.90	11.23	0.00	70.67	0.37	ND	--	ND	ND	ND	ND	--	--	
03/22/93	81.90	10.89	0.00	71.01	0.34	--	--	--	--	--	--	--	--	
04/28/93	81.90	12.11	0.00	69.79	-1.22	--	--	--	--	--	--	--	--	
05/25/93	81.90	12.02	0.00	69.88	0.09	ND	--	ND	ND	ND	ND	--	--	
06/23/93	81.61	12.11	0.00	69.50	-0.38	--	--	--	--	--	--	--	--	
07/22/93	81.61	12.49	0.00	69.12	-0.38	--	--	--	--	--	--	--	--	
08/25/93	81.61	12.78	0.00	68.83	-0.29	ND	--	ND	ND	ND	ND	--	--	
09/22/93	81.61	13.06	0.00	68.55	-0.28	--	--	--	--	--	--	--	--	
10/28/93	81.61	13.23	0.00	68.38	-0.17	--	--	--	--	--	--	--	--	
11/30/93	81.61	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible
02/16/94	81.61	12.43	0.00	69.18	--	ND	--	ND	ND	ND	ND	--	--	
05/31/94	81.61	12.69	0.00	68.92	-0.26	ND	--	ND	0.9	ND	0.91	--	--	
08/31/94	81.61	13.47	0.00	68.14	-0.78	ND	--	ND	0.64	ND	0.54	--	--	
09/27/94	81.61	13.72	0.00	67.89	-0.25	--	--	--	--	--	--	--	--	
10/11/94	81.61	14.80	0.00	66.81	-1.08	--	--	--	--	--	--	--	--	
11/10/94	81.61	12.64	0.00	68.97	2.16	ND	--	ND	ND	ND	ND	--	--	
02/07/95	81.61	10.29	0.00	71.32	2.35	--	--	--	--	--	--	--	--	Sampled semi-annually
05/03/95	81.61	10.22	0.00	71.39	0.07	ND	--	ND	ND	ND	0.65	--	--	
08/03/95	81.61	11.73	0.00	69.88	-1.51	--	--	--	--	--	--	--	--	
11/07/95	81.61	12.98	0.00	68.63	-1.25	ND	--	ND	ND	ND	ND	--	--	
05/06/96	81.61	10.90	0.00	70.71	2.08	--	--	--	--	--	--	--	--	Sampling discontinued

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-10	**continued**													
11/05/96	81.61	11.96	0.00	69.65	-1.06	--	--	--	--	--	--	--	--	
05/15/97	81.61	10.79	0.00	70.82	1.17	--	--	--	--	--	--	--	--	
11/12/97	81.61	10.07	0.00	71.54	0.72	--	--	--	--	--	--	--	--	
05/04/98	81.61	10.01	0.00	71.60	0.06	--	--	--	--	--	--	--	--	
11/11/98	81.61	12.03	0.00	69.58	-2.02	--	--	--	--	--	--	--	--	
05/20/99	81.61	10.05	0.00	71.56	1.98	--	--	--	--	--	--	--	--	
11/15/99	81.61	10.16	0.00	71.45	-0.11	--	--	--	--	--	--	--	--	
05/22/00	81.61	10.06	0.00	71.55	0.10	--	--	--	--	--	--	--	--	
11/22/00	81.61	10.12	0.00	71.49	-0.06	--	--	--	--	--	--	--	--	
05/15/01	81.61	10.08	0.00	71.53	0.04	--	--	--	--	--	--	--	--	
11/23/01	81.61	10.14	0.00	71.47	-0.06	--	--	--	--	--	--	--	--	
05/24/02	81.61	9.48	0.00	72.13	0.66	--	--	--	--	--	--	--	--	
11/29/02	81.61	10.11	0.00	71.50	-0.63	--	--	--	--	--	--	--	--	
05/15/03	81.61	9.22	0.00	72.39	0.89	--	--	--	--	--	--	--	--	
11/04/03	81.61	12.82	0.00	68.79	-3.60	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
05/24/04	81.61	11.52	0.00	70.09	1.30	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.75	
11/29/04	81.61	12.58	0.00	69.03	-1.06	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	0.72	
06/24/05	81.61	10.70	0.00	70.91	1.88	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/15/05	81.61	12.09	0.00	69.52	-1.39	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
06/14/06	81.61	9.77	0.00	71.84	2.32	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/21/06	81.61	11.57	0.00	70.04	-1.80	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	ND<0.50	
06/28/07	81.61	14.11	0.00	67.50	-2.54	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	ND<0.50	
12/13/07	81.61	15.72	0.00	65.89	-1.61	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-10 continued														
06/09/08	81.61	14.93	0.00	66.68	0.79	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/30/08	81.61	13.56	0.00	68.05	1.37	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
MW-11														
02/06/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
05/23/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
08/26/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/20/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
12/21/92	78.43	12.34	0.00	66.09	--	--	--	--	--	--	--	--	--	
01/30/93	78.43	14.17	0.00	64.26	-1.83	--	--	--	--	--	--	--	--	
02/24/93	78.43	12.70	0.00	65.73	1.47	ND	--	ND	ND	ND	ND	--	--	
03/22/93	78.43	8.95	0.00	69.48	3.75	--	--	--	--	--	--	--	--	
04/28/93	78.43	13.87	0.00	64.56	-4.92	--	--	--	--	--	--	--	--	
05/25/93	78.43	15.14	0.00	63.29	-1.27	ND	--	ND	0.75	ND	1.0	--	--	
06/23/93	78.18	15.08	0.00	63.10	-0.19	--	--	--	--	--	--	--	--	
07/22/93	78.18	15.46	0.00	62.72	-0.38	--	--	--	--	--	--	--	--	
08/25/93	78.18	14.10	0.00	64.08	1.36	ND	--	ND	ND	ND	ND	--	--	
09/22/93	78.18	15.03	0.00	63.15	-0.93	--	--	--	--	--	--	--	--	
10/28/93	78.18	13.84	0.00	64.34	1.19	--	--	--	--	--	--	--	--	
11/30/93	78.18	13.04	0.00	65.14	0.80	ND	--	ND	ND	ND	ND	--	--	
02/16/94	78.18	12.76	0.00	65.42	0.28	ND	--	ND	ND	ND	ND	--	--	
05/31/94	78.18	12.79	0.00	65.39	-0.03	ND	--	ND	ND	ND	ND	--	--	
08/31/94	78.18	12.97	0.00	65.21	-0.18	ND	--	ND	1.5	ND	1.8	--	--	
09/27/94	78.18	14.88	0.00	63.30	-1.91	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-11 continued														
10/11/94	78.18	13.40	0.00	64.78	1.48	--	--	--	--	--	--	--	--	
11/10/94	78.18	13.57	0.00	64.61	-0.17	ND	--	ND	ND	ND	ND	--	--	
02/07/95	78.18	12.28	0.00	65.90	1.29	--	--	--	--	--	--	--	--	Sampled semi-annually
05/03/95	78.18	9.28	0.00	68.90	3.00	ND	--	ND	ND	ND	ND	--	--	
08/03/95	78.18	12.67	0.00	65.51	-3.39	--	--	--	--	--	--	--	--	
11/07/95	78.18	12.28	0.00	65.90	0.39	ND	--	ND	ND	ND	ND	--	--	
05/06/96	78.18	13.30	0.00	64.88	-1.02	--	--	--	--	--	--	--	--	Sampling discontinued
11/05/96	78.18	10.90	0.00	67.28	2.40	--	--	--	--	--	--	--	--	
05/15/97	78.18	11.65	0.00	66.53	-0.75	--	--	--	--	--	--	--	--	
11/12/97	78.18	9.66	0.00	68.52	1.99	--	--	--	--	--	--	--	--	
05/04/98	78.18	10.87	0.00	67.31	-1.21	--	--	--	--	--	--	--	--	
11/11/98	78.18	11.40	0.00	66.78	-0.53	--	--	--	--	--	--	--	--	
05/20/99	78.18	10.71	0.00	67.47	0.69	ND	--	ND	ND	ND	ND	ND	--	
11/15/99	78.18	11.32	0.00	66.86	-0.61	ND	--	ND	1.04	ND	ND	ND	--	
05/22/00	78.18	10.98	0.00	67.20	0.34	ND	--	ND	ND	ND	ND	ND	--	
11/22/00	78.18	11.17	0.00	67.01	-0.19	ND	--	ND	ND	ND	ND	ND	--	
05/15/01	78.18	10.93	0.00	67.25	0.24	ND	--	ND	ND	ND	ND	ND	--	
11/23/01	78.18	11.08	0.00	67.10	-0.15	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<5.0	--	
05/24/02	78.18	10.58	0.00	67.60	0.50	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<5.0	--	
11/29/02	78.18	11.27	0.00	66.91	-0.69	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
05/15/03	78.18	10.25	0.00	67.93	1.02	ND<50	--	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
11/04/03	78.18	11.23	0.00	66.95	-0.98	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<2.0	
05/24/04	78.18	10.10	0.00	68.08	1.13	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	

TRC

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-11 continued														
11/29/04	78.18	10.96	0.00	67.22	-0.86	--	63	ND<0.50	ND<0.50	1.0	2.5	--	ND<0.50	
06/24/05	78.18	14.07	0.00	64.11	-3.11	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/15/05	78.18	13.28	0.00	64.90	0.79	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
06/14/06	78.18	12.53	0.00	65.65	0.75	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/21/06	78.18	12.78	0.00	65.40	-0.25	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	ND<0.50	
06/28/07	78.18	--	--	--	--	--	--	--	--	--	--	--	--	Inaccessible - bus on well
12/13/07	78.18	15.37	0.00	62.81	--	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
06/09/08	78.18	14.80	0.00	63.38	0.57	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/30/08	78.18	12.90	0.00	65.28	1.90	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
MW-12														
08/26/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
11/20/92	--	--	--	--	--	ND	--	ND	ND	ND	ND	--	--	
12/21/92	79.89	12.11	0.00	67.78	--	--	--	--	--	--	--	--	--	
01/30/93	79.89	13.18	0.00	66.71	-1.07	--	--	--	--	--	--	--	--	
02/24/93	79.89	12.13	0.00	67.76	1.05	ND	--	ND	ND	ND	ND	--	--	
03/22/93	79.89	11.22	0.00	68.67	0.91	--	--	--	--	--	--	--	--	
04/28/93	79.89	13.42	0.00	66.47	-2.20	--	--	--	--	--	--	--	--	
05/25/93	79.89	13.68	0.00	66.21	-0.26	ND	--	ND	ND	ND	ND	--	--	
06/23/93	79.61	14.56	0.00	65.05	-1.16	--	--	--	--	--	--	--	--	
07/22/93	79.61	14.96	0.00	64.65	-0.40	--	--	--	--	--	--	--	--	
08/25/93	79.61	13.61	0.00	66.00	1.35	ND	--	ND	ND	ND	ND	--	--	
09/22/93	79.61	15.02	0.00	64.59	-1.41	--	--	--	--	--	--	--	--	
10/28/93	79.61	14.04	0.00	65.57	0.98	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-12	**continued**													
11/30/93	79.61	13.28	0.00	66.33	0.76	ND	--	ND	ND	ND	ND	--	--	
02/16/94	79.61	12.76	0.00	66.85	0.52	ND	--	ND	ND	ND	ND	--	--	
05/31/94	79.61	12.64	0.00	66.97	0.12	ND	--	ND	0.81	ND	0.82	--	--	
08/31/94	79.61	12.82	0.00	66.79	-0.18	ND	--	ND	1.0	ND	1.0	--	ND	
09/27/94	79.61	14.66	0.00	64.95	-1.84	--	--	--	--	--	--	--	--	
10/11/94	79.61	14.25	0.00	65.36	0.41	--	--	--	--	--	--	--	--	
11/10/94	79.61	13.40	0.00	66.21	0.85	ND	--	ND	ND	ND	ND	--	--	
02/07/95	79.61	11.72	0.00	67.89	1.68	--	--	--	--	--	--	--	--	Sampled semi-annually
05/03/95	79.61	13.38	0.00	66.23	-1.66	ND	--	ND	ND	ND	ND	--	--	
08/03/95	79.61	13.47	0.00	66.14	-0.09	--	--	--	--	--	--	--	--	
11/07/95	79.61	12.78	0.00	66.83	0.69	ND	--	ND	ND	ND	ND	--	--	
05/06/96	79.61	13.25	0.00	66.36	-0.47	--	--	--	--	--	--	--	--	Sampling discontinued
11/05/96	79.61	11.88	0.00	67.73	1.37	--	--	--	--	--	--	--	--	
05/15/97	79.61	11.72	0.00	67.89	0.16	--	--	--	--	--	--	--	--	
11/12/97	79.61	10.01	0.00	69.60	1.71	--	--	--	--	--	--	--	--	
05/04/98	79.61	10.96	0.00	68.65	-0.95	--	--	--	--	--	--	--	--	
11/11/98	79.61	11.53	0.00	68.08	-0.57	--	--	--	--	--	--	--	--	
05/20/99	79.61	10.84	0.00	68.77	0.69	--	--	--	--	--	--	--	--	
11/15/99	79.61	11.36	0.00	68.25	-0.52	--	--	--	--	--	--	--	--	
05/22/00	79.61	11.19	0.00	68.42	0.17	--	--	--	--	--	--	--	--	
11/22/00	79.61	11.36	0.00	68.25	-0.17	--	--	--	--	--	--	--	--	
05/15/01	79.61	11.04	0.00	68.57	0.32	--	--	--	--	--	--	--	--	
11/23/01	79.61	11.14	0.00	68.47	-0.10	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
MW-12 continued														
05/24/02	79.61	10.69	0.00	68.92	0.45	--	--	--	--	--	--	--	--	
11/29/02	79.61	11.23	0.00	68.38	-0.54	--	--	--	--	--	--	--	--	
05/15/03	79.61	10.38	0.00	69.23	0.85	--	--	--	--	--	--	--	--	
11/04/03	79.61	11.34	0.00	68.27	-0.96	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	4.4	
05/24/04	79.61	9.84	0.00	69.77	1.50	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	1.7	
11/29/04	79.61	12.17	0.00	67.44	-2.33	--	64	0.68	ND<0.50	1.2	3.0	--	0.71	
06/24/05	79.61	13.16	0.00	66.45	-0.99	--	53	ND<0.50	ND<0.50	0.13	0.42	--	ND<0.50	
12/15/05	79.61	13.94	0.00	65.67	-0.78	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
06/14/06	79.61	13.11	0.00	66.50	0.83	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/21/06	79.61	9.03	0.00	70.58	4.08	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	ND<0.50	
06/28/07	79.61	11.75	0.00	67.86	-2.72	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	ND<0.50	
12/13/07	79.61	14.83	0.00	64.78	-3.08	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
06/09/08	79.61	14.84	0.00	64.77	-0.01	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
12/30/08	79.61	13.22	0.00	66.39	1.62	--	ND<50	ND<0.50	ND<0.50	ND<0.50	ND<1.0	--	ND<0.50	
RW-1														
02/24/93	81.20	7.19	0.00	74.01	--	--	--	--	--	--	--	--	--	
05/12/93	81.20	8.82	0.00	72.38	-1.63	--	--	--	--	--	--	--	--	
05/25/93	81.20	8.58	0.00	72.62	0.24	--	--	--	--	--	--	--	--	
06/07/93	80.63	8.16	0.00	72.47	-0.15	--	--	--	--	--	--	--	--	
06/23/93	80.63	8.53	0.00	72.10	-0.37	--	--	--	--	--	--	--	--	
07/08/93	80.63	8.69	0.00	71.94	-0.16	--	--	--	--	--	--	--	--	
08/11/93	80.63	9.00	0.00	71.63	-0.31	--	--	--	--	--	--	--	--	
08/25/93	80.63	9.07	0.00	71.56	-0.07	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
RW-1 continued														
09/08/93	80.63	9.71	0.00	70.92	-0.64	--	--	--	--	--	--	--	--	
09/22/93	80.63	9.25	0.00	71.38	0.46	--	--	--	--	--	--	--	--	
11/12/93	80.63	9.00	--	71.63	0.25	--	--	--	--	--	--	--	--	
02/16/94	80.63	7.82	0.00	72.81	1.18	--	--	--	--	--	--	--	--	
05/31/94	80.63	8.81	0.00	71.82	-0.99	--	--	--	--	--	--	--	--	
08/31/94	80.63	9.61	0.00	71.02	-0.80	--	--	--	--	--	--	--	--	
11/10/94	80.63	6.34	0.00	74.29	3.27	--	--	--	--	--	--	--	--	
02/07/95	80.63	7.18	0.00	73.45	-0.84	--	--	--	--	--	--	--	--	
03/14/95	80.63	6.01	0.00	74.62	1.17	--	--	--	--	--	--	--	--	
11/07/95	--	--	--	--	--	--	--	--	--	--	--	--	--	
10/15/01	80.63	8.43	0.00	72.20	--	--	--	--	--	--	--	--	--	
11/23/01	80.63	8.57	0.00	72.06	-0.14	--	--	--	--	--	--	--	--	
12/10/01	80.63	8.51	0.00	72.12	0.06	--	--	--	--	--	--	--	--	
01/14/02	80.63	8.13	0.00	72.50	0.38	--	--	--	--	--	--	--	--	
02/22/02	80.63	6.18	0.00	74.45	1.95	--	--	--	--	--	--	--	--	
03/11/02	80.63	6.31	0.00	74.32	-0.13	--	--	--	--	--	--	--	--	
04/15/02	80.63	6.39	0.00	74.24	-0.08	--	--	--	--	--	--	--	--	
05/24/02	80.63	8.14	0.00	72.49	-1.75	--	--	--	--	--	--	--	--	
06/17/02	80.63	8.18	0.00	72.45	-0.04	--	--	--	--	--	--	--	--	
07/15/02	80.63	8.29	0.00	72.34	-0.11	--	--	--	--	--	--	--	--	
08/19/02	80.63	8.44	0.00	72.19	-0.15	--	--	--	--	--	--	--	--	
09/05/02	80.63	8.47	0.00	72.16	-0.03	--	--	--	--	--	--	--	--	
10/07/02	80.63	8.43	0.00	72.20	0.04	--	--	--	--	--	--	--	--	

Table 2

HISTORIC FLUID LEVELS AND SELECTED ANALYTICAL RESULTS

November 1989 Through December 2008

76 Station 0746

Date Sampled	TOC Elevation (feet)	Depth to Water (feet)	LPH Thickness (feet)	Ground-water Elevation (feet)	Change in Elevation (feet)	TPH-G (8015M) (µg/l)	TPH-G (GC/MS) (µg/l)	Benzene (µg/l)	Toluene (µg/l)	Ethyl-benzene (µg/l)	Total Xylenes (µg/l)	MTBE (8021B) (µg/l)	MTBE (8260B) (µg/l)	Comments
RW-1 continued														
11/29/02	80.63	8.92	0.00	71.71	-0.49	--	--	--	--	--	--	--	--	
12/12/02	80.63	8.87	0.00	71.76	0.05	--	--	--	--	--	--	--	--	
01/06/03	80.63	8.66	0.00	71.97	0.21	--	--	--	--	--	--	--	--	
02/12/03	80.63	8.39	0.00	72.24	0.27	--	--	--	--	--	--	--	--	
03/13/03	80.63	8.06	0.00	72.57	0.33	--	--	--	--	--	--	--	--	
04/07/03	80.63	8.09	0.00	72.54	-0.03	--	--	--	--	--	--	--	--	
05/15/03	80.63	8.07	0.00	72.56	0.02	--	--	--	--	--	--	--	--	
06/12/03	80.63	8.11	0.00	72.52	-0.04	--	--	--	--	--	--	--	--	
07/07/03	80.63	8.13	0.00	72.50	-0.02	--	--	--	--	--	--	--	--	
08/14/03	80.63	8.23	0.00	72.40	-0.10	--	--	--	--	--	--	--	--	
09/12/03	80.63	8.29	0.00	72.34	-0.06	--	--	--	--	--	--	--	--	
11/04/03	80.63	9.97	0.00	70.66	-1.68	--	2600	11	ND<10	ND<10	ND<20	--	210	
05/24/04	80.63	8.31	0.00	72.32	1.66	--	3100	20	ND<5.0	16	ND<10	--	200	
11/29/04	80.63	8.23	0.00	72.40	0.08	--	4500	46	ND<1.0	34	3.6	--	140	
06/24/05	80.63	7.53	0.00	73.10	0.70	--	2000	20	0.87	50	3.0	--	56	
12/15/05	80.63	8.11	0.00	72.52	-0.58	--	3300	37	0.70	35	4.7	--	44	
06/14/06	80.63	7.41	0.00	73.22	0.70	--	1500	2.0	0.95	6.9	ND<1.0	--	21	
12/21/06	80.63	7.78	0.00	72.85	-0.37	--	3100	21	0.65	56	5.4	--	27	
06/28/07	80.63	9.09	0.00	71.54	-1.31	--	2800	46	0.96	44	2.6	--	65	
12/13/07	80.63	9.21	0.00	71.42	-0.12	--	9100	190	2.1	400	81	--	30	
06/09/08	80.63	9.30	0.00	71.33	-0.09	--	5400	23	ND<2.5	330	13	--	39	
12/30/08	80.63	8.23	0.00	72.40	1.07	--	5800	130	ND<2.5	270	58	--	22	

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-1									
05/06/96	--	--	--	--	--	--	--	4.13	5.21
11/05/96	--	--	--	--	--	--	--	--	3.12
05/15/97	--	--	--	--	--	--	--	--	3.92
11/12/97	--	--	--	--	--	--	--	--	4.16
05/04/98	--	--	--	--	--	--	--	--	3.84
11/11/98	--	--	--	--	--	--	--	--	2.85
05/20/99	ND	ND	--	--	ND	ND	ND	--	3.3
11/15/99	ND	ND	--	--	ND	ND	ND	--	--
05/22/00	130	ND	--	--	ND	ND	ND	--	--
11/22/00	--	--	--	--	ND	ND	ND	--	--
05/15/01	ND	ND	--	--	ND	ND	ND	--	--
11/23/01	ND<57	ND<1400	ND<2.9	ND<2.9	ND<2.9	ND<2.9	ND<2.9	--	--
05/24/02	ND<200	ND<1000	ND<4.0	ND<4.0	ND<4.0	ND<4.0	ND<4.0	--	--
11/29/02	ND<500	ND<2500	ND<10	ND<10	ND<10	ND<10	ND<10	--	--
05/15/03	ND<500	ND<2500	ND<10	ND<10	ND<10	ND<10	ND<10	--	--
11/04/03	ND<200	ND<1000	--	--	ND<4.0	ND<4.0	ND<4.0	--	--
05/24/04	ND<5.0	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
11/29/04	--	ND<50	--	--	--	--	--	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--

TRC

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-1 continued									
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-2									
08/19/95	--	--	--	--	--	--	--	2.77	--
05/15/97	--	--	--	--	--	--	--	--	3.01
11/12/97	--	--	--	--	--	--	--	--	3.27
05/04/98	--	--	--	--	--	--	--	--	3.63
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--
MW-3									
08/19/95	--	--	--	--	--	--	--	2.06	--
11/07/95	--	--	--	--	--	--	--	1.68	--
05/06/96	--	--	--	--	--	--	--	3.4	3.18
11/05/96	--	--	--	--	--	--	--	--	2.03
05/15/97	--	--	--	--	--	--	--	--	3.08
05/04/98	--	--	--	--	--	--	--	--	2.98
11/11/98	--	--	--	--	--	--	--	--	2.22
05/20/99	--	--	--	--	--	--	--	--	2.6
05/22/00	ND	ND	--	--	ND	ND	ND	--	--
11/22/00	--	--	--	--	ND	ND	ND	--	--
05/15/01	ND	ND	--	--	ND	ND	ND	--	--
11/23/01	79	ND<1200	ND<2.5	ND<2.5	ND<2.5	ND<2.5	ND<2.5	--	--
05/24/02	ND<100	ND<500	ND<2.0	ND<2.0	ND<2.0	ND<2.0	ND<2.0	--	--

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-3 continued									
11/29/02	ND<5000	ND<25000	ND<100	ND<100	ND<100	ND<100	ND<100	--	--
05/15/03	ND<1000	ND<5000	ND<20	ND<20	ND<20	ND<20	ND<20	--	--
11/04/03	ND<4000	ND<20000	--	--	ND<80	ND<80	ND<80	--	--
05/24/04	190	ND<1000	ND<10	ND<10	ND<20	ND<10	ND<10	--	--
11/29/04	--	ND<500	--	--	--	--	--	--	--
06/24/05	--	ND<10000	--	--	--	--	--	--	--
12/15/05	ND<500	ND<12000	ND<25	ND<25	ND<25	ND<25	ND<25	--	--
06/14/06	--	ND<1200	--	--	--	--	--	--	--
12/21/06	110	ND<1200	ND<2.5	ND<2.5	ND<2.5	ND<2.5	ND<2.5	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<500	--	--	--	--	--	--	--
06/09/08	--	ND<1200	--	--	--	--	--	--	--
MW-4									
08/19/95	--	--	--	--	--	--	--	2.19	--
11/07/95	--	--	--	--	--	--	--	8.43	--
05/06/96	--	--	--	--	--	--	--	5.97	3.75
11/05/96	--	--	--	--	--	--	--	--	2.11
05/15/97	--	--	--	--	--	--	--	--	3.24
11/12/97	--	--	--	--	--	--	--	--	3.11
05/04/98	--	--	--	--	--	--	--	--	3.73
11/11/98	--	--	--	--	--	--	--	--	4.33
05/20/99	--	--	--	--	--	--	--	--	3.9
05/24/02	ND<100	ND<500	ND<2.0	ND<2.0	ND<2.0	ND<2.0	ND<2.0	--	--
11/29/02	ND<100	ND<500	ND<2.0	ND<2.0	ND<2.0	ND<2.0	ND<2.0	--	--
11/04/03	--	ND<500	--	--	--	--	--	--	--

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-4 continued									
05/24/04	--	ND<50	--	--	--	--	--	--	--
11/29/04	ND<5.0	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-5									
08/19/95	--	--	--	--	--	--	--	2.09	--
11/07/95	--	--	--	--	--	--	--	1.79	--
05/06/96	--	--	--	--	--	--	--	1.8	2.91
11/05/96	--	--	--	--	--	--	--	--	1.85
05/15/97	--	--	--	--	--	--	--	--	2.1
11/12/97	--	--	--	--	--	--	--	--	1.98
05/04/98	--	--	--	--	--	--	--	--	1.69
05/22/00	ND	ND	--	--	ND	ND	ND	--	--
06/24/05	--	ND<50000	--	--	--	--	--	--	--
12/15/05	ND<500	ND<12000	ND<25	ND<25	ND<25	ND<25	ND<25	--	--
06/14/06	--	ND<6200	--	--	--	--	--	--	--
12/21/06	ND<500	ND<12000	ND<25	ND<25	ND<25	ND<25	ND<25	--	--
MW-6									
05/15/97	--	--	--	--	--	--	--	--	2.9

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-6 continued									
05/04/98	--	--	--	--	--	--	--	--	3.57
11/04/03	ND<100	ND<500	--	--	ND<2.0	ND<2.0	ND<2.0	--	--
05/24/04	ND<5.0	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
11/29/04	--	ND<50	--	--	--	--	--	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-7									
05/15/97	--	--	--	--	--	--	--	--	2.21
05/04/98	--	--	--	--	--	--	--	--	3.09
11/04/03	--	ND<500	--	--	--	--	--	--	--
05/24/04	ND<5.0	ND<50	ND<0.5	ND<0.5	ND<1.0	ND<0.5	ND<0.5	--	--
11/29/04	--	ND<50	--	--	--	--	--	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--

TRC

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-7 continued									
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-8									
05/15/97	--	--	--	--	--	--	--	--	2.88
05/20/99	ND	ND	--	--	ND	ND	ND	--	3.55
11/15/99	ND	ND	--	--	ND	ND	ND	--	--
11/04/03	ND<200	ND<1000	--	--	ND<4.0	ND<4.0	ND<4.0	--	--
05/24/04	ND<25	ND<250	ND<2.5	ND<2.5	ND<5.0	ND<2.5	ND<2.5	--	--
11/29/04	ND<100	ND<1000	ND<10	ND<10	ND<20	ND<10	ND<10	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	0.95	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	13	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-9									
05/06/96	--	--	--	--	--	--	--	3.25	4.23
11/05/96	--	--	--	--	--	--	--	--	2.98
05/15/97	--	--	--	--	--	--	--	--	3.04
11/12/97	--	--	--	--	--	--	--	--	4.02
05/04/98	--	--	--	--	--	--	--	--	3.41
11/11/98	--	--	--	--	--	--	--	--	5.19
05/20/99	--	--	--	--	--	--	--	--	4.46
05/24/04	29	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-9 continued									
11/29/04	23	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	11	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-10									
05/15/97	--	--	--	--	--	--	--	--	1.61
05/04/98	--	--	--	--	--	--	--	--	2.85
11/04/03	--	ND<500	--	--	--	--	--	--	--
05/24/04	ND<5.0	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
11/29/04	6.1	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	--	ND<250	--	--	--	--	--	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	--	ND<250	--	--	--	--	--	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-11									
05/15/97	--	--	--	--	--	--	--	--	1.68

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-11 continued									
05/04/98	--	--	--	--	--	--	--	--	2.94
05/20/99	--	--	--	--	--	--	--	--	3.22
11/04/03	--	ND<500	--	--	--	--	--	--	--
05/24/04	--	ND<50	--	--	--	--	--	--	--
11/29/04	--	ND<50	--	--	--	--	--	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	--	ND<250	--	--	--	--	--	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--
12/30/08	--	ND<250	--	--	--	--	--	--	--
MW-12									
05/15/97	--	--	--	--	--	--	--	--	2.10
05/04/98	--	--	--	--	--	--	--	--	3.41
11/04/03	ND<100	ND<500	--	--	ND<2.0	ND<2.0	ND<2.0	--	--
05/24/04	ND<5.0	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
11/29/04	ND<5.0	ND<50	ND<0.50	ND<0.50	ND<1.0	ND<0.50	ND<0.50	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	--	ND<250	--	--	--	--	--	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	--	ND<250	--	--	--	--	--	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<250	--	--	--	--	--	--	--
06/09/08	--	ND<250	--	--	--	--	--	--	--

Table 2 a
ADDITIONAL HISTORIC ANALYTICAL RESULTS
76 Station 0746

Date Sampled	TBA (µg/l)	Ethanol (8260B) (µg/l)	Ethylene-dibromide (EDB) (µg/l)	1,2-DCA (EDC) (µg/l)	DIPE (µg/l)	ETBE (µg/l)	TAME (µg/l)	Post-purge Dissolved Oxygen (mg/l)	Pre-purge Dissolved Oxygen (mg/l)
MW-12 continued									
12/30/08	--	ND<250	--	--	--	--	--	--	--
RW-1									
11/07/95	--	--	--	--	--	--	--	2.13	--
11/04/03	ND<2000	ND<10000	--	--	ND<40	ND<40	ND<40	--	--
05/24/04	ND<50	ND<500	ND<5.0	ND<5.0	ND<10	ND<5.0	ND<5.0	--	--
11/29/04	38	ND<100	ND<1.0	ND<1.0	ND<2.0	ND<1.0	1.3	--	--
06/24/05	--	ND<1000	--	--	--	--	--	--	--
12/15/05	ND<10	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/14/06	--	ND<250	--	--	--	--	--	--	--
12/21/06	34	ND<250	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<0.50	--	--
06/28/07	--	ND<250	--	--	--	--	--	--	--
12/13/07	--	ND<500	--	--	--	--	--	--	--
06/09/08	--	ND<1200	--	--	--	--	--	--	--
12/30/08	--	ND<1200	--	--	--	--	--	--	--

Table 3
LIQUID PHASE HYDROCARBON RECOVERY DATA
76 Station 0746

DATE	MW-5	RW-1
11/11/98	0 00	0 00
02/22/99	0 04	0 00
04/02/99	0.07	0 00
05/04/99	0 00	0 00
05/20/99	0 00	0 00
06/29/99	0 00	0 00
0729/99	0 00	0.00
08/24/99	0 00	0 00
09/27/99	0 00	0 00
10/28/99	0 00	0 00
11/15/99	0 00	0 00
12/20/99	0.00	0 00
01/20/00	0.00	0 00
02/26/00	0 00	0 00
03/31/00	0.00	0 00
04/13/00	0 00	0 00
05/22/00	0 00	0.00
11/22/00	0 02	0 00
02/14/01	0 06	0.00
03/28/01	0 00	0 00
04/28/01	0 00	0 00
05/15/01	0 00	0 00
06/29/01	0.00	0 00
07/17/01	0.00	0 00
08/30/01	0.00	0 00
09/24/01	0 00	0.00
10/15/01	0 03	0 00
11/23/01	0 00	0 00
12/10/01	0 00	0 00
01/14/02	0 00	0 00
02/22/02	0.00	0 00
03/11/02	0.00	0 00
04/15/02	0.00	0 00
05/24/02	0 04	0 00
06/17/02	0 04	0.00
07/15/02	0 02	0.00
08/19/02	0 05	0 00
09/05/02	0 03	0 00
10/07/02	0 02	0 00
11/29/02	0 02	0 00
12/12/02	0 01	0 00
01/06/03	0.01	0 00
02/12/03	0.02	0 00
03/13/03	0 02	0 00
04/07/03	0 01	0.00
05/15/03	0 03	0.00
06/12/03	0 02	0.00
07/07/03	0 01	0 00
08/14/03	0 02	0 00
09/12/03	0 02	0 00
10/15/03	0 09	0 00
11/21/03	0.13	0 00
12/18/03	0 02	0 00
01/07/04	0 01	0 00

Table 3
LIQUID PHASE HYDROCARBON RECOVERY DATA
76 Station 0746

DATE	MW-5	RW-1
02/09/04	0.01	0.01
03/24/04	0.03	0.00
04/16/04	0.00	0.00
05/24/04	0.05	0.00
06/08/04	0.05	0.00
07/02/04	0.04	0.00
08/20/04	0.08	0.00
09/17/04	0.05	0.00
10/22/04	0.02	0.00
11/29/04	0.04	0.00
12/21/04	0.01	0.00
01/24/05	0.03	0.00
02/18/05	0.02	0.00
03/18/05	0.02	0.00
04/14/05	0.01	0.00
05/17/05	0.01	0.00
06/24/05	0.00	0.00
07/14/05	0.02	0.00
08/05/05	0.05	0.00
09/16/05	0.05	0.00
10/21/05	0.00	0.00
11/22/05	0.00	0.00
01/19/06	0.00	0.00
02/15/06	0.00	0.00
03/24/06	0.00	0.00
04/27/06	0.00	0.00
05/25/06	0.00	0.00
06/14/06	0.00	0.00
07/03/06	0.00	0.00
08/10/06	0.00	0.00
09/15/06	0.02	0.00
10/27/06	0.01	0.00
11/22/06	0.02	0.00
12/21/06	0.00	0.00
02/05/07	0.06	0.00
02/20/07	0.00	0.00
03/28/07	0.00	0.00
04/30/07	0.00	0.00
05/23/07	0.05	0.00
06/28/07	0.05	0.00
09/12/07	0.04	0.00
12/13/07	0.02	0.00
01/29/08	0.01	0.00
02/28/08	0.02	0.00
03/21/08	0.00	0.00
04/11/08	0.06	0.00
05/21/08	0.04	0.00
06/09/08	0.02	0.00
07/18/08	0.03	0.00
08/15/08	0.02	0.00
09/24/08	0.05	0.00
10/22/08	0.04	0.00
11/26/08	0.03	0.00
12/30/08	0.02	0.00
Total LPH Removed (gallons):	**2.06**	**0.01**

LPH removed for 2" casing well = (feet of product)(0.17 gallon/foot)
4" casing well = (feet of product)(0.67 gallon/foot)
6" casing well = (feet of product)(1.5 gallon/foot)

FIGURES

0 1/4 1/2 3/4 1 MILE

SCALE 1: 24,000

N

SOURCE:

United States Geological Survey
7.5 Minute Topographic Map:
Placerville Quadrangle

TRC

PROJECT: 154771

FACILITY:

76 STATION 0746
3943 BROADWAY
OAKLAND, CALIFORNIA

VICINITY MAP

FIGURE 1

PS=1:1 L:\OMS VICINITY MAPS\0746VM.DWG Nov 15, 2007 - 10:44am cwong

LEGEND

MW-12 ⊕ Monitoring Well with Groundwater Elevation (feet)

RW-1 ⊕ Recovery Well

72.00 — Groundwater Elevation Contour

General Direction of Groundwater Flow



NOTES:

Contour lines are interpretive and based on fluid levels measured in monitoring wells. Elevations are in feet above mean sea level. NA = not analyzed, measured, or collected. NS = not surveyed.

TRC

PROJECT: 154771

FACILITY:
76 STATION 0746
3943 BROADWAY
OAKLAND, CALIFORNIA

GROUNDWATER ELEVATION CONTOUR MAP
December 30, 2008

FIGURE 2

LEGEND

MW-12 ⊕ Monitoring Well with Dissolved-Phase TPH-G (GC/MS) Concentration (µg/l) or LPH Thickness (feet)

RW-1 ⊕ Recovery Well

—1,000— Dissolved-Phase TPH-G (GC/MS) Contour (µg/l)



NOTES:

Contour lines are interpretive and based on laboratory analysis results of groundwater samples.
TPH-G (GC/MS) = total petroleum hydrocarbons with gasoline distinction utilizing EPA Method 8260B.
µg/l = micrograms per liter. LPH = liquid-phase hydrocarbons. ND = not detected at limit indicated on official laboratory report. ( ) = representative historical value.

TRC

PROJECT: 154771

FACILITY:
76 STATION 0746
3943 BROADWAY
OAKLAND, CALIFORNIA

DISSOLVED-PHASE TPH-G (GC/MS) CONCENTRATION MAP
December 30, 2008

FIGURE 3

MS=1:50 0746-003 L:\Graphics\QMS NORTH-SOUTH\x-0000\0746+\0746QMS(NEW).DWG Jan 15, 2009 - 1:45pm aakers

LEGEND

MW-12 ⊕ Monitoring Well with Dissolved-Phase Benzene Concentration (µg/l) or LPH Thickness (feet)

RW-1 ⊕ Recovery Well

100 Dissolved-Phase Benzene Contour (µg/l)



NOTES:

Contour lines are interpretive and based on laboratory analysis results of groundwater samples.
µg/l = micrograms per liter. LPH = liquid-phase hydrocarbons. ND = not detected at limit indicated on official laboratory report. ( ) = representative historical value.

TRC

PROJECT: 154771

FACILITY:
76 STATION 0746
3943 BROADWAY
OAKLAND, CALIFORNIA

DISSOLVED-PHASE BENZENE CONCENTRATION MAP
December 30, 2008

FIGURE 4

LEGEND

MW-12 ⊕ Monitoring Well with Dissolved-Phase MTBE Concentration (µg/l) or LPH Thickness (feet)

RW-1 ⊕ Recovery Well

10 Dissolved-Phase MTBE Contour (µg/l)



SCALE (FEET)

0 50

NOTES:

Contour lines are interpretive and based on laboratory analysis results of groundwater samples. MTBE = methyl tertiary butyl ether. µg/l = micrograms per liter. LPH = liquid-phase hydrocarbons. ND = not detected at limit indicated on official laboratory report. ( ) = representative historical value. Results obtained using EPA Method 8260B.

TRC

PROJECT: 154771

FACILITY:
76 STATION 0746
3943 BROADWAY
OAKLAND, CALIFORNIA

DISSOLVED-PHASE MTBE CONCENTRATION MAP
December 30, 2008

FIGURE 5

GRAPHS

Groundwater Elevations vs. Time
76 Station 0746



Elevations may have been corrected for apparent changes due to resurvey

Groundwater Elevations vs. Time
76 Station 0746



Elevations may have been corrected for apparent changes due to resurvey

Groundwater Elevations vs. Time
76 Station 0746



Elevations may have been corrected for apparent changes due to resurvey

Groundwater Elevations vs. Time
76 Station 0746



Elevations may have been corrected for apparent changes due to resurvey

Benzene Concentrations vs Time
76 Station 0746

















Benzene Concentrations vs Time
76 Station 0746











GENERAL FIELD PROCEDURES

Groundwater Monitoring and Sampling Assignments

For each site, TRC technicians are provided with a Technical Service Request (TSR) that specifies activities required to complete the groundwater monitoring and sampling assignment for the site. TSRs are based on client directives, instructions from the primary environmental consultant for the site, regulatory requirements, and TRC's previous experience with the site.

Fluid Level Measurements

Initial site activities include determination of well locations based on a site map provided with the TSR. Well boxes are opened and caps are removed. Indications of well or well box damage or of pressure buildup in the well are noted.

Fluid levels in each well are measured using a coated cloth tape equipped with an electronic interface probe, which distinguishes between liquid phase hydrocarbon (LPH) and water. The depth to LPH (if it is present), to water, and to the bottom of the well are measured from the top of the well casing (surveyors mark or notch if present) to the nearest 0.01 foot. Unless otherwise instructed, a well with less than 0.67 foot between the measured top of water and the measured bottom of the well casing is considered dry, and is not sampled. If the well contains 0.67 foot or more of water, an attempt is made to bail and/or sample as specified on the TSR.

Wells that are found to contain LPH are not purged or sampled. Instead, one casing volume of fluid is bailed from the well and the well is re-sealed. Bailed fluids are placed in a container separate from normal purge water, and properly disposed.

Purging and Groundwater Parameter Measurement

TSR instructions may specify that a well not be purged (no-purge sampling), be purged using low-flow methods, or be purged using conventional pump and/or bail methods. Conventional purging generally consists of pumping or bailing until a minimum of three casing volumes of water have been removed or until the well has been pumped dry. Pumping is generally accomplished using submersible electric or pneumatic diaphragm pumps.

During conventional purging, three groundwater parameters (temperature, pH, and conductivity) are measured after removal of each casing volume. Stabilization of these parameters, to within 10 percent, confirm that sufficient purging has been completed. In some cases, the TSR indicates that other parameters are also to be measured during purging. TRC commonly measures dissolved oxygen (DO), oxidation-reduction potential (ORP), and/or turbidity. Instruments used for groundwater parameter measurements are calibrated daily according to manufacturer's instructions.

Low-flow purging utilizes a bladder or peristaltic pump to remove water from the well at a low rate. Groundwater parameters specified by the TSR are measured continuously until they become stable in general accordance with EPA guidelines.

Purge water is generally collected in labeled drums for disposal. Drums may be left on site for disposal by others, or transported to a collection location for eventual transfer to a licensed treatment or recycling facility. In some cases, purge water may be collected directly from the site by a licensed vacuum truck company, or may be treated on site by an active remediation system, if so directed.

Groundwater Sample Collection

After wells are purged, or not purged, according to TSR instructions, samples are collected for laboratory analysis. For wells that have been purged using conventional pump or bail methods, sampling is conducted after the well has recovered to 80 percent of its original volume or after two hours if the well does not recover to at least 80 percent. If there is insufficient recharge of water in the well after two hours, the well is not sampled.

Samples are collected by lowering a new, disposable, ½-inch to 4-inch polyethylene bottom-fill bailer to just below the water level in the well. The bailer is retrieved and the water sample is carefully transferred to containers specified for the laboratory analytical methods indicated by the TSR. Particular care is given to containers for volatile organic analysis (VOAs) which require filling to zero headspace and fitting with Teflon-sealed caps.

After filling, all containers are labeled with project number (or site number), well designation, sample date, sample time, and the sampler's initials, and placed in an insulated chest with ice. Samples remain chilled prior to and during transport to a state-certified laboratory for analysis. Sample container descriptions and requested analyses are entered onto a chain-of-custody form in order to provide instructions to the laboratory. The chain-of-custody form accompanies the samples during transportation to provide a continuous record of possession from the field to the laboratory. If a freight or overnight carrier transports the samples, the carrier is noted on the form.

For wells that have been purged using low-flow methods, sample containers are filled from the effluent stream of the bladder or peristaltic pump. In some cases, if so specified by the TSR, samples are taken from the sample ports of actively pumping remediation wells.

Sequence of Gauging, Purging and Sampling

The sequence in which monitoring activities are conducted is specified on the TSR. In general, wells are gauged beginning with the least affected well and ending with the well that has the highest concentration based on previous analytic results. After all gauging for the site is completed, wells are purged and/or sampled from the least-affected to the most-affected well.

Decontamination

In order to reduce the possibility of cross contamination between wells, strict isolation and decontamination procedures are observed. Portable pumps are not used in wells with LPH. Technicians wear nitrile gloves during all gauging, purging, and sampling activities. Gloves are changed between wells and more often if warranted. Any equipment that could come in contact with fluids are either dedicated a particular well, decontaminated prior to each use, or discarded after a single use. Decontamination consists of washing in a solution of Liqui-nox and water and rinsing twice. The final rinse is in deionized water.

Exceptions

Additional tasks or non-standard procedures, if any, that may be requested or required for a particular site, and noted on the site TSR, are documented in field notes on the following pages.

FIELD MONITORING DATA SHEET

Technician: Ricky H Job #/Task #: 154771/FA20 Date: 12/30/08

Site # 0746 Project Manager A Collins Page 1 of 1

Well #	TOC	Time Gauged	Total Depth	Depth to Water	Depth to Product	Product Thickness (feet)	Time Sampled	Misc. Well Notes
mw-11	X	1131	19.10	12.90	—	—	1356	2"
mw-12	X	0554	17.56	13.22	—	—	0736	2"
mw-10	X	0602	19.03	13.56	—	—	0800	2"
mw-7	X	0609	19.61	8.46	—	—	0836	2"
mw-6	X	0616	19.50	7.47	—	—	0912	2"
mw-4	X	0620	19.76	9.34	—	—	0932	2"
mw-8	X	0940	~~10~~ 21.20 RH	10.05	—	—	1026	2"
mw-2	—	—	—	—	—	—	N/S	Unable to locate
mw-9	X	0944	~~19.50~~ 21.33 RH	9.66	—	—	1030	2"
mw-1	X	0625	19.54	7.51	—	—	1238	2"
RW-1	X	0632	16.02	8.23	—	—	1225	6"
mw-3	—	—	—	—	—	—	N/S	Unable to locate
mw-5	X	0640	19.74	9.33	9.20	.13	NS	PRoduct

FIELD DATA COMPLETE X QA/QC X COC X WELL BOX CONDITION SHEETS X

MANIFEST DRUM INVENTORY X TRAFFIC CONTROL

TRC

GROUNDWATER SAMPLING FIELD NOTES

Technician: Ricky H.

Site: 0746 Project No.: 154771 Date: 12/30/08

Well No. mw-11 Purge Method: H.B

Depth to Water (feet): 12.90
Total Depth (feet) 19.10
Water Column (feet): 6.20
80% Recharge Depth(feet): 14.14

Depth to Product (feet): —
LPH & Water Recovered (gallons): —
Casing Diameter (Inches): 2"
1 Well Volume (gallons): 2

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F, C)	pH	D.O (mg/L)	ORP	Turbidity
1140			2	978.9	18.2	6.10			
	1153		4	1015	18.5	5.71			
			6						

Static at Time Sampled	Total Gallons Purged	Sample Time
17.85	4	1356

Comments: well went dry at 4 gallons. well did not recover in 45 mins, well did not recover 1x 2hrs.

Well No. mw-12 Purge Method: H.B

Depth to Water (feet): 13.22
Total Depth (feet) ~~19.03~~ 17.56
Water Column (feet): 4.34
80% Recharge Depth(feet): 14.09

Depth to Product (feet): —
LPH & Water Recovered (gallons): —
Casing Diameter (Inches): 2"
1 Well Volume (gallons): 1

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F, C)	pH	D.O (mg/L)	ORP	Turbidity
0726			1	853.7	17.8	7.74			
			2	840.6	19.2	7.06			
	0732		3	838.9	19.2	6.61			

Static at Time Sampled	Total Gallons Purged	Sample Time
14.09	3	0736

Comments:

TRC

GROUNDWATER SAMPLING FIELD NOTES

Technician: Ricky H.

Site: 6746 Project No.: 154771 Date: 12/30/08

Well No. mw-10 Purge Method: H.B.

Depth to Water (feet): 13.56 Depth to Product (feet): —

Total Depth (feet) 19.03 LPH & Water Recovered (gallons): —

Water Column (feet): 5.47 Casing Diameter (Inches): 2"

80% Recharge Depth(feet): 14.65 1 Well Volume (gallons): 1

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conduc-tivity (uS/cm)	Temperature (F , C)	pH	D.O. (mg/L)	ORP	Turbidity
0750			1	664	17.7	6.33			
			2	649.2	19.3	6.13			
	0755		3	645.1	19.7	6.06			

Static at Time Sampled	Total Gallons Purged	Sample Time
14.65	3	0800

Comments:

Well No. mw-7 Purge Method: Sub

Depth to Water (feet): 8.46 Depth to Product (feet): —

Total Depth (feet) 19.61 LPH & Water Recovered (gallons): —

Water Column (feet): 11.15 Casing Diameter (Inches): 2"

80% Recharge Depth(feet): 10.69 1 Well Volume (gallons): 2

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conduc-tivity (uS/cm)	Temperature (F , C)	pH	D.O. (mg/L)	ORP	Turbidity
0825			2	522.6	16.4	6.45			
			4	514.9	19.1	6.26			
	0831		6	510.9	20.0	6.16			

Static at Time Sampled	Total Gallons Purged	Sample Time
9.22	6	0836

Comments:

TRC

GROUNDWATER SAMPLING FIELD NOTES

Technician: Ricky H

Site: 0716 Project No.: 154771 Date: 12/30/08

Well No. mw-6 Purge Method: ~~SUB~~ H.B

Depth to Water (feet): 7.47 Depth to Product (feet): —

Total Depth (feet) 19.50 LPH & Water Recovered (gallons): —

Water Column (feet): 12.03 Casing Diameter (Inches): 2"

80% Recharge Depth(feet): 9.88 1 Well Volume (gallons): 3

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F ©)	pH	D.O. (mg/L)	ORP	Turbidity
0854			3	743.9	17.7	6.08			
			6	724.3	19.5	5.90			
	0904		9	712.3	20.2	5.85			

Static at Time Sampled	Total Gallons Purged	Sample Time
9.81	9	0912

Comments:

Well No. mw-4 Purge Method: H.B

Depth to Water (feet): 9.34 Depth to Product (feet): —

Total Depth (feet) 19.76 LPH & Water Recovered (gallons): —

Water Column (feet): 10.42 Casing Diameter (Inches): 2"

80% Recharge Depth(feet): 11.42 1 Well Volume (gallons): 2

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F ©)	pH	D.O. (mg/L)	ORP	Turbidity
0919			2	1513	18.6	5.91			
			4	1484	20.1	5.75			
	0927		6	1473	20.6	5.72			

Static at Time Sampled	Total Gallons Purged	Sample Time
11.01	~~0932~~ 6	0932

Comments:

TRC

GROUNDWATER SAMPLING FIELD NOTES

Technician: Ricky H.

Site: 0746 Project No.: 134771 Date: 12/30/08

Well No. mw-8 Purge Method: H.B

Depth to Water (feet): 10.05 Depth to Product (feet): —

Total Depth (feet) 21.20 LPH & Water Recovered (gallons): —

Water Column (feet): 11.15 Casing Diameter (Inches): 2"

80% Recharge Depth(feet): 12.28 1 Well Volume (gallons): 2

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F, C)	pH	D.O (mg/L)	ORP	Turbidity
1013			2	810.8	18.9	6.06			
			4	810.1	19.9	5.90			
	1021		6	808.0	20.2	5.81			

Static at Time Sampled	Total Gallons Purged	Sample Time
11.58	6	1026

Comments:

Well No. mw-9 Purge Method: Sub

Depth to Water (feet): 9.66 Depth to Product (feet): —

Total Depth (feet) 21.83 LPH & Water Recovered (gallons): —

Water Column (feet): 12.17 Casing Diameter (Inches): 2"

80% Recharge Depth(feet): 12.09 1 Well Volume (gallons): 3

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F, C)	pH	D.O (mg/L)	ORP	Turbidity
1003			3	437.7	16.9	6.90			
			6	651.9	18.5	6.38			
	1009		9	627.5	19.4	6.13			

Static at Time Sampled	Total Gallons Purged	Sample Time
9.90	9	1030

Comments:

TRC

GROUNDWATER SAMPLING FIELD NOTES

Technician: Ricky H.

Site: 0716 Project No.: 154771 Date: 12/30/05

Well No. MW-1 Purge Method: ~~Sub~~ 2H H.B

Depth to Water (feet): 7.51 Depth to Product (feet): —

Total Depth (feet) 19.54 LPH & Water Recovered (gallons): —

Water Column (feet): 12.03 Casing Diameter (Inches): 2"

80% Recharge Depth(feet): 9.92 1 Well Volume (gallons): 3

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F, C)	pH	D.O. (mg/L)	ORP	Turbidity
1100	~~1107~~		3	616.3	19.4	6.31			
	~~1107~~		6	600.0	19.8	6.04			
	1107		9	601.6	19.9	5.84			

Static at Time Sampled	Total Gallons Purged	Sample Time
7.51	9	1238

Comments:

Well No. RW-1 Purge Method: Sub

Depth to Water (feet): 8.23 Depth to Product (feet): —

Total Depth (feet) 16.02 LPH & Water Recovered (gallons): —

Water Column (feet): 7.79 Casing Diameter (Inches): 6"

80% Recharge Depth(feet): 9.79 1 Well Volume (gallons): 12

Time Start	Time Stop	Depth to Water (feet)	Volume Purged (gallons)	Conductivity (uS/cm)	Temperature (F, C)	pH	D.O. (mg/L)	ORP	Turbidity
1052	1056		12	988.7	20.0	6.09			
			24						
			36						

Static at Time Sampled	Total Gallons Purged	Sample Time
9.69	12	1225

Comments: well went dry at 12 gallons did not recover in 45mins.

TRC

MANUAL PUMP/BAIL OUT SHEET

Site # : 0716 Project #: 154771 Date: 12/30/08

Technician: Ricky H. Page #: _____ of _____

Monitoring Data Before Pump/Bail Out

Well Number MW-5
Depth to Product 9.20
Depth to Water 9.33
Total Depth of Well 19.74
Feet of Total Fluid in Well ~~10.74~~ 10.54
Thickness of Product (ft.) ~~0~~ 0.13
Well Diameter (in.) 2"
One Well Volume (gal.) 2

Pump/Bail One Well Volume

Water Recovered (gal.) 1.87
Product Recovered (gal.) .13 0.02
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6 CASING)
Time Required for Purge 5min 3
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft.)
Well Diameter (in.)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6 CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft.)
Well Diameter (in.)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6 CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft.)
Well Diameter (in.)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge
Comments:

Fluids from all of todays Manual Pump/Bail Outs were pumped into:

1) Vac Truck ☐ 2) Properly Labeled Drums ☐ 3) Other ☐ _____

TRC

STATEMENT OF NON-COMPLETION OF JOB

DATE OF EVENT: 12/30/08 STATION NUMBER: 0746

NAME OF TECH: Ricky H CALLED GORDON: _____

CALLED PM: X NAME OF PM CALLED: A. Collins

WELL NUMBER: mw-2 STATEMENT FROM PM _____ OR TECH X

Cover with Debris

WELL NUMBER: mw-3 STATEMENT FROM PM _____ OR TECH X

Cover with Debris

WELL NUMBER: mw-5 STATEMENT FROM PM _____ OR TECH X

Product in well

WELL NUMBER: _____ STATEMENT FROM PM _____ OR TECH _____

PAGE _____

FIELD MONITORING DATA SHEET

Technician: JOE Job #/Task #: 154771 / FA20 Date: 07-18-08

Site # 0746 Project Manager A. Collins Page 1 of 1

Well #	TOC	Time Gauged	Total Depth	Depth to Water	Depth to Product	Product Thickness (feet)	Time Sampled	Misc. Well Notes
MW-5	X	0936	19.75	10.07	9.88	.19	NS	2" Skimmer EMPTY
RW-1	X	1006	16.06	9.27	—	—	NS	6"

FIELD DATA COMPLETE ✓ QA/QC ✓ COC WELL BOX CONDITION SHEETS ✓

MANIFEST DRUM INVENTORY TRAFFIC CONTROL

TRC

MANUAL PUMP/BAIL OUT SHEET

Site # : 0746 **Project #:** 154771 **Date:** 07-18-08

Technician: JOE L. **Page #:** 1 **of** 1

Monitoring Data Before Pump/Bail Out

Well Number MW-5
Depth to Product 9.88
Depth to Water 10.07
Total Depth of Well 19.75
Feet of Total Fluid in Well 9.87
Thickness of Product (ft) .19
Well Diameter (in) 2"
One Well Volume (gal.) 2

Pump/Bail One Well Volume

Water Recovered (gal.) 1.97
Product Recovered (gal.) .03
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6 CASING)
Time Required for Purge 3 MINS.
Comments: Well had Sheen after Bail out

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft)
Well Diameter (in)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6 CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft)
Well Diameter (in)
One Well Volume (gal)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft)
Well Diameter (in)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge
Comments:

Fluids from all of todays Manual Pump/Bail Outs were pumped into:

1) Vac Truck ☐ 2) Properly Labeled Drums ☐ 3) Other ☐ _____

TRC

FIELD MONITORING DATA SHEET

Technician: Andrew Villines Job #/Task #: 154771 Date: 08/15/08

Site # 0746 Project Manager A. Collins Page 1 of 1

Well #	TOC	Time Gauged	Total Depth	Depth to Water	Depth to Product	Product Thickness (feet)	Time Sampled	Misc. Well Notes
RW-1	✓	0854	16.02	9.29	---	---	NS	6"
MW-5	✓	0900	19.75	10.04	9.90	0.14	NS	2" skimmer in well

FIELD DATA COMPLETE	QA/QC	COC	WELL BOX CONDITION SHEETS
MANIFEST	DRUM INVENTORY	TRAFFIC CONTROL	

TRC

MANUAL PUMP/BAIL OUT SHEET

Site # : 0746 **Project #:** 154771 **Date:** 08/15/09

Technician: Andrew Vanders **Page #:** 1 **of** 1

Monitoring Data Before Pump/Bail Out

Well Number	MW-5
Depth to Product	9.90
Depth to Water	10.04
Total Depth of Well	19.75
Feet of Total Fluid in Well	9.85
Thickness of Product (ft)	0.14
Well Diameter (in)	2
One Well Volume (gal.)	2

Pump/Bail One Well Volume

Water Recovered (gal.)	0.02
Product Recovered (gal.)	1.98

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6' CASING)

Time Required for Purge	3 min.
Comments:	

Monitoring Data Before Pump/Bail Out

Well Number	
Depth to Product	
Depth to Water	
Total Depth of Well	
Feet of Total Fluid in Well	
Thickness of Product (ft)	
Well Diameter (in)	
One Well Volume (gal.)	

Pump/Bail One Well Volume

Water Recovered (gal.)	
Product Recovered (gal.)	

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6' CASING)

Time Required for Purge	
Comments:	

Monitoring Data Before Pump/Bail Out

Well Number	
Depth to Product	
Depth to Water	
Total Depth of Well	
Feet of Total Fluid in Well	
Thickness of Product (ft)	
Well Diameter (in)	
One Well Volume (gal.)	

Pump/Bail One Well Volume

Water Recovered (gal.)	
Product Recovered (gal.)	

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)

Time Required for Purge	
Comments:	

Monitoring Data Before Pump/Bail Out

Well Number	
Depth to Product	
Depth to Water	
Total Depth of Well	
Feet of Total Fluid in Well	
Thickness of Product (ft.)	
Well Diameter (in.)	
One Well Volume (gal.)	

Pump/Bail One Well Volume

Water Recovered (gal.)	
Product Recovered (gal.)	

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)

Time Required for Purge	
Comments:	

Fluids from all of todays Manual Pump/Bail Outs were pumped into:

1) Vac Truck ☐ 2) Properly Labeled Drums ☐ 3) Other ☐ _____

TRC

FIELD MONITORING DATA SHEET

Technician: Bailie Job #/Task #: 154771 FA20 Date: 9-24-08

Site # 0746 Project Manager A Collins Page 1 of 1

Well #	TOC	Time Gauged	Total Depth	Depth to Water	Depth to Product	Product Thickness (feet)	Time Sampled	Misc. Well Notes
RW-1	✓	1146	16.00	9.40	←	—	N/S	6"
MW-5	✓	1204	19.75	10.30	10.00	0.30	N/S	2" skimmer in well

FIELD DATA COMPLETE	QA/QC	COC	WELL BOX CONDITION SHEETS
MANIFEST	DRUM INVENTORY	TRAFFIC CONTROL	

TRC

MANUAL PUMP/BAIL OUT SHEET

Site # : 0746 Project #: 15471 Date: 9-24-08

Technician: BAselco Page #: 1 of 1

Monitoring Data Before Pump/Bail Out

Well Number MW-5
Depth to Product 10.00
Depth to Water 10.30
Total Depth of Well 19.75
Feet of Total Fluid in Well 9.75
Thickness of Product (ft) 0.30
Well Diameter (in.) 2
One Well Volume (gal) 2

Pump/Bail One Well Volume

Water Recovered (gal.) 1.95
Product Recovered (gal.) 0.05
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge 6 Min.
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft)
Well Diameter (in.)
One Well Volume (gal)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft)
Well Diameter (in.)
One Well Volume (gal)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft.)
Well Diameter (in)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge
Comments:

Fluids from all of todays Manual Pump/Bail Outs were pumped into:

1) Vac Truck ☐ 2) Properly Labeled Drums ☐ 3) Other ☐ _____

TRC

FIELD MONITORING DATA SHEET

Technician: Andrew Villwock Job #/Task #: 154771 / ~~FB20~~ AV FB20 Date: 10/22/08

Site # 0746 Project Manager A. Collins Page 1 of 1

Well #	TOC	Time Gauged	Total Depth	Depth to Water	Depth to Product	Product Thickness (feet)	Time Sampled	Misc. Well Notes
RW-1	✓	1042	16.07	9.41	—	—	N/S	6"
MW-3	✓	1041	19.72	10.28	10.02	0.26	N/S	2" Skimmer in well

FIELD DATA COMPLETE	QA/QC	COC	WELL BOX CONDITION SHEETS
MANIFEST	DRUM INVENTORY	TRAFFIC CONTROL	

TRC

MANUAL PUMP/BAIL OUT SHEET

Site # : 0746 **Project #:** 154771 **Date:** 10/22/08

Technician: Andrew Vidmar **Page #:** 1 **of** _____

Monitoring Data Before Pump/Bail Out

Well Number	MW-5
Depth to Product	10.02
Depth to Water	10.28
Total Depth of Well	19.72
Feet of Total Fluid in Well	9.70
Thickness of Product (ft)	0.26
Well Diameter (in)	2
One Well Volume (gal)	2

Pump/Bail One Well Volume

Water Recovered (gal.)	1.96
Product Recovered (gal.)	0.04

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)

Time Required for Purge	3 min.
Comments:	

Monitoring Data Before Pump/Bail Out

Well Number	
Depth to Product	
Depth to Water	
Total Depth of Well	
Feet of Total Fluid in Well	
Thickness of Product (ft.)	
Well Diameter (in.)	
One Well Volume (gal.)	

Pump/Bail One Well Volume

Water Recovered (gal.)	
Product Recovered (gal.)	

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)

Time Required for Purge	
Comments:	

Monitoring Data Before Pump/Bail Out

Well Number	
Depth to Product	
Depth to Water	
Total Depth of Well	
Feet of Total Fluid in Well	
Thickness of Product (ft)	
Well Diameter (in.)	
One Well Volume (gal.)	

Pump/Bail One Well Volume

Water Recovered (gal.)	
Product Recovered (gal.)	

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)

Time Required for Purge	
Comments:	

Monitoring Data Before Pump/Bail Out

Well Number	
Depth to Product	
Depth to Water	
Total Depth of Well	
Feet of Total Fluid in Well	
Thickness of Product (ft.)	
Well Diameter (in)	
One Well Volume (gal.)	

Pump/Bail One Well Volume

Water Recovered (gal.)	
Product Recovered (gal.)	

THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)

Time Required for Purge	
Comments:	

Fluids from all of todays Manual Pump/Bail Outs were pumped into:

1) Vac Truck ☐ 2) Properly Labeled Drums ☑ 3) Other ☐ _____

TRC

FIELD MONITORING DATA SHEET

Technician: JOE Job #/Task #: 154771/FA20 Date: 11-26-08

Site # 0746 Project Manager A. Collons Page 1 of 1

Well #	TOC	Time Gauged	Total Depth	Depth to Water	Depth to Product	Product Thickness (feet)	Time Sampled	Misc. Well Notes
RW-1	X	1005	16.13	9.99	—	—	NS	6"
MW-5	X	1008	19.72	9.96	10.16	0.2	NS	2"

FIELD DATA COMPLETE QA/QC COC WELL BOX CONDITION SHEETS

MANIFEST DRUM INVENTORY TRAFFIC CONTROL

TRC

MANUAL PUMP/BAIL OUT SHEET

Site # : 0746 Project #: 154771 Date: 11-26-08

Technician: JOE L. Page #: 1 of 1

Monitoring Data Before Pump/Bail Out

Well Number MW-5
Depth to Product 10.16
Depth to Water 9.96
Total Depth of Well 19.72
Feet of Total Fluid in Well 9.76
Thickness of Product (ft) 0.2
Well Diameter (in) 2"
One Well Volume (gal) 2

Pump/Bail One Well Volume

Water Recovered (gal.) ~~1.98~~ 1.97
Product Recovered (gal.) ~~0.02~~ 0.03
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge 4 min.
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft)
Well Diameter (in)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2 CASING) OR (1.5 FOR 6 CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft.)
Well Diameter (in)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1 5 FOR 6" CASING)
Time Required for Purge
Comments:

Monitoring Data Before Pump/Bail Out

Well Number
Depth to Product
Depth to Water
Total Depth of Well
Feet of Total Fluid in Well
Thickness of Product (ft.)
Well Diameter (in.)
One Well Volume (gal.)

Pump/Bail One Well Volume

Water Recovered (gal.)
Product Recovered (gal.)
THICKNESS OF PRODUCT x (0.67 FOR 4" CASING) OR (0.17 FOR 2" CASING) OR (1.5 FOR 6" CASING)
Time Required for Purge
Comments:

Fluids from all of todays Manual Pump/Bail Outs were pumped into:

1) Vac Truck ☐ 2) Properly Labeled Drums ☐ 3) Other ☐ _____

TRC

BC Laboratories, Inc.
Environmental Testing Laboratory Since 1949

Date of Report: 01/05/2009

Anju Farfan

TRC
21 Technology Drive
Irvine, CA 92618

RE.	0746
BC Work Order:	0817023
Invoice ID:	B055335

Enclosed are the results of analyses for samples received by the laboratory on 12/30/2008. If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Molly Meyers

Contact Person: Molly Meyers
Client Service Rep

Authorized Signature

TRC 21 Technology Drive Irvine, CA 92618	Project: 0746 Project Number: 4509118498 Project Manager: Anju Farfan	**Reported:** 01/05/2009 10:27

Laboratory / Client Sample Cross Reference

Laboratory	Client Sample Information				
0817023-01	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 13:56	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-11
	Sampling Point:	MW-11	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:
0817023-02	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 07:36	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-12
	Sampling Point:	MW-12	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:
0817023-03	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 08:00	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-10
	Sampling Point:	MW-10	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:
0817023-04	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 08:36	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-7
	Sampling Point:	MW-7	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Laboratory / Client Sample Cross Reference

Laboratory	Client Sample Information				
0817023-05	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 09:12	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-6
	Sampling Point:	MW-6	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:
0817023-06	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 09:32	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-4
	Sampling Point:	MW-4	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:
0817023-07	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 10:26	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-8
	Sampling Point:	MW-8	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:
0817023-08	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 10:30	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-9
	Sampling Point:	MW-9	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Laboratory / Client Sample Cross Reference

Laboratory	Client Sample Information				
0817023-09	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 12:38	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): MW-1
	Sampling Point:	MW-1	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:
0817023-10	**COC Number:**	---	**Receive Date:**	12/30/2008 20:30	Delivery Work Order:
	Project Number:	0746	**Sampling Date:**	12/30/2008 12:25	Global ID: T0600101471
	Sampling Location:	---	**Sample Depth:**	---	Location ID (FieldPoint): RW-1
	Sampling Point:	RW-1	**Sample Matrix:**	Water	Matrix: W
	Sampled By:	Ricky H. of TRCI			Sample QC Type (SACode): CS
					Cooler ID:

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-01 | **Client Sample Name:** 0746, MW-11, 12/30/2008 1:56:00PM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	101	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	97.2	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	100	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:22	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-02 | **Client Sample Name:** 0746, MW-12, 12/30/2008 7:36:00AM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	104	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	95.9	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	98.5	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:39	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-03 | **Client Sample Name:** 0746, MW-10, 12/30/2008 8:00:00AM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	104	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	97.1	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	97.9	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 20:57	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-04 | **Client Sample Name:** 0746, MW-7, 12/30/2008 8:36:00AM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	1.0	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	103	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	99.4	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	99.6	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:15	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-05 | **Client Sample Name:** 0746, MW-6, 12/30/2008 9:12:00AM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	106	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	101	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	98.6	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:32	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-06 | **Client Sample Name:** 0746, MW-4, 12/30/2008 9:32:00AM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	1.1	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	105	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	100	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	99.9	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 21:50	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-07 | **Client Sample Name:** 0746, MW-8, 12/30/2008 10:26:00AM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	2.9	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	106	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	96.2	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	98.3	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:08	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-08 | **Client Sample Name:** 0746, MW-9, 12/30/2008 10:30:00AM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	0.84	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	5.0	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	970	ug/L	50		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	108	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	98.3	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	106	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:25	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-09 | **Client Sample Name:** 0746, MW-1, 12/30/2008 12:38:00PM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944	ND	
Ethylbenzene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944	ND	
Methyl t-butyl ether	3.2	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944	ND	
Toluene	ND	ug/L	0.50		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944	ND	
Total Xylenes	ND	ug/L	1.0		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944	ND	
Ethanol	ND	ug/L	250		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944	ND	
Total Purgeable Petroleum Hydrocarbons	ND	ug/L	50		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944	ND	
1,2-Dichloroethane-d4 (Surrogate)	104	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944		
Toluene-d8 (Surrogate)	99.1	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944		
4-Bromofluorobenzene (Surrogate)	102	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 22:43	SDU	MS-V10	1	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

BCL Sample ID: 0817023-10 | **Client Sample Name:** 0746, RW-1, 12/30/2008 12:25:00PM, Ricky H.

Constituent	Result	Units	PQL	MDL	Method	Prep Date	Run Date/Time	Analyst	Instrument ID	Dilution	QC Batch ID	MB Bias	Lab Quals
Benzene	130	ug/L	2.5		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944	ND	A01
Ethylbenzene	270	ug/L	2.5		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944	ND	A01
Methyl t-butyl ether	22	ug/L	2.5		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944	ND	A01
Toluene	ND	ug/L	2.5		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944	ND	A01
Total Xylenes	58	ug/L	5.0		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944	ND	A01
Ethanol	ND	ug/L	1200		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944	ND	A01
Total Purgeable Petroleum Hydrocarbons	5800	ug/L	250		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944	ND	A01
1,2-Dichloroethane-d4 (Surrogate)	110	%	76 - 114 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944		
Toluene-d8 (Surrogate)	94.8	%	88 - 110 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944		
4-Bromofluorobenzene (Surrogate)	92.1	%	86 - 115 (LCL - UCL)		EPA-8260	12/30/08	12/31/08 23:01	SDU	MS-V10	5	BRL1944		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

Quality Control Report - Precision & Accuracy

Constituent	Batch ID	QC Sample Type	Source Sample ID	Source Result	Result	Spike Added	Units	RPD	Percent Recovery	Control Limits RPD	Control Limits Percent Recovery	Lab Quals
Benzene	BRL1944	Matrix Spike	0814857-44	0	25.420	25.000	ug/L		102		70 - 130	
		Matrix Spike Duplicate	0814857-44	0	26.880	25.000	ug/L	5.7	108	20	70 - 130	
Toluene	BRL1944	Matrix Spike	0814857-44	0	26.160	25.000	ug/L		105		70 - 130	
		Matrix Spike Duplicate	0814857-44	0	26.440	25.000	ug/L	0.9	106	20	70 - 130	
1,2-Dichloroethane-d4 (Surrogate)	BRL1944	Matrix Spike	0814857-44	ND	10.130	10.000	ug/L		101		76 - 114	
		Matrix Spike Duplicate	0814857-44	ND	10.420	10.000	ug/L		104		76 - 114	
Toluene-d8 (Surrogate)	BRL1944	Matrix Spike	0814857-44	ND	10.070	10.000	ug/L		101		88 - 110	
		Matrix Spike Duplicate	0814857-44	ND	9.9500	10.000	ug/L		99.5		88 - 110	
4-Bromofluorobenzene (Surrogate)	BRL1944	Matrix Spike	0814857-44	ND	10.090	10.000	ug/L		101		86 - 115	
		Matrix Spike Duplicate	0814857-44	ND	9.9000	10.000	ug/L		99.0		86 - 115	

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

Quality Control Report - Laboratory Control Sample

Constituent	Batch ID	QC Sample ID	QC Type	Result	Spike Level	PQL	Units	Percent Recovery	RPD	Control Limits Percent Recovery	Control Limits RPD	Lab Quals
Benzene	BRL1944	BRL1944-BS1	LCS	26.210	25.000	0.50	ug/L	105		70 - 130		
Toluene	BRL1944	BRL1944-BS1	LCS	26.610	25.000	0.50	ug/L	106		70 - 130		
1,2-Dichloroethane-d4 (Surrogate)	BRL1944	BRL1944-BS1	LCS	10.170	10.000		ug/L	102		76 - 114		
Toluene-d8 (Surrogate)	BRL1944	BRL1944-BS1	LCS	9.9200	10.000		ug/L	99.2		88 - 110		
4-Bromofluorobenzene (Surrogate)	BRL1944	BRL1944-BS1	LCS	10.040	10.000		ug/L	100		86 - 115		

TRC
21 Technology Drive
Irvine, CA 92618

Project: 0746
Project Number: 4509118498
Project Manager: Anju Farfan

Reported: 01/05/2009 10:27

Volatile Organic Analysis (EPA Method 8260)

Quality Control Report - Method Blank Analysis

Constituent	Batch ID	QC Sample ID	MB Result	Units	PQL	MDL	Lab Quals
Benzene	BRL1944	BRL1944-BLK1	ND	ug/L	0.50		
Ethylbenzene	BRL1944	BRL1944-BLK1	ND	ug/L	0.50		
Methyl t-butyl ether	BRL1944	BRL1944-BLK1	ND	ug/L	0.50		
Toluene	BRL1944	BRL1944-BLK1	ND	ug/L	0.50		
Total Xylenes	BRL1944	BRL1944-BLK1	ND	ug/L	1.0		
Ethanol	BRL1944	BRL1944-BLK1	ND	ug/L	250		
Total Purgeable Petroleum Hydrocarbons	BRL1944	BRL1944-BLK1	ND	ug/L	50		
1,2-Dichloroethane-d4 (Surrogate)	BRL1944	BRL1944-BLK1	105	%	76 - 114 (LCL - UCL)		
Toluene-d8 (Surrogate)	BRL1944	BRL1944-BLK1	96.5	%	88 - 110 (LCL - UCL)		
4-Bromofluorobenzene (Surrogate)	BRL1944	BRL1944-BLK1	98.9	%	86 - 115 (LCL - UCL)		

TRC 21 Technology Drive Irvine, CA 92618	Project: 0746 Project Number: 4509118498 Project Manager: Anju Farfan	**Reported:** 01/05/2009 10:27

Notes And Definitions

MDL	Method Detection Limit
ND	Analyte Not Detected at or above the reporting limit
PQL	Practical Quantitation Limit
RPD	Relative Percent Difference
A01	PQL's and MDL's are raised due to sample dilution.

BC LABORATORIES INC. **SAMPLE RECEIPT FORM** Rev. No. 12 06/24/08 Page 1 Of 1

Submission #: 08-17023

SHIPPING INFORMATION
Federal Express ☐ UPS ☐ Hand Delivery ☐
BC Lab Field Service ☑ Other ☐ (Specify)_____

SHIPPING CONTAINER
Ice Chest ☑ None ☐
Box ☐ Other ☐ (Specify)_____

Refrigerant: Ice ☑ Blue Ice ☐ None ☐ Other ☐ Comments:

Custody Seals Ice Chest ☐ Intact? Yes ☐ No ☐ Containers ☐ Intact? Yes ☐ No ☐ None ☑ Comments:

All samples received? Yes ☑ No ☐ All samples containers intact? Yes ☑ No ☐ Description(s) match COC? Yes ☑ No ☐

COC Received ☑ YES ☐ NO

Emissivity: 0.98 Container: VOA Thermometer ID: TH105

Temperature: A 3.0 °C / C 2.9 °C

Date/Time 2035 12-30-08

Analyst Init JDO

SAMPLE CONTAINERS	SAMPLE NUMBERS 1	2	3	4	5	6	7	8	9	10
QT GENERAL MINERAL/ GENERAL PHYSICAL										
PT PE UNPRESERVED										
QT INORGANIC CHEMICAL METALS										
PT INORGANIC CHEMICAL METALS										
PT CYANIDE										
PT NITROGEN FORMS										
PT TOTAL SULFIDE										
2oz. NITRATE / NITRITE										
PT TOTAL ORGANIC CARBON										
PT TOX										
PT CHEMICAL OXYGEN DEMAND										
PtA PHENOLICS										
40ml VOA VIAL TRAVEL BLANK										
40ml VOA VIAL	A (3)	A (3)	A (3)	A (3)	A (3)	A (3)	A (3)	A (3)	A (3)	A (3)
QT EPA 413.1, 413.2, 418.1										
PT ODOR										
RADIOLOGICAL										
BACTERIOLOGICAL										
40 ml VOA VIAL- 504										
QT EPA 508/608/8080										
QT EPA 515.1/8150										
QT EPA 525										
QT EPA 525 TRAVEL BLANK										
100ml EPA 547										
100ml EPA 531.1										
QT EPA 548										
QT EPA 549										
QT EPA 632										
QT EPA 8015M										
QT AMBER										
8 OZ. JAR										
32 OZ. JAR										
SOIL SLEEVE										
PCB VIAL										
PLASTIC BAG										
FERROUS IRON										
ENCORE										

Comments:_____

Sample Numbering Completed By: _____ Date/Time: 12-30-08

A = Actual / C = Corrected

[H:\DOCS\WP80\LAB_DOCS\FORMS\SAMREC2.WPD]

2139

32

BC LABORATORIES, INC.

4100 Atlas Court Bakersfield, CA 93308
(661) 327-4911 FAX (661) 327-1918

CHAIN OF CUSTODY

08-17023

Analysis Requested

Bill to: Conoco Phillips/ TRC	**Consultant Firm: TRC**
Address: 3943 Broadway	21 Technology Drive Irvine, CA 92618-2302 Attn: Anju Farfan
City: Oakland	**4-digit site#:** 0716
	Workorder # 01085-4509118498
State: CA **Zip:**	**Project #:** 154771
Conoco Phillips Mgr: Terry Grayson	**Sampler Name:** Ricky H.

MATRIX
(GW) Groundwater
(S) Soil
(WW) Wastewater
(SL) Sludge

Lab#	Sample Description	Field Point Name	Date & Time Sampled	MATRIX	BTEX/MTBE by 8021B, Gas by 8015	TPH GAS by 8015M	TPH DIESEL by 8015	8260 full list w/ oxygenates	BTEX/MTBE/OXYS BY 8260B	ETHANOL by 8260B	TPH –G by GC/MS				Turnaround Time Requested
	-1	mw-11	12/30/08 1356	GW					X	X	X				STD
	-2	mw-12	0736												
	-3	mw-10	0800												
	-4	mw-7	0836												
	-5	mw-6	0912												
	-6	mw-4	0932												
	-7	mw-8	1026												
	-8	mw-9	1030												

Comments: Run 8 OXYS by 8260 on all 8260 MTBE Hits.

GLOBAL ID: T0600101471

Relinquished by: (Signature)	Received by: Ross Dickey	Date & Time 12/30/08 1500
Relinquished by: (Signature) Ross Dickey 12/30/08	Received by: R Ruyle	Date & Time 12.30.08 1720
Relinquished by: (Signature) R Ruyle 12.30.08 2030	Received by:	Date & Time 12-30-08 2030

TO REORDER CALL PROFORMA SOLUTIONS FOR PRINTING • (661) 633-1117 781489

32

BC LABORATORIES, INC.

4100 Atlas Court Bakersfield, CA 93308
(661) 327-4911 FAX (661) 327-1918

CHAIN OF CUSTODY

08-17023

Analysis Requested

Bill to: Conoco Phillips/ TRC	**Consultant Firm: TRC**	MATRIX (GW) Groundwater (S) Soil (WW) Wastewater (SL) Sludge
Address: 3943 Broadway	21 Technology Drive Irvine, CA 92618-2302 Attn: Anju Farfan	
City: Oakland	**4-digit site#:** 0746	
	Workorder # 9085-4509118498	
State: CA **Zip:**	**Project #:** 154771	
Conoco Phillips Mgr: Terry Grayson	**Sampler Name:** Ricky H.	

Lab#	Sample Description	Field Point Name	Date & Time Sampled	MATRIX	BTEX/MTBE by 8021B, Gas by 8015	TPH GAS by 8015M	TPH DIESEL by 8015	8260 full list w/ oxygenates	BTEX/MTBE/[illegible] BY 8260B	ETHANOL by 8260B	TPH –G by GC/MS				Turnaround Time Requested
	-9	mw-1	12/30/08 1238	GW					X	X	X				STD
	-10	RW-1	↓ 1225	↓					X	X	X				↓

CHK BY: JWW
DISTRIBUTION: DKR
SUB-OUT ☐

Comments: Run 8 OXY'S by 8260 and all 8260 MTBE hits GLOBAL ID: T0600101471	Relinquished by: (Signature)	Received by: Ross/Dickey	Date & Time 12/30/08 1500
	Relinquished by: (Signature) Ross Dickey 12/30/08	Received by: R Ruiz	Date & Time 1230.08 1720
	Relinquished by: (Signature) R Ruiz 1230.08 1720	Received by:	Date & Time 12-30-08 20[illegible]

TO REORDER CALL PROFORMA SOLUTIONS FOR PRINTING • (661) 633-1117 781489

STATEMENTS

Purge Water Disposal

Non-hazardous groundwater produced during purging and sampling of monitoring was accumulated at TRC's groundwater monitoring facility at Concord, California, for transportation by Onyx Transportation, Inc., to the ConocoPhillips Refinery at Rodeo, California. Disposal at the Rodeo facility was authorized by ConocoPhillips in accordance with "ESD Standard Operating Procedures – Water Quality and Compliance", as revised on February 7, 2003. Documentation of compliance with ConocoPhillips requirements is provided by an ESD Form R-149, which is on file at TRC's Concord Office. Purge water containing a significant amount of liquid-phase hydrocarbons was accumulated separately in drums for transportation and disposal by Filter Recycling, Inc.

Limitations

The fluid level monitoring and groundwater sampling activities summarized in this report have been performed under the responsible charge of a California Registered Geologist or Registered Civil Engineer and have been conducted in accordance with current practice and the standard of care exercised by geologists and engineers performing similar tasks in this area. No warranty, express or implied, is made regarding the conclusions and professional opinions presented in this report. The conclusions are based solely upon an analysis of the observed conditions. If actual conditions differ from those described in this report, our office should be notified.