Shell Oil Products US

August 15, 2006

Mr. Jerry Wickham
Alameda County Health Care Services Agency
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502-6577

Subject: Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, California
SAP Code 129449

Dear Mr. Wickham:

Attached for your review and comment is a copy of the *Second Quarter 2006 – Groundwater Monitoring Report* for the above referenced site. Upon information and belief, I declare, under penalty of perjury, that the information contained in the attached document is true and correct.

As always, please feel free to contact me directly at (707) 865-0251 with any questions or concerns.

Sincerely,

Shell Oil Products US

Denis L. Brown
Project Manager

20945 S. Wilmington Ave., Carson, CA 90810 Phone (707) 865-0251 Facsimile (707) 865-2542

CAMBRIA

August 15, 2006

Mr. Jerry Wickham
Alameda County Health Care Services Agency
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502-6577

Re: **Groundwater Monitoring Report - Second Quarter 2006**
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, California
SAP Code 129449
Incident No. 97093397

Dear Mr. Wickham:

Cambria Environmental Technology, Inc. (Cambria) prepared this report on behalf of Equilon Enterprises LLC dba Shell Oil Products US (Shell) in accordance with the quarterly reporting requirements of 23 CCR 2652d.

SECOND QUARTER 2006 ACTIVITIES

Groundwater Monitoring: Blaine Tech Services, Inc. (Blaine) of San Jose, California developed recently installed wells MW-12 and MW-14 on May 19 2006 (Appendix A). On May 26, 2006, Blaine gauged the site wells, sampled selected wells, and prepared a summary table of field gauging and laboratory analytical data. Cambria prepared a site vicinity/receptor survey map (Figure 1) and a groundwater contour/benzene concentration map (Figure 2). This monitoring event included additional chemical analyses which are included herein as Table 1. Blaine's report, laboratory report, is included as Appendix A.

Other Activities: Periodic site visits were performed to assess the condition of the soil vapor probe borings for the potential installation of the probes. On each visit, standing water was observed to be present. Negotiations for access to the property adjacent to the western property boundary continued. On July 25, 2006, Cambria submitted the *Status Update, Report of Geophysical Survey, and Request for Agency Meeting* to Alameda County Health Care Services Agency (ACHCSA).

Cambria Environmental Technology, Inc.

270 Perkins Street
Sonoma, CA 95476
Tel (707) 935-4850
Fax (707) 935-6649

ANTICIPATED THIRD QUARTER 2006 ACTIVITIES

Groundwater Monitoring: Blaine will gauge and sample the site wells in accordance with the existing sampling schedule. Cambria will prepare a groundwater monitoring report.

Other Activities: During a meeting between ACHCSA, Shell, and Cambria on August 2, 2006, a scope of work for additional site investigation was developed. A site investigation work plan will be submitted to ACHCSA by August 31, 2006.

CLOSING

If you have any questions regarding the contents of this document, please call Ana Friel at (707) 268-3812.

Sincerely,
Cambria Environmental Technology, Inc.

Susan Lukaszewicz
Staff Geologist

Ana Friel, PG
Associate Geologist

Attachments:

Figure 1.	Site Vicinity/Receptor Survey Map
Figure 2.	Groundwater Contour/Benzene Concentration Map
Table 1.	Additional Groundwater Data 2Q06
Appendix A.	Blaine Tech Services, Inc. - Groundwater Monitoring Report

cc: Denis Brown, Shell
Rodney & Janet Kwan, property owners

12/11/03



FIGURE 1

0 1/8 1/4 1/2 1

SCALE (MILES)

Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, California

CAMBRIA

Site Vicinity/Receptor Survey Map

07/24/06



EXPLANATION

- MW-12 — Monitoring well location (2/06)
- MW-6 — Monitoring well location (1/06)
- MW-3 — Monitoring well location (11/00)
- MW-1 — Monitoring well location (7/96)
- V-1 — Soil vapor well location (7/96) (not used for contouring)
- → Groundwater flow direction
- xx.xx — Groundwater elevation contour, in feet above mean sea level (msl), approximatley located, dashed where inferred

Well
ELEV
TPHg
Benzene

- Well designation
- Groundwater elevation, in feet above msl
- TPHg and benzene concentrations are in micrograms per liter and are analyzed by EPA Method 8260.

Notes:
ND = Below laboratory detection limit



Groundwater Flow Direction
(2Q00 through 2Q06)



Groundwater Contour and Chemical Concentration Map

May 26, 2006

CAMBRIA

Former Shell Service Station
2703 Martin Luther King Jr Way
Oakland, California

FIGURE
2

Basemap from Virgil Chavez Land Surveying and Alameda County Assessors Parcel Map

O:\OAKLAND 2703 MARTIN LUTHER KING JR WAY\GRAPHICS MISC\2QM06.DWG

Table 1. Additional Groundwater Data 2Q06, Former Shell Service Station, 2703 Martin Luther King Jr. Way, Oakland, California

Sample	Date Sampled	TPHd (µg/L)	TPHmo (µg/L)	sec-Butylbenzene (µg/L)	n-Butylbenzene (µg/L)	Carbon disulfide (µg/L)	1,2-Dichloroethane (µg/L)	Isopropylbenzene (µg/L)	Styrene (µg/L)	Tetrachloroethene (µg/L)	1,3,5-Trimethylbenzene (µg/L)	1,2,4-Trimethylbenzene (µg/L)	Naphthalene (µg/L)	p-Isopropyltoluene (µg/L)	n-Propylbenzene (µg/L)	Lead (mg/L)	Comments
MW-1	26-May-06	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-2	26-May-06	ND	**66.8**	ND	ND	ND	ND	ND	ND	**0.500**	ND	ND	ND	ND	ND	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-3	26-May-06	ND	**49.1**	ND	ND	ND	**4.75**	ND	ND	ND	ND	ND	ND	ND	ND	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-4	26-May-06	**915**	**287**	**8.05**	ND	ND	ND	**19.7**	ND	ND	**9.65**	**65.2**	**11.7**	ND	**35.6**	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-5	26-May-06	**3,750**	**578**	**13.3**	ND	ND	ND	**131**	ND	ND	**588**	**2,590 b**	**524**	**22.6**	**321**	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-6	26-May-06	**5,790**	**2,060**	**41.5**	**72.5**	ND	ND	**105**	**78.4**	ND	**422**	**2,200 ab**	**406**	**45.3**	**216**	**0.00880**	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-7	26-May-06	**6,410**	**3,500**	ND	**78.9**	ND	ND	**130**	ND	ND	**659**	**2,740 b**	**506**	**50.1**	**306**	**0.00690**	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-8	26-May-06	**2,810**	**325**	**15.7**	ND	ND	ND	**61.9**	ND	ND	**183**	**2,130 b**	**162**	**8.30**	**61.6**	**0.00800**	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-12	26-May-06	**62.4**	**287**	ND	ND	**0.680**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
MW-14	26-May-06	**3,080**	**215**	**84.1**	**224**	ND	ND	**232**	ND	ND	**1,150**	**5,110 ab**	**597**	**48.0**	**683**	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
V-1	26-May-06	**309**	**785**	ND	ND	ND	ND	ND	ND	ND	ND	**0.540 ab**	ND	ND	ND	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table
V-2	26-May-06	**3,020**	**257**	**14.0**	**33.1**	ND	ND	**125**	ND	ND	**501**	**2,530 b**	**411**	**18.1**	**281**	ND	All VOCs ND except as noted; BTEX & Oxys on BTS Table

Abbreviations and Notes:

TPHd = Total extractable petroleum hydrocarbons as diesel by EPA Method 8015 Modified.

TPHmo - Total extractable petroelum hydrocarbons as motor oil by EPA Method 8015 Modified

VOCs - Volatile organic compounds by EPA Method 8260B

Lead = Dissolved metals by EPA Method 6010B

a - Confirmed outside of hold time.

b = Analyte was detected in associated Method Blank.

APPENDIX A

Blaine Tech Services, Inc.
Groundwater Monitoring Report

BLAINE
TECH SERVICES INC.

GROUNDWATER SAMPLING SPECIALISTS
SINCE 1985

June 26, 2006

Denis Brown
Shell Oil Products US
20945 South Wilmington Avenue
Carson, CA 90810

Second Quarter 2006 Groundwater Monitoring at
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Monitoring performed on May 19 and 26, 2006

Groundwater Monitoring Report **060526-PC-1**

This report covers the routine monitoring of groundwater wells at this former Shell-branded facility. In accordance with standard procedures that conform to Regional Water Quality Control Board requirements, routine field data collection includes depth to water, total well depth, thickness of any separate immiscible layer, water column volume, calculated purge volume (if applicable), elapsed evacuation time (if applicable), total volume of water removed (if applicable), and standard water parameter instrument readings. Sample material is collected, contained, stored, and transported to the laboratory in conformance with EPA standards. Purgewater (if applicable) is, likewise, collected and transported to the Martinez Refining Company.

Basic field information is presented alongside analytical values excerpted from the laboratory report in the cumulative table of **WELL CONCENTRATIONS**. The full analytical report for the most recent samples and the field data sheets are attached to this report.

At a minimum, Blaine Tech Services, Inc. field personnel are certified on completion of a forty-hour Hazardous Materials and Emergency Response training course per 29 CFR 1910.120. Field personnel are also enrolled in annual eight-hour refresher courses.

Blaine Tech Services, Inc. conducts sampling and documentation assignments of this type as an independent third party. Our activities at this site consisted of objective data and sample collection only. No interpretation of analytical results, defining of hydrological conditions or formulation of recommendations was performed.

Please call if you have any questions.

Yours truly,

Mike Ninokata
Project Coordinator

MN/ks

attachments: Cumulative Table of WELL CONCENTRATIONS
Certified Analytical Report
Field Data Sheets

cc: Ana Friel
Cambria Environmental Technology, Inc.
P.O. Box 259
Sonoma, CA 95476-0259

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
MW-1 (B-11)	08/02/1996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	23.53	NA	NA	NA
MW-1 (B-11)	08/05/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	8.76	14.77	NA
MW-1 (B-11) (D)	08/05/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	NA	NA	NA
MW-1 (B-11)	10/17/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	9.88	13.65	NA
MW-1 (B-11)	01/08/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	6.82	16.71	NA
MW-1 (B-11)	04/07/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	7.89	15.64	NA
MW-1 (B-11)	07/02/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	8.71	14.82	NA
MW-1 (B-11)	10/24/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	9.26	14.27	NA
MW-1 (B-11)	01/09/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	7.94	15.59	NA
MW-1 (B-11)	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	7.21	16.32	NA
MW-1 (B-11)	07/14/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	7.78	15.75	NA
MW-1 (B-11)	10/01/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	8.39	15.14	NA
MW-1 (B-11)	01/18/1999	<50.0	<0.500	0.785	<0.500	<0.500	2.36	NA	NA	NA	NA	NA	23.53	8.28	15.25	NA
MW-1 (B-11)	04/29/1999	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.53	8.41	15.12	NA
MW-1 (B-11)	08/23/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.53	8.17	15.36	NA
MW-1 (B-11)	10/06/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<5.00	NA	NA	NA	NA	NA	23.53	9.37	14.16	NA
MW-1 (B-11)	01/27/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.53	7.52	16.01	NA
MW-1 (B-11)	04/18/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.53	7.66	15.87	NA
MW-1 (B-11)	07/19/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.53	7.81	15.72	NA
MW-1 (B-11)	10/24/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.53	8.33	15.20	NA
MW-1 (B-11)	01/04/2001	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.53	8.33	15.20	NA
MW-1 (B-11)	05/03/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.53	7.83	15.70	NA
MW-1 (B-11)	07/09/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.53	8.60	14.93	NA
MW-1	10/18/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.53	9.01	14.52	0.2
MW-1	01/24/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.53	7.68	15.85	2.1
MW-1	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.53	7.38	16.15	1.1

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
MW-1	07/18/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.53	7.75	15.78	2.2
MW-1	10/21/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	29.53	8.10	21.43	1.6
MW-1	01/21/2003	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	29.53	7.82	21.71	0.6
MW-1	04/17/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<5.0	NA	NA	NA	NA	29.53	7.76	21.77	1.7
MW-1	07/22/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	29.53	7.87	21.66	1.5
MW-1	10/20/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	29.53	8.67	20.86	0.8
MW-1	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	29.53	8.28	21.25	NA
MW-1	01/22/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	8.50	21.03	1.1
MW-1	04/01/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	7.98	21.55	NA
MW-1	07/13/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	8.30	21.23	NA
MW-1	10/26/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	8.27	21.26	NA
MW-1	01/13/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	6.92	22.61	NA
MW-1	04/28/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	7.18	22.35	NA
MW-1	08/01/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	7.43	22.10	NA
MW-1	10/05/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.53	7.55	21.98	NA
MW-1	01/11/2006	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.54	5.35	24.19	NA
MW-1	**05/26/2006**	**<50.0**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**NA**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**<10.0**	**29.54**	**6.81**	**22.73**	**0.78**
MW-2 (B-12)*	07/17/1996	<50	<0.50	0.69	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	NA	NA	NA
MW-2 (B-12)*	08/05/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	8.35	14.12	NA
MW-2 (B-12)*	10/17/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	9.32	13.15	NA
MW-2 (B-12) (D)*	10/17/1996	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	NA	NA	NA
MW-2 (B-12)*	01/08/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	6.80	15.67	NA
MW-2 (B-12) (D)*	01/08/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	NA	NA	NA
MW-2 (B-12)*	04/07/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	7.81	14.66	NA
MW-2 (B-12)*	07/02/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	8.27	14.20	NA

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
MW-2 (B-12)*	10/24/1997	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	9.12	13.35	NA
MW-2 (B-12)*	01/09/1998	<50	<0.50	<0.50	<0.50	<0.50	6.3	NA	NA	NA	NA	NA	22.47	7.41	15.06	NA
MW-2 (B-12)*	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	6.59	15.88	NA
MW-2 (B-12)*	07/14/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	7.49	14.98	NA
MW-2 (B-12)*	10/01/1998	<50	<0.50	<0.50	<0.50	0.59	<2.5	NA	NA	NA	NA	NA	22.47	8.58	13.89	NA
MW-2 (B-12)*	01/18/1999	<50.0	<0.500	0.971	<0.500	<0.500	2.47	NA	NA	NA	NA	NA	22.47	8.68	13.79	NA
MW-2 (B-12)*	04/29/1999	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	22.47	8.62	13.85	NA
MW-2 (B-12)*	08/23/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	22.47	7.43	15.04	NA
MW-2 (B-12)*	10/06/1999	<50.0	<0.500	<0.500	<0.500	<0.500	<5.00	NA	NA	NA	NA	NA	22.47	9.00	13.47	NA
MW-2 (B-12)*	01/27/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	22.47	8.15	14.32	NA
MW-2 (B-12)*	04/18/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	22.47	7.04	15.43	NA
MW-2 (B-12)*	07/19/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	22.47	7.13	15.34	NA
MW-2 (B-12)*	10/24/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	22.47	8.78	13.69	NA
MW-2 (B-12)*	01/04/2001	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	22.47	8.33	14.14	NA
MW-2 (B-12)*	05/03/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.47	7.24	15.23	NA
MW-2 (B-12)*	07/09/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.47	8.55	13.92	NA
MW-2	10/18/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.47	9.42	13.05	NA
MW-2	01/24/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.47	7.23	15.24	NA
MW-2	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.47	6.90	15.57	NA
MW-2	07/18/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.47	7.97	14.50	NA
MW-2	10/21/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	28.47	8.62	19.85	NA
MW-2	01/21/2003	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	28.47	7.08	21.39	NA
MW-2	04/17/2003	<50	<0.50	<0.50	0.98	2.5	NA	<5.0	NA	NA	NA	NA	28.47	6.94	21.53	NA
MW-2	07/22/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	28.47	8.10	20.37	NA
MW-2	10/20/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	28.47	9.09	19.38	NA
MW-2	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	28.47	7.28	21.19	NA

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
MW-2	01/22/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	8.99	19.48	2.8
MW-2	04/01/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	6.88	21.59	NA
MW-2	07/13/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	8.28	20.19	NA
MW-2	10/26/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	8.43	20.04	NA
MW-2	01/13/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	6.52	21.95	NA
MW-2	04/28/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	6.38	22.09	NA
MW-2	08/01/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	7.73	20.74	NA
MW-2	10/05/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.47	8.47	20.00	NA
MW-2	01/11/2006	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.48	6.30	22.18	NA
MW-2	**05/26/2006**	**59.9**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**NA**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**<10.0**	**28.48**	**6.84**	**21.64**	**3.02**
MW-3	04/25/2001	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	22.30	7.16	15.14	NA
MW-3	05/03/2001	<100	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.30	7.28	15.02	NA
MW-3	07/09/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.30	8.45	13.85	NA
MW-3	10/18/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.30	9.44	12.86	NA
MW-3	01/24/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.30	5.88	16.42	NA
MW-3	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.30	6.68	15.62	NA
MW-3	07/18/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	22.30	7.63	14.67	NA
MW-3	10/21/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	28.30	8.56	19.74	NA
MW-3	01/21/2003	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	28.30	6.95	21.35	NA
MW-3	04/17/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<5.0	NA	NA	NA	NA	28.30	6.77	21.53	NA
MW-3	07/22/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	28.30	7.92	20.38	NA
MW-3	10/20/2003	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	28.30	9.12	19.18	NA
MW-3	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	28.30	7.21	21.09	NA
MW-3	01/22/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	9.00	19.30	0.6
MW-3	04/01/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	6.65	21.65	NA

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
MW-3	07/13/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	8.24	20.06	NA
MW-3	10/26/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	8.50	19.80	NA
MW-3	01/13/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	6.32	21.98	NA
MW-3	04/28/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	6.05	22.25	NA
MW-3	08/01/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	7.65	20.65	NA
MW-3	10/05/2005	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	8.31	19.99	NA
MW-3	01/11/2006	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.30	6.10	22.20	NA
MW-3	**05/26/2006**	**<50.0**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**NA**	**<0.500**	**2.87**	**<0.500**	**<0.500**	**<10.0**	**28.30**	**6.72**	**21.58**	**1.46**
MW-4	04/25/2001	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	22.51	7.05	15.46	NA
MW-4	05/03/2001	8,000	3,500	24	37	350	NA	<200	NA	NA	NA	NA	22.51	6.66	15.85	NA
MW-4	07/09/2001	16,000	4,100	32	890	790	NA	<200	NA	NA	NA	NA	22.51	8.28	14.23	NA
MW-4	10/18/2001	12,000	3,300	<20	430	220	NA	<200	NA	NA	NA	NA	22.51	9.40	13.11	NA
MW-4	01/24/2002	5,500	1,200	<5.0	280	240	NA	<50	NA	NA	NA	NA	22.51	5.73	16.78	NA
MW-4	04/04/2002	2,000	350	1.4	13	7.8	NA	<10	NA	NA	NA	NA	22.51	5.62	16.89	NA
MW-4	07/18/2002	3,400	440	1.3	200	98	NA	<5.0	NA	NA	NA	NA	22.51	6.94	15.57	NA
MW-4	10/21/2002	16,000	3,100	11	1,200	970	NA	<5.0	NA	NA	NA	NA	28.51	8.04	20.47	NA
MW-4	01/21/2003	3,600	720	3.9	110	58	NA	<25	NA	NA	NA	NA	28.51	6.10	22.41	NA
MW-4	04/17/2003	3,700	810	<5.0	140	17	NA	<50	NA	NA	NA	NA	28.51	5.97	22.54	NA
MW-4	07/22/2003	3,700	450	<2.5	110	7.9	NA	<2.5	NA	NA	NA	NA	28.51	6.37	22.14	NA
MW-4	10/20/2003	11,000 c	2,500	<20	550	95	NA	<20	NA	NA	NA	NA	28.51	8.99	19.52	NA
MW-4	01/13/2004	6,600	1,500	<10	41	37	NA	<10	NA	NA	NA	NA	28.51	6.67	21.84	NA
MW-4	01/22/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.51	8.80	19.71	0.3
MW-4	04/01/2004	9,500	2,100	12	170	30	NA	NA	NA	NA	NA	NA	28.51	6.28	22.23	0.1
MW-4	07/13/2004	12,000	3,600	39	160	58	NA	<25	<100	<100	<100	<250	28.51	8.20	20.31	0.1
MW-4	10/26/2004	11,000	2,800	<25	100	<50	NA	NA	NA	NA	NA	NA	28.51	8.00	20.51	0.6

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
MW-4	01/13/2005	12,000	2,200	14	110	43	NA	NA	NA	NA	NA	NA	28.51	6.03	22.48	0.1
MW-4	04/28/2005	8,600	2,300	27	200	49	NA	NA	NA	NA	NA	NA	28.51	5.93	22.58	3.71
MW-4	08/01/2005	11,000	3,900	57	180	47	NA	<10	<40	<40	<40	<100	28.51	6.20	22.31	NA d
MW-4	10/05/2005	9,400	3,300	45	88	33	NA	NA	NA	NA	NA	NA	28.51	8.22	20.29	2.76
MW-4	01/11/2006	3,900 f	1,700 f	14	95	78	NA	<0.50	7.4	<0.50	<0.50	32	28.51	4.25	24.26	0.6
MW-4	**05/26/2006**	**6,730**	**455**	**1.90**	**56.7**	**44.8**	**NA**	**<0.500**	**4.36**	**<0.500**	**<0.500**	**<10.0**	**28.51**	**5.90**	**22.61**	**0.54**
MW-5	04/25/2001	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	23.54	7.36	16.18	NA
MW-5	05/03/2001	160,000	12,000	20,000	3,600	23,000	NA	<500	NA	NA	NA	NA	23.54	7.77	15.77	NA
MW-5	07/09/2001	130,000	11,000	19,000	4,500	22,000	NA	<500	NA	NA	NA	NA	23.54	9.32	14.22	NA
MW-5	10/18/2001	120,000	12,000	23,000	4,200	21,000	NA	<500	NA	NA	NA	NA	23.54	9.39	14.15	0.5
MW-5	01/24/2002	34,000	3,300	3,300	960	6,000	NA	<100	NA	NA	NA	NA	23.54	7.05	16.49	4.0
MW-5	04/04/2002	32,000	2,100	2,800	730	6,400	NA	<200	NA	NA	NA	NA	23.54	6.89	16.65	1.0
MW-5	07/18/2002	75,000	7,500	4,700	2,700	15,000	NA	<500	NA	NA	NA	NA	23.54	8.48	15.06	1.2
MW-5	10/21/2002	140,000	13,000	18,000	4,000	26,000	NA	<500	NA	NA	NA	NA	29.54	9.21	20.33	1.1
MW-5	01/21/2003	47,000	6,400	3,500	370	8,300	NA	<500	NA	NA	NA	NA	29.54	7.23	22.31	0.8
MW-5	04/17/2003	93,000	9,700	16,000	3,200	20,000	NA	<500	NA	NA	NA	NA	29.54	6.61	22.93	0.8
MW-5	07/22/2003	110,000	9,500	15,000	560	23,000	NA	<50	NA	NA	NA	NA	29.54	8.68	20.86	1.2
MW-5	10/20/2003	88,000	6,600	12,000	1,900	16,000	NA	<50	NA	NA	NA	NA	29.54	9.71	19.83	0.1
MW-5	01/13/2004	4,600	460	140	<10	930	NA	<10	NA	NA	NA	NA	29.54	7.30	22.24	NA
MW-5	01/22/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.54	9.51	20.03	0.3
MW-5	04/01/2004	70,000	7,900	11,000	2,100	17,000	NA	NA	NA	NA	NA	NA	29.54	6.80	22.74	0.1
MW-5	07/13/2004	66,000	5,900	10,000	1,900	16,000	NA	<50	<200	<200	<200	<500	29.54	9.28	20.26	0.1
MW-5	10/26/2004	6,600	670	110	7.4	2,000	NA	NA	NA	NA	NA	NA	29.54	8.75	20.79	0.8
MW-5	01/13/2005	9,500	1,300	950	360	1,900	NA	NA	NA	NA	NA	NA	29.54	5.87	23.67	6.3
MW-5	04/28/2005	17,000	2,400	1,200	320	3,400	NA	NA	NA	NA	NA	NA	29.54	6.32	23.22	3.54

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
MW-5	08/01/2005	70,000	6,600	11,000	3,400	17,000	NA	<50	<200	<200	<200	<500	29.54	8.27	21.27	NA d
MW-5	10/05/2005	93,000	8,600	15,000	4,500	23,000	NA	NA	NA	NA	NA	NA	29.54	9.12	20.42	1.43
MW-5	01/11/2006	12,000	1,900	550	2,400	3,800	NA	<25	<25	<25	<25	<250	29.61	5.52	24.09	0.6
MW-5	**05/26/2006**	**112,000**	**6,600**	**11,100**	**3,870**	**19,900 g**	**NA**	**<0.500**	**5.37**	**<0.500**	**<0.500**	**<10.0**	**29.61**	**7.02**	**22.59**	**0.45**
MW-6	01/09/2006	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.60	4.18	24.42	NA
MW-6	01/11/2006	150,000	9,300	1,600	5,100	24,000	NA	<2.5 f	17 f	<2.5 f	<2.5 f	51 f	28.60	4.50	24.10	3.6
MW-6	**05/26/2006**	**67,300**	**6,930**	**870**	**2,440**	**7,590 g**	**NA**	**<5.00**	**10.1**	**<5.00**	**<5.00**	**<100**	**28.60**	**6.10**	**22.50**	**0.49**
MW-7	01/09/2006	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.71	5.50	24.21	NA
MW-7	01/11/2006	79,000	9,800	1,800	1,900	20,000	NA	<5.0 f	28 f	<5.0 f	<5.0 f	64 f	29.71	5.70	24.01	1.0
MW-7	**05/26/2006**	**98,200**	**9,620**	**1,150**	**3,490**	**13,400 g**	**NA**	**<5.00**	**30.8**	**<5.00**	**<5.00**	**885**	**29.71**	**7.24**	**22.47**	**0.30**
MW-8	01/09/2006	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.54	5.56	23.98	NA
MW-8	01/11/2006	32,000	2,400	180	66	5,500	NA	<0.50 f	15 f	<0.50 f	<0.50 f	35 f	29.54	5.53	24.01	0.8
MW-8	**05/26/2006**	**24,800**	**423**	**73.0**	**166**	**2,820 g**	**NA**	**<0.500**	**2.18**	**<0.500**	**<0.500**	**<10.0**	**29.54**	**7.02**	**22.52**	**0.35**
MW-12	**05/19/2006**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**31.16**	**8.42**	**22.74**	**NA**
MW-12	**05/26/2006**	**<50.0**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**NA**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**<10.0**	**31.16**	**8.44**	**22.72**	**3.88**
MW-14	**05/19/2006**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**NA**	**28.09**	**6.95**	**21.14**	**NA**
MW-14	**05/26/2006**	**103,000**	**5,280**	**76.7**	**3,930**	**4,800 g**	**NA**	**<5.00**	**49.7**	**<5.00**	**<5.00**	**895**	**28.09**	**7.05**	**21.04**	**3.60**
B-10 *	07/17/1996	20,000	400	<100	<100	870	<500	NA	NA	NA	NA	NA	NA	NA	NA	NA
B-13*	07/17/1996	290,000	34,000	21,000	9,900	47,000	<2,500	NA	NA	NA	NA	NA	NA	NA	NA	NA

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
V-1	08/02/1996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	23.26	NA	NA	NA
V-1	08/05/1996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	23.26	8.58	14.68	NA
V-1	10/17/1996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	23.26	10.02	13.24	NA
V-1	01/16/1997	9,500	1,200	250	280	880	<50	NA	NA	NA	NA	NA	23.26	5.55	17.71	NA
V-1	04/07/1997	2,200	42	<5.0	130	15	<25	NA	NA	NA	NA	NA	23.26	7.40	15.86	NA
V-1	07/02/1997	2,600	340	5.8	49	12	74	<4.0	NA	NA	NA	NA	23.26	8.94	14.32	NA
V-1	10/24/1997	57,000	5,200	2,300	3,600	16,000	1,900	<200	NA	NA	NA	NA	23.26	9.43	13.83	NA
V-1	01/09/1998	23,000	2,400	1,700	1,300	2,300	310	NA	NA	NA	NA	NA	23.26	6.81	16.45	NA
V-1 (D)	01/09/1998	24,000	2,500	1,800	1,400	2,400	450	NA	NA	NA	NA	NA	23.26	NA	NA	NA
V-1	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.26	4.58	18.68	NA
V-1 (D)	04/02/1998	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.26	NA	NA	NA
V-1	07/14/1998	160	1.9	<0.50	4.2	<0.50	6.1	NA	NA	NA	NA	NA	23.26	7.51	15.75	NA
V-1	10/01/1998	440	18	<0.50	11	0.80	7.9	NA	NA	NA	NA	NA	23.26	8.49	14.77	NA
V-1	01/18/1999	697	55.7	0.839	28.2	<0.500	9.35	NA	NA	NA	NA	NA	23.26	8.59	14.67	NA
V-1	04/29/1999	<50	<0.50	<0.50	<0.50	<0.50	<2.5	NA	NA	NA	NA	NA	23.26	8.69	14.57	NA
V-1	08/23/1999	457	33.4	3.59	16.3	<0.500	13.9	NA	NA	NA	NA	NA	23.26	8.99	14.27	NA
V-1	10/06/1999	714	53.7	0.740	8.69	<0.500	9.83	NA	NA	NA	NA	NA	23.26	9.55	13.71	NA
V-1	01/27/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.26	7.19	16.07	NA
V-1	04/18/2000	<50.0	<0.500	<0.500	<0.500	<0.500	<2.50	NA	NA	NA	NA	NA	23.26	7.67	15.59	NA
V-1	07/19/2000	255	21.7	<0.500	10.2	<0.500	7.33	<1.00 a	NA	NA	NA	NA	23.26	7.53	15.73	NA
V-1	10/24/2000	200	4.05	0.566	<0.500	<0.500	7.82	NA	NA	NA	NA	NA	23.26	7.38	15.88	NA
V-1	01/04/2001	128	1.77	<0.500	<0.500	<0.500	6.40	<10.0 b	NA	NA	NA	NA	23.26	8.41	14.85	NA
V-1	05/03/2001	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.26	7.20	16.06	NA
V-1	07/09/2001	110	4.4	<0.50	0.88	1.7	NA	<5.0	NA	NA	NA	NA	23.26	9.22	14.04	NA
V-1	10/18/2001	1,500	180	12	43	46	NA	<5.0	NA	NA	NA	NA	23.26	10.08	13.18	0.8

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
V-1	01/24/2002	210	7.1	15	4.6	32	NA	<5.0	NA	NA	NA	NA	23.26	6.44	16.82	3.5
V-1	04/04/2002	<50	<0.50	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	23.26	6.18	17.08	1.0
V-1	07/18/2002	100	1.6	1.2	1.2	6.1	NA	<5.0	NA	NA	NA	NA	23.26	8.08	15.18	1.7
V-1	10/21/2002	210	1.4	<0.50	1.0	1.3	NA	<5.0	NA	NA	NA	NA	29.26	8.94	20.32	1.2
V-1	01/21/2003	61	5.2	<0.50	<0.50	<0.50	NA	<5.0	NA	NA	NA	NA	29.26	6.62	22.64	0.6
V-1	04/17/2003	<50	<0.50	<0.50	<0.50	1.2	NA	<5.0	NA	NA	NA	NA	29.26	6.00	23.26	1.3
V-1	07/22/2003	Well inaccessible		NA	NA	NA	NA	NA	NA	NA	NA	NA	29.26	NA	NA	NA
V-1	10/20/2003	540	11	1.6	6.0	8.9	NA	<0.50	NA	NA	NA	NA	29.26	9.53	19.73	0.1
V-1	01/13/2004	<50	<0.50	<0.50	<0.50	<1.0	NA	<0.50	NA	NA	NA	NA	29.26	6.62	22.64	NA
V-1	01/22/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	29.26	9.08	20.18	0.1
V-1	04/01/2004	<50	<0.50	<0.50	<0.50	<1.0	NA	NA	NA	NA	NA	NA	29.26	6.24	23.02	0.1
V-1	07/13/2004	120	1.8	<0.50	<0.50	<1.0	NA	<0.50	<2.0	<2.0	<2.0	<5.0	29.26	8.78	20.48	0.1
V-1	10/26/2004	<50	<0.50	<0.50	<0.50	<1.0	NA	NA	NA	NA	NA	NA	29.26	8.09	21.17	0.6
V-1	01/13/2005	<50	<0.50	<0.50	<0.50	<1.0	NA	NA	NA	NA	NA	NA	29.26	4.30	24.96	0.1
V-1	04/28/2005	<50	<0.50	<0.50	<0.50	<1.0	NA	NA	NA	NA	NA	NA	29.26	5.27	23.99	3.34
V-1	08/01/2005	54	<0.50	<0.50	<0.50	<1.0	NA	<0.50	<2.0	<2.0	<2.0	<5.0	29.26	7.77	21.49	NA d
V-1	10/05/2005	120 e	<0.50	<0.50	<0.50	<1.0	NA	NA	NA	NA	NA	NA	29.26	8.72	20.54	1.67
V-1	01/11/2006	<50	<0.50	<0.50	<0.50	<0.50	NA	<0.50	<0.50	<0.50	<0.50	<5.0	29.24	4.78	24.46	0.3
V-1	**05/26/2006**	**<50.0**	**<0.500**	**<0.500**	**<0.500**	**1.02 g**	**NA**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**<10.0**	**29.24**	**6.61**	**22.63**	**1.94**
V-2	08/02/1996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	22.80	NA	NA	NA
V-2	08/05/1996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	22.80	7.94	14.86	NA
V-2	10/17/1996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	22.80	9.30	13.50	NA
V-2	01/08/1997	69,000	4,800	2,800	2,700	13,000	750	NA	NA	NA	NA	NA	22.80	5.82	16.98	NA
V-2	04/07/1997	90,000	4,400	1,900	3,300	14,000	<500	NA	NA	NA	NA	NA	22.80	7.10	15.70	NA
V-2 (D)	04/07/1997	77,000	4,400	2,000	3,200	14,000	<250	NA	NA	NA	NA	NA	22.80	NA	NA	NA

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
V-2	07/02/1997	82,000	5,500	2,700	3,500	16,000	530	<100	NA	NA	NA	NA	22.80	8.35	14.45	NA
V-2 (D)	07/02/1997	85,000	5,600	2,800	3,600	17,000	520	<100	NA	NA	NA	NA	22.80	NA	NA	NA
V-2	10/24/1997	7,300	1,100	97	230	180	91	<12	NA	NA	NA	NA	22.80	10.03	12.77	NA
V-2 (D)	10/24/1997	12,000	1,700	340	650	630	120	<20	NA	NA	NA	NA	22.80	NA	NA	NA
V-2	01/09/1998	40,000	4,100	1,500	2,500	9,000	280	NA	NA	NA	NA	NA	22.80	6.94	15.86	NA
V-2	04/02/1998	62,000	6,800	2,400	3,400	14,000	<250	NA	NA	NA	NA	NA	22.80	5.35	17.45	NA
V-2	07/14/1998	43,000	4,700	1,100	2,500	6,600	<250	NA	NA	NA	NA	NA	22.80	6.48	16.32	NA
V-2 (D)	07/14/1998	48,000	5,100	1,300	2,600	8,100	<250	NA	NA	NA	NA	NA	22.80	NA	NA	NA
V-2	10/01/1998	53,000	5,200	1,800	3,200	10,000	83	NA	NA	NA	NA	NA	22.80	8.41	14.39	NA
V-2 (D)	10/01/1998	55,000	5,300	1,900	3,300	11,000	65	NA	NA	NA	NA	NA	22.80	NA	NA	NA
V-2	01/18/1999	47,100	5,800	1,960	3,450	10,200	<100	NA	NA	NA	NA	NA	22.80	8.29	14.51	NA
V-2	04/29/1999	65,000	6,100	2,800	3,200	12,000	540	NA	NA	NA	NA	NA	22.80	8.19	14.61	NA
V-2	08/23/1999	59,600	6,240	2,190	3,900	14,700	390	NA	NA	NA	NA	NA	22.80	8.44	14.36	NA
V-2	10/06/1999	63,800	4,820	1,860	2,840	11,100	<1000	NA	NA	NA	NA	NA	22.80	8.96	13.84	NA
V-2	01/27/2000	59,600	10,200	2,840	3,450	12,100	<500	NA	NA	NA	NA	NA	22.80	7.57	15.23	NA
V-2	04/18/2000	45,000	6,050	2,700	3,340	12,200	<250	NA	NA	NA	NA	NA	22.80	8.14	14.66	NA
V-2	07/19/2000	31,800	4,440	1,270	2,390	6,820	<500	NA	NA	NA	NA	NA	22.80	8.21	14.59	NA
V-2	10/24/2000	40,100	4,810	1,730	2,960	8,650	734	<10.0	NA	NA	NA	NA	22.80	8.53	14.27	NA
V-2	01/04/2001	37,500	4,510	1,390	2,710	6,880	375	NA	NA	NA	NA	NA	22.80	8.03	14.77	NA
V-2	05/03/2001	51,000	4,000	1,900	2,800	8,200	NA	<200	NA	NA	NA	NA	22.80	6.63	16.17	NA
V-2	07/09/2001	9,600	710	190	180	1,400	NA	<25	NA	NA	NA	NA	22.80	8.75	14.05	NA
V-2	10/18/2001	20,000	2,000	540	560	6,000	NA	<50	NA	NA	NA	NA	22.80	9.60	13.20	0.4
V-2	01/24/2002	36,000	2,900	870	1,700	5,900	NA	<100	NA	NA	NA	NA	22.80	5.93	16.87	4.0
V-2	04/04/2002	49,000	3,900	1,500	2,900	9,300	NA	<200	NA	NA	NA	NA	22.80	5.78	17.02	0.9
V-2	07/18/2002	50,000	3,600	1,300	2,800	9,300	NA	<200	NA	NA	NA	NA	22.80	7.58	15.22	1.3
V-2	10/21/2002	86,000	6,000	1,900	4,200	20,000	NA	<250	NA	NA	NA	NA	28.80	8.40	20.40	1.3

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)
V-2	01/21/2003	13,000	630	200	300	2,400	NA	<25	NA	NA	NA	NA	28.80	6.52	22.28	1.2
V-2	04/17/2003	26,000	2,000	570	750	6,000	NA	<100	NA	NA	NA	NA	28.80	5.93	22.87	1.1
V-2	07/22/2003	6,800	130	34	150	440	NA	<2.5	NA	NA	NA	NA	28.80	7.96	20.84	1.4
V-2	10/20/2003	14,000	660	160	260	2,400	NA	<10	NA	NA	NA	NA	28.80	9.21	19.59	0.7
V-2	01/13/2004	20,000	1,400	410	700	4,200	NA	<13	NA	NA	NA	NA	28.80	6.90	21.90	NA
V-2	01/22/2004	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	28.80	8.50	20.30	0.1
V-2	04/01/2004	28,000	2,000	520	650	8,700	NA	NA	NA	NA	NA	NA	28.80	6.84	21.96	0.2
V-2	07/13/2004	21,000	1,900	460	1,000	4,300	NA	NA	NA	NA	NA	NA	28.80	8.28	20.52	0.1
V-2	10/26/2004	43,000	2,700	880	2,300	12,000	NA	NA	NA	NA	NA	NA	28.80	8.43	20.37	0.8
V-2	01/13/2005	23,000	1,400	330	1,800	5,800	NA	NA	NA	NA	NA	NA	28.80	6.67	22.13	0.6
V-2	04/28/2005	16,000	970	230	620	3,800	NA	NA	NA	NA	NA	NA	28.80	5.69	23.11	4.55
V-2	08/01/2005	14,000	610	190	450	3,600	NA	NA	NA	NA	NA	NA	28.80	5.25	23.55	NA d
V-2	10/05/2005	37,000	2,200	680	2,300	8,500	NA	NA	NA	NA	NA	NA	28.80	8.24	20.56	0.75
V-2	01/11/2006 f	45,000	1,900	720	3,000	13,000	NA	<25	<25	<25	<25	<250	28.81	6.60	22.21	0.4
V-2	**05/26/2006**	**66,600**	**1,300**	**400**	**2,950**	**9,700 g**	**NA**	**<0.500**	**<0.500**	**<0.500**	**<0.500**	**<10.0**	**28.81**	**6.28**	**22.53**	**0.28**

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)

Abbreviations:
TPPH = Total petroleum hydrocarbons as gasoline by EPA Method 8260B; prior to May 3, 2001, analyzed by EPA Method 8015.
BTEX = Benzene, toluene, ethylbenzene, xylenes by EPA Method 8260B; prior to May 3, 2001, analyzed by EPA Method 8020.
MTBE = Methyl tertiary butyl ether
DIPE = Di-isopropyl ether, analyzed by EPA Method 8260B
ETBE = Ethyl tertiary butyl ether, analyzed by EPA Method 8260B
TAME = Tertiary amyl methyl ether, analyzed by EPA Method 8260B
TBA = Tertiary butyl alcohol, analyzed by EPA Method 8260B
TOC = Top of Casing Elevation
SPH = Separate-Phase Hydrocarbons
GW = Groundwater
DO = Dissolved Oxygen reading
ug/L = Parts per billion
ppm = Parts per million
MSL = Mean sea level
ft. = Feet
<n = Below detection limit
(D) = Duplicate sample
NA = Not applicable

WELL CONCENTRATIONS
Former Shell Service Station
2703 Martin Luther King Jr. Way
Oakland, CA

Well ID	Date	TPPH (ug/L)	B (ug/L)	T (ug/L)	E (ug/L)	X (ug/L)	MTBE 8020 (ug/L)	MTBE 8260 (ug/L)	DIPE (ug/L)	ETBE (ug/L)	TAME (ug/L)	TBA (ug/L)	TOC (MSL)	Depth to Water (ft.)	GW Elevation (MSL)	DO Reading (ppm)

Notes:

a = This sample analyzed outside of EPA recommended holding time.

b = Due to error of Sequoia Analytical laboratories, well V-1 confirmed for MTBE by EPA Method 8260 instead of V-2.

c = Hydrocarbon does not match pattern of laboratory's standard.

d = Dissolved oxygen reading not taken due to meter malfunction.

e = Quantity of unknown hydrocarbon(s) in sample based on gasoline.

f = Sample was originally analyzed within the EPA recommended hold time. Re-analysis for dilution was performed past the recommended hold time.

g = Analyte was detected in the associated Method Blank.

* = Water sample from Boring.

Site surveyed June 14, 2001 by Virgil Chavez Land Surveying of Vallejo, CA.

Site surveyed August 13, 2002 by Virgil Chavez Land Surveying of Vallejo, CA.

Wells MW-1 through MW-8, V-1, and V-2 surveyed on February 14, 2006 by Virgil Chavez Land Surveying of Vallejo, CA..

Wells MW-12 and MW-14 surveyed on April 19, 2006 by Virgil Chavez Land Surveying of Vallejo, CA..

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

June 15, 2006

Client: Cambria Env. Tech. (Sonoma) / SHELL (13674)
270 Perkins Street
Sonoma, CA 95476
Attn: Ana Friel

Work Order: NPE4177
Project Name: 2703 Martin Luther King Jr. Way, Oakland, CA
Project Nbr: SAP 129449
P/O Nbr: 97093397
Date Received: 05/31/06

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
MW-1	NPE4177-01	05/26/06 11:05
MW-2	NPE4177-02	05/26/06 10:45
MW-3	NPE4177-03	05/26/06 10:55
MW-4	NPE4177-04	05/26/06 11:15
MW-5	NPE4177-05	05/26/06 11:25
MW-6	NPE4177-06	05/26/06 12:15
MW-7	NPE4177-07	05/26/06 12:05
MW-8	NPE4177-08	05/26/06 11:45
MW-12	NPE4177-09	05/26/06 09:45
MW-14	NPE4177-10	05/26/06 10:05
V-1	NPE4177-11	05/26/06 10:35
V-2	NPE4177-12	05/26/06 11:55

An executed copy of the chain of custody, the project quality control data, and the sample receipt form are also included as an addendum to this report. If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-765-0980. Any opinions, if expressed, are outside the scope of the Laboratory's accredidation.

The Chain(s) of Custody, 6 pages, are included and are an integral part of this report.

Report Approved By:

Jim Hatfield
Project Management

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-01 (MW-1 - Water) Sampled: 05/26/06 11:05								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 10:23	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 01:36	SW846 8260B	6061787
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Benzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Ethanol	ND		ug/L	50.0	1	06/09/06 01:36	SW846 8260B	6061787
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Bromobenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Diisopropyl Ether	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 01:36	SW846 8260B	6061787
Bromoform	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Bromomethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
2-Butanone	ND		ug/L	50.0	1	06/09/06 01:36	SW846 8260B	6061787
sec-Butylbenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Chloroethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Chloroform	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Chloromethane	ND		ug/L	1.00	1	06/09/06 01:36	SW846 8260B	6061787
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 01:36	SW846 8260B	6061787
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Dibromomethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-01 (MW-1 - Water) - cont. Sampled: 05/26/06 11:05								
Volatile Organic Compounds by EPA Method 8260B - cont.								
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Ethylbenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 01:36	SW846 8260B	6061787
2-Hexanone	ND		ug/L	10.0	1	06/09/06 01:36	SW846 8260B	6061787
Isopropylbenzene	ND		ug/L	1.00	1	06/09/06 01:36	SW846 8260B	6061787
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 01:36	SW846 8260B	6061787
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 01:36	SW846 8260B	6061787
Styrene	ND		ug/L	1.00	1	06/09/06 01:36	SW846 8260B	6061787
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Toluene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Trichloroethene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,3,5-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Xylenes, total	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
1,2,4-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Naphthalene	ND		ug/L	5.00	1	06/09/06 01:36	SW846 8260B	6061787
p-Isopropyltoluene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
n-Propylbenzene	ND		ug/L	0.500	1	06/09/06 01:36	SW846 8260B	6061787
Surr: 1,2-Dichloroethane-d4 (70-130%)	*102 %*					*06/09/06 01:36*	*SW846 8260B*	*6061787*
Surr: Dibromofluoromethane (79-122%)	*101 %*					*06/09/06 01:36*	*SW846 8260B*	*6061787*
Surr: Toluene-d8 (78-121%)	*101 %*					*06/09/06 01:36*	*SW846 8260B*	*6061787*
Surr: 4-Bromofluorobenzene (78-126%)	*106 %*					*06/09/06 01:36*	*SW846 8260B*	*6061787*
Extractable Petroleum Hydrocarbons								
Diesel	ND		ug/L	48.8	1	06/08/06 16:05	SW846 8015B	6056260
TPH - Oil Range	ND		ug/L	48.8	1	06/08/06 16:05	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*79 %*					*06/08/06 16:05*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	ND		ug/L	50.0	1	06/08/06 18:07	CA LUFT GC/MS	6061762
Surr: 1,2-Dichloroethane-d4 (0-200%)	*100 %*					*06/08/06 18:07*	*CA LUFT GC/MS*	*6061762*
Surr: Dibromofluoromethane (0-200%)	*108 %*					*06/08/06 18:07*	*CA LUFT GC/MS*	*6061762*
Surr: Toluene-d8 (0-200%)	*111 %*					*06/08/06 18:07*	*CA LUFT GC/MS*	*6061762*
Surr: 4-Bromofluorobenzene (0-200%)	*114 %*					*06/08/06 18:07*	*CA LUFT GC/MS*	*6061762*

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-02 (MW-2 - Water) Sampled: 05/26/06 10:45								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 10:40	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 02:03	SW846 8260B	6061787
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Benzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Ethanol	ND		ug/L	50.0	1	06/09/06 02:03	SW846 8260B	6061787
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Bromobenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Diisopropyl Ether	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 02:03	SW846 8260B	6061787
Bromoform	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Bromomethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
2-Butanone	ND		ug/L	50.0	1	06/09/06 02:03	SW846 8260B	6061787
sec-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Chloroethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Chloroform	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Chloromethane	ND		ug/L	1.00	1	06/09/06 02:03	SW846 8260B	6061787
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 02:03	SW846 8260B	6061787
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Dibromomethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-02 (MW-2 - Water) - cont. Sampled: 05/26/06 10:45								
Volatile Organic Compounds by EPA Method 8260B - cont.								
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Ethylbenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 02:03	SW846 8260B	6061787
2-Hexanone	ND		ug/L	10.0	1	06/09/06 02:03	SW846 8260B	6061787
Isopropylbenzene	ND		ug/L	1.00	1	06/09/06 02:03	SW846 8260B	6061787
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 02:03	SW846 8260B	6061787
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 02:03	SW846 8260B	6061787
Styrene	ND		ug/L	1.00	1	06/09/06 02:03	SW846 8260B	6061787
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Tetrachloroethene	**0.500**		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Toluene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Trichloroethene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,3,5-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Xylenes, total	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
1,2,4-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Naphthalene	ND		ug/L	5.00	1	06/09/06 02:03	SW846 8260B	6061787
p-Isopropyltoluene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
n-Propylbenzene	ND		ug/L	0.500	1	06/09/06 02:03	SW846 8260B	6061787
Surr: 1,2-Dichloroethane-d4 (70-130%)	*100 %*					*06/09/06 02:03*	*SW846 8260B*	*6061787*
Surr: Dibromofluoromethane (79-122%)	*101 %*					*06/09/06 02:03*	*SW846 8260B*	*6061787*
Surr: Toluene-d8 (78-121%)	*98 %*					*06/09/06 02:03*	*SW846 8260B*	*6061787*
Surr: 4-Bromofluorobenzene (78-126%)	*102 %*					*06/09/06 02:03*	*SW846 8260B*	*6061787*
Extractable Petroleum Hydrocarbons								
Diesel	ND		ug/L	48.8	1	06/08/06 16:21	SW846 8015B	6056260
TPH - Oil Range	**66.8**		ug/L	48.8	1	06/08/06 16:21	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*63 %*					*06/08/06 16:21*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**59.9**		ug/L	50.0	1	06/08/06 18:32	CA LUFT GC/MS	6061762
Surr: 1,2-Dichloroethane-d4 (0-200%)	*102 %*					*06/08/06 18:32*	*CA LUFT GC/MS*	*6061762*
Surr: Dibromofluoromethane (0-200%)	*106 %*					*06/08/06 18:32*	*CA LUFT GC/MS*	*6061762*
Surr: Toluene-d8 (0-200%)	*113 %*					*06/08/06 18:32*	*CA LUFT GC/MS*	*6061762*
Surr: 4-Bromofluorobenzene (0-200%)	*109 %*					*06/08/06 18:32*	*CA LUFT GC/MS*	*6061762*

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-03 (MW-3 - Water) Sampled: 05/26/06 10:55								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 10:44	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 02:29	SW846 8260B	6061787
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Benzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Ethanol	ND		ug/L	50.0	1	06/09/06 02:29	SW846 8260B	6061787
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Bromobenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Diisopropyl Ether	**2.87**		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 02:29	SW846 8260B	6061787
Bromoform	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Bromomethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
2-Butanone	ND		ug/L	50.0	1	06/09/06 02:29	SW846 8260B	6061787
sec-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Chloroethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Chloroform	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Chloromethane	ND		ug/L	1.00	1	06/09/06 02:29	SW846 8260B	6061787
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 02:29	SW846 8260B	6061787
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Dibromomethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2-Dichloroethane	**4.75**		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-03 (MW-3 - Water) - cont. Sampled: 05/26/06 10:55								
Volatile Organic Compounds by EPA Method 8260B - cont.								
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Ethylbenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 02:29	SW846 8260B	6061787
2-Hexanone	ND		ug/L	10.0	1	06/09/06 02:29	SW846 8260B	6061787
Isopropylbenzene	ND		ug/L	1.00	1	06/09/06 02:29	SW846 8260B	6061787
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 02:29	SW846 8260B	6061787
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 02:29	SW846 8260B	6061787
Styrene	ND		ug/L	1.00	1	06/09/06 02:29	SW846 8260B	6061787
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Toluene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Trichloroethene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,3,5-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Xylenes, total	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
1,2,4-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Naphthalene	ND		ug/L	5.00	1	06/09/06 02:29	SW846 8260B	6061787
p-Isopropyltoluene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
n-Propylbenzene	ND		ug/L	0.500	1	06/09/06 02:29	SW846 8260B	6061787
Surr: 1,2-Dichloroethane-d4 (70-130%)	*99 %*					*06/09/06 02:29*	*SW846 8260B*	*6061787*
Surr: Dibromofluoromethane (79-122%)	*101 %*					*06/09/06 02:29*	*SW846 8260B*	*6061787*
Surr: Toluene-d8 (78-121%)	*101 %*					*06/09/06 02:29*	*SW846 8260B*	*6061787*
Surr: 4-Bromofluorobenzene (78-126%)	*104 %*					*06/09/06 02:29*	*SW846 8260B*	*6061787*
Extractable Petroleum Hydrocarbons								
Diesel	ND		ug/L	48.8	1	06/08/06 16:37	SW846 8015B	6056260
TPH - Oil Range	**49.1**		ug/L	48.8	1	06/08/06 16:37	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*76 %*					*06/08/06 16:37*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	ND		ug/L	50.0	1	06/08/06 18:56	CA LUFT GC/MS	6061762
Surr: 1,2-Dichloroethane-d4 (0-200%)	*100 %*					*06/08/06 18:56*	*CA LUFT GC/MS*	*6061762*
Surr: Dibromofluoromethane (0-200%)	*108 %*					*06/08/06 18:56*	*CA LUFT GC/MS*	*6061762*
Surr: Toluene-d8 (0-200%)	*110 %*					*06/08/06 18:56*	*CA LUFT GC/MS*	*6061762*
Surr: 4-Bromofluorobenzene (0-200%)	*113 %*					*06/08/06 18:56*	*CA LUFT GC/MS*	*6061762*

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-04 (MW-4 - Water) Sampled: 05/26/06 11:15								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 10:48	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 02:56	SW846 8260B	6061787
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Benzene	**455**		ug/L	5.00	10	06/09/06 13:23	SW846 8260B	6061217
Ethanol	ND		ug/L	50.0	1	06/09/06 02:56	SW846 8260B	6061787
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Bromobenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Diisopropyl Ether	**4.36**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 02:56	SW846 8260B	6061787
Bromoform	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Bromomethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
2-Butanone	ND		ug/L	50.0	1	06/09/06 02:56	SW846 8260B	6061787
sec-Butylbenzene	**8.05**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Chloroethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Chloroform	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Chloromethane	ND		ug/L	1.00	1	06/09/06 02:56	SW846 8260B	6061787
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 02:56	SW846 8260B	6061787
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Dibromomethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-04 (MW-4 - Water) - cont. Sampled: 05/26/06 11:15								
Volatile Organic Compounds by EPA Method 8260B - cont.								
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Ethylbenzene	**56.7**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 02:56	SW846 8260B	6061787
2-Hexanone	ND		ug/L	10.0	1	06/09/06 02:56	SW846 8260B	6061787
Isopropylbenzene	**19.7**		ug/L	1.00	1	06/09/06 02:56	SW846 8260B	6061787
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 02:56	SW846 8260B	6061787
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 02:56	SW846 8260B	6061787
Styrene	ND		ug/L	1.00	1	06/09/06 02:56	SW846 8260B	6061787
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Toluene	**1.90**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Trichloroethene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,3,5-Trimethylbenzene	**9.65**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Xylenes, total	**44.8**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
1,2,4-Trimethylbenzene	**65.2**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Naphthalene	**11.7**		ug/L	5.00	1	06/09/06 02:56	SW846 8260B	6061787
p-Isopropyltoluene	ND		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
n-Propylbenzene	**35.6**		ug/L	0.500	1	06/09/06 02:56	SW846 8260B	6061787
Surr: 1,2-Dichloroethane-d4 (70-130%)	*99 %*					*06/09/06 02:56*	*SW846 8260B*	*6061787*
Surr: 1,2-Dichloroethane-d4 (70-130%)	*99 %*					*06/09/06 13:23*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*98 %*					*06/09/06 02:56*	*SW846 8260B*	*6061787*
Surr: Dibromofluoromethane (79-122%)	*98 %*					*06/09/06 13:23*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*102 %*					*06/09/06 02:56*	*SW846 8260B*	*6061787*
Surr: Toluene-d8 (78-121%)	*101 %*					*06/09/06 13:23*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*107 %*					*06/09/06 02:56*	*SW846 8260B*	*6061787*
Surr: 4-Bromofluorobenzene (78-126%)	*120 %*					*06/09/06 13:23*	*SW846 8260B*	*6061217*
Extractable Petroleum Hydrocarbons								
Diesel	**915**		ug/L	48.8	1	06/08/06 16:53	SW846 8015B	6056260
TPH - Oil Range	**287**		ug/L	48.8	1	06/08/06 16:53	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*73 %*					*06/08/06 16:53*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**6730**		ug/L	50.0	1	06/08/06 19:21	CA LUFT GC/MS	6061762
Surr: 1,2-Dichloroethane-d4 (0-200%)	*96 %*					*06/08/06 19:21*	*CA LUFT GC/MS*	*6061762*

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-04 (MW-4 - Water) - cont. Sampled: 05/26/06 11:15								
Purgeable Petroleum Hydrocarbons - cont.								
Surr: Dibromofluoromethane (0-200%)	*107 %*					*06/08/06 19:21*	*CA LUFT GC/MS*	*6061762*
Surr: Toluene-d8 (0-200%)	*110 %*					*06/08/06 19:21*	*CA LUFT GC/MS*	*6061762*
Surr: 4-Bromofluorobenzene (0-200%)	*110 %*					*06/08/06 19:21*	*CA LUFT GC/MS*	*6061762*
Sample ID: NPE4177-05 (MW-5 - Water) Sampled: 05/26/06 11:25								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 10:53	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 03:23	SW846 8260B	6061787
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Benzene	**6600**		ug/L	50.0	100	06/09/06 15:10	SW846 8260B	6061217
Ethanol	ND		ug/L	50.0	1	06/09/06 03:23	SW846 8260B	6061787
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Bromobenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Diisopropyl Ether	**5.37**		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 03:23	SW846 8260B	6061787
Bromoform	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Bromomethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
2-Butanone	ND		ug/L	50.0	1	06/09/06 03:23	SW846 8260B	6061787
sec-Butylbenzene	**13.3**		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Chloroethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Chloroform	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Chloromethane	ND		ug/L	1.00	1	06/09/06 03:23	SW846 8260B	6061787
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 03:23	SW846 8260B	6061787
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Dibromomethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-05 (MW-5 - Water) - cont. Sampled: 05/26/06 11:25								
Volatile Organic Compounds by EPA Method 8260B - cont.								
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Ethylbenzene	**3870**		ug/L	50.0	100	06/09/06 15:10	SW846 8260B	6061217
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 03:23	SW846 8260B	6061787
2-Hexanone	ND		ug/L	10.0	1	06/09/06 03:23	SW846 8260B	6061787
Isopropylbenzene	**131**		ug/L	1.00	1	06/09/06 03:23	SW846 8260B	6061787
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 03:23	SW846 8260B	6061787
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 03:23	SW846 8260B	6061787
Styrene	ND		ug/L	1.00	1	06/09/06 03:23	SW846 8260B	6061787
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Toluene	**11100**		ug/L	50.0	100	06/09/06 15:10	SW846 8260B	6061217
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Trichloroethene	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
1,3,5-Trimethylbenzene	**588**		ug/L	5.00	10	06/09/06 14:43	SW846 8260B	6061217
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
Xylenes, total	**19900**	B	ug/L	50.0	100	06/09/06 15:10	SW846 8260B	6061217
1,2,4-Trimethylbenzene	**2590**	B	ug/L	50.0	100	06/09/06 15:10	SW846 8260B	6061217
Naphthalene	**524**		ug/L	50.0	10	06/09/06 14:43	SW846 8260B	6061217
p-Isopropyltoluene	**22.6**		ug/L	0.500	1	06/09/06 03:23	SW846 8260B	6061787
n-Propylbenzene	**321**		ug/L	5.00	10	06/09/06 14:43	SW846 8260B	6061217
Surr: 1,2-Dichloroethane-d4 (70-130%)	*95 %*					*06/09/06 03:23*	*SW846 8260B*	*6061787*
Surr: 1,2-Dichloroethane-d4 (70-130%)	*98 %*					*06/09/06 14:43*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*82 %*					*06/09/06 03:23*	*SW846 8260B*	*6061787*
Surr: Dibromofluoromethane (79-122%)	*97 %*					*06/09/06 14:43*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*92 %*					*06/09/06 03:23*	*SW846 8260B*	*6061787*
Surr: Toluene-d8 (78-121%)	*100 %*					*06/09/06 14:43*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*96 %*					*06/09/06 03:23*	*SW846 8260B*	*6061787*
Surr: 4-Bromofluorobenzene (78-126%)	*114 %*					*06/09/06 14:43*	*SW846 8260B*	*6061217*
Extractable Petroleum Hydrocarbons								
Diesel	**3750**		ug/L	244	5	06/09/06 08:55	SW846 8015B	6056260

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-05RE1 (MW-5 - Water) - cont. Sampled: 05/26/06 11:25								
Extractable Petroleum Hydrocarbons - cont.								
TPH - Oil Range	**578**		ug/L	244	5	06/09/06 08:55	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*83 %*					*06/09/06 08:55*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**112000**		ug/L	500	10	06/09/06 12:35	CA LUFT GC/MS	6062050
Surr: 1,2-Dichloroethane-d4 (0-200%)	*98 %*					*06/09/06 12:35*	*CA LUFT GC/MS*	*6062050*
Surr: Dibromofluoromethane (0-200%)	*103 %*					*06/09/06 12:35*	*CA LUFT GC/MS*	*6062050*
Surr: Toluene-d8 (0-200%)	*109 %*					*06/09/06 12:35*	*CA LUFT GC/MS*	*6062050*
Surr: 4-Bromofluorobenzene (0-200%)	*109 %*					*06/09/06 12:35*	*CA LUFT GC/MS*	*6062050*
Sample ID: NPE4177-06 (MW-6 - Water) Sampled: 05/26/06 12:15								
Dissolved Metals by EPA Method 6010B								
Lead	**0.00880**		mg/L	0.00500	1	06/02/06 10:57	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	500	10	06/09/06 15:37	SW846 8260B	6061217
Tert-Amyl Methyl Ether	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Benzene	**6930**		ug/L	50.0	100	06/09/06 16:03	SW846 8260B	6061217
Ethanol	ND		ug/L	500	10	06/09/06 15:37	SW846 8260B	6061217
Ethyl tert-Butyl Ether	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Bromobenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Diisopropyl Ether	**10.1**		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Bromochloromethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Methyl tert-Butyl Ether	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Bromodichloromethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Tertiary Butyl Alcohol	ND		ug/L	100	10	06/09/06 15:37	SW846 8260B	6061217
Bromoform	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Bromomethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
2-Butanone	ND		ug/L	500	10	06/09/06 15:37	SW846 8260B	6061217
sec-Butylbenzene	**41.5**		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
n-Butylbenzene	**72.5**		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
tert-Butylbenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Carbon disulfide	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Carbon Tetrachloride	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Chlorobenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Chlorodibromomethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Chloroethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Chloroform	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Chloromethane	ND		ug/L	10.0	10	06/09/06 15:37	SW846 8260B	6061217
4-Chlorotoluene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
2-Chlorotoluene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,2-Dibromo-3-chloropropane	ND		ug/L	10.0	10	06/09/06 15:37	SW846 8260B	6061217
1,2-Dibromoethane (EDB)	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Dibromomethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,4-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-06 (MW-6 - Water) - cont. Sampled: 05/26/06 12:15								
Volatile Organic Compounds by EPA Method 8260B - cont.								
1,3-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,2-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Dichlorodifluoromethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,2-Dichloroethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,1-Dichloroethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
cis-1,2-Dichloroethene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,1-Dichloroethene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
trans-1,2-Dichloroethene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
2,2-Dichloropropane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,3-Dichloropropane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,2-Dichloropropane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
trans-1,3-Dichloropropene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
cis-1,3-Dichloropropene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,1-Dichloropropene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Ethylbenzene	**2440**		ug/L	50.0	100	06/09/06 16:03	SW846 8260B	6061217
Hexachlorobutadiene	ND		ug/L	10.0	10	06/09/06 15:37	SW846 8260B	6061217
2-Hexanone	ND		ug/L	100	10	06/09/06 15:37	SW846 8260B	6061217
Isopropylbenzene	**105**		ug/L	10.0	10	06/09/06 15:37	SW846 8260B	6061217
Methylene Chloride	ND		ug/L	50.0	10	06/09/06 15:37	SW846 8260B	6061217
4-Methyl-2-pentanone	ND		ug/L	100	10	06/09/06 15:37	SW846 8260B	6061217
Styrene	**78.4**		ug/L	10.0	10	06/09/06 15:37	SW846 8260B	6061217
1,1,1,2-Tetrachloroethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,1,2,2-Tetrachloroethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Tetrachloroethene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Toluene	**870**		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,2,4-Trichlorobenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,2,3-Trichlorobenzene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,1,2-Trichloroethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,1,1-Trichloroethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Trichloroethene	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Trichlorofluoromethane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,2,3-Trichloropropane	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
1,3,5-Trimethylbenzene	**422**		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Vinyl chloride	ND		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Xylenes, total	**7590**	B	ug/L	50.0	100	06/09/06 16:03	SW846 8260B	6061217
1,2,4-Trimethylbenzene	**2200**	A-01a, B	ug/L	50.0	100	06/09/06 16:03	SW846 8260B	6061217
Naphthalene	**406**		ug/L	50.0	10	06/09/06 15:37	SW846 8260B	6061217
p-Isopropyltoluene	**45.3**		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
n-Propylbenzene	**216**		ug/L	5.00	10	06/09/06 15:37	SW846 8260B	6061217
Surr: 1,2-Dichloroethane-d4 (70-130%)	*97 %*					*06/09/06 15:37*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*95 %*					*06/09/06 15:37*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*102 %*					*06/09/06 15:37*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*111 %*					*06/09/06 15:37*	*SW846 8260B*	*6061217*

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-06RE1 (MW-6 - Water) - cont. Sampled: 05/26/06 12:15								
Extractable Petroleum Hydrocarbons								
Diesel	**5790**		ug/L	244	5	06/09/06 09:11	SW846 8015B	6056260
TPH - Oil Range	**2060**		ug/L	244	5	06/09/06 09:11	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*70 %*					*06/09/06 09:11*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**67300**		ug/L	500	10	06/09/06 13:00	CA LUFT GC/MS	6062050
Surr: 1,2-Dichloroethane-d4 (0-200%)	*99 %*					*06/09/06 13:00*	*CA LUFT GC/MS*	*6062050*
Surr: Dibromofluoromethane (0-200%)	*104 %*					*06/09/06 13:00*	*CA LUFT GC/MS*	*6062050*
Surr: Toluene-d8 (0-200%)	*111 %*					*06/09/06 13:00*	*CA LUFT GC/MS*	*6062050*
Surr: 4-Bromofluorobenzene (0-200%)	*109 %*					*06/09/06 13:00*	*CA LUFT GC/MS*	*6062050*
Sample ID: NPE4177-07 (MW-7 - Water) Sampled: 05/26/06 12:05								
Dissolved Metals by EPA Method 6010B								
Lead	**0.00690**		mg/L	0.00500	1	06/02/06 11:01	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	500	10	06/09/06 16:30	SW846 8260B	6061217
Tert-Amyl Methyl Ether	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Benzene	**9620**		ug/L	50.0	100	06/09/06 16:57	SW846 8260B	6061217
Ethanol	ND		ug/L	500	10	06/09/06 16:30	SW846 8260B	6061217
Ethyl tert-Butyl Ether	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Bromobenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Diisopropyl Ether	**30.8**		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Bromochloromethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Methyl tert-Butyl Ether	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Bromodichloromethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Tertiary Butyl Alcohol	**885**		ug/L	100	10	06/09/06 16:30	SW846 8260B	6061217
Bromoform	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Bromomethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
2-Butanone	ND		ug/L	500	10	06/09/06 16:30	SW846 8260B	6061217
sec-Butylbenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
n-Butylbenzene	**78.9**		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
tert-Butylbenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Carbon disulfide	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Carbon Tetrachloride	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Chlorobenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Chlorodibromomethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Chloroethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Chloroform	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Chloromethane	ND		ug/L	10.0	10	06/09/06 16:30	SW846 8260B	6061217
4-Chlorotoluene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
2-Chlorotoluene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,2-Dibromo-3-chloropropane	ND		ug/L	10.0	10	06/09/06 16:30	SW846 8260B	6061217
1,2-Dibromoethane (EDB)	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Dibromomethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-07 (MW-7 - Water) - cont. Sampled: 05/26/06 12:05								
Volatile Organic Compounds by EPA Method 8260B - cont.								
1,4-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,3-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,2-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Dichlorodifluoromethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,2-Dichloroethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,1-Dichloroethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
cis-1,2-Dichloroethene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,1-Dichloroethene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
trans-1,2-Dichloroethene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
2,2-Dichloropropane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,3-Dichloropropane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,2-Dichloropropane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
trans-1,3-Dichloropropene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
cis-1,3-Dichloropropene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,1-Dichloropropene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Ethylbenzene	**3490**		ug/L	50.0	100	06/09/06 16:57	SW846 8260B	6061217
Hexachlorobutadiene	ND		ug/L	10.0	10	06/09/06 16:30	SW846 8260B	6061217
2-Hexanone	ND		ug/L	100	10	06/09/06 16:30	SW846 8260B	6061217
Isopropylbenzene	**130**		ug/L	10.0	10	06/09/06 16:30	SW846 8260B	6061217
Methylene Chloride	ND		ug/L	50.0	10	06/09/06 16:30	SW846 8260B	6061217
4-Methyl-2-pentanone	ND		ug/L	100	10	06/09/06 16:30	SW846 8260B	6061217
Styrene	ND		ug/L	10.0	10	06/09/06 16:30	SW846 8260B	6061217
1,1,1,2-Tetrachloroethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,1,2,2-Tetrachloroethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Tetrachloroethene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Toluene	**1150**		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,2,4-Trichlorobenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,2,3-Trichlorobenzene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,1,2-Trichloroethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,1,1-Trichloroethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Trichloroethene	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Trichlorofluoromethane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,2,3-Trichloropropane	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
1,3,5-Trimethylbenzene	**659**		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Vinyl chloride	ND		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Xylenes, total	**13400**	B	ug/L	50.0	100	06/09/06 16:57	SW846 8260B	6061217
1,2,4-Trimethylbenzene	**2740**	B	ug/L	50.0	100	06/09/06 16:57	SW846 8260B	6061217
Naphthalene	**506**		ug/L	50.0	10	06/09/06 16:30	SW846 8260B	6061217
p-Isopropyltoluene	**50.1**		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
n-Propylbenzene	**306**		ug/L	5.00	10	06/09/06 16:30	SW846 8260B	6061217
Surr: 1,2-Dichloroethane-d4 (70-130%)	*96 %*					*06/09/06 16:30*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*93 %*					*06/09/06 16:30*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*100 %*					*06/09/06 16:30*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*111 %*					*06/09/06 16:30*	*SW846 8260B*	*6061217*

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-07 (MW-7 - Water) - cont. Sampled: 05/26/06 12:05								
Extractable Petroleum Hydrocarbons								
Diesel	**6410**		ug/L	488	10	06/08/06 18:17	SW846 8015B	6056260
TPH - Oil Range	**3500**		ug/L	488	10	06/08/06 18:17	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*	*Z3*				*06/08/06 18:17*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**98200**		ug/L	500	10	06/09/06 13:24	CA LUFT GC/MS	6062050
Surr: 1,2-Dichloroethane-d4 (0-200%)	*98 %*					*06/09/06 13:24*	*CA LUFT GC/MS*	*6062050*
Surr: Dibromofluoromethane (0-200%)	*105 %*					*06/09/06 13:24*	*CA LUFT GC/MS*	*6062050*
Surr: Toluene-d8 (0-200%)	*110 %*					*06/09/06 13:24*	*CA LUFT GC/MS*	*6062050*
Surr: 4-Bromofluorobenzene (0-200%)	*110 %*					*06/09/06 13:24*	*CA LUFT GC/MS*	*6062050*
Sample ID: NPE4177-08 (MW-8 - Water) Sampled: 05/26/06 11:45								
Dissolved Metals by EPA Method 6010B								
Lead	**0.00800**		mg/L	0.00500	1	06/02/06 11:05	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 04:43	SW846 8260B	6061787
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Benzene	**423**		ug/L	10.0	20	06/09/06 13:50	SW846 8260B	6061217
Ethanol	ND		ug/L	50.0	1	06/09/06 04:43	SW846 8260B	6061787
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Bromobenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Diisopropyl Ether	**2.18**		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 04:43	SW846 8260B	6061787
Bromoform	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Bromomethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
2-Butanone	ND		ug/L	50.0	1	06/09/06 04:43	SW846 8260B	6061787
sec-Butylbenzene	**15.7**		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Chloroethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Chloroform	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Chloromethane	ND		ug/L	1.00	1	06/09/06 04:43	SW846 8260B	6061787
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 04:43	SW846 8260B	6061787
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-08 (MW-8 - Water) - cont. Sampled: 05/26/06 11:45								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Dibromomethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Ethylbenzene	**166**		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 04:43	SW846 8260B	6061787
2-Hexanone	ND		ug/L	10.0	1	06/09/06 04:43	SW846 8260B	6061787
Isopropylbenzene	**61.9**		ug/L	1.00	1	06/09/06 04:43	SW846 8260B	6061787
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 04:43	SW846 8260B	6061787
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 04:43	SW846 8260B	6061787
Styrene	ND		ug/L	1.00	1	06/09/06 04:43	SW846 8260B	6061787
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Toluene	**73.0**		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Trichloroethene	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
1,3,5-Trimethylbenzene	**183**		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Xylenes, total	**2820**	B	ug/L	10.0	20	06/09/06 13:50	SW846 8260B	6061217
1,2,4-Trimethylbenzene	**2130**	B	ug/L	10.0	20	06/09/06 13:50	SW846 8260B	6061217
Naphthalene	**162**		ug/L	5.00	1	06/09/06 04:43	SW846 8260B	6061787
p-Isopropyltoluene	**8.30**		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
n-Propylbenzene	**61.6**		ug/L	0.500	1	06/09/06 04:43	SW846 8260B	6061787
Surr: 1,2-Dichloroethane-d4 (70-130%)	*94 %*					*06/09/06 04:43*	*SW846 8260B*	*6061787*
Surr: 1,2-Dichloroethane-d4 (70-130%)	*101 %*					*06/09/06 13:50*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*95 %*					*06/09/06 04:43*	*SW846 8260B*	*6061787*

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-08RE1 (MW-8 - Water) - cont. Sampled: 05/26/06 11:45								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Surr: Dibromofluoromethane (79-122%)	*101 %*					*06/09/06 13:50*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*100 %*					*06/09/06 04:43*	*SW846 8260B*	*6061787*
Surr: Toluene-d8 (78-121%)	*102 %*					*06/09/06 13:50*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*105 %*					*06/09/06 04:43*	*SW846 8260B*	*6061787*
Surr: 4-Bromofluorobenzene (78-126%)	*117 %*					*06/09/06 13:50*	*SW846 8260B*	*6061217*
Extractable Petroleum Hydrocarbons								
Diesel	**2810**		ug/L	244	5	06/09/06 09:28	SW846 8015B	6056260
TPH - Oil Range	**325**	RL1	ug/L	244	5	06/09/06 09:28	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*58 %*					*06/09/06 09:28*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**24800**		ug/L	500	10	06/09/06 13:48	CA LUFT GC/MS	6062050
Surr: 1,2-Dichloroethane-d4 (0-200%)	*96 %*					*06/09/06 13:48*	*CA LUFT GC/MS*	*6062050*
Surr: Dibromofluoromethane (0-200%)	*107 %*					*06/09/06 13:48*	*CA LUFT GC/MS*	*6062050*
Surr: Toluene-d8 (0-200%)	*108 %*					*06/09/06 13:48*	*CA LUFT GC/MS*	*6062050*
Surr: 4-Bromofluorobenzene (0-200%)	*110 %*					*06/09/06 13:48*	*CA LUFT GC/MS*	*6062050*
Sample ID: NPE4177-09 (MW-12 - Water) Sampled: 05/26/06 09:45								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 11:09	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 12:30	SW846 8260B	6061217
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Benzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Ethanol	ND		ug/L	50.0	1	06/09/06 12:30	SW846 8260B	6061217
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Bromobenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Diisopropyl Ether	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 12:30	SW846 8260B	6061217
Bromoform	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Bromomethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
2-Butanone	ND		ug/L	50.0	1	06/09/06 12:30	SW846 8260B	6061217
sec-Butylbenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Carbon disulfide	**0.680**		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Chloroethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Chloroform	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-09 (MW-12 - Water) - cont. Sampled: 05/26/06 09:45								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Chloromethane	ND		ug/L	1.00	1	06/09/06 12:30	SW846 8260B	6061217
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 12:30	SW846 8260B	6061217
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Dibromomethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Ethylbenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 12:30	SW846 8260B	6061217
2-Hexanone	ND		ug/L	10.0	1	06/09/06 12:30	SW846 8260B	6061217
Isopropylbenzene	ND		ug/L	1.00	1	06/09/06 12:30	SW846 8260B	6061217
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 12:30	SW846 8260B	6061217
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 12:30	SW846 8260B	6061217
Styrene	ND		ug/L	1.00	1	06/09/06 12:30	SW846 8260B	6061217
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Toluene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Trichloroethene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,3,5-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Xylenes, total	**0.740**	B	ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
1,2,4-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-09 (MW-12 - Water) - cont. Sampled: 05/26/06 09:45								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Naphthalene	ND		ug/L	5.00	1	06/09/06 12:30	SW846 8260B	6061217
p-Isopropyltoluene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
n-Propylbenzene	ND		ug/L	0.500	1	06/09/06 12:30	SW846 8260B	6061217
Surr: 1,2-Dichloroethane-d4 (70-130%)	*101 %*					*06/09/06 12:30*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*100 %*					*06/09/06 12:30*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*97 %*					*06/09/06 12:30*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*109 %*					*06/09/06 12:30*	*SW846 8260B*	*6061217*
Extractable Petroleum Hydrocarbons								
Diesel	**62.4**		ug/L	48.8	1	06/08/06 18:49	SW846 8015B	6056260
TPH - Oil Range	**287**		ug/L	48.8	1	06/08/06 18:49	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*71 %*					*06/08/06 18:49*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	ND		ug/L	50.0	1	06/08/06 21:23	CA LUFT GC/MS	6061762
Surr: 1,2-Dichloroethane-d4 (0-200%)	*95 %*					*06/08/06 21:23*	*CA LUFT GC/MS*	*6061762*
Surr: Dibromofluoromethane (0-200%)	*103 %*					*06/08/06 21:23*	*CA LUFT GC/MS*	*6061762*
Surr: Toluene-d8 (0-200%)	*108 %*					*06/08/06 21:23*	*CA LUFT GC/MS*	*6061762*
Surr: 4-Bromofluorobenzene (0-200%)	*106 %*					*06/08/06 21:23*	*CA LUFT GC/MS*	*6061762*
Sample ID: NPE4177-10 (MW-14 - Water) Sampled: 05/26/06 10:05								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 11:13	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	500	10	06/09/06 17:24	SW846 8260B	6061217
Tert-Amyl Methyl Ether	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Benzene	**5280**		ug/L	50.0	100	06/09/06 17:50	SW846 8260B	6061217
Ethanol	ND		ug/L	500	10	06/09/06 17:24	SW846 8260B	6061217
Ethyl tert-Butyl Ether	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Bromobenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Diisopropyl Ether	**49.7**		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Bromochloromethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Methyl tert-Butyl Ether	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Bromodichloromethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Tertiary Butyl Alcohol	**895**		ug/L	100	10	06/09/06 17:24	SW846 8260B	6061217
Bromoform	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Bromomethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
2-Butanone	ND		ug/L	500	10	06/09/06 17:24	SW846 8260B	6061217
sec-Butylbenzene	**84.1**		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
n-Butylbenzene	**224**		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
tert-Butylbenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Carbon disulfide	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Carbon Tetrachloride	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Chlorobenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Chlorodibromomethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-10 (MW-14 - Water) - cont. Sampled: 05/26/06 10:05								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Chloroethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Chloroform	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Chloromethane	ND		ug/L	10.0	10	06/09/06 17:24	SW846 8260B	6061217
4-Chlorotoluene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
2-Chlorotoluene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2-Dibromo-3-chloropropane	ND		ug/L	10.0	10	06/09/06 17:24	SW846 8260B	6061217
1,2-Dibromoethane (EDB)	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Dibromomethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,4-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,3-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2-Dichlorobenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Dichlorodifluoromethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2-Dichloroethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,1-Dichloroethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
cis-1,2-Dichloroethene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,1-Dichloroethene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
trans-1,2-Dichloroethene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
2,2-Dichloropropane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,3-Dichloropropane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2-Dichloropropane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
trans-1,3-Dichloropropene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
cis-1,3-Dichloropropene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,1-Dichloropropene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Ethylbenzene	**3930**		ug/L	50.0	100	06/09/06 17:50	SW846 8260B	6061217
Hexachlorobutadiene	ND		ug/L	10.0	10	06/09/06 17:24	SW846 8260B	6061217
2-Hexanone	ND		ug/L	100	10	06/09/06 17:24	SW846 8260B	6061217
Isopropylbenzene	**232**		ug/L	10.0	10	06/09/06 17:24	SW846 8260B	6061217
Methylene Chloride	ND		ug/L	50.0	10	06/09/06 17:24	SW846 8260B	6061217
4-Methyl-2-pentanone	ND		ug/L	100	10	06/09/06 17:24	SW846 8260B	6061217
Styrene	ND		ug/L	10.0	10	06/09/06 17:24	SW846 8260B	6061217
1,1,1,2-Tetrachloroethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,1,2,2-Tetrachloroethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Tetrachloroethene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Toluene	**76.7**		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2,4-Trichlorobenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2,3-Trichlorobenzene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,1,2-Trichloroethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,1,1-Trichloroethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Trichloroethene	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Trichlorofluoromethane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2,3-Trichloropropane	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,3,5-Trimethylbenzene	**1150**		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Vinyl chloride	ND		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-10 (MW-14 - Water) - cont. Sampled: 05/26/06 10:05								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Xylenes, total	**4800**	B	ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
1,2,4-Trimethylbenzene	**5110**	B, A-01a	ug/L	50.0	100	06/09/06 17:50	SW846 8260B	6061217
Naphthalene	**597**		ug/L	50.0	10	06/09/06 17:24	SW846 8260B	6061217
p-Isopropyltoluene	**48.0**		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
n-Propylbenzene	**683**		ug/L	5.00	10	06/09/06 17:24	SW846 8260B	6061217
Surr: 1,2-Dichloroethane-d4 (70-130%)	*97 %*					*06/09/06 17:24*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*94 %*					*06/09/06 17:24*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*100 %*					*06/09/06 17:24*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*103 %*					*06/09/06 17:24*	*SW846 8260B*	*6061217*
Extractable Petroleum Hydrocarbons								
Diesel	**3080**	S10	ug/L	97.6	2	06/09/06 09:44	SW846 8015B	6056260
TPH - Oil Range	**215**	S10	ug/L	97.6	2	06/09/06 09:44	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*40 %*	*Z6*				*06/09/06 09:44*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**103000**		ug/L	500	10	06/09/06 14:13	CA LUFT GC/MS	6062050
Surr: 1,2-Dichloroethane-d4 (0-200%)	*95 %*					*06/09/06 14:13*	*CA LUFT GC/MS*	*6062050*
Surr: Dibromofluoromethane (0-200%)	*105 %*					*06/09/06 14:13*	*CA LUFT GC/MS*	*6062050*
Surr: Toluene-d8 (0-200%)	*109 %*					*06/09/06 14:13*	*CA LUFT GC/MS*	*6062050*
Surr: 4-Bromofluorobenzene (0-200%)	*109 %*					*06/09/06 14:13*	*CA LUFT GC/MS*	*6062050*
Sample ID: NPE4177-11 (V-1 - Water) Sampled: 05/26/06 10:35								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 11:17	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 12:56	SW846 8260B	6061217
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Benzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Ethanol	ND		ug/L	50.0	1	06/09/06 12:56	SW846 8260B	6061217
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Bromobenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Diisopropyl Ether	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 12:56	SW846 8260B	6061217
Bromoform	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Bromomethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
2-Butanone	ND		ug/L	50.0	1	06/09/06 12:56	SW846 8260B	6061217
sec-Butylbenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
n-Butylbenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-11 (V-1 - Water) - cont. Sampled: 05/26/06 10:35								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Chloroethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Chloroform	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Chloromethane	ND		ug/L	1.00	1	06/09/06 12:56	SW846 8260B	6061217
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 12:56	SW846 8260B	6061217
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Dibromomethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Ethylbenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 12:56	SW846 8260B	6061217
2-Hexanone	ND		ug/L	10.0	1	06/09/06 12:56	SW846 8260B	6061217
Isopropylbenzene	ND		ug/L	1.00	1	06/09/06 12:56	SW846 8260B	6061217
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 12:56	SW846 8260B	6061217
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 12:56	SW846 8260B	6061217
Styrene	ND		ug/L	1.00	1	06/09/06 12:56	SW846 8260B	6061217
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Toluene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Trichloroethene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-11 (V-1 - Water) - cont. Sampled: 05/26/06 10:35								
Volatile Organic Compounds by EPA Method 8260B - cont.								
1,3,5-Trimethylbenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Xylenes, total	**1.02**	B	ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
1,2,4-Trimethylbenzene	**0.540**	B, A-01	ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Naphthalene	ND		ug/L	5.00	1	06/09/06 12:56	SW846 8260B	6061217
p-Isopropyltoluene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
n-Propylbenzene	ND		ug/L	0.500	1	06/09/06 12:56	SW846 8260B	6061217
Surr: 1,2-Dichloroethane-d4 (70-130%)	*100 %*					*06/09/06 12:56*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*101 %*					*06/09/06 12:56*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*101 %*					*06/09/06 12:56*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*132 %*	*Z2*				*06/09/06 12:56*	*SW846 8260B*	*6061217*
Extractable Petroleum Hydrocarbons								
Diesel	**309**		ug/L	48.8	1	06/08/06 19:24	SW846 8015B	6056260
TPH - Oil Range	**785**		ug/L	48.8	1	06/08/06 19:24	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*83 %*					*06/08/06 19:24*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	ND		ug/L	50.0	1	06/09/06 12:11	CA LUFT GC/MS	6062050
Surr: 1,2-Dichloroethane-d4 (0-200%)	*102 %*					*06/09/06 12:11*	*CA LUFT GC/MS*	*6062050*
Surr: Dibromofluoromethane (0-200%)	*106 %*					*06/09/06 12:11*	*CA LUFT GC/MS*	*6062050*
Surr: Toluene-d8 (0-200%)	*111 %*					*06/09/06 12:11*	*CA LUFT GC/MS*	*6062050*
Surr: 4-Bromofluorobenzene (0-200%)	*109 %*					*06/09/06 12:11*	*CA LUFT GC/MS*	*6062050*
Sample ID: NPE4177-12 (V-2 - Water) Sampled: 05/26/06 11:55								
Dissolved Metals by EPA Method 6010B								
Lead	ND		mg/L	0.00500	1	06/02/06 11:39	SW846 6010B	6060017
Volatile Organic Compounds by EPA Method 8260B								
Acetone	ND		ug/L	50.0	1	06/09/06 06:30	SW846 8260B	6061787
Tert-Amyl Methyl Ether	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Benzene	**1300**		ug/L	10.0	20	06/09/06 14:17	SW846 8260B	6061217
Ethanol	ND		ug/L	50.0	1	06/09/06 06:30	SW846 8260B	6061787
Ethyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Bromobenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Diisopropyl Ether	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Bromochloromethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Methyl tert-Butyl Ether	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Bromodichloromethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Tertiary Butyl Alcohol	ND		ug/L	10.0	1	06/09/06 06:30	SW846 8260B	6061787
Bromoform	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Bromomethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
2-Butanone	ND		ug/L	50.0	1	06/09/06 06:30	SW846 8260B	6061787
sec-Butylbenzene	**14.0**		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
n-Butylbenzene	**33.1**		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
tert-Butylbenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-12 (V-2 - Water) - cont. Sampled: 05/26/06 11:55								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Carbon disulfide	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Carbon Tetrachloride	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Chlorobenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Chlorodibromomethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Chloroethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Chloroform	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Chloromethane	ND		ug/L	1.00	1	06/09/06 06:30	SW846 8260B	6061787
4-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
2-Chlorotoluene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,2-Dibromo-3-chloropropane	ND		ug/L	1.00	1	06/09/06 06:30	SW846 8260B	6061787
1,2-Dibromoethane (EDB)	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Dibromomethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,4-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,3-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,2-Dichlorobenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Dichlorodifluoromethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,2-Dichloroethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,1-Dichloroethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
cis-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,1-Dichloroethene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
trans-1,2-Dichloroethene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
2,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,3-Dichloropropane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,2-Dichloropropane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
trans-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
cis-1,3-Dichloropropene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,1-Dichloropropene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Ethylbenzene	**2950**		ug/L	10.0	20	06/09/06 14:17	SW846 8260B	6061217
Hexachlorobutadiene	ND		ug/L	1.00	1	06/09/06 06:30	SW846 8260B	6061787
2-Hexanone	ND		ug/L	10.0	1	06/09/06 06:30	SW846 8260B	6061787
Isopropylbenzene	**125**		ug/L	1.00	1	06/09/06 06:30	SW846 8260B	6061787
Methylene Chloride	ND		ug/L	5.00	1	06/09/06 06:30	SW846 8260B	6061787
4-Methyl-2-pentanone	ND		ug/L	10.0	1	06/09/06 06:30	SW846 8260B	6061787
Styrene	ND		ug/L	1.00	1	06/09/06 06:30	SW846 8260B	6061787
1,1,1,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,1,2,2-Tetrachloroethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Tetrachloroethene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Toluene	**400**		ug/L	10.0	20	06/09/06 14:17	SW846 8260B	6061217
1,2,4-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,2,3-Trichlorobenzene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,1,2-Trichloroethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,1,1-Trichloroethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Trichloroethene	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

ANALYTICAL REPORT

Analyte	Result	Flag	Units	MRL	Dilution Factor	Analysis Date/Time	Method	Batch
Sample ID: NPE4177-12 (V-2 - Water) - cont. Sampled: 05/26/06 11:55								
Volatile Organic Compounds by EPA Method 8260B - cont.								
Trichlorofluoromethane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,2,3-Trichloropropane	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
1,3,5-Trimethylbenzene	**501**		ug/L	10.0	20	06/09/06 14:17	SW846 8260B	6061217
Vinyl chloride	ND		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
Xylenes, total	**9700**	B	ug/L	10.0	20	06/09/06 14:17	SW846 8260B	6061217
1,2,4-Trimethylbenzene	**2530**	B	ug/L	10.0	20	06/09/06 14:17	SW846 8260B	6061217
Naphthalene	**411**		ug/L	100	20	06/09/06 14:17	SW846 8260B	6061217
p-Isopropyltoluene	**18.1**		ug/L	0.500	1	06/09/06 06:30	SW846 8260B	6061787
n-Propylbenzene	**281**		ug/L	10.0	20	06/09/06 14:17	SW846 8260B	6061217
Surr: 1,2-Dichloroethane-d4 (70-130%)	*94 %*					*06/09/06 06:30*	*SW846 8260B*	*6061787*
Surr: 1,2-Dichloroethane-d4 (70-130%)	*101 %*					*06/09/06 14:17*	*SW846 8260B*	*6061217*
Surr: Dibromofluoromethane (79-122%)	*93 %*					*06/09/06 06:30*	*SW846 8260B*	*6061787*
Surr: Dibromofluoromethane (79-122%)	*99 %*					*06/09/06 14:17*	*SW846 8260B*	*6061217*
Surr: Toluene-d8 (78-121%)	*101 %*					*06/09/06 06:30*	*SW846 8260B*	*6061787*
Surr: Toluene-d8 (78-121%)	*102 %*					*06/09/06 14:17*	*SW846 8260B*	*6061217*
Surr: 4-Bromofluorobenzene (78-126%)	*105 %*					*06/09/06 06:30*	*SW846 8260B*	*6061787*
Surr: 4-Bromofluorobenzene (78-126%)	*102 %*					*06/09/06 14:17*	*SW846 8260B*	*6061217*
Extractable Petroleum Hydrocarbons								
Diesel	**3020**		ug/L	97.6	2	06/09/06 10:01	SW846 8015B	6056260
TPH - Oil Range	**257**		ug/L	97.6	2	06/09/06 10:01	SW846 8015B	6056260
Surr: o-Terphenyl (55-150%)	*90 %*					*06/09/06 10:01*	*SW846 8015B*	*6056260*
Purgeable Petroleum Hydrocarbons								
Gasoline Range Organics	**66600**		ug/L	500	10	06/09/06 14:37	CA LUFT GC/MS	6062050
Surr: 1,2-Dichloroethane-d4 (0-200%)	*95 %*					*06/09/06 14:37*	*CA LUFT GC/MS*	*6062050*
Surr: Dibromofluoromethane (0-200%)	*103 %*					*06/09/06 14:37*	*CA LUFT GC/MS*	*6062050*
Surr: Toluene-d8 (0-200%)	*107 %*					*06/09/06 14:37*	*CA LUFT GC/MS*	*6062050*
Surr: 4-Bromofluorobenzene (0-200%)	*108 %*					*06/09/06 14:37*	*CA LUFT GC/MS*	*6062050*

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client Cambria Env. Tech. (Sonoma) / SHELL (13674)
270 Perkins Street
Sonoma, CA 95476
Attn Ana Friel

Work Order: NPE4177
Project Name: 2703 Martin Luther King Jr. Way, Oakland, CA
Project Number: SAP 129449
Received: 05/31/06 08:00

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Dissolved Metals by EPA Method 6010B							
SW846 6010B	6060017	NPE4177-01	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-02	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-03	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-04	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-05	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-06	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-07	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-08	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-09	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-10	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-11	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
SW846 6010B	6060017	NPE4177-12	50.00	50.00	06/01/06 08:23	JMR	EPA 3010A Dissolve
Extractable Petroleum Hydrocarbons							
SW846 8015B	6056260	NPE4177-01	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-02	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-03	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-04	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-05	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-05RE1	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-06	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-06RE1	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-07	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-08	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-08RE1	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-09	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-10	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-10RE1	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-11	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-12	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C
SW846 8015B	6056260	NPE4177-12RE1	1025.00	1.00	06/02/06 07:30	DRH	EPA 3510C

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
Blank

Analyte	Blank Value	Q	Units	Q.C. Batch	Lab Number	Analyzed Date/Time
Dissolved Metals by EPA Method 6010B						
6060017-BLK1						
Lead	<0.00270		mg/L	6060017	6060017-BLK1	06/02/06 09:47
Volatile Organic Compounds by EPA Method 8260B						
6061217-BLK1						
Acetone	<1.28		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Tert-Amyl Methyl Ether	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Benzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Ethanol	<30.7		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Ethyl tert-Butyl Ether	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Bromobenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Diisopropyl Ether	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Bromochloromethane	<0.310		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Methyl tert-Butyl Ether	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Bromodichloromethane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Tertiary Butyl Alcohol	<5.06		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Bromoform	<0.290		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Bromomethane	<0.310		ug/L	6061217	6061217-BLK1	06/09/06 12:03
2-Butanone	<3.17		ug/L	6061217	6061217-BLK1	06/09/06 12:03
sec-Butylbenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
n-Butylbenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
tert-Butylbenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Carbon disulfide	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Carbon Tetrachloride	<0.220		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Chlorobenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Chlorodibromomethane	<0.290		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Chloroethane	<0.250		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Chloroform	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Chloromethane	<0.220		ug/L	6061217	6061217-BLK1	06/09/06 12:03
4-Chlorotoluene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
2-Chlorotoluene	<0.190		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2-Dibromo-3-chloropropane	<0.730		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2-Dibromoethane (EDB)	<0.250		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Dibromomethane	<0.380		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,4-Dichlorobenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,3-Dichlorobenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2-Dichlorobenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Dichlorodifluoromethane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2-Dichloroethane	<0.390		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,1-Dichloroethane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
cis-1,2-Dichloroethene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,1-Dichloroethene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
Blank - Cont.

Analyte	Blank Value	Q	Units	Q.C. Batch	Lab Number	Analyzed Date/Time
Volatile Organic Compounds by EPA Method 8260B						
6061217-BLK1						
trans-1,2-Dichloroethene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
2,2-Dichloropropane	<0.230		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,3-Dichloropropane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2-Dichloropropane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
trans-1,3-Dichloropropene	<0.230		ug/L	6061217	6061217-BLK1	06/09/06 12:03
cis-1,3-Dichloropropene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,1-Dichloropropene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Ethylbenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Hexachlorobutadiene	<0.400		ug/L	6061217	6061217-BLK1	06/09/06 12:03
2-Hexanone	<1.81		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Isopropylbenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Methylene Chloride	1.78		ug/L	6061217	6061217-BLK1	06/09/06 12:03
4-Methyl-2-pentanone	<1.12		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Styrene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,1,1,2-Tetrachloroethane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,1,2,2-Tetrachloroethane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Tetrachloroethene	<0.250		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Toluene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2,4-Trichlorobenzene	<0.320		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2,3-Trichlorobenzene	<0.290		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,1,2-Trichloroethane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,1,1-Trichloroethane	<0.220		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Trichloroethene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Trichlorofluoromethane	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2,3-Trichloropropane	<0.310		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,3,5-Trimethylbenzene	<0.220		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Vinyl chloride	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Xylenes, total	1.03		ug/L	6061217	6061217-BLK1	06/09/06 12:03
1,2,4-Trimethylbenzene	0.660		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Naphthalene	<0.500		ug/L	6061217	6061217-BLK1	06/09/06 12:03
p-Isopropyltoluene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
n-Propylbenzene	<0.200		ug/L	6061217	6061217-BLK1	06/09/06 12:03
Surrogate: 1,2-Dichloroethane-d4	99%			6061217	6061217-BLK1	06/09/06 12:03
Surrogate: 1,2-Dichloroethane-d4	99%			6061217	6061217-BLK1	06/09/06 12:03
Surrogate: Dibromofluoromethane	99%			6061217	6061217-BLK1	06/09/06 12:03
Surrogate: Dibromofluoromethane	99%			6061217	6061217-BLK1	06/09/06 12:03
Surrogate: Toluene-d8	101%			6061217	6061217-BLK1	06/09/06 12:03
Surrogate: Toluene-d8	101%			6061217	6061217-BLK1	06/09/06 12:03
Surrogate: 4-Bromofluorobenzene	106%			6061217	6061217-BLK1	06/09/06 12:03
Surrogate: 4-Bromofluorobenzene	106%			6061217	6061217-BLK1	06/09/06 12:03
6061787-BLK1						

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
Blank - Cont.

Analyte	Blank Value	Q	Units	Q.C. Batch	Lab Number	Analyzed Date/Time
Volatile Organic Compounds by EPA Method 8260B						
6061787-BLK1						
Acetone	<1.28		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Tert-Amyl Methyl Ether	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Benzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Ethanol	<30.7		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Ethyl tert-Butyl Ether	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Bromobenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Diisopropyl Ether	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Bromochloromethane	<0.310		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Methyl tert-Butyl Ether	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Bromodichloromethane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Tertiary Butyl Alcohol	<5.06		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Bromoform	<0.290		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Bromomethane	<0.310		ug/L	6061787	6061787-BLK1	06/08/06 23:22
2-Butanone	<3.17		ug/L	6061787	6061787-BLK1	06/08/06 23:22
sec-Butylbenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
n-Butylbenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
tert-Butylbenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Carbon disulfide	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Carbon Tetrachloride	<0.220		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Chlorobenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Chlorodibromomethane	<0.290		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Chloroethane	<0.250		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Chloroform	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Chloromethane	<0.220		ug/L	6061787	6061787-BLK1	06/08/06 23:22
4-Chlorotoluene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
2-Chlorotoluene	<0.190		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2-Dibromo-3-chloropropane	<0.730		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2-Dibromoethane (EDB)	<0.250		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Dibromomethane	<0.380		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,4-Dichlorobenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,3-Dichlorobenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2-Dichlorobenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Dichlorodifluoromethane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2-Dichloroethane	<0.390		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,1-Dichloroethane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
cis-1,2-Dichloroethene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,1-Dichloroethene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
trans-1,2-Dichloroethene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
2,2-Dichloropropane	<0.230		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,3-Dichloropropane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2-Dichloropropane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
trans-1,3-Dichloropropene	<0.230		ug/L	6061787	6061787-BLK1	06/08/06 23:22

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
Blank - Cont.

Analyte	Blank Value	Q	Units	Q.C. Batch	Lab Number	Analyzed Date/Time
Volatile Organic Compounds by EPA Method 8260B						
6061787-BLK1						
cis-1,3-Dichloropropene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,1-Dichloropropene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Ethylbenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Hexachlorobutadiene	<0.400		ug/L	6061787	6061787-BLK1	06/08/06 23:22
2-Hexanone	<1.81		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Isopropylbenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Methylene Chloride	2.30		ug/L	6061787	6061787-BLK1	06/08/06 23:22
4-Methyl-2-pentanone	<1.12		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Styrene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,1,1,2-Tetrachloroethane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,1,2,2-Tetrachloroethane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Tetrachloroethene	<0.250		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Toluene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2,4-Trichlorobenzene	<0.320		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2,3-Trichlorobenzene	<0.290		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,1,2-Trichloroethane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,1,1-Trichloroethane	<0.220		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Trichloroethene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Trichlorofluoromethane	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2,3-Trichloropropane	<0.310		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,3,5-Trimethylbenzene	<0.220		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Vinyl chloride	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Xylenes, total	<0.350		ug/L	6061787	6061787-BLK1	06/08/06 23:22
1,2,4-Trimethylbenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Naphthalene	<0.500		ug/L	6061787	6061787-BLK1	06/08/06 23:22
p-Isopropyltoluene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
n-Propylbenzene	<0.200		ug/L	6061787	6061787-BLK1	06/08/06 23:22
Surrogate: 1,2-Dichloroethane-d4	100%			6061787	6061787-BLK1	06/08/06 23:22
Surrogate: 1,2-Dichloroethane-d4	100%			6061787	6061787-BLK1	06/08/06 23:22
Surrogate: Dibromofluoromethane	101%			6061787	6061787-BLK1	06/08/06 23:22
Surrogate: Dibromofluoromethane	101%			6061787	6061787-BLK1	06/08/06 23:22
Surrogate: Toluene-d8	101%			6061787	6061787-BLK1	06/08/06 23:22
Surrogate: Toluene-d8	101%			6061787	6061787-BLK1	06/08/06 23:22
Surrogate: 4-Bromofluorobenzene	103%			6061787	6061787-BLK1	06/08/06 23:22
Surrogate: 4-Bromofluorobenzene	103%			6061787	6061787-BLK1	06/08/06 23:22
Extractable Petroleum Hydrocarbons						
6056260-BLK1						
Diesel	<33.0		ug/L	6056260	6056260-BLK1	06/08/06 15:31
TPH - Oil Range	<33.0		ug/L	6056260	6056260-BLK1	06/08/06 15:31
Surrogate: o-Terphenyl	78%			6056260	6056260-BLK1	06/08/06 15:31

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
Blank - Cont.

Analyte	Blank Value	Q	Units	Q.C. Batch	Lab Number	Analyzed Date/Time
Purgeable Petroleum Hydrocarbons						
6061762-BLK1						
Gasoline Range Organics	<50.0		ug/L	6061762	6061762-BLK1	06/08/06 14:28
Surrogate: 1,2-Dichloroethane-d4	102%			6061762	6061762-BLK1	06/08/06 14:28
Surrogate: Dibromofluoromethane	105%			6061762	6061762-BLK1	06/08/06 14:28
Surrogate: Toluene-d8	114%			6061762	6061762-BLK1	06/08/06 14:28
Surrogate: 4-Bromofluorobenzene	114%			6061762	6061762-BLK1	06/08/06 14:28
6062050-BLK1						
Gasoline Range Organics	<50.0		ug/L	6062050	6062050-BLK1	06/09/06 11:46
Surrogate: 1,2-Dichloroethane-d4	99%			6062050	6062050-BLK1	06/09/06 11:46
Surrogate: Dibromofluoromethane	105%			6062050	6062050-BLK1	06/09/06 11:46
Surrogate: Toluene-d8	110%			6062050	6062050-BLK1	06/09/06 11:46
Surrogate: 4-Bromofluorobenzene	110%			6062050	6062050-BLK1	06/09/06 11:46

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
LCS

Analyte	Known Val.	Analyzed Val	Q	Units	% Rec.	Target Range	Batch	Analyzed Date/Time
Dissolved Metals by EPA Method 6010B								
6060017-BS1								
Lead	0.0500	0.0490		mg/L	98%	80 - 120	6060017	06/02/06 09:51
Volatile Organic Compounds by EPA Method 8260B								
6061217-BS1								
Acetone	250	266		ug/L	106%	41 - 152	6061217	06/09/06 10:42
Tert-Amyl Methyl Ether	50.0	68.4		ug/L	137%	56 - 145	6061217	06/09/06 10:42
Benzene	50.0	50.0		ug/L	100%	79 - 123	6061217	06/09/06 10:42
Ethanol	5000	4670		ug/L	93%	48 - 164	6061217	06/09/06 10:42
Ethyl tert-Butyl Ether	50.0	67.6		ug/L	135%	64 - 141	6061217	06/09/06 10:42
Bromobenzene	50.0	63.3	L	ug/L	127%	74 - 124	6061217	06/09/06 10:42
Diisopropyl Ether	50.0	50.6		ug/L	101%	73 - 135	6061217	06/09/06 10:42
Bromochloromethane	50.0	49.0		ug/L	98%	70 - 134	6061217	06/09/06 10:42
Methyl tert-Butyl Ether	50.0	62.6		ug/L	125%	66 - 142	6061217	06/09/06 10:42
Bromodichloromethane	50.0	47.8		ug/L	96%	76 - 135	6061217	06/09/06 10:42
Tertiary Butyl Alcohol	500	586		ug/L	117%	42 - 154	6061217	06/09/06 10:42
Bromoform	50.0	47.6		ug/L	95%	47 - 135	6061217	06/09/06 10:42
Bromomethane	50.0	55.6		ug/L	111%	53 - 162	6061217	06/09/06 10:42
2-Butanone	250	277		ug/L	111%	68 - 136	6061217	06/09/06 10:42
sec-Butylbenzene	50.0	45.8		ug/L	92%	76 - 128	6061217	06/09/06 10:42
n-Butylbenzene	50.0	45.4		ug/L	91%	70 - 134	6061217	06/09/06 10:42
tert-Butylbenzene	50.0	46.9		ug/L	94%	73 - 127	6061217	06/09/06 10:42
Carbon disulfide	50.0	41.7		ug/L	83%	71 - 138	6061217	06/09/06 10:42
Carbon Tetrachloride	50.0	49.6		ug/L	99%	71 - 136	6061217	06/09/06 10:42
Chlorobenzene	50.0	50.5		ug/L	101%	80 - 120	6061217	06/09/06 10:42
Chlorodibromomethane	50.0	55.2		ug/L	110%	68 - 126	6061217	06/09/06 10:42
Chloroethane	50.0	45.9		ug/L	92%	55 - 149	6061217	06/09/06 10:42
Chloroform	50.0	47.6		ug/L	95%	77 - 126	6061217	06/09/06 10:42
Chloromethane	50.0	40.6		ug/L	81%	39 - 151	6061217	06/09/06 10:42
4-Chlorotoluene	50.0	52.7		ug/L	105%	76 - 128	6061217	06/09/06 10:42
2-Chlorotoluene	50.0	53.9		ug/L	108%	73 - 130	6061217	06/09/06 10:42
1,2-Dibromo-3-chloropropane	50.0	52.5		ug/L	105%	56 - 130	6061217	06/09/06 10:42
1,2-Dibromoethane (EDB)	50.0	51.7		ug/L	103%	75 - 128	6061217	06/09/06 10:42
Dibromomethane	50.0	47.5		ug/L	95%	76 - 129	6061217	06/09/06 10:42
1,4-Dichlorobenzene	50.0	48.9		ug/L	98%	78 - 122	6061217	06/09/06 10:42
1,3-Dichlorobenzene	50.0	51.2		ug/L	102%	80 - 124	6061217	06/09/06 10:42
1,2-Dichlorobenzene	50.0	54.9		ug/L	110%	82 - 123	6061217	06/09/06 10:42
Dichlorodifluoromethane	50.0	35.0		ug/L	70%	28 - 161	6061217	06/09/06 10:42
1,2-Dichloroethane	50.0	45.6		ug/L	91%	74 - 131	6061217	06/09/06 10:42
1,1-Dichloroethane	50.0	49.3		ug/L	99%	72 - 131	6061217	06/09/06 10:42
cis-1,2-Dichloroethene	50.0	51.5		ug/L	103%	72 - 128	6061217	06/09/06 10:42
1,1-Dichloroethene	50.0	48.3		ug/L	97%	68 - 136	6061217	06/09/06 10:42

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
LCS - Cont.

Analyte	Known Val.	Analyzed Val	Q	Units	% Rec.	Target Range	Batch	Analyzed Date/Time
Volatile Organic Compounds by EPA Method 8260B								
6061217-BS1								
trans-1,2-Dichloroethene	50.0	50.5		ug/L	101%	73 - 131	6061217	06/09/06 10:42
2,2-Dichloropropane	50.0	56.2		ug/L	112%	43 - 147	6061217	06/09/06 10:42
1,3-Dichloropropane	50.0	50.4		ug/L	101%	80 - 121	6061217	06/09/06 10:42
1,2-Dichloropropane	50.0	47.3		ug/L	95%	76 - 128	6061217	06/09/06 10:42
trans-1,3-Dichloropropene	50.0	46.8		ug/L	94%	57 - 127	6061217	06/09/06 10:42
cis-1,3-Dichloropropene	50.0	48.1		ug/L	96%	61 - 134	6061217	06/09/06 10:42
1,1-Dichloropropene	50.0	55.0		ug/L	110%	75 - 129	6061217	06/09/06 10:42
Ethylbenzene	50.0	53.3		ug/L	107%	79 - 125	6061217	06/09/06 10:42
Hexachlorobutadiene	50.0	49.6		ug/L	99%	64 - 133	6061217	06/09/06 10:42
2-Hexanone	250	253		ug/L	101%	67 - 133	6061217	06/09/06 10:42
Isopropylbenzene	50.0	43.7		ug/L	87%	75 - 132	6061217	06/09/06 10:42
Diisopropyl Ether	50.0	50.6		ug/L	101%	73 - 135	6061217	06/09/06 10:42
Methyl tert-Butyl Ether	50.0	62.6		ug/L	125%	66 - 142	6061217	06/09/06 10:42
Methylene Chloride	50.0	48.3		ug/L	97%	74 - 137	6061217	06/09/06 10:42
4-Methyl-2-pentanone	250	281		ug/L	112%	73 - 133	6061217	06/09/06 10:42
Styrene	50.0	48.4		ug/L	97%	74 - 133	6061217	06/09/06 10:42
1,1,1,2-Tetrachloroethane	50.0	53.3		ug/L	107%	76 - 130	6061217	06/09/06 10:42
1,1,2,2-Tetrachloroethane	50.0	48.3		ug/L	97%	68 - 128	6061217	06/09/06 10:42
Tetrachloroethene	50.0	50.9		ug/L	102%	74 - 125	6061217	06/09/06 10:42
Toluene	50.0	49.4		ug/L	99%	78 - 122	6061217	06/09/06 10:42
1,2,4-Trichlorobenzene	50.0	45.8		ug/L	92%	65 - 135	6061217	06/09/06 10:42
1,2,3-Trichlorobenzene	50.0	44.7		ug/L	89%	67 - 139	6061217	06/09/06 10:42
1,1,2-Trichloroethane	50.0	50.4		ug/L	101%	84 - 120	6061217	06/09/06 10:42
1,1,1-Trichloroethane	50.0	48.8		ug/L	98%	74 - 134	6061217	06/09/06 10:42
Trichloroethene	50.0	49.8		ug/L	100%	73 - 136	6061217	06/09/06 10:42
Trichlorofluoromethane	50.0	44.6		ug/L	89%	60 - 138	6061217	06/09/06 10:42
1,2,3-Trichloropropane	50.0	57.2		ug/L	114%	66 - 131	6061217	06/09/06 10:42
1,3,5-Trimethylbenzene	50.0	46.6		ug/L	93%	77 - 128	6061217	06/09/06 10:42
Vinyl chloride	50.0	50.0		ug/L	100%	56 - 137	6061217	06/09/06 10:42
Xylenes, total	150	158	B	ug/L	105%	79 - 130	6061217	06/09/06 10:42
1,2,4-Trimethylbenzene	50.0	56.5	B	ug/L	113%	77 - 128	6061217	06/09/06 10:42
Naphthalene	50.0	47.2		ug/L	94%	66 - 142	6061217	06/09/06 10:42
p-Isopropyltoluene	50.0	44.7		ug/L	89%	76 - 130	6061217	06/09/06 10:42
n-Propylbenzene	50.0	53.4		ug/L	107%	75 - 129	6061217	06/09/06 10:42
Surrogate: 1,2-Dichloroethane-d4	50.0	46.1			92%	70 - 130	6061217	06/09/06 10:42
Surrogate: 1,2-Dichloroethane-d4	50.0	46.1			92%	70 - 130	6061217	06/09/06 10:42
Surrogate: Dibromofluoromethane	50.0	48.0			96%	79 - 122	6061217	06/09/06 10:42
Surrogate: Dibromofluoromethane	50.0	48.0			96%	79 - 122	6061217	06/09/06 10:42
Surrogate: Toluene-d8	50.0	49.6			99%	78 - 121	6061217	06/09/06 10:42
Surrogate: Toluene-d8	50.0	49.6			99%	78 - 121	6061217	06/09/06 10:42
Surrogate: 4-Bromofluorobenzene	50.0	51.8			104%	78 - 126	6061217	06/09/06 10:42

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
LCS - Cont.

Analyte	Known Val.	Analyzed Val	Q	Units	% Rec.	Target Range	Batch	Analyzed Date/Time
Volatile Organic Compounds by EPA Method 8260B								
6061217-BS1								
Surrogate: 4-Bromofluorobenzene	50.0	51.8			104%	78 - 126	6061217	06/09/06 10:42
6061787-BS1								
Acetone	250	279		ug/L	112%	41 - 152	6061787	06/08/06 22:02
Tert-Amyl Methyl Ether	50.0	46.4		ug/L	93%	56 - 145	6061787	06/08/06 22:02
Benzene	50.0	48.9		ug/L	98%	79 - 123	6061787	06/08/06 22:02
Ethanol	5000	4620		ug/L	92%	48 - 164	6061787	06/08/06 22:02
Ethyl tert-Butyl Ether	50.0	46.0		ug/L	92%	64 - 141	6061787	06/08/06 22:02
Bromobenzene	50.0	57.8		ug/L	116%	74 - 124	6061787	06/08/06 22:02
Diisopropyl Ether	50.0	46.9		ug/L	94%	73 - 135	6061787	06/08/06 22:02
Bromochloromethane	50.0	48.6		ug/L	97%	70 - 134	6061787	06/08/06 22:02
Methyl tert-Butyl Ether	50.0	46.5		ug/L	93%	66 - 142	6061787	06/08/06 22:02
Bromodichloromethane	50.0	49.7		ug/L	99%	76 - 135	6061787	06/08/06 22:02
Tertiary Butyl Alcohol	500	434		ug/L	87%	42 - 154	6061787	06/08/06 22:02
Bromoform	50.0	46.7		ug/L	93%	47 - 135	6061787	06/08/06 22:02
Bromomethane	50.0	56.0		ug/L	112%	53 - 162	6061787	06/08/06 22:02
2-Butanone	250	250		ug/L	100%	68 - 136	6061787	06/08/06 22:02
sec-Butylbenzene	50.0	43.9		ug/L	88%	76 - 128	6061787	06/08/06 22:02
n-Butylbenzene	50.0	42.4		ug/L	85%	70 - 134	6061787	06/08/06 22:02
tert-Butylbenzene	50.0	44.2		ug/L	88%	73 - 127	6061787	06/08/06 22:02
Carbon disulfide	50.0	41.0		ug/L	82%	71 - 138	6061787	06/08/06 22:02
Carbon Tetrachloride	50.0	49.2		ug/L	98%	71 - 136	6061787	06/08/06 22:02
Chlorobenzene	50.0	49.1		ug/L	98%	80 - 120	6061787	06/08/06 22:02
Chlorodibromomethane	50.0	55.4		ug/L	111%	68 - 126	6061787	06/08/06 22:02
Chloroethane	50.0	45.2		ug/L	90%	55 - 149	6061787	06/08/06 22:02
Chloroform	50.0	47.6		ug/L	95%	77 - 126	6061787	06/08/06 22:02
Chloromethane	50.0	43.6		ug/L	87%	39 - 151	6061787	06/08/06 22:02
4-Chlorotoluene	50.0	50.5		ug/L	101%	76 - 128	6061787	06/08/06 22:02
2-Chlorotoluene	50.0	51.4		ug/L	103%	73 - 130	6061787	06/08/06 22:02
1,2-Dibromo-3-chloropropane	50.0	42.5		ug/L	85%	56 - 130	6061787	06/08/06 22:02
1,2-Dibromoethane (EDB)	50.0	50.5		ug/L	101%	75 - 128	6061787	06/08/06 22:02
Dibromomethane	50.0	48.7		ug/L	97%	76 - 129	6061787	06/08/06 22:02
1,4-Dichlorobenzene	50.0	48.1		ug/L	96%	78 - 122	6061787	06/08/06 22:02
1,3-Dichlorobenzene	50.0	49.9		ug/L	100%	80 - 124	6061787	06/08/06 22:02
1,2-Dichlorobenzene	50.0	53.7		ug/L	107%	82 - 123	6061787	06/08/06 22:02
Dichlorodifluoromethane	50.0	35.7		ug/L	71%	28 - 161	6061787	06/08/06 22:02
1,2-Dichloroethane	50.0	47.4		ug/L	95%	74 - 131	6061787	06/08/06 22:02
1,1-Dichloroethane	50.0	49.1		ug/L	98%	72 - 131	6061787	06/08/06 22:02
cis-1,2-Dichloroethene	50.0	49.7		ug/L	99%	72 - 128	6061787	06/08/06 22:02
1,1-Dichloroethene	50.0	47.8		ug/L	96%	68 - 136	6061787	06/08/06 22:02
trans-1,2-Dichloroethene	50.0	50.0		ug/L	100%	73 - 131	6061787	06/08/06 22:02
2,2-Dichloropropane	50.0	44.0		ug/L	88%	43 - 147	6061787	06/08/06 22:02

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
LCS - Cont.

Analyte	Known Val.	Analyzed Val	Q	Units	% Rec.	Target Range	Batch	Analyzed Date/Time
Volatile Organic Compounds by EPA Method 8260B								
6061787-BS1								
1,3-Dichloropropane	50.0	48.9		ug/L	98%	80 - 121	6061787	06/08/06 22:02
1,2-Dichloropropane	50.0	46.4		ug/L	93%	76 - 128	6061787	06/08/06 22:02
trans-1,3-Dichloropropene	50.0	43.9		ug/L	88%	57 - 127	6061787	06/08/06 22:02
cis-1,3-Dichloropropene	50.0	45.3		ug/L	91%	61 - 134	6061787	06/08/06 22:02
1,1-Dichloropropene	50.0	52.5		ug/L	105%	75 - 129	6061787	06/08/06 22:02
Ethylbenzene	50.0	50.6		ug/L	101%	79 - 125	6061787	06/08/06 22:02
Hexachlorobutadiene	50.0	48.3		ug/L	97%	64 - 133	6061787	06/08/06 22:02
2-Hexanone	250	230		ug/L	92%	67 - 133	6061787	06/08/06 22:02
Isopropylbenzene	50.0	41.8		ug/L	84%	75 - 132	6061787	06/08/06 22:02
Diisopropyl Ether	50.0	46.9		ug/L	94%	73 - 135	6061787	06/08/06 22:02
Methyl tert-Butyl Ether	50.0	46.5		ug/L	93%	66 - 142	6061787	06/08/06 22:02
Methylene Chloride	50.0	48.4		ug/L	97%	74 - 137	6061787	06/08/06 22:02
4-Methyl-2-pentanone	250	253		ug/L	101%	73 - 133	6061787	06/08/06 22:02
Styrene	50.0	47.5		ug/L	95%	74 - 133	6061787	06/08/06 22:02
1,1,1,2-Tetrachloroethane	50.0	52.4		ug/L	105%	76 - 130	6061787	06/08/06 22:02
1,1,2,2-Tetrachloroethane	50.0	45.2		ug/L	90%	68 - 128	6061787	06/08/06 22:02
Tetrachloroethene	50.0	48.1		ug/L	96%	74 - 125	6061787	06/08/06 22:02
Toluene	50.0	48.0		ug/L	96%	78 - 122	6061787	06/08/06 22:02
1,2,4-Trichlorobenzene	50.0	41.2		ug/L	82%	65 - 135	6061787	06/08/06 22:02
1,2,3-Trichlorobenzene	50.0	44.6		ug/L	89%	67 - 139	6061787	06/08/06 22:02
1,1,2-Trichloroethane	50.0	50.8		ug/L	102%	84 - 120	6061787	06/08/06 22:02
1,1,1-Trichloroethane	50.0	48.1		ug/L	96%	74 - 134	6061787	06/08/06 22:02
Trichloroethene	50.0	50.0		ug/L	100%	73 - 136	6061787	06/08/06 22:02
Trichlorofluoromethane	50.0	45.5		ug/L	91%	60 - 138	6061787	06/08/06 22:02
1,2,3-Trichloropropane	50.0	52.0		ug/L	104%	66 - 131	6061787	06/08/06 22:02
1,3,5-Trimethylbenzene	50.0	44.1		ug/L	88%	77 - 128	6061787	06/08/06 22:02
Vinyl chloride	50.0	49.1		ug/L	98%	56 - 137	6061787	06/08/06 22:02
Xylenes, total	150	152		ug/L	101%	79 - 130	6061787	06/08/06 22:02
1,2,4-Trimethylbenzene	50.0	52.3		ug/L	105%	77 - 128	6061787	06/08/06 22:02
Naphthalene	50.0	44.0		ug/L	88%	66 - 142	6061787	06/08/06 22:02
p-Isopropyltoluene	50.0	42.5		ug/L	85%	76 - 130	6061787	06/08/06 22:02
n-Propylbenzene	50.0	50.3		ug/L	101%	75 - 129	6061787	06/08/06 22:02
Surrogate: 1,2-Dichloroethane-d4	50.0	48.3			97%	70 - 130	6061787	06/08/06 22:02
Surrogate: 1,2-Dichloroethane-d4	50.0	48.3			97%	70 - 130	6061787	06/08/06 22:02
Surrogate: Dibromofluoromethane	50.0	49.6			99%	79 - 122	6061787	06/08/06 22:02
Surrogate: Dibromofluoromethane	50.0	49.6			99%	79 - 122	6061787	06/08/06 22:02
Surrogate: Toluene-d8	50.0	49.5			99%	78 - 121	6061787	06/08/06 22:02
Surrogate: Toluene-d8	50.0	49.5			99%	78 - 121	6061787	06/08/06 22:02
Surrogate: 4-Bromofluorobenzene	50.0	48.4			97%	78 - 126	6061787	06/08/06 22:02
Surrogate: 4-Bromofluorobenzene	50.0	48.4			97%	78 - 126	6061787	06/08/06 22:02

Extractable Petroleum Hydrocarbons

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
LCS - Cont.

Analyte	Known Val.	Analyzed Val	Q	Units	% Rec.	Target Range	Batch	Analyzed Date/Time
6056260-BS1								
Diesel	1000	759		ug/L	76%	49 - 118	6056260	06/08/06 15:48
TPH - Oil Range	1000	759		ug/L	76%	49 - 118	6056260	06/08/06 15:48
Surrogate: o-Terphenyl	20.0	17.1			86%	55 - 150	6056260	06/08/06 15:48
Purgeable Petroleum Hydrocarbons								
6061762-BS1								
Gasoline Range Organics	3050	3120		ug/L	102%	67 - 130	6061762	06/08/06 13:15
Surrogate: 1,2-Dichloroethane-d4	50.0	52.1			104%	70 - 130	6061762	06/08/06 13:15
Surrogate: Dibromofluoromethane	50.0	49.8			100%	70 - 130	6061762	06/08/06 13:15
Surrogate: Toluene-d8	50.0	56.2			112%	70 - 130	6061762	06/08/06 13:15
Surrogate: 4-Bromofluorobenzene	50.0	53.6			107%	70 - 130	6061762	06/08/06 13:15
6062050-BS1								
Gasoline Range Organics	3050	3140		ug/L	103%	67 - 130	6062050	06/09/06 10:33
Surrogate: 1,2-Dichloroethane-d4	50.0	52.9			106%	70 - 130	6062050	06/09/06 10:33
Surrogate: Dibromofluoromethane	50.0	50.2			100%	70 - 130	6062050	06/09/06 10:33
Surrogate: Toluene-d8	50.0	56.5			113%	70 - 130	6062050	06/09/06 10:33
Surrogate: 4-Bromofluorobenzene	50.0	55.1			110%	70 - 130	6062050	06/09/06 10:33

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA

LCS Dup

Analyte	Orig. Val.	Duplicate	Q	Units	Spike Conc	% Rec.	Target Range	RPD	Limit	Batch	Sample Duplicated	Analyzed Date/Time
Dissolved Metals by EPA Method 6010B												
6060017-BSD1												
Lead		0.0496		mg/L	0.0500	99%	80 - 120	1	20	6060017		06/02/06 09:55

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA
Matrix Spike

Analyte	Orig. Val.	MS Val	Q	Units	Spike Conc	% Rec.	Target Range	Batch	Sample Spiked	Analyzed Date/Time
Dissolved Metals by EPA Method 6010B										
6060017-MS1										
Lead	ND	0.0472		mg/L	0.0500	94%	75 - 125	6060017	NPE3877-06	06/02/06 10:15

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

PROJECT QUALITY CONTROL DATA

Matrix Spike Dup

Analyte	Orig. Val.	Duplicate	Q	Units	Spike Conc	% Rec.	Target Range	RPD	Limit	Batch	Sample Duplicated	Analyzed Date/Time
Dissolved Metals by EPA Method 6010B												
6060017-MSD1												
Lead	ND	0.0473		mg/L	0.0500	95%	75 - 125	0.2	20	6060017	NPE3877-06	06/02/06 10:19

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

CERTIFICATION SUMMARY

TestAmerica - Nashville, TN

Method	Matrix	AIHA	Nelac	California
CA LUFT GC/MS	Water			X
NA	Water			
SW846 6010B	Water	N/A	X	X
SW846 8015B	Water	N/A	X	X
SW846 8260B	Water	N/A	X	X

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

NELAC CERTIFICATION SUMMARY

TestAmerica Analytical - Nashville does not hold NELAC certifications for the following analytes included in this report

Method	Matrix	Analyte
CA LUFT GC/MS	Water	Gasoline Range Organics

TestAmerica
ANALYTICAL TESTING CORPORATION
2960 Foster Creighton Road Nashville, TN 37204 * 800-765-0980 * Fax 615-726-3404

Client	Cambria Env. Tech. (Sonoma) / SHELL (13674)	Work Order:	NPE4177
	270 Perkins Street	Project Name:	2703 Martin Luther King Jr. Way, Oakland, CA
	Sonoma, CA 95476	Project Number:	SAP 129449
Attn	Ana Friel	Received:	05/31/06 08:00

DATA QUALIFIERS AND DEFINITIONS

A-01	Analyte reported with failing surrogate and low-level in blank due to holding time restrictions. Analyte will be confirmed out of hold.
A-01a	Analytes reported with failing Internal Standard (<50%) due to holding time restrictions. Analyted will be confirmed out of hold.
B	Analyte was detected in the associated Method Blank.
L	Laboratory Control Sample and/or Laboratory Control Sample Duplicate recovery was above the acceptance limits. Analyte not detected, data not impacted.
RL1	Reporting limit raised due to sample matrix effects.
S10	Insufficient sample available for reanalysis.
Z2	Surrogate recovery was above the acceptance limits. Data not impacted.
Z3	The sample required a dilution due to the nature of the sample matrix. Because of this dilution, the surrogate spike concentration in the sample was reduced to a level where the recovery calculation does not provide useful information.
Z6	Surrogate recovery was below acceptance limits.

METHOD MODIFICATION NOTES

TestAmerica
ANALYTICAL TESTING CORPORATION

Nashville Division

COOLER RECEIPT FORM **BC#** NPE4177

Cooler Received/Opened On 5/31/06 @ 8:00

1. Indicate the Airbill Tracking Number (last 4 digits for Fedex only) and Name of Courier below: 8410

(Fed-Ex) UPS Velocity DHL Route Off-street Misc.

2. Temperature of representative sample or temperature blank when opened: 1.5 **Degrees Celsius**
(indicate IR Gun ID#)

NA (A00466) A00750 A01124 100190 101282 Raynger ST

3. Were custody seals on outside of cooler?..... (YES)..NO...NA

a. If yes, how many and where: (2) Top

4. Were the seals intact, signed, and dated correctly?..... (YES)..NO...NA

5. Were custody papers inside cooler?..... (YES)..NO...NA

I certify that I opened the cooler and answered questions 1-5 (intial)..... (JR)

6. Were custody seals on containers: YES (NO) and Intact YES NO (NA)

were these signed, and dated correctly?..... YES...NO...(NA)

7. What kind of packing material used? (Bubblewrap) Peanuts Vermiculite Foam Insert

Plastic bag Paper Other_____ None

8. Cooling process: (Ice) Ice-pack Ice (direct contact) Dry ice Other None

9. Did all containers arrive in good condition (unbroken)?..... (YES)...NO...NA

10. Were all container labels complete (#, date, signed, pres., etc)?..... (YES)...NO...NA

11. Did all container labels and tags agree with custody papers?..... (YES)...NO...NA

12. a. Were VOA vials received?..... (YES)...NO...NA

b. Was there any observable head space present in any VOA vial?..... YES...(NO)...NA

I certify that I unloaded the cooler and answered questions 6-12 (intial)..... JR

13. a. On preserved bottles did the pH test strips suggest that preservation reached the correct pH level? YES...NO...(NA)

b. Did the bottle labels indicate that the correct preservatives were used..... (YES)...NO...NA

If preservation in-house was needed, record standard ID of preservative used here_____

14. Was residual chlorine present?..... YES...NO...(NA)

I certify that I checked for chlorine and pH as per SOP and answered questions 13-14 (intial)..... JR

15. Were custody papers properly filled out (ink, signed, etc)?..... (YES)...NO...NA

16. Did you sign the custody papers in the appropriate place?..... (YES)...NO...NA

17. Were correct containers used for the analysis requested?..... (YES)...NO...NA

18. Was sufficient amount of sample sent in each container?..... (YES)...NO...NA

I certify that I entered this project into LIMS and answered questions 15-18 (intial)..... JR

I certify that I attached a label with the unique LIMS number to each container (intial)..... JR

19. Were there Non-Conformance issues at login YES (NO) Was a PIPE generated (YES) NO # 37477

BIS = Broken in shipment

TestAmerica
ANALYTICAL TESTING CORPORATION

Nashville Division

COOLER RECEIPT FORM **BC#**

Cooler Received/Opened On 05/31/2006 @ 08:00

1. Indicate the Airbill Tracking Number (last 4 digits for Fedex only) and Name of Courier below: 3770

(Fed-Ex) UPS Velocity DHL Route Off-street Misc.

2. Temperature of representative sample or temperature blank when opened: 5.3 **Degrees Celsius**

(indicate IR Gun ID#)

NA A00466 A00750 A01124 100190 101282 (Raynger ST)

3. Were custody seals on outside of cooler?..... (YES)...NO...NA

a. If yes, how many and where: 1 front

4. Were the seals intact, signed, and dated correctly?..... (YES)...NO...NA

5. Were custody papers inside cooler?..... YES...(NO)...NA

I certify that I opened the cooler and answered questions 1-5 (intial)..... PM

6. Were custody seals on containers: YES (NO) and Intact YES NO (NA)

were these signed, and dated correctly?..... YES...NO...(NA)

7. What kind of packing material used? (Bubblewrap) Peanuts Vermiculite Foam Insert

(Plastic bag) Paper Other_____ None

8. Cooling process: (Ice) Ice-pack Ice (direct contact) Dry ice Other None

9. Did all containers arrive in good condition (unbroken)?..... (YES)...NO...NA

10. Were all container labels complete (#, date, signed, pres., etc)?..... (YES)...NO...NA

11. Did all container labels and tags agree with custody papers?..... (YES)...NO...NA

12. a. Were VOA vials received?..... (YES)...NO...NA

b. Was there any observable head space present in any VOA vial?..... YES...(NO)...NA

I certify that I unloaded the cooler and answered questions 6-12 (intial)..... JR

13. a. On preserved bottles did the pH test strips suggest that preservation reached the correct pH level? YES...NO...(NA)

b. Did the bottle labels indicate that the correct preservatives were used..... (YES)...NO...NA

If preservation in-house was needed, record standard ID of preservative used here_____

14. Was residual chlorine present?..... YES...NO...(NA)

I certify that I checked for chlorine and pH as per SOP and answered questions 13-14 (intial)..... JR

15. Were custody papers properly filled out (ink, signed, etc)?..... (YES)...NO...NA

16. Did you sign the custody papers in the appropriate place?..... (YES)...NO...NA

17. Were correct containers used for the analysis requested?..... (YES)...NO...NA

18. Was sufficient amount of sample sent in each container?..... (YES)...NO...NA

I certify that I entered this project into LIMS and answered questions 15-18 (intial)..... JR

I certify that I attached a label with the unique LIMS number to each container (intial)..... JR

19. Were there Non-Conformance issues at login YES (NO) Was a PIPE generated YES NO #_____

BIS = Broken in shipment

TestAmerica
ANALYTICAL TESTING CORPORATION

Nashville Division

COOLER RECEIPT FORM **BC#**

Cooler Received/Opened On 05/31/2006 @ 08:00

1. Indicate the Airbill Tracking Number (last 4 digits for Fedex only) and Name of Courier below: 8564

(Fed-Ex) UPS Velocity DHL Route Off-street Misc.

2. Temperature of representative sample or temperature blank when opened: 3.9 **Degrees Celsius**
(indicate IR Gun ID#)

NA A00466 A00750 A01124 100190 101282 (Raynger ST)

3. Were custody seals on outside of cooler?..... (YES)...NO...NA

a. If yes, how many and where: 1 Front

4. Were the seals intact, signed, and dated correctly?..... (YES)...NO...NA

5. Were custody papers inside cooler?..... YES...(NO)...NA

I certify that I opened the cooler and answered questions 1-5 (intial)..... MRA

6. Were custody seals on containers: YES (NO) and Intact YES NO (NA)

were these signed, and dated correctly?..... YES...NO...(NA)

7. What kind of packing material used? (Bubblewrap) Peanuts Vermiculite Foam Insert

(Plastic bag) Paper Other_____ None

8. Cooling process: (Ice) Ice-pack Ice (direct contact) Dry ice Other None

9. Did all containers arrive in good condition (unbroken)?..... (YES)...NO...NA

10. Were all container labels complete (#, date, signed, pres., etc)?..... (YES)...NO...NA

11. Did all container labels and tags agree with custody papers?..... (YES)...NO...NA

12. a. Were VOA vials received?..... (YES)...NO...NA

b. Was there any observable head space present in any VOA vial?..... YES...(NO)...NA

I certify that I unloaded the cooler and answered questions 6-12 (intial)..... JV

13. a. On preserved bottles did the pH test strips suggest that preservation reached the correct pH level? YES...NO...(NA)

b. Did the bottle labels indicate that the correct preservatives were used..... (YES)...NO...NA

If preservation in-house was needed, record standard ID of preservative used here_____

14. Was residual chlorine present?..... YES...NO...(NA)

I certify that I checked for chlorine and pH as per SOP and answered questions 13-14 (intial)..... JV

15. Were custody papers properly filled out (ink, signed, etc)?..... (YES)...NO...NA

16. Did you sign the custody papers in the appropriate place?..... (YES)...NO...NA

17. Were correct containers used for the analysis requested?..... (YES)...NO...NA

18. Was sufficient amount of sample sent in each container?..... (YES)...NO...NA

I certify that I entered this project into LIMS and answered questions 15-18 (intial)..... JL

I certify that I attached a label with the unique LIMS number to each container (intial)..... JL

19. Were there Non-Conformance issues at login YES NO Was a PIPE generated YES NO #_____

BIS = Broken in shipment

TestAmerica
ANALYTICAL TESTING CORPORATION

Nashville Division

COOLER RECEIPT FORM **BC#**

Cooler Received/Opened On: May 31, 2006 @ 08:00

1. Indicate the Airbill Tracking Number (last 4 digits for Fedex only) and Name of Courier below: 2581

(Fed-Ex) UPS Velocity DHL Route Off-street Misc.

2. Temperature of representative sample or temperature blank when opened: 0.7 **Degrees Celsius**
(indicate IR Gun ID#)

NA A00466 A00750 (A01124) 100190 101282 Raynger ST

3. Were custody seals on outside of cooler?..... (YES)...NO...NA

a. If yes, how many and where: 1 - FRONT

4. Were the seals intact, signed, and dated correctly?..... (YES)...NO...NA

5. Were custody papers inside cooler?..... YES...(NO)...NA

I certify that I opened the cooler and answered questions 1-5 (intial)..... JW

6. Were custody seals on containers: YES (NO) and Intact YES NO (NA)

were these signed, and dated correctly?..... YES...NO...(NA)

7. What kind of packing material used? (Bubblewrap) Peanuts Vermiculite Foam Insert

(Plastic bag) Paper Other_____ None

8. Cooling process: (Ice) Ice-pack Ice (direct contact) Dry ice Other None

9. Did all containers arrive in good condition (unbroken)?..... (YES)...NO...NA

10. Were all container labels complete (#, date, signed, pres., etc)?..... (YES)...NO...NA

11. Did all container labels and tags agree with custody papers?..... (YES)...NO...NA

12. a. Were VOA vials received?..... (YES)...NO...NA

b. Was there any observable head space present in any VOA vial?..... YES...(NO)...NA

I certify that I unloaded the cooler and answered questions 6-12 (intial)..... JW

13. a. On preserved bottles did the pH test strips suggest that preservation reached the correct pH level? YES...NO...(NA)

b. Did the bottle labels indicate that the correct preservatives were used..... (YES)...NO...NA

If preservation in-house was needed, record standard ID of preservative used here_____

14. Was residual chlorine present?..... YES...NO...(NA)

I certify that I checked for chlorine and pH as per SOP and answered questions 13-14 (intial)..... JW

15. Were custody papers properly filled out (ink, signed, etc)?..... (YES)...NO...NA

16. Did you sign the custody papers in the appropriate place?..... (YES)...NO...NA

17. Were correct containers used for the analysis requested?..... (YES)...NO...NA

18. Was sufficient amount of sample sent in each container?..... (YES)...NO...NA

I certify that I entered this project into LIMS and answered questions 15-18 (intial)..... JW

I certify that I attached a label with the unique LIMS number to each container (intial)..... JW

19. Were there Non-Conformance issues at login YES (NO) Was a PIPE generated YES NO #_____

BIS = Broken in shipment

SHELL Chain Of Custody Record

LAB: TA

- ☐ TA - Irvine, California
- ☐ TA - Morgan Hill, California
- ☐ TA - Sacramento, California
- ☐ TA - Nashville, Tennessee
- ☐ Calscience
- ☐ Other________

NAME OF PERSON TO BILL: Denis Brown

- ☑ ENVIRONMENTAL SERVICES
- ☐ NETWORK DEV / FE
- ☐ BILL CONSULTANT
- ☐ COMPLIANCE
- ☐ RMT/CRMT

☐ CHECK BOX TO VERIFY IF NO INCIDENT # APPLIES

INCIDENT # (ES ONLY): 9 7 0 9 3 3 9 7

PO #:

SAP or CRMT #:

DATE: 5/26/06

PAGE: 1 of 2

SAMPLING COMPANY: Blaine Tech Services	LOG CODE: BTSS	SITE ADDRESS: Street and City: 2703 Martin Luther King Jr. Way, Oakland	State: CA
GLOBAL ID NO.: T0600101876			
ADDRESS: 1680 Rogers Avenue, San Jose, CA 95112	EDF DELIVERABLE TO (Name, Company, Office Location): Ana Friel, Cambria, Sonoma Office	PHONE NO.: 707-268-3812	E-MAIL: sonomaedf@cambria-env.com
PROJECT CONTACT (Hardcopy or PDF Report to): Michael Ninokata	CONSULTANT PROJECT NO.: 060526-Pcl	BTS #	
TELEPHONE: 408-573-0555	FAX: 408-573-7771	E-MAIL: mninokata@blainetech.com	SAMPLER NAME(S) (Print): P. Cornish, S. Carmack

LAB USE ONLY

TAT (STD IS 10 BUSINESS DAYS / RUSH IS CALENDAR DAYS): ☒ STD ☐ 5 DAY ☐ 3 DAY ☐ 2 DAY ☐ 24 HOURS ☐ RESULTS NEEDED ON WEEKEND

☐ LA - RWQCB REPORT FORMAT ☐ UST AGENCY:

SPECIAL INSTRUCTIONS OR NOTES:

- ☐ EDD NOT NEEDED
- ☐ SHELL CONTRACT RATE APPLIES
- ☐ STATE REIMB RATE APPLIES
- ☑ RECEIPT VERIFICATION REQUESTED

Run TPHd and TPHmo with Silica gel clean up

***NOTE: Full List EPA 8260 MUST INCLUDE Chlorinated halocarbons, BTEX, MTBE TBA, DIPE, TAME, ETBE, EDB, 1,2-DCA, Ethanol and other aromatics

Any questions to be confirmed with Ana Friel (afriel@cambria-env.com)

REQUESTED ANALYSIS

NPE4177
06/14/06 23:59

FIELD NOTES: Container/Preservative or PID Readings or Laboratory Notes

TEMPERATURE ON RECEIPT C°

LAB USE ONLY	Field Sample Identification	SAMPLING DATE	SAMPLING TIME	MATRIX	NO. OF CONT.	FULL LIST EPA 8260(***see note)	TPH - Diesel, Extractable (8015M)	TPH-mo (8015M)	DISSOLVED LEAD (6010) -FIELD FILTERED				FIELD NOTES
	MW-1	5/26/06	1105	W	6	X	X	X	X	NPE	4177-1		
	MW-2	↓	1045	↓	6	X	X	X	X			2	
	MW-3		1055		6	X	X	X	X			3	
	MW-4		1115		6	X	X	X	X			4	
	MW-5		1125		6	X	X	X	X			5	
	MW-6		1215		6	X	X	X	X			6	
	MW-7		1205		6	X	X	X	X			7	
	MW-8		1145		6	X	X	X	X			8	
	MW-12		995		6	X	X	X	X			9	
	MW-14		1005		6	X	X	X	X			10	

Relinquished by: (Signature)	Received by: (Signature)	Date	Time
[signature]	[signature] SAMPLE CUSTODIAN	5/26/06	1405
[signature]	[signature] O'Campo	5/26/06	1520
[signature]	[signature]	5-31-06	8

LAB:

- ☐ TA - Irvine, California
- ☐ TA - Morgan Hill, California
- ☐ TA - Sacramento, California
- ☐ TA - Nashville, Tennessee
- ☐ Calscience
- ☐ Other________

SHELL Chain Of Custody Record

NAME OF PERSON TO BILL: Denis Brown

- ☑ ENVIRONMENTAL SERVICES
- ☐ NETWORK DEV / FE
- ☐ BILL CONSULTANT
- ☐ COMPLIANCE
- ☐ RMT/CRMT

☐ CHECK BOX TO VERIFY IF NO INCIDENT # APPLIES

INCIDENT # (ES ONLY): 9 7 0 9 3 3 9 7

PO #:

SAP or CRMT #:

DATE: 5/26/06

PAGE: 2 of 2

SAMPLING COMPANY: Blaine Tech Services	LOG CODE: BTSS
ADDRESS: 1680 Rogers Avenue, San Jose, CA 95112	
PROJECT CONTACT (Hardcopy or PDF Report to): Michael Ninokata	
TELEPHONE: 408-573-0555	FAX: 408-573-7771
E-MAIL: mninokata@blainetech.com	

SITE ADDRESS: Street and City	2703 Martin Luther King Jr. Way, Oakland
State	CA
GLOBAL ID NO.:	T0600101876
EDF DELIVERABLE TO (Name, Company, Office Location):	Ana Friel, Cambria, Sonoma Office
PHONE NO.:	707-268-3812
E-MAIL:	sonomaedf@cambria-env.com
CONSULTANT PROJECT NO.:	BTS #
SAMPLER NAME(S) (Print):	P. Cornish, S. Carmack
LAB USE ONLY	

TAT (STD IS 10 BUSINESS DAYS / RUSH IS CALENDAR DAYS): ☐ STD ☐ 5 DAY ☐ 3 DAY ☐ 2 DAY ☐ 24 HOURS

☐ RESULTS NEEDED ON WEEKEND

☐ LA - RWQCB REPORT FORMAT ☐ UST AGENCY: ________

SPECIAL INSTRUCTIONS OR NOTES:

- ☐ EDD NOT NEEDED
- ☐ SHELL CONTRACT RATE APPLIES
- ☐ STATE REIMB RATE APPLIES
- ☑ RECEIPT VERIFICATION REQUESTED

Run TPHd and TPHmo with Silica gel clean up

***NOTE: Full List EPA 8260 MUST INCLUDE Chlorinated halocarbons, BTEX, MTBE TBA, DIPE, TAME, ETBE, EDB, 1,2-DCA, Ethanol and other aromatics

Any questions to be confirmed with Ana Friel (afriel@cambria-env.com)

REQUESTED ANALYSIS

LAB USE ONLY	Field Sample Identification	SAMPLING DATE	SAMPLING TIME	MATRIX	NO. OF CONT.	FULL LIST EPA 8260(***see note)	TPH - Diesel, Extractable (8015M)	TPH-mo (8015M)	DISSOLVED LEAD (6010) -FIELD FILTERED				FIELD NOTES: Container/Preservative or PID Readings or Laboratory Notes
	V-1	5/26/06	1035	W	6	X	X	X	1	4	177	11	
	V-2	↓	1155	↓	6	X	X	X	1			12	

TEMPERATURE ON RECEIPT C°

Relinquished by: (Signature)	Received by: (Signature)	Date:	Time:
[signature]	Sample custodian [signature]	5/26/06	1405
[signature]	[signature] Ocampo	5/26/06	1520
[signature]	[signature]	5/31/06	8

Q&Q Graphic (714) 898-9702

05/02/06 Revision

Repair Data Sheet

Client Shell Date 5-26-06

Site Address 2703 Martin Luther King Jr. Way

Job Number 060526AA1 Technician Andrew Aldrich

Inspection Point (Well ID or description of location)	Well Inspected, Cleaned, Labeled - No Further Corrective Action Required	Replaced Cap	Replaced Lock	Replaced Lid Seal	Check Indicates deficiency: Casing	Annular Seal	Tabs / Bolts	Box Structure	Apron	Trip Hazard	Below Grade	Not Securable by Design (12" diameter or less)	Lid not marked with words "MONITORING WELL"	Other Deficiency	Not Securable by Design (greater than 12" diameter)	Well Not Inspected (explain in notes)	Deficiency Logged on Repair Order	Deficiency Remains Uncorrected/Logged on Site Inspection Checklist	Partial Repair Completed/Outstanding Deficiency Logged on Repair Order	All Repairs Completed
MW-1	X																			
Notes: Tag well																				
MW-2	X																			
Notes: Tag well																				
MW-3	X																			
Notes: Tag well																				
MW-4						X											X			
Notes: 1 of 2 tabs broken, Tag well																				
MW-5	X																			
Notes: Tag well																				
V-1	X																			
Notes: Tag well																				

Repair Data Sheet

Job Number 060526AA1

Inspection Point (Well ID or description of location)	Well Inspected, Cleaned, Labeled - No Further Corrective Action Required	Replaced Cap	Replaced Lock	Replaced Lid Seal	Check Indicates deficiency: Casing	Annular Seal	Tabs / Bolts	Box Structure	Apron	Trip Hazard	Below Grade	Not Securable by Design (12" diameter or less)	Lid not marked with words "MONITORING WELL"	Other Deficiency	Not Securable by Design (greater than 12" diameter)	Well Not Inspected (explain in notes)	Deficiency Logged on Repair Order	Deficiency Remains Uncorrected/Logged on Site Inspection Checklist	Partial Repair Completed/Outstanding Deficiency Logged on Repair Order	All Repairs Completed
V-2	X																			
	Notes: Tag well																			
MW-5	X																			
	Notes: no tag for well																			
MW-7	X																			
	Notes: no tag for well																			
MW-8	X																			
	Notes: no tag for well																			
MW-12	X																			
	Notes: no tag for well																			
MW-14	X																			
	Notes: no tag for well																			
	Notes:																			

SITE INSPECTION CHECKLIST

Client Shell Date 5-26-06

Site Address 2703 Martin Luther King Jr. Way

Job Number 060526AA1 Technician Andrew Adinolfi

Site Status _____ Branded Station Vacant Lot (Other) Auto repair shop

Inspected / Labeled / Cleaned - All Wells on Scope Of Work	☒	
Inspected / Cleaned Components - All Other Identifiable Wells	☒	N/A
Inspected Site for Investigation Related Trip Hazards	☒	
Addressed All Outstanding Wellhead Repair Order(s)	☐	(N/A)
Completed Repair Data Sheets(s)	☒	N/A
Inspected Treatment / Remediation System Compound For Security, Cleanliness and Appearance	☐	(N/A)
Inspected Vacant Lot for Signs of Habitation, Hazardous Materials or Terrain, Overgrown Vegetation and Security	☒	N/A

PLEASE BE ADVISED THAT, UNLESS OTHERWISE INSTRUCTED, NO REPAIRS ARE PLANNED FOR THE ISSUES DESCRIBED BELOW

Outstanding Problems / Comments (In addition to other issues, note all SOW wellboxes that, by design, are not securable)

PROJECT COORDINATOR ONLY

Checklist Reviewed √ 5/30 Initial/Date Notes

WELLHEAD INSPECTION CHECKLIST

Client Shell Date 5/19/06

Site Address 2703 Martin Luther King Jr. Way Oakland

Job Number 060519-SL1 Technician SL

Well ID	Well Inspected - No Corrective Action Required	WELL IS SECURABLE BY DESIGN (12"or less)	WELL IS MARKED WITH THE WORDS "MONITORING WELL" (12"or less)	Water Bailed From Wellbox	Wellbox Components Cleaned	Cap Replaced	Lock Replaced	Other Action Taken (explain below)	Well Not Inspected (explain below)	Repair Order Submitted
MW-12	X	X	X							
MW-14	X	X	X							

NOTES:

WELL GAUGING DATA

Project # 060526-PC1 Date 05/26/06 Client 97093397

Site 2703 Martin Luther King Jr. Way Oakland, CA

Well ID	Well Size (in.)	Sheen / Odor	Depth to Immiscible Liquid (ft.)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to water (ft.)	Depth to well bottom (ft.)	Survey Point: ~~TOB~~ or TOC	
MW-1	2					6.81	19.96		
MW-2	2					6.84	19.11		
MW-3	4					6.72	20.00		
MW-4	4					5.90	19.90		
MW-5	4	*gauged w/ Stinger in well				7.02	19.91		
MW-6	4					6.10	19.61		
MW-7	4					7.24	19.60		
MW-8	4					7.02	19.55		
MW-12	2					8.44	19.78		
MW-14	4					7.05	14.10		
V-1	2					6.61	13.15		
V-2	2					6.28	13.52		

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC, SC	Date: 05/26/06
Well I.D.: MW-1	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth (TD): 19.96	Depth to Water (DTW): 6.81
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP per SOW	

Purge Method: Bailer / Disposable Bailer / Positive Air Displacement / Electric Submersible / Waterra / Peristaltic / Extraction Pump / Other

Sampling Method: Bailer / X Disposable Bailer / Extraction Port / Dedicated Tubing / Other:

NP per SOW (Gals.) X ___ = ___ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or µS)	Turbidity (NTUs)	Gals. Removed	Observations
~~1040~~					—	
1100	69.9	7.0	1371	26	—	clear

Did well dewater? ~~Yes~~ No — Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: ~~1045~~ 1105 Depth to Water:

Sample I.D.: MW-1 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	0.78	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC/SC	Date: 05/26/06
Well I.D.: MW-2	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth (TD): 19.11	Depth to Water (DTW): 6.84
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP per SOW	

Purge Method: ~~Bailer~~ ~~Disposable Bailer~~ ~~Positive Air Displacement~~ ~~Electric Submersible~~ ~~Waterra~~ ~~Peristaltic~~ ~~Extraction Pump~~ ~~Other~~

Sampling Method: Bailer; X Disposable Bailer; Extraction Port; Dedicated Tubing; Other:

NP per SOW (Gals.) X ___ = ___ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1040	69.9	7.1	991	190	—	clear

Did well dewater? ~~Yes~~ No — Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1045 Depth to Water:

Sample I.D.: MW-2 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: Joe COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	3.02	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC, SC	Date: 05/26/06
Well I.D.: MW-3	Well Diameter: 2 3 (4) 6 8 ___
Total Well Depth (TD): 20.00	Depth to Water (DTW): 6.72
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP per SOW	

Purge Method: ~~Bailer~~ ~~Disposable Bailer~~ ~~Positive Air Displacement~~ ~~Electric Submersible~~ ~~Waterra~~ ~~Peristaltic~~ ~~Extraction Pump~~ ~~Other~~

Sampling Method: Bailer; X Disposable Bailer; Extraction Port; Dedicated Tubing; Other:

NP per SOW (Gals.) X ___ = ___ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or µS)	Turbidity (NTUs)	Gals. Removed	Observations
1050	66.9	6.6	1177	8	—	Clear

Did well dewater? ~~Yes~~ No — Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1055 Depth to Water:

Sample I.D.: MW-3 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See CoC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	(Post-purge:)	1.46	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97097397
Sampler: PC, SC	Date: 05/26/06
Well I.D.: MW-4	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.90	Depth to Water (DTW): 5.90
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP per SOW	

Purge Method: Bailer ~~Waterra~~ / ~~Disposable Bailer~~ Peristaltic / ~~Positive Air Displacement~~ Extraction Pump / ~~Electric Submersible~~ ~~Other~~

Sampling Method: Bailer / X Disposable Bailer / Extraction Port / Dedicated Tubing / Other:

NP per SOW (Gals.) X _____ = _____ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1110	66.6	7.0	821	10	—	clear

Did well dewater? ~~Yes~~ ~~No~~ Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1115 Depth to Water:

Sample I.D.: MW-4 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	0.54	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC, SC	Date: 05/26/06
Well I.D.: MW-5	Well Diameter: 2 3 (4) 6 8 ___
Total Well Depth (TD): 19.91	Depth to Water (DTW): 7.02
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NPPR SAM	

Purge Method: Bailer / Disposable Bailer / Positive Air Displacement / Electric Submersible / Waterra / Peristaltic / Extraction Pump / Other

Sampling Method: Bailer / X Disposable Bailer / Extraction Port / Dedicated Tubing / Other:

NPPR SAM (Gals.) X ___ = ___ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1120	65.8	6.8	1515	15	—	clear

Did well dewater? ~~Yes~~ ~~No~~ Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1125 Depth to Water:

Sample I.D.: MW-5 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	0.45	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 9709 3397
Sampler: PC, SC	Date: 05/26/06
Well I.D.: MW-6	Well Diameter: 2 3 (4) 6 8 ___
Total Well Depth (TD): 19.61	Depth to Water (DTW): 6.10
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: Not per SOW	

Purge Method: Bailer, Disposable Bailer, Positive Air Displacement, Electric Submersible, Waterra, Peristaltic, Extraction Pump, Other ____

Sampling Method: Bailer, X Disposable Bailer, Extraction Port, Dedicated Tubing, Other: ____

Not per SOW (Gals.) X ____ = ____ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
1210	66.4	6.8	1482	21	—	Clear

Did well dewater? Yes No — Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1215 Depth to Water:

Sample I.D.: MW-6 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	0.49	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 05/26/06	Site: 97093397
Sampler: SC, PC	Date: 05/26/06
Well I.D.: MW-7	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.60	Depth to Water (DTW): ~~19~~ (SC) 7.24
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP per SOW	

Purge Method: Bailer, Disposable Bailer, Positive Air Displacement, Electric Submersible, ~~Waterra~~, Peristaltic, Extraction Pump, ~~Other:~~

Sampling Method: Bailer, (X) Disposable Bailer, Extraction Port, Dedicated Tubing, Other:

NP per SOW (Gals.) X _____ = _____ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or µS)	Turbidity (NTUs)	Gals. Removed	Observations
1200	64.9	6.8	1549	20	—	clear

Did well dewater? ~~Yes~~ ~~No~~ Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1205 Depth to Water:

Sample I.D.: MW-7 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	0.30 mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC/SC	Date: 05/26/06
Well I.D.: MW-8	Well Diameter: 2 3 (4) 6 8 ____
Total Well Depth (TD): 19.55	Depth to Water (DTW): 7.02
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NA per SOW	

Purge Method: ~~Bailer, Disposable Bailer, Positive Air Displacement, Electric Submersible, Waterra, Peristaltic, Extraction Pump, Other______~~

Sampling Method: Bailer, X Disposable Bailer, Extraction Port, Dedicated Tubing, Other: ______

NA per SOW (Gals.) X ______ = ______ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius^2 * 0.163

Time	Temp (°F)	pH	Cond. (mS or (μS))	Turbidity (NTUs)	Gals. Removed	Observations
1140	64.0	7.4	684	43	—	Clear

Did well dewater? ~~Yes No~~	Gallons actually evacuated: —
Sampling Date: 05/26/06 Sampling Time: 1145	Depth to Water:
Sample I.D.: MW-8	Laboratory: STL Other TA
Analyzed for: TPH-G BTEX MTBE TPH-D	Other: See COC
EB I.D. (if applicable): @ Time	Duplicate I.D. (if applicable):
Analyzed for: TPH-G BTEX MTBE TPH-D	Other:
D.O. (if req'd): Pre-purge: mg/L	(Post-purge:) 0.35 mg/L
O.R.P. (if req'd): Pre-purge: mV	Post-purge: mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC/SC	Date: 05/26/06
Well I.D.: MW-12	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth (TD): 19.78	Depth to Water (DTW): 8.44
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP	

Purge Method: ~~Bailer~~ ~~Waterra~~
(SC) X Disposable Bailer — Peristaltic
Positive Air Displacement — Extraction Pump
Electric Submersible — Other_____

Sampling Method: Bailer
X Disposable Bailer
Extraction Port
Dedicated Tubing
Other: _____

NP (Gals.) X — = — Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or µS)	Turbidity (NTUs)	Gals. Removed	Observations
0935	61.0	6.9	571	71000	—	very brown color, silty

Did well dewater? ~~Yes~~ ~~No~~ Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 0945 Depth to Water:

Sample I.D.: MW-12 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE (TPH-D) Other: See CoC.

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	(Post-purge:)	3.88	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC, SC	Date: 05/26/06
Well I.D.: MW-14	Well Diameter: 2 3 4 6 8 (1)
Total Well Depth (TD): 14.10	Depth to Water (DTW): 7.05
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP/per SOW	

Purge Method: ~~Bailer~~ ~~Disposable Bailer~~ ~~Positive Air Displacement~~ ~~Electric Submersible~~ ~~Waterra~~ ~~Peristaltic~~ ~~Extraction Pump~~ Other

Sampling Method: Bailer; (X) Disposable Bailer; Extraction Port; Dedicated Tubing; Other:

NP/ per SOW (Gals.) X ____ = ____ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or (µS))	Turbidity (NTUs)	Gals. Removed	Observations
0955	69.4	6.7	1698	71000	—	brown color/heavy silt.

Did well dewater? ~~Yes~~ ~~No~~ Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1005 Depth to Water:

Sample I.D.: MW-14 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See CoC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	3.60	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PGSC	Date: 05/26/06
Well I.D.: V-1	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth (TD): 13.15	Depth to Water (DTW): 6.61
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NPPE-SOW	

Purge Method: Bailer, Disposable Bailer, Positive Air Displacement, Electric Submersible, Waterra, Peristaltic, Extraction Pump, Other ___

Sampling Method: Bailer, X Disposable Bailer, Extraction Port, Dedicated Tubing, Other: ___

NPPE-SOW (Gals.) X ___ = ___ Gals.
1 Case Volume | Specified Volumes | Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or µS)	Turbidity (NTUs)	Gals. Removed	Observations
1030	69.0	7.0	1290	19	—	clear

Did well dewater? Yes No — Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1035 Depth to Water:

Sample I.D.: V-1 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See CoC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	1.94	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

SHELL WELL MONITORING DATA SHEET

BTS #: 060526-PC1	Site: 97093397
Sampler: PC, SC	Date: 05/26/06
Well I.D.: V-2	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth (TD): 6.28	Depth to Water (DTW): 13.52
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): (YSI) HACH
DTW with 80% Recharge [(Height of Water Column x 0.20) + DTW]: NP per SOW	

Purge Method: Bailer / Disposable Bailer / Positive Air Displacement / Electric Submersible / ~~Waterra~~ / Peristaltic / Extraction Pump / Other ___

Sampling Method: Bailer / (X) Disposable Bailer / Extraction Port / Dedicated Tubing / Other: ___

NP per SOW (Gals.)	X	___	=	___ Gals.
1 Case Volume		Specified Volumes		Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
1"	0.04	4"	0.65
2"	0.16	6"	1.47
3"	0.37	Other	radius² * 0.163

Time	Temp (°F)	pH	Cond. (mS or µS)	Turbidity (NTUs)	Gals. Removed	Observations
1150	67.7	7.3	895	8	—	clear

Did well dewater? Yes / No — Gallons actually evacuated: —

Sampling Date: 05/26/06 Sampling Time: 1155 Depth to Water:

Sample I.D.: ~~MW~~ SC V-2 Laboratory: STL Other TA

Analyzed for: TPH-G BTEX MTBE TPH-D Other: See COC

EB I.D. (if applicable): @ Time Duplicate I.D. (if applicable):

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	0.28	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:		mV

WELL GAUGING DATA

Project # 0605A-SL Date 5/19/06 Client Shell

Site 2703 Martin Luther King Jr. Way Oakland

Well ID	Well Size (in.)	Sheen / Odor	Depth to Immiscible Liquid (ft.)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to water (ft.)	Depth to well bottom (ft.)	Survey Point: TOB or TOC	
MW-12	2					6.42	19.78		
MW-14	1					6.95	14.06	↓	

Development

WELL ~~MONITORING~~ DATA SHEET

Project #: 060519-SL1	Client: Shell
Sampler: SL	Start Date: 5/19/06
Well I.D.: MW-14	Well Diameter: 2 3 4 6 8 (1)
Total Well Depth: pre 14.06 post: 14.11	Depth to Water (pre) Pre: 6.95 Post: 8.24
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	Flow Cell Type:

Purge Method: 2" Grundfos Pump / 5/8" tubing w/ check valve | Peristaltic Pump | Bladder Pump
Sampling Method: Dedicated Tubing | New Tubing | Other

Flow Rate: _____ Pump Depth: _____

Time	Temp. (°C or (°F))	pH	Cond. (mS or µS)	Turbidity (NTUs)	D.O. (mg/L)	ORP (mV)	Water Removed (gals. or mL)	Observations
case	volume - 0.3	x 10 → 3	gal;	5/8" tubing w/ check valve used to sustain well				
0830	61.4	6.74	1517	>1000	—	—	0.3	Odor
0832	61.2	6.80	1458	>1000	—	—	0.6	sheen
0836	61.1	6.73	1508	>1000	—	—	0.9	
0838	61.4	6.72	1542	>1000	—	—	1.2	Hard Bottom
0840	62.2	6.69	1556	>1000	—	—	1.5	cont. using 5/8" tubing to Develop
0842	61.3	6.66	1587	>1000	—	—	1.8	
0844	61.3	6.69	1621	>1000	—	—	2.1	Strong Odor
0846	61.3	6.67	1632	>1000	—	—	2.4	
0848	61.5	6.67	1657	>1000	—	—	2.7	slightly less turbid
0850	61.5	6.70	1658	>1000	—	—	3.0	

Did well dewater? Yes (No) Amount actually evacuated: 3.0 gal

Sampling Time: Sampling Date:

Sample I.D.: Laboratory:

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

Equipment Blank I.D.: @ Time Duplicate I.D.:

Development
WELL ~~MONITORING~~ DATA SHEET

Project #: 060519-SL1	Client: Shell
Sampler: SL	Start Date: 5/19/06
Well I.D.: MW-12	Well Diameter: (2) 3 4 6 8 ____
Total Well Depth: Pre 19.78 Post 19.88	Depth to Water Pre: 8.42 Post: 11.35
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	Flow Cell Type:

Purge Method: 2" Grundfos Pump x PAD PUMP Peristaltic Pump Bladder Pump
Sampling Method: Dedicated Tubing New Tubing Other

Flow Rate: Pump Depth:

Time	Temp. (°C or °F)	pH	Cond. (mS or µS)	Turbidity (NTUs)	D.O. (mg/L)	ORP (mV)	Water Removed (gals. or mL)	Observations
Case volume = 1.8 x 10 = 18 gal					Surged well w/ 2" swab for 15 min			
0940	62.3	7.71	651.7	>1000	—	—	1.8	Brown, thick
0944	61.1	7.31	563.4	>1000	—	—	3.6	DTW-10.61
0947	61.1	7.16	542.3	>1000	—	—	5.4	DTW-11.60
0951	61.9	7.06	486.7	>1000	—	—	7.2	bounced pump at bottom to stir up & remove silt
0954	62.2	7.02	462.8	>1000	—	—	9.0	Hard Bottom
0957	62.7	7.01	456.6	>1000	—	—	10.8	DTW-12.55
1000	61.6	6.99	443.6	>1000	—	—	12.6	
1003	61.3	7.00	441.4	>1000	—	—	14.4	Becoming less turbid
1006	60.7	6.99	438.1	>1000	—	—	16.2	DTW-13.22
1009	60.7	7.01	447.1	>1000	—	—	18.0	

Did well dewater? Yes (No) Amount actually evacuated: 18 gal

Sampling Time: Sampling Date:

Sample I.D.: Laboratory:

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

Equipment Blank I.D.: @ Time Duplicate I.D.: