AEI CONSULTANTS
ENVIRONMENTAL & ENGINEERING SERVICES

2500 Camino Diablo, Walnut Creek, CA 94597
tel 800-801-3224
fax 925-944-2895
www.aeiconsultants.com

February 28, 2009

Attn. Mr. Jerry Wickham
Alameda County Health Care Services Agency
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502

Subject: **Quarterly Site Monitoring Report (Fourth Quarter, 2008)**

245 8th Street
Oakland, California 94607
Project No. 116907
ACHCSA RO#0000202

Dear Mr. Wickham:

Enclosed is a copy of the recently completed "Quarterly Site Monitoring Report (Fourth Quarter, 2008)" prepared for the subject property.

As required, an electronic version of this report has been uploaded to the State Water Resources Control Board's GeoTracker information system and the Alameda County Health Care Services Agency's ftp site.

Should you have any questions or comments, or need any additional information, you may reach me at (925) 746-6000, ext. 148.

Sincerely,
AEI Consultants

Richard J. Bradford
Project Engineer

RB/

Enclosure

cc: Mr. Victor Lum, Vic's Automotive, 245 8th Street, Oakland, California 94607

February 28, 2009

QUATERLY SITE MONITORING REPORT
(FOURTH QUARTER, 2008)

245 8th Street
Oakland, California

AEI Project No. 116907
ACHCSA RO#00000202

Prepared For:

Vic's Automotive
245 8th Street
Oakland, California 94607

Prepared By:

AEI Consultants
2500 Camino Diablo, Suite 200
Walnut Creek, California 94597
(925) 944-2899

AEI

TABLE OF CONTENTS

1.0 INTRODUCTION 1

2.0 SITE DESCRIPTION & BACKGROUND 1

3.0 GEOLOGY AND HYDROGEOLOGY 4

4.0 HVDPE TECHNOLOGY AND PROCESS DESCRIPTION 4

4.1 Technology Overview 4
4.2 Site, System, & Process Description 4

5.0 SUMMARY OF MONITORING ACTIVITIES 6

5.1 Quarterly Groundwater Monitoring 6
5.2 Quarterly Soil Gas Monitoring for Vapor Intrusion Evaluation 7
5.2.1 Routine Monitoring and Data Collection 7
5.2.2 Influent & Effluent Vapor Monitoring 7
5.2.3 Influent & Effluent Water Monitoring 8
5.2.4 Soil Gas Composition & Vacuum Influence Monitoring 8
5.3 HVDPE System Operations & Maintenance 9
5.3.1 Routine Maintenance 9
5.3.2 Non-Routine Maintenance 9
5.3.3 System Modifications 10

6.0 RESULTS & CONCLUSIONS 10

6.1 Apparent LNAPL Thickness, Groundwater Elevations, and Hydraulic Gradient 10
6.2 Groundwater Sample Analytical Data 11
6.3 HVDPE System Process Monitoring 12
6.3.1 Influent & Effluent Vapor Sample Analytical Data 12
6.3.2 Influent & Effluent Water Sample Analytical Data 13
6.3.3 Influent Well Vapor and Water Flow Rates 13
6.3.4 Mass Removal Rates 13
6.3.5 Soil Gas Composition and Vacuum Influence 14

7.0 SUMMARY & PLANNED ACTIVITIES 15

8.0 REFERENCES 17

9.0 REPORT LIMITATIONS AND SIGNATURES 18

FIGURES

FIGURE 1 SITE LOCATION MAP
FIGURE 2 SITE PLAN
FIGURE 3 SYSTEM LAYOUT PLAN
FIGURE 4 GROUNDWATER ELEVATION DATA (11/07/08)
FIGURE 5 GROUNDWATER SAMPLE ANALYTICAL DATA (11/07/08)
FIGURE 6 SOIL GAS SAMPLE ANALYTICAL DATA (11/07/08)
FIGURE 7 EXTRACTION WELL INFLUENT CONCENTRATIONS OVER TIME
FIGURE 8 COMBINED TPH-G INFLUENT CONCENTRATIONS OVER TIME
FIGURE 9 HYDROCARBON MASS REMOVAL RATES BASED ON LAB DATA
FIGURE 10 CUMULATIVE HYDROCARBON MASS REMOVED BASED ON LAB DATA

TABLES

TABLE 1 GROUNDWATER ELEVATION DATA
TABLE 2 GROUNDWATER FLOW SUMMARY
TABLE 3 GROUNDWATER SAMPLE ANALYTICAL DATA
TABLE 4 SOIL GAS SAMPLE ANALYTICAL DATA
TABLE 5 HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY
TABLE 6 GROUNDWATER TREATMENT SYSTEM SAMPLE ANALYTICAL DATA
TABLE 7 SOIL GAS FIELD DATA SCREENING SUMMARY (TVH, CH4, O2, CO2)
TABLE 8 WELLHEAD VACUUM & DROP TUBE DEPTH DATA SUMMARY
TABLE 9 HVDPE PERFORMANCE & MASS REMOVAL DATA SUMMARY
TABLE 10 THERMAL/CATALYTIC OXIDIZER PERFORMANCE & MASS REMOVAL DATA SUMMARY
TABLE 11 AIR STRIPPER PERFORMANCE & MASS REMOVAL DATA SUMMARY
TABLE 12 ACTIVATED CARBON ABSORBER PERFORMANCE & MASS REMOVAL DATA SUMMARY
TABLE 13 HVDPE PROCESS MONITORING SCHEDULE

APPENDICES

APPENDIX A MONITORING WELL FIELD SAMPLING FORMS
APPENDIX B SOIL GAS FIELD SAMPLING FORMS
APPENDIX C LABORATORY ANALYTICAL REPORTS
APPENDIX D REGULATORY CORRESPONDENCE CONCERNING THE HVDPE PIPING LATERALS
APPENDIX E PICTURES OF THE HVDPE PIPING LATERALS INSTALLATION @ 708 ALICE STREET

1.0 INTRODUCTION

AEI Consultants (AEI) has prepared this report on behalf of Mr. Victor Lum, owner and operator of Vic's Auto automotive repair and fuel service station located at 245 8th Street in the City of Oakland, Alameda County, California (Figure 1). AEI has been retained by Mr. Lum to provide environmental engineering and consulting services related to the release of gasoline fuel hydrocarbons from the former underground storage tank (UST) and dispensing system on the property. The ongoing investigation and mitigation of the release is being performed under the direction of the Alameda County Health Care Services Agency (ACHCSA). This report has been prepared to document the field activities and results of groundwater and soil gas monitoring for the Fourth Quarter, 2008 as well as the high vacuum dual phase extraction (HVDPE) system processing monitoring and operations and maintenance (O&M) activities for the months of October, November, and December of 2008.

The HVDPE system was installed and started up in June of 2007. The main purposes for installing and operating a HVDPE system onsite as interim corrective action include:

- Hydrocarbon mass removal by performing continuous HVDPE using existing monitoring/extraction wells for the removal, recovery, and treatment of light non-aqueous phase liquid (LNAPL), soil gas, and groundwater from the vadose zone, capillary fringe, and shallow saturated zone in accordance with state and local air and water quality permit requirements.

- Performing continuous HVDPE at the source and along the southwestern property boundary to the mitigate the potential for vapor intrusion into nearby residences situated above and in close proximity to the LNAPL and groundwater plumes by maintaining a low negative pressure (i.e., high vacuum) in the subsurface relative to the building foundations.

2.0 SITE DESCRIPTION & BACKGROUND

The subject property (hereafter referred to as the "site" or "property") is located in a mixed commercial and residential area of Oakland. The site is a lot on the south corner of Alice Street and 8th Street, and is currently developed with a gasoline service station and automotive repair facility (Figure 2). The property covers approximately 9,375 square feet and is improved with an approximately 1,200 square foot building located centrally on the property with two bays used for automotive repair, two restrooms, and a cashier's office. The current UST hold and the dispenser island are located to the north of the building, along 8th Street. The former UST hold was located to the south of the building, along Alice Street. The remainder of the property is paved with asphalt and used for parking and staging vehicles for repairs.

- Between June of 1993 and August of 1994, AEI removed seven (7) underground storage tanks (USTs) from the property. The tanks consisted of four (4) 1,000-gallon gasoline tanks located in the sidewalk along Alice Street, two (2) 6,000-gallon gasoline tanks and one (1) 250-gallon waste oil tank. Impacted soil was removed from beneath the former tank area. Groundwater was encountered beneath the former 6,000-gallon tanks. Light non-aqueous

phase liquid (LNAPL) was observed on the water table beneath the southern tank. The excavated soil was transported to an appropriate disposal facility and the excavation was backfilled with clean fill material. A new tank system was installed just west of the dispenser island.

- In July of 1995, two (2) groundwater monitoring wells (MW-1 and MW-2) were installed onsite. Total petroleum hydrocarbons as gasoline (TPH-g) and benzene were detected in MW-2 at concentrations up to 210,000 µg/L and 720 µg/L, respectively during the first two monitoring episodes. Light non-aqueous phase liquid (LNAPL) or free phase gasoline was discovered in MW-1. The apparent LNAPL thickness in MW-1 ranged from 1.20 to 4.39 feet between December 1995 and March 1996.

- In August of 1996, AEI advanced three (3) soil borings (i.e., SB-1 through SB-3) onsite. TPH-g and benzene were detected in the groundwater samples from these borings at concentrations ranging from 120,000 to 140,000 µg/L, and from 12,000 to 19,000 µg/L, respectively. Methyl tertiary-butyl ether (MTBE) was also detected in all three samples at concentrations up to 27,000 µg/L. Although free phase product was not observed in the field, qualitative laboratory observations indicated an immiscible sheen was present in the samples.

- Manual bailing and pumping of LNAPL from MW-1 occurred intermittently from 1997 to 1998.

- In May of 2001, two (2) additional groundwater monitoring wells (MW-3 and MW-4) were installed onsite. In June of 2001, a free product recovery system was installed in MW-1. The free product recovery system removed several hundred gallons of LNAPL between 2001 and 2003.

- In April of 2003, AEI advanced twelve (12) additional soil borings (SB-4 to SB-15) onsite and offsite for the collection of soil, shallow groundwater, and soil vapor samples to further characterize the magnitude and lateral extent of the release.

- In January of 2005, AEI installed six (6) additional monitoring/extraction wells (MW-5, MW-6 and MW-7 were installed onsite and wells MW-10 to MW-12 were installed offsite at the 708 Alice Street property). Wells MW-8 and MW-9 were proposed for installation in the parking lane along 7th and Alice Streets; however, due to difficult insurance wording requirements imposed by the City of Oakland, these wells were not installed until March of 2008.

- From July 11 to July 27, 2005, a 16-day HVDPE pilot test was performed on wells MW-1, MW-2, MW-5, MW-6, and MW-7. Combined vapor influent flow rates ranged from approximately 170 to 190 standard cubic feet per minute (scfm) under a sustained vacuum of 16 to 17 inches of mercury (in-Hg). The average water flow rate was approximately 4.1 gallons per minute (gpm). A total of 80,740 gallons of groundwater was recovered, treated, and discharged to the sanitary sewer under a short-term, limited volume groundwater

discharge permit from the East Bay Municipal Utilities District (EBMUD). Significant drawdown and pressure (i.e., vacuum) response was observed in the vadose and saturated zone monitoring points. Approximately 5 pounds per day (lbs/day) of dissolved phase and 697 lbs/day of vapor phase hydrocarbons were recovered during the test. A total of 10,719 pounds or 1,716 gallons of gasoline was removed during this test. Based on the encouraging results of this pilot test, AEI recommended interim corrective action using HVDPE for 12 to 18 months using fixed equipment. Please refer to AEI's "HVDPE Event Report", dated December 14, 2005, for more information.

- In March of 2006, the ACHSA concurred with the implementation of HVDPE using fixed equipment and requested a system design, operations and maintenance, and monitoring plan. In this letter, the ACHSA also requested soil vapor sampling to evaluate the potential for vapor intrusion due to the elevated concentrations of fuel hydrocarbons detected in the soil and groundwater onsite and offsite.

- In May of 2006, a HVDPE system design, operations and maintenance, and monitoring plan and a separate soil gas investigation work plan were submitted to ACHSA for review and comment. Please refer to AEI's "High Vacuum Dual Phase Extraction System Design, Operations, and Maintenance Plan," dated May 24, 2006 and "Soil Gas Investigation Work Plan", dated May 12, 2006, for more information.

- In November of 2006, trenching and installation of the conveyance piping for HVDPE system was conducted. The system completion and delivery was scheduled for 1st Quarter 2007; however, the system was delivered in April 2007. The remaining infrastructure, such as the rotary phase converter, equipment, fence, and wellhead connections were installed in May of 2007 and the system was started up on June 26, 2007.

- On June 11, 2007, two (2) 55-gallon drums, or approximately 100 gallons of water containing about 50% LNAPL, was removed from MW-1 and MW-6 by operating the HVDPE system in product skimming mode.

- In November of 2007, additional HVDPE conveyance piping was installed above grade behind the onsite building to the rear of the property and the system was expanded to include monitoring/extraction wells MW-10, MW-11, and MW-12.

- In March of 2008, wells (MW-8, MW-9 and MW-13) were installed. Elevated concentrations of TPH-g, BTEX, and MTBE were detected in samples collected from MW-9. Low to none-detectable concentrations of TPH-g, BTEX, and MTBE were detected in MW-8 and MW-13. Elevated concentrations of MTBE were detected in MW-13.

- Between August 21 and 22, 2008, soil gas probes GP-3 and GP-4 was decommissioned by physical removal and three (3) horizontal HVDPE conveyance piping laterals were installed to MW-10, 11, and 12 so that these wells could continue to be used for dual phase extraction while the property was being developed.

3.0 GEOLOGY AND HYDROGEOLOGY

The elevation of the site is approximately 27 to 29 feet above mean sea level (amsl). The site is flat; however, the topography of the area slopes gently to the southwest. The site is located between Lake Merritt and the Oakland Inner Harbor channel, approximately one-half mile from each. The near surface sediments are mapped as Holocene and Pleistocene Merritt Sand (Qms), which are further described as "fine-grained, well-sorted, well-drained, Aeolian sand deposits" (Helley and Graymer, 1997 and Graymer, 2000). Depth to the Franciscan Formation basement underlying the unconsolidated deposits is approximately 400 feet (Norfleet Consultants, 1998).

Based on the logs of soil borings advanced on and offsite, the native soils generally consist of fine to medium grained sands with silt and clay present to at least 28 feet bgs, the deepest explored at the site. Typically, silty and clayey fine grained sand have been encountered to depths of 15 to 18 feet bgs. This is underlain by poorly graded, clean to slightly clayey and silty fine to medium sand. Both sand bodies represent a single hydro-geologic system. Sediments have been relatively uniform throughout the investigation area.

Groundwater depths have typically ranged from 13 to 17 feet bgs, corresponding to elevation of approximately 10 to 14 feet above mean sea level (msl). Annual groundwater levels fluctuate by approximately 3 to 4 feet. Groundwater has consistently flowed to the south, southeast, or southwest with a hydraulic gradient of approximately 0.010 ft/ft. Recent water levels have been affected by the groundwater extraction activities.

4.0 HVDPE TECHNOLOGY AND PROCESS DESCRIPTION

4.1 Technology Overview

HVDPE is a proven and effective technology for a wide range of soil types and subsurface conditions. HVDPE is often also referred to as dual phase extraction (DPE), multi-phase extraction (MPE), two-phase extraction (TPE), and sometimes "bioslurping". There are several variations of this technology, but a great majority of HVDPE systems use a water-sealed liquid-ring vacuum pump to simultaneously extract and recover LNAPL, groundwater, and soil gas through a single 1-inch diameter adjustable drop tube (also called a "stinger") sealed within a 2 to 4-inch diameter extraction well. The application of high vacuum enhances soil vapor extraction (SVE) by lowering the water table and creating dewatered zones and exposing previously saturated soils to airflow. The airflow through the subsurface supplies oxygen needed to enhance in-situ aerobic biodegradation of fuel hydrocarbons, which is analogous to bioventing technology.

4.2 Site, System, & Process Description

Light non-aqueous phase liquid (LNAPL), soil gas and groundwater are simultaneously extracted through a single 1-inch diameter drop tube currently installed in eight (8) monitoring/extracting wells (MW-1, MW-2, MW-5 to MW-7, and MW-10 to MW-12) using two (2) 15 horsepower water-sealed liquid ring pumps piped in parallel. These pumps can generate flows up to 140 cubic

feet per minute (cfm) each (i.e., 280 cfm combined capacity) and high vacuums of up to 28 in-Hg, but normally operate in the range of 18 to 22 in-Hg.

The monitoring wellheads were modified for dual phase extraction by installing a 1-inch PVC ambient bleed air valve, two-hole cast iron wellhead pump seal, stinger and casing vacuum gauges, and 1-inch clear, flexible PVC stinger. The manifold and conveyance piping leading up to the manifold were constructed out of schedule 80 PVC. Recovered LNAPL, soil gas, and groundwater are separated by a knock-out tank. Because the LNAPL and other gasoline fuel hydrocarbons dissolved in the groundwater are volatilized under high vacuum (i.e., >20 in-Hg), an oil-water separator is not used. A progressive cavity pump transfers the groundwater from the knock-out tank to the top of the low-profile air stripping unit. Groundwater trickles-down through small holes in the air stripper trays, where nearly 99% of the remaining volatile fuel hydrocarbons are stripped from the groundwater. Groundwater is pumped from the air stripper reservoir to a single 1,000-pound activated carbon absorber, where its further treated and polished and then discharged to the onsite sanitary sewer under a wastewater discharge permit from the East Bay Municipal Utilities District (EBMUD).

The soil gas and off-gas from the air stripping unit is routed to a thermal/catalytic oxidizer operating in catalytic mode for direct thermal destruction. The catalytic oxidizer operates at 700 °F with a minimum destruction efficiency of 99% as required by permit. The treated off-gas is discharge through a stack located 15 feet above grade under a Bay Area Air Quality Management District (BAAQMD) air quality permit.

A Dwyer® Instruments (Model No. DS-300) averaging pitot tube combined with a dual-scale Magnehelic® differential pressure gauge is used to measure the well velocity and total velocity. The well velocity and total velocity are multiplied by the cross sectional area of the pipe (i.e., 0.0491 ft^2 for a 3-inch pipe) to obtain the actual flow rate. The difference between the well flow rate and total flow rate is the air stripper flow rate. All flow rates are corrected to standard temperature and pressure (i.e., 70°F and 1 atm or 29.92 in-Hg) using formulas provided by Dwyer®. The groundwater recovery volume is measured with a Neptune (Model T-10) cold water flow totalizer and recorded along with the equipment hour meter reading during each O&M visit. The flow totalizer and hour meter readings are used to estimate the average daily flow rate between sampling dates.

The field point names for the vapor influent sample ports are the monitoring well identification followed by the letter "S" (i.e., MW-1S, MW-2S, MW-5S, MW-6S, MW-7S and MW-10S to MW-12S). These sample ports are labeled and located along a common a common manifold inside the fenced equipment enclosure. Control valves are installed on each line to regulate the vacuum and flow. Clear sections of pipe are also installed on each line to observe the flow patterns and process streams.

The field point names for the vapor influent samples ports before dilution air, after dilution air, and from the air stripping unit and the stack gas effluent sample port are: PRED, POST, AS, and STACK.

The field point names for the water influent sample ports for the combined influent, after the air stripper, after the first carbon absorber, and after the last carbon absorber at the effluent: INF, POST-AS, POST-C1, and EFF.

The four (4) nested soil gas probes used for collecting soil gas samples and vacuum measurements are as follows: SG-1-5', SG-10', SG-2-5', SG-2-10', SG-3-5', SG-3-10', to SG-4-5' and SG-1-10'.

The location of the sample ports for the extraction wells are shown on Figure 3. The soil gas probe locations are shown on Figure 2.

5.0 SUMMARY OF MONITORING ACTIVITIES

5.1 Quarterly Groundwater Monitoring

The HVDPE system was not shutdown prior to this groundwater monitoring event. On November 7, 2008, the water levels were measured and groundwater samples were collected from all of the monitoring / dual-phase extraction wells, except for MW-10 through MW-12. Measuring the depth to water and sampling these wells is no longer feasible because the wellheads were removed and the wells were buried beneath a new residential construction in August of 2008. The well locations are shown in Figure 2.

The well caps and stingers, where applicable, were removed and depths from the top of the well casings were measured with an electronic water level indicator prior to sampling. Wells with no measurable free product were purged of at least three well volumes of water with a submersible purge pump and sampled using disposable polyethylene bailers.

Temperature, pH, specific conductivity, dissolved oxygen (DO), and oxidation-reduction potential (ORP) were measured while purging the wells and the turbidity was visually noted. Once temperature, pH, specific conductivity stabilized after three consecutive readings, and following the recovery of water levels to at least 90% of the static level, a water sample was collected.

The groundwater samples were collected with disposable clear PVC bailers into 40-millileter (mL) volatile organic analysis (VOA) vials and capped so that no head space or air bubbles were present within the sample containers. Samples were preserved on ice and transported under proper chain of custody protocol to McCampbell Analytical, Inc. of Pittsburg, California (DHS Certification #1644). A total of ten (10) groundwater samples were submitted for chemical analysis for TPH-g by EPA Method SW8015C and MBTEX by EPA Method SW8021B. In addition, due to the elevated detection limit for MTBE by EPA Method SW8021B, the samples collected from MW-6 and MW-9 were tested for MTBE only by EPA Method SW8260B.

5.2 Quarterly Soil Gas Monitoring for Vapor Intrusion Evaluation

Per concurrence from the ACHCSA in a letter dated October 3, 2008, quarterly soil gas sampling has been temporarily suspended during the operation of the HVDPE system.

5.2.1 Routine Monitoring and Data Collection

An AEI project engineer monitored the system using the remote monitoring system via email daily from the office. The system was also monitored and checked by a senior field technician weekly to biweekly and as needed to respond to system shutdowns. A Daily Field Report and O&M Field Logs were filled out during each site visit. Routine O&M visits ranged from approximately 2 to 4 hours per visit, depending upon the activities performed.

The following data was recorded on the Daily Field Report and/or O&M Field Log during each site visit:

- HVDPE System: current hour meter reading, PG&E meter reading (kilowatt-hours), system runtime (hours), system inlet vacuum (in-Hg), vacuum at the inlets of both liquid ring pumps (in-Hg), well velocity (fpm) and calculated well flow rate (cfm) by multiplying the well velocity by the cross-sectional area (ft^2) of a 3-inch pipe, control valve initial and final positioning (% open), and cooling fan(s) status (on/off).

- HVDPE Wells: the stinger vacuum (in-Hg), casing vacuum (in-Hg), and drop tube depth (ft toc) data were collected monthly or as needed.

- Thermal/Catalytic Oxidizer: propane level (%), preheat controller temperature (°F), exhaust controller temperature (°F), total velocity (fpm) and calculated total flow rate (cfm) by multiplying the total velocity and by the cross-sectional area (ft^2) of a 3-inch pipe.

- Air Stripper: variable frequency drive setting (Hz), outlet velocity (fpm) and calculated outlet flow rate (cfm) by subtracting the well flow rate from the total flow rate, air stripper tray backpressure (in-H2O), control valve positioning (% open).

- Activated Carbon Absorbers: inlet pressure (psig), outlet pressure (psig), flow totalizer reading (gallons), and whether or not the bag filter was change and/or carbon absorber backwashed.

5.2.2 Influent & Effluent Vapor Monitoring

Influent and effluent vapor samples were collected on November 4, 2008 and December 2, 2008. Vapor samples were not collected during the month of October because the system was shutdown for rebound testing. The extraction well and other process sample ports were continuously purged and sampled with a Gast® (Model DOA-P707-FB) 1/3 horsepower diaphragm vacuum pressure

pump, capable of up to 1.1 cfm free airflow and vacuums up to 25.5 in-Hg, using the "side-stream" purging and sampling method as described in Downey, et al., 2004 and Hinchee, et al., 1996. A 2-liter water separator device was used to collect vapor samples from the dual-phase air-water influent process stream.

TVH, CH4, O2, and CO2 concentrations were continuously monitored with an RKI Instruments Eagle (Type 474-04) multi-gas detector using a sampling tee placed several feet downstream of the pump outlet. The hydrocarbon detector, which is a catalytic bead sensor, was calibrated with a 40% LEL (i.e., 4,400 ppmv) hexane gas standard. The methane, oxygen, and carbon dioxide detectors were also calibrated with the appropriate gas standards. Once the readings stabilized, they were recorded on the field data sheets and a vapor sample was collected into 1-liter Tedlar bag using the same sampling tee.

The Tedlar bags were stored in a cardboard box and transported under proper chain of custody protocol to McCampbell Analytical, Inc. of Pittsburg, California (DHS Certification No. 1644) on the day of collection. The samples were analyzed for TPH-g by EPA Method 8015C and MBTEX by EPA Method 8021B.

5.2.3 Influent & Effluent Water Monitoring

Influent and effluent water samples were collected on November 4, 2008 and December 2, 2008. Process water samples were not collected during the month of October because the system was shutdown for rebound testing. The process water sample ports were purge of approximately 1-Liter of water prior to sample collection. Water was collected into three (3) 40-millileter (mL) volatile organic analysis (VOA) vials, or as required by the analysis, and capped so that no head space or air bubbles were present within the sample containers.

The water samples were placed in a pre-chilled cooler on a mixture of water and ice and transported under proper chain of custody protocol to McCampbell Analytical, Inc. of Pittsburg, California (DHS Certification #1644) on the day of collection. The samples were analyzed for TPH-g by EPA Method SW8015C and MBTEX by EPA Method SW8021B.

5.2.4 Soil Gas Composition & Vacuum Influence Monitoring

Soil gas probes (GP-1 and GP-2) were screened in the field for TVH, CH4, O2, and CO2 and vacuum influence was measured on November 11, 2008.

The vacuum influence was measured with a set of Magnehelic differential pressure gauges and recorded first. A 3/16-inch inside diameter clear vinyl or equivalent tubing was used to connect the Magnehelic® gage to the plug valve and soil gas probe. The following pressure ranges in inches of water were normally available: 0-0.2", 0-1", 0-5", 0-10", 0-20", 0-50", 0-100", and 0-150".

Then the soil gas probes were continuously purged and sampled with a Geotech (Model Geopump II) peristaltic pump, capable of vacuums up to 25 in-Hg, using the "side-stream" purging and sampling method as described in Downey, et al., 2004 and Hinchee, et al., 1996.

TVH, CH4, O2, and CO2 concentrations were continuously monitored with an RKI Instruments Eagle (Type 474-04) multi-gas detector using a sampling tee placed several feet downstream of the pump outlet. The hydrocarbon detector, which is a catalytic bead sensor, was calibrated with a 40% LEL (i.e., 4,400 ppmv) hexane gas standard. The methane, oxygen, and carbon dioxide detectors were also calibrated with the appropriate gas standards. Once the readings stabilized, they were recorded on the field data sheets. Vapor samples were not collected into 1-liter tedlar bags for laboratory analysis.

5.3 HVDPE System Operations & Maintenance

5.3.1 Routine Maintenance

Routine maintenance performed during this quarter included:

- Performed visual inspections of all major system components, including checking for signs of leaks, physical wear, and/or damage during each site visit.
- Checked the cooling blower filter, dilution air inlet filter, and air stripper blower filter. No filter changes were required during this quarter. However, filter changes will likely be required during the next quarter.
- The PV-1000 (1,000-pound) liquid-phase carbon absorber was not backwashed during this quarter.
- No other routine maintenance was performed during this quarter.

5.3.2 Non-Routine Maintenance

Non-routine maintenance performed during this quarter included:

- On October 4, 2008, a water overflow / makeup valve was installed on Liquid Ring Pump #2 (LRP #2) and a ½-inch water supply line was installed from the air stripper reservoir to the overflow / makeup valve. The overflow / makeup valve provides additional seal water for the liquid ring pump when LRP #2 operates at a vacuum less than approximately 18 in-Hg.
- On October 6, 2008, the installation and operation of the overflow / makeup valve was checked and tested. During this visit a loud "whining" noise was heard coming from LRP. The 3/8-inch diameter line for the anti-aviation valve had come loose and was re-secured.

- On November 4, 2008, the threads of the vacuum gauges for MW-10S, 11S, and 12S were resealed with Teflon tape.

- On November 7, 2008, the heat exchanger on LRP #2 was cleaned with compressed air. The ultimate vacuum was measured before and after the cleaning. Cleaning the water cooler fins raised the ultimate vacuum from approximately 20 to 24 in-Hg.

- On November 17, 2008, a cracked PVC flange and bushing at the inlet to LRP #2 was repaired and replaced. A new flange gasket was installed and the ultimate vacuum increased from approximately 24 to 28 in-Hg.

- On December 2, 2008, a larger wall louver was installed to replace a smaller one and provide additional cooling for the LRP #2. The heat exchanger on LRP #2 was also cleaned with compressed air.

- On December 15, 2008, the HVDPE system shutdown due to a low gas pressure and/or flame monitoring system alarms because the main shutoff valve on the propane tank was inadvertently closed after a routine propane delivery. On December 22, 2008, the valve was re-opened and the system restarted.

- No other none-routine maintenance was performed during this quarter.

5.3.3 System Modifications

System modifications completed during this quarter included:

- As described above, a water overflow / makeup valve was installed on LRP #2.

- No other major system modifications were performed during this quarter.

6.0 RESULTS & CONCLUSIONS

6.1 Apparent LNAPL Thickness, Groundwater Elevations, and Hydraulic Gradient

The results of the apparent LNAPL thickness measurements, groundwater elevations, and hydraulic gradient for this monitoring episode are summarized below:

- LNAPL was not encountered, nor was a hydrocarbon sheen noted, in any of the monitoring wells, although elevated concentrations of dissolved hydrocarbons, such as TPH-g, BTEX, and MTBE, remain onsite and offsite.

- Not including the recently installed wells MW-8, MW-9, and MW-13, groundwater elevations ranged from approximately 14.00 (MW-4) to 15.49 (MW-6) feet above mean sea

level (msl). The elevations of MW-8, MW-9, and MW-13 relative to msl have not been surveyed pending the installation of two (2) additional monitoring wells (MW-15 and MW-16) in a parking lane along the southeastern side of 7th Street and installation of one (1) monitoring well (MW-14) along Alice Street.

- The groundwater elevations have been influenced by the HVDPE groundwater extraction activities. Therefore, groundwater elevation contours have not been included on Figure 4.

- The normal historical groundwater flow direction has been predominantly to the south with a hydraulic gradient of approximately 0.010 ft/ft.

The historic and current groundwater elevation data is summarized in Table 1 with the current data shown on Figure 4. A summary of the current and historic average groundwater elevations and flow directions are presented in Table 2.

6.2 Groundwater Sample Analytical Data

The analytical results for the groundwater sample collected for this monitoring episode are summarized below:

- The highest concentrations of TPH-g were detected in MW-6 and MW-9 at 54,000 and 53,000 µg/L, respectively.

- The highest concentration of benzene was detected in MW-9 at 13,000 µg/L. The next highest concentrations of benzene were detected in MW-1, MW-6, and MW-7 at 460, 610, and 580 µg/L, respectively.

- The highest concentration of MTBE was detected in MW-9 at 400 µg/L. The second highest concentration was detected in MW-13 at 380 µg/L, which is an order of magnitude lower than the previous two monitoring events.

- Elevated concentrations of TPH-g were detected in source area wells MW-1, MW-5, and MW-7 at 15,000, 5,000, and 4,200 µg/L, respectively.

- Lower, but significant concentrations of TPH-g was detected in MW-2 and MW-8 at 680 and 430 µg/L, respectively.

- Very low to almost none-detectable levels of TPH-g, BTEX, and MTBE were detected in MW-3 and MW-4. Very low to almost none-detectable levels of TPH-g and BTEX were detected in MW-13.

- LNAPL of any apparent measurable thickness has not been detected in MW-1, MW-6, and MW-7 since May of 2007.

- Dissolved hydrocarbons have been significantly reduced (by at least one order of magnitude) onsite and offsite by operating the HVDPE system.

- It is unknown at this time if the elevated concentrations of TPH-g and BTEX in MW-9 will be reduced by operating the HVDPE system.

A summary of the current and historic groundwater analytical data is summarized in Table 3 with current data shown on Figure 5. Refer to Appendix A for the monitoring well field sampling forms. The laboratory analytical report with chain of custody and quality assurance/quality control documentation is included in Appendix C.

6.3 HVDPE System Process Monitoring

6.3.1 Influent & Effluent Vapor Sample Analytical Data

The analytical results of the monthly influent and effluent vapor samples are summarized below:

- On November 4, 2008, the highest concentrations of TPH-g were detected in MW-1S, MW-2S, MW-5S, MW-7S, and MW-10S. Likewise, the highest concentrations of benzene were also detected in MW-1S at 63 ppmv, MW-2S at 78 ppmv, MW-5S at 30 ppmv, MW-7S at 53 ppmv, and MW-10S at 36 ppmv. The highest levels of CO2 were also detected in these wells at concentrations ranging from 2.3% in MW-5S to 3.5% in MW-7S.

- On December 2, 2008, the highest concentrations of TPH-g were detected in MW-1S, MW-2S, MW-7S, and MW-10S. Likewise, the highest concentrations of benzene were also detected in MW-1S at 57 ppmv, MW-2S at 66 ppmv, MW-7S at 44 ppmv, and MW-10S at 26 ppmv.

- The pre-dilution (PRED) influent concentrations of TPH-g ranged from 2,200 to 2,700 ppmv.

- The air stripping system effluent concentrations of TPH-g ranged from 10 to 41 ppmv.

- Sampling the post-dilution (POSTD) process sample port was discontinued during Third Quarter, 2008 because it does not provide any additional useful information above of beyond what data has already been collected.

- TPH-g, BTEX, and MTBE were not detected in the STACK sample at or above the laboratory reporting limit of 7 ppmv, except for a trace amount (52 ppmv) on December 2, 2008.

A summary of the historic and current vapor influent and effluent sample analytical and field screening data is presented in Table 5. The laboratory analytical report with chain of custody and quality assurance/quality control documentation is included in Appendix C.

6.3.2 Influent & Effluent Water Sample Analytical Data

The results of the monthly influent and effluent water samples are summarized below:

- The concentrations of TPH-g and benzene detected in the combined water influent (i.e., Sample ID "INF") ranged from 8,300 to 9,400 µg/L and 140 to 320 µg/L, respectively.
- TPH-g and benzene were not detected in the water effluent from the air stripper (i.e., Sample ID "POST-AS").
- The average air stripper removal efficiency during this quarter was approximately 99.7%.
- TPH-g and BTEX were not detected in the effluent (i.e., Sample ID "EFF") at or above the laboratory reporting limits.

A summary of the historic and current water influent/effluent sample analytical data is presented in Table 6. The laboratory analytical report with chain of custody and quality assurance/quality control documentation is included in Appendix C.

6.3.3 Influent Well Vapor and Water Flow Rates

The total well influent vapor velocity was approximately 1,200 feet per minute (fpm) and the total well influent flow rate was approximately 59 standard cubic feet per minute (scfm). Average groundwater extraction rates ranged from 3,759 to 4,305 gallons per day or approximately 2.6 to 3.0 gallons per minute (gpm). Approximately 169,300 gallons of groundwater was recovered, treated, and discharged to the sanitary sewer between September 30 and December 2, 2008. A total of 1,281,070 gallons have been recovered and treated since startup in June of 2007.

A summary of the historic and current well vapor and water flow rates is presented in Tables 9 and 12. The laboratory analytical report with chain of custody and quality assurance/quality control documentation is included in Appendix C.

6.3.4 Mass Removal Rates

Short-term and long-term vapor phase and dissolved phase mass removal rates in pounds per day (lbs/day) and gallons per day (gpd) were estimated using TPH-g concentrations based on lab data and the actual system runtime between sampling dates.

The vapor phase mass removal rates ranged from approximately 52 to 64 pounds per day (lbs/day) with an overall average of approximately 58 lbs/day during this reporting period. Approximately 2,411 pounds or 402 gallons of gasoline in the vapor phase was recovered and treated between September 30 and December 2, 2008. Approximately 25,715 pounds or 4,286 gallons of vapor phase gasoline have been removed since startup in June of 2007.

Although insignificant when compared with the vapor phase mass removal data, the dissolved phase mass removal rates ranged from approximately 0.26 to 0.34 lbs/day with an overall average of approximately 0.30 lbs/day. Approximately 12.3 pounds or 2.1 gallons of gasoline in the dissolved phase was recovered and treated between September 30 and December 2, 2008. Approximately 134 pounds or 22 gallons of dissolved phase gasoline has been removed since startup.

A summary of the historic and current vapor phase mass removal rates with assumptions, unit conversions, and sample calculations are presented in Tables 9 and 10 and shown on Figure 9. The dissolve phase mass removal rates are presented in Table 12. A cumulative vapor phase mass removal graph is shown on Figure 10.

6.3.5 Soil Gas Composition and Vacuum Influence

The results of the TVH, CH4, O2, and CO2 field screening data and vacuum influence measurements collected on November 11, 2008 are summarized below:

- Screening the soil gas probes for TVH, CH4, O2, and CO2 with the RKI Eagle gas detector and collecting vacuum influence measurements was moved from monthly to quarterly during the Third Quarter, 2008.
- Concentrations of total volatile hydrocarbons (TVH) were not detected in any of the soil gas probes at or above the detection limit of 5 ppmv.
- The concentration of O2 in all probes sampled at 5 and 10-feet bgs was nearly 20.9%.
- The concentrations of CO2 in all probes sampled was approximately 0.0%.
- Significant vacuum influence (i.e., greater than 0.1 inches of water – Hinchee, R.E., et al., 1996 and others) was measured in GP-1 and GP-2 at 10-feet bgs.

A summary of the historic and current TVH, CH4, O2, and CO2 soil gas field screening data and vacuum influence measurements are presented in Table 8.

7.0 SUMMARY & PLANNED ACTIVITIES

This report presented the findings of the Fourth Quarter, 2008 groundwater monitoring event and included a discussion of the field activities and results of the HVDPE system operations and maintenance and process monitoring. Quarterly soil gas sampling for vapor intrusion has been temporarily suspended during the operation of the HVDPE system.

The main results of this monitoring period are summarized below:

- Elevated concentrations of TPH-g, BTEX, and MTBE were detected in MW-9. Very low to nearly non-detectable concentrations of TPH-g and BTEX were detected in MW-8 and MW-13. MTBE was not detected in MW-8.

- Additional monitoring wells will need to be installed on the southwest side of 7th Street to complete the lateral plume delineation.

- The results of this groundwater and soil gas monitoring event are generally consistent with previous episodes with a notable decrease in groundwater table elevation, which is likely a result of the groundwater extraction activities onsite and offsite, and seasonal lows prior to the start of the winter rainy season.

- LNAPL has not been detected since the HVDPE system was installed and started up in June of 2007, although elevated dissolved phase concentrations remain onsite and offsite.

- Decreases in the concentrations of dissolved phase hydrocarbons in several wells onsite and offsite (most notably MW-2, 5, 7, 10, 11, and 12) are the result of ongoing HVDPE remediation activities.

- A significant mass of volatile hydrocarbons is still being removed from the subsurface (up to 10 gallons per day). The influent vapor concentrations of hydrocarbons are within the range for catalytic oxidation, but may be still be too high for activated carbon to be a more cost-effective treatment option.

- Nearly ambient concentrations of oxygen indicate the HVDPE is fully oxygenating the soils in the vadose zone, which can support and enhance aerobic biodegradation of hydrocarbons in the subsurface.

The following activities and system modifications are planned for the next quarter:

- Soil gas sampling has been temporarily suspended during the operation of the HVDPE system as approved by the ACHCSA in a letter dated October 3, 2008.

- The recently installed monitoring wells MW-8, MW-9, and MW-13 will continue to be sampled quarterly and analyzed for TPH-g by EPA Method 8015C and MBTEX by EPA Method 8021B.

- Due the elevated reporting limit for MTBE by EPA Method 8021B in certain monitoring wells, AEI recommends testing all wells with elevated reporting limits for MTBE by EPA Method 8260B during the next and subsequent groundwater monitoring events as needed.

- Continue operation of the HVPDE system, including weekly system checks and monthly O&M and process monitoring, evaluate the system performance, and conduct air and water discharge compliance sampling and reporting as required by permit.

- Continue to screen the soil gas probes for TVH, CH4, O2, and CO2 with the RKI Eagle gas detector on a quarterly rather than monthly basis. The soil gas probes will be screened according to the methods described in Downey, et al., 2004.

- Continue operation of the thermal oxidizer in catalytic mode to reduce auxiliary fuel consumption. As the influent vapor concentrations decline over the next quarter of system operation, evaluate (as applicable) if and when the system should be shutdown for rebound testing or operated on an intermittent schedule.

- Finish permitting with the City of Oakland and ACPWA for the installation of two (2) additional monitoring wells (MW-15 and MW-16) in the parking lane on the northwest side of 7th Street and one (1) monitoring well (MW-14) in a parking lane along Alice Street as discussed in AEI's "Site Monitoring Report (Second Quarter, 2008)", dated August 1, 2008. If permits can be obtained and the wells installed, developed, and sampled within a reasonable period of time, the results will be incorporated into the next Site Monitoring Report.

- While there is no room to reinstall soil gas probe GP-3 at 708 Alice Street, soil gas probe GP-4 will be reinstalled once the building construction activities have been completed, most likely during the Second or Third Quarter of 2009.

8.0 REFERENCES

Department of Toxic Substances Control (DTSC) & Los Angeles Regional Water Quality Control Board, 2003. "Advisory – Active Soil Gas Investigations", issued January 28, 2003.

Downey, D., Miller, R.N., and Dragoo, T., 2004. "Procedures for Conducting Bioventing Pilot Tests and Long-Term Monitoring of Bioventing Systems", prepared for the United States Air Force Center for Environmental Excellence by Parsons, Inc, Denver, Colorado.

DTSC, 2004. "Guidance for the Evaluation and Mitigation of Subsurface Vapor Intrusion to Indoor Air", Interim-Final, California Environmental Protection Agency, Sacramento, California, issued December 15, 2004, revised February 7, 2005.

Graymer, R.W., 2000. "Geologic Map and Map Database of the Oakland Metropolitan Area, Alameda, Contra Costa, and San Francisco Counties, California", U.S. Geologic Survey, Miscellaneous Field Studies MF2342, Online Version 1.0, includes 1 geologic map and 33 page pamphlet.

Helley, E.J. and Graymer, R.W., 1997. "Quaternary Geology of Alameda County, and parts of Contra Costa, Santa Clara, San Mateo, San Francisco, Stanislaus, and San Joaquin counties, California: A Digital Database", U.S. Geological Survey, Open-File Report 97-97, includes 1 geologic map, 1 map explanation sheet, and 9 page discussion booklet.

Hinchee, R.E., et al., 1992. "Test Plan and Technical Protocol for a Field Treatability Test for Bioventing", prepared for United States Air Force Center for Environmental Excellence by the Battelle, Columbus, Ohio.

Miller, R.N., et al., 1995. "Test Plan and Technical Protocol for a Field Treatability Test for POL Free Product Recovery – Evaluating the Feasibility of Traditional and Bioslurping Technologies", prepared for the United States Air Force Center for Environmental Excellence by the Battelle, Columbus, Ohio.

Norfleet Consultants, 1998. "Groundwater Study and Water Supply History of the East Bay Plain, Alameda and Contra Costa Counties, California", prepared for the Friends of the San Francisco Estuary, P.O. Box 791, Oakland, California, and dated June 15, 1998.

Place, M.C., Coonfare, C.T., Chen, A., Hoeppel, R.E., and Rosansky, S.H., 2001. "Principles and Practices of Bioslurping", Battelle Press, Columbus, Ohio

United States Army Core of Engineers, 1999. "Multi-Phase Extraction Engineer Manual", EM 1110-1-4010, Washington, DC.

9.0 REPORT LIMITATIONS AND SIGNATURES

This report presents a summary of work completed by AEI Consultants, including observations and descriptions of site conditions. Where appropriate, it includes analytical results for samples taken during the course of the work. The number and location of samples are chosen to provide requested information, but it cannot be assumed that they are entirely representative of all areas not sampled. All conclusions and recommendations are based on these analyses, observations, and the governing regulations. Conclusions beyond those stated and reported herein should not be inferred from this document. These services were performed in accordance with generally accepted practices in the environmental engineering and geology fields that existed at the time and location of the work.

Should you have any questions or comments, or need any additional information, please contact Mr. Bradford (925) 944-2899, ext. 148 or Mr. McIntyre at (925) 944-2899, ext. 104.

Sincerely,
AEI Consultants

Richard J. Bradford
Project Engineer

Peter J. McIntyre, PG
Senior Project Manager



Distribution List:

Mr. Victor Lum (1 copy)
Vic's Automotive
245 8th Street
Oakland, California 94607

Attn. Mr. Jerry Wickham (electronic)
Alameda County Health Care Services Agency
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502

SWRCB's GeoTracker Information System (electronic)

FIGURES



Printed from TOPO! ©2001 National Geographic Holdings (www.topo.com)

AEI CONSULTANTS

2500 CAMINO DIABLO BLVD, SUITE 200, WALNUT CREEK, CA

SITE LOCATION MAP

245 8th STREET OAKLAND, CALIFORNIA	**FIGURE 1** PROJECT NO. 116907

N
W
E
S
8th STREET
ALICE STREET
MW–3
DRIVEWAY
DRIVE
6,000 GAL
CURRENT
UST SYSTEM
SB–6
1,000 GAL
1,000 GAL
SB–1
MW–5
1,000 GAL
1,000 GAL
CANOPY
DRIVE
SB–2
MW–1
MW–6
VIC'S AUTO
(245 8TH STREET)
MW–8
DRIVE
GP–1
SB–7
MW–7
FENCE
250 GAL
MW–2
SB–4
GP–2
DRIVE
RESIDENTIAL
(718 ALICE ST)
SB–3
SB–5
SB–12
RESIDENTIAL
(712 ALICE ST)
MW–10
SB–11
SB–8
MW–4
GP–4
FENCE
MW–11
MW–12
GP–3
SB–10
SB–9
DRIVE
RESIDENTIAL
(708 ALICE ST)
DRIVE
FENCE
RESIDENTIAL
(704 ALICE ST)
RESIDENTIAL
(702 ALICE ST)
RESIDENTIAL
(234 7TH ST)
RESIDENTIAL
(230 7TH ST)
RESIDENTIAL
(228 7TH ST)
MW–9
SB–13
7th STREET
MW–13
SB–14
0 20 40 80
SCALE: 1" = 20'

LEGEND

- MONITORING WELL
- SOIL BORING (8/9/96)
- SOIL BORING (04/02 & 03/03)
- SOIL GAS PROBE
- ABANDONED SOIL GAS PROBE

FORMER UST LOCATION

DRAFTED BY RJB 10-01-07
REVISED BY RJB 02-28-09

AEI CONSULTANTS
2500 CAMINO DIABLO, SUITE 200, WALNUT CREEK

SITE PLAN

245 8TH STREET
OAKLAND, CALIFORNIA

FIGURE 2
PROJECT NO. 116907

N
W
E
S

8th STREET

ALICE STREET

MW–3
DRIVEWAY
CURRENT
UST SYSTEM
CANOPY
AEI "EFF"
EBMUD "PSP No.1"
MW–5
MW–1
MW–6
MW–8
GP–1
MW–7
VIC'S AUTO
(245 8TH STREET)
250
GAL
MW–2
GP–2
RESIDENTIAL
(718 ALICE ST)
MW–10
GP–4
RESIDENTIAL
(712 ALICE ST)
MW–4
MW–11
MW–12
GP–3
RESIDENTIAL
(708 ALICE ST)
RESIDENTIAL
(704 ALICE ST)
RESIDENTIAL
(702 ALICE ST)
RESIDENTIAL
(234 7TH ST)
RESIDENTIAL
(230 7TH ST)
RESIDENTIAL
(228 7TH ST)
MW–9
MW–13
7th STREET
DRIVE
FENCE

0 20 40 80
SCALE: 1" = 20'

LEGEND

- MONITORING WELL
- SOIL BORING (8/9/96)
- SOIL BORING (04/02 & 03/03)
- SOIL GAS PROBE
- ABANDONED SOIL GAS PROBE
- HVDPE CONVEYANCE PIPING (~18 - 24" BGS)
- WATER DISCHARGE (~24" BGS)
- SANITARY SEWER (~36 - 48" BGS)
- TEMPORARY POWER SERVICE (~24" BGS)
- PROPANE LINE (~18 - 24" BGS)
- MONITORING STRUCTURE

DRAFTED BY RJB 10-01-07
REVISED BY RJB 02-28-09

AEI CONSULTANTS

2500 CAMINO DIABLO, SUITE 200, WALNUT CREEK

SYSTME LAYOUT PLAN

245 8TH STREET
OAKLAND, CALIFORNIA

FIGURE 3
PROJECT NO. 116907

N
W E
S

ALICE STREET

8th STREET

MW-3 (14.65)
DRIVEWAY
DRIVE
6,000 GAL
CURRENT UST SYSTEM
1,000 GAL
1,000 GAL
1,000 GAL
1,000 GAL
MW-5 (15.34)
DRIVE
CANOPY
MW-1 (15.15)
MW-6 (15.49)
DRIVE
VIC'S AUTO (245 8TH STREET)
FENCE
MW-8 (ns)
MW-7 (14.89)
250 GAL
MW-2 (14.45)
DRIVE
RESIDENTIAL (718 ALICE ST)
RESIDENTIAL (712 ALICE ST)
MW-10 (nm)
MW-4 (14.00)
FENCE
MW-11 (nm)
MW-12 (nm)
DRIVE
RESIDENTIAL (708 ALICE ST)
DRIVE
RESIDENTIAL (704 ALICE ST)
FENCE
RESIDENTIAL (234 7TH ST)
RESIDENTIAL (702 ALICE ST)
RESIDENTIAL (230 7TH ST)
MW-9 (ns)
RESIDENTIAL (228 7TH ST)
7th STREET
MW-13 (ns)

0 20 40 80
SCALE: 1" = 20'

LEGEND

MONITORING WELL

MW-1
(15.00) = feet above mean sea level

Contour Interval = n/a
Contours plotted with Surfer V.7.0

*Note: HVDPE system was not shutdown prior to measuring the water levels; water levels are affected by groundwater extraction onsite and offsite

ns = well has not been surveyed
nm = depth to water not measured

FORMER UST LOCATION

DRAFTED BY RJB 10-01-07
REVISED BY RJB 02-28-09

AEI CONSULTANTS

2500 CAMINO DIABLO, SUITE 200, WALNUT CREEK

GROUNDWATER ELEVATION DATA (11/07/08)

245 8TH STREET
OAKLAND, CALIFORNIA

FIGURE 4
PROJECT NO. 116907



LEGEND

MONITORING WELL

All groundwater sample analytical data in micrograms per liter (ug/L) or ppb

TPH-g = Total Petroleum Hydrocarbons as gasoline
MTBE = Methyl tertiary-butyl ether
NS/FP= not sampled / free product present

*Note: HVDPE system was not shutdown prior to sampling

FORMER UST LOCATION

DRAFTED BY RJB 10-01-07
REVISED BY RJB 02-28-09

AEI CONSULTANTS

2500 CAMINO DIABLO, SUITE 200, WALNUT CREEK

GROUNDWATER SAMPLE ANALYTICAL DATA (11/07/08)

245 8TH STREET
OAKLAND, CALIFORNIA

FIGURE 5
PROJECT NO. 116907

N
W E
S

8th STREET

ALICE STREET

GP-1	
GP-1-5'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-
GP-1-10'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-

GP-2	
GP-2-5'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-
GP-2-10'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-

~~GP-4~~	
GP-4-5'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-
GP-4-10'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-

~~GP-3~~	
GP-3-5'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-
GP-3-10'	
TPH-g	-
MTBE	-
Bezene	-
Toluene	-
Ethylbenzene	-
Xylene	-
PCE	-
2-propanol	-

MW-3
DRIVEWAY
000 GAL
CURRENT
UST SYSTEM
CANOPY
VIC'S AUTO
(245 8TH ST
MW-8
DRIVE
GP-1
MW-7
250 GAL
MW-2
GP-2
FENCE
RESIDENTIAL
(718 ALICE ST)
RESIDENTIAL
(712 ALICE ST)
GP-4
MW-11
MW-12
GP-3
DRIVE
DRIVE
RESIDENTIAL
(702 ALICE ST)
RESIDENTIAL
(234 7TH ST)
RESIDENTIAL
(230 7TH ST)
RESIDENTIAL
(228 7TH ST)
MW-9
7th STREET
MW-13

0 20 40 80
SCALE: 1" = 20'

LEGEND

- MONITORING WELL
- SOIL GAS PROBE
- ABANDONED SOIL GAS PROBE

All soil gas analytical data in micrograms per cubic meter (ug/m^3)

TPH-g = Total Petroleum Hydrocarbons as gasoline
MTBE = Methyl tertiary-butyl ether
PCE = Tetrachloroethene
- Not sampled and/or analyzed
* Sampling not possible due to seasonal wet soil conditions

FORMER UST LOCATION

*Important Note: soil gas sampling has been suspended during operation of the HVDPE system as approved by the ACHCSA in a letter dated October 3, 2008

DRAFTED BY RJB 10-01-07
REVISED BY RJB 02-28-09

AEI CONSULTANTS

2500 CAMINO DIABLO, SUITE 200, WALNUT CREEK

SOIL GAS SAMPLE ANALYTICAL DATA (11/07/08)

245 8TH STREET
OAKLAND, CALIFORNIA

FIGURE 6
PROJECT NO. 116907

FIGURE 7: EXTRACTION WELL INFLUENT CONCENTRATIONS OVER TIME

Vic's Auto, 245 8th Street, Oakland, California



FIGURE 8: COMBINED SYSTEM INFLUENT CONCENTRATIONS OVER TIME

Vic's Auto, 245 8th Street, Oakland, California



FIGURE 9: HYDROCARBON MASS REMOVAL RATES BASED ON LAB DATA

Vic's Auto, 245 8th Street, Oakland, California



FIGURE 10: CUMULATIVE HYDROCARBON MASS REMOVED BASED ON LAB DATA

Vic's Auto, 245 8th Street, Oakland, California



TABLES

TABLE 1: GROUNDWATER ELEVATION DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	TOC Well[1,2] Elevation (ft amsl)	Depth to[3] Water (ft)	Groundwater[4] Elevation (ft amsl)	Depth to LNAPL (ft)	Apparent LNAPL Thickness (ft)
MW-1	06/29/01	27.73	16.52	11.21	14.89	1.63
(8-28)	10/10/01	27.73	15.45	12.28	15.37	0.08
	01/09/02	27.73	12.61	15.12	-	<0.01
	04/24/02	27.73	13.35	14.38	-	<0.01
	07/24/02	27.73	14.19	13.54	-	<0.01
	11/05/02	27.73	14.85	12.88	-	<0.01
	02/04/03	27.73	14.91	12.82	-	<0.01
	05/02/03	27.73	14.43	13.30	-	0.08
	08/04/03	27.73	15.24	12.49	15.01	0.23
	11/03/03	27.73	16.94	10.79	15.67	1.27
	02/09/04	27.73	14.61	13.12	14.43	0.18
	05/10/04	27.73	Obstructed	-	-	-
	08/09/04	27.73	15.24	12.49	15.03	0.21
	11/09/04	27.73	15.95	11.78	15.71	0.24
	02/03/05	32.55	13.75	18.80	13.58	0.17
	05/09/05	32.55	13.93	18.62	13.81	0.12
	08/05/05	32.55	15.40	17.15	15.39	0.01
	11/09/05	32.55	15.76	16.79	15.75	0.01
	02/09/06	32.55	13.52	19.03	13.50	0.02
	05/04/06	32.55	12.47	20.08	12.46	0.01
	08/04/06	32.55	15.11	17.44	15.09	0.02
	11/08/06	32.55	16.03	16.52	16.02	0.01
	02/08/07	32.55	16.51	16.04	16.48	0.03
	05/29/07	32.55	15.56	16.99	15.51	0.05
	09/05/07	32.55	16.33	16.22	-	Sheen
	12/12/07	32.55	17.62	14.93	-	Sheen
	02/13/08	32.55	15.94	16.61	-	Sheen
	05/15/08	32.55	16.64	15.91	-	-
	08/05/08	32.55	16.99	15.56	-	-
	11/07/08	**32.55**	**17.40**	**15.15**	-	-
MW-2	06/29/01	28.16	16.14	12.02	-	-
(8-28)	10/10/01	28.16	16.43	11.73	-	-
	01/09/02	28.16	13.50	14.66	-	-
	04/24/02	28.16	14.40	13.76	-	-
	07/24/02	28.16	14.91	13.25	-	-
	11/05/02	28.16	16.96	11.20	-	-
	02/04/03	28.16	15.42	12.74	-	-
	05/02/03	28.16	15.24	12.92	-	-
	08/04/03	28.16	15.98	12.18	-	-
	11/03/03	28.16	16.60	11.56	-	Sheen
	02/09/04	28.16	15.22	12.94	-	Sheen
	05/10/04	28.16	15.34	12.82	-	Sheen
	08/09/04	28.16	15.92	12.24	-	Sheen
	11/09/04	28.16	16.51	11.65	-	Sheen
	02/03/05	33.24	14.44	18.80	-	Sheen
	05/09/05	33.24	14.67	18.57	-	Sheen
	08/05/05	33.24	16.27	16.97	-	Sheen
	11/09/05	33.24	16.53	16.71	-	Sheen
	02/09/06	33.24	14.36	18.88	-	Sheen
	05/04/06	33.24	13.46	19.78	-	Sheen
	08/04/06	33.24	15.95	17.29	-	Sheen

TABLE 1: GROUNDWATER ELEVATION DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	TOC Well[1,2] Elevation (ft amsl)	Depth to[3] Water (ft)	Groundwater[4] Elevation (ft amsl)	Depth to LNAPL (ft)	Apparent LNAPL Thickness (ft)
MW-2 cont.	11/08/06	33.24	16.86	16.38	-	Sheen
	02/08/07	33.24	17.13	16.11	-	Sheen
	05/29/07	33.24	16.51	16.73	-	Sheen
	09/05/07	33.24	17.48	15.76	-	-
	12/12/07	33.24	18.72	14.52	-	-
	02/13/08	33.24	16.91	16.33	-	-
	05/15/08	33.24	17.67	15.57	-	-
	08/05/08	33.24	17.94	15.30	-	-
	11/07/08	**33.24**	**18.79**	**14.45**	-	-
MW-3 (10-25)	06/29/01	29.21	16.60	12.61	-	-
	10/10/01	29.21	16.92	12.29	-	-
	01/09/02	29.21	14.20	15.01	-	-
	04/24/02	29.21	15.07	14.14	-	-
	07/24/02	29.21	16.40	12.81	-	-
	11/05/02	29.21	16.47	12.74	-	-
	02/04/03	29.21	16.92	12.29	-	-
	05/02/03	29.21	15.45	13.76	-	-
	08/04/03	29.21	16.46	12.75	-	-
	11/03/03	29.21	17.15	12.06	-	-
	02/09/04	29.21	15.78	13.43	-	-
	05/10/04	29.21	15.77	13.44	-	-
	08/09/04	29.21	16.45	12.76	-	-
	11/09/04	29.21	17.26	11.95	-	-
	02/03/05	34.25	15.92	18.33	-	-
	05/09/05	34.25	15.03	19.22	-	-
	08/05/05	34.25	16.59	17.66	-	-
	11/09/05	34.25	16.82	17.43	-	-
	02/09/06	34.25	14.65	19.60	-	-
	05/04/06	34.25	13.61	20.64	-	-
	08/04/06	34.25	16.28	17.97	-	-
	11/08/06	34.25	17.28	16.97	-	-
	02/08/07	34.25	17.68	16.57	-	-
	05/29/07	34.25	17.37	16.88	-	-
	09/05/07	34.25	18.53	15.72	-	-
	12/12/07	34.25	19.61	14.64	-	-
	02/13/08	34.25	18.12	16.13	-	-
	05/15/08	34.25	18.64	15.61	-	-
	08/05/08	34.25	18.88	15.37	-	-
	11/07/08	**34.25**	**19.60**	**14.65**	-	-
MW-4 (10-25)	06/29/01	29.38	17.71	11.67	-	-
	10/10/01	29.38	18.00	11.38	-	-
	01/09/02	29.38	15.02	14.36	-	-
	04/24/02	29.38	15.74	13.64	-	-
	07/24/02	29.38	16.69	12.69	-	-
	11/05/02	29.38	17.64	11.74	-	-
	02/04/03	29.38	16.02	13.36	-	-
	05/02/03	29.38	16.72	12.66	-	-
	08/04/03	29.38	17.51	11.87	-	-
	11/03/03	29.38	18.09	11.29	-	-
	02/09/04	29.38	16.67	12.71	-	-

TABLE 1: GROUNDWATER ELEVATION DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	TOC Well[1,2] Elevation (ft amsl)	Depth to[3] Water (ft)	Groundwater[4] Elevation (ft amsl)	Depth to LNAPL (ft)	Apparent LNAPL Thickness (ft)
MW-4 cont.	05/10/04	29.38	16.89	12.49	-	-
	08/09/04	29.38	17.44	11.94	-	-
	11/09/04	29.38	17.89	11.49	-	-
	02/03/05	34.42	14.98	19.44	-	-
	05/09/05	34.42	16.20	18.22	-	-
	08/05/05	34.42	17.73	16.69	-	-
	11/09/05	34.42	17.91	16.51	-	-
	02/09/06	34.42	15.62	18.80	-	-
	05/04/06	34.42	15.12	19.30	-	-
	08/04/06	34.42	17.39	17.03	-	-
	11/08/06	34.42	18.30	16.12	-	-
	02/08/07	34.42	18.57	15.85	-	-
	05/29/07	34.42	18.29	16.13	-	-
	09/05/07	34.42	19.27	15.15	-	-
	12/12/07	34.42	20.44	13.98	-	-
	02/13/08	34.42	18.52	15.90	-	-
	05/15/08	34.42	19.42	15.00	-	-
	08/05/08	34.42	19.67	14.75	-	-
	11/07/08	**34.42**	**20.42**	**14.00**	**-**	**-**
MW-5 (12-22)	02/03/05	33.33	14.23	19.10	-	-
	05/09/05	33.33	14.33	19.00	-	-
	08/05/05	33.33	15.89	17.44	-	-
	11/09/05	33.33	16.18	17.15	-	-
	02/09/06	33.33	14.02	19.31	-	-
	05/04/06	33.33	12.97	20.36	-	-
	08/04/06	33.33	15.63	17.70	-	-
	11/08/06	33.33	16.55	16.78	-	-
	02/08/07	33.33	16.12	17.21	-	-
	05/29/07	33.33	15.87	17.46	-	-
	09/05/07	33.33	16.95	16.38	-	-
	12/12/07	33.33	18.13	15.20	-	-
	02/13/08	33.33	16.58	16.75	-	-
	05/15/08	33.33	17.08	16.25	-	-
	08/05/08	33.33	17.42	15.91	-	-
	11/07/08	**33.33**	**17.99**	**15.34**	**-**	**-**
MW-6 (12-22)	02/03/05	32.82	13.99	18.83	-	Sheen
	05/09/05	32.82	13.61	19.21	-	Sheen
	08/05/05	32.82	15.50	17.32	15.13	0.37
	11/09/05	32.82	15.87	16.95	15.50	0.37
	02/09/06	32.82	13.93	18.89	13.22	0.71
	05/04/06	32.82	12.88	19.94	12.13	0.75
	08/04/06	32.82	15.22	17.60	14.81	0.41
	11/08/06	32.82	16.16	16.66	15.78	0.38
	02/08/07	32.82	15.48	17.34	15.14	0.34
	05/29/07	32.82	15.35	17.47	15.04	0.31
	09/05/07	32.82	15.55	17.27	-	-
	12/12/07	32.82	17.22	15.60	-	Sheen
	02/13/08	32.82	15.54	17.28	-	Sheen
	05/15/08	32.82	16.25	16.57	-	-
	08/05/08	32.82	16.48	16.34	-	-
	11/07/08	**32.82**	**17.33**	**15.49**	**-**	**-**

TABLE 1: GROUNDWATER ELEVATION DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	TOC Well[1,2] Elevation (ft amsl)	Depth to[3] Water (ft)	Groundwater[4] Elevation (ft amsl)	Depth to LNAPL (ft)	Apparent LNAPL Thickness (ft)
MW-7	02/03/05	33.07	14.17	18.90	-	Sheen
(12-22)	05/09/05	33.07	14.47	18.60	14.44	0.03
	08/05/05	33.07	16.07	17.00	16.02	0.05
	11/09/05	33.07	16.47	16.60	16.35	0.12
	02/09/06	33.07	14.18	18.89	14.11	0.07
	05/04/06	33.07	13.12	19.95	13.11	0.01
	08/04/06	33.07	15.74	17.33	-	Sheen
	11/08/06	33.07	16.59	16.48	-	Sheen
	02/08/07	33.07	16.23	16.84	-	Sheen
	05/29/07	33.07	16.13	16.94	-	Sheen
	09/05/07	33.07	16.40	16.67	-	Sheen
	12/12/07	33.07	18.02	15.05	-	Sheen
	02/13/08	33.07	16.27	16.80	-	Sheen
	05/15/08	33.07	17.01	16.06	-	-
	08/05/08	33.07	17.23	15.84	-	-
	11/07/08	**33.07**	**18.18**	**14.89**	**-**	**-**
MW-8	05/15/08	33.00	16.47	16.53	-	-
(12-22)	08/05/08	33.00	16.88	16.12	-	-
	11/07/08	**33.00**	**17.28**	**15.72**	**-**	**-**
MW-9	05/15/08	32.00	15.16	16.84	-	-
(12-22)	08/05/08	32.00	15.38	16.62	-	-
	11/07/08	**32.00**	**15.84**	**16.62**	**-**	**-**
MW-10	02/03/05	31.17	12.65	18.52	-	-
(12-22)	05/09/05	31.17	13.09	18.08	-	-
	08/05/05	31.17	14.68	16.49	-	-
	11/09/05	31.17	14.94	16.23	-	-
	02/09/06	31.17	12.82	18.35	-	-
	05/04/06	31.17	12.11	19.06	-	-
	08/04/06	31.17	14.38	16.79	-	-
	11/08/06	31.17	15.32	15.85	-	-
	02/08/07	31.17	15.59	15.58	-	-
	05/29/07	31.17	15.27	15.90	-	-
	09/05/07	31.17	16.25	14.92	-	-
	12/12/07	31.17	17.75	13.42	-	Sheen
	02/13/08	31.17	15.59	15.58	-	-
	05/15/08	31.17	16.40	14.77	-	-
	08/05/08	31.17	16.67	14.50	-	-
	11/07/08	**31.17**	**nm**	**-**	**-**	**-**

TABLE 1: GROUNDWATER ELEVATION DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	TOC Well[1,2] Elevation (ft amsl)	Depth to[3] Water (ft)	Groundwater[4] Elevation (ft amsl)	Depth to LNAPL (ft)	Apparent LNAPL Thickness (ft)
MW-11	02/03/05	31.78	13.39	18.39	-	Sheen
(12-22)	05/09/05	31.78	13.89	17.89	-	Sheen
	08/05/05	31.78	15.47	16.31	-	Sheen
	11/09/05	31.78	15.73	16.05	-	Sheen
	02/09/06	31.78	13.53	18.25	-	Sheen
	05/04/06	31.78	12.73	19.05	-	Sheen
	08/04/06	31.78	15.17	16.61	-	Sheen
	11/08/06	31.78	16.15	15.63	-	-
	02/08/07	31.78	16.36	15.42	-	Sheen
	05/29/07	31.78	16.06	15.72	-	Sheen
	09/05/07	31.78	17.03	14.75	-	Sheen
	12/12/07	31.78	18.68	13.10	-	-
	02/13/08	31.78	16.28	15.50	-	-
	05/15/08	31.78	17.12	14.66	-	-
	08/05/08	31.78	17.33	14.45	-	-
	11/07/08	**31.78**	**nm**	**-**	**-**	**-**
MW-12	02/03/05	32.05	13.70	18.35	-	Sheen
(12-22)	05/09/05	32.05	14.17	17.88	-	Sheen
	08/05/05	32.05	15.69	16.36	-	Sheen
	11/09/05	32.05	15.93	16.12	-	Sheen
	02/09/06	32.05	13.78	18.27	-	Sheen
	05/04/06	32.05	12.98	19.07	-	Sheen
	08/04/06	32.05	15.39	16.66	-	Sheen
	11/08/06	32.05	16.29	15.76	-	-
	02/08/07	32.05	16.54	15.51	-	-
	05/29/07	32.05	16.27	15.78	-	-
	09/05/07	32.05	17.24	14.81	-	-
	12/12/07	32.02	18.65	13.37	-	-
	02/14/08	32.02	16.50	15.52	-	-
	05/15/08	32.02	17.34	14.68	-	-
	08/05/08	32.02	17.61	14.41	-	-
	11/07/08	**32.02**	**nm**	**-**	**-**	**-**
MW-13	05/15/08	32.00	14.87	17.13	-	-
(12-22)	08/05/08	32.00	15.10	16.90	-	-
	11/07/08	**32.00**	**15.61**	**16.90**	**-**	**-**

NOTES:

- not applicable

ft = feet

ft amsl = feet above mean sea level

nm = not measured

LNAPL = light non-aqueous phase liquid (i.e., free product)

Red = Assumed elevation, awaiting final survey pending installation of proposed monitoring wells MW-14, MW-15, and MW-16

1) Monitoring well top of casing (TOC) elevations were resurveyed by Morrow Surveying on January 10, 2006 and February 7, 2006

2) Groudwater elevations for the February 3, 2005 and subsequent monitoring episodes use the new well survey data

3) Depth water is measured from the top of the well casing

4) When LNAPL is present at >0.10 ft, the groundwater elevations are assumed to be affected by the LNAPL

5)

TABLE 2: GROUNDWATER FLOW SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Episode #	Date	Average Groundwater Elevation[1] (ft amsl)	Change from Previous Episode (ft)	Flow direction (gradient)
1	06/29/01	12.10	-	SSE (0.0074)
2	10/10/01	11.80	-0.30	SSE (0.0071)
3	01/09/02	14.68	2.88	SE (0.0054)
4	04/24/02	13.85	-0.83	SSW (0.005)
5	07/24/02	12.92	-0.93	NE (0.021)
6	11/05/02	11.89	-1.02	SW (0.019)
7	02/04/03	12.80	0.90	NNW (0.01)
8	05/02/03	13.11	0.32	SSE (0.01)
9	08/04/03	12.27	-0.85	SSE(0.007)
10	11/03/03	11.64	-0.63	SSE (0.006)
11	02/09/04	13.03	1.39	SSE (0.006)
12	05/10/04	12.92	-0.11	SSE (0.008)
13	08/09/04	12.31	-0.60	SSE (0.006)
14	11/09/04	11.70	-0.62	SSE (0.004)
15	02/03/05	18.75	-	W (0.007)
16	05/09/05	18.53	-0.22	S (0.010)
17	08/05/05	16.94	-1.59	S (0.010)
18	11/09/05	16.65	-0.28	S (0.010)
19	02/09/06	18.83	2.17	SSW (0.010)
20	05/04/06	19.72	0.90	SSW (0.012)
21	08/04/06	17.24	-2.48	SSW (0.010)
22	11/08/06	16.32	-0.93	SSW(0.0007)
23	02/08/07	16.25	-0.07	SSE (0.0009)
24	05/29/07	16.60	0.35	SSE (0.0009)
25*	09/05/07	15.77	-0.84	-
26*	12/12/07	14.38	-1.38	-
27*	02/13/08	16.24	1.86	-
28*	05/15/08	15.81	-0.43	-
29*	**08/05/08**	**15.54**	**-0.27**	-
30*	**11/07/08**	**15.32**	**-0.22**	-

NOTES:

- not applicable

ft = feet

ft amsl = feet above mean sea level

1) MW-2 to MW-4 only used for episodes 1 through 14; all wells used for episodes 15 and later

* = Flow direction not calculated due to onsite operation of dual-phase extraction remediation system

TABLE 3: GROUNDWATER SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	Apparent LNAPL Thickness (ft)	TPH-g (µg/L)	MTBE (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (µg/L)	HVOC (µg/L)
MW-1	06/29/01	1.63	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
(8-28)	10/10/01	0.08	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	01/09/02	<0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	04/24/02	<0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	07/24/02	~0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/05/02	~0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	02/04/03	~0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/02/03	0.08	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	08/04/03	0.23	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/03/03	1.27	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	02/09/04	0.18	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/10/04	Obstructed	-	-	-	-	-	-	-
	08/09/04	0.21	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/09/04	0.24	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	02/03/05	0.17	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/09/05	0.12	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	08/05/05	0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/09/05	0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	02/09/06	0.02	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/04/06	0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	08/04/06	0.02	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/08/06	0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	02/08/07	0.03	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/29/07	0.05	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	09/05/07	Sheen	47,000	<500	4,200	11,000	1,100	6,400	-
	12/12/07	Sheen	80,000	<250	630	22,000	1,700	8,900	-
	02/13/08	Sheen	22,000	<250	750	4,100	340	3,200	-
	05/15/08	0.00	25,000	<600	580	9,200	970	4,200	-
	08/05/08	0.00	110,00	<1,000	730	22,000	1,700	8,200	-
	11/07/08	**0.00**	**15,000**	**290**	**460**	**1,400**	**84**	**2,700**	-
MW-2	06/29/01	0.00	69,000	4,100/4,400*	7,200	6,100	1,500	7,000	-
(8-28)	10/10/01	0.00	87,000	14,000	22,000	12,000	2,700	9,100	-
	01/09/02	0.00	130,000	11,000	30,000	19,000	3,800	14,000	-
	04/24/02	Sheen	210,000	32,000	38,000	23,000	4,600	19,000	-
	07/24/02	Sheen	170,000	36,000	48,000	12,000	3,700	8,600	-
	11/05/02	Sheen	190,000	36,000	45,000	25,000	4,600	16,000	-
	02/04/03	Sheen	150,000	27,000	51,000	24,000	4,200	14,000	-
	05/02/03	Sheen	150,000	35,000	39,000	11,000	3,800	9,900	-
	08/04/03	Sheen	120,000	29,000	32,000	5,000	3,200	7,200	-
	11/03/03	Sheen	120,000	24,000	33,000	4,300	3,200	5,400	-
	02/09/04	Sheen	130,000	19,000	27,000	7,700	3,100	7,600	-
	05/10/04	Sheen	67,000	13,000	20,000	3,000	2,300	4,100	-
	08/09/04	Sheen	100,000	22,000	27,000	7,100	2,800	6,600	-
	11/09/04	Sheen	100,000	23,000	27,000	6,100	3,000	5,600	-
	02/03/05	Sheen	84,000	11,000	23,000	5,000	3,000	5,500	-
	05/09/05	Sheen	74,000	14,000	21,000	4,200	2,300	3,300	-
	07/27/05	Sheen	9,500	910	1,400	1,000	180	960	-
	08/05/05	Sheen	74,000	4,000	8,800	11,000	1,300	7,600	-
	11/09/05	Sheen	120,000	16,000	21,000	14,000	2,300	13,000	-
	02/09/06	Sheen	120,000	10,000	18,000	16,000	2,200	13,000	-

TABLE 3: GROUNDWATER SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	Apparent LNAPL Thickness (ft)	TPH-g (µg/L)	MTBE (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (µg/L)	HVOC (µg/L)
MW-2 cont	05/04/06	Sheen	71,000	8,300	14,000	11,000	1,500	7,600	-
	08/04/06	Sheen	160,000	14,000	22,000	14,000	2,400	11,000	-
	11/08/06	Sheen	110,000	6,400	17,000	9,200	1,600	6,800	<DL
	02/08/07[1]	Sheen	68,000	5,400	11,000	7,800	1,500	7,700	-
	05/29/07	Sheen	49,000	4,800	7,600	4,400	940	4,600	-
	09/05/07	Sheen	25,000	1,000	3,300	3,400	490	2,800	-
	12/12/07	0.00	5,500	870	1,100	440	28	550	-
	02/13/08	0.00	5,700	250	440	290	43	1,000	-
	05/15/08	0.00	490	68	110	11	0.90	42	-
	08/05/08	0.00	520	<25	26	57	7.6	70	-
	11/07/08	**0.00**	**680**	**72**	**110**	**38**	**3.1**	**75**	**-**
MW-3 (10-25)	06/29/01	0.00	550	<5.0	<0.5	3.1	3.2	1.2	-
	10/10/01	0.00	470	<5.0	0.77	5.3	3.3	5.9	-
	01/09/02	0.00	1,000	<5.0	0.90	7.6	7.8	25	-
	04/24/02	0.00	1,500	<5.0	0.64	7.2	12	14	-
	07/24/02	0.00	1,200	<5.0	10	17.0	11	25	-
	11/05/02	0.00	1,800	<25	33	43.0	18	31	-
	02/04/03	0.00	450	<5.0	<0.5	5.0	<0.5	0.77	-
	05/02/03	0.00	340	<5.0	7.3	10.0	2.5	7.3	-
	08/04/03	0.00	170	<5.0	5.8	5.9	1.5	4.9	-
	11/03/03	0.00	54	<5.0	<0.5	<0.5	<0.5	<0.5	-
	02/09/04	0.00	190	<5.0	<0.5	3.6	<0.5	<0.5	-
	05/10/04	0.00	280	<5.0	<0.5	3.4	<0.5	<0.5	-
	08/09/04	0.00	290	<5.0	<0.5	3.8	<0.5	<0.5	-
	11/09/04	0.00	220	<5.0	<0.5	4.0	<0.5	<0.5	-
	02/03/05	0.00	160	<5.0	13	30	3	21	-
	05/09/05	0.00	200	<5.0	<0.5	3.9	<0.5	<0.5	-
	08/05/05	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	11/09/05	0.00	130	<5.0	<0.5	2.3	<0.5	<0.5	-
	02/09/06	0.00	270	<5.0	<0.5	5.6	<0.5	<0.5	-
	05/04/06	0.00	220	<5.0	<0.5	4.3	<0.5	<0.5	-
	08/04/06	0.00	93	<5.0	<0.5	1.5	<0.5	<0.5	-
	11/08/06	0.00	160	<5.0	<0.5	2.9	<0.5	<0.5	<DL
	02/08/07[1]	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	05/29/07	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	09/05/07	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	12/12/07	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	02/13/08	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	05/15/08	0.00	<50	<5.0	0.99	<0.5	<0.5	0.68	-
	08/05/08	0.00	91	<5.0	2.0	8.0	1.3	8.0	-
	11/07/08	**0.00**	**150**	**<5.0**	**0.70**	**6.5**	**1.3**	**26**	**-**
MW-4 (10-25)	06/29/01	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	10/10/01	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	01/09/02	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	04/24/02	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	07/24/02	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	11/05/02	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	02/04/03	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	05/02/03	0.00	500	10	68	71	18	65	-
	08/04/03	0.00	270	<5.0	30	29	9.2	32	-

TABLE 3: GROUNDWATER SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	Apparent LNAPL Thickness (ft)	TPH-g (µg/L)	MTBE (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (µg/L)	HVOC (µg/L)
MW-4 cont	11/03/03	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	02/09/04	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	05/10/04	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	08/09/04	0.00	130	<5.0	14	13	5.3	17	-
	11/09/04	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	02/03/05	0.00	370	<5.0	<0.5	4.1	<0.5	0.64	-
	05/09/05	0.00	840	<5.0	50	180	21	110	-
	07/27/05	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	08/05/05	0.00	310	<5.0	7.5	57	10	53	-
	11/09/05	0.00	290	<5.0	12	61	8.8	49	-
	02/09/06	0.00	250	<5.0	9.9	42	7.5	45	-
	05/04/06	0.00	300	<5.0	37	76	7.8	42	-
	08/04/06	0.00	270	<5.0	7.3	33	5.6	32	-
	11/08/06	0.00	1,300	<5.0	75	230	31	160	<DL
	02/08/07	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	05/29/07	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	09/05/07	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	12/12/07	0.00	<50	<5.0	<0.5	<0.5	<0.5	<0.5	-
	02/13/08	0.00	75	<5.0	2.4	8.3	1.2	14	-
	05/15/08	0.00	<50	<5.0	0.65	<0.5	<0.5	0.52	-
	08/05/08	0.00	76	<5.0	1.2	8.1	1.5	9.7	-
	11/07/08	**0.00**	**100**	**<5.0**	**2.8**	**7.7**	**1.1**	**15**	-
MW-5 (12-22)	02/03/05	0.00	78,000	<1,000	7,600	13,000	2,200	9,600	-
	05/09/05	0.00	60,000	<900	6,100	9,900	1,600	6,600	-
	07/27/05	nm	120,000	1,100	10,000	19,000	2,100	13,000	-
	08/05/05	0.00	59,000	<500	4,100	10,000	1,200	6,600	-
	11/09/05	0.00	44,000	<500	3,300	7,400	1,100	4,900	-
	02/09/06	0.00	110,000	<500	10,000	22,000	2,400	13,000	-
	05/04/06	0.00	110,000	<250	11,000	22,000	2,900	15,000	-
	08/04/06	0.00	73,000	<500	4,700	8,600	1,700	7,600	-
	11/08/06	0.00	51,000	<500	3,700	7,200	1,400	6,700	<DL
	02/08/07	0.00	67,000	<800	5,100	10,000	1,800	10,000	-
	05/29/07	0.00	86,000	<1000	6,200	12,000	2,000	11,000	-
	09/05/07	0.00	36,000	<350	2,100	4,000	560	4,600	-
	12/12/07	0.00	8,200	<100	160	56	290	1,200	-
	02/13/08	0.00	4,600	<50	77	440	41	1,300	-
	05/15/08	0.00	3,000	<10	59	330	47	670	-
	08/05/08	0.00	4,500	<50	64	490	46	1,100	-
	11/07/08	**0.00**	**5,000**	**<17**	**66**	**400**	**29**	**1,200**	-
MW-6 (12-22)	02/03/05	Sheen	130,000	<1,000	2,400	33,000	2,400	15,000	-
	05/09/05	Sheen	170,000	<4,000	11,000	43,000	3,100	16,000	-
	08/05/05	0.37	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/09/05	0.37	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	02/09/06	0.71	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/04/06	0.75	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	08/04/06	0.41	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/08/06	0.38	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-

TABLE 3: GROUNDWATER SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	Apparent LNAPL Thickness (ft)	TPH-g (µg/L)	MTBE (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (µg/L)	HVOC (µg/L)
MW-6 cont	02/08/07	0.34	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/29/07	0.31	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	09/05/07	0.00	74,000	<750	870	7,000	2,400	12,000	-
	12/12/07	Sheen	12,000	<10	556	560	550	1,800	-
	02/13/08	Sheen	27,000	<250	700	4,900	620	5,300	<DL
	05/15/08	0.00	25,000	<150	410	2,500	1,000	3,700	-
	08/05/08	0.00	33,000	<350	480	5,500	1,400	6,800	-
	11/07/08[2]	**0.00**	**54,000**	**<5.0**	**610**	**7,000**	**1,700**	**8,900**	**-**
MW-7 (12-22)	02/03/05	Sheen	220,000	18,000	45,000	44,000	3,500	18,000	-
	05/09/05	0.03	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	08/05/05	0.05	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	11/09/05	0.12	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	02/09/06	0.07	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	05/04/06	0.01	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	08/04/06	Sheen	230,000	19,000	37,000	37,000	3,100	14,000	-
	11/08/06	Sheen	240,000	13,000	41,000	39,000	3,000	14,000	<DL
	02/08/07	Sheen	230,000	15,000	41,000	37,000	3,700	20,000	-
	05/29/07	Sheen	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	ns/fp	-
	09/05/07	Sheen	14,000	<450	41	210	99	1,600	-
	12/12/07	Sheen	9,200	<500	1,100	870	66	1,100	-
	02/13/08	0.00	17,000	590	2,800	2,700	300	1,900	-
	05/15/08	0.00	10,000	230	1,700	1,900	200	950	-
	08/05/08	0.00	6,100	<150	1,100	1,100	120	740	-
	11/07/08	**0.00**	**4,200**	**<50**	**580**	**570**	**44**	**400**	**-**
MW-8 (12-22)	05/15/08	0.00	90	<5.0	0.62	2.4	<0.5	1.0	-
	08/05/08	0.00	81	<5.0	0.66	7.2	1.2	9.1	-
	11/07/08	**0.00**	**430**	**<5.0**	**2.90**	**26.0**	**6.1**	**86**	**-**
MW-9 (12-22)	05/15/08	0.00	60,000	960	14,000	410	1,500	3,500	-
	08/05/08	0.00	42,000	<1,200	13,000	400	1,800	4,800	-
	11/07/08[2]	**0.00**	**53,000**	**400**	**13,000**	**350**	**1,800**	**3,100**	**-**
MW-10 (12-22)	02/03/05	0.00	36,000	<500	4,700	7,200	660	3,400	-
	05/09/05	0.00	88,000	<1,500	6,900	20,000	2,300	9,900	-
	08/05/05	0.00	88,000	<1,100	10,000	21,000	1,900	9,800	-
	11/09/05	0.00	63,000	<1,100	5,400	13,000	1,900	7,900	-
	02/09/06	0.00	100,000	<500	6,600	19,000	2,900	13,000	-
	05/04/06	0.00	100,000	<500	8,500	25,000	3,000	13,000	-
	08/04/06	0.00	190,000	<2,200	17,000	35,000	2,800	13,000	-
	11/08/06	0.00	57,000	<500	2,500	7,600	1,600	5,700	<DL
	02/08/07	0.00	69,000	<1,000	4,400	14,000	2,200	8,800	-
	05/29/07	0.00	100,000	<1,000	5,300	19,000	2,600	12,000	-
	09/05/07	0.00	87,000	<1,000	6,100	20,000	2,400	12,000	-
	12/12/07	Sheen	4,700	<50	95	280	110	730	-
	02/13/08	0.00	4,500	<250	190	370	65	880	-
	05/15/08	0.00	4,800	<50	130	320	110	710	-
	08/05/08	0.00	3,500	<120	230	180	74	190	-
	11/07/08[3]	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**

TABLE 3: GROUNDWATER SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID (screen interval)	Date Collected	Apparent LNAPL Thickness (ft)	TPH-g (µg/L)	MTBE (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (µg/L)	HVOC (µg/L)
MW-11	02/03/05	Sheen	170,000	<3,000	23,000	35,000	3,100	16,000	-
(12-22)	05/09/05	Sheen	210,000	3,500	29,000	40,000	3,400	16,000	-
	07/27/05	Sheen	220,000	2,500	26,000	37,000	3,200	18,000	-
	08/05/05	Sheen	210,000	<2,500	35,000	42,000	3,300	16,000	-
	11/09/05	Sheen	180,000	9,100	32,000	47,000	3,600	18,000	-
	02/09/06	Sheen	210,000	10,000	33,000	39,000	3,800	20,000	-
	05/04/06	Sheen	190,000	12,000	34,000	41,000	3,500	17,000	-
	08/04/06	Sheen	290,000	11,000	33,000	43,000	3,300	15,000	-
	11/08/06	0.00	240,000	14,000	34,000	44,000	3,300	16,000	<DL
	02/08/07	0.00	230,000	19,000	43,000	44,000	3,900	20,000	-
	05/29/07	0.00	230,000	19,000	35,000	39,000	3,600	20,000	-
	09/05/07	0.00	200,000	19,000	34,000	36,000	3,700	23,000	-
	12/12/07	0.00	81,000	4,000	9,400	9,500	1,700	9,700	-
	02/13/08	0.00	36,000	4,200	5,700	4,000	560	5,300	-
	05/15/08	0.00	15,000	2,300	2,800	1,400	120	1,900	-
	08/05/08	0.00	12,000	1,100	1,800	760	98	630	-
	11/07/08[3]	-	-	-	-	-	-	-	-
MW-12	02/03/05	Sheen	250,000	100,000	52,000	41,000	3,400	15,000	-
(12-22)	05/09/05	Sheen	210,000	91,000	44,000	28,000	3,300	13,000	-
	08/05/05	Sheen	170,000	52,000	38,000	28,000	3,000	12,000	-
	11/09/05	Sheen	180,000	52,000	39,000	25,000	2,900	12,000	-
	02/09/06	Sheen	170,000	34,000	40,000	23,000	3,500	15,000	-
	05/04/06	Sheen	160,000	47,000	33,000	28,000	2,800	10,000	-
	08/04/06	Sheen	240,000	55,000	40,000	24,000	3,200	12,000	-
	11/08/06	0.00	190,000	33,000	40,000	23,000	2,700	13,000	<DL
	02/08/07	0.00	150,000	34,000	38,000	19,000	3,300	12,000	-
	05/29/07	0.00	150,000	30,000	30,000	15,000	3,100	13,000	-
	09/05/07	0.00	160,000	38,000	33,000	21,000	3,200	14,000	-
	12/12/07	0.00	58,000	6,700	10,000	7,100	1,200	4,900	-
	02/13/08	0.00	17,000	3,000	3,600	2,300	440	1,800	-
	05/15/08	0.00	7,800	1,900	2,000	500	130	640	-
	08/05/08	0.00	3,900	800	730	130	61	200	-
	11/07/08[3]	-	-	-	-	-	-	-	-
MW-13	05/15/08	0.00	<250	6,700	18	<2.5	<2.5	<2.5	-
(12-22)	08/05/08	0.00	<250	3,400	<2.5	5.7	<2.5	4.3	
	11/07/08	**0.00**	**61**	**380**	**2.8**	**1.4**	**0.55**	**0.87**	

NOTES:

- not sampled/analyzed
ft = feet
ns/fp = not sampled / free product present
µg/L = micrograms per liter or parts per billion (ppb)
TPH-g by EPA Method SW8015Cm
BTEX & MTBE by EPA Method SW8021B

TPH-g = total petroleum hydrocarbons as gasoline
MTBE = methyl tertiary-butyl ether
HVOC= halogenated volatile organic compounds (e.g., PCE, TCE, DCE, VC)
DL = detection limit

1) Analytical results for MW-2 and MW-3 reversed from lab data based on historical concentration trends observed
2) Groundwate sample re-analyzed for MTBE-only by EPA Method SW8260B
3) Wellheads removed and wells now located ~4' below grade beneath new residential construction; routine sampling is no longer possible
4)
5)

TABLE 4: SOIL GAS SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID	Date Collected	Sample Depth (ft bgs)	TPH-g (µg/m3)	MTBE (µg/m3)	Benzene (µg/m3)	Toluene (µg/m3)	Ethyl-benzene (µg/m3)	Xylenes (µg/m3)	Ethanol (µg/m3)	PCE (µg/m3)	2-propanol (µg/m3)
GP-1-5	08/04/06	5	331	<8.0	<7.1	<8.4	<9.7	<9.7	<17	17	23
GP-1-5D[1]	08/04/06	5	-	<8.0	<7.1	<8.4	<9.7	<9.7	<17	18	23
GP-1-5	11/08/06	5	1,100	<4.6	<4.0	<4.8	<5.5	<5.5	<9.5	12	<12
GP-1-5	03/06/07*	5	-	-	-	-	-	-	-	-	-
GP-1-5	05/17/07	5	457	<3.6	<3.2	<3.8	<4.4	<4.4	<7.6	14	<9.9
GP-1-5D[1]	05/17/07	5	-	<3.6	<3.2	<3.8	<4.4	<4.4	<7.6	14	<9.9
GP-1-5	12/12/07	5	<1,500	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-1-5	02/14/08	5	<1,800	<48	<6.5	<7.7	<8.8	<27	<96	<14	<10,000
GP-1-5	05/08/08	5	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-1-5	08/15/08	5	<1800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-1-5[2]	**11/07/08**	**5**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**
GP-1-10	08/04/06	10	493	<4.1	<3.6	<4.3	<5.0	<5.0	<8.6	20	<11
GP-1-10	11/08/06	10	950	<4.2	<3.7	<4.4	<5.0	<5.0	<8.8	<7.9	<11
GP-1-10	03/06/07*	10	-	-	-	-	-	-	-	-	-
GP-1-10	05/17/07^	10	-	-	-	-	-	-	-	-	-
GP-1-10	12/12/07	10	<1,500	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-1-10	02/14/08	10	<1,800	<48	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-1-10	05/08/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-1-10	08/15/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-1-10[2]	**11/07/08**	**10**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**
GP-2-5	08/04/06	5	493	<4.4	<3.9	6.9	<5.4	10	<9.3	600	<12
GP-2-5	11/08/06	5	1,100	<4.0	<3.6	<4.2	<4.9	<4.9	<8.4	240	<11
GP-2-5	03/06/07*	5	-	-	-	-	-	-	-	-	-
GP-2-5	05/17/07	5	582	<4.0	<3.5	<4.1	<4.8	<4.8	<8.3	420	<11
GP-2-5	12/12/07	5	<1,500	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-2-5	02/14/08	5	<1,800	<48	<6.5	<7.7	<8.8	<27	<14	<14	<10,000
GP-2-5	05/08/08	5	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-2-5	08/15/08	5	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	39	<10,000
GP-2-5[2]	**11/07/08**	**5**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**
GP-2-10	08/04/06	10	352	<10	<9.0	18	<12	<12	<21	270	<28
GP-2-10	11/08/06	10	910	<3.9	<3.4	<4.1	<4.7	<4.7	<8.1	450	<11
GP-2-10	03/06/07*	10	-	-	-	-	-	-	-	-	-
GP-2-10	05/17/07	10	748	<3.8	<3.3	<3.9	<4.5	<4.5	<7.9	440	<10
GP-2-10	12/12/07	10	<1500	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-2-10	02/14/08	10	<1800	<48	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-2-10	05/08/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-2-10	08/15/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	48	<10,000
GP-2-10[2]	**11/07/08**	**10**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**

TABLE 4: SOIL GAS SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID	Date Collected	Sample Depth (ft bgs)	TPH-g (µg/m3)	MTBE (µg/m3)	Benzene (µg/m3)	Toluene (µg/m3)	Ethyl-benzene (µg/m3)	Xylenes (µg/m3)	Ethanol (µg/m3)	PCE (µg/m3)	2-propanol (µg/m3)
GP-3-5	08/04/06	5	<240	<4.2	<3.7	<4.4	<5.0	<5.0	<8.8	<7.9	<11
GP-3-5	11/08/06	5	930	<4.4	<3.9	<4.6	<5.2	<5.2	<9.1	<8.2	<12
GP-3-5	03/06/07*	5	-	-	-	-	-	-	-	-	-
GP-3-5	05/17/07	5	582	<4.0	<3.5	<4.1	<4.8	<4.8	17	<7.5	<11
GP-3-5D$_f$	05/17/07	5	582	<4.0	<3.5	<4.1	<4.8	<4.8	<8.3	16	<11
GP-3-5	12/12/07	5	<1500	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-3-5	02/14/08	5	<1800	<48	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-3-5	05/08/08	5	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-3-5	08/15/08	5	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-3-5[1,2]	**11/07/08**	**5**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**
GP-3-10	08/04/06	10	564	<4.2	<3.7	<4.4	<5.0	<5.0	<8.8	<7.9	<11
GP-3-10	11/08/06	10	1,800	<4.0	<3.6	<4.2	<4.9	<4.9	<8.4	<7.6	<11
GP-3-10	03/06/07*	10	-	-	-	-	-	-	-	-	-
GP-3-10	05/17/07	10	1,538	<4.1	<3.6	<4.3	<5.0	<5.0	18	<7.8	12
GP-3-10	12/12/07	10	<1500	<48	<6.5	<7.7	<8.8	<27	<96	<14	-
GP-3-10	02/14/08	10	<1800	<48	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-3-10	05/08/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-3-10	08/15/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-3-10[1,2]	**11/07/08**	**10**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**
GP-4-5	08/04/06	5	705	<4.4	5.4	<4.6	<5.4	<5.4	<9.3	<8.4	<12
GP-4-5D$_l$	08/04/06	5	599	-	-	-	-	-	-	-	-
GP-4-5	11/08/06	5	540	<4	<3.5	<4.1	<4.8	<4.8	<8.3	<7.5	<11
GP-4-5D$_f$	11/08/06	5	610	<7.7	<6.8	<8.0	<9.2	<9.2	<16	<14	<21
GP-4-5	03/06/07*	5	-	-	-	-	-	-	-	-	-
GP-4-5	05/17/07	5	873	<4	<3.6	<4.2	<4.9	<4.9	15	<7.6	<11
GP-4-5	12/12/07	5	<1500	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-4-5D$_f$	12/12/07	5	<1500	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-4-5	02/14/08	5	<1800	<48	<6.5	<7.7	<8.8	<27	<96	<14	<10,000
GP-4-5	05/08/08	5	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-4-5	08/15/08	5	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-4-5[1,2]	**11/07/08**	**5**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**
GP-4-10	08/04/06	10	564	<4.1	6.1	17	5.7	16	12	<7.8	<11
GP-4-10D$_f$	08/05/06	10	529	<3.8	4.2	18	<4.6	17	18	<7.2	<10
GP-4-10	11/08/06	10	900	<4.0	<3.5	4.1	<4.8	5.2	<8.3	<7.5	<11
GP-4-10D$_l$	11/08/06	10	880	<1.8	<1.6	<1.9	<2.2	<2.2	<3.8	<3.4	<4.9
GP-4-10	03/06/07*	10	-	-	-	-	-	-	-	-	-
GP-4-10	05/17/07^	10	-	-	-	-	-	-	-	-	-
GP-4-10	12/12/07	10	1,600	<48	<6.5	<7.7	<8.8	<27	<96	<14	<25
GP-4-10	02/14/08	10	-	-	-	-	-	-	-	-	-
GP-4-10	05/08/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<25
GP-4-10	08/15/08	10	<1,800	<7.3	<6.5	<7.7	<8.8	<27	-	<14	<10,000
GP-4-10[1,2]	**11/07/08**	**10**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**	**-**
ESLs			**26,000**	**9,400**	**85**	**63,000**	**420,000**	**150,000**	**1.9E+07**	**410**	**-**
CHHSLs			**-**	**4,000**	**36.2**	**135,000**	**pp**	**315,000**	**-**	**180**	**-**

TABLE 4: SOIL GAS SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Well ID	Date Collected	Sample Depth (ft bgs)	TPH-g (µg/m3)	MTBE (µg/m3)	Benzene (µg/m3)	Toluene (µg/m3)	Ethyl-benzene (µg/m3)	Xylenes (µg/m3)	Ethanol (µg/m3)	PCE (µg/m3)	2-propanol (µg/m3)

NOTES:

- not sampled/analyzed

2-propanol (i.e., isopropyl alcohol) tracer/leak check compound

ft bgs = feet below ground surface

µg/m3 = micrograms per cubic meter

TPH-g = total petroleum hydrocarbons as gasoline

MTBE = methyl tertiary-butyl ether

PCE = tetrachloroethene

ESLs = Environmental Screening Levels - for residential land use

CHHSLs = California Human Health Screening Levels

pp = CHHSL postponed

* = Sampling not possible due to seasonal wet soil conditions

^ = No sample analysis due to presence of free moisture in sample tubing

D_f = after the probe/sample ID indicates a duplicate sample collected in the field

D_l = after the probe/sample ID indicates a duplicate sample prepared and analyzed by the lab

TPH-g by modified EPA Method TO-3

BTEX, MTBE, Ethanol, PCE, 2-propanol by modified EPA Method TO-15

1) On August 21, 2008, GP-3 and GP-4 were decommissioned during the installation of the HVDPE conveyance piping laterals

2) Per concurrence from ACHCSA in a letter dated October 3, 2008, quarterly soil gas sampling has been temporarily suspended during operation of the HVDPE system

3)

4)

5)

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)
MW-1S	08/10/07		100%	OFF	21	-	-	-	-	3,400	ND<14	68	210	30	160
	09/28/07	1,2	OFF	OFF	20	-	-	-	-	-	-	-	-	-	-
	10/17/07		100%	100%	21	0	0.0	20.9	0.0	380	ND<14	26	58	5.7	46
	11/16/07		50%	50%	21	2,800	0.5	20.7	0.5	3,200	ND<14	69	220	20	110
	12/26/07		50%	50%	18	3,000	1.5	20.7	0.4	3,900	ND<27	79	210	41	210
	01/22/08		100%	OFF	18	160	0.0	19.7	0.3	660	ND<14	5.8	23	2.7	28
	02/07/08	4	OFF	OFF	21.5	0	0.0	20.9	0.0	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	0	xx	20.9	0.0	140	ND<0.68	1.3	6.9	0.78	6.9
	04/30/08		OFF	OFF	18	50	0	20.9	0.1	520	3.3	13	38	6.7	53
	05/29/08		OFF	OFF	19.5	-	-	-	-	-	-	-	-	-	-
	06/26/08		OFF	OFF	23	-	-	-	-	-	-	-	-	-	-
	07/30/08	7	OFF	OFF	17	310	0	18.3	1.1	-	-	-	-	-	-
	09/30/08		OFF	100%	16.5	5	0	20.9	0.4	65	0.71	0.44	2.2	0.65	12
	11/04/08		**100%**	**100%**	**13**	**4,250**	**1.5**	**12.6**	**2.9**	**3,100**	**ND<180**	**63**	**140**	**14**	**120**
	12/02/08		**100%**	**100%**	**10**	**2,710**	**0.5**	**20.3**	**0.9**	**3,300**	**ND<14**	**57**	**150**	**12**	**110**
MW-2S	08/10/07		100%	100%	21	-	-	-	-	11,000	ND<110	280	770	81	360
	09/28/07	1	100%	100%	20	5,900	2.5	20.6	0.4	5,100	ND<35	110	310	46	260
	10/17/07		100%	100%	21	1,450	1.0	20.9	0.1	1,900	ND<20	59	120	12	73
	11/16/07		100%	100%	21	4,600	2.5	20.7	0.5	5,800	ND<27	120	340	40	200
	12/26/07		100%	100%	18	2,600	1.5	20.9	0.4	3,100	ND<27	84	230	37	190
	01/22/08		100%	100%	18	1,000	0.5	17.7	0.6	3,000	ND<14	61	190	24	180
	02/07/08	5	100%	100%	21.5	1,000	0.5	20.9	0.2	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	100	xx	20.9	0.6	1,400	2.3	17	51	13	81
	04/30/08		100%	OFF	18	190	0	20.7	0.5	1,900	ND<6.8	22	75	16	110
	05/29/08		OFF	OFF	19.5	-	-	-	-	-	-	-	-	-	-
	06/26/08		OFF	OFF	23	-	-	-	-	-	-	-	-	-	-
	07/30/08	7	OFF	OFF	17	100	0.0	20.3	0.6	-	-	-	-	-	-
	09/30/08		OFF	100%	16.5	160	0.0	16.7	1.8	220	ND<0.068	0.44	3.1	1.0	17
	11/04/08		**100%**	**100%**	**13**	**6,800**	**1.5**	**11.8**	**3.1**	**3,800**	**ND<14**	**78**	**170**	**18**	**150**
	12/02/08		**100%**	**100%**	**10**	**3,200**	**0.5**	**18.3**	**0.9**	**3,200**	**ND<14**	**66**	**170**	**14**	**130**

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)
MW-5S	08/10/07		100%	100%	21	-	-	-	-	54	ND<0.68	0.60	2.7	0.60	3.7
	09/28/07	1	100%	100%	20	8,000	5.5	20.2	0.3	3,800	ND<60	70	150	19	120
	10/17/07		100%	100%	21	880	0.5	20.9	0.1	1,100	ND<14	27	56	5.3	36
	11/16/07		100%	100%	21	4,600	3.0	20.0	0.7	3,800	ND<110	64	170	21	170
	12/26/07		OFF	OFF	18	200	0.0	20.9	0.0	140	ND<0.68	0.45	3.7	1.5	14
	01/22/08		100%	100%	18	300	0.0	18.0	0.4	760	ND<4.5	3.3	16	2.4	28
	02/07/08	4	OFF	OFF	21.5	-	-	-	-	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	0	xx	19.9	0.3	580	ND<2.7	3	24	4.2	39
	04/30/08		OFF	OFF	18	0	0.0	19.4	1.0	2,000	ND<10	18	56	5.7	63
	05/29/08		OFF	OFF	19.5	-	-	-	-	-	-	-	-	-	-
	06/26/08		OFF	OFF	23	-	-	-	-	-	-	-	-	-	-
	07/30/08	7	OFF	50%	17	1,000	0.0	14.0	2.8	-	-	-	-	-	-
	09/30/08		OFF	100%	16.5	1,850	0.0	16.0	2.8	2,000	ND<14	27	61	6.2	87
	11/04/08		**100%**	**100%**	**13**	**2,450**	**0.5**	**14.6**	**2.3**	**3,900**	**ND<27**	**30**	**100**	**6.1**	**150**
	12/02/08		**100%**	**100%**	**10**	**1,810**	**0.0**	**19.7**	**0.1**	**1,900**	**ND<27**	**ND<3.1**	**29**	**2.9**	**81**
MW-6S	08/10/07		100%	100%	21	-	-	-	-	5,800	ND<30	69	280	24	140
	09/28/07	1	100%	100%	20	>11,000	8.0	19.7	0.5	6,800	ND<60	100	360	34	190
	10/17/07		100%	100%	21	1,350	0.5	20.9	0.1	1,700	ND<10	24	90	9.7	79
	11/16/07		100%	50%	21	6,300	4.5	19.2	1.0	6,400	ND<27	56	270	40	310
	12/26/07		100%	100%	18	4,600	2.5	18.5	1.3	4,200	ND<27	21	96	14	180
	01/22/08		50%	100%	18	1,050	0.5	15.6	1.0	1,900	ND<14	11	74	13	100
	02/07/08		-	-	21.5	-	-	-	-	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	15	xx	20.5	0.1	230	ND<1.4	1.2	9.2	2.4	16
	04/30/08		100%	100%	18	140	0.0	20.7	0.7	760	ND<6.8	3.5	18	3.2	36
	05/29/08		OFF	OFF	19.5	-	-	-	-	-	-	-	-	-	-
	06/26/08		OFF	100%	23	210	0.0	19.8	0.4	400	ND<10	2	18	3.1	24
	07/30/08	7	100%	100%	17	270	0.0	20.2	0.7	460	ND<4.5	1.7	14	2.2	19
	09/30/08		OFF	100%	16.5	570	0.0	17.4	2.0	640	ND<14	7.7	42	3.7	31
	11/04/07		**100%**	**100%**	**13**	**580**	**0.0**	**17.4**	**1.2**	**900**	**ND<2.7**	**4.6**	**21**	**4.6**	**46**
	12/02/08		**100%**	**100%**	**10**	**460**	**0.0**	**20.6**	**0.3**	**710**	**ND<14**	**3.2**	**13**	**1.4**	**30**

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)
MW-7S	08/10/07				21	-	-	-	-	19,000	ND<450	620	590	27	100
	09/28/07	1	100%	100%	20	11,000	19	20.0	0.5	13,000	ND<150	350	630	69	370
	10/17/07		100%	100%	21	0	0.0	20.9	0.0	390	ND<14	27	60	6	51
	11/16/07		100%	50%	21	10,000	8.0	20.5	0.4	7,700	ND<45	170	390	47	280
	12/26/07		100%	100%	18	5,500	3.0	20.4	0.5	4,700	ND<45	100	220	27	190
	01/22/08		100%	100%	18	2,050	1.0	18.2	0.4	3,900	ND<14	69	200	20	210
	02/07/08		-	-	21.5	-	-	-	-	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	390	xx	20.2	0.3	2,000	ND<5.0	25	81	11	78
	04/30/08		100%	100%	18	600	1.0	19.0	1.2	4,100	ND<14	66	150	15	150
	05/29/08		OFF	OFF	19.5	-	-	-		-	-	-	-	-	-
	06/26/08		OFF	100%	23	5,200	1.5	15.8	2.7	4,800	ND<30	56	71	4	110
	07/30/08	7	100%	100%	17	2,750	0.5	18.3	1.7	-	-	-	-	-	-
	09/30/08		OFF	100%	16.5	4,200	1.0	12.6	5.9	2,800	ND<30	57	72	4.2	110
	11/04/08		**100%**	**100%**	**13**	**9,100**	**1.5**	**7.5**	**3.5**	**4,100**	**ND<14**	**53**	**87**	**4.3**	**130**
	12/02/08		**100%**	**100%**	**10**	**4,350**	**0.5**	**19.5**	**1.1**	**3,900**	**ND<27**	**44**	**89**	**4.1**	**110**
MW-10S	11/21/07		100%	100%	19	>44,000	43.0	17.0	2.2	28,000	ND<68	300	800	63	230
	12/26/07		100%	100%	18	3,900	2.5	19.4	0.5	6,300	ND<14	55	350	64	300
	01/22/08		100%	100%	16.5	1,850	0.5	16.1	0.5	4,700	ND<14	38	230	49	310
	02/07/08		-	-	-	-	-	-	-	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	270	xx	19.0	0.9	2,100	ND<14	13	73	31	190
	04/30/08		100%	100%	18	310	0.5	19.6	0.9	2,500	ND<14	11	76	33	230
	05/29/08		100%	100%	18	1,750	0.0	19.6	0.8	1,800	ND<6.8	13	47	17	120
	06/26/08		100%	100%	23	370	0.0	20.7	0.1	780	ND<1.4	4.1	15	4.9	38
	07/30/08	7	100%	100%	17	1,050	0.0	20.3	0.8	1,600	ND<14	16	50	9.5	95
	09/30/08		100%	0%	16.5	640	0.0	20.9	0.4	690	ND<4.0	10	29	5.1	53
	11/04/08		**0%**	**100%**	**13**	**1,900**	**0.5**	**13.0**	**2.5**	**2,300**	**ND<14**	**36**	**89**	**8.1**	**120**
	12/02/08		**100%**	**100%**	**10**	**1,550**	**0.0**	**20.3**	**0.6**	**1,500**	**ND<14**	**26**	**73**	**8.4**	**71**

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)
MW-11S	11/21/07		100%	100%	19	36,600	26.5	19.2	2.2	20,000	ND<68	240	640	63	240
	12/26/07		50%	100%	18	1,350	0.5	20.9	0.2	3,400	ND<75	50	220	50	230
	01/22/08		100%	100%	16.5	1,000	0.0	19.3	0.2	3,000	ND<30	81	190	39	230
	02/07/08		-	-	-	-	-	-	-	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	130	xx	20.0	0.3	1,700	ND<14	26	66	26	150
	04/30/08		100%	100%	18	120	0.0	20.9	0.2	600	ND<5.0	6.7	23	5.9	49
	05/29/08		100%	100%	18	950	0.0	20.9	0.3	1,800	ND<30	24	47	18	120
	06/26/08		100%	100%	23	480	0.0	20.9	0.1	940	ND<15	12	28	8.4	57
	07/30/08	7	100%	100%	17	980	0.0	20.9	0.3	1,600	ND<30	22	50	13	100
	09/30/08		100%	0%	16.5	510	0.0	20.9	0.2	490	ND<10	11	22	3.8	40
	11/04/08		**0%**	**100%**	**13**	**360**	**0.0**	**16.5**	**1.4**	**820**	**ND<20**	**22**	**21**	**5.2**	**57**
	12/02/08		**100%**	**100%**	**10**	**320**	**0.0**	**20.9**	**0.2**	**1,400**	**ND<35**	**23**	**57**	**6.3**	**73**
MW-12S	11/21/07		50%	50%	19	110	0.0	20.9	0.7	1,400	ND<100	87	51	10	40
	12/26/07		50%	50%	18	720	0.0	20.9	0.1	1,200	ND<45	27	100	13	74
	01/22/08		100%	100%	16.5	630	0.0	19.3	0.2	1,100	ND<45	14	50	8.4	65
	02/07/08		-	-	-	-	-	-	-	-	-	-	-	-	-
	03/18/08		100%	100%	14.5	0	xx	20.9	0.0	460	ND<30	42	32	4.2	36
	04/30/08		100%	100%	18	65	0.0	20.9	0.2	390	5	8.8	17	3.9	30
	05/29/08		100%	100%	18	150	0.0	20.9	0.3	490	ND<10	14	23	4.4	30
	06/26/08		100%	100%	23	140	0.0	20.9	0.1	300	4.1	5.1	14	2.6	22
	07/30/08	7	100%	100%	17	240	0.0	20.9	0.3	450	ND<5.0	4.5	20	3.8	32
	09/30/08		100%	0%	16.5	190	0.0	20.9	0.2	230	ND<5.0	3.9	12	2.2	28
	11/04/08		**0%**	**100%**	**13**	**140**	**0.0**	**18**	**0.8**	**260**	**ND<5.0**	**6.5**	**7.4**	**1.2**	**14**
	12/02/08		**100%**	**100%**	**10**	**150**	**0.0**	**20.5**	**0.6**	**660**	**ND<5.0**	**7.3**	**29**	**4.5**	**66**
AS	10/17/07		100%	100%	-	0	0.0	20.9	0.0	130	ND<1.4	4.3	11	1.4	12
	11/08/07		100%	100%	-	0	0.0	20.9	0.0	19	ND<0.68	0.60	1.8	0.18	3.2
	01/15/08		100%	100%	-	-	-	-	-	1,100	19	31	100	17	180
	01/31/08		100%	100%	-	-	-	-	-	69	ND<4.5	1.7	5.0	0.81	11
	02/07/08		100%	100%	-	0	0.0	20.9	0.0	31	1.4	0.47	1.5	0.21	4.1
	03/18/08		100%	100%	-	-	-	-	-	31	0.71	0.60	1.8	0.34	3.2
	04/30/08		100%	100%	-	10	0.0	20.9	0.0	37	ND<0.68	0.36	1.4	0.34	4.1
	05/29/08		100%	100%	-	60	0.0	20.9	0.0	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	0.16
	06/26/08		100%	100%	-	10	0.0	20.9	0.0	44	0.97	0.89	2.5	0.54	6.3
	07/30/08	7	100%	100%	-	0	0.0	20.9	0.0	41	ND<1.4	0.81	2.2	0.20	4.2
	09/30/08		100%	100%	-	0	0.0	20.9	0.0	-	-	-	-	-	-
	11/04/08		**100%**	**100%**	**-**	**0**	**0.0**	**20.9**	**0.1**	**21**	**ND<0.68**	**0.38**	**0.91**	**0.13**	**2.6**
	12/02/09		**100%**	**100%**	**-**	**0**	**0.0**	**20.9**	**0.1**	**10**	**ND<0.68**	**ND<0.077**	**0.22**	**ND<0.057**	**0.79**

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)
PRED	06/28/07		-	-	18.5	-	-	-	-	-	-	-	-	-	-
	07/11/07		-	-	21.5	10,750	-	-	-	6,600	ND<90	180	340	39	190
	07/27/07		-	-	20	>11,000	-	-	-	11,000	ND<75	170	330	38	160
	08/01/07		-	-	19	6,000	9.1	18.5	1.1	5,500	ND<70	140	250	16	71
	08/10/07		-	-	21	-	-	-	-	7,700	ND<90	210	410	41	190
	09/28/07	1	-	-	20	5,700	3.5	20.7	0.3	4,000	ND<50	90	170	9.3	42
	10/17/07		-	-	21	9,050	-	-	-	5,100	ND<60	130	210	8.6	51
	11/08/07		-	-	21	0	0.0	20.9	0.0	4,000	ND<0.68	0.35	2.2	0.68	6.6
	11/16/07		-	-	21	3,050	2.0	20.7	0.4	3,700	ND<120	63	170	20	120
	11/16/07		-	-	21	6,100	4.5	20.3	0.7	6,000	ND<27	100	250	27	170
	11/21/07		-	-	19	12,000	13.5	19.4	1.2	2,500	ND<14	39	120	16	79
	12/04/07		-	-	20	10,500	9.5	18.8	0.9	7,900	ND<32	120	340	48	280
	12/26/07		-	-	18	3,650	2.0	20.9	0.5	4,100	ND<27	72	250	42	270
	01/08/08	3	-	-	18	-	-	-	-	-	-	-	-	-	-
	01/15/08		-	-	19	710	0.0	20.0	0.3	1,900	ND<14	29	89	16	100
	01/22/08		-	-	18	800	0.0	17.8	0.5	1,900	ND<14	34	100	13	100
	01/31/08		-	-	21	1,250	0.5	20.9	0.5	2,200	ND<14	36	120	19	160
	02/07/08		-	-	21.5	700	0.0	20.9	0.4	2,000	ND<35	34	110	10	130
	03/18/08		-	-	14.5	160	xx	15.3	0.9	630	ND<3.0	7.0	25	5.6	38
	04/30/08		-	-	18	280	0.5	20.2	0.0	2,100	ND<5.0	20	63	16	120
	05/29/08		-	-	19.5	1,500	0.0	19.6	0.8	2,100	ND<10	21	45	18	120
	06/26/08		-	-	23	280	0.5	20.2	0.0	860	ND<5.0	11	27	6.5	50
	07/30/08	7	-	-	17	1,350	0.0	19.3	1.1	2,200	ND<6.8	24	62	10	90
	09/30/08		-	-	16.5	1,650	0.5	16.1	1.8	1,100	ND<10	20	42	8.2	78
	11/04/08		**-**	**-**	**13**	**2,500**	**0.5**	**16.1**	**1.8**	**2,700**	**ND<10**	**31**	**77**	**9.3**	**130**
	12/02/08		**-**	**-**	**10**	**1,100**	**0.0**	**20.5**	**0.6**	**2,200**	**ND<5.0**	**27**	**80**	**8.7**	**130**

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)
POSTD	06/28/07		-	-	-	10,000	6.5	18.2	1.4	3,800	ND<60	120	160	22	110
	07/11/07		-	-	-	3,550	-	-	-	1,400	ND<14	36	82	12	67
	07/27/07		-	-	-	4,550	-	-	-	3,400	ND<14	56	120	15	70
	08/01/07		-	-	-	5,200	-	-	-	2,500	ND<27	59	140	17	95
	08/10/07		-	-	-	4,800	2.0	19.9	0.5	5,300	ND<45	130	290	37	180
	09/28/07		-	-	-	6,750	4.0	20.7	0.3	4,800	ND<60	100	210	23	120
	10/17/07		-	-	-	4,500	2.5	20.9	0.0	1,800	ND<14	41	110	14	100
	11/08/07		-	-	-	1,300	1.0	20.9	0.4	2,000	ND<15	42	100	12	88
	11/16/07		-	-	-	4,150	2.0	20.5	0.4	3,600	ND<14	58	190	25	180
	11/21/07		-	-	-	8,600	7.5	20.5	0.8	5,500	ND<25	75	210	28	130
	12/04/07		-	-	-	6,500	5.0	19.8	0.6	3,400	ND<16	44	120	22	120
	12/26/07		-	-	-	2,000	1.0	20.9	0.3	1,300	ND<45	26	96	15	100
	01/08/08		-	-	-	1,200	0.5	20.9	0.3	1,700	ND<14	23	79	13	83
	01/15/08		-	-	-	45	0.0	20.7	0.0	620	ND<14	11	39	6.6	44
	01/22/08		-	-	-	280	0.0	20.2	0.0	1,100	ND<14	14	50	8.4	65
	01/31/08		-	-	-	470	0.0	20.9	0.1	770	ND<14	12	38	6.9	62
	02/07/08		-	-	-	120	0.0	20.9	0.0	690	ND<6.8	10	37	6.6	58
	03/18/08		-	-	-	75	xx	20.2	0.4	310	ND<3.5	3.9	12	3	20
	04/30/08		-	-	-	55	0.0	20.9	0.2	700	ND<2.0	7.6	23	5	42
	05/29/08		-	-	-	630	0.0	20.7	0.2	500	ND<3.5	5.4	12	4.1	29
	06/26/08		-	-	-	55	0.0	20.9	0.2	620	ND<10	7.8	25	5.4	45
	07/30/08	6,7	-	-	-	-	-	-	-	-	-	-	-	-	-
	09/30/08		-	-	-	-	-	-	-	-	-	-	-	-	-
	11/04/08		-	-	-	-	-	-	-	-	-	-	-	-	-
	12/02/08		-	-	-	-	-	-	-	-	-	-	-	-	-

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)
STACK	06/28/07		-	-	-	0	0.0	12.3	5.4	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	07/27/08		-	-	-	-	-	-	-	-	-	-	-	-	-
	08/10/07		-	-	-	-	-	-	-	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	09/28/07		-	-	-	0	0.0	14.0	4.5	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	10/17/07		-	-	-	-	-	-	-	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	11/08/07		-	-	-	-	-	-	-	21	ND<0.68	0.24	1.5	0.29	2.4
	11/16/07		-	-	-	0	0.0	14.8	4.8	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	12/26/07		-	-	-	-	-	-	-	-	-	-	-	-	-
	01/18/08		-	-	-	-	-	-	-	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	02/07/08		-	-	-	0	0.0	19.0	1.7	-	-	-	-	-	-
	03/18/08		-	-	-	0	xx	18.0	1.9	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	04/30/08		-	-	-	0	0.0	17.7	2.0	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	05/29/08		-	-	-	0	0.0	17.7	2.5	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	06/26/08		-	-	-	0	0.0	17.9	1.9	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	07/30/08	7	-	-	-	0	0.0	17.0	1.8	27	ND<0.68	0.09	0.64	0.16	2.1
	09/30/08		-	-	-	0	0.0	16.1	2.0	ND<7.0	ND<0.68	ND<0.077	ND<0.065	ND<0.057	ND<0.057
	11/04/08		-	-	-	**0**	**0.0**	**15.7**	**2.9**	**ND<7.0**	**ND<0.68**	**ND<0.077**	**ND<0.065**	**ND<0.057**	**ND<0.057**
	12/02/08		-	-	-	**0**	**0.0**	**17.7**	**2.3**	**52**	**ND<0.68**	**0.19**	**1.5**	**0.34**	**4.4**
DL						**5.0**	**0.1**	**0.1**	**0.1**	**7.0**	**0.68**	**0.077**	**0.065**	**0.057**	**0.057**

TABLE 5: HVDPE VAPOR INLET SAMPLE ANALYTICAL & FIELD SCREENING DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Port ID	Sample Date	Notes	Initial Valve Position	Final Valve Position	Manifold Vacuum (in-Hg)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)	TPH-g (ppmv)	MTBE (ppmv)	Benzene (ppmv)	Toluene (ppmv)	Ethyl-benzene (ppmv)	Xylenes (ppmv)

NOTES:

TPH-g = total petroleum hydrocarbons as gasoline
MTBE = methyl tertiary-butyl ether
in-Hg = inches of mercury
ppmv = parts per million by volume
% = percent concentration by volume
PRED = pre-dilution sample port at combined inlet
POSTD = post-dilution sample part at thermal/catalytic oxidizer inlet
- not sampled/analyzed

xx = methane sensor damaged; pending replacement
TVH = total volatile hydrocarbons (calibrated w/ hexane)
CH4 = methane by infrared detection (0 to 100% by volume)
O2 = oxygen by electrochemical detection (0-40% by volume)
CO2 = carbon dioxide by infrared detection (0 to 20% by volume)
TVH, CH4, O2, and CO2 measured RKI Eagle gas detector

DL = detection limit for dilution factor of 1
TPH-g by EPA Method 8015C
BTEX & MTBE by EPA Method 8021B

1) Individual well water seperator trap used for the 1st time.
2) Vacuum leak detected at wellhead due to broken wellhead seal.
3) Pump failed, not strong enough to collect sample from PRED @ 18 in-Hg.
4) Opened 100% for field screening, turned OFF after screening, no lab sample collected.
5) Opened 100% for field screening, no lab sample collected.
6) Discontinued POSTD process sampling port starting in the 3rd Quarter, 2008 because it no longer provides any additional useful information.
7) HVDPE system shutdown most of the month of August for quarterly soil gas monitoring and pending repair of the rotary phase converter.
8)
9)
10)

TABLE 6: GROUNDWATER TREATMENT SYSTEM SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Sample ID	Sample Date	Notes	TOG (mg/L)	TPH-g (µg/L)	MTBE (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (µg/L)
INF	06/26/07	1	-	20,000	<1500	1,400	2,300	350	3,000
	06/27/07		-	25,000	1,300	2,300	3,400	490	3,100
	06/28/07		-	28,000	1,500	2,300	4,800	540	3,300
	07/12/07		-	8,300	150	660	1,500	120	1,300
	08/22/07	2	-	16,000	130	610	2,000	300	2,400
	10/17/07	3,4	-	25,000	<250	990	3,000	380	3,600
	11/07/07		-	21,000	<500	730	2,600	300	4,800
	12/12/07	5	-	75,000	<250	1,200	9,900	1,700	12,000
	01/08/08		-	12,000	320	260	1,100	170	2,900
	03/18/08		-	4,100	480	150	240	52	520
	04/01/08		-	2,400	60	37	140	20	390
	04/30/08		-	8,600	170	150	630	160	2,200
	05/29/08		-	13,000	310	140	470	170	1,800
	06/26/08		-	7,600	260	130	360	82	1,100
	07/30/08		-	9,400	220	160	510	60	1,100
	09/30/08		-	6,100	270	240	370	49	780
	11/04/08			**9,400**	**380**	**320**	**800**	**110**	**1,800**
	12/02/08			**8,300**	**150**	**140**	**460**	**60**	**1,700**
POST-AS	06/26/07	1	-	1,000	92	19	34	6.8	48
	06/27/07		-	420	45	7.8	13	2.1	22
	06/28/07		-	6,400	570	610	890	59	750
	07/12/07		-	-	-	-	-	-	-
	08/22/07	2	-	5,300	100	610	2,000	300	2,400
	10/17/07	3,4	-	84	12	0.90	2.6	<0.5	7
	11/07/07		-	120	41	0.71	1.9	<0.5	12
	12/12/07	5	-	65,000	<250	210	3,400	1,300	11,000
	01/08/08		-	130	55	0.85	2.8	<0.5	12
	03/18/08		-	120	190	2.5	3.5	0.77	7.2
	04/01/08		-	140	<5.0	5.6	0.60	<0.5	1.7
	04/30/08		-	<50	11	0.56	<0.5	<0.5	1.1
	05/29/08		-	100	20	<0.5	<0.5	<0.5	6.7
	06/26/08		-	70	27	<0.5	1.1	<0.5	6.3
	07/30/08		-	130	16	1.1	3.3	0.73	10
	09/30/08		-	94	15	0.85	1.6	<0.5	5
	11/04/08			**<50**	**27**	**<0.5**	**<0.5**	**<0.5**	**<0.5**
	12/02/08			**<50**	**6.3**	**<0.5**	**<0.5**	**<0.5**	**1.5**
POST-C1	06/26/07	1	-	<50	<5.0	<0.5	<0.5	<0.5	<0.5
	08/22/07	2	-	<50	<5.0	<0.5	<0.5	<0.5	<0.5
	10/17/07	3,4	-	<50	<5.0	<0.5	<0.5	<0.5	<0.5

TABLE 6: GROUNDWATER TREATMENT SYSTEM SAMPLE ANALYTICAL DATA

Vic's Auto, 245 8th Street, Oakland, California

Sample ID	Sample Date	Notes	TOG (mg/L)	TPH-g (µg/L)	MTBE (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (µg/L)
EFF	06/26/07	1	<5.0	<50	<5.0	<0.5	<0.5	<0.5	<0.5
	08/22/07	2	-	<50	<5.0	<0.5	<0.5	<0.5	<0.5
	10/17/07	3,4	-	<50	<5.0	<0.5	<0.5	<0.5	<0.5
	11/07/07		-	<50	<5.0	<0.5	<0.5	<0.5	<0.5
	12/12/07	5	-	<50	17	<0.5	<0.5	<0.5	<0.5
	01/08/08		-	<50	17	<0.5	<0.5	<0.5	<0.5
	03/18/08	6	<5.0	<50	50	<0.5	<0.5	<0.5	<0.5
	04/01/08		-	-	-	-	-	-	-
	04/30/08		<5.0	<50	30	<0.5	<0.5	<0.5	<0.5
	05/29/08		-	<50	27	<0.5	<0.5	<0.5	<0.5
	06/26/08		-	<50	37	<0.5	<0.5	<0.5	<0.5
	07/30/08		-	<50	30	<0.5	<0.5	<0.5	<0.5
	09/23/08		<5.0	-	-	-	-	-	-
	09/30/08		-	<50	18	<0.5	<0.5	<0.5	<0.5
	11/04/08		**-**	**<50**	**25**	**<0.5**	**<0.5**	**<0.5**	**<0.5**
	12/02/08		**-**	**<50**	**17**	**<0.5**	**<0.5**	**<0.5**	**<0.5**
DL	**-**	-	**5.0**	**50**	**5.0**	**0.5**	**0.5**	**0.5**	**0.5**

NOTES:

- not sampled/analyzed

µg/L = micrograms per liter or parts per billion (ppb)

mg/L = milligrams per liter or parts per million (ppm)

TOG = total oil and grease hydrocarbon

TPH-g = total petroleum hydrocarbons as gasoline

MTBE = methyl tertiary-butyl ether

DL = detection limit for dilution factor of 1

TOG by EPA Method 1664 HEM-SGT

TPH-g by EPA Method 8015C

BTEX & MTBE by EPA Method 8021B

1) System startup and first dischrage to sanitary sewer
2) Bag filter (LCO8) pre-filter for sediment rremoval installed and started up on 08/17/07
3) 1,000-pound (PV-1000) carbon absorber (up to 75 psig) installed on 10/5/07 and started up on 10/9/07
4) 200-pound (ASC-200) carbon absorber (i.e., C-2) taken offline permanently on 10/25/07
5) Extraction wells MW-10, MW-11, and MW-12 brought online 11/20/07
6) Metal analysis no longer required per email from EBMUD, dated January 31, 2008
7)
8)
9)
10)

TABLE 7: SOIL GAS FIELD SCREENING DATA SUMMARY (TVH, CH4, O2, & CO2)

Vic's Auto, 245 8th Street, Oakland, California

Soil Gas Probe ID	Date	Notes	Vacuum Influence (in-H2O)	Purge Vacuum (in-H2O)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)
GP-1-5'	05/17/07	4	0.00	-	0.11	0.0	18.0	2.2
	06/12/07		0.00	-	0.0	0.0	18.6	2.4
	08/01/07		0.40	-	0.0	0.0	20.9	0.0
	08/10/07		0.35	-	0.0	0.0	20.9	0.0
	10/05/07		0.00	-	0.0	0.0	20.9	0.3
	11/07/07		0.24	1.50	0.0	0.0	20.9	0.0
	11/21/07		0.84	1.50	0.0	0.0	20.9	0.0
	03/28/08		<0.10	>50	0.0	xx	20.9	0.0
	04/30/08	5	0.00	<1.00	0.0	0.0	20.9	0.1
	08/15/08		0.00	1.50	0.0	0.0	20.9	0.0
	11/11/08		**0.20**	**1.10**	**0.0**	**0.0**	**20.9**	**0.0**
GP-1-10'	05/17/07	4	0.00	-	-	-	-	-
	06/12/07		0.00	-	0.0	0.0	18.7	2.2
	08/01/07		0.44	-	0.0	0.0	20.9	0.0
	08/10/07		0.38	-	0.0		20.9	0.0
	10/05/07		0.00	-	0.0	0.0	20.9	0.3
	11/07/07		0.27	2.00	0.0	0.0	20.9	0.0
	11/21/07		0.59	1.50	0.0	0.0	20.9	0.0
	03/28/08	1	-	-	-	-	-	-
	04/30/08	5	0.14	<1.00	0.0	0.0	20.9	0.1
	08/15/08		0.00	1.00	0.0	0.0	18.5	0.1
	11/11/08		**0.19**	**1.20**	**0.0**	**0.0**	**20.9**	**0.0**
GP-2-5'	05/17/07	4	0.00	-	0.14	0.0	19.0	1.5
	06/12/07		0.00	-	0.0	0.0	19.0	1.7
	08/01/07		0.00	-	0.0	0.0	20.9	0.3
	08/10/07		0.04	-	0.0	0.0	20.9	0.2
	10/05/07		0.00	-	0.0	0.0	20.9	0.1
	11/07/07		0.08	4.00	0.0	0.0	20.9	0.0
	11/21/07		0.04	1.50	0.0	0.0	20.9	0.0
	03/28/08	1	-	-	-	-	-	-
	04/30/08	5	0.01	2.00	0.0	0.0	20.9	0.0
	08/15/08		0.00	3.00	0.0	0.0	20.9	0.0
	11/11/08		**0.07**	**1.80**	**0.0**	**0.0**	**20.9**	**0.0**
GP-2-10'	05/17/07	4	0.00	-	0.18	0.0	18.0	1.5
	06/12/07	2	0.00	-	-	-	-	-
	08/01/07		0.08	-	0.0	0.0	20.8	0.5
	08/10/07		0.00	-	0.0	0.0	20.9	0.2
	10/05/07		0.00	-	0.0	0.0	20.9	0.1
	11/07/07		<0.10	24.0	0.0	0.0	20.9	0.0
	11/21/07		1.70	35.0	0.0		20.9	0.0
	03/28/08	1	-	-	-	-	-	-
	04/30/08	5	3.50	2.00	0.0	0.0	20.9	0.0
	08/15/08		0.00	3.00	0.0	0.0	20.9	0.0
	11/11/08		**1.80**	**2.00**	**0.0**	**0.0**	**20.9**	**0.0**

TABLE 7: SOIL GAS FIELD SCREENING DATA SUMMARY (TVH, CH4, O2, & CO2)

Vic's Auto, 245 8th Street, Oakland, California

Soil Gas Probe ID	Date	Notes	Vacuum Influence (in-H2O)	Purge Vacuum (in-H2O)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)
GP-3-5'	05/17/07	4	0.00	-	0.14	0.0	20.0	0.48
	06/12/07		0.00	-	0.0	0.0	20.9	0.4
	08/10/07		0.01	-	0.0	0.0	20.9	0.3
	10/05/07		0.00	-	0.0	0.0	20.9	0.2
	11/07/07		<0.10	1.00	0.0	0.0	20.9	0.2
	11/21/07		0.05	1.00	0.0	0.0	20.9	0.0
	03/28/08		<0.10	43.0	0.0	xx	20.5	0.1
	04/30/08	5	0.02	<1.00	0.0	0.0	20.9	0.1
	08/15/08		**0.00**	**1.00**	**0.0**	**0.0**	**20.9**	**0.0**
	11/11/08	**6,7**	**-**	**-**	**-**	**-**	**-**	**-**
GP-3-10'	05/17/07	4	0.00	-	0.37	0.0	2.4	3.4
	06/12/07		0.00	-	0.0	0.0	10.5	1.8
	08/10/07		0.16	-	0.0	0.0	16.8	2.2
	10/05/07		0.00	-	0.0	0.0	20.8	1.2
	11/07/07		0.30	55.0	0.0	0.0	20.9	0.5
	11/21/07		5.20	47.0	0.0	0.0	20.9	0.2
	03/28/08	3	1.00	>150	0.0	xx	20.0	0.0
	04/30/08	5	9.00	110	0.0	0.0	20.9	0.1
	08/15/08		**0.00**	**50.0**	**-**	**-**	**20.9**	**0.0**
	11/11/08	**6,7**	**-**	**-**	**-**	**-**	**-**	**-**
GP-4-5'	05/17/07	4	0.00	-	0.21	0.0	20.0	0.7
	06/12/07		0.00	-	0.0	0.0	20.8	0.6
	08/10/07		0.02	-	0.0	0.0	20.9	0.4
	10/05/07		0.00	-	0.0	0.0	20.9	0.5
	11/07/07		<0.10	0.85	0.0	0.0	20.9	0.3
	11/21/07		0.00	0.50	0.0	0.0	20.9	0.0
	03/28/08		<0.10	47.0	0.0	xx	20.0	0.0
	04/30/08	5	0.02	<1.00	0.0	0.0	20.9	0.2
	08/15/08		**0.00**	**1.00**	**-**	**-**	**20.9**	**0.0**
	11/11/08	**6,7**	**-**	**-**	**-**	**-**	**-**	**-**
GP-4-10'	05/17/07	4	0.00	-	-	-	-	-
	06/12/07	2	0.00	-	-	-	-	-
	08/10/07		0.08	-	0.0	0.0	20.4	0.2
	10/05/07		0.00	-	0.0	0.0	20.9	0.5
	11/07/07		<0.1	80.0	0.0	0.0	20.9	0.3
	11/21/07		<0.1	>50.0	0.0	0.0	20.9	0.0
	03/28/08	2,3	<0.1	>150	0.0	xx	20.5	0.0
	04/30/08	1,5	0.20	>150	-	-	-	-
	08/15/08		**0.00**	**>50.0**	**-**	**-**	**19.0**	**0.1**
	11/11/08	**6,7**	**-**	**-**	**-**	**-**	**-**	**-**
DL	**-**	**-**	**varies**	**varies**	**5.0**	**0.1**	**0.1**	**0.1**

TABLE 7: SOIL GAS FIELD SCREENING DATA SUMMARY (TVH, CH4, O2, & CO2)

Vic's Auto, 245 8th Street, Oakland, California

Soil Gas Probe ID	Date	Notes	Vacuum Influence (in-H2O)	Purge Vacuum (in-H2O)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)

NOTES:

- not sampled/analyzed
in-H20 = inches of water
ppmv = parts per million by volume
% = percent concentration by volume
xx = methane sensor damaged; pending replacement
DL = detection limit for dilution factor of 1

TVH = total volatile hydrocarbons (calibrated w/ hexane)
CH4 = methane
O2 = oxygen
CO2 = carbon dioxide
TVH, CH4, O2, and CO2 measured w/ RKI Eagle gas detector

1) Soil gas sample collection not possible due to wet or saturated soil conditions
2) Moisture present within the sample tubing
3) High purge vacuum may indicate wet or saturated soil conditions
4) TPH-g by modified EPA Method TO-3 GC/FID and CH4, O2, and CO2 by modified method ASTM D-1946 GC/FID or GC/TCD
5) Soil gas probe screened for TVH, CH4, O2, and CO2 approximaltey one week prior to sampling for vapor intrusion evaluation
6) Nested soil gas probes GP-3 and GP-4 were abandoned on August 21, 2008 during the HVDPE conveyance lateral installation
7) GP-4 and possibly GP-3 will be re-installed once the construction activities at 708 Alice Street are completed
8)
9)
10)

TABLE 8: WELLHEAD VACUUM & DROP TUBE DEPTH DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Date	MW-1			MW-2			MW-5			MW-6			MW-7		
	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)
06/26/07	1.5	8.0	15.0	6.0	9.0	15.0	-	OFF	-	5.5	10.0	15.0	6.5	10.0	15.0
06/27/07	2.0	7.0	15.0	5.5	9.0	15.0	-	OFF	-	5.0	9.5	15.0	5.0	9.5	15.0
06/28/07	1.5	8.0	15.0	5.0	10.0	15.0	-	OFF	-	5.0	9.0	15.0	6.0	10.0	15.0
07/12/07	2.0	8.0	15.0	6.0	9.0	15.0	10.0	12.0	15.0	5.0	10.0	15.0	6.0	10.0	15.0
08/01/07	1.5	7.0	15.0	5.5	10.0	15.0	-	OFF	-	5.0	9.5	15.0	5.5	11.0	15.0
08/10/07	5.0	10.0	17.0	9.5	16.0	17.0	-	OFF	-	10.0	12.5	17.0	9.0	15.5	17.0
09/11/07	5.5	17.0	16.0	5.5	16.5	16.0	-	OFF	-	9.0	10.0	19.5	8.0	12.0	19.5
09/28/07	3.0	7.5	24.0	8.0	17.0	20.0	2.5	8.0	20.0	16.0	17.0	20.0	9.0	15.0	20.0
10/01/07	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/21/07	3.0	10.0	25.0	11.0	15.0	21.0	n/a	OFF	-	12.0	12.0	20.0	OBSTRUCTED		
12/26/07	-	OFF	-	OBSTRUCTED			n/a	OFF	-	18.0	13.5	20.0	11.5	15.5	20.0
01/15/08	-	OFF	-	11.0	14.0	21.0	n/a	OFF	-	16.5	11.5	20.0	12.0	14.0	20.0
02/07/08	5.0	9.5	25.0	10.0	13.0	20.0	n/a	OFF	-	15.5	14.0	19.0	15.5	21.0	20.0
03/18/08	9.0	10.0	25.0	5.5	11.5	19.0	n/a	9.5	21.0	8.0	9.5	20.0	8.5	12.0	21.0
04/24/08	7.0	7.0	25.0	3.0	7.0	19.0	-	7.0	21.0	5.0	5.0	21.0	4.0	7.0	21.0
05/29/08	0.0	0.0	25.0	0.0	0.0	19.0	n/a	0.0	21.0	0.0	0.0	21.0	0.0	0.0	21.0
06/26/08	0.0	0.0	25.0	0.0	0.0	20.0	n/a	0.0	22.0	0.0	0.0	21.0	0.0	0.0	21.0
07/30/08	OFF	OFF	25.0	OFF	OFF	20.0	OFF	OFF	22.0	5.0	15.0	21.0	4.5	15.0	21.0
09/30/08	OFF	OFF	25.0	OFF	OFF	20.0	n/a	8.0	22.0	OFF	OFF	21.0	OFF	OFF	21.0
11/04/08	**3.0**	**8.0**	**25.0**	**3.0**	**8.0**	**20.0**	**n/a**	**8.0**	**22.0**	**5.0**	**10.0**	**21.0**	**5.0**	**10.0**	**21.0**
12/02/08	**2.5**	**8.0**	**25.0**	**5.0**	**9.0**	**20.0**	**n/a**	**12.0**	**22.0**	**7.0**	**10.0**	**21.0**	**6.0**	**11.0**	**21.0**

NOTES:

in-Hg = inches of mercury (gauge pressure)

ft toc = dpeth in feet as measured from the top of the well casing

n/a = casing vacuum gauges not installed at this well

TABLE 8: WELLHEAD VACUUM & DROP TUBE DEPTH DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Date	MW-10			MW-11			MW-12								
	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)	Casing Vacuum (in-Hg)	Stinger Vacuum (in-Hg)	Stinger Depth (ft toc)
06/28/07	-	-	-	-	-	-	-	-	-						
07/12/07	-	-	-	-	-	-	-	-	-						
08/01/07	-	-	-	-	-	-	-	-	-						
08/10/07	-	-	-	-	-	-	-	-	-						
09/11/07	-	-	-	-	-	-	-	-	-						
09/28/07	-	-	-	-	-	-	-	-	-						
10/01/07	-	-	-	-	-	-	-	-	-						
11/21/07	n/a	13.0	18.0	n/a	11.0	19.0	n/a	14.0	19.0						
12/26/07	n/a	11.0	18.0	n/a	10.5	19.0	n/a	14.5	19.0						
01/15/08	n/a	10.0	18.0	n/a	9.0	19.0	n/a	12.0	19.0						
02/01/08	n/a	9.0	18.0	n/a	10.0	19.0	n/a	15.0	19.0						
03/18/08	n/a	7.5	18.0	n/a	9.0	19.0	n/a	9.0	20.5						
04/24/08	n/a	0.0	18.0	n/a	0.0	19.0	n/a	4.0	19.0						
05/29/08	n/a	11.0	20.0	n/a	14.0	20.0	n/a	13.0	20.0						
06/26/08	n/a	12.0	20.0	n/a	15.0	20.0	n/a	14.0	20.0						
07/30/08	n/a	10.0	20.0	n/a	13.0	20.0	n/a	12.0	20.0						
09/30/08	n/a	15.0	22.0	n/a	15.0	22.0	n/a	15.0	22.0						
11/04/08	**n/a**	**10.0**	**22.0**	**n/a**	**15.0**	**22.0**	**n/a**	**15.0**	**22.0**						
12/02/08	**n/a**	**10.0**	**22.0**	**n/a**	**11.0**	**22.0**	**n/a**	**11.0**	**22.0**						

NOTES:

in-Hg = inches of mercury (gauge pressure)

ft toc = dpeth in feet as measured from the top of the well casing

n/a = casing vacuum gauges not installed at this well

TABLE 9: HVDPE PERFORMANCE & MASS REMOVAL DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Date	Notes	Possible Runtime (days)	Possible Runtime (hrs)	Hour Meter Reading	Actual Runtime (days)	Actual Runtime (hrs)	System Runtime (%)	Inlet Temp (°F)	Inlet Vac (in-Hg)	Well Velocity (fpm)	Well Flow (scfm)	PRED TPH-g (ppmv)	Mass Removal Rate (lbs/day)	Total Mass Removed (pounds)	Total Mass Removed (gallons)
06/28/07	1 Startup	-	-	10	-	-	-	60	18	850	42	-	-	0	0
07/11/07		13	312	53	2	43	14%	60	22	1,725	85	6,600	224	402	67
07/27/07		16	384	103	2	51	13%	60	20	1,700	83	11,000	368	1,180	197
08/01/07		5	120	160	2	57	47%	60	19	1,900	93	5,500	206	1,668	278
08/10/07	2,3	9	216	350	8	189	88%	60	22	1,800	88	7,700	273	3,820	637
09/28/07	4	49	1176	896	23	546	46%	60	20	1,700	83	4,000	134	6,865	1,144
10/17/07		19	456	1,239	14	343	75%	60	21	1,100	54	5,100	110	8,446	1,408
11/08/07		22	528	1,709	20	470	89%	60	22	1,100	54	4,000	87	10,141	1,690
11/16/07		8	192	1,874	7	166	86%	60	21	1,100	54	6,000	130	11,038	1,840
11/21/07	5	5	120	1,994	5	120	100%	60	20.5	1,500	74	2,500	74	11,407	1,901
12/04/07		13	312	2,231	10	236	76%	60	20	1,150	56	7,900	179	13,168	2,195
12/26/07		22	528	2,566	14	335	63%	60	18	1,300	64	4,100	105	14,633	2,439
01/15/08		20	480	3,016	19	451	94%	60	19	1,200	59	1,900	45	15,476	2,579
01/22/08	6,7	7	168	3,064	2	48	29%	60	18	1,500	74	1,900	56	15,589	2,598
01/31/08		9	216	3,276	9	212	98%	60	20	1,250	61	2,200	54	16,067	2,678
02/07/08		7	168	3,443	7	167	99%	60	22	1,100	54	2,000	43	16,368	2,728
03/18/08	8,9	40	960	3,653	9	210	22%	60	15	1,400	69	630	17	16,520	2,753
04/01/08		14	336	3,952	12	299	89%	60	19	1,500	74	2,100	62	17,292	2,882
04/30/08		29	696	4,591	27	639	92%	60	19	1,900	93	2,100	79	19,383	3,231
05/29/08		29	696	4,978	16	387	56%	60	19.5	900	44	2,100	37	19,983	3,331
06/26/08		28	672	5,489	21	511	76%	60	23	1,200	59	860	20	20,416	3,403
07/30/08		34	816	6,184	29	694	85%	60	17	1,600	79	2,200	69	22,422	3,737
09/30/08		62	1488	6,673	20	489	33%	60	9	2,000	98	1,100	43	23,304	3,884
11/04/08		**35**	**840**	**7,062**	**16**	**389**	**46%**	**60**	**11**	**1,200**	**59**	**2,700**	**64**	**24,339**	**4,057**
12/02/08		**28**	**672**	**7,697**	**26**	**635**	**94%**	**60**	**10**	**1,200**	**59**	**2,200**	**52**	**25,715**	**4,286**
AVG	-	-	-	-	-	-	**70%**	**60**	**11**	**1,200**	**59**	**2,450**	**58**	-	-

TABLE 9: HVDPE PERFORMANCE & MASS REMOVAL DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Date	Notes	Possible Runtime (days)	Possible Runtime (hrs)	Hour Meter Reading	Actual Runtime (days)	Actual Runtime (hrs)	System Runtime (%)	Inlet Temp (°F)	Inlet Vac (in-Hg)	Well Velocity (fpm)	Well Flow (scfm)	PRED TPH-g (ppmv)	Mass Removal Rate (lbs/day)	Total Mass Removed (pounds)	Total Mass Removed (gallons)

NOTES:

ppmv = parts per million by volume

TPH-g = total petroluem hydrocarbons as gasoline

TPH-g by EPA Method 8015C

in-Hg = inches of mercury (gauge pressure)

hrs = hours

- not analyzed/applicable

fpm = feet per minute

scfm = standard cubic feet per minute

Flow = Velocity x Cross Sectional Area of the Pipe

Cross Sectional Area of 3" Pipe = 0.0491 ft^2

Well Flow = Well Velocity * 0.0491

PRED = TPH-g influent concentration

1) System installed and started up on June 26, 2007

2) Propane delivery missed; system shutdown on 08/06/07

3) Propane delivery missed; system shutdown on 08/21/07

4) System down between 09/11 and 09/24/08 due to electrical problems

5) System expanded; MW-10, MW-11 and MW-12 extraction added online

6) Propane delivery missed; system shutdown on 01/02/08

7) Propane delivery missed; system shutdown on 01/22/08

8) System shutdown most of February to evaluate free product recovery

9) Catalyst module installed and started up in March

10)

MASS REMOVAL RATE (MRR) ESTIMATE ASSUMPTIONS:

MRR Estimate = (20,000*10^-6)*(50scfm)*(1440min/day)*(28.32L/ft^3)*(1mol/22.4L)*(100g/mol)*(1lb/454g)

Negligible change in air density, constant concentration and average molecular weight

1 mole occupies 22.4 Liters at STP

STP is 21°C and 1 atm

MWgas = 100 grams/mole (weathered gasoline)

1 day = 1440 minutes

1ft^3 = 28.38 liters

1 lb = 454 grams

1 gallon gas ~ 6 pounds

AVG = average values in red for the current reporting period

TABLE 10: THERMAL/CATALYTIC OXIDIZER PERFORMANCE & MASS REMOVAL DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Date	Notes	Possible Runtime (days)	Possible Runtime (hrs)	Hour Meter Reading	Actual Runtime (days)	Actual Runtime (hrs)	System Runtime (%)	Preheat Temp (°F)	Exhaust Temp (°F)	Total Velocity (fpm)	Total Flow (scfm)	POSTD TPH-g (ppmv)	STACK TPH-g (ppmv)	Abatement Efficiency (%)	TPH-g Destruction Rate (lbs/day)	Total TPH-g Destroyed (pounds)	Total TPH-g Destroyed (gallons)	Total TPH-g Destroyed (btu)
06/28/07	1 Startup	-	-	10	0.4	10	-	1,430	1,427	2,150	106	3,800	3.5	99.91%	161	65	11	1,233,826
07/11/07		13	312	53	2	43	14%	1,478	1,392	2,625	129	1,400	3.5	99.75%	72	195	32	3,701,491
07/27/07		16	384	103	2	51	13%	1,428	1,386	2,600	128	3,400	3.5	99.90%	174	562	94	10,692,358
08/01/07		5	120	160	2	57	47%	1,425	1,377	2,800	137	2,500	3.5	99.86%	138	890	148	16,916,123
08/10/07	2,3	9	216	350	8	189	88%	1,411	1,341	2,000	98	5,300	3.5	99.93%	209	2,535	422	48,204,535
09/28/07	4	49	1176	896	23	546	46%	1,471	1,438	3,000	147	4,800	3.5	99.93%	284	8,984	1,497	170,844,523
10/17/07		19	456	1,239	14	343	75%	1,409	1,365	2,400	118	1,800	3.5	99.81%	85	10,201	1,700	193,992,681
11/08/07		22	528	1,709	20	470	89%	1,412	1,342	2,000	98	2,000	21	98.95%	79	11,742	1,957	223,297,250
11/16/07		8	192	1,874	7	166	86%	1,408	1,347	2,000	98	3,600	3.5	99.90%	142	12,721	2,120	241,905,549
11/21/07	5	5	120	1,994	5	120	100%	1,412	1,308	2,400	118	5,500	3.5	99.94%	260	14,022	2,337	266,642,477
12/04/07		13	312	2,231	10	236	76%	1,416	1,312	2,050	101	1,300	3.5	99.73%	52	14,538	2,423	276,461,730
12/26/07		22	528	2,566	14	335	63%	1,408	1,352	2,200	108	1,700	3.5	99.79%	74	15,566	2,594	296,020,076
01/15/08		20	480	3,016	19	451	94%	1,411	1,357	2,100	103	620	3.5	99.44%	26	16,048	2,675	305,174,194
01/22/08	6,7	7	168	3,064	2	48	29%	1,407	1,348	2,400	118	1,100	3.5	99.68%	52	16,152	2,692	307,153,643
01/31/08		9	216	3,276	9	212	98%	1,348	1,267	2,150	106	770	3.5	99.55%	33	16,440	2,740	312,628,082
02/07/08		7	168	3,443	7	167	99%	1,409	1,333	2,000	98	690	3.5	99.49%	27	16,628	2,771	316,215,556
03/18/08	8,9	40	960	3,653	9	210	22%	705	794	2,300	113	310	3.5	98.87%	14	16,751	2,792	318,555,075
04/01/08		14	336	3,952	12	299	89%	703	751	3,100	152	500	3.5	99.30%	31	17,131	2,855	325,777,446
04/30/08		29	696	4,591	27	639	92%	709	792	2,700	133	700	3.5	99.50%	37	18,122	3,020	344,619,107
05/29/08		29	696	4,978	16	387	56%	703	769	1,800	88	500	3.5	99.30%	18	18,408	3,068	350,052,986
06/26/08		28	672	5,489	21	511	76%	802	841	2,500	123	620	3.5	99.44%	31	19,057	3,176	362,409,874
07/30/08		34	816	6,184	29	695	85%	705	797	2,800	137	-	3.5	-	-	-	-	-
09/30/08		62	1488	6,673	20	489	33%	759	855	3,200	157	-	3.5	-	-	-	-	-
11/04/08		**35**	**840**	**7,062**	**16**	**389**	**46%**	**702**	**832**	**2,600**	**128**	**-**	**3.5**	-	-	-	-	-
12/02/08		**28**	**672**	**7,697**	**26**	**635**	**94%**	**704**	**812**	**2,100**	**103**	**-**	**52.0**	-	-	-	-	-
AVG	-	-	-	-	-	-	**70%**	**703**	**822**	**2,350**	**115**	-	**27.8**	-	-	-	-	-

NOTES:

ppmv = parts per million by volume
TPH-g = total petroluem hydrocarbons as gasoline
TPH-g by EPA Method 8015C
hrs = hours

- not analyzed/applicable
fpm = feet per minute
scfm = standard cubic feet per minute
btu = british thermal units

Flow = Velocity x Cross Sectional Area of the Pipe
Cross Sectional Area of 3" Pipe = 0.0491 ft^2
Total Flow = Total Velocity * 0.0491
POSTD = TPH-g influent concentration

DL = detection limit
1/2 the DL was used for abatement efficiency calculations
DL for THP-g by modified EPA Method 8015 = 7.0 ppmv

1) System installed and started up on June 26, 2007
2) Propane delivery missed; system shutdown on 08/06/07
3) Propane delivery missed; system shutdown on 08/21/07
4) System down between 09/11 and 09/24/08 due to electrical problems
5) System expanded; MW-10, MW-11 and MW-12 extraction added online
6) Propane delivery missed; system shutdown on 01/02/08
7) Propane delivery missed; system shutdown on 01/22/08
8) System shutdown most of February to evaluate free product recovery
9) Catalyst module installed and started up in March
10)

MASS REMOVAL RATE (MRR) ESTIMATE ASSUMPTIONS:

MRR Estimate = (20,000*10^-6)*(50scfm)*(1440min/day)*(28.32L/ft^3)*(1mol/22.4L)*(100g/mol)*(1lb/454g)
Negligible change in air density, constant concentration and average molecular weight
1 mole occupies 22.4 Liters at STP
STP is 21°C and 1 atm
MWgas = 100 grams/mole (weathered gasoline)
1 day = 1440 minutes

1 ft^3 = 28.32 liters
1 lb = 454 grams
1 gallon gas ~ 6 pounds

1 gallon gas ~ 114,100 btu

AVG = average values in red for the current reporting period

TABLE 11: AIR STRIPPER PERFORMANCE & MASS REMOVAL DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Date	Notes	Hour Meter Reading	Actual Runtime (days)	Blower VFD (Hz)	Back Pressure (in-H2O)	Outlet Velocity (fpm)	Outlet Flow (scfm)	Effluent TPH-g Conc. (ppmv)	Influent TPH-g Conc. (µg/L)	Effluent TPH-g Conc. (µg/L)	Removal Efficiency (%)
06/26/07	1	0	-	45	25	2,600	128	-	20,000	1,000	95.0%
06/27/08		5	0.20	45	25	2,600	128	-	25,000	420	98.3%
06/28/07		10	0.20	25	10	1,300	64	-	28,000	6,400	77.1%
07/03/07		-	-	40	20	2,300	113	-	-	-	-
07/11/07		-	-	40	20	2,300	113	-	-	-	-
07/11/07		-	-	20	5	900	44	-	-	-	-
07/12/07		70	3	20	5	900	44	-	8,300	-	-
07/12/07		70	0	15	4	600	29	-	8,300	-	-
07/27/07		-	-	20	6	900	44	-	-	-	-
08/01/07		-	-	20	6	900	44	-	-	-	-
08/10/07		-	-	10	2	200	10	-	-	-	-
08/07/07		-	-	15	3	600	29	-	-	-	-
08/21/07		-	-	20	18	900	44	-	-	-	-
08/22/07		530	19	15	5	600	29	-	16,000	5,300	66.9%
09/28/07		-	-	25	16	1,300	64	-	-	-	-
10/17/07		1,239	30	25	15	1,300	64	130	25,000	84	99.7%
10/23/07		-	-	25	15	1,300	64	-	-	-	-
10/25/07		-	-	20	15	900	44	-	-	-	-
11/07/07		1,709	20	20	16	900	44	-	21,000	120	99.4%
11/08/07		-	-	20	16	900	44	19	-	-	-
11/16/07		-	-	20	16	900	44	-	-	-	-
11/20/07		-	-	20	18	900	44	-	-	-	-
11/21/07		-	-	20	18.5	900	44	-	-	-	-
11/27/07		-	-	20	20	900	44	-	-	-	-
12/04/07		-	-	20	19	900	44	-	-	-	-
12/12/07	3	2,366	27	20	18	900	44		75,000	65,000	13.3%
12/14/07		-	-	20	18	900	44	-	-	-	
		-	-								

TABLE 11: AIR STRIPPER PERFORMANCE & MASS REMOVAL DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Date	Notes	Hour Meter Reading	Actual Runtime (days)	Blower VFD (Hz)	Back Pressure (in-H2O)	Outlet Velocity (fpm)	Outlet Flow (scfm)	Effluent TPH-g Conc. (ppmv)	Influent TPH-g Conc. (µg/L)	Effluent TPH-g Conc. (µg/L)	Removal Efficiency (%)
12/25/07		-	-	20	20	900	44	-	-	-	-
12/26/07		-	-	20	20	900	44	-	-	-	-
01/08/08		2,815	19	20	19.5	900	44	-	12,000	130	98.9%
01/15/08		-	-	20	19.0	900	44	1,100	-	-	-
01/24/08		-	-	20	19.0	900	44	-	-	-	-
01/31/08		-	-	20	18.5	900	44	-	-	-	-
01/31/08		-	-	20	12.5	900	44	-	-	-	-
02/07/08		-	-	20	15	900	44	31	-	-	-
02/12/08		-	-	20	15	900	44	-	-	-	-
03/18/08		3,653	35	20	15	900	44	31	4,100	120	97.1%
03/28/08		-	-	20	16	900	44	-	-	-	
04/01/08		3,953	12	20	15	900	44	-	2,400	140	94.2%
04/30/08		4,591	27	20	15	900	44	37	8,600	25	99.7%
05/29/08		4,978	16	20	17.5	900	44	ND<7.0	13,000	100	99.2%
06/26/08		5,489	21	20	20	1,300	64	44	7,600	70	99.1%
07/30/08		6,184	29	30	17.5	1,200	59	41	9,400	130	98.6%
09/30/08		6,673	20	30	19	1,200	59	-	6,100	94	98.5%
11/04/08	**4**	**7,062**	**16**	**30**	**16**	**1,200**	**59**	**21**	**9,400**	**ND<50**	**99.7%**
12/02/08	**5**	**7,697**	**26**	**30**	**17**	**1,200**	**59**	**10**	**8,300**	**ND<50**	**99.7%**
AVG	**-**	**-**	**-**	**30**	**17**	**1,200**	**59**	**-**	**8,850**	**ND<50**	**99.7%**

NOTES:

Hz = hertz (used to control flow rate)

in-H2O = inche of water

scfm = standard cubic feet per minute

ppmv = parts per million by volume

µg/L = micrograms per Liter of water

1) System started up and first discharge to the sanitary sewer

2) Air stripper cleaned due to high backpressure

3) Slug of free product may have been processed by air stripper

4) First time air stripper effluent was non-detect for TPH-g

5) Second time air stripper effluent was non-detect for TPH-g

6)

7)

8)

9)

10)

TABLE 12: ACTIVATED CARBON ABSORBER PERFORMANCE & MASS REMOVAL DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Date	Notes	Hour Meter Reading	Actual Runtime (days)	Flow Totalizer (gallons)	Gallons Pumped/ Treated	Average Flow Rate (gpd)	Average Flow Rate (gph)	Average Flow Rate (gpm)	Bag filter *Inlet Pressure (psig)	Bag filter *Outlet Pressure (psig)	GAC-1 ** Inlet Pressure (psig)	GAC-2 **Inlet Pressure (psig)	Bag filter Changed? (Y/N)	GAC Back-washed? (Y/N)	GAC Changed? (Y/N)	TPH-g Influent Conc. (µg/L)	TPH-g Effluent Conc. (µg/L)	Removal Efficiency (%)	Mass Removal Rate (lbs/day)	Total Mass Removed (lbs)	Total Mass Removed (gallons)
06/26/07	1	0	-	0	-	-	-	-	-	-	1.5	<1.0	-	N	N	1,000	25	97.50%	-	-	-
06/27/07		5	0.2	780	780	3,868	161	2.69	-	-	1.5	<1.0	-	N	N	420	25	94.05%	0.0127	0.0026	0.00
06/28/07		10	0.2	1,300	520	2,579	107	1.79	-	-	1.5	<1.0	-	N	N	6,400	25	99.61%	0.1369	0.0302	0.01
07/03/07		13	0.2	1,800	500	3,166	132	2.20	-	-	1.5	<1.0	-	N	N	-	-	-	-	-	-
07/09/07		25	0.5	4,310	2,510	5,171	215	3.59	-	-	2	<1.0	-	N	N	-	-	-	-	-	-
07/10/07		28	0.1	5,000	690	5,224	218	3.63	-	-	3	<1.0	-	N	N	-	-	-	-	-	-
07/11/07		53	1.0	7,280	2,280	2,240	93	1.56	-	-	3	<1.0	-	N	N	-	-	-	-	-	-
07/12/07		70	0.7	7,400	120	162	7	0.11	-	-	5	<1.0	-	Y	N	-	-	-	-	-	-
07/27/07		103	1.4	8,580	1,180	860	35.8	0.60	-	-	2	<1.0	-	N	N	-	-	-	-	-	-
07/30/07		121	0.7	9,200	620	844	35	0.59	-	-	2	<1.0	-	N	N	-	-	-	-	-	-
08/01/07		160	1.6	13,400	4,200	2,560	107	1.78	-	-	5	<1.0	-	Y	N	-	-	-	-	-	-
08/07/07		279	4.9	14,470	1,070	217	9.0	0.15	-	-	2	<1.0	-	N	N	-	-	-	-	-	-
08/17/08	2	445	6.9	25,000	10,530	1,522	63.4	1.06	2	2.5	2.5	<1.0	Y	N	N	-	-	-	-	-	-
08/21/07		506	2.6	33,000	8,000	3,135	131	2.18	7	2.5	2.5	<1.0	Y	N	N	-	-	-	-	-	-
08/22/07		530	1.0	34,110	1,110	1,110	46	0.77	2	2.5	2.5	<1.0	N	N	N	5,300	25	99.53%	0.0488	1.47	0.25
08/23/07		554	1.0	36,710	2,600	2,590	108	1.80	2	2.5	2.5	<1.0	N	N	N	-	-	-	-	-	-
08/27/07		648	3.9	45,800	9,090	2,311	96	1.60	10	>7	>7	-	Y	Y	Y	-	-	-	-	-	-
08/31/07		744	4.0	50,820	5,020	1,255	52	0.87	2	2.5	2.5	<1.0	N	N	N	-	-	-	-	-	-
09/05/08		862	4.9	57,100	6,280	1,277	53	0.89	10	2.5	2.5	<1.0	Y	N	N	-	-	-	-	-	-
09/24/07		896	1.4	65,360	8,260	6,004	250	4.17	10	2.5	2.5	<1.0	Y	N	N	-	-	-	-	-	-
10/01/07		1,088	8.0	99,000	33,640	4,205	175	2.92	15	>10	>10	2	Y	N	Y	-	-	-	-	-	-
10/17/07	3	1,239	6.3	140,710	41,710	6,609	275	4.59	11	4	4	2	N	N	N	84	25	70.24%	0.0032	1.52	0.25
10/23/07		1,384	6.0	173,260	32,550	5,389	225	3.74	24	7.5	7.5	2.5	N	N	N	-	-	-	-	-	-
10/25/07	4	1,395	0.5	175,600	2,340	4,918	205	3.42	>30 / 7.5	8 / 8	8 / 8	>5 / >5	Y	N	N	-	-	-	-	-	-
11/07/07		1,709	13	223,380	47,780	3,661	153	2.54	14	14.5	14.5	OFFLINE	Y	N	N	120	25	79.17%	0.0029	1.59	0.26
11/08/07		1,730	0.9	227,190	3,810	4,354	181	3.02	16	16.5	16.5	OFFLINE	N	N	N	-	-	-	-	-	-
11/13/07		1,809	3.3	244,360	17,170	5,220	217.5	3.62	14	14.5	15	OFFLINE	N	N	N	-	-	-	-	-	-
11/16/07		1,874	2.7	259,600	15,240	5,566	232	3.87	17	17.5	18	OFFLINE	N	N	N	-	-	-	-	-	-
11/20/07	5	1,969	3.9	279,190	19,590	4,983	208	3.46	19	19.5	20	OFFLINE	N	N	N	-	-	-	-	-	-
11/21/07		1,993	1.0	287,450	8,260	8,260	344	5.74	19	19.5	20	OFFLINE	N	N	N	-	-	-	-	-	-
11/27/07		2,107	4.7	320,320	32,870	6,921	288	4.81	20.5	21.5	21.5	OFFLINE	Y	N	N	-	-	-	-	-	-
11/29/07		2,131	1.0	328,040	7,720	7,504	313	5.21	18 / 4.5	18.5 / 5.5	19 / 6.0	OFFLINE	Y	Y	N	-	-	-	-	-	-
12/04/07		2,230	4.1	355,820	27,780	6,763	282	4.70	17 / 7	17.5 / 7.5	17.5 / 7.5	OFFLINE	Y	Y	N	-	-	-	-	-	-
12/12/07		2,366	5.7	391,500	35,680	6,296	262	4.37	20 / 5	10 / 4.5	10 / 4.5	OFFLINE	Y	Y	N	65,000	25	99.96%	3.4067	92.55	15.42
12/14/07		2,379	0.6	395,260	3,760	6,670	278	4.63	11	4.0	4.5	OFFLINE	N	N	N	-	-	-	-	-	-
12/26/07		2,545	6.9	440,900	45,640	6,603	275	4.59	13	13.5	14	OFFLINE	N	N	N	-	-	-	-	-	-

TABLE 12: ACTIVATED CARBON ABSORBER PERFORMANCE & MASS REMOVAL DATA SUMMARY

Vic's Auto, 245 8th Street, Oakland, California

Sample Date	Notes	Hour Meter Reading	Actual Runtime (days)	Flow Totalizer (gallons)	Gallons Pumped/ Treated	Average Flow Rate (gpd)	Average Flow Rate (gph)	Average Flow Rate (gpm)	Bag filter *Inlet Pressure (psig)	Bag filter *Outlet Pressure (psig)	GAC-1 ** Inlet Pressure (psig)	GAC-2 **Inlet Pressure (psig)	Bag filter Changed? (Y/N)	GAC Back-washed? (Y/N)	GAC Changed? (Y/N)	TPH-g Influent Conc. (µg/L)	TPH-g Effluent Conc. (µg/L)	Removal Efficiency (%)	Mass Removal Rate (lbs/day)	Total Mass Removed (lbs)	Total Mass Removed (gallons)
01/08/08		2,815	11.2	512,760	71,860	6,398	267	4.44	18.5	19	19	OFFLINE	OFFLINE	N	N	130	25	80.77%	0.0056	92.66	15.44
01/15/08		3,016	8.4	541,920	29,160	3,472	145	2.41	19	20	20	OFFLINE	OFFLINE	N	N	-	-	-	-	-	-
01/22/08		3,064	2.0	550,780	8,860	4,424	184	3.07	16.5 / 4	17 / 4	17 / 4	OFFLINE	OFFLINE	Y	N	-	-	-	-	-	-
01/31/08		3,276	8.8	608,890	58,110	6,580	274	4.57	16 / 8	16.5 / 8.5	16.5 / 8.5	OFFLINE	OFFLINE	Y	N	-	-	-	-	-	-
02/07/08		3,443	6.9	657,140	48,250	6,950	290	4.83	19	19.5	19.5	OFFLINE	OFFLINE	N	N	-	-	-	-	-	-
02/12/08		3,559	4.8	685,990	28,850	5,957	248	4.14	25.5	26	26	OFFLINE	OFFLINE	N	N	-	-	-	-	-	-
03/18/08		3,653	3.9	715,480	29,490	7,523	313	5.22	16.5	17	17	OFFLINE	OFFLINE	Y	N	120	25	79.17%	0.0060	92.82	15.47
03/28/08		3,851	8.2	760,730	45,250	5,499	229	3.82	4	4.5	4.5	OFFLINE	OFFLINE	N	N	-	-	-	-	-	-
04/01/08		3,953	4.3	771,940	11,210	2,637	110	1.83	9.5	10	10	OFFLINE	OFFLINE	N	N	2,400	25	98.96%	0.0522	94.52	15.75
04/30/08		4,591	26.6	858,530	86,590	3,254	136	2.26	17	17.5	17.5	OFFLINE	OFFLINE	N	N	8,600	25	99.71%	0.2324	103.03	17.17
05/29/08		4,978	16.1	931,605	73,075	4,532	189	3.15	23	23.5	23.5	OFFLINE	OFFLINE	N	N	13,000	25	99.81%	0.4896	110.93	18.49
06/26/08		5,489	21.3	1,039,610	108,005	5,075	211	3.52	25	26	26	OFFLINE	OFFLINE	N	N	7,600	25	99.67%	0.3201	117.74	19.62
07/30/08		6,184	28.9	1,061,870	22,260	769	32	0.53	26	26.5	26.5	OFFLINE	OFFLINE	N	N	9,400	25	99.73%	0.0601	119.48	19.91
09/30/08		6,673	20.4	1,111,770	49,900	2,449	102	1.70	23	24.5	24.5	OFFLINE	OFFLINE	N	N	6,100	25	99.59%	0.1239	122.00	20.33
11/04/08		**7,062**	**16.2**	**1,181,610**	**69,840**	**4,305**	**179**	**2.99**	**22**	**22.5**	**22.5**	**OFFLINE**	**OFFLINE**	**N**	**N**	**9,400**	**25**	**99.73%**	**0.3360**	**127.45**	**21.24**
12/02/08		**7,697**	**26.5**	**1,281,070**	**99,460**	**3,759**	**157**	**2.61**	**28**	**28.5**	**28.5**	**OFFLINE**	**OFFLINE**	**N**	**N**	**8,300**	**25**	**99.70%**	**0.2590**	**134.31**	**22.38**
AVG	-	-	-	-	-	**4,032**	**168**	**2.8**	-	-	-	-	-	-	-	**8,850**	**25**	**99.72%**	**0.2975**	-	-

NOTES:

gpd = gallons per day
gph = gallons per hour
gpm = gallons per minute
psig = pounds per square inch
µg/L = micrograms per Liter of water (ppb)
lbs/day = pounds per day
GAC = granular activated carbon
Conc. = concentration
TPH-g = Total Petroleum Hydrocarbons as Gasoline
TPH-g by EPA Method 8015C

Minimum EBMUD wastewater discharge permit reporting requirements are:
- monthly flow totalizer readings
- volume of groundwater treated during this reporting period
- total volume of groundwater treated to date
- description of any operationsl changes during this reporting period

Mass Removal Rate (lbs/day) = (1 gal/min)*(1,000µg/L - 25µg/L)*(3.785L/gallon)*(1440/min/day)*(2.2lbs/10^9µg)
Total Mass Removed (lbs) = (1 gallon)*(1,000µg/L - 25µg/L)*(3.785L/gallon)*(2.2lbs/10^9µg)
1 gallon of gas = ~ 6 pounds
1/2 the DL was used for removal efficiency and mass removal calculations
DL for THP-g by modified EPA Method 8015C = 50 µg/L
AVG = average values in red for the current reporting period

*Bag filter inlet and outlet pressures are recorded before and after the bag filter is changed using the following convention: (pressure before / pressure after)
**GAC inlet and outlet pressures are recorded before and after the vessel is backwashed using the following convention: (pressure before / pressure after)

1) System startup and first dischrage to sanitary sewer
2) Bag filter (LCO8) pre-filter for sediment removal installed and started up on 08/17/07
3) 1,000-pound (PV-1000) carbon absorber (up to 75 psig) installed on 10/5/07 and started up on 10/9/07
4) 200-pound (ASC-200) carbon absorber (i.e., C-2) taken offline permanently on 10/25/07
5) Extraction wells MW-10, MW-11, and MW-12 brought online 11/20/07
6)
7)
8)
9)
10)

TABLE 13: HVDPE PROCESS MONITORING SCHEDULE

Vic's Auto, 245 8th Street, Oakland, California

Field Point Name	Sample Port Description/Location	TPH-g (SW8015Cm)	BTEX &MTBE (SW8021B)	TVH (ppmv)	CH4 (%)	O2 (%)	CO2 (%)
MW-1S	Sample Port at DPE Manifold	M	M	M	M	M	M
MW-2S	Sample Port at DPE Manifold	M	M	M	M	M	M
MW-5S	Sample Port at DPE Manifold	M	M	M	M	M	M
MW-6S	Sample Port at DPE Manifold	M	M	M	M	M	M
MW-7S	Sample Port at DPE Manifold	M	M	M	M	M	M
MW-10S	Sample Port at DPE Manifold	M	M	M	M	M	M
MW-11S	Sample Port at DPE Manifold	M	M	M	M	M	M
MW-12S	Sample Port at DPE Manifold	M	M	M	M	M	M
PRED	Influent Vapor Sample Port	M	M	M	M	M	M
POSTD	Oxidizer Inlet Sample Port	M	M	M	M	M	M
AS	Stipper Outlet Vapor Sample Port	M	M	M	M	M	M
STACK	Stack Gas Discharge Sample Port	M	M	M	M	M	M
GP-1-5'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
GP-1-10'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
GP-2-5'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
GP-2-10'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
GP-3-5'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
GP-3-10'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
GP-4-5'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
GP-4-10'	Permanent Soil Gas Probe	-	-	Q	Q	Q	Q
INF	Influent Water Sample Port	M	M	-	-	-	-
POST-AS	Water Sample Port After Stripper	M	M	-	-	-	-
POST-C1	Water Sample Port After C-1	M	M	-	-	-	-
EFF	Effluent Water Sample Port	M	M	-	-	-	-

NOTES:

W = weekly

BW = bi-weekly

M = monthly

A = annual

SA = semi-annual

AN = as needed

SP = sample port

HC = total volatile hydrocarbon

ppmv = parts per million by volume

% = percent concentration by volume

TVH = total volatile hydrocarbons (calibrated w/ hexane)

CH4 = methane

O2 = oxygen

CO2 = carbon dioxide

TVH, CH4, O2, and CO2 measured w/ RKI Eagle gas detector

*Additional water analysis for Total Oil and Grease Hydrocarbon by Method HEM-1664SGT required every 6 months by EBMUD permit

**POSTD and STACK required every month by BAAQMD permit

***Soil gas sampling for vapor intrusion evaluation is conducted quarterly with routine groundwater monitoring events

APPENDIX A

MONITORING WELL FIELD SAMPLING FORMS

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-1

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	32.55		
Depth of Well	28.00		
Depth to Water (from top of casing)	17.40		
Depth to Free Product (from top of casing)	Not detected		
Water Elevation (feet above msl)	15.15		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**20.6**		
Actual Volume Purged (gallons)	22.0		
Appearance of Purge Water	Clear at 2 gallons		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size	Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
8:56	1	17.88	424	1.01	7.00	-91.4	Silty dark
	2	17.90	416	0.86	7.00	-87.2	Clear
	3	17.98	412	0.43	6.99	-84.3	Clear
	4	18.02	411	0.20	6.97	-89.3	Clear
	7	18.05	409	0.19	6.95	-102.3	Clear
	10	18.07	408	0.96	6.94	-83.4	Clear
	16	18.07	407	1.43	6.92	-68.3	Clear
	16	18.14	423	0.84	6.93	-82.5	Clear
	19	18.13	409	1.33	6.92	-65.8	Clear
9:17	21	18.14	409	1.17	6.92	-67.8	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Dark and silty with strong hydrocarbon odors noted

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-2

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	2		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	33.24		
Depth of Well	28.00		
Depth to Water (from top of casing)	18.79		
Water Elevation (feet above msl)	14.45		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**4.4**		
Actual Volume Purged (gallons)	5.0		
Appearance of Purge Water	Clears quickly		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size: Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
12:18	1	18.59	413	0.37	6.71	-43.3	Silty dark
	2	18.69	405	0.26	6.65	-71.8	Clear
	3	18.71	430	0.29	6.58	-82.6	Clear
	4	18.71	433	0.29	6.55	-89.8	Clear
12:22	5	18.71	432	0.27	6.53	-92.5	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Dark and silty with strong hydrocarbon odors noted

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-3

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	34.25		
Depth of Well	25.00		
Depth to Water (from top of casing)	19.60		
Water Elevation (feet above msl)	14.65		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**10.5**		
Actual Volume Purged (gallons)	11		
Appearance of Purge Water	Light brown, fast clearing		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size: Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
9:53	1	19.72	498	1.47	6.57	-20.4	Light brown
	2	19.91	488	0.36	6.49	-21.2	Clear
	3	20.08	461	0.34	6.48	-39.6	Clear
	4	20.23	447	0.58	6.44	-53.1	Clear
	5	20.22	470	0.42	6.43	-60.4	Clear
	6	20.20	484	0.39	6.44	-61.2	Clear
	7	20.17	494	0.42	6.44	-60.2	Clear
	8	20.16	495	0.51	6.43	-58.7	Clear
	9	20.14	495	0.57	6.42	-51.8	Clear
10:02	10.5	20.13	495	0.71	6.42	-44.4	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Started light brown with no hydrocarbon odors noted

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-4

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	34.42		
Depth of Well	25.00		
Depth to Water (from top of casing)	20.42		
Water Elevation (feet above msl)	14.00		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**8.9**		
Actual Volume Purged (gallons)	9.0		
Appearance of Purge Water	Light brown, fast clearing		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size: Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
12:25	1	18.07	263.00	5.05	6.65	-17.7	Light brown
	2	18.23	239.00	6.57	6.52	-23.8	Clear
	3	18.34	234.00	6.14	6.42	-26.7	Clear
	4	18.36	240.00	5.82	6.40	-26.7	Clear
	5	18.31	237.00	5.45	6.40	-28.5	Clear
	6	18.31	238.00	5.22	6.40	-29.8	Clear
	7	18.27	242.00	4.52	6.44	-46.3	Clear
	8	18.26	233.00	4.87	6.41	-39.3	Clear
12:33	9	18.26	240.00	4.50	6.40	-38.8	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Started light brown with no hydrocarbon odors noted

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-5

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	33.33		
Depth of Well	22.00		
Depth to Water (from top of casing)	17.99		
Water Elevation (feet above msl)	15.34		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**7.8**		
Actual Volume Purged (gallons)	8.0		
Appearance of Purge Water	Clear		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size: Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
9:27	1	19.93	434	1.01	6.59	-33.4	Clear
	2	20.32	431	0.28	6.54	-51.0	Clear
	3	20.45	407	0.18	6.57	-77.2	Clear
	4	20.32	360	0.25	6.68	-89.8	Clear
	5	20.23	362	2.76	6.73	-38.9	Clear
	6	20.12	362	1.64	6.76	-20.1	Clear
	7	20.22	360	1.20	6.72	-27.7	Clear
	8	20.23	360	1.05	6.70	-34.9	Clear
9:35	9.5	20.12	360	1.01	6.69	-38.2	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-6

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	32.82		
Depth of Well	22.00		
Depth to Water (from top of casing)	17.33		
Depth to Free Product (from top of casing)	Not detected		
Water Elevation (feet above msl)	15.49		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**9.1**		
Actual Volume Purged (gallons)	10.0		
Appearance of Purge Water	Light dark, fast clearing		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size: Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
8:33	1	19.66	408	0.78	6.37	-85.8	Clear
	2	20.01	421	0.76	6.43	-99.2	Clear
	3	19.99	409	0.66	6.53	-117.7	Clear
	4	19.92	402	0.78	6.56	-121.1	Clear
	5	19.83	439	0.78	6.64	-124.0	Clear
	7	19.74	395	0.96	6.63	-53.8	Clear
	9	19.81	397	0.54	6.61	-63.4	Clear
9:01	10	19.80	395	0.54	6.62	-66.7	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Light dark with hydrocarbon odors noted

Well went dry at 5 gallons at 8:37 AM

Well recharged at 8:49 AM

Well went dry again at 10 gallons at 9:01 AM

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-7

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	33.07		
Depth of Well	22.00		
Depth to Water (from top of casing)	18.18		
Depth to Free Product (from top of casing)	Not detected		
Water Elevation (feet above msl)	14.89		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**7.4**		
Actual Volume Purged (gallons)	8.0		
Appearance of Purge Water	Clear		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size: Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
11:33	1	19.02	456	5.53	6.75	-50.2	Clear
	2	19.31	451	3.27	6.75	-69.4	Clear
	3	19.45	449	2.22	6.76	-82.9	Clear
	4	19.32	403	0.72	6.91	-62.5	Clear
	5	19.36	405	0.70	6.86	-67.2	Clear
	6	19.38	411	0.75	6.84	-70.2	Clear
	7	19.34	397	1.32	6.89	-77.7	Clear
12:13	8	19.35	402	1.27	6.87	-76.0	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Clear with strong hydrocarbons odor noted

Well went dry at 3 gallons at 11:35 AM

Well went dry again at 6 gallons at 12:02 PM

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-8

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4"		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	33.00		
Depth of Well	22.00		
Depth to Water (from top of casing)	17.28		
Depth to Free Product (from top of casing)	None		
Water Elevation (feet above msl)	15.72		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**9.2**		
Actual Volume Purged (gallons)	10.0		
Appearance of Purge Water	Light brown, clears at 2 gallons		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size	Three (3) 40mL VOAs						
Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
10:07	1	19.23	204	2.02	7.13	-19.2	Light brown
	2	19.52	193	0.96	7.08	-6.2	Clear
	3	19.75	185	0.76	7.00	-12.9	Clear
	4	19.87	186	0.44	6.90	-29.7	Clear
	5	19.91	195	1.55	6.86	-39.8	Clear
	6	19.91	195	5.22	6.91	-36.7	Clear
	7	19.85	188	4.97	7.08	-2.5	Clear
	8	19.82	183	4.57	7.15	-18.7	Clear
	9	19.87	183	4.57	7.08	-25.4	Clear
10:36	10	19.85	184	5.04	7.13	-35.3	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Light brown with no hydrocarbon odors

Well went dry at 6 gallons at 10:12 AM

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-9

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	2"		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	32.00		
Depth of Well	22.73		
Depth to Water (from top of casing)	15.84		
Depth to Free Product (from top of casing)	None		
Water Elevation (feet above msl)	16.16		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**3.3**		
Actual Volume Purged (gallons)	4.0		
Appearance of Purge Water	Milky gray, clears by 2 gallons		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size				Three (3) 40mL VOAs			
Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
7:24	1	20.49	510	0.75	6.40	-131.2	Milky gray
	2	20.49	544	0.73	6.47	-139.1	Clear
	3	20.38	623	1.12	6.49	-147.3	Clear
7:27	4	20.35	637	0.95	6.51	-148.7	Clear

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Mikly gray with strong hydrocarbon odors noted

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-10

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	31.17		
Depth of Well	22.00		
Depth to Water (from top of casing)	not measured		
Water Elevation (feet above msl)	-		
Well Volumes Purged	-		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	-		
Actual Volume Purged (gallons)	-		
Appearance of Purge Water			
Free Product Present?	-	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Wellheads were removed and wells now located beneath new residential construction - routine sampling not possible

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-11

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	31.78		
Depth of Well	22.00		
Depth to Water (from top of casing)	not measured		
Water Elevation (feet above msl)	-		
Well Volumes Purged	-		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	-		
Actual Volume Purged (gallons)	-		
Appearance of Purge Water	-		
Free Product Present?	-	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Wellheads were removed and wells now located beneath new residential construction - routine sampling not possible

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-12

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	4		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	32.02		
Depth of Well	22.00		
Depth to Water (from top of casing)	not measured		
Water Elevation (feet above msl)	-		
Well Volumes Purged	-		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	-		
Actual Volume Purged (gallons)	-		
Appearance of Purge Water	-		
Free Product Present?	-	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Wellheads were removed and wells now located beneath new residential construction - routine sampling not possible

AEI CONSULTANTS

GROUNDWATER MONITORING WELL FIELD SAMPLING FORM

Monitoring Well Number: MW-13

Project Name:	Vic's Automotive	Date of Sampling:	11/7/2008
Job Number:	116907	Name of Sampler:	A. Nieto
Project Address:	245 8th Street, Oakland		

MONITORING WELL DATA

Well Casing Diameter (2"/4"/6")	2"		
Wellhead Condition	OK		
Elevation of Top of Casing (feet above msl)	32.00		
Depth of Well	22.00		
Depth to Water (from top of casing)	15.61		
Water Elevation (feet above msl)	16.39		
Well Volumes Purged	3		
Gallons Purged: formula valid only for casing sizes of 2" (.16 gal/ft), 4" (.65 gal/ft), and 6" (1.44 gal/ft)	**3.2**		
Actual Volume Purged (gallons)	4.0		
Appearance of Purge Water	Clears quickly		
Free Product Present?	No	Thickness (ft):	-

GROUNDWATER SAMPLES

Number of Samples/Container Size: Three (3) 40mL VOAs

Time	Vol Removed (gal)	Temperature (deg C)	Conductivity	DO	PH	ORP (meV)	Comments
8:31	1	20.18	430	2.41	6.84	-11.6	Clear
	2	20.32	447	1.68	6.79	-33.7	Clear
	3	20.22	435	0.77	6.81	-46.8	Light brown
8:34	4	20.11	413	0.53	6.79	-54.0	Light brown

COMMENTS (i.e., sample odor, well recharge time & percent, etc.)

Brown with no hydrocarbon odors noted

APPENDIX B

SOIL GAS FIELD SAMPLING FORMS

NO SOIL GAS FIELD FORMS

QUARTERLY SOIL GAS SAMPLING HAS BEEN TEMPORARILY SUSPENED DURING OPERATION OF THE HVDPE SYSTEM

APPENDIX C

LABORATORY ANALYTICAL REPORTS W/ CHAIN OF CUSTODY DOCUMENTATION

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants 2500 Camino Diablo, Ste. #200 Walnut Creek, CA 94597	Client Project ID: #116907; Vic's Auto (Q4, 2008)	Date Sampled: 11/07/08
		Date Received: 11/07/08
	Client Contact: Ricky Bradford	Date Reported: 11/13/08
	Client P.O.:	Date Completed: 11/12/08

WorkOrder: 0811279

November 13, 2008

Dear Ricky:

Enclosed within are:

1) The results of the **10** analyzed samples from your project: **#116907; Vic's Auto (Q4, 2008),**
2) A QC report for the above samples,
3) A copy of the chain of custody, and
4) An invoice for analytical services.

All analyses were completed satisfactorily and all QC samples were found to be within our control limits.

If you have any questions or concerns, please feel free to give me a call. Thank you for choosing McCampbell Analytical Laboratories for your analytical needs.

Best regards,

Angela Rydelius
Laboratory Manager
McCampbell Analytical, Inc.

0811279

McCAMPBELL ANALYTICAL INC.

1538 Willow Pass Road, Pittsburg, CA 94565

Telephone: (925) 252-9262 Fax: (925) 252-9269

CHAIN OF CUSTODY RECORD

TURN AROUND TIME ☐ RUSH ☐ 24 HR ☐ 48 HR ☐ 72 HR ☒ 5 DAY

EDF Required? ☒ Yes ☐ No PDF Required? ☐ Yes ☐ No

Report To: Ricky Bradford	Bill To: same
Company: AEI Consultants	
2500 Camino Diablo, Suite 200	
Walnut Creek, CA 94597	E-Mail: rbradford@aeiconsultatns.com
Telephone: (925) 944-2899, ext. 148	Fax: (925) 944-2895
Project No: 116907	Project Name: Vic's Auto (Q4, 2008)
Project Location: 245 8th Street, Oakland, CA 94607	
Sampler Signature:	

SAMPLE ID	FIELD POINT NAME	SAMPLING Date	SAMPLING Time	# of Containers	Type Containers	MATRIX Water	Soil	Air	Sludge	Other	METHOD PRESERVED Ice	HCl	HNO_3	Other	Analysis Request TPH-g & MBTEX (SW8015C/8021B)	TPH-d (SW8015C)	Other	Comments
MW-1	MW-1	11/7/08	9:45	3	VOA	X					X	X			X			
MW-2	MW-2		12:55	3	VOA	X					X	X			X			
MW-3	MW-3		10:40	3	VOA	X					X	X			X			
MW-4	MW-4		1:15	3	VOA	X					X	X			X			
MW-5	MW-5		10:30	3	VOA	X					X	X			X			
MW-6	MW-6		9:30	3	VOA	X					X	X			X			
MW-7	MW-7		12:40	3	VOA	X					X	X			X			
MW-8	MW-8		11:40	3	VOA	X					X	X			X			New Well
MW-9	MW-9		7:45	3	VOA	X					X	X			X			New Well
~~MW-10~~	~~MW-10~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~			Not Sampled
~~MW-11~~	~~MW-11~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~			Not Sampled
~~MW-12~~	~~MW-12~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~			Not Sampled
MW-13	MW-13		7:50	3	VOA	X					X	X			X			New Well

Relinquished By:	Date: 11/7/08	Time: 4:55	Received By:
Relinquished By:	Date:	Time:	Received By:
Relinquished By:	Date:	Time:	Received By:

ICE/t° Yes 4.7°C ✓ GOOD CONDITION ✓ HEAD SPACE ABSENT ✓ DECHLORINATED IN LAB N/A

PRESERVATION APPROPRIATE ✓ CONTAINERS ✓	VOAS	O&G	METALS	OTHER
PRESERVED IN LAB NO				

McCampbell Analytical, Inc.
1534 Willow Pass Rd
Pittsburg, CA 94565-1701
(925) 252-9262

CHAIN-OF-CUSTODY RECORD

WorkOrder: 0811279 **ClientCode: AEL**

☐ WriteOn ☑ EDF ☐ Excel ☐ Fax ☑ Email ☐ HardCopy ☐ ThirdParty ☐ J-flag

Report to:
Ricky Bradford
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
(925) 283-6000 FAX (925) 944-2895

Email: rbradford@aeiconsultants.com
cc:
PO:
ProjectNo: #116907; Vic's Auto (Q4, 2008)

Bill to:
Denise Mockel
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
dmockel@aeiconsultants.com

Requested TAT: 5 days

Date Received: **11/07/2008**
Date Printed: **11/07/2008**

Lab ID	Client ID	Matrix	Collection Date	Hold	Requested Tests (See legend below)											
					1	2	3	4	5	6	7	8	9	10	11	12
0811279-001	MW-1	Water	11/7/2008 9:45	☐	A	A										
0811279-002	MW-2	Water	11/7/2008 12:55	☐	A											
0811279-003	MW-3	Water	11/7/2008 10:40	☐	A											
0811279-004	MW-4	Water	11/7/2008 13:15	☐	A											
0811279-005	MW-5	Water	11/7/2008 10:30	☐	A											
0811279-006	MW-6	Water	11/7/2008 9:30	☐	A											
0811279-007	MW-7	Water	11/7/2008 12:40	☐	A											
0811279-008	MW-8	Water	11/7/2008 11:40	☐	A											
0811279-009	MW-9	Water	11/7/2008 7:45	☐	A											
0811279-010	MW-13	Water	11/7/2008 7:50	☐	A											

Test Legend:

1	G-MBTEX_W	2	PREDF REPORT	3		4		5	
6		7		8		9		10	
11		12							

Prepared by: Samantha Arbuckle

Comments:

NOTE: Soil samples are discarded 60 days after results are reported unless other arrangements are made (Water samples are 30 days).
Hazardous samples will be returned to client or disposed of at client expense.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

Sample Receipt Checklist

Client Name: **AEI Consultants**

Date and Time Received: **11/7/2008 6:07:56 PM**

Project Name: **#116907; Vic's Auto (Q4, 2008)**

Checklist completed and reviewed by: Samantha Arbuckle

WorkOrder N°: **0811279** Matrix Water

Carrier: Client Drop-In

Chain of Custody (COC) Information

Chain of custody present?	Yes ☑	No ☐
Chain of custody signed when relinquished and received?	Yes ☑	No ☐
Chain of custody agrees with sample labels?	Yes ☑	No ☐
Sample IDs noted by Client on COC?	Yes ☑	No ☐
Date and Time of collection noted by Client on COC?	Yes ☑	No ☐
Sampler's name noted on COC?	Yes ☑	No ☐

Sample Receipt Information

Custody seals intact on shipping container/cooler?	Yes ☐	No ☐	NA ☑
Shipping container/cooler in good condition?	Yes ☑	No ☐	
Samples in proper containers/bottles?	Yes ☑	No ☐	
Sample containers intact?	Yes ☑	No ☐	
Sufficient sample volume for indicated test?	Yes ☑	No ☐	

Sample Preservation and Hold Time (HT) Information

All samples received within holding time?	Yes ☑	No ☐	
Container/Temp Blank temperature	Cooler Temp: 4.7°C		NA ☐
Water - VOA vials have zero headspace / no bubbles?	Yes ☑	No ☐	No VOA vials submitted ☐
Sample labels checked for correct preservation?	Yes ☑	No ☐	
TTLC Metal - pH acceptable upon receipt (pH<2)?	Yes ☐	No ☐	NA ☑
Samples Received on Ice?	Yes ☑	No ☐	

(Ice Type: WET ICE)

** NOTE: If the "No" box is checked, see comments below.*

Client contacted: Date contacted: Contacted by:

Comments:

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Auto (Q4, 2008)	Date Sampled: 11/07/08
		Date Received: 11/07/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 11/10/08-11/12/08
Walnut Creek, CA 94597	Client P.O.:	Date Analyzed 11/10/08-11/12/08

Gasoline Range (C6-C12) Volatile Hydrocarbons as Gasoline with BTEX and MTBE*

Extraction method: SW5030B Analytical methods: SW8021B/8015Cm Work Order: 0811279

Lab ID	Client ID	Matrix	TPH(g)	MTBE	Benzene	Toluene	Ethylbenzene	Xylenes	DF	% SS
001A	MW-1	W	15,000,d1	290	460	1400	84	2700	10	107
002A	MW-2	W	680,d1	72	110	38	3.1	75	1	104
003A	MW-3	W	150,d1	ND	0.70	6.5	1.3	26	1	89
004A	MW-4	W	100,d1	ND	2.8	7.7	1.1	15	1	92
005A	MW-5	W	5000,d1	ND<17	66	400	29	1200	3.3	98
006A	MW-6	W	54,000,d1	ND<500	610	7000	1700	8900	100	101
007A	MW-7	W	4200,d1	ND<50	580	570	44	400	10	100
008A	MW-8	W	430,d1	ND	2.9	26	6.1	86	1	101
009A	MW-9	W	53,000,d1	ND<500	13,000	350	1800	3100	100	105
010A	MW-13	W	61,d1	380	2.8	1.4	0.55	0.87	1	103

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	W	50	5	0.5	0.5	0.5	0.5	µg/L
	S	1.0	0.05	0.005	0.005	0.005	0.005	mg/Kg

* water and vapor samples and all TCLP & SPLP extracts are reported in ug/L, soil/sludge/solid samples in mg/kg, wipe samples in µg/wipe, product/oil/non-aqueous liquid samples in mg/L.

cluttered chromatogram; sample peak coelutes with surrogate peak.

+The following descriptions of the TPH chromatogram are cursory in nature and McCampbell Analytical is not responsible for their interpretation:

d1) weakly modified or unmodified gasoline is significant

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Water QC Matrix: Water BatchID: 39532 WorkOrder: 0811279

EPA Method SW8021B/8015Cm **Extraction SW5030B** **Spiked Sample ID: 0811275-001A**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	107	104	2.39	89.4	91.4	2.21	70 - 130	20	70 - 130	20
MTBE	ND	10	99.1	94.2	5.07	98.8	89.9	9.44	70 - 130	20	70 - 130	20
Benzene	ND	10	113	113	0	86.6	95.1	9.37	70 - 130	20	70 - 130	20
Toluene	ND	10	112	114	2.21	96.6	106	9.42	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	116	119	2.37	94.7	105	9.92	70 - 130	20	70 - 130	20
Xylenes	ND	30	114	113	0.615	105	115	9.10	70 - 130	20	70 - 130	20
%SS:	97	10	91	97	7.36	96	103	6.60	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39532 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0811279-001A	11/07/08 9:45 AM	11/12/08	11/12/08 6:49 AM	0811279-002A	11/07/08 12:55 PM	11/12/08	11/12/08 1:34 AM
0811279-003A	11/07/08 10:40 AM	11/10/08	11/10/08 8:53 PM	0811279-004A	11/07/08 1:15 PM	11/10/08	11/10/08 9:54 PM
0811279-005A	11/07/08 10:30 AM	11/12/08	11/12/08 8:49 AM				

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = matrix interference and/or analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content, or inconsistency in sample containers.

DHS ELAP Certification 1644

QA/QC Officer

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Water QC Matrix: Water BatchID: 39537 WorkOrder: 0811279

EPA Method SW8021B/8015Cm **Extraction SW5030B** **Spiked Sample ID: 0811320-002B**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	102	106	3.43	80.5	83.8	3.99	70 - 130	20	70 - 130	20
MTBE	ND	10	97.2	112	14.2	112	101	10.6	70 - 130	20	70 - 130	20
Benzene	ND	10	111	111	0	93.2	86.4	7.57	70 - 130	20	70 - 130	20
Toluene	ND	10	109	111	1.74	104	94.5	9.50	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	114	114	0	100	90.1	10.4	70 - 130	20	70 - 130	20
Xylenes	ND	30	111	111	0	112	99.7	11.5	70 - 130	20	70 - 130	20
%SS:	93	10	95	99	3.46	97	97	0	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39537 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0811279-006A	11/07/08 9:30 AM	11/12/08	11/12/08 12:18 AM	0811279-007A	11/07/08 12:40 PM	11/12/08	11/12/08 9:19 AM
0811279-008A	11/07/08 11:40 AM	11/12/08	11/12/08 3:35 AM	0811279-009A	11/07/08 7:45 AM	11/12/08	11/12/08 6:19 AM
0811279-010A	11/07/08 7:50 AM	11/11/08	11/11/08 1:26 AM				

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = matrix interference and/or analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content, or inconsistency in sample containers.

DHS ELAP Certification 1644

QA/QC Officer

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants 2500 Camino Diablo, Ste. #200 Walnut Creek, CA 94597	Client Project ID: #116907; Vic's Auto (Q4, 2008)	Date Sampled: 11/07/08
		Date Received: 11/07/08
	Client Contact: Ricky Bradford	Date Reported: 11/13/08
	Client P.O.:	Date Completed: 11/18/08

WorkOrder: 0811279

November 18, 2008

Dear Ricky:

Enclosed within are:

1) The results of the **1** analyzed sample from your project: **#116907; Vic's Auto (Q4, 2008),**
2) A QC report for the above sample,
3) A copy of the chain of custody, and
4) An invoice for analytical services.

All analyses were completed satisfactorily and all QC samples were found to be within our control limits.

If you have any questions or concerns, please feel free to give me a call. Thank you for choosing

McCampbell Analytical Laboratories for your analytical needs.

Best regards,

Angela Rydelius
Laboratory Manager
McCampbell Analytical, Inc.

0811279

McCAMPBELL ANALYTICAL INC.

1538 Willow Pass Road, Pittsburg, CA 94565

Telephone: (925) 252-9262 Fax: (925) 252-9269

CHAIN OF CUSTODY RECORD

TURN AROUND TIME ☐ RUSH ☐ 24 HR ☐ 48 HR ☐ 72 HR ☒ 5 DAY

EDF Required? ☒ Yes ☐ No PDF Required? ☐ Yes ☐ No

Report To: Ricky Bradford Bill To: same

Company: AEI Consultants

2500 Camino Diablo, Suite 200

Walnut Creek, CA 94597 E-Mail: rbradford@aeiconsultatns.com

Telephone: (925) 944-2899, ext. 148 Fax: (925) 944-2895

Project No: 116907 Project Name: Vic's Auto (Q4, 2008)

Project Location: 245 8th Street, Oakland, CA 94607

Sampler Signature:

SAMPLE ID	FIELD POINT NAME	SAMPLING Date	SAMPLING Time	# of Containers	Type Containers	MATRIX Water	MATRIX Soil	MATRIX Air	MATRIX Sludge	MATRIX Other	METHOD PRESERVED Ice	METHOD PRESERVED HCl	METHOD PRESERVED HNO_3	METHOD PRESERVED Other	Analysis Request: TPH-g & MBTEX (SW8015C/8021B)	Analysis Request: TPH-d (SW8015C)	Analysis Request: MTBE BY 8260 ADDED 11/13/08 ONLY SID TAT PER P.B./EMail	Other	Comments
MW-1	MW-1	11/7/08	9:45	3	VOA	X					X	X			X				
MW-2	MW-2		12:55	3	VOA	X					X	X			X				
MW-3	MW-3		10:40	3	VOA	X					X	X			X				
MW-4	MW-4		1:15	3	VOA	X					X	X			X				
MW-5	MW-5		10:30	3	VOA	X					X	X			X				
MW-6	MW-6		9:30	3	VOA	X					X	X			X				
MW-7	MW-7		12:40	3	VOA	X					X	X			X				
MW-8	MW-8		11:40	3	VOA	X					X	X			X				New Well
MW-9	MW-9		7:45	3	VOA	X					X	X			X		X		New Well
~~MW-10~~	~~MW-10~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~				Not Sampled
~~MW-11~~	~~MW-11~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~				Not Sampled
~~MW-12~~	~~MW-12~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~				Not Sampled
MW-13	MW-13		7:50	3	VOA	X					X	X			X				New Well

Relinquished By:	Date:	Time:	Received By:
	11/7/08	4:55	
Relinquished By:	Date:	Time:	Received By:
Relinquished By:	Date:	Time:	Received By:

ICE/t° Yes 4.7°C ✓ GOOD CONDITION ✓ HEAD SPACE ABSENT ✓ DECHLORINATED IN LAB N/A

PRESERVATION	VOAS	O&G	METALS	OTHER
APPROPRIATE ✓ CONTAINERS ✓ PERSERVED IN LAB NO				

McCampbell Analytical, Inc.
1534 Willow Pass Rd
Pittsburg, CA 94565-1701
(925) 252-9262

CHAIN-OF-CUSTODY RECORD

WorkOrder: 081127 A **ClientCode: AEL**

☐ WriteOn ☑ EDF ☐ Excel ☐ Fax ☑ Email ☐ HardCopy ☐ ThirdParty ☐ J-flag

Report to:
Ricky Bradford
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
(925) 283-6000 FAX (925) 944-2895

Email: rbradford@aeiconsultants.com
cc:
PO:
ProjectNo: #116907; Vic's Auto (Q4, 2008)

Bill to:
Denise Mockel
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
dmockel@aeiconsultants.com

Requested TAT: 5 days
Date Received: **11/07/2008**
Date Add-On: **11/13/2008**
Date Printed: **11/13/2008**

Lab ID	Client ID	Matrix	Collection Date	Hold	Requested Tests (See legend below) 1	2	3	4	5	6	7	8	9	10	11	12
0811279-009	MW-9	Water	11/7/2008 7:45	☐	B											

Test Legend:

1	MTBE_W	2		3		4		5	
6		7		8		9		10	
11		12							

Prepared by: Samantha Arbuckle

Comments: MTBE added on 11/13/08 on a std tat per R.B/email

NOTE: Soil samples are discarded 60 days after results are reported unless other arrangements are made (Water samples are 30 days).
Hazardous samples will be returned to client or disposed of at client expense.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Auto (Q4, 2008)	Date Sampled: 11/07/08
		Date Received: 11/07/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 11/14/08
Walnut Creek, CA 94597	Client P.O.:	Date Analyzed 11/14/08

Methyl tert-Butyl Ether*

Extraction method SW5030B Analytical methods SW8260B Work Order: 0811279

Lab ID	Client ID	Matrix	Methyl-t-butyl ether (MTBE)	DF	% SS
009B	MW-9	W	400	50	91

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	W	0.5	µg/L
	S	NA	NA

* water and vapor samples are reported in µg/L, soil/sludge/solid samples in mg/kg, product/oil/non-aqueous liquid samples and all TCLP & SPLP extracts are reported in mg/L, wipe samples in µg/wipe.

ND means not detected above the reporting limit; N/A means analyte not applicable to this analysis.

surrogate diluted out of range or surrogate coelutes with another peak.

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8260B

W.O. Sample Matrix: Water QC Matrix: Water BatchID: 39618 WorkOrder 0811279

EPA Method SW8260B **Extraction SW5030B** **Spiked Sample ID: 0811396-002C**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
Methyl-t-butyl ether (MTBE)	ND	10	101	106	5.44	85.3	86.8	1.86	70 - 130	30	70 - 130	30
%SS1:	88	25	90	90	0	97	99	1.50	70 - 130	30	70 - 130	30

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39618 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0811279-009B	11/07/08 7:45 AM	11/14/08	11/14/08 9:46 PM				

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content.

Laboratory extraction solvents such as methylene chloride and acetone may occasionally appear in the method blank at low levels.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants 2500 Camino Diablo, Ste. #200 Walnut Creek, CA 94597	Client Project ID: #116907; Vic's Auto (Q4, 2008)	Date Sampled: 11/07/08
		Date Received: 11/07/08
	Client Contact: Ricky Bradford	Date Reported: 11/13/08
	Client P.O.:	Date Completed: 11/18/08

WorkOrder: 0811279

November 20, 2008

Dear Ricky:

Enclosed within are:

1) The results of the **1** analyzed sample from your project: **#116907; Vic's Auto (Q4, 2008),**
2) A QC report for the above sample,
3) A copy of the chain of custody, and
4) An invoice for analytical services.

All analyses were completed satisfactorily and all QC samples were found to be within our control limits.

If you have any questions or concerns, please feel free to give me a call. Thank you for choosing

McCampbell Analytical Laboratories for your analytical needs.

Best regards,

Angela Rydelius
Laboratory Manager
McCampbell Analytical, Inc.

0811279

McCAMPBELL ANALYTICAL INC.

1538 Willow Pass Road, Pittsburg, CA 94565

Telephone: (925) 252-9262 Fax: (925) 252-9269

CHAIN OF CUSTODY RECORD

TURN AROUND TIME ☐ RUSH ☐ 24 HR ☐ 48 HR ☐ 72 HR ☒ 5 DAY

EDF Required? ☒ Yes ☐ No PDF Required? ☐ Yes ☐ No

Report To: Ricky Bradford	Bill To: same
Company: AEI Consultants	
2500 Camino Diablo, Suite 200	
Walnut Creek, CA 94597	E-Mail: rbradford@aeiconsultatns.com
Telephone: (925) 944-2899, ext. 148	Fax: (925) 944-2895
Project No: 116907	Project Name: Vic's Auto (Q4, 2008)
Project Location: 245 8th Street, Oakland, CA 94607	
Sampler Signature:	

SAMPLE ID	FIELD POINT NAME	SAMPLING Date	SAMPLING Time	# of Containers	Type Containers	MATRIX Water	Soil	Air	Sludge	Other	METHOD PRESERVED Ice	HCl	HNO_3	Other	Analysis Request: TPH-g & MBTEX (SW8015C/8021B)	TPH-d (SW8015C)	MTBE by 8260 11-14-08 STD	Other	Comments
MW-1	MW-1	11/7/08	9:45	3	VOA	X					X	X			X				
MW-2	MW-2		12:55	3	VOA	X					X	X			X				
MW-3	MW-3		10:40	3	VOA	X					~~X~~	~~X~~			X				
MW-4	MW-4		1:15	3	VOA	X					~~X~~	~~X~~			X				
MW-5	MW-5		10:30	3	VOA	X					~~X~~	~~X~~			X				
MW-6	MW-6		9:30	3	VOA	X					~~X~~	~~X~~			X		X		
MW-7	MW-7		12:40	3	VOA	X					X	X			X				
MW-8	MW-8		11:40	3	VOA	X					X	X			X				New Well
MW-9	MW-9		7:45	3	VOA	X					X	X			X	X			New Well
~~MW-10~~	~~MW-10~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~				Not Sampled
~~MW-11~~	~~MW-11~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~				Not Sampled
~~MW-12~~	~~MW-12~~		—	~~3~~	~~VOA~~	~~X~~					~~X~~	~~X~~			~~X~~				Not Sampled
MW-13	MW-13		7:50	3	VOA	X					X	X			X				New Well

Relinquished By:	Date:	Time:	Received By:
	11/7/08	4:55	
Relinquished By:	Date:	Time:	Received By:
Relinquished By:	Date:	Time:	Received By:

ICE/t° Yes 4.7°C ✓ GOOD CONDITION ✓ HEAD SPACE ABSENT ✓ DECHLORINATED IN LAB N/A

PRESERVATION APPROPRIATE ✓ CONTAINERS ✓ PERSERVED IN LAB NO	VOAS	O&G	METALS	OTHER

McCampbell Analytical, Inc.
1534 Willow Pass Rd
Pittsburg, CA 94565-1701
(925) 252-9262

CHAIN-OF-CUSTODY RECORD

WorkOrder: 081127 B **ClientCode: AEL**

☐ WriteOn ☑ EDF ☐ Excel ☐ Fax ☑ Email ☐ HardCopy ☐ ThirdParty ☐ J-flag

Report to:
Ricky Bradford
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
(925) 944-2899 FAX (925) 944-2895

Email: rbradford@aeiconsultants.com
cc:
PO:
ProjectNo: #116907; Vic's Auto (Q4, 2008)

Bill to:
Denise Mockel
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
dmockel@aeiconsultants.com

Requested TAT: 5 days
Date Received: **11/07/2008**
Date Add-On: **11/14/2008**
Date Printed: **11/14/2008**

Lab ID	Client ID	Matrix	Collection Date	Hold	Requested Tests (See legend below) 1	2	3	4	5	6	7	8	9	10	11	12
0811279-006	MW-6	Water	11/7/2008 9:30	☐	B											

Test Legend:

1	MTBE_W	2		3		4		5	
6		7		8		9		10	
11		12							

Prepared by: Samantha Arbuckle

Comments: MTBE added on 11/13/08 on a std tat per R.B/email--MTBE added 11/14/08 STD.TAT per email.

NOTE: Soil samples are discarded 60 days after results are reported unless other arrangements are made (Water samples are 30 days).
Hazardous samples will be returned to client or disposed of at client expense.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Auto (Q4, 2008)	Date Sampled: 11/07/08
		Date Received: 11/07/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 11/17/08
Walnut Creek, CA 94597	Client P.O.:	Date Analyzed 11/17/08

Methyl tert-Butyl Ether*

Extraction method SW5030B Analytical methods SW8260B Work Order: 0811279

Lab ID	Client ID	Matrix	Methyl-t-butyl ether (MTBE)	DF	% SS
006B	MW-6	W	ND<5.0,a3	10	101

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	W	0.5	µg/L
	S	NA	NA

* water and vapor samples are reported in µg/L, soil/sludge/solid samples in mg/kg, product/oil/non-aqueous liquid samples and all TCLP & SPLP extracts are reported in mg/L, wipe samples in µg/wipe.

ND means not detected above the reporting limit; N/A means analyte not applicable to this analysis.

surrogate diluted out of range or surrogate coelutes with another peak.

a3) sample diluted due to high organic content / matrix interference.

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8260B

W.O. Sample Matrix: Water QC Matrix: Water BatchID: 39658 WorkOrder 0811279

EPA Method SW8260B **Extraction SW5030B** **Spiked Sample ID: 0811447-003C**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
Methyl-t-butyl ether (MTBE)	ND	10	106	105	0.922	104	101	2.97	70 - 130	30	70 - 130	30
%SS1:	102	25	101	105	3.06	102	102	0	70 - 130	30	70 - 130	30

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39658 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0811279-006B	11/07/08 9:30 AM	11/17/08	11/17/08 8:08 PM				

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content.

Laboratory extraction solvents such as methylene chloride and acetone may occasionally appear in the method blank at low levels.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants 2500 Camino Diablo, Ste. #200 Walnut Creek, CA 94597	Client Project ID: #116907; Vic's Automotive	Date Sampled: 12/02/08
		Date Received: 12/02/08
	Client Contact: Ricky Bradford	Date Reported: 12/09/08
	Client P.O.: WC081081	Date Completed: 12/08/08

WorkOrder: 0812051

December 09, 2008

Dear Ricky:

Enclosed within are:

1) The results of the **3** analyzed samples from your project: **#116907; Vic's Automotive,**
2) A QC report for the above samples,
3) A copy of the chain of custody, and
4) An invoice for analytical services.

All analyses were completed satisfactorily and all QC samples were found to be within our control limits.

If you have any questions or concerns, please feel free to give me a call. Thank you for choosing

McCampbell Analytical Laboratories for your analytical needs.

Best regards,

Angela Rydelius
Laboratory Manager
McCampbell Analytical, Inc.

0812051

McCAMPBELL ANALYTICAL INC.

1538 Willow Pass Road, Pittsburg, CA 94565

Telephone: (925) 252-9262 Fax: (925) 252-9269

CHAIN OF CUSTODY RECORD

TURN AROUND TIME ☐ RUSH ☐ 24 HR ☐ 48 HR ☐ 72 HR ☑ 5 DAY

EDF Required? ☑ Yes ☐ No PDF Required? ☑ Yes ☐ No

Report To: Ricky Bradford Bill To: same PO#WLC08108)

Company: AEI Consultants

2500 Camino Diablo, Suite 200

Walnut Creek, CA 94597 E-Mail: rbradford@aeiconsultatns.com

Telephone: (925) 944-2899 Fax: (925) 944-2895

AEI Project No. 116907 Project Name: Vic's Automotive

Project Location: 245 8th Street, Oakland, CA 94607

Sampler Signature: John Sigg

	SAMPLE ID	FIELD POINT NAME	SAMPLING Date	SAMPLING Time	# of Containers	Type Containers	MATRIX Water	MATRIX Soil	MATRIX Air	MATRIX Sludge	MATRIX Other	METHOD PRESERVED Ice	METHOD PRESERVED HCl	METHOD PRESERVED HNO_3	METHOD PRESERVED Other	Analysis Request: TPH-g & MBTEX (SW8021B/8015Cm)	Analysis Request: TPH-d (SW8015Cm)	Analysis Request: TRPH (E418.1) w/ Silica Gel Clean-up by IRS	Analysis Request: Total Oil & Grease HC (1664 HEM-SGT)	Analysis Request: *Dissolved Lead (E200.8)	Analysis Request: *For Lead Use 250 ml HDPE (HNO_3 preserved)	Analysis Request: Dissolved (Ferrous) Iron (EPA 200.8)	Analysis Request: Calcium, Magnesium, Manganese (EPA 200.8)	Analysis Request: TDS and TSS (SM2540C & D)	Analysis Request: Heterotrophic Plate Count	Analysis Request: EBMUD 7 Metals (Cd, Cr, Cu, Pb, Hg, Ni, Zn)	Analysis Request: CAM 17 Metals (EPA 200.8)	Analysis Request: PP13 Metals	Analysis Request: RCRA 8 Metals (Ag, As, Ba, Cd, Cr, Hg, Pb, Se)	Analysis Request: LUFT 5 Metals (Cd, Cr, Ni, Pb, Zn)	Other: HVOCs - 8010 target list (SW8260B)	Other: MTBE (SW8260B)	Other: **Flash Point (SW1010)	Other: **For FP Use 1 Liter Amber (unpreserved)	Comments
+	INF	INF	12-2-08	1150	3		X					X	X			X																	
+	POST-AS	POST-AS	12-2-08	1140	3		X					X	X			X																	
	~~POST-C1~~	~~POST-C1~~					~~X~~					~~X~~	~~X~~																				
+	EFF	EFF	12-2-08	1130	3		X					X	X			X																	

Relinquished By:	Date:	Time:	Received By:
John Sigg	12/2/08	1430	
Relinquished By:	Date:	Time:	Received By:
Relinquished By:	Date:	Time:	Received By:

ICE/t° 8.2 GOOD CONDITION yes HEAD SPACE ABSENT yes DECHLORINATED IN LAB _____

PRESERVATION APPROPRIATE CONTAINERS yes	VOAS	O&G	METALS	OTHER
PERSERVED IN LAB _____				

McCampbell Analytical, Inc.
1534 Willow Pass Rd
Pittsburg, CA 94565-1701
(925) 252-9262

CHAIN-OF-CUSTODY RECORD

WorkOrder: 0812051 **ClientCode: AEL**

☐ WriteOn ☑ EDF ☐ Excel ☐ Fax ☑ Email ☐ HardCopy ☐ ThirdParty ☐ J-flag

Report to:
Ricky Bradford
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
(925) 283-6000 FAX (925) 283-6121

Email: rbradford@aeiconsultants.com
cc:
PO: WC081081
ProjectNo: #116907; Vic's Automotive

Bill to:
Denise Mockel
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
dmockel@aeiconsultants.com

Requested TAT: 5 days

Date Received: **12/02/2008**
Date Printed: **12/02/2008**

Lab ID	Client ID	Matrix	Collection Date	Hold	Requested Tests (See legend below)											
					1	2	3	4	5	6	7	8	9	10	11	12
0812051-001	INF	Water	12/2/2008 11:50	☐	A	A										
0812051-002	POST-AS	Water	12/2/2008 11:40	☐	A											
0812051-003	EFF	Water	12/2/2008 11:30	☐	A											

Test Legend:

1	G-MBTEX_W	2	PREDF REPORT	3		4		5	
6		7		8		9		10	
11		12							

Prepared by: Rosa Venegas

Comments:

NOTE: Soil samples are discarded 60 days after results are reported unless other arrangements are made (Water samples are 30 days).
Hazardous samples will be returned to client or disposed of at client expense.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

Sample Receipt Checklist

Client Name: **AEI Consultants**

Date and Time Received: **12/2/08 4:15:01 PM**

Project Name: **#116907; Vic's Automotive**

Checklist completed and reviewed by: Rosa Venegas

WorkOrder N°: **0812051** Matrix Water

Carrier: Client Drop-In

Chain of Custody (COC) Information

Chain of custody present?	Yes ☑	No ☐
Chain of custody signed when relinquished and received?	Yes ☑	No ☐
Chain of custody agrees with sample labels?	Yes ☑	No ☐
Sample IDs noted by Client on COC?	Yes ☑	No ☐
Date and Time of collection noted by Client on COC?	Yes ☑	No ☐
Sampler's name noted on COC?	Yes ☑	No ☐

Sample Receipt Information

Custody seals intact on shipping container/cooler?	Yes ☐	No ☐	NA ☑
Shipping container/cooler in good condition?	Yes ☑	No ☐	
Samples in proper containers/bottles?	Yes ☑	No ☐	
Sample containers intact?	Yes ☑	No ☐	
Sufficient sample volume for indicated test?	Yes ☑	No ☐	

Sample Preservation and Hold Time (HT) Information

All samples received within holding time?	Yes ☑	No ☐	
Container/Temp Blank temperature	Cooler Temp: 8.2°C		NA ☐
Water - VOA vials have zero headspace / no bubbles?	Yes ☑	No ☐	No VOA vials submitted ☐
Sample labels checked for correct preservation?	Yes ☑	No ☐	
TTLC Metal - pH acceptable upon receipt (pH<2)?	Yes ☐	No ☐	NA ☑
Samples Received on Ice?	Yes ☑	No ☐	

(Ice Type: WET ICE)

** NOTE: If the "No" box is checked, see comments below.*

Client contacted: Date contacted: Contacted by:

Comments:

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Automotive	Date Sampled: 12/02/08
		Date Received: 12/02/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 12/05/08-12/08/08
Walnut Creek, CA 94597	Client P.O.: WC081081	Date Analyzed 12/05/08-12/08/08

Gasoline Range (C6-C12) Volatile Hydrocarbons as Gasoline with BTEX and MTBE*

Extraction method SW5030B Analytical methods SW8021B/8015Cm Work Order: 0812051

Lab ID	Client ID	Matrix	TPH(g)	MTBE	Benzene	Toluene	Ethylbenzene	Xylenes	DF	% SS
001A	INF	W	8300,d1	150	140	460	60	1700	20	90
002A	POST-AS	W	ND	6.3	ND	ND	ND	1.5	1	103
003A	EFF	W	ND	17	ND	ND	ND	ND	1	98

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	W	50	5	0.5	0.5	0.5	0.5	µg/L
	S	1.0	0.05	0.005	0.005	0.005	0.005	mg/Kg

* water and vapor samples and all TCLP & SPLP extracts are reported in ug/L, soil/sludge/solid samples in mg/kg, wipe samples in µg/wipe, product/oil/non-aqueous liquid samples in mg/L.

cluttered chromatogram; sample peak coelutes with surrogate peak.

+The following descriptions of the TPH chromatogram are cursory in nature and McCampbell Analytical is not responsible for their interpretation:

d1) weakly modified or unmodified gasoline is significant

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Water QC Matrix: Water BatchID: 39831 WorkOrder: 0812051

EPA Method SW8021B/8015Cm **Extraction SW5030B** **Spiked Sample ID: 0812078-002A**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	102	99.9	2.05	104	98.6	5.67	70 - 130	20	70 - 130	20
MTBE	ND	10	91.5	95.9	4.73	101	98.6	2.66	70 - 130	20	70 - 130	20
Benzene	ND	10	89.5	94.1	4.97	97.6	93.4	4.34	70 - 130	20	70 - 130	20
Toluene	ND	10	92.5	94.1	1.69	96.4	93	3.56	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	99.1	98.3	0.791	100	96.7	3.62	70 - 130	20	70 - 130	20
Xylenes	ND	30	110	109	0.756	110	107	2.71	70 - 130	20	70 - 130	20
%SS:	94	10	90	92	1.69	95	91	3.91	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39831 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0812051-001A	12/02/08 11:50 AM	12/05/08	12/05/08 2:19 AM	0812051-002A	12/02/08 11:40 AM	12/08/08	12/08/08 5:34 PM
0812051-003A	12/02/08 11:30 AM	12/05/08	12/05/08 3:58 AM				

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = matrix interference and/or analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content, or inconsistency in sample containers.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants 2500 Camino Diablo, Ste. #200 Walnut Creek, CA 94597	Client Project ID: #116907; Vic's Automotive	Date Sampled: 12/02/08
		Date Received: 12/02/08
	Client Contact: Ricky Bradford	Date Reported: 12/09/08
	Client P.O.: WC081080	Date Completed: 12/09/08

WorkOrder: 0812050

December 09, 2008

Dear Ricky:

Enclosed within are:

1) The results of the **11** analyzed samples from your project: **#116907; Vic's Automotive,**
2) A QC report for the above samples,
3) A copy of the chain of custody, and
4) An invoice for analytical services.

All analyses were completed satisfactorily and all QC samples were found to be within our control limits.

If you have any questions or concerns, please feel free to give me a call. Thank you for choosing

McCampbell Analytical Laboratories for your analytical needs.

Best regards,

Angela Rydelius
Laboratory Manager
McCampbell Analytical, Inc.

0812050

McCAMPBELL ANALYTICAL INC.

1538 Willow Pass Road, Pittsburg, CA 94565

Telephone: (925) 252-9262 Fax: (925) 252-9269

CHAIN OF CUSTODY RECORD

TURN AROUND TIME ☐ RUSH ☐ 24 HR ☐ 48 HR ☐ 72 HR ☑ 5 DAY

EDF Required? ☑ Yes ☐ No PDF Required? ☑ Yes ☐ No

Report To: Ricky Bradford	Bill To: same PO#WC081080
Company: AEI Consultants	
2500 Camino Diablo, Suite 200	
Walnut Creek, CA 94597	E-Mail: rbradford@aeiconsultatns.com
Telephone: (925) 944-2899	Fax: (925) 944-2895
AEI Project No. 116907	Project Name: Vic's Automotive
Project Location: 245 8th Street, Oakland, CA 94607	
Sampler Signature: John Sigg	

SAMPLE ID	FIELD POINT NAME	SAMPLING Date	SAMPLING Time	# of Containers	Type Containers	MATRIX Water	MATRIX Soil	MATRIX Air	MATRIX Sludge	MATRIX Other	METHOD PRESERVED Ice	METHOD PRESERVED HCl	METHOD PRESERVED HNO_3	METHOD PRESERVED Other	Analysis Request: TPH-g & MBTEX (SW8021B/8015Cm)	Analysis Request: TPH-d (SW8015Cm)	Analysis Request: TRPH (E418.1) w/ Silica Gel Clean-up by IRS	Analysis Request: Total Petroleum Oil & Grease (5520 E&F/B&F)	Analysis Request: *Total Lead (TTLC/E200.8)	Analysis Request: *For Lead Use 250 ml HDPE w/ HNO_3 preserv.	Analysis Request: CAM 17 Metals	Analysis Request: LUFT 5 Metals	Other: HVOCs - 8010 target list (SW8260B)	Other: MTBE (SW8260B)	Other: **Flash Point (SW1010)	Other: **For FP Use 1 Liter Amber unpreserved	Comments: Report in both units - ug/L and ppmv
MW-1S	MW-1S	12-2-08	1050	1	TB			X							X												X
MW-2S	MW-2S		1045	1	TB			X																			X
MW-5S	MW-5S		1015	1	TB			X																			X
MW-6S	MW-6S		1020	1	TB			X																			X
MW-7S	MW-7S		1025	1	TB			X																			X
MW-10S	MW-10S		1030	1	TB			X																			X
MW-11S	MW-11S		1035	1	TB			X																			X
MW-12S	MW-12S		1040	1	TB			X																			X
~~POSTD~~	~~POSTD~~			1	TB			X																			X
PRED	PRED		1100	1	TB			X																			X
AS	AS		1055	1	TB			X																			X
STACK	STACK		1105	1	TB			X																			X

Relinquished By: John Sigg	Date: 12-2-08	Time: 1430
Relinquished By:	Date:	Time:
Relinquished By:	Date:	Time:

Received By: Marcus Vo

Received By:

Received By:

ICE/t° NA GOOD CONDITION YES HEAD SPACE ABSENT NA DECHLORINATED IN LAB_____

	VOAS	O&G	METALS	OTHER
PRESERVATION				
APPROPRIATE CONTAINERS	YES			

PERSERVED IN LAB_____

McCampbell Analytical, Inc.
1534 Willow Pass Rd
Pittsburg, CA 94565-1701
(925) 252-9262

CHAIN-OF-CUSTODY RECORD

WorkOrder: 0812050 **ClientCode: AEL**

☐ WriteOn ☑ EDF ☐ Excel ☐ Fax ☑ Email ☐ HardCopy ☐ ThirdParty ☐ J-flag

Report to:
Ricky Bradford
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
(925) 283-6000 FAX (925) 944-2895

Email: rbradford@aeiconsultants.com
cc:
PO: WC081080
ProjectNo: #116907; Vic's Automotive

Bill to:
Denise Mockel
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
dmockel@aeiconsultants.com

Requested TAT: 5 days

Date Received: **12/02/2008**
Date Printed: **12/02/2008**

Lab ID	Client ID	Matrix	Collection Date	Hold	Requested Tests (See legend below)											
					1	2	3	4	5	6	7	8	9	10	11	12
0812050-001	MW-1S	Air	12/2/2008 10:50	☐	A	A										
0812050-002	MW-2S	Air	12/2/2008 10:45	☐	A											
0812050-003	MW-5S	Air	12/2/2008 10:15	☐	A											
0812050-004	MW-6S	Air	12/2/2008 10:20	☐	A											
0812050-005	MW-7S	Air	12/2/2008 10:25	☐	A											
0812050-006	MW-10S	Air	12/2/2008 10:30	☐	A											
0812050-007	MW-11S	Air	12/2/2008 10:35	☐	A											
0812050-008	MW-12S	Air	12/2/2008 10:40	☐	A											
0812050-009	PRED	Air	12/2/2008 11:00	☐	A											
0812050-010	AS	Air	12/2/2008 10:55	☐	A											
0812050-011	STACK	Air	12/2/2008 11:05	☐	A											

Test Legend:

1	G-MBTEX_AIR	2	PREDF REPORT	3		4		5	
6		7		8		9		10	
11		12							

The following SampIDs: 001A, 002A, 003A, 004A, 005A, 006A, 007A, 008A, 009A, 010A, 011A contain testgroup.

Prepared by: Rosa Venegas

Comments:

NOTE: Soil samples are discarded 60 days after results are reported unless other arrangements are made (Water samples are 30 days).
Hazardous samples will be returned to client or disposed of at client expense.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

Sample Receipt Checklist

Client Name: **AEI Consultants**

Date and Time Received: **12/2/08 3:28:55 PM**

Project Name: **#116907; Vic's Automotive**

Checklist completed and reviewed by: Rosa Venegas

WorkOrder N°: **0812050** Matrix Air

Carrier: Client Drop-In

Chain of Custody (COC) Information

Chain of custody present?	Yes ☑	No ☐
Chain of custody signed when relinquished and received?	Yes ☑	No ☐
Chain of custody agrees with sample labels?	Yes ☑	No ☐
Sample IDs noted by Client on COC?	Yes ☑	No ☐
Date and Time of collection noted by Client on COC?	Yes ☑	No ☐
Sampler's name noted on COC?	Yes ☑	No ☐

Sample Receipt Information

Custody seals intact on shipping container/cooler?	Yes ☐	No ☐	NA ☑
Shipping container/cooler in good condition?	Yes ☑	No ☐	
Samples in proper containers/bottles?	Yes ☑	No ☐	
Sample containers intact?	Yes ☑	No ☐	
Sufficient sample volume for indicated test?	Yes ☑	No ☐	

Sample Preservation and Hold Time (HT) Information

All samples received within holding time?	Yes ☑	No ☐	
Container/Temp Blank temperature	Cooler Temp:		NA ☑
Water - VOA vials have zero headspace / no bubbles?	Yes ☐	No ☐	No VOA vials submitted ☑
Sample labels checked for correct preservation?	Yes ☑	No ☐	
TTLC Metal - pH acceptable upon receipt (pH<2)?	Yes ☐	No ☐	NA ☑
Samples Received on Ice?	Yes ☐	No ☑	

** NOTE: If the "No" box is checked, see comments below.*

Client contacted: Date contacted: Contacted by:

Comments:

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Automotive	Date Sampled: 12/02/08
		Date Received: 12/02/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 12/02/08-12/04/08
Walnut Creek, CA 94597	Client P.O.: WC081080	Date Analyzed 12/02/08-12/04/08

Gasoline Range (C6-C12) Volatile Hydrocarbons as Gasoline with BTEX and MTBE*

Extraction method SW5030B Analytical methods SW8021B/8015Cm Work Order: 0812050

Lab ID	Client ID	Matrix	TPH(g)	MTBE	Benzene	Toluene	Ethylbenzene	Xylenes	DF	% SS
001A	MW-1S	A	12,000,d1	ND<50	180	560	53	480	20	101
002A	MW-2S	A	11,000,d1	ND<50	210	650	61	550	20	120
003A	MW-5S	A	6900,d1	ND<100	ND<10	110	13	350	40	84
004A	MW-6S	A	2500,d1	ND<50	10	49	6.4	130	20	108
005A	MW-7S	A	14,000,d1	ND<100	140	340	18	470	40	120
006A	MW-10S	A	5300,d1	ND<50	85	280	37	310	20	106
007A	MW-11S	A	4800,d1	ND<120	75	220	28	320	2	107
008A	MW-12S	A	2400,d1	ND<15	24	110	20	290	2	115
009A	PRED	A	7700,d1	ND<20	87	310	38	590	2	120
010A	AS	A	37,d1	ND	ND	0.85	ND	3.5	1	100
011A	STACK	A	180,d1	ND	0.62	5.8	1.5	19	1	103

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	A	25	2.5	0.25	0.25	0.25	0.25	µg/L
	S	1.0	0.05	0.005	0.005	0.005	0.005	mg/Kg

* water and vapor samples are reported in µg/L, soil/sludge/solid samples in mg/kg, wipe samples in µg/wipe, product/oil/non-aqueous liquid samples in mg/L.

cluttered chromatogram; sample peak coelutes with surrogate peak.

+The following descriptions of the TPH chromatogram are cursory in nature and McCampbell Analytical is not responsible for their interpretation:

d1) weakly modified or unmodified gasoline is significant

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Automotive	Date Sampled: 12/02/08
		Date Received: 12/02/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 12/02/08-12/04/08
Walnut Creek, CA 94597	Client P.O.: WC081080	Date Analyzed 12/02/08-12/04/08

Gasoline Range (C6-C12) Volatile Hydrocarbons as Gasoline with MTBE and BTEX in ppmv*

Extraction method SW5030B Analytical methods SW8021B/8015Cm Work Order: 0812050

Lab ID	Client ID	Matrix	TPH(g)	MTBE	Benzene	Toluene	Ethylbenzene	Xylenes	DF	% SS
001A	MW-1S	A	3300,d1	ND<14	57	150	12	110	20	101
002A	MW-2S	A	3200,d1	ND<14	66	170	14	130	20	120
003A	MW-5S	A	1900,d1	ND<27	ND<3.1	29	2.9	81	40	84
004A	MW-6S	A	710,d1	ND<14	3.2	13	1.4	30	20	108
005A	MW-7S	A	3900,d1	ND<27	44	89	4.1	110	40	120
006A	MW-10S	A	1500,d1	ND<14	26	73	8.4	71	20	106
007A	MW-11S	A	1400,d1	ND<35	23	57	6.3	73	2	107
008A	MW-12S	A	660,d1	ND<5.0	7.3	29	4.5	66	2	115
009A	PRED	A	2200,d1	ND<5.0	27	80	8.7	130	2	120
010A	AS	A	10,d1	ND	ND	0.22	ND	0.79	1	100
011A	STACK	A	52,d1	ND	0.19	1.5	0.34	4.4	1	103

ppm (mg/L) to ppmv (ul/L) conversion for TPH(g) assumes the molecular weight of gasoline to be equal to that of hexane.

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	A	7.0	0.68	0.077	0.065	0.057	0.057	1	uL/L
	S	NA	NA	NA	NA	NA	NA	1	mg/Kg

* vapor samples are reported in µL/L, soil/sludge/solid samples in mg/kg, wipe samples in µg/wipe, product/oil/non-aqueous liquid samples in mg/L, water samples and all TCLP & SPLP extracts are reported in µg/L.

cluttered chromatogram; sample peak coelutes with surrogate peak.

+The following descriptions of the TPH chromatogram are cursory in nature and McCampbell Analytical is not responsible for their interpretation:

d1) weakly modified or unmodified gasoline is significant

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Air QC Matrix: Water BatchID: 39831 WorkOrder: 0812050

EPA Method SW8021B/8015Cm **Extraction SW5030B** **Spiked Sample ID: 0812078-002A**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	102	99.9	2.05	104	98.6	5.67	70 - 130	20	70 - 130	20
MTBE	ND	10	91.5	95.9	4.73	101	98.6	2.66	70 - 130	20	70 - 130	20
Benzene	ND	10	89.5	94.1	4.97	97.6	93.4	4.34	70 - 130	20	70 - 130	20
Toluene	ND	10	92.5	94.1	1.69	96.4	93	3.56	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	99.1	98.3	0.791	100	96.7	3.62	70 - 130	20	70 - 130	20
Xylenes	ND	30	110	109	0.756	110	107	2.71	70 - 130	20	70 - 130	20
%SS:	94	10	90	92	1.69	95	91	3.91	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39831 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0812050-002A	12/02/08 10:45 AM	12/03/08	12/03/08 3:59 AM	0812050-002A	12/02/08 10:45 AM	12/03/08	12/03/08 3:59 AM
0812050-003A	12/02/08 10:15 AM	12/02/08	12/02/08 10:01 PM	0812050-003A	12/02/08 10:15 AM	12/02/08	12/02/08 10:01 PM
0812050-004A	12/02/08 10:20 AM	12/02/08	12/02/08 10:31 PM	0812050-004A	12/02/08 10:20 AM	12/02/08	12/02/08 10:31 PM
0812050-005A	12/02/08 10:25 AM	12/02/08	12/02/08 9:31 PM	0812050-005A	12/02/08 10:25 AM	12/02/08	12/02/08 9:31 PM
0812050-006A	12/02/08 10:30 AM	12/02/08	12/02/08 7:01 PM	0812050-006A	12/02/08 10:30 AM	12/02/08	12/02/08 7:01 PM
0812050-007A	12/02/08 10:35 AM	12/04/08	12/04/08 3:53 PM	0812050-007A	12/02/08 10:35 AM	12/04/08	12/04/08 3:53 PM
0812050-008A	12/02/08 10:40 AM	12/03/08	12/03/08 4:29 AM	0812050-008A	12/02/08 10:40 AM	12/03/08	12/03/08 4:29 AM
0812050-009A	12/02/08 11:00 AM	12/03/08	12/03/08 4:59 AM	0812050-009A	12/02/08 11:00 AM	12/03/08	12/03/08 4:59 AM
0812050-010A	12/02/08 10:55 AM	12/03/08	12/03/08 5:29 AM	0812050-010A	12/02/08 10:55 AM	12/03/08	12/03/08 5:29 AM
0812050-011A	12/02/08 11:05 AM	12/04/08	12/04/08 4:21 AM	0812050-011A	12/02/08 11:05 AM	12/04/08	12/04/08 4:21 AM

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content.

DHS ELAP Certification 1644

QA/QC Officer

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Air | QC Matrix: Water | BatchID: 40004 | WorkOrder: 0812050

EPA Method SW8021B/8015Cm **Extraction SW5030B** **Spiked Sample ID: 0812030-007A**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	114	111	2.64	91.6	92.7	1.16	70 - 130	20	70 - 130	20
MTBE	ND	10	93.3	94.3	1.01	95.7	94.9	0.845	70 - 130	20	70 - 130	20
Benzene	ND	10	94.3	92.9	1.44	94.2	93.2	1.05	70 - 130	20	70 - 130	20
Toluene	ND	10	95.6	96.2	0.556	96.2	96.1	0.167	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	96.5	94.7	1.86	96.3	95.5	0.900	70 - 130	20	70 - 130	20
Xylenes	ND	30	109	107	1.65	110	108	1.64	70 - 130	20	70 - 130	20
%SS:	96	10	101	102	0.761	100	102	1.79	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 40004 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0812050-001A	12/02/08 10:50 AM	12/02/08	12/02/08 11:01 PM	0812050-001A	12/02/08 10:50 AM	12/02/08	12/02/08 11:01 PM

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content.

DHS ELAP Certification 1644

QA/QC Officer

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants 2500 Camino Diablo, Ste. #200 Walnut Creek, CA 94597	Client Project ID: #116907; Vic's Automotive	Date Sampled: 11/04/08
		Date Received: 11/05/08
	Client Contact: Ricky Bradford	Date Reported: 11/10/08
	Client P.O.:	Date Completed: 11/07/08

WorkOrder: 0811162

November 10, 2008

Dear Ricky:

Enclosed within are:

1) The results of the **11** analyzed samples from your project: **#116907; Vic's Automotive,**
2) A QC report for the above samples,
3) A copy of the chain of custody, and
4) An invoice for analytical services.

All analyses were completed satisfactorily and all QC samples were found to be within our control limits.

If you have any questions or concerns, please feel free to give me a call. Thank you for choosing

McCampbell Analytical Laboratories for your analytical needs.

Best regards,

Angela Rydelius
Laboratory Manager
McCampbell Analytical, Inc.

0811162

McCAMPBELL ANALYTICAL INC.

1538 Willow Pass Road, Pittsburg, CA 94565

Telephone: (925) 252-9262 Fax: (925) 252-9269

CHAIN OF CUSTODY RECORD

TURN AROUND TIME ☐ RUSH ☐ 24 HR ☐ 48 HR ☐ 72 HR ☒ 5 DAY

EDF Required? ☒ Yes ☐ No PDF Required? ☒ Yes ☐ No

Report To: Ricky Bradford	Bill To: same
Company: AEI Consultants	
2500 Camino Diablo, Suite 200	
Walnut Creek, CA 94597	E-Mail: rbradford@aeiconsultatns.com
Telephone: (925) 944-2899	Fax: (925) 944-2895
AEI Project No. 116907	Project Name: Vic's Automotive
Project Location: 245 8th Street, Oakland, CA 94607	
Sampler Signature: John Sorg	

SAMPLE ID	FIELD POINT NAME	SAMPLING Date	SAMPLING Time	# of Containers	Type Containers	MATRIX Water	MATRIX Soil	MATRIX Air	MATRIX Sludge	MATRIX Other	METHOD PRESERVED Ice	METHOD PRESERVED HCl	METHOD PRESERVED HNO_3	METHOD PRESERVED Other	Analysis Request: TPH-g & MBTEX (SW8021B/8015Cm)	TPH-d (SW8015Cm)	TRPH (E418.1) w/ Silica Gel Clean-up by IRS	Total Petroleum Oil & Grease (5520 E&F/B&F)	*Total Lead (TTLC/E200.8)	*For Lead Use 250 ml HDPE w/ HNO_3 preserv.	CAM 17 Metals	LUFT 5 Metals	Other: HVOCs - 8010 target list (SW8260B)	MTBE (SW8260B)	**Flash Point (SW1010)	**For FP Use 1 Liter Amber unpreserved	Comments: Report in both units - ug/L and ppmv
MW-1S	MW-1S	11/4/08	1400	1	TB			X							X												X
MW-2S	MW-2S		1350	1	TB			X							X												X
MW-5S	MW-5S		1250	1	TB			X							X												~~X~~
MW-6S	MW-6S		1300	1	TB			X							X												~~X~~
MW-7S	MW-7S		1310	1	TB			X							X												X
MW-10S	MW-10S		1320	1	TB			X							X												X
MW-11S	MW-11S		1330	1	TB			X							X												X
MW-12S	MW-12S		1340	1	TB			X							X												X
~~POSTD~~	~~POSTD~~			1	TB			X																			X
PRED	PRED		1410	1	TB			X							X												X
AS	AS		1415	1	TB			X							X												X
STACK	STACK		1425	1	TB			X							X												X

Relinquished By:	Date:	Time:	Received By:
John Sorg	11/5/08	1250	
Relinquished By:	Date:	Time:	Received By:
Relinquished By:	Date:	Time:	Received By:

ICE/t° 10C ✓

GOOD CONDITION ✓

HEAD SPACE ABSENT

DECHLORINATED IN LAB

PRESERVATION APPROPRIATE	VOAS	O&G	METALS	OTHER
CONTAINERS ✓				

PERSERVED IN LAB

McCampbell Analytical, Inc.
1534 Willow Pass Rd
Pittsburg, CA 94565-1701
(925) 252-9262

CHAIN-OF-CUSTODY RECORD

WorkOrder: 0811162 **ClientCode: AEL**

☐ WriteOn ☑ EDF ☐ Excel ☐ Fax ☑ Email ☐ HardCopy ☐ ThirdParty ☐ J-flag

Report to:
Ricky Bradford
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
(925) 283-6000 FAX (925) 944-2895

Email: rbradford@aeiconsultants.com
cc:
PO:
ProjectNo: #116907; Vic's Automotive

Bill to:
Denise Mockel
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
dmockel@aeiconsultants.com

Requested TAT: 5 days

Date Received: **11/05/2008**
Date Printed: **11/05/2008**

Lab ID	Client ID	Matrix	Collection Date	Hold	Requested Tests (See legend below)											
					1	2	3	4	5	6	7	8	9	10	11	12
0811162-001	MW-1S	Air	11/4/2008 14:00	☐	A	A										
0811162-002	MW-2S	Air	11/4/2008 13:50	☐	A											
0811162-003	MW-5S	Air	11/4/2008 12:50	☐	A											
0811162-004	MW-6S	Air	11/4/2008 13:00	☐	A											
0811162-005	MW-7S	Air	11/4/2008 13:10	☐	A											
0811162-006	MW-10S	Air	11/4/2008 13:20	☐	A											
0811162-007	MW-11S	Air	11/4/2008 13:30	☐	A											
0811162-008	MW-12S	Air	11/4/2008 13:40	☐	A											
0811162-009	PRED	Air	11/4/2008 14:10	☐	A											
0811162-010	AS	Air	11/4/2008 14:15	☐	A											
0811162-011	STACK	Air	11/4/2008 14:25	☐	A											

Test Legend:

1	G-MBTEX_AIR	2	PREDF REPORT	3		4		5	
6		7		8		9		10	
11		12							

The following SampIDs: 001A, 002A, 003A, 004A, 005A, 006A, 007A, 008A, 009A, 010A, 011A contain testgroup.

Prepared by: Maria Venegas

Comments:

NOTE: Soil samples are discarded 60 days after results are reported unless other arrangements are made (Water samples are 30 days).
Hazardous samples will be returned to client or disposed of at client expense.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

Sample Receipt Checklist

Client Name: **AEI Consultants**

Date and Time Received: **11/5/2008 1:58:20 PM**

Project Name: **#116907; Vic's Automotive**

Checklist completed and reviewed by: Maria Venegas

WorkOrder N°: **0811162** Matrix Air

Carrier: Client Drop-In

Chain of Custody (COC) Information

Chain of custody present?	Yes ☑	No ☐
Chain of custody signed when relinquished and received?	Yes ☑	No ☐
Chain of custody agrees with sample labels?	Yes ☑	No ☐
Sample IDs noted by Client on COC?	Yes ☑	No ☐
Date and Time of collection noted by Client on COC?	Yes ☑	No ☐
Sampler's name noted on COC?	Yes ☑	No ☐

Sample Receipt Information

Custody seals intact on shipping container/cooler?	Yes ☐	No ☐	NA ☑
Shipping container/cooler in good condition?	Yes ☑	No ☐	
Samples in proper containers/bottles?	Yes ☑	No ☐	
Sample containers intact?	Yes ☑	No ☐	
Sufficient sample volume for indicated test?	Yes ☑	No ☐	

Sample Preservation and Hold Time (HT) Information

All samples received within holding time?	Yes ☑	No ☐	
Container/Temp Blank temperature	Cooler Temp:		NA ☑
Water - VOA vials have zero headspace / no bubbles?	Yes ☐	No ☐	No VOA vials submitted ☑
Sample labels checked for correct preservation?	Yes ☑	No ☐	
TTLC Metal - pH acceptable upon receipt (pH<2)?	Yes ☐	No ☐	NA ☑
Samples Received on Ice?	Yes ☐	No ☑	

** NOTE: If the "No" box is checked, see comments below.*

Client contacted: Date contacted: Contacted by:

Comments:

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Automotive	Date Sampled: 11/04/08
		Date Received: 11/05/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 11/05/08-11/06/08
Walnut Creek, CA 94597	Client P.O.:	Date Analyzed 11/05/08-11/06/08

Gasoline Range (C6-C12) Volatile Hydrocarbons as Gasoline with BTEX and MTBE*

Extraction method SW5030B Analytical methods SW8021B/8015Cm Work Order: 0811162

Lab ID	Client ID	Matrix	TPH(g)	MTBE	Benzene	Toluene	Ethylbenzene	Xylenes	DF	% SS
001A	MW-1S	A	11,000,d1	ND<500	200	530	63	510	20	99
002A	MW-2S	A	14,000,d1	ND<50	250	650	79	660	20	95
003A	MW-5S	A	14,000,d1	ND<100	99	440	27	650	40	120
004A	MW-6S	A	3200,d1	ND<10	15	79	20	200	4	114
005A	MW-7S	A	15,000,d1	ND<50	170	330	19	580	20	96
006A	MW-10S	A	8200,d1	ND<50	120	340	36	540	20	101
007A	MW-11S	A	2900,d1	ND<60	73	79	23	250	10	117
008A	MW-12S	A	930,d1	ND<15	21	28	5.2	62	4	108
009A	PRED	A	9500,d1	ND<30	100	300	41	570	6.7	86
010A	AS	A	74,d1	ND	1.2	3.5	0.56	11	1	93
011A	STACK	A	ND	ND	ND	ND	ND	ND	1	95
Reporting Limit for DF =1; ND means not detected at or above the reporting limit	A	25	2.5	0.25	0.25	0.25	0.25	µg/L	
	S	1.0	0.05	0.005	0.005	0.005	0.005	mg/Kg	

* water and vapor samples are reported in µg/L, soil/sludge/solid samples in mg/kg, wipe samples in µg/wipe, product/oil/non-aqueous liquid samples in mg/L.

cluttered chromatogram; sample peak coelutes with surrogate peak.

+The following descriptions of the TPH chromatogram are cursory in nature and McCampbell Analytical is not responsible for their interpretation:

d1) weakly modified or unmodified gasoline is significant

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Automotive	Date Sampled: 11/04/08
		Date Received: 11/05/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 11/05/08-11/06/08
Walnut Creek, CA 94597	Client P.O.:	Date Analyzed 11/05/08-11/06/08

Gasoline Range (C6-C12) Volatile Hydrocarbons as Gasoline with MTBE and BTEX in ppmv*

Extraction method SW5030B Analytical methods SW8021B/8015Cm Work Order: 0811162

Lab ID	Client ID	Matrix	TPH(g)	MTBE	Benzene	Toluene	Ethylbenzene	Xylenes	DF	% SS
001A	MW-1S	A	3100,d1	ND<180	63	140	14	120	20	99
002A	MW-2S	A	3800,d1	ND<14	78	170	18	150	20	95
003A	MW-5S	A	3900,d1	ND<27	30	110	6.1	150	40	120
004A	MW-6S	A	900,d1	ND<2.7	4.6	21	4.6	46	4	114
005A	MW-7S	A	4100,d1	ND<14	53	87	4.3	130	20	96
006A	MW-10S	A	2300,d1	ND<14	36	89	8.1	120	20	101
007A	MW-11S	A	820,d1	ND<20	22	21	5.2	57	10	117
008A	MW-12S	A	260,d1	ND<5.0	6.5	7.4	1.2	14	4	108
009A	PRED	A	2700,d1	ND<10	31	77	9.3	130	6.7	86
010A	AS	A	21,d1	ND	0.38	0.91	0.13	2.6	1	93
011A	STACK	A	ND	ND	ND	ND	ND	ND	1	95

ppm (mg/L) to ppmv (ul/L) conversion for TPH(g) assumes the molecular weight of gasoline to be equal to that of hexane.

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	A	7.0	0.68	0.077	0.065	0.057	0.057	1	uL/L
	S	NA	NA	NA	NA	NA	NA	1	mg/Kg

* vapor samples are reported in µL/L, soil/sludge/solid samples in mg/kg, wipe samples in µg/wipe, product/oil/non-aqueous liquid samples in mg/L, water samples and all TCLP & SPLP extracts are reported in µg/L.

cluttered chromatogram; sample peak coelutes with surrogate peak.

+The following descriptions of the TPH chromatogram are cursory in nature and McCampbell Analytical is not responsible for their interpretation:

d1) weakly modified or unmodified gasoline is significant

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Air QC Matrix: Water BatchID: 39340 WorkOrder: 0811162

EPA Method: SW8021B/8015Cm **Extraction: SW5030B** **Spiked Sample ID: 0811099-001C**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	91.5	99.8	8.77	113	106	6.65	70 - 130	20	70 - 130	20
MTBE	ND	10	108	96.3	11.3	102	106	4.38	70 - 130	20	70 - 130	20
Benzene	ND	10	93.5	100	7.06	115	116	1.08	70 - 130	20	70 - 130	20
Toluene	ND	10	103	111	7.45	115	115	0	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	99.7	110	9.38	115	118	2.95	70 - 130	20	70 - 130	20
Xylenes	ND	30	108	109	0.986	111	114	3.07	70 - 130	20	70 - 130	20
%SS:	94	10	95	100	5.10	99	97	1.78	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39340 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0811162-001A	11/04/08 2:00 PM	11/05/08	11/05/08 6:40 PM	0811162-001A	11/04/08 2:00 PM	11/05/08	11/05/08 6:40 PM
0811162-002A	11/04/08 1:50 PM	11/05/08	11/05/08 7:10 PM	0811162-002A	11/04/08 1:50 PM	11/05/08	11/05/08 7:10 PM
0811162-003A	11/04/08 12:50 PM	11/05/08	11/05/08 7:41 PM	0811162-003A	11/04/08 12:50 PM	11/05/08	11/05/08 7:41 PM
0811162-004A	11/04/08 1:00 PM	11/06/08	11/06/08 10:47 PM	0811162-004A	11/04/08 1:00 PM	11/06/08	11/06/08 10:47 PM
0811162-005A	11/04/08 1:10 PM	11/05/08	11/05/08 8:41 PM	0811162-005A	11/04/08 1:10 PM	11/05/08	11/05/08 8:41 PM
0811162-006A	11/04/08 1:20 PM	11/05/08	11/05/08 9:11 PM	0811162-006A	11/04/08 1:20 PM	11/05/08	11/05/08 9:11 PM
0811162-007A	11/04/08 1:30 PM	11/05/08	11/05/08 10:12 PM	0811162-007A	11/04/08 1:30 PM	11/05/08	11/05/08 10:12 PM
0811162-008A	11/04/08 1:40 PM	11/05/08	11/05/08 10:42 PM	0811162-008A	11/04/08 1:40 PM	11/05/08	11/05/08 10:42 PM
0811162-009A	11/04/08 2:10 PM	11/05/08	11/05/08 11:12 PM	0811162-009A	11/04/08 2:10 PM	11/05/08	11/05/08 11:12 PM
0811162-010A	11/04/08 2:15 PM	11/06/08	11/06/08 6:59 PM	0811162-010A	11/04/08 2:15 PM	11/06/08	11/06/08 6:59 PM

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND conta significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content.

DHS ELAP Certification 1644

QA/QC Officer

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Air QC Matrix: Water BatchID: 39446 WorkOrder: 0811162

EPA Method: SW8021B/8015Cm **Extraction: SW5030B** **Spiked Sample ID: 0811181-013A**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	94.7	90.4	4.69	88.5	84.8	4.25	70 - 130	20	70 - 130	20
MTBE	ND	10	99.1	102	3.00	98.5	105	6.55	70 - 130	20	70 - 130	20
Benzene	ND	10	92.3	91.5	0.946	87	91.8	5.29	70 - 130	20	70 - 130	20
Toluene	ND	10	91.8	91	0.852	78.4	85.7	8.81	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	95.3	94.3	1.00	88	92.3	4.77	70 - 130	20	70 - 130	20
Xylenes	ND	30	105	104	1.04	84.3	90.9	7.55	70 - 130	20	70 - 130	20
%SS:	95	10	94	93	1.38	97	97	0	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39446 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0811162-011A	11/04/08 2:25 PM	11/06/08	11/06/08 12:12 AM	0811162-011A	11/04/08 2:25 PM	11/06/08	11/06/08 12:12 AM

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND conta significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content.

DHS ELAP Certification 1644

QA/QC Officer

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants 2500 Camino Diablo, Ste. #200 Walnut Creek, CA 94597	Client Project ID: #116907; Vic's Automotive	Date Sampled: 11/04/08
		Date Received: 11/05/08
	Client Contact: Ricky Bradford	Date Reported: 11/11/08
	Client P.O.:	Date Completed: 11/10/08

WorkOrder: 0811163

November 11, 2008

Dear Ricky:

Enclosed within are:

1) The results of the **3** analyzed samples from your project: **#116907; Vic's Automotive,**
2) A QC report for the above samples,
3) A copy of the chain of custody, and
4) An invoice for analytical services.

All analyses were completed satisfactorily and all QC samples were found to be within our control limits.

If you have any questions or concerns, please feel free to give me a call. Thank you for choosing

McCampbell Analytical Laboratories for your analytical needs.

Best regards,

Angela Rydelius
Laboratory Manager
McCampbell Analytical, Inc.

0811163

McCAMPBELL ANALYTICAL INC.

1538 Willow Pass Road, Pittsburg, CA 94565

Telephone: (925) 252-9262 Fax: (925) 252-9269

CHAIN OF CUSTODY RECORD

TURN AROUND TIME ☐ RUSH ☐ 24 HR ☐ 48 HR ☐ 72 HR ☒ 5 DAY

EDF Required? ☒ Yes ☐ No PDF Required? ☒ Yes ☐ No

Report To: Ricky Bradford	**Bill To:** same
Company: AEI Consultants	
2500 Camino Diablo, Suite 200	
Walnut Creek, CA 94597	**E-Mail:** rbradford@aeiconsultatns.com
Telephone: (925) 944-2899	**Fax:** (925) 944-2895
AEI Project No. 116907	**Project Name:** Vic's Automotive
Project Location: 245 8th Street, Oakland, CA 94607	
Sampler Signature: John Sicky	

		SAMPLING				MATRIX					METHOD PRESERVED				Analysis Request																Other				Comments
SAMPLE ID	FIELD POINT NAME	Date	Time	# of Containers	Type Containers	Water	Soil	Air	Sludge	Other	Ice	HCl	HNO_3	Other	TPH-g & MBTEX (SW8015Cm /SW8021B)	TPH-d (SW8015Cm)	**Total Oil & Grease HC (1664 HEM-SGT)	**For TOG HC Use 1 Liter Ambers (w/ HCl)			*Total Lead (TTLC/E200.8)	*For Lead Use 250 ml HDPE (w/ HNO_3)		EBMUD 7 Metals (Cd, Cr, Cu, Pb, Hg, Ni, Zn)	CAM 17 Metals (200.7)	PP13 Metals	RCRA 8 Metals (Ag, As, Ba, Cd, Cr, Hg, Pb, Se)	LUFT 5 Metals (Cd, Cr, Ni, Pb, Zn)		HVOCs - 8010 target list (SW8260B)	MTBE (SW8260B)	**Flash Point (SW1010)	**For FP Use 1 Liter Amber (unpreserved)	Flow Totalizer Reading
INF	INF	11/04/08	1445	3	3VOA	X					X	X			X																			
POST-AS	POST-AS	11	1450	3	3VOA	X					X	X			X																			
~~POST-C1~~	~~POST-C1~~			~~3~~	~~3VOA~~	~~X~~					~~X~~	~~X~~																						
EFF	EFF	11	1455	3 ~~5~~	3VOA ~~2AMB~~	X					X	X			X																			

Relinquished By: John Sicky	**Date:** 11/5/08	**Time:** 1250	**Received By:**
Relinquished By:	**Date:**	**Time:**	**Received By:**
Relinquished By:	**Date:**	**Time:**	**Received By:**

ICE/t° 4.2

GOOD CONDITION ✓

HEAD SPACE ABSENT ✓

DECHLORINATED IN LAB ✓

PRESERVATION	VOAS	O&G	METALS	OTHER
APPROPRIATE CONTAINERS	✓			
PERSERVED IN LAB				

McCampbell Analytical, Inc.
1534 Willow Pass Rd
Pittsburg, CA 94565-1701
(925) 252-9262

CHAIN-OF-CUSTODY RECORD

WorkOrder: 0811163 **ClientCode: AEL**

☐ WriteOn ☑ EDF ☐ Excel ☐ Fax ☑ Email ☐ HardCopy ☐ ThirdParty ☐ J-flag

Report to:
Ricky Bradford
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
(925) 283-6000 FAX (925) 944-2895

Email: rbradford@aeiconsultants.com
cc:
PO:
ProjectNo: #116907; Vic's Automotive

Bill to:
Denise Mockel
AEI Consultants
2500 Camino Diablo, Ste. #200
Walnut Creek, CA 94597
dmockel@aeiconsultants.com

Requested TAT: 5 days

Date Received: **11/05/2008**
Date Printed: **11/05/2008**

Lab ID	Client ID	Matrix	Collection Date	Hold	Requested Tests (See legend below)											
					1	2	3	4	5	6	7	8	9	10	11	12
0811163-001	INF	Water	11/4/2008 14:45	☐	A	A										
0811163-002	POST-AS	Water	11/4/2008 14:50	☐	A											
0811163-003	EFF	Water	11/4/2008 14:55	☐	A											

Test Legend:

1	G-MBTEX_W	2	PREDF REPORT	3		4		5	
6		7		8		9		10	
11		12							

Prepared by: Maria Venegas

Comments:

NOTE: Soil samples are discarded 60 days after results are reported unless other arrangements are made (Water samples are 30 days).
Hazardous samples will be returned to client or disposed of at client expense.

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

Sample Receipt Checklist

Client Name: **AEI Consultants**

Date and Time Received: **11/05/08 4:14:20 PM**

Project Name: **#116907; Vic's Automotive**

Checklist completed and reviewed by: Maria Venegas

WorkOrder N°: **0811163** Matrix Water

Carrier: CA OverNight

Chain of Custody (COC) Information

Chain of custody present?	Yes ☑	No ☐
Chain of custody signed when relinquished and received?	Yes ☑	No ☐
Chain of custody agrees with sample labels?	Yes ☑	No ☐
Sample IDs noted by Client on COC?	Yes ☑	No ☐
Date and Time of collection noted by Client on COC?	Yes ☑	No ☐
Sampler's name noted on COC?	Yes ☑	No ☐

Sample Receipt Information

Custody seals intact on shipping container/cooler?	Yes ☐	No ☐	NA ☑
Shipping container/cooler in good condition?	Yes ☑	No ☐	
Samples in proper containers/bottles?	Yes ☑	No ☐	
Sample containers intact?	Yes ☑	No ☐	
Sufficient sample volume for indicated test?	Yes ☑	No ☐	

Sample Preservation and Hold Time (HT) Information

All samples received within holding time?	Yes ☑	No ☐	
Container/Temp Blank temperature	Cooler Temp: 4.2°C		NA ☐
Water - VOA vials have zero headspace / no bubbles?	Yes ☑	No ☐	No VOA vials submitted ☐
Sample labels checked for correct preservation?	Yes ☑	No ☐	
TTLC Metal - pH acceptable upon receipt (pH<2)?	Yes ☐	No ☐	NA ☑
Samples Received on Ice?	Yes ☑	No ☐	

(Ice Type: WET ICE)

** NOTE: If the "No" box is checked, see comments below.*

Client contacted: Date contacted: Contacted by:

Comments:

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

AEI Consultants	Client Project ID: #116907; Vic's Automotive	Date Sampled: 11/04/08
		Date Received: 11/05/08
2500 Camino Diablo, Ste. #200	Client Contact: Ricky Bradford	Date Extracted: 11/07/08-11/10/08
Walnut Creek, CA 94597	Client P.O.:	Date Analyzed 11/07/08-11/10/08

Gasoline Range (C6-C12) Volatile Hydrocarbons as Gasoline with BTEX and MTBE*

Extraction method SW5030B Analytical methods SW8021B/8015Cm Work Order: 0811163

Lab ID	Client ID	Matrix	TPH(g)	MTBE	Benzene	Toluene	Ethylbenzene	Xylenes	DF	% SS
001A	INF	W	9400,d1	380	320	800	110	1800	10	113
002A	POST-AS	W	ND	27	ND	ND	ND	ND	1	96
003A	EFF	W	ND	25	ND	ND	ND	ND	1	98

Reporting Limit for DF =1; ND means not detected at or above the reporting limit	W	50	5	0.5	0.5	0.5	0.5	µg/L
	S	1.0	0.05	0.005	0.005	0.005	0.005	mg/Kg

* water and vapor samples and all TCLP & SPLP extracts are reported in ug/L, soil/sludge/solid samples in mg/kg, wipe samples in µg/wipe, product/oil/non-aqueous liquid samples in mg/L.

cluttered chromatogram; sample peak coelutes with surrogate peak.

+The following descriptions of the TPH chromatogram are cursory in nature and McCampbell Analytical is not responsible for their interpretation:

d1) weakly modified or unmodified gasoline is significant

DHS ELAP Certification 1644

Angela Rydelius, Lab Manager

McCampbell Analytical, Inc.
"When Quality Counts"

1534 Willow Pass Road, Pittsburg, CA 94565-1701
Web: www.mccampbell.com E-mail: main@mccampbell.com
Telephone: 877-252-9262 Fax: 925-252-9269

QC SUMMARY REPORT FOR SW8021B/8015Cm

W.O. Sample Matrix: Water QC Matrix: Water BatchID: 39446 WorkOrder 0811163

EPA Method SW8021B/8015Cm **Extraction SW5030B** **Spiked Sample ID: 0811181-013A**

Analyte	Sample	Spiked	MS	MSD	MS-MSD	LCS	LCSD	LCS-LCSD	Acceptance Criteria (%)			
	µg/L	µg/L	% Rec.	% Rec.	% RPD	% Rec.	% Rec.	% RPD	MS / MSD	RPD	LCS/LCSD	RPD
TPH(btex)£	ND	60	94.7	90.4	4.69	88.5	84.8	4.25	70 - 130	20	70 - 130	20
MTBE	ND	10	99.1	102	3.00	98.5	105	6.55	70 - 130	20	70 - 130	20
Benzene	ND	10	92.3	91.5	0.946	87	91.8	5.29	70 - 130	20	70 - 130	20
Toluene	ND	10	91.8	91	0.852	78.4	85.7	8.81	70 - 130	20	70 - 130	20
Ethylbenzene	ND	10	95.3	94.3	1.00	88	92.3	4.77	70 - 130	20	70 - 130	20
Xylenes	ND	30	105	104	1.04	84.3	90.9	7.55	70 - 130	20	70 - 130	20
%SS:	95	10	94	93	1.38	97	97	0	70 - 130	20	70 - 130	20

All target compounds in the Method Blank of this extraction batch were ND less than the method RL with the following exceptions:
NONE

BATCH 39446 SUMMARY

Lab ID	Date Sampled	Date Extracted	Date Analyzed	Lab ID	Date Sampled	Date Extracted	Date Analyzed
0811163-001A	11/04/08 2:45 PM	11/08/08	11/08/08 5:40 AM	0811163-002A	11/04/08 2:50 PM	11/10/08	11/10/08 11:33 PM
0811163-003A	11/04/08 2:55 PM	11/07/08	11/07/08 9:13 AM				

MS = Matrix Spike; MSD = Matrix Spike Duplicate; LCS = Laboratory Control Sample; LCSD = Laboratory Control Sample Duplicate; RPD = Relative Percent Deviation.

% Recovery = 100 * (MS-Sample) / (Amount Spiked); RPD = 100 * (MS - MSD) / ((MS + MSD) / 2).

MS / MSD spike recoveries and / or %RPD may fall outside of laboratory acceptance criteria due to one or more of the following reasons: a) the sample is inhomogenous AND contains significant concentrations of analyte relative to the amount spiked, or b) the spiked sample's matrix interferes with the spike recovery.

£ TPH(btex) = sum of BTEX areas from the FID.

cluttered chromatogram; sample peak coelutes with surrogate peak.

N/A = not enough sample to perform matrix spike and matrix spike duplicate.

NR = matrix interference and/or analyte concentration in sample exceeds spike amount for soil matrix or exceeds 2x spike amount for water matrix or sample diluted due to high matrix or analyte content, or inconsistency in sample containers.

DHS ELAP Certification 1644

QA/QC Officer

APPENDIX D

REGULATORY CORRESPONDENCE

ALAMEDA COUNTY
HEALTH CARE SERVICES
AGENCY
DAVID J. KEARS, Agency Director

ENVIRONMENTAL HEALTH SERVICES
ENVIRONMENTAL PROTECTION
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577
(510) 567-6700
FAX (510) 337-9335

October 3, 2008

Mr. Richard Lum and Ms. Linda Lum
2188 Hillside Drive
San Leandro, CA 94577-6369

Mr. Victor Lum
Vic's Automotive
245 8th Street
Oakland, CA 94607

Subject: Fuel Leak Case No. RO0000202 and Geotracker Global ID T0600101143, Vic's Automotive, 245 8th Street, Oakland, CA 94607

Dear Mr. and Ms. Lum and Victor Lum:

Alameda County Environmental Health (ACEH) staff has reviewed the case file for the above-referenced site including the recently submitted document entitled, "*Monitoring Well Installation & Quarterly Site Monitoring Report (Second Quarter 2008),*" dated August 1, 2008 and prepared by AEI Consultants. The report presents the results from installation of three monitoring wells, operation of the high vacuum dual phase extraction (HVDPE) system, and groundwater monitoring. Recommendations for future activities were presented in the report summary.

Based on our review of the report contents and recommendations, we request that you address the following technical comments, perform the proposed work, and send us the reports described below.

TECHNICAL COMMENTS

1. **Suspension of Quarterly Soil Vapor Sampling and Continued Operation of HVDPE System.** We concur with continued operation of the HVDPE system and the proposal to suspend quarterly soil vapor sampling during operation of the HVDPE system. Soil vapor sampling will be required following completion of HVDPE remediation to assess rebound and confirm site cleanup.

2. **Quarterly Groundwater Monitoring.** Please include recently installed monitoring wells MW-8, MW-9, and MW-13 in the quarterly groundwater monitoring program. The results are to be presented in the Quarterly Monitoring Reports requested below.

3. **Screening Soil Vapor Probes.** The proposal to screen the soil vapor probes for TVH, CO4, O2, and CO2 with an RKI Eagle gas detector on a quarterly rather than monthly basis is acceptable. Please present the results in the Quarterly Monitoring Reports requested below.

4. **Conveyance Piping Laterals.** The proposal to install piping laterals for off-site wells MW-10, MW-11, and MW-12 is acceptable in order to continue to use the wells for HVDPE.

5. **Proposed Wells MW-14, MW-15, and MW-16.** We concur with the proposed locations for off-site monitoring wells MW-14, MW-15, and MW-16. Please present well installation results including boring logs, well completion diagrams, and sampling results (including a summary table of soil analytical data) for the proposed wells no later than the Quarterly Groundwater Monitoring Report for Fourth Quarter 2008 Report requested below.

TECHNICAL REPORT REQUEST

Please submit technical reports to Alameda County Environmental Health (Attention: Jerry Wickham), according to the following schedule:

- **November 13, 2008** – Quarterly Groundwater Monitoring Report for Third Quarter 2008
- **February 27, 2009** – Quarterly Groundwater Monitoring Report for Fourth Quarter 2008 with Well Installation Results
- **May 13, 2009** – Quarterly Groundwater Monitoring Report for First Quarter 2009
- **August 13, 2009** – Quarterly Groundwater Monitoring Report for Second Quarter 2009

These reports are being requested pursuant to California Health and Safety Code Section 25296.10. 23 CCR Sections 2652 through 2654, and 2721 through 2728 outline the responsibilities of a responsible party in response to an unauthorized release from a petroleum UST system, and require your compliance with this request.

ELECTRONIC SUBMITTAL OF REPORTS

ACEH's Environmental Cleanup Oversight Programs (LOP and SLIC) require submission of reports in electronic form. The electronic copy replaces paper copies and is expected to be used for all public information requests, regulatory review, and compliance/enforcement activities. Instructions for submission of electronic documents to the Alameda County Environmental Cleanup Oversight Program FTP site are provided on the attached "Electronic Report Upload Instructions." Submission of reports to the Alameda County FTP site is an addition to existing requirements for electronic submittal of information to the State Water Resources Control Board (SWRCB) Geotracker website. In September 2004, the SWRCB adopted regulations that require electronic submittal of information for all groundwater cleanup programs. For several years, responsible parties for cleanup of leaks from underground storage tanks (USTs) have been required to submit groundwater analytical data, surveyed locations of monitoring wells, and other data to the Geotracker database over the Internet. Beginning July 1, 2005, these same reporting requirements were added to Spills, Leaks, Investigations, and Cleanup (SLIC) sites. Beginning July 1, 2005, electronic submittal of a complete copy of all reports for all sites is required in Geotracker (in PDF format). Please visit the SWRCB website for more information on these requirements (http://www.swrcb.ca.gov/ust/cleanup/electronic_reporting).

PERJURY STATEMENT

All work plans, technical reports, or technical documents submitted to ACEH must be accompanied by a cover letter from the responsible party that states, at a minimum, the following: "I declare, under penalty of perjury, that the information and/or recommendations contained in the attached document or report is true and correct to the best of my knowledge." This letter must be signed by an officer or legally authorized representative of your company. Please include a cover letter satisfying these requirements with all future reports and technical documents submitted for this fuel leak case.

PROFESSIONAL CERTIFICATION & CONCLUSIONS/RECOMMENDATIONS

The California Business and Professions Code (Sections 6735, 6835, and 7835.1) requires that work plans and technical or implementation reports containing geologic or engineering evaluations and/or judgments be performed under the direction of an appropriately registered or certified professional. For your submittal to be considered a valid technical report, you are to present site specific data, data interpretations, and recommendations prepared by an appropriately licensed professional and include the professional registration stamp, signature, and statement of professional certification. Please ensure all that all technical reports submitted for this fuel leak case meet this requirement.

UNDERGROUND STORAGE TANK CLEANUP FUND

Please note that delays in investigation, later reports, or enforcement actions may result in your becoming ineligible to receive grant money from the state's Underground Storage Tank Cleanup Fund (Senate Bill 2004) to reimburse you for the cost of cleanup.

AGENCY OVERSIGHT

If it appears as though significant delays are occurring or reports are not submitted as requested, we will consider referring your case to the Regional Board or other appropriate agency, including the County District Attorney, for possible enforcement actions. California Health and Safety Code, Section 25299.76 authorizes enforcement including administrative action or monetary penalties of up to $10,000 per day for each day of violation.

If you have any questions, please call me at (510) 567-6791 or send me an electronic mail message at jerry.wickham@acgov.org.

Sincerely,

Jerry Wickham, California PG 3766, CEG 1177, and CHG 297
Senior Hazardous Materials Specialist

Enclosure: ACEH Electronic Report Upload (ftp) Instructions

cc: Ricky Bradford
AEI Consultants
2500 Camino Diablo, Suite 200
Walnut Creek, CA 94597

Peter McIntyre
AEI Consultants
2500 Camino Diablo, Suite 200
Walnut Creek, CA 94597

Donna Drogos, ACEH
Jerry Wickham, ACEH
File

Alameda County Environmental Cleanup Oversight Programs (LOP and SLIC)	**ISSUE DATE:** July 5, 2005
	REVISION DATE: December 16, 2005
	PREVIOUS REVISIONS: October 31, 2005
SECTION: Miscellaneous Administrative Topics & Procedures	**SUBJECT:** Electronic Report Upload (ftp) Instructions

Effective **January 31, 2006**, the Alameda County Environmental Cleanup Oversight Programs (LOP and SLIC) require submission of all reports in electronic form to the county's ftp site. Paper copies of reports will no longer be accepted. The electronic copy replaces the paper copy and will be used for all public information requests, regulatory review, and compliance/enforcement activities.

REQUIREMENTS

- Entire report including cover letter must be submitted to the ftp site as **a single portable document format (PDF) with no password protection.** (Please do not submit reports as attachments to electronic mail.)
- It is **preferable** that reports be converted to PDF format from their original format, (e.g., Microsoft Word) rather than scanned.
- Signature pages and perjury statements **must** be included and have either original or electronic signature.
- **Do not password protect the document.** Once indexed and inserted into the correct electronic case file, the document will be secured in compliance with the County's current security standards and a password. **Documents with password protection will not be accepted.**
- Each page in the PDF document should be rotated in the direction that will make it easiest to read on a computer monitor.
- Reports must be named and saved using the following naming convention:
  RO#_Report Name_Year-Month-Date (e.g., RO#5555_WorkPlan_2005-06-14)

Additional Recommendations

- A separate copy of the tables in the document should be submitted by e-mail to your Caseworker in **Excel** format. These are for use by assigned Caseworker only.

Submission Instructions

1) Obtain User Name and Password:
   a) Contact the Alameda County Environmental Health Department to obtain a User Name and Password to upload files to the ftp site.
      i) Send an e-mail to dehloptoxic@acgov.org
         or
      ii) Send a fax on company letterhead to (510) 337-9335, to the attention of Alicia Lam-Finneke.
   b) In the subject line of your request, be sure to include **"ftp PASSWORD REQUEST"** and in the body of your request, include the **Contact Information, Site Addresses**, and the **Case Numbers (RO# available in Geotracker) you will be posting for.**

2) Upload Files to the ftp Site
   a) Using Internet Explorer (IE4+), go to ftp://alcoftp1.acgov.org
      (i) Note: Netscape and Firefox browsers will not open the FTP site.
   b) Click on File, then on Login As.
   c) Enter your User Name and Password. (Note: Both are Case Sensitive.)
   d) Open "My Computer" on your computer and navigate to the file(s) you wish to upload to the ftp site.
   e) With both "My Computer" and the ftp site open in separate windows, drag and drop the file(s) from "My Computer" to the ftp window.

3) Send E-mail Notifications to the Environmental Cleanup Oversight Programs
   a) Send email to dehloptoxic@acgov.org notify us that you have placed a report on our ftp site.
   b) Copy your Caseworker on the e-mail. Your Caseworker's e-mail address is the entire first name then a period and entire last name at acgov.org. (e.g., firstname.lastname@acgov.org)
   c) The subject line of the e-mail must start with the RO# followed by **Report Upload.** (e.g., Subject: RO1234 Report Upload)