Chevron

Chevron U.S.A. Products Company
6001 Bollinger Canyon Rd. Bldg. L
P. O. Box 6004
San Ramon, CA 94583-0804

Site Assessment and
Remediation Group
Phone (510) 842-9500
Fax (510) 842-8370

Date: 2-22-00

To: Distribution, 9-0338

Re: Groundwater Monitoring Report

The enclosed groundwater monitoring report has been properly reviewed by a Chevron authorized representative. Agency guidelines have been followed. Blaine Tech Services is authorized to distribute the report directly to interested parties.

If you have any questions, please call me at (510) 842-8695.

Sincerely,

Brett L. Hunter

Brett Hunter
Site Assessment and Remediation
Project Manager

BLAINE
TECH SERVICES inc

1680 ROGERS AVENUE
SAN JOSE, CALIFORNIA 95112-1105
(408) 573-7771 FAX
(408) 573-0555 PHONE

February 22, 2000

Brett Hunter
Chevron U.S.A. Products Company
P.O. Box 6004
San Ramon, CA 94583-0904

3rd Quarter 1999 Monitoring at 9-0338

3rd Quarter 1999 Groundwater Monitoring at
Chevron Service Station Number 9-0338
5500 Telegraph Avenue
Oakland, CA

Monitoring Performed on September 2, 1999

Groundwater Sampling Report **990902-P-4**

This report covers the routine monitoring of groundwater wells at this Chevron facility. Blaine Tech Services, Inc.'s work at the site includes inspection, gauging, evacuation, purgewater containment, sample collection and sample handling in accordance with standard procedures that conform to Regional Water Quality Control Board requirements.

Routine field data collection includes depth to water, total well depth, thickness of any separate immiscible layer, water column volume, calculated volume of a three-case volume purge, elapsed evacuation time, total volume of water removed, and standard water parameter instrument readings. Sample material is collected, contained, stored, and transported to the laboratory in conformance with EPA standards. Purgewater is, likewise, collected and transported to McKittrick Waste Treatment Site for disposal.

Basic field information is presented alongside analytical values excerpted from the laboratory report in the cumulative table of **WELL DATA AND ANALYTICAL RESULTS**. The full analytical report for the most recent samples is located in the **Analytical Appendix**. The table also contains new groundwater elevation calculations taken from the computer plotted gradient map which is located in the **Professional Engineering Appendix**.

At a minimum, Blaine Tech Services, Inc. field personnel are certified upon completion of a forty-hour Hazardous Materials and Emergency Response training course per 29 CFR 1910.120. Field personnel are also enrolled in annual eight hour refresher courses.

Blaine Tech Services, Inc. conducts sampling and documentation assignments of this type as an independent third party. In order to avoid compromising the objectivity necessary for the proper and disinterested performance of this work, Blaine Tech Services, Inc. concentrates on objective data collection and does not participate in the interpretation of analytical results, the definition of geological or hydrological conditions, the formulation of recommendations, or the marketing of remedial systems.

Please call if you have any questions.

Yours truly,



Scott Boor
Project Coordinator

SDB/jbt

attachments: Professional Engineering Appendix
Cumulative Table of Well Data and Analytical Results
Analytical Appendix
Field Data Sheets

cc: Larry Seto, Alameda County Health Care Services, Department
Department of Environmental Health

Professional Engineering Appendix



REGISTERED GEOLOGIST
STEVEN E. KROIK
No. 4976
09/00
STATE OF CALIFORNIA

Ref. 0338-qm.dwg
Basemap from Gettler-Ryan Inc.

PREPARED BY
RRM
engineering contracting firm

Chevron Station 9-0338
5500 Telegraph Avenue
Oakland, California

GROUNDWATER ELEVATION CONTOUR MAP, SEPTEMBER 2, 1999

FIGURE:
1
PROJECT:
DAC04

Table of
Well Data and
Analytical Results

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical values are in parts per billion (ppb).

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	MTBE
C-1A										
05/27/99	123.27	115.93	7.34	--	9100	40	25	560	1900	35
09/02/99	123.27	115.72	7.55	--	9700	24	18.4	626	754	66
C-2A										
05/27/99	125.89	119.53	6.36	--	<50	<0.5	<0.5	<0.5	<0.5	44
09/02/99	125.89	117.04	8.85	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
C-4										
05/27/99	125.40	115.34	10.06	--	<50	<0.5	<0.5	<0.5	<0.5	44
09/02/99	125.40	114.89	10.51	--	<50	<0.5	<0.5	<0.5	<0.5	3.1
C-5										
05/27/99	124.15	117.54	6.61	--	2800	350	73	32	280	2200
05/27/99	124.15	117.54	6.61	Confirmation run	--	--	--	--	--	2500
09/02/99	124.15	116.27	7.88	--	570	9.0	<2.5	<2.5	<2.5	890
TRIP BLANK										
05/27/99	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5
09/02/99	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	<2.5

Notes:
Wells C-1A, C-2A, C-4, and C-5 surveyed June 9, 1999 by Virgil Chavez Land Surveying of Vallejo, California.
Data prior to September 2, 1999 provided by Gettler-Ryan, Inc.

ABBREVIATIONS:
TPH = Total Petroleum Hydrocarbons
MTBE = Methyl t-Butyl Ether

Analytical Appendix

Sequoia Analytical

885 Jarvis Drive
Morgan Hill, CA 95037
(408) 776-9600
FAX (408) 782-6308

September 20, 1999

Christine Lillie
Blaine Tech Services (Chev)
1680 Rogers Avenue
San Jose, CA 95112

RE: Chevron 9-0338/M909196

Dear Christine Lillie

Enclosed are the results of analyses for sample(s) received by the laboratory on September 3, 1999. If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Wendy Bonnes
Project Manager

CA ELAP Certificate Number 1210

Sequoia Analytical

885 Jarvis Drive
Morgan Hill, CA 95037
(408) 776-9600
FAX (408) 782-6308

Blaine Tech Services (Chev)	Project:	Chevron 9-0338 (5500 Telegraph Ave., Oakland)	Sampled: 9/2/99
1680 Rogers Avenue	Project Number:	990902-P4	Received: 9/3/99
San Jose, CA 95112	Project Manager:	Christine Lillie	Reported: 9/20/99

ANALYTICAL REPORT FOR M909196

Sample Description	Laboratory Sample Number	Sample Matrix	Date Sampled
C-1A	M909196-01	Water	9/2/99
C-2A	M909196-02	Water	9/2/99
C-4	M909196-03	Water	9/2/99
C-5	M909196-04	Water	9/2/99
TB	M909196-05	Water	9/2/99

Sequoia Analytical

885 Jarvis Drive
Morgan Hill, CA 95037
(408) 776-9600
FAX (408) 782-6308

Blaine Tech Services (Chev)	Project:	Chevron 9-0338 (5500 Telegraph Ave., Oakland)	Sampled: 9/2/99
1680 Rogers Avenue	Project Number:	990902-P4	Received: 9/3/99
San Jose, CA 95112	Project Manager:	Christine Lillie	Reported: 9/20/99

Total Purgeable Hydrocarbons (C6-C12), BTEX and MTBE by DHS LUFT
Sequoia Analytical - Morgan Hill

Analyte	Batch Number	Date Prepared	Date Analyzed	Surrogate Limits	Reporting Limit	Result	Units	Notes*
C-1A			**M909196-01**				**Water**	
Purgeable Hydrocarbons	9090431	9/15/99	9/15/99		1000	**9700**	ug/l	1,D
Benzene	"	"	"		10.0	**24.0**	"	D
Toluene	"	"	"		10.0	**18.4**	"	D
Ethylbenzene	"	"	"		10.0	**626**	"	D
Xylenes (total)	"	"	"		10.0	**754**	"	D
Methyl tert-butyl ether	"	"	"		50.0	**66.0**	"	D
Surrogate: a,a,a-Trifluorotoluene	"	"	"	*70.0-130*		*122*	*%*	
C-2A			**M909196-02**				**Water**	
Purgeable Hydrocarbons	9090431	9/15/99	9/15/99		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	ND	"	
Surrogate: a,a,a-Trifluorotoluene	"	"	"	*70.0-130*		*89.0*	*%*	
C-4			**M909196-03**				**Water**	
Purgeable Hydrocarbons	9090482	9/16/99	9/16/99		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	
Methyl tert-butyl ether	"	"	"		2.50	**3.10**	"	
Surrogate: a,a,a-Trifluorotoluene	"	"	"	*70.0-130*		*116*	*%*	
C-5			**M909196-04**				**Water**	
Purgeable Hydrocarbons	9090482	9/16/99	9/16/99		250	**570**	ug/l	1,D
Benzene	"	"	"		2.50	**9.00**	"	D
Toluene	"	"	"		2.50	ND	"	D
Ethylbenzene	"	"	"		2.50	ND	"	D
Xylenes (total)	"	"	"		2.50	ND	"	D
Methyl tert-butyl ether	"	"	"		12.5	**890**	"	D
Surrogate: a,a,a-Trifluorotoluene	"	"	"	*70.0-130*		*135*	*%*	*2*
TB			**M909196-05**				**Water**	
Purgeable Hydrocarbons	9090431	9/15/99	9/15/99		50.0	ND	ug/l	
Benzene	"	"	"		0.500	ND	"	
Toluene	"	"	"		0.500	ND	"	
Ethylbenzene	"	"	"		0.500	ND	"	
Xylenes (total)	"	"	"		0.500	ND	"	

Sequoia Analytical

885 Jarvis Drive
Morgan Hill, CA 95037
(408) 776-9600
FAX (408) 782-6308

Blaine Tech Services (Chev)	Project:	Chevron 9-0338 (5500 Telegraph Ave., Oakland)	Sampled: 9/2/99
1680 Rogers Avenue	Project Number:	990902-P4	Received: 9/3/99
San Jose, CA 95112	Project Manager:	Christine Lillie	Reported: 9/20/99

Total Purgeable Hydrocarbons (C6-C12), BTEX and MTBE by DHS LUFT
Sequoia Analytical - Morgan Hill

Analyte	Batch Number	Date Prepared	Date Analyzed	Surrogate Limits	Reporting Limit	Result	Units	Notes*
TB (continued)			**M909196-05**				**Water**	
Methyl tert-butyl ether	9090431	9/15/99	9/15/99		2.50	ND	ug/l	
Surrogate: a,a,a-Trifluorotoluene	"	"	"	*70.0-130*		*85.0*	*%*	

Sequoia Analytical

885 Jarvis Drive
Morgan Hill, CA 95037
(408) 776-9600
FAX (408) 782-6308

Blaine Tech Services (Chev)	Project:	Chevron 9-0338 (5500 Telegraph Ave., Oakland)	Sampled: 9/2/99
1680 Rogers Avenue	Project Number:	990902-P4	Received: 9/3/99
San Jose, CA 95112	Project Manager:	Christine Lillie	Reported: 9/20/99

Total Purgeable Hydrocarbons (C6-C12), BTEX and MTBE by DHS LUFT/Quality Control
Sequoia Analytical - Morgan Hill

Analyte	Date Analyzed	Spike Level	Sample Result	QC Result	Units	Reporting Limit / Recov. Limits	Recov. %	RPD Limit	RPD %	Notes*
Batch: 9090431	**Date Prepared: 9/15/99**					**Extraction Method: EPA 5030B [P/T]**				
Blank	**9090431-BLK1**									
Purgeable Hydrocarbons	9/15/99			**ND**	ug/l	**50.0**				
Benzene	"			**ND**	"	**0.500**				
Toluene	"			**ND**	"	**0.500**				
Ethylbenzene	"			**ND**	"	**0.500**				
Xylenes (total)	"			**ND**	"	**0.500**				
Methyl tert-butyl ether	"			**ND**	"	**2.50**				
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*8.70*	"	*70.0-130*	*87.0*			
LCS	**9090431-BS1**									
Purgeable Hydrocarbons	9/15/99	250		232	ug/l	70.0-130	92.8			
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*10.4*	"	*70.0-130*	*104*			
Matrix Spike	**9090431-MS1**		**M909196-02**							
Purgeable Hydrocarbons	9/15/99	250	ND	221	ug/l	60.0-140	**88.4**			
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*10.1*	"	*70.0-130*	*101*			
Matrix Spike Dup	**9090431-MSD1**		**M909196-02**							
Purgeable Hydrocarbons	9/15/99	250	ND	232	ug/l	60.0-140	**92.8**	25.0	**4.86**	
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*10.4*	"	*70.0-130*	*104*			
Batch: 9090482	**Date Prepared: 9/16/99**					**Extraction Method: EPA 5030B [P/T]**				
Blank	**9090482-BLK1**									
Purgeable Hydrocarbons	9/16/99			**ND**	ug/l	**50.0**				
Benzene	"			**ND**	"	**0.500**				
Toluene	"			**ND**	"	**0.500**				
Ethylbenzene	"			**ND**	"	**0.500**				
Xylenes (total)	"			**ND**	"	**0.500**				
Methyl tert-butyl ether	"			**ND**	"	**2.50**				
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*11.2*	"	*70.0-130*	*112*			
LCS	**9090482-BS1**									
Benzene	9/16/99	10.0		8.70	ug/l	70.0-130	87.0			
Toluene	"	10.0		9.15	"	70.0-130	91.5			
Ethylbenzene	"	10.0		9.05	"	70.0-130	90.5			
Xylenes (total)	"	30.0		27.4	"	70.0-130	91.3			
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*9.80*	"	*70.0-130*	*98.0*			
Matrix Spike	**9090482-MS1**		**M909358-05**							
Benzene	9/16/99	10.0	ND	9.77	ug/l	60.0-140	**97.7**			
Toluene	"	10.0	ND	9.47	"	60.0-140	**94.7**			

Sequoia Analytical

885 Jarvis Drive
Morgan Hill, CA 95037
(408) 776-9600
FAX (408) 782-6308

Blaine Tech Services (Chev)	Project:	Chevron 9-0338 (5500 Telegraph Ave., Oakland)	Sampled: 9/2/99
1680 Rogers Avenue	Project Number:	990902-P4	Received: 9/3/99
San Jose, CA 95112	Project Manager:	Christine Lillie	Reported: 9/20/99

Total Purgeable Hydrocarbons (C6-C12), BTEX and MTBE by DHS LUFT/Quality Control
Sequoia Analytical - Morgan Hill

Analyte	Date Analyzed	Spike Level	Sample Result	QC Result	Units	Reporting Limit / Recov. Limits	Recov. %	RPD Limit	RPD %	Notes*
Matrix Spike (continued)	**9090482-MS1**		**M909358-05**							
Ethylbenzene	9/16/99	10.0	ND	9.75	ug/l	60.0-140	**97.5**			
Xylenes (total)	"	30.0	ND	28.6	"	60.0-140	**95.3**			
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*10.1*	"	*70.0-130*	*101*			
Matrix Spike Dup	**9090482-MSD1**		**M909358-05**							
Benzene	9/16/99	10.0	ND	8.80	ug/l	60.0-140	**88.0**	25.0	**10.4**	
Toluene	"	10.0	ND	8.56	"	60.0-140	**85.6**	25.0	**10.1**	
Ethylbenzene	"	10.0	ND	8.77	"	60.0-140	**87.7**	25.0	**10.6**	
Xylenes (total)	"	30.0	ND	25.9	"	60.0-140	**86.3**	25.0	**9.91**	
Surrogate: a,a,a-Trifluorotoluene	"	*10.0*		*10.0*	"	*70.0-130*	*100*			

Sequoia Analytical

885 Jarvis Drive
Morgan Hill, CA 95037
(408) 776-9600
FAX (408) 782-6308

Blaine Tech Services (Chev)	Project:	Chevron 9-0338 (5500 Telegraph Ave., Oakland)	Sampled: 9/2/99
1680 Rogers Avenue	Project Number:	990902-P4	Received: 9/3/99
San Jose, CA 95112	Project Manager:	Christine Lillie	Reported: 9/20/99

Notes and Definitions

#	Note
D	Data reported from a dilution.
1	Chromatogram Pattern: Gasoline C6-C12
2	The surrogate recovery for this sample cannot be accurately quantified due to interference from coeluting organic compounds present in the sample.
DET	Analyte DETECTED
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
dry	Sample results reported on a dry weight basis
Recov.	Recovery
RPD	Relative Percent Difference

Fax, copy of Lab Report and COC to Chevron Contact: ☐ Yes ☐ No

Chain-of-Custody-Rec

Chevron Products Co.
P.O. BOX 6004
San Ramon, CA 94583
FAX (925)842-8370

Chevron Facility Number 9-0338
Facility Address 5500 Telegraph Ave., Oakland, CA
Consultant Project Number 990902-P4
Consultant Name Blaine Tech Services, Inc.
Address 1680 Rogers Ave., San Jose 95112
Project Contact (Name) Christine Lillie
(Phone) (408) 573-0555 (Fax Number) 573-7771

Chevron Contact (Name) Phil Briggs
(Phone) (925) 842-9136
Laboratory Name Sequoia
Laboratory Service Order 9144488
Laboratory Service Code ZZ02800
Samples Collected by (Name) [illegible]
Signature [illegible]

State Method: ☐ CA ☐ OR ☐ WA ☐ NW Series ☐ CO ☐ UT

Sample Number	Number of Containers	Matrix S = Soil A = Air W = Water C = Charcoal	Sample Preservation	Date/Time	BTEX/MTBE+TPH GAS (8020 + 8015)	BTEX + TPH GAS (8020 + 8015)	TPH Diesel (8015)	Oxygenates (8260)	Purgeable Halocarbons (8010)	Purgeable Organics (8260)	Extractable Organics (8270)	Oil and Grease (5520)	Metals (ICAP or AA) Cd,Cr,Pb,Zn,Ni	BTEX (8020)	BTEX/MTBE/Naph. (8020)	TPH - HCID	TPH-D Extended	Remarks	Lab Sample #
C-1A	3	W		9/2 14:35	X													M909196	01
C-2A				15:25															02
C-4				14:59															03
C-5				15:50															04
TB	2	✓			✓														05

Relinquished By (Signature) [illegible] Organization Blaine Date/Time 9/3/99 1125 Received By (Signature) [illegible] Organization Sequoia Date/Time 9/3/99 925 Iced Y/N

Relinquished By (Signature) [illegible] Organization [illegible] Date/Time 9/3/99 Received By (Signature) [illegible] Organization [illegible] Date/Time 9/3/99 1315 Iced Y/N

Relinquished By (Signature) [illegible] IMH Organization [illegible] Date/Time 9/3/99 Received For Laboratory By (Signature) [illegible] Date/Time [illegible] Iced Y/N

Turn Around Time (Circle Choice)
24 Hrs.
48 Hrs.
5 Days
10 Days

COC-3.DWG/07-98/HCH

Field
Data
Sheets

WELL GAUGING DATA

Project # 990902-P4 Date 9-2-99 Client Chevron

Site 5500 Telegraph, Oakland

Well ID	Well Size (in.)	Sheen / Odor	Depth to Immiscible Liquid (ft.)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to water (ft.)	Depth to well bottom (ft.)	Survey Point: TOB or TOC	
C-1A	2					7.55	19.20		
C-2A	2					8.85	20.00		
C-4	2					10.51	19.35		
C-5	2					7.88	20.19		

CHEVRON WELL MONITORING DATA SHEET

Project #: 990902-P4	Station #: 9-0338
Sampler: Paul	Date: 9-2-99
Well I.D.: C-1A	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth: 19.20	Depth to Water: 7.55
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius^2 * 0.163

Purge Method:
- Bailer
- Disposable Bailer ✓
- Middleburg
- Electric Submersible
- Extraction Pump
- Other: _____

Sampling Method:
- Bailer
- Disposable Bailer ✓
- Extraction Port
- Other: _____

1.8 (1 Case Volume (Gals.)) X 3 (Specified Volumes) = 6 (Calculated Volume) Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
14:21	72.6	7.2	396.	2	
14:25	71.8	7.0	375.	4	
14:29	71.4	7.0	353.	6	

Did well dewater? Yes (No) Gallons actually evacuated: 6

Sampling Time: 14:35 Sampling Date: 9-2-99

Sample I.D.: C-1A Laboratory: (Sequoia) CORE N. Creek Assoc. Labs

Analyzed for: (TPH-G) (BTEX) (MTBE) TPH-D Other:

Duplicate I.D.: Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

CHEVRON WELL MONITORING DATA SHEET

Project #: 990902-P4	Station #: 9-0338
Sampler: Tan	Date: 9-2-95
Well I.D.: C-2A	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth: 19 20.00	Depth to Water: 8.55
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius^2 * 0.163

Purge Method: Bailer / Disposable Bailer ✓ / Middleburg / Electric Submersible / Extraction Pump / Other: ___

Sampling Method: Bailer / Disposable Bailer ✓ / Extraction Port / Other: ___

1.8 (1 Case Volume (Gals.)) X 3 (Specified Volumes) = 6 (Calculated Volume) Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
15:11	70.8	7.3	1375	2	
15:16	70.2	7.2	1326	4	
15:20	69.8	7.2	1309	6	

Did well dewater? Yes (No) Gallons actually evacuated: 6

Sampling Time: 15:25 Sampling Date: 9-2-95

Sample I.D.: C-2A Laboratory: (Sequoia) CORE N. Creek Assoc. Labs

Analyzed for: (TPH-G BTEX MTBE) TPH-D Other:

Duplicate I.D.: Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

CHEVRON WELL MONITORING DATA SHEET

Project #: 990902-P4	Station #: 9-0338
Sampler: PAJ	Date: 9-2-99
Well I.D.: C-4	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth: 19.35	Depth to Water: 10.51
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
(2")	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius² * 0.163

Purge Method: Bailer / Disposable Bailer ✓ / Middleburg / Electric Submersible / Extraction Pump / Other: ___

Sampling Method: Bailer / Disposable Bailer ✓ / Extraction Port / Other: ___

1.4 (1 Case Volume (Gals.)) X 3 (Specified Volumes) = 4.5 (Calculated Volume) Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
14:46	70.2	7.9	896	1.5	
14:49	70.0	7.6	864	3.0	
14:53	69.6	7.6	859	4.5	

Did well dewater? Yes (No) Gallons actually evacuated: 4.5

Sampling Time: 14:59 Sampling Date: 9-2-99

Sample I.D.: C-4 Laboratory: (Sequoia) CORE N. Creek Assoc. Labs

Analyzed for: (TPH-G) (BTEX) (MTBE) TPH-D Other:

Duplicate I.D.: Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

CHEVRON WELL MONITORING DATA SHEET

Project #: 990902-P4	Station #: 9-0338
Sampler: Paul	Date: 9-2-99
Well I.D.: C-5	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth: 20.19	Depth to Water: 7.88
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
(2")	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius^2 * 0.163

Purge Method: Bailer / Disposable Bailer ✓ / Middleburg / Electric Submersible / Extraction Pump / Other: ___

Sampling Method: Bailer / Disposable Bailer ✓ / Extraction Port / Other: ___

1.9 (1 Case Volume (Gals.)) X 3 (Specified Volumes) = 6 (Calculated Volume) Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
15:37	71.4	7.3	1527	2	
15:40	70.6	7.3	1476	4	
15:44	70.4	7.2	1455	6	

Did well dewater? Yes (No) Gallons actually evacuated: 6

Sampling Time: 15:50 Sampling Date: 9-2-99

Sample I.D.: C-5 Laboratory: (Sequoia) CORE N. Creek Assoc. Labs

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

Duplicate I.D.: Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV