Chevron

January 3, 1996

Chevron U.S.A. Products Company
6001 Bollinger Canyon Rd., Bldg. L
P.O. Box 5004
San Ramon, CA 94583-0804

Site Assessment & Remediation Group
Phone (510) 842-9500

Mr. Scott Seery
Alameda County Enviro. Health
1131 Harbor Way Pkwy, 2nd Flr.
Alameda, CA 94502-5677

Re: Chevron Service Station 9-8139
16304 Foothill Rd.
San Leandro, California

Dear Mr. Seery,

Please find attached the fourth quarter 1995 groundwater sampling report prepared by Blaine Tech Services, dated November 22, 1995. This report provides the results of the sampling event performed on October 12, 1995.

The groundwater samples collected by Blaine Tech were analyzed for the presence of TPHG and BTEX constituents. The results obtained during this sampling event were consistent with previous events at this site.

Chevron will continue with the current monitoring schedule for this site. If you have any questions regarding this site please call. I can be reached by phone at (510)842-9449 or by fax at (510) 842-5966.

Sincerely,

Tammy L Hodge
Groundwater Coordinator
Site Assessment and Remediation

CC: Kevin Graves, RWQCB- S.F. Bay Region
Steve Willer, Chevron Property Development
File # 9-8139

BLAINE
TECH SERVICES INC.

985 TIMOTHY DRIVE
SAN JOSE, CA 95133
(408) 995-5535
FAX (408) 293-8773

November 22, 1995

Tammy Hodge
Chevron U.S.A. Products Company
P.O. Box 5004
San Ramon, CA 94583-0804

4th Quarter 1995 Monitoring at 9-8139

Fourth Quarter 1995 Groundwater Monitoring at
Chevron Service Station Number 9-8139
16304 Foothill Blvd.
San Leandro, CA

Monitoring Performed on October 12, 1995

Groundwater Sampling Report **951012-D-3**

This report covers the routine quarterly monitoring of groundwater wells at this Chevron facility. Blaine Tech Services, Inc.'s work at the site includes inspection, gauging, evacuation, purgewater containment, sample collection and sample handling in accordance with standard procedures that conform to Regional Water Quality Control Board requirements.

Routine field data collection includes depth to water, total well depth, thickness of any separate immiscible layer, water column volume, calculated volume of a three-case volume purge, elapsed evacuation time, total volume of water removed, and standard water parameter instrument readings. Sample material is collected, contained, stored, and transported to the laboratory in conformance with EPA standards. Purgewater is, likewise, collected and transported to Chevron's Richmond Refinery for disposal.

Basic field information is presented alongside analytical values excerpted from the laboratory report in the cumulative table of **WELL DATA AND ANALYTICAL RESULTS.** The full analytical report for the most recent samples is located in the **Analytical Appendix.** The table also contains new groundwater elevation calculations taken from the computer plotted gradient map which is located in the **Professional Engineering Appendix.**

At a minimum, Blaine Tech Services, Inc. field personnel are certified upon completion of a forty-hour Hazardous Materials and Emergency Response training course per 29 CFR 1910.120. Field personnel are also enrolled in annual eight hour refresher courses.

Blaine Tech Services, Inc. conducts sampling and documentation assignments of this type as an independent third party. In order to avoid compromising the objectivity necessary for the proper and disinterested performance of this work, Blaine Tech Services, Inc. concentrates on objective data collection and does not participate in the interpretation of analytical results, the definition of geological or hydrological conditions, the formulation of recommendations, or the marketing of remedial systems.

Please call if you have any questions.

Yours truly,



James Keller
Vice President

JPK/dk

attachments: Professional Engineering Appendix
Cumulative Table of Well Data and Analytical Results
Analytical Appendix
Field Data Sheets

Professional Engineering Appendix



CAMBRIA
Environmental Technology, Inc.

Chevron Station 9-8139
16304 Foothill Boulevard
San Leandro, California

D:\PROJECT\CHEVRON\9-8139\8139-QM.DWG

Ground Water Elevation
October 12, 1995

FIGURE
1

Table of
Well Data and
Analytical Results

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-1											
12/05/89	127.09	--	--	*	<500	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
03/23/90	127.09	114.17	12.92	--	--	--	--	--	--	--	--
05/24/90	127.09	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
09/06/90	127.09	112.41	14.68	--	<50	<0.5	0.8	<0.5	<0.5	<0.5	<0.5
09/25/90	127.09	112.08	15.01	--	--	--	--	--	--	--	--
11/29/90	127.09	112.27	14.82	--	<50	0.7	0.9	<0.5	1.0	--	--
02/20/91	127.09	112.80	14.29	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/19/91	127.09	114.93	12.16	--	--	--	--	--	--	--	--
05/22/91	127.09	113.40	13.69	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
08/22/91	127.09	111.71	15.38	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
11/13/91	127.09	111.29	15.80	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/30/92	127.09	112.38	14.71	--	<50	0.5	<0.5	<0.5	0.5	--	--
04/23/92	127.09	114.87	12.22	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/27/92	127.09	112.79	14.30	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/26/92	127.09	111.19	15.90	--	<50	0.6	<0.5	<0.5	<0.5	--	--
01/29/93	127.09	116.58	10.51	--	<50	3.0	3.0	0.7	3.0	--	--
04/30/93	127.09	117.19	9.90	--	<50	<0.5	0.7	<0.5	1.0	--	--
07/14/93	127.09	114.81	12.28	--	<50	0.7	1.0	<0.5	3.0	--	--
10/27/93	127.09	111.56	15.53	--	<50	0.9	2.0	<0.5	2.0	--	--
01/13/94	127.09	114.85	12.24	--	<50	<0.5	0.9	<0.5	<0.5	--	--
04/22/94	127.09	114.18	12.91	--	<50	1.1	2.6	1.0	5.5	--	--
07/29/94	127.09	114.34	12.75	--	<50	<0.5	0.9	<0.5	<0.5	--	--
10/25/94	127.09	113.46	13.63	--	100	0.6	1.6	<0.5	4.1	--	--
01/19/95	127.09	117.16	9.93	--	<50	<0.5	<0.5	<0.5	<0.5	--	--

NO LONGER MONITORED OR SAMPLED

*TPH-Diesel not detected at detection limit of 1000 ppb. Oil and Grease not detected at detection limit of 5000 ppb.

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-2											
12/05/89	125.98	--	--	*	<500	<0.5	<0.5	<0.5	0.9	<0.5	<0.5
03/23/90	125.98	113.58	12.40	--	--	--	--	--	--	--	--
05/24/90	125.98	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
09/06/90	125.98	111.13	14.85	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
09/25/90	125.98	111.18	14.80	--	--	--	--	--	--	--	--
11/29/90	125.98	111.58	14.40	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
02/20/91	125.98	111.89	14.09	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/19/91	125.98	113.36	12.62	--	--	--	--	--	--	--	--
05/22/91	125.98	113.00	12.98	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
08/22/91	125.98	111.05	14.93	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
11/13/91	125.98	110.56	15.42	--	58	<0.5	0.5	0.7	2.3	--	--
01/30/92	125.98	111.28	14.70	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/23/92	125.98	112.15	13.83	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/27/92	125.98	110.68	15.30	--	<50	<0.5	<0.5	<0.5	1.1	--	--
10/26/92	125.98	110.36	15.62	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/29/93	125.98	116.72	9.26	--	<50	3.0	8.0	1.0	5.0	--	--
04/30/93	125.98	116.32	9.66	--	<1300	<13	<13	<13	<13	--	--
07/14/93	125.98	114.08	11.90	--	<50	0.8	2.0	0.8	4.0	--	--
10/27/93	125.98	112.49	13.49	--	<50	1.0	2.0	1.0	2.0	--	--
01/13/94	125.98	113.99	11.99	--	<50	<0.5	0.6	<0.5	<0.5	--	--
04/22/94	125.98	113.25	12.73	--	<50	0.6	<0.5	<0.5	1.7	--	--
07/29/94	125.98	113.68	12.30	--	<50	<0.5	0.9	<0.5	<0.5	--	--
10/25/94	125.98	112.59	13.39	--	<50	<0.5	0.8	<0.5	2.1	--	--
01/19/95	125.98	117.27	8.71	--	<50	<0.5	2.3	<0.5	<0.5	--	--

NO LONGER MONITORED OR SAMPLED

*TPH-Diesel not detected at detection limit of 1000 ppb. Oil and Grease not detected at detection limit of 5000 ppb.

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-3											
12/05/89	127.84	--	--	*	24,000	2400	1800	360	2600	<0.5	<0.5
12/05/89	127.84	--	--	Duplicate	24,000	2500	1900	390	2600	<0.5	<0.5
03/23/90	127.84	110.34	17.50	--	--	--	--	--	--	--	--
05/24/90	127.84	--	--	--	9000	2600	1700	250	1500	--	--
05/24/90	127.84	--	--	Duplicate	10,000	2600	1800	260	1600	--	--
09/06/90	126.77	108.05	18.72	--	3500	900	550	110	460	<0.5	<0.5
09/25/90	126.77	108.37	18.40	--	--	--	--	--	--	--	--
11/29/90	126.77	107.80	18.97	--	9200	1100	1100	210	1100	--	--
02/20/91	126.77	107.57	19.20	--	8800	960	780	200	920	--	--
04/19/91	126.77	108.96	17.81	--	--	--	--	--	--	--	--
05/22/91	126.77	108.89	17.88	--	28,000	5800	1200	460	2300	--	--
08/01/91	126.77	107.54	19.23	--	--	--	--	--	--	--	--
08/22/91	126.77	106.60	20.17	--	21,000	3100	2000	480	2000	--	--
08/22/91	126.77	--	--	Duplicate	19,000	2700	1800	420	1700	--	--
11/13/91	126.77	106.82	19.95	--	18,000	2400	1200	450	2200	--	--
01/30/92	126.77	107.63	19.14	--	18,000	3800	920	700	2600	--	--
04/23/92	126.77	109.02	17.75	--	46,000	5000	1900	1000	3500	--	--
07/27/92	126.77	107.77	19.00	--	26,000	4900	1100	1200	3600	--	--
10/26/92	126.77	107.15	19.62	--	6600	1100	41	220	570	--	--
01/29/93	126.77	110.82	15.95	--	32,000	5900	2900	1300	5000	--	--
04/30/93	126.77	111.10	15.67	--	14,000	6100	98	870	2400	--	--
07/14/93	126.77	109.94	16.83	--	12,000	3100	1100	720	2900	--	--
10/27/93	126.77	109.07	17.70	--	19,000	7800	400	1500	3400	--	--
01/13/94	126.77	110.23	16.54	--	51,000	3700	140	720	1800	--	--
04/22/94	126.77	109.75	17.02	--	22,000	9300	89	1200	2400	--	--
07/29/94	126.77	109.82	16.95	--	13,000	4700	44	580	420	--	--
10/25/94	126.77	109.11	17.66	--	24,000	8700	52	1500	1400	--	--
01/19/95	126.77	112.90	13.87	--	17,000	9300	36	1600	740	--	--
10/12/95	126.77	112.54	14.23	--	**37,000**	**12,000**	180	1800	1500	--	13,000

*Oil and Grease not detected at detection limit of 5000 ppb.

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-4											
12/05/89	125.22	--	--	--	19,000	390	1300	460	1800	<0.5	<0.5
03/23/90	125.22	109.20	16.02	--	--	--	--	--	--	--	--
05/24/90	125.22	--	--	--	4500	210	440	140	480	--	--
09/06/90	125.22	107.87	17.35	--	6000	680	520	170	580	<0.5	<0.5
09/25/90	125.22	107.74	17.48	--	--	--	--	--	--	--	--
11/29/90	125.22	107.61	17.61	--	15,000	800	1000	430	1700	--	--
02/20/91	125.22	107.41	17.81	--	15,000	640	390	420	1600	--	--
02/20/91	125.22	--	--	Duplicate	15,000	680	410	430	1600	--	--
04/19/91	125.22	109.42	15.80	--	--	--	--	--	--	--	--
05/22/91	125.22	108.54	16.68	--	9800	580	140	310	740	--	--
05/22/91	125.22	--	--	Duplicate	7200	520	130	270	670	--	--
06/10/91	--	--	--	Redesignated EW-3	--	--	--	--	--	--	--
EW-3											
08/01/91	125.22	107.73	17.49	--	--	--	--	--	--	--	--
10/27/93	125.22	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/13/94	125.22	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/22/94	125.22	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/29/94	125.22	--	--	--	<50	1.3	1.3	0.6	5.3	--	--
10/25/94	125.22	109.02	16.20	--	--	--	--	--	--	--	--
01/19/95	125.22	112.51	12.71	--	240	45	0.8	22	48	--	--

NO LONGER MONITORED OR SAMPLED

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-5											
03/23/90	125.85	108.96	16.89	--	--	--	--	--	--	--	--
05/25/90	125.85	--	--	--	28,000	920	1100	460	1300	2.4	2.4
09/07/90	125.85	107.42	18.46	Free Product (0.04')	--	--	--	--	--	--	--
09/25/90	125.85	107.54	18.87	Free Product (1.30')	--	--	--	--	--	--	--
11/29/90	125.85	107.31	18.91	Free Product (0.71')	--	--	--	--	--	--	--
02/20/91	125.85	109.24	16.99	Free Product (0.47')	--	--	--	--	--	--	--
04/19/91	125.85	107.58	19.30	Free Product (0.48')	--	--	--	--	--	--	--
05/22/91	125.85	108.42	17.69	Free Product (0.33')	--	--	--	--	--	--	--
06/10/91	--	--	--	Redesignated EW-2	--	--	--	--	--	--	--
EW-2											
08/01/91	125.79	107.72	18.07	--	--	--	--	--	--	--	--
04/22/94	125.79	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/25/94	125.79	109.10	16.69	--	--	--	--	--	--	--	--
01/19/95	125.79	113.59	12.20	--	1700	540	69	56	400	--	--
05/01/95	125.79	113.63	12.16	--	<50	13	<0.5	<0.5	2.1	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-6											
03/23/90	124.18	105.67	18.51	--	--	--	--	--	--	--	--
05/25/90	124.18	--	--	--	<50	<2.0	<3.0	<3.0	<3.0	<0.02	<0.02
09/07/90	124.18	108.00	16.18	--	<50	<2.0	<3.0	<3.0	<3.0	<0.05	<0.05
09/25/90	124.18	107.76	16.42	--	--	--	--	--	--	--	--
11/29/90	124.18	108.07	16.11	--	<50	<0.5	<0.5	<0.5	<0.5	<0.05	<0.05
02/20/91	124.18	108.09	16.09	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/19/91	124.18	109.03	15.15	--	--	--	--	--	--	--	--
05/22/91	124.18	108.77	15.41	--	<50	0.5	0.7	<0.5	1.1	--	--
08/23/91	124.18	106.38	17.80	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
11/14/91	124.18	107.66	16.52	--	<50	<0.5	<0.5	<0.5	<0.5	<0.02	<0.02
11/14/91	124.18	--	--	Duplicate	<50	<0.5	0.6	<0.5	1.1	<0.05	<0.05
01/31/92	124.18	107.70	16.48	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/31/92	124.18	--	--	Duplicate	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/23/92	124.18	107.98	16.20	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/23/92	124.18	--	--	Duplicate	--	--	--	--	--	--	--
07/27/92	124.18	107.66	16.52	--	<50	1.2	0.6	<0.5	1.9	--	--
10/26/92	124.18	107.06	17.12	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/29/93	124.18	111.05	13.13	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/30/93	124.18	109.32	14.86	--	<50	<0.5	<0.5	<0.5	0.6	--	--
07/14/93	124.18	109.57	14.61	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/27/93	124.18	108.80	15.38	--	<50	0.9	1.0	0.6	1.0	--	--
01/13/94	124.18	108.84	15.34	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/22/94	124.18	109.11	15.07	--	<50	<0.5	<0.5	<0.5	2.5	--	--
07/29/94	124.18	108.88	15.30	--	<50	7.5	1.2	1.0	1.1	--	--
10/25/94	124.18	108.49	15.69	--	<50	<0.5	<0.5	<0.5	1.2	--	--
01/19/95	124.18	112.69	11.49	--	<50	<0.5	3.1	<0.5	0.6	--	--
10/11/95	124.18	110.02	14.16	--	--	--	--	--	--	--	--
11/07/95	124.18	109.88	14.30	--	<50	<0.5	<0.5	<0.5	<0.5	--	<2.5

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-7											
03/23/90	126.86	105.46	21.40	--	--	--	--	--	--	--	--
05/25/90	126.86	--	--	--	<50	<2.0	<3.0	<3.0	<3.0	<0.02	<0.02
09/07/90	126.86	108.48	18.38	--	--	--	--	--	--	--	--
09/25/90	126.86	107.61	19.25	--	--	--	--	--	--	--	--
09/27/90	126.86	--	--	--	<50	<2.0	<3.0	<3.0	<3.0	<0.05	<0.05
09/27/90	126.86	--	--	Duplicate	<50	<2.0	<3.0	<3.0	<3.0	<0.05	<0.05
11/29/90	126.86	108.31	18.55	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
02/20/91	126.86	108.31	18.55	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/19/91	126.86	109.53	17.33	--	--	--	--	--	--	--	--
05/22/91	126.86	109.44	17.42	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
08/22/91	126.86	107.81	19.05	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
11/13/91	126.86	105.02	21.84	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/30/92	126.86	104.44	22.42	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/23/92	126.86	104.82	22.04	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/27/92	126.86	104.62	22.24	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/26/92	126.86	104.75	22.11	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/29/93	126.86	109.79	17.07	--	<50	4.0	13	2.0	8.0	--	--
04/30/93	126.86	112.00	14.86	--	<50	<0.5	<0.5	<0.5	0.6	--	--
07/14/93	126.86	110.76	16.10	--	<50	<0.5	1.0	<0.5	2.0	--	--
10/27/93	126.86	108.15	18.71	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/13/94	126.86	108.97	17.89	--	<50	<0.5	0.9	<0.5	1.0	--	--
04/22/94	126.86	109.92	16.94	--	<50	<0.5	<0.5	<0.5	1.3	--	--
07/29/94	126.86	110.16	16.70	--	74	19	8.2	7.8	11	--	--
10/25/94	126.86	109.44	17.42	--	<50	<0.5	0.6	<0.5	1.6	--	--
01/19/95	126.86	113.20	13.66	--	<50	<0.5	1.4	<0.5	<0.5	--	--

NO LONGER MONITORED OR SAMPLED

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-8											
09/07/90	123.61	107.54	16.07	--	<50	<0.5	<0.5	<0.5	<0.5	<0.05	<0.05
09/25/90	123.61	107.41	16.20	--	--	--	--	--	--	--	--
11/29/90	123.61	107.31	16.30	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
11/29/90	123.61	--	--	Duplicate	<50	<0.5	<0.5	<0.5	<0.5	--	--
02/20/91	123.61	107.29	16.32	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/19/91	123.61	108.90	14.71	--	--	--	--	--	--	--	--
05/22/91	123.61	108.19	15.42	--	<50	0.6	<0.5	<0.5	1.0	--	--
08/22/91	123.61	106.46	17.15	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
11/14/91	123.61	106.62	16.99	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/30/92	123.61	107.31	16.30	--	<50	1.0	0.7	<0.5	1.1	--	--
04/23/92	123.61	108.56	15.05	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/27/92	123.61	107.53	16.08	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/26/92	123.61	106.89	16.72	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/29/93	123.61	110.79	12.82	--	1400	470	470	37	160	--	--
04/30/93	123.61	110.07	13.54	--	1600	<13	15	18	29	--	--
07/14/93	123.61	108.96	14.65	--	<50	<0.5	0.7	<0.5	2.0	--	--
10/27/93	123.61	108.57	15.04	--	<50	3.0	4.0	2.0	4.0	--	--
01/13/94	123.61	108.47	15.14	--	<50	<0.5	4.0	<0.5	<0.5	--	--
04/22/94	123.61	108.60	15.01	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/28/94	123.61	108.91	14.70	--	69	7.3	18	3.3	12	--	--
10/25/94	123.61	108.41	15.20	--	<50	<0.5	0.8	<0.5	1.6	--	--
01/19/95	123.61	111.61	12.00	--	<50	<0.5	3.1	<0.5	0.7	--	--
05/01/95	123.61	112.21	11.40	--	<50	<0.5	<0.5	<0.5	<0.5	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-9											
08/22/91	124.20	106.60	17.60	--	9600	46	170	98	1200	<0.05	<0.05
11/14/91	124.20	106.72	17.48	--	11,000	130	58	86	1500	<0.05	<0.05
01/30/92	124.20	107.49	16.71	--	11,000	210	29	110	1900	--	--
04/23/92	124.20	108.97	15.23	--	17,000	180	25	100	1900	--	--
07/27/92	124.20	107.48	16.72	--	2800	59	1.6	18	280	--	--
10/26/92	124.20	106.98	17.22	--	3200	38	<0.5	19	200	--	--
01/29/93	124.20	110.81	13.39	--	1300	23	6.0	8.0	100	--	--
04/30/93	124.20	110.20	14.00	--	<1300	<13	<13	<13	58	--	--
07/14/93	124.20	109.12	15.08	--	1300	25	4.0	15	120	--	--
10/27/93	124.20	108.58	15.62	--	1100	21	10	19	73	--	--
01/13/94	124.20	108.61	15.59	--	80	0.7	3.0	0.6	3.0	--	--
04/22/94	124.20	108.77	15.43	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/29/94	124.20	109.00	15.20	--	1400	19	11	11	69	--	--
10/25/94	124.20	108.50	15.70	--	1200	11	2.0	7.6	28	--	--
01/19/95	124.20	111.62	12.58	--	380	1.6	4.3	1.5	11	--	--
05/01/95	124.20	112.24	11.96	--	350	1.1	<0.5	1.8	2.3	--	--
10/12/95	124.20	110.35	13.85	--	1700	3.8	<2.5	5.3	7.8	--	18
MW-10											
07/27/92	125.03	107.51	17.52	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/27/92	125.03	106.97	18.06	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/29/93	125.03	110.88	14.15	--	<50	<0.5	<0.5	<0.5	0.7	--	--
04/30/93	125.03	110.35	14.68	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/14/93	125.03	109.23	15.80	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/27/93	125.03	108.70	16.33	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/13/94	125.03	108.74	16.29	--	<50	<0.5	0.5	<0.5	<0.5	--	--
04/22/94	125.03	108.88	16.15	--	<50	<0.5	<0.5	<0.5	1.1	--	--
07/29/94	125.03	109.18	15.85	--	<50	0.8	2.1	0.5	1.3	--	--
10/25/94	125.03	108.62	16.41	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/19/95	125.03	111.74	13.29	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
05/01/95	125.03	112.43	12.60	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/11/95	125.03	110.49	14.54	--	<50	<0.5	<0.5	<0.5	<0.5	--	<2.5

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
MW-11											
07/27/92	122.92	107.54	15.38	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/26/92	122.92	106.95	15.97	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/29/93	122.92	110.68	12.24	--	<50	8.0	16	2.0	10	--	--
04/30/93	122.92	110.15	12.77	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/14/93	122.92	109.08	13.84	--	<50	<0.5	0.7	<0.5	1.0	--	--
10/27/93	122.92	108.69	14.23	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/13/94	122.92	108.68	14.24	--	<50	<0.5	1.0	<0.5	<0.5	--	--
04/22/94	122.92	108.84	14.08	--	<50	<0.5	0.5	<0.5	1.4	--	--
07/29/94	122.92	109.02	13.90	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/25/94	122.92	108.54	14.38	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/19/95	122.92	111.47	11.45	--	<50	<0.5	1.8	<0.5	<0.5	--	--
05/01/95	122.92	111.82	11.10	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/11/95	122.92	110.35	12.57	--	<50	<0.5	<0.5	<0.5	<0.5	--	<2.5
EW-1											
05/25/90	124.95	--	--	--	3900	260	430	64	340	0.03	0.03
08/01/91	124.95	107.41	17.54	--	--	--	--	--	--	--	--
10/27/93	124.95	--	--	--	350	<0.5	<0.5	<0.5	<0.5	--	--
01/13/94	124.95	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/22/94	124.95	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/29/94	124.95	--	--	--	97	0.6	0.5	0.6	5.1	--	--
01/19/95	124.95	112.32	12.63	--	3000	1600	100	350	760	--	--

NO LONGER MONITORED OR SAMPLED

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	EDB	MTBE
TRIP BLANK											
02/20/91	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
05/22/91	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
05/22/91	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
11/13/91	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/30/92	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/23/92	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/27/92	--	--	--	--	<0.5	<0.5	<0.5	<0.5	<0.5	--	--
10/26/92	--	--	--	--	<0.5	<0.5	<0.5	<0.5	<0.5	--	--
01/29/93	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/30/93	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/14/93	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/27/93	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/13/94	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
04/22/94	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
07/29/94	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/25/94	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
01/19/95	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
05/01/95	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--
10/12/95	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	<2.5

Note: Blaine Tech Services, Inc. began routine monitoring of the groundwater wells at this site on May 1, 1995.
Earlier field data and analytical results provided by Sierra Environmental.

ABBREVIATIONS:
TPH = Total Petroleum Hydrocarbons
EDB = Ethylene Dibromide
MTBE = Methyl t-Butyl Ether

Analytical Appendix

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-8139, 951012-D3	Sampled: 10/12/95
985 Timothy Drive	Sample Descript: MW-3	Received: 10/13/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 10/17/95
Attention: Jim Keller	Lab Number: 9510A07-01	Reported: 10/19/95

QC Batch Number: GC101795BTEX17A
Instrument ID: GCHP17

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**10000**	**37000**
Methyl t-Butyl Ether	**500**	**13000**
Benzene	**100**	**12000**
Toluene	**100**	**180**
Ethyl Benzene	**100**	**1800**
Xylenes (Total)	**100**	**1500**
Chromatogram Pattern:		**Gas**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	101

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Attention: Jim Keller

Client Proj. ID: Chevron 9-8139, 951012-D3
Sample Descript: MW-9
Matrix: LIQUID
Analysis Method: 8015Mod/8020
Lab Number: 9510A07-02

Sampled: 10/12/95
Received: 10/13/95

Analyzed: 10/16/95
Reported: 10/19/95

QC Batch Number: GC101695BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**250**	**1700**
Methyl t-Butyl Ether	**12**	**18**
Benzene	**2.5**	**3.8**
Toluene	2.5	N.D.
Ethyl Benzene	**2.5**	**5.3**
Xylenes (Total)	**2.5**	**7.8**
Chromatogram Pattern:		**Gas**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	135 Q

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Attention: Jim Keller

Client Proj. ID: Chevron 9-8139, 951012-D3
Sample Descript: MW-10
Matrix: LIQUID
Analysis Method: 8015Mod/8020
Lab Number: 9510A07-03

Sampled: 10/12/95
Received: 10/13/95

Analyzed: 10/16/95
Reported: 10/19/95

QC Batch Number: GC101695BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Methyl t-Butyl Ether	2.5	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	103

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-8139, 951012-D3	Sampled: 10/12/95
985 Timothy Drive	Sample Descript: MW-11	Received: 10/13/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 10/16/95
Attention: Jim Keller	Lab Number: 9510A07-04	Reported: 10/19/95

QC Batch Number: GC101695BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Methyl t-Butyl Ether	2.5	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	104

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-8139, 951012-D3	Sampled: 10/12/95
985 Timothy Drive	Sample Descript: TB	Received: 10/13/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 10/16/95
Attention: Jim Keller	Lab Number: 9510A07-05	Reported: 10/19/95

QC Batch Number: GC101695BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Methyl t-Butyl Ether	2.5	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	98

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133
Attention: Jim Keller

Client Proj. ID: Chevron 9-8139, 951012-D3

Lab Proj. ID: 9510A07

Received: 10/13/95

Reported: 10/19/95

LABORATORY NARRATIVE

TPPH Note: Sample 9510A07-01 was diluted 200-fold.
Sample 9510A07-02 was diluted 5-fold.
Q = High surrogate recovery due to coelution.

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.
985 Timothy Drive
San Jose, CA 95133
Attention: Jim Keller

Client Project ID: Chevron 9-8139, 951012-D3
Matrix: Liquid
Work Order #: 9510A07 -01

Reported: Oct 23, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC101795BTEX17A	GC101795BTEX17A	GC101795BTEX17A	GC101795BTEX17A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	D. Jirsa	D. Jirsa	D. Jirsa	D. Jirsa
MS/MSD #:	951069701	951069701	951069701	951069701
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	10/17/95	10/17/95	10/17/95	10/17/95
Analyzed Date:	10/17/95	10/17/95	10/17/95	10/17/95
Instrument I.D.#:	GCHP17	GCHP17	GCHP17	GCHP17
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	10	11	10	31
MS % Recovery:	100	110	100	103
Dup. Result:	12	12	12	32
MSD % Recov.:	120	120	120	107
RPD:	18	8.7	18	3.2
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	-	-	-	-
Prepared Date:	-	-	-	-
Analyzed Date:	-	-	-	-
Instrument I.D.#:	-	-	-	-
Conc. Spiked:	-	-	-	-
LCS Result:	-	-	-	-
LCS % Recov.:	-	-	-	-
MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.
985 Timothy Drive
San Jose, CA 95133
Attention: Jim Keller

Client Project ID: Chevron 9-8139, 951012-D3
Matrix: Liquid
Work Order #: 9510A07-02-05

Reported: Oct 23, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC101695BTEX20A	GC101695BTEX20A	GC101695BTEX20A	GC101695BTEX20A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	D. Jirsa	D. Jirsa	D. Jirsa	D. Jirsa
MS/MSD #:	951038301	951038301	951038301	951038301
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	10/16/95	10/16/95	10/16/95	10/16/95
Analyzed Date:	10/16/95	10/16/95	10/16/95	10/16/95
Instrument I.D.#:	GCHP20	GCHP20	GCHP20	GCHP20
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	10	10	10	30
MS % Recovery:	100	100	100	100
Dup. Result:	11	10	11	32
MSD % Recov.:	110	100	110	107
RPD:	9.5	0.0	9.5	6.5
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	-	-	-	-
Prepared Date:	-	-	-	-
Analyzed Date:	-	-	-	-
Instrument I.D.#:	-	-	-	-
Conc. Spiked:	-	-	-	-
LCS Result:	-	-	-	-
LCS % Recov.:	-	-	-	-
MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS=Matrix Spike, MSD=MS Duplicate, RPD=Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Attention: Jim Keller

Client Proj. ID: Chevron 9-8139/951107-S3
Sample Descript: MW-6
Matrix: LIQUID
Analysis Method: 8015Mod/8020
Lab Number: 9511580-01

Sampled: 11/07/95
Received: 11/08/95

Analyzed: 11/10/95
Reported: 11/17/95

QC Batch Number: GC111095BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Methyl t-Butyl Ether	2.5	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	78

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.
985 Timothy Drive
San Jose, CA 95133
Attention: Jim Keller

Client Project ID: Chevron 9-8139/951107-S3
Matrix: Liquid
Work Order #: 9511580 -01

Reported: Nov 20, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC111095BTEX20A	GC111095BTEX20A	GC111095BTEX20A	GC111095BTEX20A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	J. Woo	J. Woo	J. Woo	J. Woo
MS/MSD #:	951123108	951123108	951123108	951123108
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	11/10/95	11/10/95	11/10/95	11/10/95
Analyzed Date:	11/10/95	11/10/95	11/10/95	11/10/95
Instrument I.D.#:	GCHP20	GCHP20	GCHP20	GCHP20
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	11	10	10	30
MS % Recovery:	105	103	102	101
Dup. Result:	11	11	10	30
MSD % Recov.:	106	107	103	101
RPD:	0.90	3.8	1.0	0.0
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	BLK111095	BLK111095	BLK111095	BLK111095
Prepared Date:	11/10/95	11/10/95	11/10/95	11/10/95
Analyzed Date:	11/10/95	11/10/95	11/10/95	11/10/95
Instrument I.D.#:	GCHP20	GCHP20	GCHP20	GCHP20
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
LCS Result:	9.6	9.7	9.4	28
LCS % Recov.:	96	97	94	94
MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Fax copy of Lab Report and COC to Chevron Contact: ☐ Yes ☐ No

Chain-of-Custody-Record

Chevron U.S.A. Inc.
P.O. BOX 5004
San Ramon, CA 94583
FAX (415)842-9591

Chevron Facility Number: 9-8139
Facility Address: 16304 Foothill Blvd., San Leandro, CA
Consultant Project Number: 95012-D3
Consultant Name: Blaine Tech Services, Inc.
Address: 985 Timothy Dr., San Jose, CA 95133
Project Contact (Name): Jim Keller
(Phone): (408) 995-5535 (Fax Number): 293-8773

Chevron Contact (Name): Tammy Hodge
(Phone): (510) 842-9449
Laboratory Name: Sequoia
Laboratory Release Number: 2769131
Samples Collected by (Name): MIKE DILLOUGHERTY
Collection Date: 10/12/95
Signature:

Sample Number	Lab Sample Number	Number of Containers	Matrix S = Soil A = Air W = Water C = Charcoal	Type G = Grab C = Composite D = Discrete	Time	Sample Preservation	Iced (Yes or No)	Analyses To Be Performed: BTEX + TPH GAS (8020 + 8015)	TPH Diesel (8015)	Oil and Grease (5520)	Purgeable Halocarbons (8010)	Purgeable Aromatics (8020)	Purgeable Organics (8240)	Extractable Organics (8270)	Metals Cd,Cr,Pb,Zn,Ni (ICAP or AA)	MTBE					Remarks
MW-3		3	W	D	1620	HCl	Y	X								X					1
MW-9		3			1500			X								X					2
MW-10		3			1520			X								X					3
MW-11		3			1550			X								X					4
TB		2					N	X								X					5

DO NOT BILL FOR TB-LB.

9510A07

Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
	BTS			SEQ.	10/13 1100
Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
	SEQ.	10/13 1230			
Relinquished By (Signature)	Organization	Date/Time	Received For Laboratory By (Signature)		Date/Time
					12:33 10/13/95

Turn Around Time (Circle Choice)
24 Hrs.
48 Hrs.
5 Days
10 Days
As Contracted

COC-3.DWG/03 91/HCH

Fax copy of Lab Report and COC to Chevron Contact: ☐ Yes ☐ No

Chain-of-Custody-Record

Chevron U.S.A. Inc.
P.O. BOX 5004
San Ramon, CA 94583
FAX (415)842-9591

Chevron Facility Number: 9-8139
Facility Address: 16304 Foothill Blvd., San Leandro, CA
Consultant Project Number: 951107-S3
Consultant Name: Blaine Tech Services, Inc.
Address: 985 Timothy Dr., San Jose, CA 95133
Project Contact (Name): Jim Keller
(Phone): (408) 995-5535 (Fax Number): 293-8773

Chevron Contact (Name): Tammy Hodge
(Phone): (510) 842-9449
Laboratory Name: Sequoia
Laboratory Release Number: 2769131
Samples Collected by (Name): SHAWN HOLLB
Collection Date: 11/07/95
Signature: [signature]

Sample Number	Lab Sample Number	Number of Containers	Matrix S = Soil A = Air W = Water C = Charcoal	Type G = Grab C = Composite D = Discrete	Time	Sample Preservation	Iced (Yes or No)	BTEX + TPH GAS (8020 + 8015)	TPH Diesel (8015)	Oil and Grease (5520)	Purgeable Halocarbons (8010)	Purgeable Aromatics (8020)	Purgeable Organics (8240)	Extractable Organics (8270)	Metals Cd,Cr,Pb,Zn,Ni (ICAP or AA)	MTBE					Remarks
MW-6		3	W		1212	HCL	Y	X								X					1

Analyses To Be Performed

DO NOT BILL FOR TB-LB.

9511580

Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
[signature]	BTS	11/8 10:05	[signature]	SEQ	11-8 10:05
[signature]	SEQ	11/8 11:55			
			Received For Laboratory By (Signature): Tony McMahon		11:55 11-8-95

Turn Around Time (Circle Choice)
24 Hrs.
48 Hrs.
5 Days
10 Days
(As Contracted) — circled

Field
Data
Sheets

WELL GAUGING DATA

Project # 95012-D3 Date 10/12/95 Client CHEV

Site 16304 FOOTHILL BLVD., SAN LEANDRO, CA

Well I.D.	Well Size (in.)	Sheen/ Odor	Depth to Immiscible Liquid (feet)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to Water (feet)	Depth to Well Bottom (feet)	Survey Point: TOB or TOC
MW-3	2					14.23	25.70	TOC
MW-6	2					14.16	28.96	"
MW-9	2					13.85	26.68	"
MW-10	2					14.54	29.58	"
MW-11	2					12.57	29.40	"

CHEVRON WELL MONITORING DATA SHEET

Project #: 951012-D3 Station #: 9-8139

Sampler: MD Start Date: 10-12-95

Well I.D.: MW-3 Well Diameter: (circle one) 2 3 4 6 ____

Total Well Depth: Depth to Water:

Before 25.70 After Before 14.23 After

Depth to Free Product: Thickness of Free Product (feet):

Measurements referenced to: PVC Grade Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

1.8 (1 Case Volume) x 3 (Specified Volumes) = 5.5 gallons

Purging: Bailer
Disposable Bailer X
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer
Disposable Bailer X
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1610	67.8	7.4	900E	—	2	
1612	67.6	7.4	750	—	4	
1614	67.8	7.3	700	—	5.5	

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 5.5

Sampling Time: 1620 Sampling Date: 10/12

Sample I.D.: MW-3 Laboratory: SEQ

Analyzed for: TPH-G BTEX TPH-D OTHER: (Circle)

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: TPH-G BTEX TPH-D OTHER: (Circle)

WELL MONITORING DATA SHEET

Project #: 95110753	Client: 9-8139
Sampler: SHAWN	Start Date: 11/07/95
Well I.D.: MW-6	Well Diameter: (circle one) (2) 3 4 6 ____
Total Well Depth: Before 29.10 After	Depth to Water: Before 14.30 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

2.36 (1 Case Volume) x 3 (Specified Volumes) = 7.10 gallons

Purging: Bailer
Disposable Bailer
Middleburg X
Electric Submersible
Extraction Pump
Other ____

Sampling: Bailer
Disposable Bailer X
Extraction Port
Other ____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1202	70.4	6.4	1000	—	2.5	
1205	70.0	6.8	1000	—	5.0	
1207	69.8	6.6	1000	—	7.25	

Did Well Dewater? NO If yes, gals. Gallons Actually Evacuated: 7.25

Sampling Time: 1212 Sampling Date: 11/07/95

Sample I.D.: MW-6 Laboratory: SEQUOIA

Analyzed for: (TPH-G) (BTEX) TPH-D OTHER:
(Circle)

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

CHEVRON WELL MONITORING DATA SHEET

Project #: 95012-D3 Station #: 9-8139

Sampler: ZD Start Date: 10/12/95

Well I.D.: MW-9 Well Diameter: (circle one) (2) 3 4 6 ____

Total Well Depth: Depth to Water:

Before 26.68 After Before 13.85 After

Depth to Free Product: Thickness of Free Product (feet):

Measurements referenced to: (PVC) Grade Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

2.0 (1 Case Volume) x 3 (Specified Volumes) = 6.0 gallons

Purging: Bailer
Disposable Bailer X
Middleburg
Electric Submersible
Extraction Pump
Other

Sampling: Bailer
Disposable Bailer X
Extraction Port
Other

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
~~1250~~	68.4	7.2	650	—	2	
1452	68.0	7.1	600	—	4	
1455	67.8	7.1	600	—	6	

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 6.0

Sampling Time: 1500 Sampling Date: 10-12

Sample I.D.: MW-9 Laboratory: SEQ

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

CHEVRON WELL MONITORING DATA SHEET

Project #: 951012 - D3	Station #: 9-8139
Sampler: MD	Start Date: 10/12/95
Well I.D.: MW-10	Well Diameter: (circle one) 2 3 4 6 ____
Total Well Depth: Before 29.58 After	Depth to Water: Before 14.54 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: PVC Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

2.4 (1 Case Volume) x 3 (Specified Volumes) = 7.2 gallons

Purging: Bailer
Disposable Bailer ✓
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer
Disposable Bailer ✓
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1510	68.0	7.4	900	—	2.5	
1512	66.8	7.3	900	—	5.0	
1515	66.4	7.2	850	—	7.5	

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 7.5

Sampling Time: 1520 Sampling Date: 10-12

Sample I.D.: MW-10 Laboratory: SEQ

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

CHEVRON WELL MONITORING DATA SHEET

Project #: 951012-D3	Station #: 9-8139
Sampler: SD	Start Date: 10-12-95
Well I.D.: MW-11	Well Diameter: (circle one) (2) 3 4 6 ____
Total Well Depth: Before 29.40 After	Depth to Water: Before 12.57 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

2.7 (1 Case Volume) x 3 (Specified Volumes) = 8.0 gallons

Purging: Bailer
Disposable Bailer X
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer
Disposable Bailer X
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1540	67.8	7.4	700	—	3	
1543	68.2	7.2	600	—	6	
1545	68.0	7.2	600	—	8	

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 8.0

Sampling Time: 1550 Sampling Date: 10/12

Sample I.D.: MW-11 Laboratory: SEQ

Analyzed for: (TPH-G) (BTEX) TPH-D OTHER:
(Circle)

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)