Chevron

September 15, 1998

Chevron Products Company
6001 Bollinger Canyon Road
Building L, Room 1110
PO Box 6004
San Ramon, CA 94583-0904

Philip R. Briggs
Project Manager
Site Assessment & Remediation
Phone 925 842-9136
Fax 925 842-8370

Mr. Scott Seery
Alameda County Health Care Services
Department of Environmental Health
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577

Re: Former Chevron Service Station #9-4930
3369 Castro Valley Blvd., Castro Valley, California

Dear Mr. Seery:

Enclosed is the Third Quarter Groundwater Monitoring Report for 1998 that was prepared by Blaine Tech Services Inc., for the above noted site. The groundwater samples were analyzed for TPH-g, BTEX and MtBE constituents. Monitoring wells MW-1, MW-2 and MW-4 are sampled quarterly while well MW-3 is sampled semi-annually (1st and 3rd quarters).

The benzene concentration increased slightly in monitoring well MW-1 while decreasing in MW-4 from the previous sampling event. The concentrations in well MW-2 were below method detection limits for all the constituents, while the concentrations in well MW-3 were below method detection limits for the BTEX and MtBE constituents.

Depth to ground water varied from 5.13 feet to 6.52 feet below grade with a direction of flow southerly.

Chevron will continue to monitor the site as outlined above. If you have any questions call me at (925) 842-9136.

Sincerely,
CHEVRON PRODUCTS COMPANY

Philip R. Briggs
Site Assessment and Remediation Project Manager

SEP 16 '98 PM 2:54

Enclosure

Cc. Ms. Bette Owen, Chevron Products Co.

Mr. Chuck Headlee
RWQCB-San Francisco Bay Region
2101 Webster Street, Suite 500
Oakland, CA 94612

Anna Counelis & Tula Gallanes
109 Casa Vieja
Orinda, CA 94563

BLAINE
TECH SERVICES INC.

1680 ROGERS AVENUE
SAN JOSE, CALIFORNIA 95112
(408) 573-7771 FAX
(408) 573-0555 PHONE

September 9, 1998

Phil Briggs
Chevron U.S.A. Products Company
P.O. Box 6004
San Ramon, CA 94583-0904

3rd Quarter 1998 Monitoring at 9-4930

Third Quarter 1998 Groundwater Monitoring at
Former Chevron Service Station Number 9-4930
3369 Castro Valley Blvd.
Castro Valley, CA

Monitoring Performed on August 7, 1998

Groundwater Sampling Report **980807-P-1**

This report covers the routine monitoring of groundwater wells at this Chevron facility. Blaine Tech Services, Inc.'s work at the site includes inspection, gauging, evacuation, purgewater containment, sample collection and sample handling in accordance with standard procedures that conform to Regional Water Quality Control Board requirements.

Routine field data collection includes depth to water, total well depth, thickness of any separate immiscible layer, water column volume, calculated volume of a three-case volume purge, elapsed evacuation time, total volume of water removed, and standard water parameter instrument readings. Sample material is collected, contained, stored, and transported to the laboratory in conformance with EPA standards. Purgewater is, likewise, collected and transported to McKittrick Waste Treatment Site for disposal.

Basic field information is presented alongside analytical values excerpted from the laboratory report in the cumulative table of **WELL DATA AND ANALYTICAL RESULTS**. The full analytical report for the most recent samples is located in the **Analytical Appendix**. The table also contains new groundwater elevation calculations taken from the computer plotted gradient map which is located in the **Professional Engineering Appendix**.

At a minimum, Blaine Tech Services, Inc. field personnel are certified upon completion of a forty-hour Hazardous Materials and Emergency Response training course per 29 CFR 1910.120. Field personnel are also enrolled in annual eight hour refresher courses.

Blaine Tech Services, Inc. conducts sampling and documentation assignments of this type as an independent third party. In order to avoid compromising the objectivity necessary for the proper and disinterested performance of this work, Blaine Tech Services, Inc. concentrates on objective data collection and does not participate in the interpretation of analytical results, the definition of geological or hydrological conditions, the formulation of recommendations, or the marketing of remedial systems.

Please call if you have any questions.

Yours truly,



Francis Thie
Vice President

FPT/ap

attachments: Professional Engineering Appendix
Cumulative Table of Well Data and Analytical Results
Analytical Appendix
Field Data Sheets

Professional Engineering Appendix



EXPLANATION

- ⊙ MONITORING WELL
- 165.26 GROUNDWATER ELEVATION (FT, MSL)
- 166.00 — GROUNDWATER ELEVATION CONTOUR (FT, MSL)
- APPROXIMATE GROUNDWATER FLOW DIRECTION; APPROXIMATE GRADIENT = 0.009

Basemap from Geoconsultants, Inc.

PREPARED BY RRM engineering contracting firm	**Former Chevron Station 9-4930** 3369 Castro Valley Boulevard Castro Valley, California **GROUNDWATER ELEVATION CONTOUR MAP, AUGUST 7, 1998**	FIGURE: 1 PROJECT: DAC04

Table of
Well Data and
Analytical Results

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	1,2-DCE	TCE	DCFM	PCE	MTBE
MW-1														
10/29/93	172.90	166.15	6.75	--	1000	11	17	32	110	--	--	--	--	--
02/25/94	172.90	166.80	6.10	--	250	6.0	1.0	5.0	3.0	--	--	--	--	--
04/04/94	172.90	166.14	6.76	--	--	--	--	--	--	--	--	--	--	--
04/29/94	172.90	166.35	6.55	--	--	--	--	--	--	--	--	--	--	--
06/13/94	172.90	166.12	6.78	--	670	35	3.5	43	3.9	0.8	16	14	47	--
06/30/94	172.90	166.06	6.84	--	--	--	--	--	--	--	--	--	--	--
07/28/94	172.90	166.03	6.87	--	--	--	--	--	--	--	--	--	--	--
08/31/94	172.90	166.00	6.90	--	560	43	9.5	25	5.0	1.3	19	13	65	--
11/11/94	172.90	167.00	5.90	--	460	53	4.0	50	3.4	--	--	--	--	--
02/01/95	172.90	166.88	6.02	--	240	25	0.60	4.0	<0.5	--	--	--	--	--
05/18/95	172.90	166.82	6.08	--	580	42	1.0	53	2.6	--	--	--	--	--
08/22/95	172.90	166.52	6.38	--	840	73	1.2	110	1.6	--	--	--	--	--
11/01/95	172.90	166.40	6.50	--	350	36	<0.5	30	<0.5	--	--	--	--	15
01/26/96	172.90	166.85	6.05	--	210	23	<0.5	12	<0.5	--	--	--	--	4.7
05/08/96	172.90	166.50	6.40	--	310	42	2.3	56	1.1	--	--	--	--	52
10/03/96	173.53	166.61	6.92	--	240	31	<0.5	1.7	<0.5	--	--	--	--	18
02/04/97	173.53	167.02	6.51	--	200	9.9	<0.5	3.7	<0.5	--	--	--	--	16
04/30/97	173.53	166.64	6.89	--	260	11	<0.5	17	<0.5	--	--	--	--	13
07/22/97	173.53	166.49	7.04	--	170	5.0	<0.5	<0.5	<0.5	--	--	--	--	<2.5
11/03/97	173.53	166.55	6.98	--	230	13	<0.5	7.8	0.68	--	--	--	--	*
02/11/98	173.53	167.52	6.01	--	110	3.1	0.63	<0.5	<0.5	--	--	--	--	<2.5
05/08/98	173.53	166.72	6.81	--	170	4.2	1.8	2.1	<0.5	--	--	--	--	<2.5
08/07/98	173.53	167.01	6.52	--	110	5.2	<0.5	6.7	<0.5	--	--	--	--	13

* No value for MTBE could be determined; see lab report.

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	1,2-DCE	TCE	DCFM	PCE	MTBE
MW-2														
10/29/93	173.91	166.05	7.86	--	5600	140	3.2	17	330	--	--	--	--	--
02/25/94	173.91	166.96	6.95	--	820	41	<0.5	17	5.0	--	--	--	--	--
04/04/94	173.91	166.18	7.73	--	--	--	--	--	--	--	--	--	--	--
04/29/94	173.91	166.23	7.68	--	--	--	--	--	--	--	--	--	--	--
06/13/94	173.91	166.20	7.71	--	1100	160	0.8	64	2.0	<0.5	0.9	<0.5	2.0	--
06/30/94	173.91	165.87	8.04	--	--	--	--	--	--	--	--	--	--	--
07/28/94	173.91	165.99	7.92	--	--	--	--	--	--	--	--	--	--	--
08/31/94	173.91	165.98	7.93	--	190	7.1	4.1	3.1	1.2	<0.5	1.1	<0.5	4.5	--
11/11/94	173.91	167.08	6.83	--	440	120	<1.0	18	<1.0	--	--	--	--	--
02/01/95	173.91	167.77	6.14	--	240	81	<1.0	<1.0	<1.0	--	--	--	--	--
05/18/95	173.91	166.91	7.00	--	330	74	<0.5	26	1.3	--	--	--	--	--
08/22/95	173.91	166.58	7.33	--	390	84	<1.0	2.1	<1.0	--	--	--	--	--
11/01/95	173.91	166.54	7.37	--	190	46	<0.5	1.6	<0.5	--	--	--	--	<2.5
01/26/96	173.91	168.13	5.78	--	<50	13	<0.5	<0.5	<0.5	--	--	--	--	<2.5
05/08/96	173.91	166.76	7.15	--	<50	4.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
10/03/96	172.67	166.66	6.01	--	63	4.3	<0.5	<0.5	<0.5	--	--	--	--	<2.5
02/04/97	172.67	167.40	5.27	--	<50	1.6	<0.5	<0.5	<0.5	--	--	--	--	<2.5
04/30/97	172.67	166.74	5.93	--	<50	5.4	<0.5	0.80	<0.5	--	--	--	--	<2.5
07/22/97	172.67	166.53	6.14	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
11/03/97	172.67	--	--	Inaccessible	--	--	--	--	--	--	--	--	--	--
02/11/98	172.67	167.95	4.72	--	<50	0.52	0.63	<0.5	<0.5	--	--	--	--	<2.5
05/08/98	172.67	167.07	5.60	--	<50	1.1	1.2	<0.5	<0.5	--	--	--	--	<2.5
08/07/98	172.67	166.33	6.34	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	1,2-DCE	TCE	DCFM	PCE	MTBE
MW-3														
10/29/93	172.60	164.96	7.64	--	110	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
02/25/94	172.60	166.22	6.38	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
04/04/94	172.60	165.21	7.39	--	--	--	--	--	--	--	--	--	--	--
04/29/94	172.60	165.62	6.98	--	--	--	--	--	--	--	--	--	--	--
06/13/94	172.60	165.15	7.45	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5	2.0	<0.5	220	--
06/30/94	172.60	165.05	7.55	--	--	--	--	--	--	--	--	--	--	--
07/28/94	172.60	164.93	7.67	--	--	--	--	--	--	--	--	--	--	--
08/31/94	172.60	164.81	7.79	--	<50	<0.5	<0.5	<0.5	<0.5	<0.5	1.6	<0.5	320	--
11/11/94	172.60	165.73	6.87	Sampled biannually	--	--	--	--	--	--	--	--	--	--
02/01/95	172.60	167.03	5.57	--	89	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
05/18/95	172.60	165.79	6.81	--	--	--	--	--	--	--	--	--	--	--
08/22/95	172.60	165.35	7.25	--	190	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
11/01/95	172.60	165.70	6.90	--	--	--	--	--	--	--	--	--	--	--
01/26/96	172.60	167.35	5.25	--	160	<2.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
05/08/96	172.60	165.55	7.05	--	--	--	--	--	--	--	--	--	--	--
10/03/96	170.47	165.29	5.18	--	150	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
02/04/97	170.47	166.27	4.20	--	88	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
04/30/97	170.47	165.37	5.10	--	--	--	--	--	--	--	--	--	--	--
07/22/97	170.47	165.15	5.32	--	180	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
11/03/97	170.47	165.12	5.35	--	--	--	--	--	--	--	--	--	--	--
02/11/98	170.47	167.47	3.00	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
05/08/98	170.47	165.96	4.51	--	--	--	--	--	--	--	--	--	--	--
08/07/98	170.47	165.26	5.21	--	110	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	1,2-DCE	TCE	DCFM	PCE	MTBE
MW-4														
10/29/93	170.68	165.18	5.50	--	640	6.7	3.3	0.6	6.7	--	--	--	--	--
02/25/94	170.68	165.86	4.82	--	450	20	0.8	12	6.0	--	--	--	--	--
04/04/94	170.68	165.23	5.45	--	--	--	--	--	--	--	--	--	--	--
04/29/94	170.68	165.45	5.23	--	--	--	--	--	--	--	--	--	--	--
06/13/94	170.68	165.14	5.54	--	1700	130	1.4	100	11	22	59	13	180	--
06/30/94	170.68	165.13	5.55	--	--	--	--	--	--	--	--	--	--	--
07/28/94	170.68	165.06	5.62	--	--	--	--	--	--	--	--	--	--	--
08/31/94	170.68	165.00	5.68	--	800	17	3.5	9.3	4.4	25	53	22	510	--
11/11/94	170.68	165.46	5.22	--	500	26	<0.5	30	4.3	--	--	--	--	--
02/01/95	170.68	165.12	5.56	--	1600	180	<2.0	31	42	--	--	--	--	--
05/18/95	170.68	165.70	4.98	--	1300	130	<2.0	140	5.5	--	--	--	--	--
08/22/95	170.68	165.35	5.33	--	970	50	<1.2	75	<1.2	--	--	--	--	--
11/01/95	170.68	165.28	5.40	--	320	3.3	<0.5	4.1	<0.5	--	--	--	--	27
01/26/96	170.68	166.40	4.28	--	1400	65	<2.5	98	71	--	--	--	--	100
05/08/96	170.68	165.33	5.35	--	610	28	1.2	58	4.4	--	--	--	--	70
10/03/96	171.70	165.48	6.22	--	210	4.2	<0.5	<0.5	<0.5	--	--	--	--	12
02/04/97	171.70	166.57	5.13	--	60	4.4	<0.5	<0.5	<0.5	--	--	--	--	--
04/30/97	171.70	165.60	6.10	--	870	49	<2.0	100	<2.0	--	--	--	--	18
07/22/97	171.70	165.36	6.34	--	420	16	<0.5	23	<0.5	--	--	--	--	9.4
11/03/97	171.70	165.35	6.35	--	370	8.1	0.54	10	7.6	--	--	--	--	30
02/11/98	171.70	167.16	4.54	--	<50	2.0	0.58	<0.5	<0.5	--	--	--	--	<2.5
05/08/98	171.70	166.25	5.45	--	230	13	2.3	37	4.3	--	--	--	--	15
08/07/98	171.70	166.57	5.13	--	85	4.8	<0.5	11	0.87	--	--	--	--	57

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	1,2-DCE	TCE	DCFM	PCE	MTBE
TRIP BLANK														
02/25/94	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
06/13/94	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
08/31/94	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
11/11/94	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
02/01/95	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
05/18/95	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
08/22/95	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
11/01/95	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--
01/26/96	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
05/08/96	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
10/03/96	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
02/04/97	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
04/30/97	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
07/22/97	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
02/11/98	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
05/08/98	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5
08/07/98	--	---	---	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	<2.5

Note: Blaine Tech Services, Inc. began routine monitoring of the groundwater wells at this site on November 1, 1994.
Earlier field data and analytical results are drawn from the September 27, 1994 Groundwater Technology, Inc. report.
New survey information drawn from the October 11, 1996 Ron Archer Civil Engineer Inc. report.

ABBREVIATIONS:
TPH = Total Petroleum Hydrocarbons
1,2-DCE = 1,2-Dichloroethene
TCE = Trichloroethene
DCFM = Dichlorodifluoromethane
PCE = Tetrachloroethene
MTBE = Methyl t-Butyl Ether

Analytical Appendix

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services	Client Proj. ID: Chevron 9-4930	Sampled: 08/07/98
1680 Rogers Avenue	Sample Descript: MW-1	Received: 08/07/98
San Jose, CA 95112	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 08/21/98
Attention: Fran Thie	Lab Number: 9808380-01	Reported: 08/27/98

QC Batch Number: GC082198802005A
Instrument ID: HP-5

Total Purgeable Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**50**	**110**
Methyl t-Butyl Ether	**2.5**	**13**
Benzene	**0.50**	**5.2**
Toluene	0.50	N.D.
Ethyl Benzene	**0.50**	**6.7**
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		**GAS**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	76

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1271

Mike Gregory
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services	Client Proj. ID: Chevron 9-4930	Sampled: 08/07/98
1680 Rogers Avenue	Sample Descript: MW-2	Received: 08/07/98
San Jose, CA 95112	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 08/21/98
Attention: Fran Thie	Lab Number: 9808380-02	Reported: 08/27/98

QC Batch Number: GC082198802005A
Instrument ID: HP-5

Total Purgeable Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Methyl t-Butyl Ether	2.5	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	86

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1271

Mike Gregory
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services	Client Proj. ID: Chevron 9-4930	Sampled: 08/07/98
1680 Rogers Avenue	Sample Descript: MW-3	Received: 08/07/98
San Jose, CA 95112	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 08/21/98
Attention: Fran Thie	Lab Number: 9808380-03	Reported: 08/27/98

QC Batch Number: GC082198802005A
Instrument ID: HP-5

Total Purgeable Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**50**	**110**
Methyl t-Butyl Ether	2.5	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		
Unidentified HC		**< C10**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	76

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1271

Mike Gregory
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services	Client Proj. ID: Chevron 9-4930	Sampled: 08/07/98
1680 Rogers Avenue	Sample Descript: MW-4	Received: 08/07/98
San Jose, CA 95112	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 08/24/98
Attention: Fran Thie	Lab Number: 9808380-04	Reported: 08/27/98

QC Batch Number: GC082498802002A
Instrument ID: HP-2

Total Purgeable Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**50**	**85**
Methyl t-Butyl Ether	**2.5**	**57**
Benzene	**0.50**	**4.8**
Toluene	0.50	N.D.
Ethyl Benzene	**0.50**	**11**
Xylenes (Total)	**0.50**	**0.87**
Chromatogram Pattern:		**GAS**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	124

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1271

Mike Gregory
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services	Client Proj. ID: Chevron 9-4930	Sampled: 08/07/98
1680 Rogers Avenue	Sample Descript: TB	Received: 08/07/98
San Jose, CA 95112	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 08/21/98
Attention: Fran Thie	Lab Number: 9808380-05	Reported: 08/27/98

QC Batch Number: GC082198802005A
Instrument ID: HP-5

Total Purgeable Hydrocarbons (TPPH) with BTEX and MTBE

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Methyl t-Butyl Ether	2.5	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	77

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1271

Mike Gregory
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services	Client Proj. ID: Chevron 9-4930	Received: 08/07/98
1680 Rogers Avenue		
San Jose, CA 95112	Lab Proj. ID: 9808380	Reported: 08/27/98
Attention: Fran Thie		

LABORATORY NARRATIVE

In order to properly interpret this report, it must be reproduced in its entirety. This report contains a total of 9 pages including the laboratory narrative, sample results, quality control, and related documents as required (cover page, COC, raw data, etc.).

SEQUOIA ANALYTICAL

Mike Gregory
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services, Inc.
1680 Rogers Ave.
San Jose, CA 95112
Attention: Fran Thie

Client Project ID: Chevron 9-4930
Matrix: Liquid
Work Order #: 9808380 -01-03, 05
Reported: Aug 31, 1998

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes	BTEX as TPH
QC Batch#:	GC082198802005A	GC082198802005A	GC082198802005A	GC082198802005A	GC082198802005A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020	EPA 8015M
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	D. Newcomb	D. Newcomb	D. Newcomb	D. Newcomb	D. Newcomb
MS/MSD #:	8081437	8081437	8081437	8081437	8081437
Sample Conc.:	N.D.	N.D.	N.D.	N.D.	N.D.
Prepared Date:	8/21/98	8/21/98	8/21/98	8/21/98	8/21/98
Analyzed Date:	8/21/98	8/21/98	8/21/98	8/21/98	8/21/98
Instrument I.D.#:	HP5	HP5	HP5	HP5	HP5
Conc. Spiked:	20 µg/L	20 µg/L	20 µg/L	60 µg/L	240 µg/L
Result:	19	19	19	59	240
MS % Recovery:	95	95	95	98	100
Dup. Result:	17	18	17	55	250
MSD % Recov.:	85	90	85	92	104
RPD:	11.1	5.4	11.1	7.0	4.1
RPD Limit:	0-20	0-20	0-20	0-20	0-50
LCS #:	LCS082198	LCS082198	LCS082198	LCS082198	LCS082198
Prepared Date:	8/21/98	8/21/98	8/21/98	8/21/98	8/21/98
Analyzed Date:	8/21/98	8/21/98	8/21/98	8/21/98	8/21/98
Instrument I.D.#:	HP5	HP5	HP5	HP5	HP5
Conc. Spiked:	20 µg/L	20 µg/L	20 µg/L	60 µg/L	240 µg/L
LCS Result:	18	19	19	57	240
LCS % Recov.:	90	95	95	95	100
MS/MSD Control Limits	60-140	60-140	60-140	60-140	
LCS Control Limits	70-130	70-130	70-130	70-130	60-140

SEQUOIA ANALYTICAL
Elap #1271

Mike Gregory
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (650) 364-9600, FAX (650) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (925) 988-9600, FAX (925) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100
1455 McDowell Blvd. North, Ste. D, Petaluma, CA 94954, (707) 792-1865, FAX (707) 792-0342

Blaine Tech Services, Inc.
1680 Rogers Ave.
San Jose, CA 95112
Attention: Fran Thie

Client Project ID: Chevron 9-4930
Matrix: Liquid
Work Order #: 9808380-04

Reported: Aug 31, 1998

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes	BTEX as TPH
QC Batch#:	GC082498802002A	GC082498802002A	GC082498802002A	GC082498802002A	GC082498802002A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020	EPA 8015M
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	A. Kemp	A. Kemp	A. Kemp	A. Kemp	A. Kemp
MS/MSD #:	8081557	8081557	8081557	8081557	8081557
Sample Conc.:	N.D.	N.D.	N.D.	N.D.	N.D.
Prepared Date:	8/24/98	8/24/98	8/24/98	8/24/98	8/24/98
Analyzed Date:	8/24/98	8/24/98	8/24/98	8/24/98	8/24/98
Instrument I.D.#:	HP2	HP2	HP2	HP2	HP2
Conc. Spiked:	20 µg/L	20 µg/L	20 µg/L	60 µg/L	360 µg/L
Result:	21	21	21	62	340
MS % Recovery:	105	105	105	103	94
Dup. Result:	21	21	21	63	390
MSD % Recov.:	105	105	105	105	108
RPD:	0.0	0.0	0.0	1.6	13.7
RPD Limit:	0-20	0-20	0-20	0-20	0-50
LCS #:	LCS082498	LCS082498	LCS082498	LCS082498	LCS082498
Prepared Date:	8/24/98	8/24/98	8/24/98	8/24/98	8/24/98
Analyzed Date:	8/24/98	8/24/98	8/24/98	8/24/98	8/24/98
Instrument I.D.#:	HP2	HP2	HP2	HP2	HP2
Conc. Spiked:	20 µg/L	20 µg/L	20 µg/L	60 µg/L	360 µg/L
LCS Result:	22	22	22	67	350
LCS % Recov.:	110	110	110	112	97
MS/MSD Control Limits	60-140	60-140	60-140	60-140	
LCS Control Limits	70-130	70-130	70-130	70-130	60-140

SEQUOIA ANALYTICAL
Elap #1271

Mike Gregory
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Fax copy of Lab Report and COC to Chevron Contact: ☐ No

Chain-of-Custody-Record

Chevron U.S.A. Inc.
P.O. BOX 5004
San Ramon, CA 94583
FAX (415)842-9591

Chevron Facility Number 9-4930
Facility Address 3369 Castro Valley Blvd., Castro Valley, CA
Consultant Project Number
Consultant Name Blaine Tech Services, Inc.
Address 1680 Rogers Ave., San Jose, CA 95112
Project Contact (Name) Fran Thie
(Phone) (408)573-0555 (Fax Number) (408)573-7771

Chevron Contact (Name) Phil Briggs
(Phone) (510) 842-9136
Laboratory Name Sequoia
Laboratory Release Number 9034497
Samples Collected by (Name) PAUL SAWYA
Collection Date 8-7-98
Signature

Sample Number	Lab Sample Number	Number of Containers	Matrix S = Soil W = Water A = Air C = Charcoal	Type G = Grab C = Composite D = Discrete	Time	Sample Preservation	Iced (Yes or No)	Analyses To Be Performed: BTEX + TPH GAS (8020 + 8015) MTBE	TPH Diesel (8015)	Oil and Grease (5520)	Purgeable Halocarbons (8010)	Purgeable Aromatics (8020)	Purgeable Organics (8240)	Extractable Organics (8270)	Metals Cd,Cr,Pb,Zn,Ni (ICAP or AA)	Remarks
MW-1	01	3	W		11:13		Y	X								
MW-2	02	3			10:00			X								
MW-3	03	3			10:25			X								
MW-4	04	3			10:45			X								
TB	05	2						X								

DO NOT BILL FOR TB-LB

9808390

Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
	BTEL	8/7/98 12:31		SEQ	8/7/98 12:31
Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
		8/7/98			
Relinquished By (Signature)	Organization	Date/Time	Received For Laboratory By (Signature)		Date/Time
					8-7-98 1401

Turn Around Time (Circle Choice)
24 Hrs.
48 Hrs.
5 Days
10 Days
As Contracted

8 7 2 01

SMG/03 91/HCH

Field
Data
Sheets

WELL GAUGING DATA

Project # 980807-P1 Date 8-7-98 Client Chevron

Site 3369 Castro Valley Blvd.

Well ID	Well Size (in.)	Sheen / Odor	Depth to Immiscible Liquid (ft.)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to water (ft.)	Depth to well bottom (ft.)	Survey Point: TOB or TOC	
MW-1	2					6.52	16.35		
MW-2	2					6.34	16.94		
MW-3	2					5.21	17.45		
MW-4	2					5.13	17.90		

CHEVRON WELL MONITORING DATA SHEET

Project #: 980807-P1	Station #: 9-4930
Sampler: PAUL	Date: 8-7-98
Well I.D.: MW-1	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth: 18.35	Depth to Water: 6.52
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: PVC Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius² * 0.163

Purge Method: Bailer, Disposable Bailer, Middleburg, Electric Submersible, Extraction Pump, Other: _____

Sampling Method: Bailer, Disposable Bailer, Extraction Port, Other: _____

1 Case Volume (Gals.)	X	Specified Volumes	=	Calculated Volume
2	X	3	=	6 Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
11:02	68.2	7.1	1000	2	
11:05	67.6	7.0	900	4	
11:08	67.2	7.0	900	6	

Did well dewater? Yes (No)		Gallons actually evacuated: 6	
Sampling Time: 11:13		Sampling Date: 8-7-98	
Sample I.D.: MW-1		Laboratory: (Sequoia) GTEL N. Creek Assoc. Labs	
Analyzed for: (TPH-G BTEX MTBE) TPH-D		Other:	
Duplicate I.D.:	Analyzed for: TPH-G BTEX MTBE TPH-D	Other:	
D.O. (if req'd):	Pre-purge: ___ mg/L	Post-purge: ___	mg/L
O.R.P. (if req'd):	Pre-purge: ___ mV	Post-purge: ___	mV

CHEVRON WELL MONITORING DATA SHEET

Project #: 980807-P1	Station #: 9-4930
Sampler: RAH	Date: 8-7-98
Well I.D.: MW-2	Well Diameter: (2) 3 4 6 8 ____
Total Well Depth: 16.94	Depth to Water: 6.34
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius² * 0.163

Purge Method:
- Bailer
- ✓ Disposable Bailer
- Middleburg
- Electric Submersible
- Extraction Pump
- Other: _____

Sampling Method:
- Bailer
- ✓ Disposable Bailer
- Extraction Port
- Other: _____

2 (1 Case Volume (Gals.)) X 3 (Specified Volumes) = 6 (Calculated Volume) Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
9:48	67.4	7.4	1010	2	
9:51	66.8	7.4	1000	4	
9:54	66.5	7.3	1000	6	

Did well dewater? Yes (No)	Gallons actually evacuated: 6
Sampling Time: 10:00	Sampling Date: 8-7-98
Sample I.D.: MW-2	Laboratory: (Sequoia) GTEL N. Creek Assoc. Labs
Analyzed for: (TPH-G) (BTEX) (MTBE) (TPH-D)	Other:
Duplicate I.D.:	Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

CHEVRON WELL MONITORING DATA SHEET

Project #: 980807-P1	Station #: G-4930
Sampler: PAL	Date: 8-7-98
Well I.D.: MW-3	Well Diameter: (2) 3 4 6 8 ___
Total Well Depth: 17.45	Depth to Water: 5.21
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius² * 0.163

Purge Method:
- Bailer
- ✓ Disposable Bailer
- Middleburg
- Electric Submersible
- Extraction Pump
- Other: _____

Sampling Method:
- Bailer
- ✓ Disposable Bailer
- Extraction Port
- Other: _____

1 Case Volume (Gals.)		Specified Volumes		Calculated Volume
2	X	3	=	6 Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
10:15	68.2	7.2	900	2	
10:17	67.4	7.2	900	4	
10:20	67.0	7.1	850	6	

Did well dewater? Yes (No)		Gallons actually evacuated: 6	
Sampling Time: 10:25		Sampling Date: 8-7-98	
Sample I.D.: MW-3		Laboratory: (Sequoia) GTEL N. Creek Assoc. Labs	
Analyzed for: (TPH-G) (BTEX) (MTBE) TPH-D		Other:	
Duplicate I.D.:	Analyzed for: TPH-G BTEX MTBE TPH-D	Other:	
D.O. (if req'd):	Pre-purge:	mg/L	Post-purge: mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge: mV

CHEVRON WELL MONITORING DATA SHEET

Project #: 980807-P1	Station #: 9-4930
Sampler: PAL	Date: 8-7-98
Well I.D.: MW-4	Well Diameter: (2) 3 4 6 8 ____
Total Well Depth: 17.90	Depth to Water: 5.13
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: (PVC) Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius² * 0.163

Purge Method:
- Bailer
- ✓ Disposable Bailer
- Middleburg
- Electric Submersible
- Extraction Pump
- Other: _____

Sampling Method:
- Bailer
- ✓ Disposable Bailer
- Extraction Port
- Other: _____

1 Case Volume (Gals.)		Specified Volumes		Calculated Volume
2	x	3	=	6 Gals.

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
10:36	67.8	7.4	900	2	
10:39	67.4	7.2	850	4	
10:41	66.5	7.2	800	6	

Did well dewater? Yes (No)		Gallons actually evacuated: 6	
Sampling Time: 10:45		Sampling Date: 8-7-98	
Sample I.D.: MW-4		Laboratory: ~~Sequoia~~ GTEL N. Creek Assoc. Labs	
Analyzed for: TPH-G BTEX MTBE TPH-D		Other:	
Duplicate I.D.:	Analyzed for: TPH-G BTEX MTBE TPH-D	Other:	
D.O. (if req'd):	Pre-purge: ___ mg/L	Post-purge: ___ mg/L	
O.R.P. (if req'd):	Pre-purge: ___ mV	Post-purge: ___ mV	