environ strategy consultants, inc.

One Technology, Suite B-123
Irvine, California 92618
tel 949.486.0884
fax 949.486.0885
environstrategy.com

December 13, 2007

Mr. Daniel Davis
Project Manager
Delta Environmental Consultants inc
911 S. Primrose Ave Suite K
Monrovia, CA 91016

Project No. 400-A

Fourth Quarter 2007
Ozone Injection System O&M Report
76 Service Station No. 1871
96 MacArthur Boulevard
Oakland, California

Dear Mr. Davis:

Environ Strategy Consultants, Inc. is pleased to submit this ozone injection system operation and maintenance (O&M) report for 76 Service Station No. 1871, located at 96 MacArthur Boulevard, Oakland, California. An ozone injection system was started on June 23, 2003 to remediate hydrocarbon-impacted groundwater.

Type of Remediation System:	Ozone Injection System
Operation Data During: Reporting Period: Sep. 1, 2007 – Nov. 30, 2007	Operated 91 days during the period Hours of Operation: 2,180
System Operation Data Since Startup: June 23, 2003	Total Hours of Operation: 15,668
Note: June 4, 2007 - Control Panel retrofit installed.	

Environ Strategy appreciates the opportunity to be of service. If you have any questions or require additional information regarding this report, please do not hesitate to call us at (949) 486-0884.

Respectfully submitted,

Dane Nygaard
Project Supervisor

Jinghui Niu, P.E.
Principal Engineer

REGISTERED PROFESSIONAL ENGINEER
JINGHUI NIU
C 051072
Exp. 9-30-09
CIVIL
STATE OF CALIFORNIA

Attachments: Figure - Site Plan

Table 1 - Ozone Injection - System Operation Data
Table 2 - Ozone Injection - Groundwater Monitoring Data

Graph 1 - MW-1 TPHg, Benzene, and MtBE Groundwater Concentrations
Graph 2 - MW-7 TPHg, Benzene, and MtBE Groundwater Concentrations

Appendix A – Field Notes

cc: Bill Borgh, ConocoPhillips Company (electronic copy)

Figure



Source: Caltrans As-Built Plans and Right of Way Maps confirmed by field observations

DRAWN BY:	MD
CHECKED:	AD
APPROVED:	RB
DATE:	3/22/04 PR
JOB NO.:	77CP.60004.01
CAD FILE:	SITEPLAN

environ strategy consultants, inc.
ONE TECHNOLOGY, SUITE B-123
IRVINE, CA

PREPARED FOR:
CONOCOPHILLIPS
76 STATION #1871
96 MACARTHUR BOULEVARD
OAKLAND, CALIFORNIA

FIGURE 1

SITE PLAN

Tables

Table 1
Ozone Injection - System Operation Data
76 Service Station No. 1871
96 MacArthur Blvd., Oakland, California

		OZONE SPARGE SYSTEM						OZ-1	OZ-2	OZ-3	OZ-4	OZ-5	OZ-6	OZ-7	OZ-8	OZ-9	OZ-10
		System Status (On/Off)		Hourmeter	Period Online	Cumulative	Ozone Injected	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure
Date	Notes	Arrival	Departure	Reading	Factor	Online Factor	(lbs)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)
6/23/03		On	On	8807.26	--	0.95	--	20	18	19	20	21	23	20	26	14	26
7/16/03		**Off**	On	8850.46	0.09	0.91	0.39	27	18	31	40	28	29	31	38	24	25
8/30/03		On	On	9180.61	0.35	0.86	2.97	17	15	17	19	19	19	20	26	19	26
9/18/03		On	On	9327.43	0.37	0.84	1.32	13.5	14.7	17.0	16.3	16.0	19.7	16.8	19.8	15.7	20
10/16/03		On	On	--	--	0.84	--	27.0	19.5	40.8	39.0	40.8	38.5	34.2	46.4	24.2	39.8
11/17/03		On	On	9696.55	0.29	0.81	--	11.0	20.0	17.0	18.0	17.5	17.0	16.0	21.0	51.0	22.0
12/5/03		On	On	9804.98	0.29	0.80	0.98	33.0	21.0	44.0	40.0	43.0	39.0	33.5	44.0	26.0	33.0
1/16/04		On	On	10471.28	0.76	0.79	6.00	12.5	11.0	18.5	16.5	17.5	17.0	16.0	20.0	16.0	20.0
2/3/04		On	On	10727.69	0.68	0.79	2.31	12.3	11.5	18.2	16.5	18.2	17.3	16.0	19.0	16.0	18.2
3/24/04		On	On	11424.95	0.66	0.78	6.28	31.0	18.3	37.5	26.0	34.0	33.2	32.3	41.5	23.0	31.0
4/14/04		On	On	11676.10	0.57	0.77	2.26	32.0	19.0	38.7	26.0	37.7	37.1	32.8	41.8	23.8	29.5
4/15/04	a	On	On	11685.29	0.44	0.77	0.08	--	--	--	--	--	--	--	--	--	--
4/16/04	a	On	On	11693.80	0.41	0.77	0.08	--	--	--	--	--	--	--	--	--	--
4/19/04	a	On	On	11742.90	0.78	0.77	0.44	--	--	--	--	--	--	--	--	--	--
4/23/04	a	On	On	11773.10	0.36	0.77	0.27	--	--	--	--	--	--	--	--	--	--
5/4/04		**Off**	On	11837.70	0.28	0.76	0.58	32.2	20.5	39.4	36.2	38.1	32.0	33.5	60.0	25.8	33.1
5/11/04		On	On	11950.51	0.77	0.76	1.02	32.5	20.0	38.5	29.8	38.8	39.5	34.8	60.0	23.5	35.9
6/14/04	b,c	On	On	12464.64	0.72	0.76	4.63	20.0	21.0	38.8	27.2	37.0	38.2	35.2	60.0	24.0	32.1
7/29/04	d	On	On	844.62	0.99	0.77	7.60	22	15	--	26	35	34	35	--	25	33
8/12/04	e	On	On	1075.97	0.98	0.78	2.08	--	--	--	--	--	--	--	--	--	--
9/10/04		On	On	1490.23	0.85	0.78	3.73	32	32	33	33	21	24	30	20	26	30
10/5/04		On	On	1868.83	0.90	0.78	3.41	31	32	33	31	22	23	31	21	26	28
11/5/04		On	On	2360.90	0.93	0.79	4.43	22	26	12	18	12	22	30	32	26	22
12/2/04	f	**Off**	**Off**	2802.02	0.97	0.79	3.97	--	--	--	--	--	--	--	--	--	--
1/13/05		**Off**	On	2802.07	0.00	0.76	0.00	23	27	15	20	15	23	31	34	28	25
2/25/05	g	**Off**	**Off**	2802.42	0.00	0.73	0.00	--	--	--	--	--	--	--	--	--	--
3/8/05	h,i	**Off**	**Off**	2802.42	0.00	0.72	0.00	--	--	--	--	--	--	--	--	--	--
4/5/05	i	**Off**	**Off**	2802.42	0.00	0.70	0.00	--	--	--	--	--	--	--	--	--	--
5/4/05	j	**Off**	On	2802.49	0.00	0.69	0.00	14	11	16	12	20	27	25	29	25	31
6/2/05	k	On	On	3407.97	1.00	0.69	5.45	35	25	**Off**	40	41	36	35	34	27	25
7/7/05	k,l,m	On	On	4067.42	1.29	0.71	5.94	31	23	**Off**	30	**Off**	26	32	28	25	**Off**
8/26/05	n	On	On	4665.98	0.81	0.72	5.39	13	13	**Off**	14	**Off**	13	12	12	13	**Off**
9/23/05	o	On	On	4947.97	0.69	0.71	2.54	16	15	**Off**	**Off**	**Off**	16	16	16	16	**Off**
10/23/05	p	On	On	5264.28	0.72	0.71	2.85	16	16	**Off**	**Off**	**Off**	16	16	16	16	**Off**
11/11/05	q,r	On	**Off**	0.90	--	0.71	--	--	--	**--**	**--**	**--**	--	--	--	--	**--**
11/15/05	s	**Off**	On	0.90	0.00	0.71	0.00	35	16	16	22	23	18	23	23	23	24
12/6/05	t	**Off**	On	2.49	0.00	0.70	0.01	22	20	19	24	24	22	26	23	24	25
1/4/06	u	**Off**	On	6	0.01	0.69	0.03	20	20	18	17	23	20	25	19	22	20
1/18/06	u	**Off**	On	203	0.67	0.69	1.77	22	19	19	20	19	18	21	22	22	23
2/1/06	v	**Off**	On	316	0.38	0.68	1.02	20	20	18	22	22	18	23	23	22	25
2/15/06	v	**Off**	On	344	0.10	0.68	0.25	20	19	18	17	19	20	23	19	22	20
3/1/06	v	**Off**	On	417	0.25	0.67	0.66	21	20	19	19	21	17	24	23	21	21
3/16/06	u	**Off**	On	501	0.27	0.67	0.76	20	19	18	17	19	20	23	20	22	20
3/29/06	u	**Off**	On	560	0.22	0.67	0.53	20	20	19	19	20	21	25	21	22	21
4/16/06	u	**Off**	On	624	0.17	0.66	0.58	20	19	18	17	19	20	23	20	23	21

Table 1
Ozone Injection - System Operation Data
76 Service Station No. 1871
96 MacArthur Blvd., Oakland, California

		OZONE SPARGE SYSTEM						OZ-1	OZ-2	OZ-3	OZ-4	OZ-5	OZ-6	OZ-7	OZ-8	OZ-9	OZ-10
		System Status (On/Off)		Hourmeter	Period Online	Cumulative	Ozone Injected	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure	Pressure
Date	Notes	Arrival	Departure	Reading	Factor	Online Factor	(lbs)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)	(psi)
4/25/06	u	**Off**	On	718	0.50	0.66	0.85	20	20	19	18	20	22	24	21	22	20
5/9/06	u	**Off**	On	776	0.20	0.65	0.52	20	19	19	17	19	21	22	20	22	20
5/23/06	u	**Off**	On	834	0.20	0.65	0.52	19	20	18	18	20	20	23	20	23	21
6/6/06	u	**Off**	On	1,042	0.71	0.65	1.87	20	19	18	17	19	20	23	20	22	20
6/20/06	w	**Off**	On	1,206	0.56	0.65	1.48	19	20	18	18	19	20	25	21	23	21
7/7/06	x	**Off**	**Off**	1,313	0.30	0.65	0.96	--	--	**--**	**--**	**--**	--	--	--	--	**--**
7/28/06	y	**Off**	On	1,313	0.00	0.64	0.00	19	17	16	19	24	17	22	19	21	23
8/15/06	u	**Off**	On	1,616	0.80	0.64	2.73	19	17	17	16	19	19	23	19	21	21
8/29/06	u	**Off**	On	1,801	0.63	0.64	1.67	19	19	17	17	21	18	21	19	22	23
9/12/06	u	**Off**	On	2,022	0.75	0.64	1.99	23	19	17	16	19	19	25	19	22	21
9/22/06	u	**Off**	On	2,204	0.87	0.64	1.64	21	21	19	20	23	21	26	23	25	27
10/4/06	u	**Off**	On	2,313	0.43	0.64	0.98	18	18	17	18	18	18	25	23	22	21
10/18/06	u	**Off**	On	2,401	0.30	0.64	0.79	20	19	17	16	18	19	20	20	21	27
10/31/06	w	**Off**	On	2,516	0.42	0.63	1.04	22	20	19	20	19	19	23	21	25	23
11/14/06	u	**Off**	On	2,636	0.41	0.63	1.08	18	18	17	17	18	18	22	24	22	24
11/28/06	u	**Off**	On	2,744	0.37	0.63	0.97	20	20	19	20	22	21	25	25	22	23
12/14/06	u	**Off**	On	2,801	0.17	0.63	0.51	19	19	18	18	19	19	22	22	23	22
12/26/06	u	**Off**	On	2,906	0.42	0.62	0.95	20	20	19	20	21	20	25	25	20	24
1/15/07	u	**Off**	On	2,983	0.18	0.62	0.69	19	20	18	18	19	19	22	23	22	22
1/29/07	v	**Off**	On	3,076	0.32	0.62	0.84	20	20	19	20	20	20	24	21	23	24
2/6/07	u	**Off**	On	3,156	0.48	0.62	0.72	19	20	18	17	19	19	21	24	21	23
2/21/07	u	**Off**	On	3,303	0.47	0.62	1.32	20	21	20	20	18	21	23	21	25	23
3/5/07	u	**Off**	On	3,378	0.30	0.61	0.68	19	20	18	18	18	20	21	23	22	22
3/19/07	u	**Off**	On	3,476	0.33	0.61	0.88	20	21	20	19	18	21	23	24	23	24
4/4/07	u	**Off**	On	3,515	0.12	0.61	0.35	19	20	18	17	18	19	21	21	21	22
4/18/07	u	**Off**	On	3,606	0.31	0.60	0.82	21	21	20	20	18	21	24	24	24	23
5/10/07	u	**Off**	On	3,676	0.15	0.60	0.63	19	20	19	17	18	19	20	23	20	21
5/25/07	u	**Off**	On	3,758	0.26	0.60	0.74	22	21	20	19	19	21	22	22	22	23
6/4/07	u	**Off**	On	3,801	0.18	0.59	0.39	18	20	18	18	17	19	19	20	21	20
6/18/07		On	On	4,137	1.00	0.60	3.02	20	20	19	19	19	20	22	22	20	22
7/2/07		On	On	4,373	0.70	0.60	2.12	15	21	19	18	20	19	24	21	21	23
7/16/07		On	On	4,409	0.11	0.59	0.32	18	20	20	19	21	20	26	23	22	25
8/8/07		On	On	4,961	1.00	0.60	4.97	13	20	20	18	20	18	29	22	20	24
8/27/07		On	On	5,411	0.99	0.60	4.05	14	21	19	20	21	19	30	20	21	21
9/13/07		On	On	5,822	1.01	0.61	3.70	22	21	21	23	21	22	30	20	21	21
9/27/07		On	On	6,155	0.99	0.61	3.00	28	25	25	27	25	26	32	21	26	25
10/29/07		On	On	6,917	0.99	0.62	6.86	28	25	24	25	33	32	32	21	30	30
11/26/07		On	On	7,591	1.00	0.62	6.07	26	22	24	25	31	30	32	22	30	30
							Sparge time per cycle (min)	7	7	7	7	7	7	7	7	7	7
							Number of Cycles per Day	18	18	18	18	18	18	18	18	18	18

Reporting Period: Fourth Quarter 2007 (9/01/07 to 11/30/07)
Total Hours Operational: 15,668
Total Pounds Ozone Injected: 149
Period Hours Operational: 2180
Period Percent Operational: 100%
Period Pounds Ozone Injected: 19.62

Table 1
Ozone Injection - System Operation Data
76 Service Station No. 1871
96 MacArthur Blvd., Oakland, California

Definitions:

psi	Pounds per square inch
--	Data not available
NA	Not applicable
lbs	Pounds

Notes:

	Hour Meter Formula adjusted 12/19/07
	June 4, 2007 - Control Panel retrofit installed.
	System cycles through program 18 times per day, for 53% utilization
a	Troubleshooting time counter
b	Hourmeter replaced
c	Solenoid 8 has high pressure, taken offline
d	Solenoid 3 leaking, taken off line
e	Pressures not properly recorded
f	Ozone generator hose ruptured on effluent side to solenoid manifold. No Readings.
g	System down due to bad GFI
h	New GFI was installed.
i	Fan in compressor broken and tubing from compressor to manifold needs to be replaced. System left off until repairs made.
j	Installed new motor fan and manifold fittings, restarted system.
k	OZ-3 turned off due to high pressure of over 60 psi.
l	OZ-5 too brittle. Left off until lines are replaced.
m	OZ-10 turned off due to leak in secondary containment
n	Hourmeter reading not correct, will check next visit
o	Hourmeter not working properly.
p	Pressure gauge stuck at 16 psi.
q	New hourmeter, panel fan, and GFCI installed
r	Fuse blown in ozone generator, system left off
s	Replaced tubing to all wells and replaced ozone generator circuit board and pressure gauge
t	System down due to tripped GFI; foam on door may have been pressing reset button. Foam removed.
u	Ozone sensor tripped; system restarted.
v	Rainbird meter malfunction.
w	System down time due to tripped GFI; system restarted.
x	System off due to bad compressor.
y	Compressor repaired; system restarted.

Table 2
Ozone Injection - Groundwater Monitoring Data
76 Service Station No. 1871
96 MacArthur Blvd., Oakland, California

		Monitoring Well: MW-1								Monitoring Well: MW-7							
Date	Notes	ORP (mV)	DO (mg/l)	TPHg (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (total) (µg/L)	MtBE (µg/L)	ORP (mV)	DO (mg/l)	TPHg (µg/L)	Benzene (µg/L)	Toluene (µg/L)	Ethyl-benzene (µg/L)	Xylenes (total) (µg/L)	MtBE (µg/L)
4/16/2003	a	NM	NM	510	57	0.62	29	61	160	NM	NM	<25,000	<250	<250	<250	<500	37,000
6/23/2003	a	NM	NM	75	<0.50	<0.50	<0.50	5.3	12	NM	NM	20,000	260	<0.50	<0.50	<1.0	20,000
8/29/2003	a	NM	NM	11,000	64	<10	330	1,400	440	NM	NM	<10,000	<100	<100	<100	<200	24,000
9/18/2003		NM	NM	390	2.3	<0.50	3.6	31	30	NM	NM	--	--	--	--	--	--
10/16/2003		NM	NM	2,100	6.0	<0.50	24.0	120	110	NM	NM	--	--	--	--	--	--
11/17/2003		NM	NM	130	0.51	<0.50	2.1	7.9	43	NM	NM	16,000	<130	<130	<130	<250	17,000
12/5/2003		NM	NM	<50	<0.50	<0.50	<0.50	<1.0	36	NM	NM	12,000	<100	<100	<100	<200	19,000
1/16/2004	b	NM	NM	<50	<0.50	<0.50	<0.50	<1.0	<2.0	NM	NM	17,000	160	270	<130	<250	19,000
2/3/2004		238	NM	<50	<0.50	<0.50	<0.50	<1.0	<2.0	72	NM	10,000	<25	<25	<25	<50	15,000
3/24/2004	b	169	NM	**55**	<0.50	<0.50	**0.80**	**2.9**	**7.8**	56	NM	**13,000**	<100	<100	<100	<200	**15,000**
4/14/2004	b	0.4	NM	**23,000**	**310**	**10**	**590**	**2400**	**1700**	42	NM	**9,000**	<50	<50	<50	<100	**11,000**
5/11/2004		c	NM	**7,800**	**160**	<10	**170**	**700**	**720**	-3	NM	**8,300**	<50	<50	<50	<100	**11,000**
6/14/2004		20	5.25	**110**	<0.50	<0.50	**1.0**	**6.4**	**3.4**	35	1.45	<5,000	<50	<50	<50	<100	**6,500**
7/26/2004		NM	NM	<50	<0.50	<0.50	<0.50	<1.0	**3.2**	NM	NM	<5,000	<50	<50	<50	<100	**3,100**
8/12/2004		171	0.07	<50	<0.50	<0.50	<0.50	<1.0	**0.80**	117	0.06	**2,100**	<10	<10	<10	<20	**2,700**
9/10/2004		180	0.08	<50	<0.50	<0.50	<0.50	<1.0	**5.7**	122	0.07	**3,100**	<13	<13	<13	<25	**4,400**
10/5/2004		175	0.09	<50	<0.50	<0.50	<0.50	<1.0	<0.50	117	0.08	<50	<0.50	<0.50	<0.50	<1.0	**7.1**
11/5/2004	d	117	0.05	<50	<0.50	<0.50	<0.50	<1.0	**0.89**	210	0.06	**50**	<0.50	<0.50	<0.50	<1.0	**1.1**
12/2/2004		109	0.03	**83**	**0.83**	<0.50	<0.50	**1.2**	**44**	214	0.03	**180**	**1.6**	<0.50	**66**	**4.5**	**51**
1/13/2005		105	0.04	**1,100**	**26**	**1.2**	**2.10**	**70**	**630**	201	0.05	**1,000**	**25**	**1**	**1.9**	**68**	**460**
2/25/2005	c,f	--	2.67	**24,000**	**350**	**10**	**820**	**2,200**	**1,300**	21	2.05	**680**	<2.0	<2.0	**2.3**	**58**	**2,500**
3/8/2005	g	-35	4.43	**23,000**	**410**	<10	**1,100**	**2,300**	**1,300**	NR	NR	--	--	--	--	--	--
4/5/2005		-30	4.56	**34,000**	**300**	<10	**910**	**2,000**	**1,100**	135	6.53	<5,000	<.50	<.50	<.50	<1.00	**19,000**
5/4/2005		-59	2.40	**26,000**	**220**	**7.4**	**790**	**2,100**	**860**	-24	1.13	<2,000	<0.50	<0.50	<0.50	<1.0	**7,100**
6/2/2005		-20	7.34	<50	<0.50	<0.50	<0.50	<1.0	**3.5**	-12	1.01	**3500**	<0.50	<0.50	<0.50	<1.0	**4,000**
7/7/2005	i,j	142	7.42	<50	<0.50	<0.50	<0.50	<1.0	**0.61**	154	1.40	**5000**	<0.50	<0.50	<0.50	<1.0	**8,900**
9/23/2005		16	7.77	<50	<0.50	<0.50	<0.50	<1.0	<0.50	56	1.39	<500	<5.0	<5.0	<5.0	<10	**1,900**
10/23/2005		154	7.13	<50	<0.50	<0.50	<0.50	<1.0	**0.56**	191	1.59	<250	<2.5	<2.5	<2.5	<5	**680**
11/1/2005	k	--	--	--	--	--	--	--	**--**	--	--	--	--	--	--	--	**--**

Definitions:

TPHg = Total petroleum hydrocarbons as gasoline
MtBE = Methyl tert-butyl ether
µg/L = Micrograms per liter

ORP = Oxidation Reduction Potential
DO = Dissolved Oxygen
mV = Millivolts
mg/l = Milligrams per liter

Notes:

--	Data not available
NM	Not Measured
a	Sampled by Gettler-Ryan, Inc.
b	Hydrocarbon in gasoline range does not match laboratory gasoline standard.
c	ORP reading under the range
d	Quantity of unknown hydrocarbon(s) in sample based on gasoline.
e	Data not available at time of reporting
f	MW-7 Estimated value of MtBE; concentration exceeded the calibration of analysis
g	Car parked on MW-7.
h	Data not available at time of reporting
i	Siloxane peaks were found in the sample which are not believed to be gasoline related. If they were to be quantified as gasoline, the concentration would be 58 ug/L. (MW-1).
j	The concentration reported reflect(s) individual or discrete unidentified peaks not matching a typical fuel pattern. (MW-1)
k	Sampling discontinued at the request of ConocoPhillips

Graphs

Graph 1
MW-1 TPHg, Benzene, and MtBE Groundwater Concentrations
76 Service Station No. 1871
96 MacArthur Blvd., Oakland, California



Graph 2
MW-7 TPHg, Benzene, and MtBE Groundwater Concentrations
76 Service Station No. 1871
96 MacArthur Blvd., Oakland, California



Appendix A
Field Notes

Ozone Injection System Data Sheet

Station No.: **1871**

City: **Oakland**

Date	Notes	Status ON/OFF	Cycles/ Day	Hour Meter	Well I.D. 02-1 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. 02-2 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. 02-3 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)
13 Sept 07		on/on	20	5822	22		7		21		7		21		7	
27 Sept 07		on/on	20	6185	28		7		25		7		25		7	
29 Oct 07		on/on	20	6917	28		7		25		7		24		7	
26 Nov 07		on/on	20	7891	26		7		22		7		24		7	

Date	Well I.D. 02-4 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. 02-5 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. 02-6 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. 02-7 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)
13 Sept 07	23		7		21		7		22		7		30		7	
27 Sept 07	27		7		25		7		26		7		32		7	
29 Oct 07	25		7		33		7		32		7		32		7	
26 Nov 07	25		7		31		7		30		7		32		7	

Date	Well I.D. 02-8 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. 02-9 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. 02-10 Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)	Well I.D. Pressure (psi)	Temp. (°F)	Run Time (min)	Flowrate (acfm)
13 Sept 07	20		7		21		7		21		7					
27 Sept 07	21		7		26		7		25		7					
29 Oct 07	21		7		30		7		30		7					
26 Nov 07	22		7		30		7		30		7					

Ozone System Maintenance and Inspection Log

Date	Check/ Repair Leaks	Check Hoses Fittings & Pipes	Check Air Filter (Document Date Replaced)	Check & Test Saftey Interlock	Check Sparge Blower V-Belt Tension & Conditions	Check Controller Program	Change Blower Oil	Sparge Blower Grease Bearings	Sparge Blower Repair/Replace	Comments
27 Sept 07	ok	ok	ok	ok	N/A	ok	N/A	N/A	ok	
29 Oct 07	ok	ok	ok	ok	N/A	ok	N/A	N/A	ok	
26 Nov 07	ok	ok	ok	ok	N/A	ok	N/A	N/A	ok	

Notes: A = System down-breaker thrown B = Compressor Overload. C = Ozone sensor Tripped. D = Temp. sensor tripped.