BLAINE
TECH SERVICES INC.

985 TIMOTHY DRIVE
SAN JOSE, CA 95133
(408) 995-5535
FAX (408) 293-8773

August 30, 1995

Brett Hunter
Chevron U.S.A. Products Company
P.O. Box 5004
San Ramon, CA 94583-0804



3rd Quarter 1995 Monitoring at 9-1924

Third Quarter 1995 Groundwater Monitoring at
Chevron Service Station Number 9-1924
4904 Southfront Road
Livermore, CA

Monitoring Performed on July 18, 1995

Groundwater Sampling Report **950718-G-1**

This report covers the routine quarterly monitoring of groundwater wells at this Chevron facility. Blaine Tech Services, Inc.'s work at the site includes inspection, gauging, evacuation, purgewater containment, sample collection and sample handling in accordance with standard procedures that conform to Regional Water Quality Control Board requirements.

Routine field data collection includes depth to water, total well depth, thickness of any separate immiscible layer, water column volume, calculated volume of a three-case volume purge, elapsed evacuation time, total volume of water removed, and standard water parameter instrument readings. Sample material is collected, contained, stored, and transported to the laboratory in conformance with EPA standards. Purgewater is, likewise, collected and transported to Chevron's Richmond Refinery for disposal.

Basic field information is presented alongside analytical values excerpted from the laboratory report in the cumulative table of **WELL DATA AND ANALYTICAL RESULTS**. The full analytical report for the most recent samples is located in the **Analytical Appendix**. The table also contains new groundwater elevation calculations taken from the computer plotted gradient map which is located in the **Professional Engineering Appendix**.

At a minimum, Blaine Tech Services, Inc. field personnel are certified upon completion of a forty-hour Hazardous Materials and Emergency Response training course per 29 CFR 1910.120. Field personnel are also enrolled in annual eight hour refresher courses.

Blaine Tech Services, Inc. conducts sampling and documentation assignments of this type as an independent third party. In order to avoid compromising the objectivity necessary for the proper and disinterested performance of this work, Blaine Tech Services, Inc. concentrates on objective data collection and does not participate in the interpretation of analytical results, the definition of geological or hydrological conditions, the formulation of recommendations, or the marketing of remedial systems.

Please call if you have any questions.

Yours truly,

James Keller
for the Board of Directors

JPK/dk

attachments: Professional Engineering Appendix
Cumulative Table of Well Data and Analytical Results
Analytical Appendix
Field Data Sheets

Professional Engineering Appendix



Base map from Groundwater Technology, Inc.

CAMBRIA
Environmental Technology, Inc.

Chevron Station 9-1924
4904 Southfront Road
Livermore, California

Ground Water Elevation
July 18th, 1995

FIGURE
1



Base map from Groundwater Technology, Inc.

CAMBRIA
Environmental Technology, Inc.

Chevron Station 9-1924
4904 Southfront Road
Livermore, California

TPHg Concentrations
July 18th, 1995

FIGURE
2



Base map from Groundwater Technology, Inc.

CAMBRIA
Environmental Technology, Inc.

Chevron Station 9-1924
4904 Southfront Road
Livermore, California

Benzene Concentrations
July 18th, 1995

FIGURE
3

Table of
Well Data and
Analytical Results

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-1																		
03/28/86	520.39	508.64	11.75	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.39	506.89	13.50	--	27,000	770	87	610	2100	--	--	--	--	--	--	--	--	--
05/10/88	520.39	506.74	13.65	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	520.39	505.67	14.72	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.39	506.89	13.50	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.39	507.50	12.89	--	3200	220	11	62	130	--	--	--	--	--	--	--	--	--
01/01/89	520.39	507.50	12.89	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.39	--	--	--	4000	820	43	490	260	--	--	--	--	--	--	--	--	--
04/10/89	520.39	506.74	13.65	--	4000	100	ND	70	50	ND	ND	--	--	--	--	--	--	--
04/10/89	520.39	506.74	13.65	--	4000	100	ND	60	50	--	ND	--	--	--	--	--	--	--
06/26/89	520.39	506.45	13.94	--	600	97	20	60	50	ND	3.0	--	--	--	--	--	--	--
06/26/89	520.39	506.45	13.94	--	570	86	15	44	35	--	1.7	--	--	--	--	--	--	--
10/13/89	520.39	506.47	13.92	--	1600	64	ND	51	48	ND	ND	--	--	--	--	--	--	5.0
01/03/90	520.39	506.59	13.80	--	1100	36	0.68	30	30	--	1.0	--	--	--	--	--	--	--
05/08/90	520.39	506.48	13.91	--	1300	37	9.2	40	32	--	1.2	--	ND	--	ND	--	--	--
09/29/90	520.39	506.46	13.93	--	350	19	1.2	32	31	--	ND	--	0.7	1.4	ND	--	--	--
01/03/91	520.39	506.54	13.85	--	400	12	ND	17	14	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	520.39	506.88	13.51	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	520.39	506.29	14.10	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	520.39	507.33	13.06	--	1000	12	0.8	31	31	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	520.39	506.46	13.93	--	4200	47	110	96	260	--	--	--	--	--	--	--	--	--
10/16/92	520.39	505.94	14.45	--	1800	11	ND	32	55	--	--	--	--	--	--	--	--	--
01/14/93	520.39	509.16	11.23	--	2000	24	ND	98	62	--	--	--	--	--	--	--	--	--
03/26/93	520.39	509.45	10.94	--	4400	21	12	120	100	--	--	--	--	--	--	--	--	--
04/22/93	520.39	504.14	16.25	Sheen	18000	26	44	580	330	--	--	--	--	--	--	--	--	--
07/20,21/93	520.39	505.10	15.29	--	7100	73	11	470	470	--	--	--	--	--	--	--	--	--
10/20/93	520.39	506.89	13.50	--	880	19	26	260	190	--	--	--	--	--	--	--	--	--
01/20/94	520.39	507.13	13.26	--	2900	13	10	130	60	--	--	--	--	--	--	--	--	--
04/21/94	520.39	506.93	13.46	--	1400	8.8	7.8	82	34	--	--	--	--	--	--	--	--	--
07/21,22/94	520.39	506.93	13.46	--	800	4.7	2.7	34	13	--	--	--	--	--	--	--	ND	--
01/18/95	520.39	508.67	11.72	--	2000	18	10	130	10	--	--	--	--	--	--	--	--	--
04/17/95	520.39	508.58	11.81	--	2500	13	1.9	33	4.3	--	--	--	--	--	--	--	--	--
07/18/95	520.39	508.27	12.12	--	1100	<10	<10	27	<10	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-2																		
03/28/86	520.76	508.78	11.98	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.76	506.99	13.77	--	22,000	3900	1900	1200	1200	--	--	--	--	--	--	--	--	--
05/10/88	520.76	506.73	14.03	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	520.76	505.64	15.12	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.76	506.90	13.86	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.76	506.65	14.11	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	520.76	507.93	12.83	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.76	--	--	--	1000	25	3.0	83	59	--	--	--	--	--	--	--	--	--
04/10/89	520.76	506.72	14.04	--	600	2.5	ND	15	12	ND	ND	--	--	--	--	--	--	--
04/10/89	520.76	506.72	14.04	--	ND	ND	ND	11	11	--	ND	--	--	--	--	--	--	--
06/26/89	520.76	506.42	14.34	--	640	5.3	8.0	18	14	ND	ND	--	--	--	--	--	--	--
06/26/89	520.76	506.42	14.34	--	750	3.7	0.6	13	8.2	--	2.0	--	--	--	--	--	--	--
10/13/89	520.76	506.84	13.92	--	630	ND	ND	17	10	--	ND	--	--	--	--	--	--	--
01/03/90	520.76	506.65	14.11	--	880	3	ND	19	17	--	1.0	--	--	--	--	--	--	--
05/08/90	520.76	506.48	14.28	--	340	1.3	2.7	8.4	11	--	1.1	--	ND	--	ND	--	--	--
09/29/90	520.76	506.51	14.25	--	74	ND	ND	4.6	1.8	--	ND	--	1.7	0.5	ND	--	--	--
01/03/91	520.76	506.61	14.15	--	2000	270	ND	79	93	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	520.76	506.90	13.86	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	520.76	506.26	14.50	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	520.76	507.29	13.47	--	1200	ND	ND	54	6.1	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	520.76	506.41	14.35	--	1000	5.2	2.9	26	16	--	--	--	--	--	--	--	--	--
10/16/92	520.76	505.92	14.84	--	2000	ND	2.2	20	10	--	--	--	--	--	--	--	--	--
01/14/93	520.76	509.54	11.22	--	1800	49	50	31	29	--	--	--	--	--	--	--	--	--
03/26/93	520.76	509.99	10.77	--	820	15	12	14	6.0	--	--	--	--	--	--	--	--	--
04/22/93	520.76	507.83	12.93	--	2000	12	12	28	29	--	--	--	--	--	--	--	--	--
07/20,21/93	520.76	504.74	16.02	--	1100	28	8.0	4.0	4.0	--	--	--	--	--	--	--	--	--
10/20/93	520.76	506.92	13.84	--	1600	140	18	22	27	--	--	--	--	--	--	--	--	--
01/20/94	520.76	507.16	13.60	--	760	36	3.0	7.0	3.0	--	--	--	--	--	--	--	--	--
04/21/94	520.76	506.66	14.10	--	430	23	2.8	6.8	6.8	--	--	--	--	--	--	--	--	--
07/21,22/94	520.76	506.93	13.83	--	1200	10	2.8	5.2	53	--	--	--	--	--	--	--	ND	--
01/18/95	520.76	508.94	11.82	--	640	1.0	<0.5	5.7	7.7	--	--	--	--	--	--	--	--	--
04/17/95	520.76	508.72	12.04	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--
07/18/95	520.76	508.34	12.42	--	81	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-3																		
03/28/86	521.31	509.07	12.24	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	521.31	507.10	14.21	--	2100	86	8.0	30	36	--	--	--	--	--	--	--	--	--
05/10/88	521.31	506.88	14.43	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	521.31	505.78	15.53	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	521.31	507.09	14.22	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	521.31	507.21	14.10	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	521.31	508.61	12.70	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/10/89	521.31	506.95	14.36	--	200	2.1	ND	4.4	2.6	ND	1.4	--	--	--	--	--	--	--
06/26/89	521.31	506.57	14.74	--	260	1.1	0.7	4.9	1.6	ND	1.5	--	--	--	--	--	--	--
10/13/89	521.31	506.61	14.70	--	ND	ND	ND	ND	ND	--	ND	--	--	--	--	--	--	--
01/03/90	521.31	506.89	14.42	--	ND	ND	ND	0.9	1.4	--	0.7	--	--	--	--	--	--	--
05/08/90	521.31	506.66	14.65	--	ND	ND	ND	ND	ND	--	0.7	--	ND	--	ND	--	--	--
09/27/90	521.31	506.64	14.67	--	71	ND	1.0	ND	ND	--	ND	--	1.1	1.6	ND	--	--	--
01/03/91	521.31	506.73	14.58	--	57	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	521.31	507.08	14.23	--	98	ND	ND	1.6	ND	--	ND	--	ND	ND	ND	ND	--	--
09/04/91	521.31	506.43	14.88	--	64	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/06/92	521.31	507.48	13.83	--	88	ND	ND	0.8	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	521.31	506.51	14.80	--	80	ND	ND	0.5	1.1	--	--	--	--	--	--	--	--	--
10/16/92	521.31	506.08	15.23	--	1400	ND	ND	6.6	11	--	--	--	--	--	--	--	--	--
01/14/93	521.31	509.86	11.45	--	100	ND	ND	ND	1.3	--	--	--	--	--	--	--	--	--
03/26/93	521.31	510.04	11.27	--	74	0.7	1.0	ND	ND	--	--	--	--	--	--	--	--	--
04/22/93	521.31	508.70	12.61	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/20,21/93	521.31	505.14	16.17	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/20/93	521.31	507.08	14.23	--	ND	ND	1.0	ND	0.8	--	--	--	--	--	--	--	--	--
01/20/94	521.31	507.30	14.01	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/21/94	521.31	506.98	14.33	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/21,22/94	521.31	507.00	14.31	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	ND	--

WELL NO LONGER MONITORED OR SAMPLED

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-5																		
03/28/86	520.82	508.82	12.00	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.82	507.07	13.75	--	1600	82	7.0	77	95	--	--	--	--	--	--	--	--	--
05/10/88	520.82	506.90	13.92	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/10/88	520.82	507.10	13.72	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.82	507.10	13.72	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.82	506.98	13.84	--	2500	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	520.82	507.41	13.41	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.82	--	--	--	ND	42	3.0	44	52	--	--	--	--	--	--	--	--	--
04/10/89	520.82	--	13.88	--	180	2.6	ND	6.2	5.5	ND	1.4	--	--	--	--	--	--	--
06/26/89	520.82	506.68	14.14	--	420	7.6	0.8	40	56	ND	1.5	--	--	--	--	--	--	--
10/13/89	520.82	506.67	14.15	--	620	ND	ND	10	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	520.82	506.72	14.10	--	ND	0.7	ND	8.0	6.0	--	ND	--	--	--	--	--	--	--
05/08/90	520.82	506.82	14.00	--	140	0.6	0.8	11	7.2	--	0.8	--	ND	--	ND	--	--	--
09/27/90	520.82	506.82	14.00	--	360	ND	3.2	5.2	6.4	--	ND	--	0.7	ND	ND	--	--	--
01/03/91	520.82	506.82	14.00	--	90	ND	ND	ND	3.0	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	520.82	507.11	13.71	--	270	12	ND	19	7.0	--	0.5	--	ND	ND	ND	ND	--	--
09/04/91	520.82	506.52	14.30	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/06/92	520.82	507.53	13.29	--	670	12	ND	40	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	520.82	506.69	14.13	--	130	15	ND	1.8	0.5	--	--	--	--	--	--	--	--	--
10/16/92	520.82	506.14	14.68	--	ND	ND	ND	ND	1.2	--	--	--	--	--	--	--	--	--
01/14/93	520.82	508.95	11.87	--	2300	13	ND	110	10	--	--	--	--	--	--	--	--	--
03/26/93	520.82	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/22/93	520.82	508.70	12.12	--	2300	220	18	120	65	--	--	--	--	--	--	--	--	--
07/20,21/93	520.82	504.78	16.04	--	970	18	5.0	8.0	14	--	--	--	--	--	--	--	--	--
10/20/93	520.82	506.72	14.10	--	2200	7.0	5.0	3.0	15	--	--	--	--	--	--	--	--	--
01/20/94	520.82	507.22	13.60	--	440	2.0	1.0	11	0.6	--	--	--	--	--	--	--	--	--
04/21/94	520.82	507.01	13.81	--	490	2.7	2.6	21	1.5	--	--	--	--	--	--	--	--	--
07/21,22/94	520.82	507.00	13.82	--	370	0.9	ND	6.5	1.0	--	--	--	--	--	--	--	ND	--
01/18/95	520.82	508.55	12.27	--	940	37	22	14	7.3	--	--	--	--	--	--	--	--	--
04/17/95	520.82	508.65	12.17	--	14,000	1200	340	160	80	--	--	--	--	--	--	--	--	--
07/18/95	520.82	508.51	12.31	--	<2000	180	<20	<20	<20	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-6																		
03/26/86	519.62	508.50	11.12	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	519.62	506.69	12.93	--	46,000	870	4600	1500	8200	--	--	--	--	--	--	--	--	--
05/10/88	519.62	506.59	13.03	--	86,000	1400	10,000	3000	19,000	--	--	--	--	--	--	--	--	--
06/10/88	519.62	505.51	14.11	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	519.62	506.67	12.95	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	519.62	506.48	13.14	--	5300	300	600	260	1,600	--	--	--	--	--	--	--	--	--
01/01/89	519.62	507.48	12.14	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	519.62	--	--	--	5000	260	110	270	720	--	--	--	--	--	--	--	--	--
04/12/89	519.62	506.64	12.98	--	5000	90	190	190	680	4.0	ND	--	--	--	--	--	--	--
06/26/89	519.62	506.23	13.39	--	3600	77	250	140	610	ND	ND	--	--	--	--	--	--	--
10/13/89	519.62	506.22	13.40	--	3500	32	81	100	530	ND	ND	--	--	--	--	--	--	--
01/03/90	519.62	506.44	13.18	--	3200	20	97	65	410	--	1.0	--	--	--	--	--	--	--
05/08/90	519.62	506.23	13.39	--	1800	17	140	ND	400	--	1.6	--	ND	--	ND	--	--	--
09/29/90	519.62	506.30	13.32	--	8000	58	210	260	2100	--	1.0	--	ND	2.4	1.6	--	--	--
01/03/91	519.62	506.43	13.19	--	2300	4.0	79	59	380	--	0.5	--	ND	ND	ND	ND	--	--
04/12/91	519.62	506.71	12.91	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	519.62	506.06	13.56	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	519.62	507.14	12.48	--	44,000	ND	120	740	3400	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	519.62	506.15	13.47	--	120,000	220	1100	3000	13,000	--	--	--	--	--	--	--	--	--
10/16/92	519.62	505.67	13.95	--	570,000	ND	830	3300	9600	--	--	--	--	--	--	--	--	--
01/14/93	519.62	509.23	10.39	--	19,000	ND	25	460	980	--	--	--	--	--	--	--	--	--
03/26/93	519.62	509.79	9.83	--	11,000	30	90	290	1100	--	--	--	--	--	--	--	--	--
04/22/93	519.62	508.30	11.32	--	20,000	29	170	640	2400	--	--	--	--	--	--	--	--	--
07/20,21/93	519.62	504.70	14.92	--	32,000	130	490	1000	4900	--	--	--	--	--	--	--	--	--
10/20/93	519.62	506.71	12.91	--	77,000	290	790	2500	7600	--	--	--	--	--	--	--	--	--
01/20/94	519.62	506.94	12.68	--	22,000	10	86	510	29	--	--	--	--	--	--	--	--	--
04/21/94	519.62	506.74	12.88	--	6500	17	42	160	210	--	--	--	--	--	--	--	--	--
07/21,22/94	519.62	506.78	12.84	--	4500	ND	7.1	130	130	--	--	--	--	--	--	--	ND	--
01/18/95	519.62	508.61	11.01	--	3600	3.3	6.7	62	78	--	--	--	--	--	--	--	--	--
04/17/95	519.62	508.35	11.27	--	1500	1.6	2.2	14	12	--	--	--	--	--	--	--	--	--
07/18/95	519.62	508.16	11.46	--	4000	<10	<10	40	22	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-7																		
03/28/86	520.30	508.63	11.67	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.30	506.82	13.48	--	8000	98	690	120	120	--	--	--	--	--	--	--	--	--
05/10/88	520.30	506.70	13.60	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	520.30	505.62	14.68	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.30	506.87	13.43	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.30	506.69	13.61	--	16,000	4400	220	1000	3000	--	--	--	--	--	--	--	--	--
01/01/89	520.30	507.64	12.66	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.30	--	--	--	8000	950	47	670	640	--	--	--	--	--	--	--	--	--
04/12/89	520.30	506.70	13.60	--	6000	1100	30	760	370	ND	ND	--	--	--	--	--	--	--
06/26/89	520.30	506.42	13.88	--	6000	1300	50	600	340	ND	ND	--	--	--	--	--	--	--
10/13/89	520.30	506.49	13.81	--	3900	1300	ND	160	150	--	ND	--	--	--	--	--	--	--
01/03/90	520.30	506.59	13.71	--	5600	1200	13	180	200	--	1.0	--	--	--	--	--	--	--
05/08/90	520.30	506.45	13.85	--	3500	1100	15	110	140	--	1.7	--	ND	--	ND	--	--	--
09/29/90	520.30	506.50	13.80	--	2400	580	ND	46	68	--	0.7	--	ND	ND	ND	ND	--	--
01/03/91	520.30	506.59	13.71	--	2500	300	2.0	110	120	--	0.7	--	ND	ND	ND	ND	--	--
04/12/91	520.30	506.84	13.46	--	2300	190	1.0	81	87	--	0.6	--	ND	ND	ND	ND	--	--
09/04/91	520.30	506.21	14.09	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/07/91	520.30	--	--	--	4700	170	1.9	97	59	--	ND	--	24	ND	ND	ND	--	--
04/06/92	520.30	507.28	13.02	--	2400	95	0.8	110	100	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	520.30	506.54	13.76	--	2000	120	3.4	110	110	--	--	--	--	--	--	--	--	--
10/16/92	520.30	505.88	14.42	--	2700	130	4.2	68	74	--	--	--	--	--	--	--	--	--
01/14/93	520.30	509.32	10.98	--	7800	160	33	380	210	--	--	--	--	--	--	--	--	--
03/26/93	520.30	509.69	10.61	--	1400	39	9.0	28	15	--	--	--	--	--	--	--	--	--
04/22/93	520.30	508.46	11.84	--	3800	130	18	43	36	--	--	--	--	--	--	--	--	--
07/20,21/93	520.30	504.94	15.36	Sheen	1900	35	18	61	87	--	--	--	--	--	--	--	--	--
10/20/93	520.30	506.89	13.41	--	5500	72	26	250	160	--	--	--	--	--	--	--	--	--
01/20/94	520.30	507.11	13.19	Sheen	3600	12	12	150	69	--	--	--	--	--	--	--	--	--
04/21/94	520.30	506.97	13.33	--	2100	62	11	170	68	--	--	--	--	--	--	--	--	--
07/21,22/94	520.30	506.91	13.39	--	1700	50	4.4	110	22	--	--	--	--	--	--	--	ND	--
01/18/95	520.30	508.71	11.59	--	920	16	<0.5	30	12	--	--	--	--	--	--	--	--	--
04/17/95	520.30	508.56	11.74	--	730	4.3	1.6	12	1.8	--	--	--	--	--	--	--	--	--
07/18/95	520.30	508.32	11.98	--	1200	63	<5.0	12	<5.0	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-8																		
03/28/86	519.74	507.96	11.78	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	519.74	506.11	13.63	--	7500	360	25	10	ND	--	--	--	--	--	--	--	--	--
05/10/88	519.74	506.00	13.74	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	519.74	504.85	14.89	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	519.74	506.09	13.65	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	519.74	505.96	13.78	--	ND	6.0	5.3	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	519.74	507.06	12.68	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	519.74	--	--	--	ND	37	4.0	1.0	5.0	--	--	--	--	--	--	--	--	--
04/12/89	519.74	505.97	13.77	--	3000	13	ND	ND	ND	12	5.0	--	--	--	--	--	--	--
06/26/89	519.74	505.71	14.03	--	780	14	6.0	ND	6.0	ND	4.0	--	--	--	--	--	--	--
10/13/89	519.74	505.68	14.06	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	519.74	506.00	13.74	--	910	ND	ND	1.0	1.0	--	1.5	--	--	--	--	--	--	--
05/07/90	519.74	505.64	14.10	--	620	3.9	6.0	0.5	3.4	--	1.9	--	ND	--	ND	--	--	--
09/29/90	519.74	505.77	13.97	--	77	ND	1.4	ND	ND	--	ND	--	0.6	ND	ND	--	--	--
01/03/91	519.74	505.93	13.81	--	67	2.0	2.0	ND	2.0	--	ND	--	0.7	ND	ND	ND	--	--
04/12/91	519.74	506.14	13.60	--	180	4.0	ND	ND	ND	--	0.6	--	ND	ND	ND	ND	--	--
09/04/91	519.74	505.60	14.14	--	140	1.8	4.7	0.8	4.8	--	ND	--	ND	ND	ND	ND	--	--
04/06/92	519.74	506.62	13.12	--	150	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	519.74	505.64	14.10	--	90	ND	ND	ND	0.8	--	--	--	--	--	--	--	--	--
10/16/92	519.74	505.17	14.57	--	51	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	519.74	508.79	10.95	--	120	ND	1.6	1.0	3.5	--	--	--	--	--	--	--	--	--
03/26/93	519.74	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/22/93	519.74	507.67	12.07	--	68	ND	0.6	0.6	0.8	--	--	--	--	--	--	--	--	--
07/20,21/93	519.74	504.04	15.70	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/20/93	519.74	506.23	13.51	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/20/94	519.74	506.23	13.51	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/21/94	519.74	506.06	13.68	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/21,22/94	519.74	506.24	13.50	--	51	ND	ND	ND	ND	--	--	--	--	--	--	--	ND	--
01/18/95	519.74	--	--	Dry	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/17/95	519.74	--	--	Dry	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/18/95	519.74	--	--	Dry	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-9																		
03/28/86	519.52	508.28	11.24	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	519.52	506.60	12.92	--	29,000	540	560	580	3900	--	--	--	--	--	--	--	--	--
05/10/88	519.52	506.40	13.12	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	519.52	505.36	14.16	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	519.52	506.52	13.00	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	519.52	506.39	13.13	--	2200	57	8.0	20	150	--	--	--	--	--	--	--	--	--
01/01/89	519.52	507.33	12.19	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	519.52	--	--	--	2000	39	12	51	46	--	--	--	--	--	--	--	--	--
04/12/89	519.52	506.41	13.11	--	6000	16	20	55	240	ND	2.1	--	--	--	--	--	--	--
04/11/89	519.52	506.41	13.11	--	6000	14	25	45	290	--	ND	--	--	--	--	--	--	--
06/26/89	519.52	506.12	13.40	--	3900	37	63	140	690	ND	ND	--	--	--	--	--	--	--
10/13/89	519.52	506.06	13.46	--	1300	7.0	ND	26	50	ND	ND	--	--	--	--	--	--	--
01/03/90	519.52	506.22	13.30	--	1500	ND	0.7	202	37	--	1.5	--	--	--	--	--	--	--
05/07/90	519.52	506.04	13.48	--	7100	21	33	89	500	--	1.9	--	ND	--	ND	--	--	--
09/29/90	519.52	506.13	13.39	--	1000	21	3.9	31	110	--	1.0	--	0.7	1.8	1.0	--	--	--
01/03/91	519.72	506.44	13.28	--	3200	ND	ND	32	140	--	0.8	--	ND	ND	ND	ND	--	--
04/12/91	519.72	506.72	13.00	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	519.72	506.11	13.61	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	519.72	507.18	12.54	--	2800	ND	ND	33	130	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	519.72	506.27	13.45	--	1000	6.5	2.4	17	37	--	--	--	--	--	--	--	--	--
10/16/92	519.72	505.74	13.98	--	190,000	ND	730	960	2000	--	--	--	--	--	--	--	--	--
01/14/93	519.72	509.28	10.44	--	2200	ND	ND	27	77	--	--	--	--	--	--	--	--	--
03/26/93	519.72	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/22/93	519.72	508.29	11.43	--	7300	60	40	68	98	--	--	--	--	--	--	--	--	--
07/20,21/93	519.72	504.52	15.20	--	30,000	160	130	450	1100	--	--	--	--	--	--	--	--	--
10/20/93	519.72	506.76	12.96	--	36,000	22	200	440	930	--	--	--	--	--	--	--	--	--
01/20/94	519.72	506.88	12.84	--	12000	55	57	27	210	--	--	--	--	--	--	--	--	--
04/21/94	519.72	506.58	13.14	--	2200	11	12	23	19	--	--	--	--	--	--	--	--	--
07/21,22/94	519.72	506.77	12.95	--	1100	ND	4.0	14	10	--	--	--	--	--	--	--	13	--
01/18/95	519.72	508.57	11.15	--	2100	9.2	13	19	13	--	--	--	--	--	--	--	--	--
04/17/95	519.72	508.41	11.31	--	3800	4.8	3.6	5.9	7.2	--	--	--	--	--	--	--	--	--
07/18/95	519.72	508.06	11.66	--	1700	<2.0	<2.0	9.6	8.3	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-10																		
03/28/86	520.41	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.41	505.55	14.86	--	90	7.0	ND	ND	ND	--	--	--	--	--	--	--	--	--
05/10/88	520.41	505.51	14.90	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	520.41	504.47	15.94	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.41	505.56	14.85	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.41	505.51	14.90	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	520.41	505.58	14.83	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.41	--	--	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/11/89	520.41	505.51	14.90	--	ND	4.8	ND	ND	ND	ND	6.1	--	--	--	--	--	--	--
06/26/89	520.41	505.29	15.12	--	ND	0.7	ND	ND	1.5	4.0	ND	--	--	--	--	--	--	--
10/13/89	520.41	505.30	15.11	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	520.41	505.40	15.01	--	ND	ND	ND	ND	ND	--	3.0	--	--	--	--	--	--	--
05/07/90	520.41	504.88	15.53	--	ND	ND	ND	ND	ND	--	ND	--	ND	--	ND	--	--	--
09/27/90	520.41	505.21	15.20	--	ND	ND	ND	ND	ND	--	ND	--	1.2	ND	ND	--	--	--
01/03/91	520.41	505.35	15.06	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	520.41	505.55	14.86	--	110	16	ND	2.9	2.7	--	1.0	--	ND	ND	ND	ND	--	--
09/04/91	520.41	505.19	15.22	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/06/92	520.41	506.20	14.21	--	57	ND	ND	ND	ND	--	1.1	--	ND	ND	ND	ND	--	--
07/28/92	520.41	505.63	14.78	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/16/92	520.41	504.90	15.51	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	520.41	506.97	13.44	--	88	4.7	ND	2.3	1.6	--	--	--	--	--	--	--	--	--
03/26/93	520.41	507.86	12.55	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/22/93	520.41	506.67	13.74	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/20,21/93	520.41	503.92	16.49	--	100	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/20/93	520.41	505.77	14.64	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/20/94	520.41	506.02	14.39	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/21/94	520.41	505.79	14.62	--	ND	0.8	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/21,22/94	520.41	505.84	14.57	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	ND	--
01/18/95	520.41	506.77	13.64	--	<50	1.2	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--
04/17/95	520.41	506.87	13.54	Sampled biannually	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/18/95	520.41	506.97	13.44	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-11																		
03/28/86	520.04	506.22	13.82	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.04	505.55	14.49	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
05/10/88	520.04	505.73	14.31	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	520.04	504.57	15.47	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.04	506.44	13.60	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/14/88	520.04	505.51	14.53	--	2.0	240	33	4.7	67	--	--	--	--	--	--	--	--	--
01/01/89	520.04	505.94	14.10	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.04	--	--	--	ND	ND	0.8	ND	ND	--	--	--	--	--	--	--	--	--
04/12/89	520.04	505.68	14.36	--	ND	4.3	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
06/26/89	520.04	505.46	14.58	--	ND	2.0	ND	ND	ND	4.0	ND	--	--	--	--	--	--	--
10/13/89	520.04	505.33	14.71	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	520.04	505.43	14.61	--	ND	ND	ND	ND	0.7	--	ND	--	--	--	--	--	--	--
05/08/90	520.04	504.51	15.53	--	110	12	11	0.9	22	--	ND	--	ND	--	ND	--	--	--
09/28/90	520.04	504.53	15.51	--	ND	2.0	1.4	ND	3.3	--	ND	--	1.2	ND	ND	--	--	--
01/03/91	520.04	505.41	14.63	--	ND	2.0	ND	ND	2.0	--	ND	--	ND	ND	ND	1.0	--	--
04/12/91	520.04	505.74	14.30	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	520.04	505.20	14.84	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	520.04	506.48	13.56	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	520.04	505.65	14.39	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/16/92	520.04	504.25	15.79	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	520.04	507.90	12.14	--	94	ND	1.3	0.7	6.0	--	--	--	--	--	--	--	--	--
03/26/93	520.04	508.23	11.81	--	130	2.0	ND	0.6	1.0	--	--	--	--	--	--	--	--	--
04/22/93	520.04	507.10	12.94	--	ND	0.8	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/20,21/93	520.04	503.56	16.48	--	1200	3.0	1.0	ND	1.0	--	--	--	--	--	--	--	--	--
10/20/93	520.04	505.58	14.46	--	ND	2.0	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/20/94	520.04	505.92	14.12	--	140	5.0	0.6	3.0	4.0	--	--	--	--	--	--	--	--	--
04/21/94	520.04	505.80	14.24	--	86	1.7	0.6	1.2	1.6	--	--	--	--	--	--	--	--	--
07/21,22/94	520.04	505.83	14.21	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	7.0	--
01/18/95	520.04	506.81	13.23	--	50	3.7	<0.5	0.9	1.9	--	--	--	--	--	--	--	--	--
04/17/95	520.04	507.03	13.01	--	89	1.4	1.3	0.69	0.79	--	--	--	--	--	--	--	--	--
07/18/95	520.04	507.04	13.00	--	89	0.95	<0.5	1.1	1.0	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-12																		
03/28/86	519.82	506.21	13.61	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	519.82	505.27	14.55	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
05/10/88	519.82	505.25	14.57	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	519.82	504.19	15.63	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	519.82	505.31	14.51	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	519.82	505.22	14.60	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/12/89	519.82	505.20	14.62	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/11/89	519.82	505.21	14.61	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
06/26/89	519.82	505.07	14.75	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
10/13/89	519.82	505.05	14.77	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	519.82	504.97	14.85	--	ND	ND	ND	ND	0.6	--	ND	--	--	--	--	--	--	--
05/07/90	519.82	505.07	14.75	--	ND	ND	ND	ND	ND	--	ND	--	ND	--	ND	--	--	--
09/27/90	519.82	505.21	14.61	--	ND	ND	ND	ND	ND	--	ND	--	1.2	ND	ND	--	--	--
01/03/91	519.82	505.12	14.70	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	519.82	505.30	14.52	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	519.82	504.99	14.83	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	519.82	506.01	13.81	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	519.82	505.50	14.32	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/16/92	519.82	504.70	15.12	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	519.82	506.59	13.23	--	65	ND	ND	ND	1.7	--	--	--	--	--	--	--	--	--
03/26/93	519.82	507.62	12.20	--	ND	0.9	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/22/93	519.82	506.61	13.21	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/20,21/93	519.82	503.11	16.71	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/20/93	519.82	505.63	14.19	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/20/94	519.82	505.77	14.05	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/21/94	519.82	505.76	14.06	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/21,22/94	519.82	505.70	14.12	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	ND	--

NO LONGER MONITORED OR SAMPLED

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-13																		
03/28/86	522.24	509.29	12.95	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	522.24	507.42	14.82	--	250	2.0	ND	9.0	3.0	--	--	--	--	--	--	--	--	--
05/10/88	522.24	507.21	15.03	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	522.24	506.14	16.10	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	522.24	507.51	14.73	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	522.24	507.33	14.91	--	ND	1.9	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	522.24	508.14	14.10	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	522.24	--	--	--	ND	ND	0.6	4.0	ND	--	--	--	--	--	--	--	--	--
04/10/89	522.24	507.25	14.99	--	ND	ND	ND	8.0	ND	ND	ND	--	--	--	--	--	--	--
06/26/89	522.24	507.08	15.16	--	ND	0.3	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
10/13/89	522.24	507.01	15.23	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	522.24	507.09	15.15	--	ND	ND	ND	0.5	0.6	--	ND	--	--	--	--	--	--	--
05/08/90	522.24	507.22	15.02	--	ND	ND	ND	ND	ND	--	ND	--	ND	--	ND	--	--	--
09/27/90	522.24	507.13	15.11	--	ND	ND	0.6	ND	ND	--	ND	--	1.7	ND	ND	--	--	--
01/03/91	522.24	507.16	15.08	--	ND	ND	ND	ND	0.6	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	522.24	507.47	14.77	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	522.24	506.81	15.43	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	522.24	507.81	14.43	--	66	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	522.24	506.87	15.37	--	60	8.2	ND	ND	1.1	--	--	--	--	--	--	--	--	--
10/16/92	522.24	506.37	15.87	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	522.24	509.41	12.83	--	100	ND	ND	ND	1.3	--	--	--	--	--	--	--	--	--
03/26/93	522.24	509.65	12.59	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/22/93	522.24	509.08	13.16	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/20,21/93	522.24	505.72	16.52	--	99	4.0	13	2.0	7.0	--	--	--	--	--	--	--	--	--
10/20/93	522.24	507.11	15.13	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/20/94	522.24	507.59	14.65	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/21/94	522.24	507.36	14.88	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/21,22/94	522.24	507.29	14.95	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	ND	--

NO LONGER MONITORED OR SAMPLED

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-14																		
03/28/86	520.08	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.08	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
05/10/88	520.08	506.69	13.39	--	120,000	13,000	29,000	2700	18	--	--	--	--	--	--	--	--	--
06/10/88	520.08	505.43	14.65	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.08	506.61	13.47	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.08	506.50	13.58	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	520.08	507.08	13.00	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.08	--	--	--	NS	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/12/89	520.08	506.61	13.47	--	NS	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
06/26/89	520.08	506.28	13.80	--	140,000	14,000	25,000	3400	26,000	--	30	--	--	--	--	--	--	--
10/13/89	520.08	506.46	13.62	--	86,000	12,000	16,000	1600	13,000	--	--	--	--	--	--	--	--	--
01/03/90	520.08	506.17	13.91	--	120,000	9500	16,000	1800	13,000	--	25	3.0	--	--	--	--	--	--
01/04/90	520.08	506.17	13.91	--	76,000	3900	8100	1200	7700	--	18	1.0	--	--	--	--	--	--
05/08/90	520.08	506.19	13.89	--	62,000	7500	17,000	1400	14,000	--	13	--	ND	--	ND	--	--	--
09/27/90	520.08	506.30	13.78	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/03/91	520.08	506.36	13.72	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/12/91	520.08	507.11	12.97	--	60,000	750	3800	720	9200	--	ND	--	ND	ND	ND	ND	--	--
09/04/91	520.08	506.24	13.84	--	110,000	2800	11,000	1300	13,000	--	--	--	--	--	--	--	--	--
04/06/92	520.08	507.64	12.44	--	41,000	190	1800	440	5100	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	520.08	506.38	13.70	--	130,000	2300	9700	1800	15,000	--	--	--	--	--	--	--	--	--
10/16/92	520.08	505.70	14.38	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/14/93	520.08	511.28	8.80	--	27,000	220	790	220	2700	--	--	--	--	--	--	--	--	--
03/26/93	520.08	510.96	9.12	--	23,000	330	1600	460	4000	--	--	--	--	--	--	--	--	--
04/22/93	520.08	507.98	12.10	Sheen	17,000	840	2300	130	3500	--	--	--	--	--	--	--	--	--
07/20,21/93	520.08	--	--	Inaccessible	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/20/93	520.08	505.77	14.31	Insufficient water	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/20/94	520.08	507.94	12.14	--	22,000	130	790	270	2400	--	--	--	--	--	--	--	--	--
04/21/94	520.08	508.15	11.93	--	9400	88	330	72	960	--	--	--	--	--	--	--	--	--
07/21,22/94	520.08	506.94	13.14	--	6200	92	180	30	530	--	--	--	--	--	--	--	330	--
01/18/95	520.08	--	--	Dry	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/17/95	520.08	--	--	Dry	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/18/95	520.08	--	--	Dry	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-15																		
03/28/86	522.41	509.27	13.14	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	522.41	507.28	15.13	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
05/10/88	522.41	507.01	15.40	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	522.41	505.92	16.49	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	522.41	507.24	15.17	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	522.41	507.08	15.33	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	522.41	508.71	13.70	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	522.41	--	--	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/12/89	522.41	507.07	15.34	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
06/26/89	522.41	506.69	15.72	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
10/13/89	522.41	506.45	15.96	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	522.41	506.99	15.42	--	ND	ND	ND	ND	ND	--	ND	--	--	--	--	--	--	--
05/08/90	522.41	506.79	15.62	--	ND	ND	ND	ND	ND	--	ND	--	ND	--	ND	--	--	--
09/27/90	522.41	506.82	15.59	--	ND	ND	ND	ND	ND	--	ND	--	2.9	ND	ND	--	--	--
01/03/91	522.41	506.91	15.50	--	ND	ND	ND	ND	0.6	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	522.41	507.20	15.21	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	522.41	506.51	15.90	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	522.41	507.53	14.88	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	522.41	506.59	15.82	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/16/92	522.41	506.16	16.25	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	522.41	509.93	12.48	--	61	ND	1.9	0.8	5.1	--	--	--	--	--	--	--	--	--
03/26/93	522.41	509.74	12.67	--	ND	ND	ND	ND	1.0	--	--	--	--	--	--	--	--	--
04/22/93	522.41	508.81	13.60	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/20,21/93	522.41	505.54	16.87	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/20/93	522.41	507.17	15.24	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/20/94	522.41	507.40	15.01	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/21/94	522.41	507.19	15.22	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/21,22/94	522.41	507.06	15.35	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	ND	--

NO LONGER MONITORED OR SAMPLED

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-16																		
03/28/86	519.68	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	519.68	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
05/10/88	519.68	505.90	13.78	--	4500	1,000	73	140	180	--	--	--	--	--	--	--	--	--
06/10/88	519.68	504.80	14.88	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	519.68	505.99	13.69	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	519.68	505.88	13.80	--	1600	16	5.5	ND	16	--	--	--	--	--	--	--	--	--
01/01/89	519.68	506.23	13.45	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	519.68	--	--	--	1000	360	11	78	51	--	--	--	--	--	--	--	--	--
04/11/89	519.68	505.90	13.78	--	15,800	130	4.0	21	19	ND	8.0	--	--	--	--	--	--	--
06/26/89	519.68	505.66	14.02	--	1300	170	8.0	37	43	ND	ND	--	--	--	--	--	--	--
10/13/89	519.68	505.67	14.01	--	1000	20	ND	7.0	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	519.68	505.71	13.97	--	1300	150	3.0	41	24	--	5.0	--	--	--	--	--	--	--
05/07/90	519.68	505.23	14.45	--	480	49	4.4	29	13	--	4.5	--	ND	--	ND	--	--	--
09/29/90	519.68	505.36	14.32	--	360	18	2.1	11	8.0	--	1.8	--	ND	ND	ND	--	--	--
01/03/91	519.68	505.72	13.96	--	230	12	ND	6.0	6.0	--	2.0	--	0.8	ND	ND	ND	--	--
04/12/91	519.68	505.94	13.74	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	519.68	505.46	14.22	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	519.68	506.50	13.18	--	360	30	ND	14	12	--	1.0	--	ND	ND	ND	ND	--	--
07/28/92	519.68	505.75	13.93	--	210	31	ND	6.8	16	--	--	--	--	--	--	--	--	--
10/16/92	519.68	504.76	14.92	--	140	11	ND	5.1	3.4	--	--	--	--	--	--	--	--	--
01/14/93	519.68	507.87	11.81	--	740	24	ND	36	21	--	--	--	--	--	--	--	--	--
03/26/93	519.68	508.32	11.36	--	730	22	2.0	16	10	--	--	--	--	--	--	--	--	--
04/22/93	519.68	507.38	12.30	--	850	46	ND	24	6.0	--	--	--	--	--	--	--	--	--
07/20,21/93	519.68	--	--	Inaccessible	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/20/93	519.68	505.68	14.00	--	290	18	2.0	16	17	--	--	--	--	--	--	--	--	--
01/20/94	519.68	506.20	13.48	--	360	10	1.0	12	9.0	--	--	--	--	--	--	--	--	--
04/21/94	519.68	505.76	13.92	--	220	15	ND	13	11	--	--	--	--	--	--	--	--	--
07/21,22/94	519.68	506.12	13.56	--	72	1.2	ND	ND	1.0	--	--	--	--	--	--	--	8.0	--
01/18/95	519.68	--	--	Inaccessible	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/17/95	519.68	--	--	Inaccessible	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/18/95	519.68	--	--	Inaccessible	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-17																		
03/28/86	520.82	507.34	13.48	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.82	506.06	14.76	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
05/10/88	520.82	506.05	14.77	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	520.82	504.98	15.84	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.82	506.19	14.63	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.82	505.99	14.83	--	270,000	18	900	760	5500	--	--	--	--	--	--	--	--	--
01/01/89	520.82	506.04	14.78	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.82	--	--	--	190,000	ND	490	2100	6700	--	--	--	--	--	--	--	--	--
04/11/89	520.82	505.99	14.83	--	27,000	30	150	320	1000	6.0	ND	--	--	--	--	--	--	--
06/26/89	520.82	505.79	15.03	--	20,000	50	390	660	2000	ND	ND	--	--	--	--	--	--	--
06/26/89	520.82	505.79	15.03	--	27,000	40	420	740	2200	--	ND	--	--	--	--	--	--	--
10/13/89	520.82	505.80	15.02	--	17,000	ND	48	230	480	ND	ND	--	--	--	--	--	--	--
01/03/90	520.82	505.72	15.10	--	14,000	ND	29	120	210	--	ND	--	--	--	--	--	--	--
05/08/90	520.82	505.70	15.12	--	9500	25	130	210	470	--	ND	--	ND	--	ND	--	--	--
09/29/90	520.82	505.83	14.99	--	ND	ND	ND	ND	ND	--	ND	--	ND	1.9	ND	--	--	--
09/29/90	520.82	505.83	14.99	--	ND	ND	3.4	ND	ND	--	ND	--	1.8	1.9	ND	--	--	--
01/03/91	520.82	505.90	14.92	--	3700	ND	28	56	140	--	ND	--	1.8	1.9	ND	ND	--	--
01/03/91	520.82	505.90	14.92	--	8600	ND	10	59	150	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	520.82	506.11	14.71	--	8600	ND	5.0	47	120	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	520.82	506.11	14.71	--	4400	ND	11	48	120	--	ND	--	ND	ND	ND	ND	--	--
09/04/91	520.82	505.65	15.17	--	5800	ND	27	49	79	--	ND	--	ND	ND	ND	ND	--	--
09/04/91	520.82	505.65	15.17	--	4100	ND	21	36	61	--	ND	--	ND	ND	ND	ND	--	--
04/06/92	520.82	506.68	14.14	--	2300	ND	5.8	27	29	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	520.82	505.64	15.18	--	11,000	99	180	170	430	--	--	--	--	--	--	--	--	--
10/16/92	520.82	505.06	15.76	--	1,200,000	ND	4800	3900	6600	--	--	--	--	--	--	--	--	--
01/14/93	520.82	507.38	13.44	--	3500	9.3	9.1	23	34	--	--	--	--	--	--	--	--	--
03/26/93	520.82	508.36	12.46	--	3700	ND	19	20	35	--	--	--	--	--	--	--	--	--
04/22/93	520.82	507.52	13.30	--	8900	16	68	44	97	--	--	--	--	--	--	--	--	--
07/20,21/93	520.82	503.61	17.21	--	4200	5.0	35	33	62	--	--	--	--	--	--	--	--	--
10/20/93	520.82	505.73	15.09	--	4500	5.0	12	43	64	--	--	--	--	--	--	--	--	--
01/20/94	520.82	506.35	14.47	--	1900	4.0	42	24	73	--	--	--	--	--	--	--	--	--
04/21/94	520.82	505.87	14.95	--	1100	5.0	20	23	42	--	--	--	--	--	--	--	--	--
07/21,22/94	520.82	506.22	14.60	--	72	ND	ND	ND	0.9	--	--	--	--	--	--	--	ND	--
01/18/95	520.82	507.12	13.70	--	530	1.7	<0.5	5.6	8.8	--	--	--	--	--	--	--	--	--
04/17/95	520.82	507.57	13.25	--	440	1.9	3.0	3.6	2.4	--	--	--	--	--	--	--	--	--
07/18/95	520.82	507.38	13.44	--	140	5.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-18																		
03/28/86	518.96	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	518.96	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
05/10/88	518.96	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
06/10/88	518.96	504.07	14.89	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	518.96	505.17	13.79	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	518.96	505.10	13.86	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/01/89	518.96	505.02	13.94	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	518.96	--	--	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/11/89	518.96	504.10	14.86	--	ND	ND	ND	ND	ND	ND	3.6	--	--	--	--	--	--	--
06/26/89	518.96	504.94	14.02	--	ND	ND	ND	ND	ND	ND	3.1	--	--	--	--	--	--	--
10/13/89	518.96	503.90	15.06	--	ND	ND	ND	ND	ND	ND	ND	--	--	--	--	--	--	--
01/03/90	518.96	504.89	14.07	--	ND	ND	ND	ND	ND	--	1.0	--	--	--	--	--	--	--
05/07/90	518.96	504.95	14.01	--	ND	ND	ND	ND	ND	--	ND	--	ND	--	ND	--	--	--
09/27/90	518.96	505.05	13.91	--	ND	ND	ND	ND	ND	--	ND	--	0.6	ND	ND	--	--	--
01/03/91	518.96	504.98	13.98	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/12/91	518.96	505.13	13.83	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
09/04/91	518.96	504.76	14.20	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
04/06/92	518.96	505.89	13.07	--	ND	ND	ND	ND	ND	--	ND	--	ND	ND	ND	ND	--	--
07/28/92	518.96	505.41	13.55	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
10/16/92	518.96	504.58	14.38	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	518.96	506.50	12.46	--	56	ND	ND	ND	1.8	--	--	--	--	--	--	--	--	--
03/26/93	518.96	507.50	11.46	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/22/93	518.96	506.38	12.58	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
07/20,21/93	518.96	503.32	15.64	--	92	ND	0.5	ND	ND	--	--	--	--	--	--	--	--	--
10/20/93	518.96	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/20/94	518.96	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/21/94	518.96	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
C-19																		
03/28/86	520.99	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
03/15/88	520.99	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
05/10/88	520.99	505.76	15.23	--	18	1400	360	350	1300	--	--	--	--	--	--	--	--	--
06/10/88	520.99	504.41	16.58	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/25/88	520.99	505.80	15.19	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
10/13/88	520.99	505.72	15.27	--	ND	8.3	4.7	4.4	ND	--	--	--	--	--	--	--	--	--
01/01/89	520.99	505.79	15.20	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
01/12/89	520.99	--	--	--	ND	5.0	4.0	ND	ND	--	--	--	--	--	--	--	--	--
04/11/89	520.99	505.75	15.24	--	ND	1.8	ND	ND	ND	ND	13	--	--	--	--	--	--	--
04/11/89	520.99	505.75	15.24	--	500	1.2	ND	0.6	0.6	--	14	--	--	--	--	--	--	--
06/26/89	520.99	505.55	15.44	--	500	2.5	ND	ND	ND	ND	26	--	--	--	--	--	--	--
10/13/89	520.99	505.52	15.47	--	540	ND	ND	ND	ND	ND	13	--	--	--	--	--	--	13
01/03/90	520.99	505.54	15.45	--	ND	1.2	0.7	1.3	0.9	--	11	--	--	--	--	--	--	--
05/07/90	520.99	505.31	15.68	--	ND	ND	ND	ND	ND	--	4.6	--	ND	--	ND	--	--	--
09/28/90	520.99	505.47	15.52	--	ND	ND	ND	ND	ND	--	ND	--	1.2	ND	ND	--	--	--
01/03/91	520.99	505.43	15.56	--	66	ND	ND	ND	ND	--	1.0	--	ND	ND	ND	0.9	--	--
04/12/91	520.99	505.79	15.20	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
09/04/91	520.99	505.39	15.60	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
04/06/92	520.99	506.41	14.58	--	110	0.7	ND	1.0	ND	--	1.9	--	ND	ND	ND	ND	--	--
07/28/92	520.99	505.73	15.26	--	ND	1.4	ND	1.0	4.2	--	--	--	--	--	--	--	--	--
10/16/92	520.99	504.99	16.00	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/14/93	520.99	507.30	13.69	--	100	1.1	ND	0.9	0.9	--	--	--	--	--	--	--	--	--
03/26/93	520.99	508.03	12.96	--	80	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/22/93	520.99	506.81	14.18	--	250	0.6	1.0	1.0	1.0	--	--	--	--	--	--	--	--	--
07/20,21/93	520.99	504.41	16.58	--	390	ND	ND	0.8	2.0	--	--	--	--	--	--	--	--	--
10/20/93	520.99	505.76	15.23	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
01/20/94	520.99	506.15	14.84	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	--	--
04/21/94	520.99	505.73	15.26	--	60	ND	ND	1.0	ND	--	--	--	--	--	--	--	--	--
07/21,22/94	520.99	506.09	14.90	--	ND	ND	ND	ND	ND	--	--	--	--	--	--	--	ND	--
01/18/95	520.99	506.97	14.02	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--
04/17/95	520.99	507.19	13.80	Sampled biannually	--	--	--	--	--	--	--	--	--	--	--	--	--	--
07/18/95	520.99	507.27	13.72	--	150	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--

Cumulative Table of Well Data and Analytical Results

Vertical Measurements are in feet. Analytical results are in parts per billion (ppb)

DATE	Well Head Elev.	Ground Water Elev.	Depth To Water	Notes	TPH-Gasoline	Benzene	Toluene	Ethyl-Benzene	Xylene	TOG	1,2-DCA	VC	MC	1,1,1-TCA	1,1-DCA	PCE	Total Lead	CDS
TRIP BLANK																		
01/18/95	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--
04/17/95	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--
07/18/95	--	--	--	--	<50	<0.5	<0.5	<0.5	<0.5	--	--	--	--	--	--	--	--	--

Note: Blaine Tech Services, Inc. began routine monitoring of the groundwater wells at this site on November 1, 1994.
Earlier field data and analytical results are drawn from the August 15, 1994 Groundwater Technology, Inc. report.

ABBREVIATIONS:
TPH = Total Petroleum Hydrocarbons
TOG = Total Oil & Grease
PCE = Tetrachloroethene
1,2-DCA = 1,2-Dichloroethane
VC = Vinyl chloride
MC = Methylene Chloride
TCA = 1,1,1-Trichloroethane
1,1-DCA = 1,1-Dichloroethane
CDS = Carbon Disulfide
ND = Not detected at or above the minimum quantitation limit. See laboratory reports for minimum quantitation limits.

Analytical Appendix

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: TB	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-15	Reported: 08/25/95

QC Batch Number: GC071995BTEX21A
Instrument ID: GCHP21

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	94

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C1	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-16	Reported: 08/25/95

QC Batch Number: GC071995BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**1000**	**1100**
Benzene	10	N.D.
Toluene	10	N.D.
Ethyl Benzene	**10**	**27**
Xylenes (Total)	10	N.D.
Chromatogram Pattern:		**Gas**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	93

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C2	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-17	Reported: 08/25/95

QC Batch Number: GC071995BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**50**	**81**
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		**Gas**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	78

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C5	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/20/95
Attention: Jim Keller	Lab Number: 9507961-18	Reported: 08/25/95

QC Batch Number: GC072095BTEX17A
Instrument ID: GCHP17

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	2000	N.D.
Benzene	**20**	**180**
Toluene	20	N.D.
Ethyl Benzene	20	N.D.
Xylenes (Total)	20	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	74

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C6	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-19	Reported: 08/25/95

QC Batch Number: GC071995BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**1000**	**4000**
Benzene	10	N.D.
Toluene	10	N.D.
Ethyl Benzene	**10**	**40**
Xylenes (Total)	**10**	**22**
Chromatogram Pattern:		
Weathered Gas		**C6-C12**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	102

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C7	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-20	Reported: 08/25/95

QC Batch Number: GC071995BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**500**	**1200**
Benzene	**5.0**	**63**
Toluene	5.0	N.D.
Ethyl Benzene	**5.0**	**12**
Xylenes (Total)	5.0	N.D.
Chromatogram Pattern:		
Weathered Gas		**C6-C12**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	115

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C9	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-21	Reported: 08/25/95

QC Batch Number: GC091995BTEX17A
Instrument ID: GCHP17

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**200**	**1700**
Benzene	2.0	N.D.
Toluene	2.0	N.D.
Ethyl Benzene	**2.0**	**9.6**
Xylenes (Total)	**2.0**	**8.3**
Chromatogram Pattern:		
Weathered Gas		**C6-C12**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	120

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C10	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-22	Reported: 08/25/95

QC Batch Number: GC071995BTEX20A
Instrument ID: GCHP20

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	50	N.D.
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	89

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C11	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-23	Reported: 08/25/95

QC Batch Number: GC071995BTEX02A
Instrument ID: GCHP02

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**50**	**89**
Benzene	**0.50**	**0.95**
Toluene	0.50	N.D.
Ethyl Benzene	**0.50**	**1.1**
Xylenes (Total)	**0.50**	**1.0**
Chromatogram Pattern:		**Gas**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	92

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C17	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-24	Reported: 08/25/95

QC Batch Number: GC071995BTEX21A
Instrument ID: GCHP21

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**50**	**140**
Benzene	**0.50**	**5.5**
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		
Weathered Gas		**C6-C12**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	113

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Sampled: 07/18/95
985 Timothy Drive	Sample Descript: C19	Received: 07/18/95
San Jose, CA 95133	Matrix: LIQUID	
	Analysis Method: 8015Mod/8020	Analyzed: 07/19/95
Attention: Jim Keller	Lab Number: 9507961-25	Reported: 08/25/95

QC Batch Number: GC071995BTEX21A
Instrument ID: GCHP21

Total Purgeable Petroleum Hydrocarbons (TPPH) with BTEX

Analyte	Detection Limit ug/L	Sample Results ug/L
TPPH as Gas	**50**	**150**
Benzene	0.50	N.D.
Toluene	0.50	N.D.
Ethyl Benzene	0.50	N.D.
Xylenes (Total)	0.50	N.D.
Chromatogram Pattern:		
Weathered Gas		**C6-C12**

Surrogates	Control Limits %		% Recovery
Trifluorotoluene	70	130	70

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services	Client Proj. ID: Chevron 9-1924/950718-G1	Received: 07/18/95
985 Timothy Drive		
San Jose, CA 95133	Lab Proj. ID: 9507961	Reported: 08/25/95
Attention: Jim Keller		

LABORATORY NARRATIVE

TPPH Note: Sample 9507961-16 was diluted 20-fold.
Sample 9507961-18 was diluted 40-fold.
Sample 9507961-19 was diluted 20-fold.
Sample 9507961-20 was diluted 10-fold.
Sample 9507961-21 was diluted 4-fold.

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507960-01-02, 04-06, 08	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC071995BTEX20A	GC071995BTEX20A	GC071995BTEX20A	GC071995BTEX20A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	J. Minkel	J. Minkel	J. Minkel	J. Minkel
MS/MSD #:	950724301	950724301	950724301	950724301
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	7/19/95	7/19/95	7/19/95	7/19/95
Analyzed Date:	7/19/95	7/19/95	7/19/95	7/19/95
Instrument I.D.#:	GCHP20	GCHP20	GCHP20	GCHP20
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	11	8.9	9.0	29
MS % Recovery:	110	89	90	97
Dup. Result:	9.5	9.3	9.4	29
MSD % Recov.:	95	93	94	97
RPD:	15	4.4	4.3	0.0
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	-	-	-	-
Prepared Date:	-	-	-	-
Analyzed Date:	-	-	-	-
Instrument I.D.#:	-	-	-	-
Conc. Spiked:	-	-	-	-
LCS Result:	-	-	-	-
LCS % Recov.:	-	-	-	-
MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507960-03	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC072095BTEX17A	GC072095BTEX17A	GC072095BTEX17A	GC072095BTEX17A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	J. Minkel	J. Minkel	J. Minkel	J. Minkel
MS/MSD #:	950724809	950724809	950724809	950724809
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	7/20/95	7/20/95	7/20/95	7/20/95
Analyzed Date:	7/20/95	7/20/95	7/20/95	7/20/95
Instrument I.D.#:	GCHP17	GCHP17	GCHP17	GCHP17
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	9.9	9.8	9.7	29
MS % Recovery:	99	98	97	97
Dup. Result:	10	10	10	31
MSD % Recov.:	100	100	100	103
RPD:	1.0	2.0	3.0	6.7
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	-	-	-	-
Prepared Date:	-	-	-	-
Analyzed Date:	-	-	-	-
Instrument I.D.#:	-	-	-	-
Conc. Spiked:	-	-	-	-
LCS Result:	-	-	-	-
LCS % Recov.:	-	-	-	-
MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS=Matrix Spike, MSD=MS Duplicate, RPD=Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507960-07	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC071995BTEX17A	GC071995BTEX17A	GC071995BTEX17A	GC071995BTEX17A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	J. Minkel	J. Minkel	J. Minkel	J. Minkel
MS/MSD #:	950781801	950781801	950781801	950781801
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	7/19/95	7/19/95	7/19/95	7/19/95
Analyzed Date:	7/19/95	7/19/95	7/19/95	7/19/95
Instrument I.D.#:	GCHP17	GCHP17	GCHP17	GCHP17
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	9.0	9.3	9.3	28
MS % Recovery:	90	93	93	93
Dup. Result:	10	11	11	31
MSD % Recov.:	100	110	110	103
RPD:	11	17	17	10
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	-	-	-	-
Prepared Date:	-	-	-	-
Analyzed Date:	-	-	-	-
Instrument I.D.#:	-	-	-	-
Conc. Spiked:	-	-	-	-
LCS Result:	-	-	-	-
LCS % Recov.:	-	-	-	-

MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507960-09	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC071995BTEX02A	GC071995BTEX02A	GC071995BTEX02A	GC071995BTEX02A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	J. Minkel	J. Minkel	J. Minkel	J. Minkel
MS/MSD #:	950724301	950724301	950724301	950724301
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	7/19/95	7/19/95	7/19/95	7/19/95
Analyzed Date:	7/19/95	7/19/95	7/19/95	7/19/95
Instrument I.D.#:	GCHP2	GCHP2	GCHP2	GCHP2
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	9.8	9.9	10	30
MS % Recovery:	98	99	100	100
Dup. Result:	10	10	11	31
MSD % Recov.:	100	100	110	103
RPD:	2.0	1.0	9.5	3.3
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	-	-	-	-
Prepared Date:	-	-	-	-
Analyzed Date:	-	-	-	-
Instrument I.D.#:	-	-	-	-
Conc. Spiked:	-	-	-	-
LCS Result:	-	-	-	-
LCS % Recov.:	-	-	-	-
MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Reggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507960-12-13; 9507961-14	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Benzene	Toluene	Ethyl Benzene	Xylenes
QC Batch#:	GC071995BTEX21A	GC071995BTEX21A	GC071995BTEX21A	GC071995BTEX21A
Analy. Method:	EPA 8020	EPA 8020	EPA 8020	EPA 8020
Prep. Method:	EPA 5030	EPA 5030	EPA 5030	EPA 5030
Analyst:	J. Minkel	J. Minkel	J. Minkel	J. Minkel
MS/MSD #:	950724301	950724301	950724301	950724301
Sample Conc.:	N.D.	N.D.	N.D.	N.D.
Prepared Date:	7/19/95	7/19/95	7/19/95	7/19/95
Analyzed Date:	7/19/95	7/19/95	7/19/95	7/19/95
Instrument I.D.#:	GCHP21	GCHP21	GCHP21	GCHP21
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
Result:	5.6	5.6	5.0	15
MS % Recovery:	56	56	50	50
Dup. Result:	6.6	7.0	6.9	21
MSD % Recov.:	66	70	69	70
RPD:	16	22	32	33
RPD Limit:	0-50	0-50	0-50	0-50
LCS #:	BLK071995	BLK071995	BLK071995	BLK071995
Prepared Date:	7/19/95	7/19/95	7/19/95	7/19/95
Analyzed Date:	7/19/95	7/19/95	7/19/95	7/19/95
Instrument I.D.#:	GCHP21	GCHP21	GCHP21	GCHP21
Conc. Spiked:	10 µg/L	10 µg/L	10 µg/L	30 µg/L
LCS Result:	8.9	9.0	8.9	27
LCS % Recov.:	89	90	89	90
MS/MSD LCS Control Limits	71-133	72-128	72-130	71-120

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Fax copy of Lab Report and COC to Chevron Contact: ☐ Yes ☐ No

Chain-of-Custody-Record

Chevron U.S.A. Inc.
P.O. BOX 5004
San Ramon, CA 94583
FAX (415)842-9591

Chevron Facility Number: 9-1924
Facility Address: 4904 Southfront Rd., Livermore, CA
Consultant Project Number: 950718-G1
Consultant Name: Blaine Tech Services, Inc.
Address: 985 Timothy Dr., San Jose, CA 95133
Project Contact (Name): Jim Keller
(Phone) 408 995-5535 (Fax Number) 408 293-8773

Chevron Contact (Name): Brett Hunter
(Phone) (510) 842-8695
Laboratory Name: Sequoia
Laboratory Release Number: 2910570
Samples Collected by (Name): GRANT MOHR
Collection Date: 7-18-95
Signature:

Analyses To Be Performed: 9507960/961

Sample Number	Lab Sample Number	Number of Containers	Matrix S = Soil A = Air W = Water C = Charcoal	Type G = Grab C = Composite D = Discrete	Time	Sample Preservation	Iced (Yes or No)	BTEX + TPH GAS (8020 + 8015)	TPH Diesel (8015)	Oil and Grease (5520)	Purgeable Halocarbons (8010)	Purgeable Aromatics (8020)	Purgeable Organics (8240)	Extractable Organics (8270)	Metals Cd,Cr,Pb,Zn,Ni (ICAP or AA)					DO NOT BILL FOR TB-LB / Remarks
C1	1	3	W	D	1316	HCl	Y	X												
C2	2	3			1110			X												
C5	4	3			1230			X												
C6	5	3			1250			X												
C7	6	3			1225			X												
C9	7	3			1310			X												
C10	8	3			1005			X												
C11	9	3			1125			X												
C17	12	3			1145			X												
C19	13	3			1030			X												
TB	15	2						X												

Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
	BTS				
Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
Relinquished By (Signature)	Organization	Date/Time	Received For Laboratory By (Signature)		Date/Time 1630 7/18/95

Turn Around Time (Circle Choice)
24 Hrs.
48 Hrs.
5 Days
10 Days
As Contracted

MG/03 91/HCH

Field
Data
Sheets

Field
Data
Sheets

WELL GAUGING DATA

Project # 950718-61 Date 7/18/95 Client 9-1924

Site 4904 Southfront RD., Livermore

Well I.D.	Well Size (in.)	Sheen/ Odor	Depth to Immiscible Liquid (feet)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to Water (feet)	Depth to Well Bottom (feet)	Survey Point: TOB or TOC
C1	3					12.12	18.86	TOC
C2	3					12.42	24.31	
C5	3					12.31	19.53	
C6	3					11.46	22.04	
C7	3					11.98	21.77	
C8	3					DRY	12.52	
C9	3					11.66	22.74	
C10	3					13.44	34.58	
C11	3					13.00	19.58	
C14	3					DRY	12.44	
C16			INACCESSIBLE					
C17	3					13.44	20.13	
C19	2					13.72	24.06	

CHEVRON WELL MONITORING DATA SHEET

Project #: 9507186 1	Station #: 9-1924
Sampler: Fred	Start Date: 7-18-95
Well I.D.: C1	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth: Before 18.86 After	Depth to Water: Before 12.12 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

2.5	x	3	=	7.5
1 Case Volume		Specified Volumes		gallons

Purging: Bailer ✓ Chevron Disp ✓ Sampling: Bailer
Disposable Bailer
Middleburg
Electric Submersible
Extraction Pump
Other_____

Disposable Bailer
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1300	68.8	7.4	1000	7200	2.5	sheen
1303	68.2	7.2	1000	7200	5.0	/
1306	68.2	7.2	1000	7200	7.5	/
						DO 0.8

Did Well Dewater? NO If yes, gals. Gallons Actually Evacuated: 7.5

Sampling Time: 1316	Sampling Date:
Sample I.D.:	Laboratory: SEQ
Analyzed for: (Circle) TPH-G BTEX TPH-D	OTHER: NO_3 SO_3 Fe^{3+} NO_2 SO_2 ORTHOPHOSPHATE
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: (Circle) TPH-G BTEX TPH-D	OTHER:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950719-G1	Station #: 9-1924
Sampler: GRANT	Start Date: 7-18
Well I.D.: C-2	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth: Before 24.31 After	Depth to Water: Before 12.42 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

4.4	x	3	=	13.2
1 Case Volume		Specified Volumes		gallons

Purging: Bailer
(Disposable Bailer)
Middleburg
Electric Submersible
Extraction Pump
Other ___

Sampling: Bailer
(Disposable Bailer)
Extraction Port
Other ___

NEW 3" MOD. CAP

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1050	68.2	7.0	1400	—	5.0	DO = 1.3 mg/L
1100	67.6	7.0	1400	—	10.0	
1107	67.2	7.0	1400	—	13.5	14 %

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 13.5

Sampling Time: 1110	Sampling Date: 7-18
Sample I.D.: C2	Laboratory: SEQ
Analyzed for: (TPH-G) (BTEX) TPH-D (Circle)	OTHER: NO_2 SO_4 Fe^{3+} NO_3 SO_3 ORTHOPHOSPHATE
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D (Circle)	OTHER:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station # 9-1924
Sampler: Fred	Date Sampled: 7-18
Well I.D.: C5	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth: Before 19.53 After	Depth to Water: Before 12.31 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other --	

2.60	x	3	=	8.0
1 Case Volume		Specified Volumes		gallons

Purging: Bailer ✓ Chevron Disp
Middleburg
Electric Submersible
Suction Pump
Type of Installed Pump _____

Sampling: Bailer ✓
Middleburg
Electric Submersible
Suction Pump
Installed Pump

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1212	67.0	7.2	1000	7200	3.0	Spot Sheen
1216	67.0	7.0	1200	>200	6.0	/
1220	67.0			>200	9.0	/
						DO .5

Did Well Dewater? NO If yes, gals. Gallons Actually Evacuated: 9.0

Sampling Time: 1230

Sample I.D.: C-5 Laboratory: SEQ

Analyzed for: TPH GAS, BTEX, NO_3, NO_2, SO_2, SO_3, Fe^{3+}, ORTHOPHOS.

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for:

Shipping Notations:

Additional Notations:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station #: 9-1924
Sampler: GRANT	Start Date: 7-18
Well I.D.: C6	Well Diameter: (circle one) 2 (3) 4 6 ____
Total Well Depth: Before 22.04 After	Depth to Water: Before 11.46 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

1 Case Volume	x	Specified Volumes	=	gallons
3.9	x	3	=	11.7

Purging: Bailer
Disposable Bailer
Middleburg
(Electric) Submersible
~~Extraction~~ Pump
Other_____

Sampling: Bailer
(Disposable Bailer)
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1238	69.6	7.1	1200	—	4.0	D.O. 0.5 mg/L
1242	68.0	7.0	1400	—	8.0	6%
1246	68.4	7.0	1400	—	12.0	ODOR
						SHEEN

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 12.0

Sampling Time: 1250	Sampling Date: 7-18
Sample I.D.: C6	Laboratory: SEQ
Analyzed for: (TPH-G) (BTEX) TPH-D OTHER:	NO_2 SO_4 Fe^{+3} NO_3 SO_3 ORTHOPHOSPHATE
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D OTHER:	

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station #: 9-1924
Sampler: GRANT	Start Date: 7-18
Well I.D.: C7	Well Diameter: (circle one) 2 (3) 4 6 ____
Total Well Depth: Before 21.77 After	Depth to Water: Before 11.98 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

3.4	x	3	10.6
1 Case Volume		Specified Volumes	= gallons

Purging: Bailer
Disposable Bailer
Middleburg
(Electric Submersible)
(Extraction Pump)
Other ____

Sampling: Bailer
(Disposable Bailer)
(Extraction Port)
Other ____
NEW 2" CAP

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1205	72.0	7.0	1300	—	4.0	DO = 0.6 mg/L
1215	70.8	7.0	1400	—	8.0	4%
1222	70.0	7.0	1400	—	11.0	ODOR

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 11.0

Sampling Time: 1225	Sampling Date: 7-18
Sample I.D.: C7	Laboratory: SEQ
Analyzed for: TPH-G (BTEX) (TPH-D) OTHER: NO_2 SO_2 Fe^{+3} NO_3 SO_3 ORTHOPHOSPHATE	
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D OTHER:	

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station # 9-1924
Sampler: GRANT	Date Sampled: 7-18
Well I.D.: C8	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth: Before 12.52 After	Depth to Water: Before DRY After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other --	

_____ X _____ = _____

1 Case Volume | Specified Volumes | gallons

Purging: Bailer, Middleburg, Electric Submersible, Suction Pump, Type of Installed Pump _____

Sampling: Bailer, Middleburg, Electric Submersible, Suction Pump, Installed Pump

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
	DRY		WELL			

Did Well Dewater? If yes, gals. Gallons Actually Evacuated:

Sampling Time:

Sample I.D.: Laboratory:

Analyzed for:

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for:

Shipping Notations:

Additional Notations:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station # 9-1924
Sampler: GRANT	Date Sampled: 7-18
Well I.D.: C9	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth: Before 22.74 After	Depth to Water: Before 11.66 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other --	

NEW 3" CAP

4.1	x	3	=	12.3
1 Case Volume		Specified Volumes		gallons

Purging: Bailer
Middleburg
(Electric Submersible)
Suction Pump
Type of Installed Pump ___

Sampling: (Bailer) PISP.
Middleburg
Electric Submersible
Suction Pump
Installed Pump

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1258	68.4	7.4	1100	—	5.0	D.O. 0.6 mg/L
1300	67.2	7.3	1200	—	10.0	6%
1302	67.2	7.2	1200	—	13.0	

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 13.0

Sampling Time: 1310

Sample I.D.: C9 Laboratory: SEQ.

Analyzed for: TPHG, BTEX, NO_3, NO_2, SO_3, SO_2, Fe^{+3}, ORTHOPHOSPHATE

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for:

Shipping Notations:

Additional Notations:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-61	Station #: 9-1924
Sampler: Grant	Start Date: 7/18/95
Well I.D.: C-10	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth: Before 34.58 After	Depth to Water: Before 13.44 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

7.8	x	3	=	23.4
1 Case Volume		Specified Volumes		gallons

Purging: Bailer
Disposable Bailer
Middleburg
(Electric Submersible)
Extraction Pump
Other ___

Sampling: Bailer
(Disposable Bailer)
Extraction Port
Other ___

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
10:00	67.4	7.2	1600		8.0	DO= 1.7 mg/L
10:01	66.8	6.9	1400		16.0	18%
10:02	66.6	6.9	1400		24.0	

Did Well Dewater? No If yes, gals. Gallons Actually Evacuated: 24.0

Sampling Time: 10:05 Sampling Date: 7/18/95

Sample I.D.: C-10 Laboratory: Seq

Analyzed for: (TPH-G) (BTEX) TPH-D (OTHER:) NO_2, SO_4, Fe, NO_3, SO_3, Orthophosphate
(Circle)

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station #: 9-1924
Sampler: GRANT	Start Date: 7-18
Well I.D.: C11	Well Diameter: (circle one) 2 (3) 4 6 ____
Total Well Depth: Before 19.58 After	Depth to Water: Before 13.00 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

2.4	x	3	=	7.2
1 Case Volume		Specified Volumes		gallons

Purging: Bailer
Disposable Bailer
Middleburg
(Electric Submersible)
Extraction Pump
Other ____

Sampling: Bailer
(Disposable Bailer)
Extraction Port
Other ____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1116	71.0	7.2	1300	—	2.5	D.O. 1.4 mg/L
1118	70.0	7.1	1400	—	5.0	15%
1122	69.6	7.1	1400	—	8.0	

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 8.0

Sampling Time: 1125 Sampling Date: 7-18

Sample I.D.: C11 Laboratory: SEQ

Analyzed for: (Circle) TPH-G (BTEX) TPH-D OTHER: NO_2 SO_2 Fe^{+3} NO_3 SO_3 ORTHOPHOSPHATE

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: (Circle) TPH-G BTEX TPH-D OTHER:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-61	Station #: 9-1924
Sampler: GRANT	Start Date: 7-18
Well I.D.: C14	Well Diameter: (circle one) 2 (3) 4 6 ____
Total Well Depth: Before 12.44 After	Depth to Water: Before DRY After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

_____ X _____ = _____

1 Case Volume Specified Volumes gallons

Purging: Bailer
Disposable Bailer
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer
Disposable Bailer
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
	DRY		WELL			

Did Well Dewater? If yes, gals. Gallons Actually Evacuated:

Sampling Time: Sampling Date:

Sample I.D.: Laboratory:

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for: TPH-G BTEX TPH-D OTHER:
(Circle)

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station # 9-1924
Sampler: GRANT	Date Sampled: 9-18
Well I.D.: C16	Well Diameter: (circle one) 2 3 4 6 ____
Total Well Depth: Before ____ After ____	Depth to Water: Before ____ After ____
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: PVC Grade Other --	

UNABLE TO LOCATE (PAVED OVER?)

_____ X _____ = _____

1 Case Volume | Specified Volumes | gallons

Purging: Bailer, Middleburg, Electric Submersible, Suction Pump, Type of Installed Pump _____

Sampling: Bailer, Middleburg, Electric Submersible, Suction Pump, Installed Pump

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:

Did Well Dewater? If yes, gals. Gallons Actually Evacuated:

Sampling Time:

Sample I.D.: Laboratory:

Analyzed for:

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for:

Shipping Notations:

Additional Notations:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station #: 9-1924
Sampler: GRANT	Start Date: 7-18
Well I.D.: C17	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth: Before 20.13 After	Depth to Water: Before 13.44 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

1 Case Volume	x	Specified Volumes	=	gallons
2.5	x	3	=	7.5

Purging: Bailer
Disposable Bailer
~~Middleburg~~
(Electric Submersible)
Extraction Pump
Other_____

Sampling: ~~Bailer~~
(Disposable Bailer)
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1136	71.0	7.0	1400	—	3.0	D.O. 1.1 mg/L
1138	70.6	7.0	1300	—	5.0	12%
1141	70.2	7.1	1400	—	8.0	

Did Well Dewater? (N) If yes, gals. Gallons Actually Evacuated: 8.0

Sampling Time: 1145	Sampling Date: 7-18
Sample I.D.: C17	Laboratory: SEQ
Analyzed for: (TPH-G) (BTEX) TPH-D OTHER: (Circle)	
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D OTHER: (Circle)	

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station #: 9-1924
Sampler: Grant	Start Date: 7/18/95
Well I.D.: C-19	Well Diameter: (circle one) (2) 3 4 6 ___
Total Well Depth: Before 24.06 After	Depth to Water: Before 13.72 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

1.7 (1 Case Volume) x 3 (Specified Volumes) = 5.1 gallons

Purging: Bailer
(Disposable Bailer)
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer
(Disposable) Bailer
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
~~1~~1022	66.0	7.1	1300	—	2.0	D.O. 1.1 MG/L
1025	66.2	6.9	1400	—	4.0	11%
1028	66.4	6.9	1400	—	5.5	

Did Well Dewater? N If yes, gals. Gallons Actually Evacuated: 5.5

Sampling Time: 1030	Sampling Date:
Sample I.D.: C19	Laboratory:
Analyzed for: (TPH-G) (BTEX) TPH-D OTHER: (Circle)	NO_2 SO_2 ORTHOPHOSPHATE NO_3 SO_3 Fe^{+3}
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D OTHER: (Circle)	

132.

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Attention: Jim Keller

Client Proj. ID: Chevron 9-1924/950718-G1

Lab Proj. ID: 9507960

Sampled: 07/18/95
Received: 07/18/95
Analyzed: see below

Reported: 08/25/95

LABORATORY ANALYSIS

Analyte	Units	Date Analyzed	Detection Limit	Sample Results
Lab No: 9507960-01				
Sample Desc : **LIQUID,C1**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.12**
Nitrate as Nitrate	mg/L	07/19/95	0.10	N.D.
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.14**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**24**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-02				
Sample Desc : **LIQUID,C2**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.11**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**8.7**
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.20**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**85**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-03				
Sample Desc : **LIQUID,C3**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.050**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**26**
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.17**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**120**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-04				
Sample Desc : **LIQUID,C5**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.046**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**9.6**

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Client Proj. ID: Chevron 9-1924/950718-G1
Lab Proj. ID: 9507960

Sampled: 07/18/95
Received: 07/18/95
Analyzed: see below

Attention: Jim Keller

Reported: 08/25/95

LABORATORY ANALYSIS

Analyte	Units	Date Analyzed	Detection Limit	Sample Results
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.18**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**46**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-05				
Sample Desc : **LIQUID,C6**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.12**
Nitrate as Nitrate	mg/L	07/19/95	0.10	N.D.
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.19**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**28**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-06				
Sample Desc : **LIQUID,C7**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.14**
Nitrate as Nitrate	mg/L	07/19/95	0.10	N.D.
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.11**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**8.8**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-07				
Sample Desc : **LIQUID,C9**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.067**
Nitrate as Nitrate	mg/L	07/19/95	0.10	N.D.
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.22**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**42**
Sulfite	mg/L	07/19/95	3.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Attention: Jim Keller

Client Proj. ID: Chevron 9-1924/950718-G1

Lab Proj. ID: 9507960

Sampled: 07/18/95
Received: 07/18/95
Analyzed: see below

Reported: 08/25/95

LABORATORY ANALYSIS

Analyte	Units	Date Analyzed	Detection Limit	Sample Results
Lab No: 9507960-08				
Sample Desc : **LIQUID,C10**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.057**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**15**
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.22**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**67**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-09				
Sample Desc : **LIQUID,C11**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.36**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**28**
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.25**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**50**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-10				
Sample Desc : **LIQUID,C12**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.063**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**47**
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.22**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**92**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-11				
Sample Desc : **LIQUID,C15**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.053**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**19**

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Attention: Jim Keller

Client Proj. ID: Chevron 9-1924/950718-G1

Lab Proj. ID: 9507960

Sampled: 07/18/95
Received: 07/18/95
Analyzed: see below

Reported: 08/25/95

LABORATORY ANALYSIS

Analyte	Units	Date Analyzed	Detection Limit	Sample Results
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.24**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**180**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-12				
Sample Desc : **LIQUID,C17**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.10**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**33**
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.22**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**130**
Sulfite	mg/L	07/19/95	3.0	N.D.
Lab No: 9507960-13				
Sample Desc : **LIQUID,C19**				
Iron	**mg/L**	**07/22/95**	**0.010**	**0.11**
Nitrate as Nitrate	mg/L	07/19/95	0.10	N.D.
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.20**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**49**
Sulfite	mg/L	07/19/95	3.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Peggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Technical Services
985 Timothy Drive
San Jose, CA 95133

Attention: Jim Keller

Client Proj. ID: Chevron 9-1924/950718-G1

Lab Proj. ID: 9507I86

Sampled: 07/18/95
Received: 07/18/95
Analyzed: see below

Reported: 08/25/95

LABORATORY ANALYSIS

Lab No: 9507I86-07
Sample Desc : **LIQUID,C13**

Analyte	Units	Date Analyzed	Detection Limit	Sample Results
Iron	**mg/L**	**07/22/95**	**0.010**	**0.11**
Nitrate as Nitrate	**mg/L**	**07/19/95**	**0.10**	**31**
Nitrite as Nitrite	mg/L	07/19/95	0.10	N.D.
Ortho Phosphate	**mg/L**	**07/20/95**	**0.010**	**0.44**
Sulfate	**mg/L**	**07/19/95**	**0.10**	**100**
Sulfite	mg/L	07/19/95	3.0	N.D.

Analytes reported as N.D. were not present above the stated limit of detection.

SEQUOIA ANALYTICAL - ELAP #1210

Reggy Penner
Project Manager

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.
985 Timothy Drive
San Jose, CA 95133
Attention: Jim Keller

Client Project ID: Chevron 9-1924/950718-G1
Matrix: Liquid
Work Order #: 9507960 -01-13; 9507961-14
Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Sulfite	Phosphorous
QC Batch#:	IN071995377100A	IN072095365200A
Analy. Method:	EPA 377.1	EPA 365.2
Prep. Method:	N/A	N/A
Analyst:	K. Newberry	K. Newberry
MS/MSD #:	950796114	950766015
Sample Conc.:	N.D.	0.85
Prepared Date:	7/19/95	7/14/95
Analyzed Date:	7/19/95	7/14/95
Instrument I.D.#:	Manual	Manual
Conc. Spiked:	10 mg/L	25 mg/L
Result:	8.5	26
MS % Recovery:	85	100
Dup. Result:	8.5	26
MSD % Recov.:	85	100
RPD:	0.0	0.0
RPD Limit:	0-30	0-30
LCS #:	-	-
Prepared Date:	-	-
Analyzed Date:	-	-
Instrument I.D.#:	-	-
Conc. Spiked:	-	-
LCS Result:	-	-
LCS % Recov.:	-	-

MS/MSD	70-130	70-130
LCS	80-120	80-120
Control Limits		

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507960-01-13	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Nitrite	Nitrate	Sulfate
QC Batch#:	IN071995300000A	IN071995300000A	IN071995300000A
Analy. Method:	EPA 300.0	EPA 300.0	EPA 300.0
Prep. Method:	N/A	N/A	N/A
Analyst:	G. Fish	G. Fish	G. Fish
MS/MSD #:	-	-	-
Sample Conc.:	-	-	-
Prepared Date:	-	-	-
Analyzed Date:	-	-	-
Instrument I.D.#:	-	-	-
Conc. Spiked:	-	-	-
Result:	-	-	-
MS % Recovery:	-	-	-
Dup. Result:	-	-	-
MSD % Recov.:	-	-	-
RPD:	-	-	-
RPD Limit:	-	-	-
LCS #:	LCS071995	LCS071995	LCS071995
Prepared Date:	7/19/95	7/19/95	7/19/95
Analyzed Date:	7/19/95	7/19/95	7/19/95
Instrument I.D.#:	INIC1	INIC1	INIC1
Conc. Spiked:	5.0 mg/L	10 mg/L	5.0 mg/L
LCS Result:	4.9	11	5.0
LCS % Recov.:	98	110	100
MS/MSD Control Limits	70-130	70-130	70-130
LCS Control Limits	90-110	90-110	90-110

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507961-14	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Nitrite	Nitrate	Sulfate
QC Batch#:	IN0719953000ACC	IN0719953000ACC	IN0719953000ACC
Analy. Method:	EPA 300.0	EPA 300.0	EPA 300.0
Prep. Method:	N/A	N/A	N/A
Analyst:	G. Fish	G. Fish	G. Fish
MS/MSD #:	9507A0901	9507A0901	9507A0901
Sample Conc.:	N.D.	4.1	7.8
Prepared Date:	7/19/95	7/19/95	7/19/95
Analyzed Date:	7/19/95	7/19/95	7/19/95
Instrument I.D.#:	INIC1	INIC1	INIC1
Conc. Spiked:	10 mg/L	10 mg/L	10 mg/L
Result:	11	14	18
MS % Recovery:	110	99	100
Dup. Result:	11	14	18
MSD % Recov.:	110	99	100
RPD:	0.0	0.0	0.0
RPD Limit:	0-30	0-30	0-30
LCS #:	-	-	-
Prepared Date:	-	-	-
Analyzed Date:	-	-	-
Instrument I.D.#:	-	-	-
Conc. Spiked:	-	-	-
LCS Result:	-	-	-
LCS % Recov.:	-	-	-
MS/MSD Control Limits	70-130	70-130	70-130
LCS Control Limits	90-110	90-110	90-110

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS=Matrix Spike, MSD=MS Duplicate, RPD=Relative % Difference

Sequoia Analytical

680 Chesapeake Drive, Redwood City, CA 94063, (415) 364-9600, FAX (415) 364-9233
404 N. Wiget Lane, Walnut Creek, CA 94598, (510) 988-9600, FAX (510) 988-9673
819 Striker Avenue, Suite 8, Sacramento, CA 95834, (916) 921-9600, FAX (916) 921-0100

Blaine Tech Services, Inc.	Client Project ID:	Chevron 9-1924/950718-G1	
985 Timothy Drive	Matrix:	Liquid	
San Jose, CA 95133			
Attention: Jim Keller	Work Order #:	9507960-01-13; 9507961-14	Reported: Jul 31, 1995

QUALITY CONTROL DATA REPORT

Analyte:	Beryllium	Cadmium	Chromium	Nickel
QC Batch#:	ME0721956010MDA	ME0721956010MDA	ME0721956010MDA	ME0721956010MDA
Analy. Method:	EPA 6010	EPA 6010	EPA 6010	EPA 6010
Prep. Method:	EPA 3010	EPA 3010	EPA 3010	EPA 3010
Analyst:	C. Medefesser	C. Medefesser	C. Medefesser	C. Medefesser
MS/MSD #:	9507A2501	9507A2501	9507A2501	9507A2501
Sample Conc.:	N.D.	N.D.	0.36	N.D.
Prepared Date:	7/21/95	7/21/95	7/21/95	7/21/95
Analyzed Date:	7/22/95	7/22/95	7/22/95	7/22/95
Instrument I.D.#:	MTJA2	MTJA2	MTJA2	MTJA2
Conc. Spiked:	1.0 mg/L	1.0 mg/L	1.0 mg/L	1.0 mg/L
Result:	0.99	0.95	1.3	0.95
MS % Recovery:	99	95	94	95
Dup. Result:	1.0	0.95	1.3	0.97
MSD % Recov.:	100	95	94	97
RPD:	1.0	0.0	0.0	2.1
RPD Limit:	0-30	0-30	0-30	0-30
LCS #:	BLK072195	BLK072195	BLK072195	BLK072195
Prepared Date:	7/21/95	7/21/95	7/21/95	7/21/95
Analyzed Date:	7/22/95	7/22/95	7/22/95	7/22/95
Instrument I.D.#:	MTJA2	MTJA2	MTJA2	MTJA2
Conc. Spiked:	1.0 mg/L	1.0 mg/L	1.0 mg/L	1.0 mg/L
LCS Result:	1.0	1.0	0.99	1.0
LCS % Recov.:	100	100	99	100
MS/MSD LCS Control Limits	75-125	75-125	75-125	75-125

SEQUOIA ANALYTICAL

Peggy Penner
Project Manager

Please Note:
The LCS is a control sample of known, interferent-free matrix that is analyzed using the same reagents, preparation, and analytical methods employed for the samples. The matrix spike is an aliquot of sample fortified with known quantities of specific compounds and subjected to the entire analytical procedure. If the recovery of analytes from the matrix spike does not fall within specified control limits due to matrix interference, the LCS recovery is to be used to validate the batch.

** MS = Matrix Spike, MSD = MS Duplicate, RPD = Relative % Difference

Fax copy of Lab Report and COC to Chevron Contact: ☐ No

Chain-of-Custody-Record

Chevron U.S.A. Inc.
P.O. BOX 5004
San Ramon, CA 94583
FAX (415)842-9591

Chevron Facility Number: 9-1924
Facility Address: 4904 Southfront Rd., Livermore, CA
Consultant Project Number: 950718-G1
Consultant Name: Blaine Tech Services, Inc.
Address: 985 Timothy Dr., San Jose, CA 95133
Project Contact (Name): Jim Keller
(Phone) 408 995-5535 (Fax Number) 408 293-8773

Chevron Contact (Name): Brett Hunter
(Phone): (510) 842-8695
Laboratory Name: Sequoia
Laboratory Release Number: 2910570
Samples Collected by (Name): GRANT MOHR
Collection Date: 7-18-95
Signature:

Analyses To Be Performed 9507960 / 961

Sample Number	Lab Sample Number	Number of Containers	Matrix S = Soil A = Air W = Water C = Charcoal	Type G = Grab C = Composite D = Discrete	Time	Sample Preservation	Iced (Yes or No)	BTEX + TPH GAS (8020 + 8015)	TPH Diesel (8015)	Oil and Grease (5520)	Purgeable Halocarbons (8010)	Purgeable Aromatics (8020)	Purgeable Organics (8240)	Extractable Organics (8270)	Metals Cd,Cr,Pb,Zn,Ni (ICAP or AA)	NITRATE & NITRITE BY 300.0	SULFATE BY 300.0	SULFITE BY 377.1	ORTHOPHOSPHATE BY 365.2 - LOW LEVEL	FERROUS IRON BY 200.7	Remarks
C1	1	2	W	D	1316	NONE	YES									X	X	X	X	X	DO NOT BILL FOR TB-LB ● NOT FIELD
C2	2	2			1110											X	X	X	X	X	FILTERED
C3	3	2			1121											X	X	X	X	X	
C5	4	3			1230											X	X	X	X	X	LAB TO
C6	5	2			1250											X	X	X	X	X	FILTER
C7	6	2			1225											X	X	X	X	X	FOR
C9	7	2			1310											X	X	X	X	X	FERROUS IRON
C10	8	2			1005											X	X	X	X	X	TEST ●
C11	9	2			1125											X	X	X	X	X	
C12	10	2			1155											X	X	X	X	X	
C15	11	2			1053											X	X	X	X	X	
C17	12	2			1145											X	X	X	X	X	
C19	13	2			1030											X	X	X	X	X	
C13	14	2			1024											X	X	X	X	X	

Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
	BTS				
Relinquished By (Signature)	Organization	Date/Time	Received By (Signature)	Organization	Date/Time
Relinquished By (Signature)	Organization	Date/Time	Received For Laboratory By (Signature)		Date/Time 1630 7/18/95

Turn Around Time (Circle Choice)
24 Hrs.
48 Hrs.
5 Days
10 Days
As Contracted

Field
Data
Sheets

WELL GAUGING DATA

Project # 950718-C-1 Date 7-18-95 Client Chevron 9-1924

Site 4904 Southfront Rd. Livermore

Well I.D.	Well Size (in.)	Sheen/ Odor	Depth to Immiscible Liquid (feet)	Thickness of Immiscible Liquid (ft.)	Volume of Immiscibles Removed (ml)	Depth to Water (feet)	Depth to Well Bottom (feet)	Survey Point: TOB or TOC
C-3	3					12.89	18.25	TOC
C-12	3					13.12	18.28	
C-13	3					13.33	21.09	
C-15	3					13.80	21.16	
C-18			No well case in Box					

7.2

CHEVRON WELL MONITORING DATA SHEET

Project #: 95071861	Station #: 9-1924
Sampler: Fred	Start Date: 7-18-95
Well I.D.: C-3	Well Diameter: (circle one) 2 (3) 4 6 ____
Total Well Depth: Before 18.25 After	Depth to Water: Before 12.89 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

1.98	x	3	=	5.94
1 Case Volume		Specified Volumes		gallons

Purging: Bailer / Chevron Disp
Disposable Bailer
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer
Disposable Bailer
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1104	67.2	7.2	1400	>200	2.0	
1107	66.4	7.0	1200	>200	4.0	
1111	66.4	7.0	1200	>200	6.0	
						DO 1.1

Did Well Dewater? NO If yes, gals. Gallons Actually Evacuated: 6.0

Sampling Time: 1121	Sampling Date: 7-18-95
Sample I.D.: C-3	Laboratory: SEQ
Analyzed for: TPH-G BTEX TPH-D (Circle)	OTHER: NO_3 SO_3 Fe^{3+} NO_2 SO_2 ORTHOPHOSPHATE
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D (Circle)	OTHER:

CHEVRON WELL MONITORING DATA SHEET

Project #: 9507186G1	Station #: 9-1924
Sampler: Fred	Start Date: 7-18-95
Well I.D.: C-12	Well Diameter: (circle one) 2 (3) 4 6 ____
Total Well Depth: Before 18.28 After	Depth to Water: Before 13.12 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade Other:	

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

1 Case Volume	x	Specified Volumes	=	gallons
1.90	x	3	=	5.72

Purging: Bailer ✓ Chevron Dsp
Disposable Bailer
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer ✓
Disposable Bailer
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1138	64.8	7.2	800	>200	2.0	
1141	64.6	7.2	1000	>200	4.0	
1145	64.6	7.2	1000	>200	6.0	
						DO 1.0

Did Well Dewater? NO If yes, gals. Gallons Actually Evacuated: 6.0

Sampling Time: 1155	Sampling Date: 7-18-95
Sample I.D.: C-12	Laboratory: SEQ
Analyzed for: TPH-G BTEX TPH-D OTHER: NO_3 SO_3 Fe^{3+} NO_2 SO_2 ORTHOPHOSPHATE (Circle)	
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D OTHER: (Circle)	

SHELL WELL MONITORING DATA SHEET

Project #: 950718-G-1	~~Wic #~~ 9-1924
Sampler: Fred	Date Sampled: 7-18-95
Well I.D.: C-13	Well Diameter: (circle one) 2 (3) 4 6 ___
Total Well Depth:	Depth to Water:
Before 21.09 After	Before 13.33 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other --





2.87 (1 Case Volume) x 3 (Specified Volumes) = 8.61 gallons

Purging: Bailer ☒ Disp Chevron
Middleburg ☐
Electric Submersible ☐
Suction Pump ☐
Type of Installed Pump ___

Sampling: Bailer ☒
Middleburg ☐
Electric Submersible ☐
Suction Pump ☐
Installed Pump ☐

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1007	65.8	8.2	1000	>200	3.0	
1010	64.8	7.4	1000	>200	6.0	
1014	64.8	7.4	1000	>200	9.0	
						DO. 0.6

Did Well Dewater? If yes, gals. Gallons Actually Evacuated: 9.0

Sampling Time: 1024

Sample I.D.: C-13 Laboratory: SEQ

Analyzed for:

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for:

Shipping Notations:

Additional Notations:

CHEVRON WELL MONITORING DATA SHEET

Project #: 9507186.1	Station #: 9-1924
Sampler: Fred	Start Date: 7-18-95
Well I.D.: C-15	Well Diameter: (circle one) 2 (3) 4 6 ____
Total Well Depth: Before 21,16 After	Depth to Water: Before 13,80 After
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: (PVC) Grade	Other:

Well Diameter	VCF	Well Diameter	VCF
1"	0.04	6"	1.47
2"	0.16	8"	2.61
3"	0.37	10"	4.08
4"	0.65	12"	5.87
5"	1.02	16"	10.43

1 Case Volume	x	Specified Volumes	=	gallons
2,72	x	3	=	8,16

Purging: Bailer ✓ Chevron Disp.
Disposable Bailer
Middleburg
Electric Submersible
Extraction Pump
Other_____

Sampling: Bailer —
Disposable Bailer
Extraction Port
Other_____

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
1036	67.0	7.0	1400	7200	3.0	
1039	67.0	7.0	1400	7200	6.0	
1043	67.0	7.0	1400	7200	9.0	
						DO .6

Did Well Dewater? NO If yes, gals. Gallons Actually Evacuated: 9.0

Sampling Time: 1053	Sampling Date: 7-18-95
Sample I.D.: C-15	Laboratory: SEQ
Analyzed for: TPH-G BTEX TPH-D (Circle)	OTHER: NO_3 SO_3 Fe^{3+} NO_2 SO_2 ORTHOPHOSPHATE
Duplicate I.D.:	Cleaning Blank I.D.:
Analyzed for: TPH-G BTEX TPH-D (Circle)	OTHER:

CHEVRON WELL MONITORING DATA SHEET

Project #: 950718-G1	Station # 9-1924
Sampler: Fred	Date Sampled: 7-18-95
Well I.D.: C-18	Well Diameter: (circle one) 2 3 4 6 ____
Total Well Depth: Before ____ After ____	Depth to Water: Before ____ After ____
Depth to Free Product:	Thickness of Free Product (feet):
Measurements referenced to: PVC Grade Other --	

____	X	____	=	____
1 Case Volume		Specified Volumes		gallons

Purging: Bailer
Middleburg
Electric Submersible
Suction Pump
Type of Installed Pump ____

Sampling: Bailer
Middleburg
Electric Submersible
Suction Pump
Installed Pump

TIME	TEMP. (F)	pH	COND.	TURBIDITY:	VOLUME REMOVED:	OBSERVATIONS:
		NO	well CASE found INSIDE			
		Box	?? - Small stove only			
			Fred			

Did Well Dewater? If yes, gals. Gallons Actually Evacuated:

Sampling Time:

Sample I.D.: Laboratory:

Analyzed for:

Duplicate I.D.: Cleaning Blank I.D.:

Analyzed for:

Shipping Notations:

Additional Notations: