ALAMEDA COUNTY
HEALTH CARE SERVICES
AGENCY
DAVID J. KEARS, Agency Director

ENVIRONMENTAL HEALTH SERVICES
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577
(510) 567-6700
(510) 337-9335 (FAX)

StID 3954

January 26, 1999

Mr. Al Pelton
Dreisbach Enterprises
2530 E 11th Street
Oakland, CA 94601

Re: Fuel Leak Site Case Closure for California Refrigerated, at 860 92nd Avenue, Oakland, CA

Dear Mr. Pelton:

This letter transmits the enclosed underground storage tank (UST) case closure letter in accordance with Chapter 6.75 (Article 4, Section 25299.37[h]). The State Water Resources Control Board adopted this letter on February 20, 1997. As of March 1, 1997, the Alameda County Environmental Protection Division is required to use this case closure letter for all UST leak sites. We are also transmitting to you the enclosed case closure summary. These documents confirm the completion of the investigation and cleanup of the reported release at the subject site. The subject fuel leak case is closed.

SITE INVESTIGATION AND CLEANUP SUMMARY

Please be advised that the following conditions exist at the site:

- up to 490ppm TPH as gasoline, 1,500ppm TPH as diesel, and 0.18ppm benzene exists in soil beneath the site;
- up to 80ppb benzene exists in groundwater beneath the site; and,
- a site safety plan must be prepared for construction workers in the event of excavation/trenching is proposed in the vicinity of residual soil and groundwater contamination.

If you have any questions, please contact me at (510) 567-6762.

eva chu
Hazardous Materials Specialist

enlosures: 1. Case Closure Letter 2. Case Closure Summary

c: Frank Kliewer, City of Oakland, 1330 Broadway, 2nd Floor, Oakland, CA 94612
files (carefrig10)

ALAMEDA COUNTY
HEALTH CARE SERVICES
AGENCY
DAVID J. KEARS, Agency Director

ENVIRONMENTAL HEALTH SERVICES
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577
(510) 567-6700
(510) 337-9335 (FAX)

REMEDIAL ACTION COMPLETION CERTIFICATION

StID 3954 - 860 92nd Avenue, Oakland, CA
(1-10K and 1-5K gallons tanks removed on October 5, 1995)

January 26, 1999

Mr. Al Pelton
Dreisbach Enterprises
2530 E 11th Street
Oakland, CA 94601

Dear Mr. Pelton:

This letter confirms the completion of site investigation and remedial action for the underground storage tanks formerly located at the above-described location. Thank you for your cooperation throughout this investigation. Your willingness and promptness in responding to our inquiries concerning the former underground storage tanks are greatly appreciated.

Based on information in the above-referenced file and with the provision that the information provided to this agency was accurate and representative of site conditions, no further action related to the underground tank release is required.

This notice is issued pursuant to a regulation contained in Title 23, Section 2721(e) of the California Code of Regulations.

Please contact our office if you have any questions regarding this matter.

Sincerely,

Mee Ling Tung

Mee Ling Tung, Director

cc: Richard Pantages, Chief of Division of Environmental Protection
Chuck Headlee, RWQCB
Dave Deaner, SWRCB
Leroy Griffin, OFD
files-ec (*carefrig9*)

RB Site # 01-2187

ENVIRONMENTAL PROTECTION

98 JUL -8 PM 2:08

OK to close CH

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD

JUL - 2 - 1998

CASE CLOSURE SUMMARY
Leaking Underground Fuel Storage Tank Program

I. AGENCY INFORMATION

Date: June 19, 1998

Agency name: **Alameda County-HazMat**
City/State/Zip: **Alameda, CA 94502**
Responsible staff person: **Eva Chu**
Address: **1131 Harbor Bay Pkwy**
Phone: **(510) 567-6700**
Title: **Hazardous Materials Spec.**

II. CASE INFORMATION

Site facility name: **California Refrigerated**
Site facility address: **860 92nd Ave**
RB LUSTIS Case No: **N/A**
Local Case No./LOP Case No.: **3954**
URF filing date: **10/22/95**
SWEEPS No: **N/A**

Responsible Parties:	Addresses:	Phone Numbers:
Al Pelton **Dreisbach Enterprises**	**2530 E 11th Street** **Oakland, CA 94601**	**510/ 533-1527**

Tank No:	Size in gal.:	Contents:	Closed in-place or removed?:	Date:
1	5,000	Diesel	Removed	10/5/95
2	10,000	Diesel	"	"

III. RELEASE AND SITE CHARACTERIZATION INFORMATION

Cause and type of release: **Unknown**
Site characterization complete? **YES**
Date approved by oversight agency: **5/5/98**
Monitoring Wells installed? **Yes** Number: **3**
Proper screened interval? **Yes, 7' to 20' bgs**
Highest GW depth below ground surface: **4.92'** Lowest depth: **8.69' in MW-2**
Flow direction: **WNW at .006 ft/ft**
Most sensitive current use: **Commercial/Light Industrial**
Are drinking water wells affected? **No** Aquifer name: **San Leandro Cone**
Is surface water affected? **No** Nearest affected SW name: **NA**
Off-site beneficial use impacts (addresses/locations): **None**
Report(s) on file? **YES** Where is report(s) filed? **Alameda County**, **1131 Harbor Bay Pkwy**, **Alameda, CA 94502** and **Oakland Fire Dept**, **1605 MLK Jr Dr**, **Oakland, CA 94612**

Treatment and Disposal of Affected Material:

Material	Amount (include units)	Action (Treatment or Disposal w/destination)	Date
Tank	**2 USTs**	**Disposed by H & H, San Francisco**	**10/5/95**
Soil	**1,500 cy**	**Bioremediated and reused to fill pit**	

Maximum Documented Contaminant Concentrations - - Before and After Cleanup

Contaminant	Soil (ppm)		Water (ppb)	
	Before[1]	After[2]	Before[3]	After[4]
TPH (Gas)	**5,100**	**490**	**61,000**	**730**
TPH (Diesel)	**2,200**	**1,500**	**940,000**	**530**
Benzene	**25**	**0.18**	**810**	**80**
Toluene	**10**	**0.096**	**250**	**1.2**
Ethylbenzene	**68**	**0.240**	**1,600**	**11**
Xylenes	**23**	**0.280**	**1,600**	**2**
MtBE	**NA**	**NA**	**9**	**28**
Other **PNAs**	**see Note 5**			
Total Pb	**13**			

NOTE: 1 soil sample from UST removal, 10/95
2 confirmatory soil sample collected after overexcavation, 11/95
3 grab water sample from boreholes drilled July 1996
4 most recent groundwater sampling results, 2/98
5 2.78 ppm Naphthalene, 8.15 ppm 2-Methylnaphthalene, 1.21 ppm fluorene, and 1.55 ppm Phenanthrene

IV. CLOSURE

Does completed corrective action protect existing beneficial uses per the Regional Board Basin Plan? _____
Does completed corrective action protect potential beneficial uses per the Regional Board Basin Plan? _____
Does corrective action protect public health for current land use? **YES**
Site management requirements: **A site safety plan must be prepared for construction workers in the event excavation/trenching is proposed in the vicinity of residual soil and groundwater contamination.**
Should corrective action be reviewed if land use changes? **YES**
Monitoring wells Decommissioned: **No, pending site closure**
Number Decommissioned: **0** Number Retained: **3**
List enforcement actions taken: **NOV issued 3/24/97**
List enforcement actions rescinded: **NA**

V. LOCAL AGENCY REPRESENTATIVE DATA

Name: **Eva Chu** Title: **Haz Mat Specialist**

Signature: [signature] Date: 6/19/98

Reviewed by

Name: **Madhulla Logan** Title: **Haz Mat Specialist**

Signature: Madhulla Logan Date: 6/19/98

Name: **Thomas Peacock** Title: **Supervisor**

Signature: [signature] Date: 6-23-98

VI. RWQCB NOTIFICATION

Date Submitted to RB: 6/25/98 RB Response:

RWQCB Staff Name: **Chuck Headlee** Title: **EG**

Signature: Chuck Headlee Date: 7/1/98

VII. ADDITIONAL COMMENTS, DATA, ETC.

Two diesel USTs (1-10K and 1-5K gallon tanks) in a common pit were removed in October 1995. Groundwater was encountered under the 10K tank. Five soil samples (S-1 through S-5) were collected from the pit bottom and sidewalls at 10' to 14' bgs. All samples were analyzed for TPHd, TPHg, BTEX, and total lead. In addition, sample S-5 was also analyzed for PNAs. Elevated petroleum hydrocarbons were noted in samples S-4 and S-5. Sample S-5 also contain some PNAs and lead. (See Fig 1, 2 and Table 1 and 2)

The pit was overexcavated in November 1995 to the extent possible. Excavation to the north was limited by the building/workshop structure, and to the west by the presence of a subsurface electrical line. Approximately 1,500 cy of soil was stockpiled at the site to be bioremediated. Seven confirmatory soil samples (VS-1 through VS-7) were collected from the sidewalls at 10' bgs. A grab water sample was also collected from the pit. Location of samples and analytical results are on Fig 3 and Table 3.

In July 1996 four boreholes (BH1 through BH4) were drilled to collect soil and grab water samples. Boring B1 was completed as a groundwater monitoring well MW-1. All soil and groundwater samples were analyzed for TPHd, TPHg, BTEX, and MTBE. Only soil and groundwater from borehole BH3 contained elevated target analytes. In addition, groundwater from BH2 contained 9 ppb MTBE and groundwater from BH4 contained 290 ppb TPHd. (See Fig 4, Table 4)

In May 1997 four soil borings, BH5 through BH8, (of which BH5 and BH6 were converted into groundwater monitoring wells MW-2 and MW-3, respectively) were drilled to delineate the extent of the contaminant plume and to verify groundwater flow direction. Boring BH5/MW-2 was installed adjacent to the former boring BH3, which identified elevated petroleum hydrocarbon concentrations. Soil samples, which were collected from the capillary fringe of each boring, did not contain significant levels of hydrocarbons. Groundwater from well MW-2 contained low levels of hydrocarbons. (See Fig 5, Table 5 and 6)

Groundwater has been sampled for four consecutive quarters (5/97 through 2/98). Only well MW-2 exhibits target analytes. However, the levels are not elevated to the degree where it would pose a risk to human health. The contaminant plume is limited in extent and the contaminant levels appear to have stabilized. And, residual PNAs (naphthalene and fluorene) in soil does not pose a risk to human health based on the RBCA Tier 2 Look Up Table 1 or EPA's Preliminary Remediation Goals. Continued monitoring is not warranted. (See Fig 6 and Table 7)

In summary, case closure is recommended because:

- the leak and ongoing sources have been removed;
- the site has been adequately characterized;
- the dissolved plume is not migrating;
- no water wells, surface water, or other sensitive receptors are likely to be impacted; and,
- the site presents no significant risk to human health or the environment.



Source: USGS San Leandro, California 7.5 Minute Topographical Map

ENVIRONMENTAL BIO-SYSTEMS, INC

DATE: 3/20/98

DRAWN BY: DAS

SCALE: 1" =2,000'

FIGURE 1: SITE LOCATION MAP

DREISBACH ENTERPRISES, INC
860 92nd AVENUE
OAKLAND, CALIFORNIA



LEGEND

S-1 NAME AND LOCATION OF SOIL SAMPLE

-N-

0 20

SCALE IN FEET

TANK PROTECT ENGINEERING

SITE PLAN: TANK REMOVAL (10/05/95)

CALIFORNIA REFRIGERATED EXPRESS, INC.
860 92ND AVENUE
OAKLAND, CA 94603

DATE	2/14/96
FIGURE	2
FILE #	366-IN
DRAWN BY	VK
CHECKED BY	LT III

TABLE 1
SUMMARY OF SOIL SAMPLE ANALYTICAL RESULTS
(ppm[1])

Sample ID Name	Date	Depth (Feet)	TPHD	TPHG	Benzene	Toluene	Ethyl-benzene	Xylenes	Total Lead
S-1	10/05/95	13.5	<1.0	3	<0.005	0.033	<0.005	0.013	13
S-2	10/05/95	13.5	1.9	6	0.052	0.017	<0.005	<0.005	11
S-3	10/05/95	14.0	<1.0	<1.0	<0.005	<0.005	<0.005	<0.005	12
S-4	10/05/95	11.0	1,300	5,100	25	10	68	23	8.1
S-5[2]	10/05/95	10.0	2,200	680	1.5	1.1	1.3	1.2	9.1
SP1 A-D	10/05/95	2.0	2,100	190	1.1	0.43	2.1	3.0	29
SP2 A-D	10/05/95	2.0	3,200	190	0.64	0.15	1.3	1.5	33

[1] PARTS PER MILLION

[2] ALSO ANALYZED BY EPA METHOD 8270 FOR PNA; SEE CERTIFIED ANALYTICAL REPORT IN APPENDIX C FOR RESULTS.

Client: Hull Development
Attn: Mr. Mike Golden

Client's Project: TPE-366-100595

Date Received: 10/14/95
Extraction Method: 3550
Extraction Material: Acetone/Methylene Chloride
Matrix: Soil
Units: ug/kg

Table 2

EPA Method 8270 (PNA only)

Lab No.:	Method Blank		8299-001													
Client Sample I.D.:	--		B10817													
Date Sampled:	--		10/05/95													
QC Batch #:	958270S112		958270S112													
Date Extracted:	10/17/95		10/17/95													
Date Analyzed:	10/19/95		10/19-20/95													
Analyst Initials:	SP		SP													
Dilution Factor:	1		1													
ANALYTE	MDL	DLR		DLR												
Naphthalene	330	330	ND	330	2780											
2-Methylnaphthalene	330	330	ND	1650	8150*											
Acenaphthylene	330	330	ND	330	ND											
Acenaphthene	330	330	ND	330	ND											
Fluorene	330	330	ND	330	1210											
Phenanthrene	330	330	ND	330	1550											
Anthracene	330	330	ND	330	ND											
Fluoranthene	330	330	ND	330	ND											
Pyrene	330	330	ND	330	ND											
Benzo(a)anthracene	330	330	ND	330	ND											
Chrysene	330	330	ND	330	ND											
Benzo(b)fluoranthene	330	330	ND	330	ND											
Benzo(k)fluoranthene	330	330	ND	330	ND											
Benzo(a)pyrene	330	330	ND	330	ND											
Indeno(1,2,3-cd)pyrene	330	330	ND	330	ND											
Dibenzo(a,h)anthracene	330	330	ND	330	ND											
Benzo(ghi)perylene	330	330	ND	330	ND											

MDL = Method Detection Limit
ND = Not Detected (Below DLR).
DLR = MDL X Dilution Factor
NA = Not Analyzed

* = Dilution Factor is 5.

Approved/Reviewed By: _____
Yun Pan
Department Supervisor

Date: 10/24/95

The cover letter is an integral part of this analytical report.

Advanced Technology Laboratories
1510 E. 33rd Street Signal Hill, CA 90807 Tel: 310 989-4045 Fax: 310 989-4040

FIG 3

TANK PROTECT ENGINEERING
of Northern California, Inc.

overexcavation results 11/95

FROM: TANK PROTECT ENGINEERING

DATE: 11/29/95

TO: Alameda County Environmental Health

ATTN: Mrs. Eva Chu

RE.: Lab Results for California Refrigerated Exp. Inc. 860 92nd Ave Oakland, CA

NO. OF PAGES: 4
(Include cover sheet)

If all pages are not received please notify sender.

MESSAGE:

Overexcavation

Dear Eva,

Please find attached, lab results to the above mentioned site.



Sincerely,

Louis Travis

N

ppm TPH-G/Benzene
(TPH-D)

PRIORITY ENVIRONMENTAL LABS

Precision Environmental Analytical Laboratory

Table 3

November 08, 1995 PEL # 9511058

TANK PROTECT ENGINEERING

overexcavation

Attn: Louis Travis III

Re: Eight soil samples for Gasoline/BTEX and Diesel analyses.

Project name: California Refregerate Express, Inc.
Project location: 860 92cd Ave., - Oakland, CA.
Project number: 366-111505

Date sampled: Nov 15, 1995
Date extracted: Nov 16-18, 1995

Date submitted: Nov 16, 1995
Date analyzed: Nov 16-18, 1995

RESULTS:

Soil

SAMPLE I.D.	Gasoline (mg/Kg)	Diesel (mg/Kg)	Benzene (ug/Kg)	Toluene (ug/Kg)	Ethyl Benzene (ug/Kg)	Total Xylene (ug/Kg)
SP3-A,B,C,D*	290	---	66	59	200	230
VS-1	120	260	97	46	74	150
VS-2	490	1500	130	96	240	280
VS-3	62	590	16	24	14	63
VS-4	N.D.	18	N.D.	N.D.	N.D.	N.D.
VS-5	N.D.	15	N.D.	N.D.	N.D.	N.D.
VS-6	N.D.	[illegible]	N.D.	N.D.	N.D.	N.D.
VS-7	190	220	180	70	190	280
Blank	N.D.	N.D.	N.D.	N.D.	N.D.	N.D.
Spiked Recovery	89.8%	81.6%	92.9%	102.3%	90.0%	92.7%
Detection limit	1.0	1.0	5.0	5.0	5.0	5.0
Method of Analysis	5030 / 8015	3550 / 8015	8020	8020	8020	8020

GW mg/kg

TPHG ND
D 2,400
B ND
T
E
X

before purg

*Composited soil sample.

David Duong
Laboratory Director

1764 Houret Court Milpitas, CA. 95035 Tel: 408-946-9636 Fax: 408-946-9663



Map Source: Site Plan, Tank Protect Engineering Tank Closure Report, 2/16/96.

ENVIRONMENTAL BIO-SYSTEMS, INC.

DATE: 8/8/96

DRAWN BY: DAS

SCALE: AS SHOWN

FIGURE 4
SITE MAP

DREISBACH ENTERPRISES, INC.
860 92nd AVENUE
OAKLAND, CALIFORNIA

TABLE 4: RESULTS OF SOIL SAMPLES

SAMPLE ID	DEPTH (bgs)	TPHg (mg/kg)	B (µg/kg)	T (µg/kg)	E (µg/kg)	X (µg/kg)	TPHd (mg/kg)	MTBE (µg/kg)	PID (ppm)
BH1	9.5	ND	ND	ND	ND	ND	ND	ND	0
BH2	9.5	ND	ND	ND	ND	ND	ND	ND	0
BH3	9.5	**20**	**30**	**80**	**610**	**560**	**120**	ND	**239**
BH4	9.5	ND	ND	ND	ND	ND	ND	ND	0

NOTES

bgs: Below ground surface.
TPHg: Total petroleum hydrocarbons as gasoline.
BTEX: Benzene, toluene, ethylbenzene, and total xylenes.
TPHd: Total petroleum hydrocarbons as diesel.
MTBE: Methyl t-butyl ether.
PID: Photoionization detector (in isobutylene equivalents).
mg/kg: Milligrams per kilogram.
µg/kg: Micrograms per kilograms.
See laboratory report for reporting limits.



ENVIRONMENTAL BIO-SYSTEMS, INC.

DATE: 6/6/97

DRAWN BY: DAS

SCALE: AS SHOWN

FIGURE 6 GROUND WATER SAMPLE RESULTS

DREISBACH ENTERPRISES, INC.
860 92nd AVENUE
OAKLAND, CALIFORNIA

TABLE 6 RESULTS OF SOIL SAMPLES

SAMPLE ID	DEPTH (bgs)	TPHg (mg/kg)	B (µg/kg)	T (µg/kg)	E (µg/kg)	X (µg/kg)	TPHd (mg/kg)	MTBE (µg/kg)	TOC, DUW, P, H_20	PID (ppm)
BH7	12'	ND	ND	ND	ND	ND	2	ND	TOC=0.42%	0
BH8	12'	ND	ND	ND	ND	ND	ND	ND	DUW=97.2, P=42.31%, H_20=27.98%	0
MW2	12	ND	ND	ND	ND	ND	28	ND	--	468
MW3	12'	ND	ND	ND	ND	ND	ND	ND	--	0

NOTES

bgs: Below ground surface.
TPHg: Total petroleum hydrocarbons as gasoline.
BTEX: Benzene, toluene, ethylbenzene, and total xylenes.
TPHd: Total petroleum hydrocarbons as diesel.
TOC: Total organic carbon.
DUW: Dry unit weight (in pounds per cubic foot).
P: Porosity.
H_20: Water content.
MTBE: Methyl t-butyl ether.
PID: Photoionization detector (in isobutylene equivalents).
mg/kg: Milligrams per kilogram.
µg/kg: Micrograms per kilograms.
--: Not analyzed.
See laboratory report for reporting limits.

TABLE 2. CUMULATIVE RESULTS OF WATER SAMPLES

SAMPLE ID	TPHg (mg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE (µg/L)	TPHd (mg/L)
MW1 (7/29/96)	ND	ND	ND	ND	ND	ND	ND
MW1	ND	ND	ND	ND	ND	ND	0.06
MW2	0.93	83	3.5	50	37	15	0.21
MW3	ND	ND	ND	ND	ND	ND	ND
BH7-H_2O	ND	1.8	1.8	0.6	ND	ND	ND
BH8-H_2O	0.8	ND	ND	ND	ND	ND	ND

NOTES

TPHg: Total petroleum hydrocarbons as gasoline.
BTEX: Benzene, toluene, ethylbenzene, and total xylenes.
MTBE: Methyl t-butyl ether.
TPHd: Total petroleum hydrocarbons as diesel.
mg/L: Milligrams per liter.
µg/L: Micrograms per liter.
See laboratory report for reporting limits.



Map Source: Site Plan, Tank Protect Engineering Tank Closure Report, 2/16/96.

ENVIRONMENTAL
BIO-SYSTEMS, INC.

DATE:
3/20/98

DRAWN BY:
DAS

SCALE:
AS SHOWN

FIGURE 7 GROUND WATER GRADIENT MAP (2/26/98)

DREISBACH ENTERPRISES, INC.
860 92nd AVENUE
OAKLAND, CALIFORNIA

TABLE 1. CUMULATIVE RESULTS OF WATER SAMPLES

SAMPLE ID	DATE	TPHg (mg/L)	B (µg/L)	T (µg/L)	E (µg/L)	X (µg/L)	MTBE (µg/L)	TPHd (mg/L)
MW1	7/29/96	ND	ND	ND	ND	ND	ND	ND
MW1	5/19/97	ND	ND	ND	ND	ND	ND	0.06
MW1	8/28/97	ND	ND	ND	ND	ND	ND	ND
MW1	11/24/97	ND	ND	ND	ND	ND	ND	ND
MW1	2/26/98	ND	ND	ND	ND	ND	ND	ND
MW2	5/19/97	0.93	83	3.5	50	37	15	0.21
MW2	8/28/97	0.49	24	1.1	14	8	8	0.43
MW2	11/24/97	2.1	260	5	65	36	ND	0.90
MW2	2/26/98	0.73	80	1.2	11	2	28	0.53
MW3	5/19/97	ND	ND	ND	ND	ND	ND	ND
MW3	8/28/97	ND	ND	ND	ND	ND	ND	ND
MW3	11/24/97	ND	ND	ND	0.6	ND	ND	ND
MW3	2/26/98	ND	ND	ND	ND	ND	ND	ND

NOTES

TPHg: Total petroleum hydrocarbons as gasoline.
BTEX: Benzene, toluene, ethylbenzene, and total xylenes.
MTBE: Methyl t-butyl ether.
TPHd: Total petroleum hydrocarbons as diesel.
mg/L: Milligrams per liter.
µg/L: Micrograms per liter.
See laboratory report for reporting limits.

LOG OF SOIL BORING BH1/MW1



Logged by: Dave A. Sadoff
Inspector: N/A
Date: 7/23/96

Drilling Contractor: Gregg
Drilling Method: Rhino HSA
Driller: Ted, Bob

Sanitary Seal: Portland Cement
Sampler Type: Split Spoon
Total Boring Depth: 20 Feet

ENVIRONMENTAL BIO-SYSTEMS, INC.

EXPLANATION

- water level during drilling
- potentiometric water level
- drill sample
- chemical analysis sample
- sieve sample
- grab sample
- gradational
- NR no recovery
- CONTACTS:
- certain
- approximate
- uncertain

APPENDIX D:
LITHOLOGIC LOG
OF BH1/MW1

PROJECT #079-417B

DREISBACH ENTERPRISES
860 92nd AVENUE
OAKLAND, CALIFORNIA

LOG OF SOIL BORING BH3

WELL CONSTRUCTION DETAILS





Logged by: Dave A. Sadoff
Inspector: N/A
Date: 7/23/96

Drilling Contractor: Gregg
Drilling Method: Rhino HSA
Driller: Ted, Bob

Sanitary Seal: Portland Cement
Sampler Type: Split Spoon
Total Boring Depth: 15 Feet

ENVIRONMENTAL BIO-SYSTEMS, INC.

EXPLANATION

- water level during drilling
- potentiometric water level
- drill sample
- chemical analysis sample
- sieve sample
- grab sample
- gradational
- NR no recovery
- CONTACTS:
- certain
- approximate
- uncertain

APPENDIX D:
LITHOLOGIC LOG
OF BH3

PROJECT #079-417B

DREISBACH ENTERPRISES
860 92nd AVENUE
OAKLAND, CALIFORNIA

LOG OF SOIL BORING MW2



ogged by: Dave A. Sadoff
nspector: N/A
e: 5/12/97

Drilling Contractor: Gregg
Drilling Method: Rhino HSA
Driller: Bob, Rich

Sanitary Seal: Portland Cement
Sampler Type: Geoprobe Core
Total Boring Depth: 20 Feet

ENVIRONMENTAL
O-SYSTEMS, INC.

EXPLANATION

- water level during drilling
- potentiometric water level
- drill sample
- chemical analysis sample
- sieve sample
- grab sample
- gradational
- NR no recovery

CONTACTS:

- certain
- approximate
- uncertain

APPENDIX D:
LITHOLOGIC LOG
OF MW2

PROJECT #079-458B

DREISBACH ENTERPRISES
860 92nd AVENUE
OAKLAND, CALIFORNIA

LOG OF SOIL BORING BH7

BOREHOLE DETAILS





SOIL DESCRIPTION

0	Concrete.
	SW: Baserock (fill), with silt and sand.
2	CL: Clay, minor silt, dark gray to black, plastic.
8	As above, with light gray inclusions, moist.
12	CL: Clay, brown, with dark mottling and dark gray to black inclusions, stiff, plastic.
16	Borehole terminated at 16 feet bgs.

Logged by: Dave A. Sadoff
Inspector: N/A
Date: 5/12/97

Drilling Contractor: Gregg
Drilling Method: Rhino HSA
Driller: Bob, Rich

Sanitary Seal: Portland Cement
Sampler Type: Geoprobe Core
Total Boring Depth: 16 Feet

ENVIRONMENTAL
EBS-SYSTEMS, INC.

EXPLANATION

- water level during drilling
- potentiometric water level
- drill sample
- chemical analysis sample
- sieve sample
- grab sample
- gradational
- NR no recovery
- CONTACTS:
  - certain
  - approximate
  - uncertain

APPENDIX D:
LITHOLOGIC LOG
OF BH7

PROJECT #079-458B

DREISBACH ENTERPRISES
860 92nd AVENUE
OAKLAND, CALIFORNIA