



March 19, 2002

MAR 26 2002

3164 Gold Camp Drive
Suite 200
Rancho Cordova, California 95670-6021
916/638-2085
FAX: 916/638-8385

RO-454

Mr. Barney Chan
Alameda County Health Care Services Agency
Environmental Health Services
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502-6577

Subject: *Schedule for Implementation of Work Plan to Excavate Impacted Soil*
Former Chevron Station #206145
800 Center Street
Oakland, California

Mr. Chan:

At the request of Chevron Products Company, Delta Environmental Consultants, Inc. Network Associate Gettler-Ryan Inc. (GR) has prepared this letter with a schedule to implement the scope of work proposed in the *Work Plan to Excavate Impacted Soil* dated July 20, 2001 and *Addendum to Work Plan for Soil Excavation* dated August 6, 2001. Alameda County Health Care Services, Environmental Health Services (ACHCS) issued a letter dated March 8, 2002 requesting a schedule be submitted by March 22, 2002.

The downgradient well MW-8 was installed in January 2002 after receiving an encroachment permit from the City of Oakland. This well was installed in the southwestern corner at the intersection of 8th Street and Center Street. The report is in preparation and will be submitted to your office by April 12, 2002.

As the work plan states, we intend on excavating soil to approximately 12 feet bgs. In an attempt to minimize the volume of water which may need to be pumped while excavating soil, we propose to excavate soil when groundwater has historically been at its deepest. This usually occurs between August and October. Based on this we propose the following schedule:

1. Soil borings will be performed in June 2002. A report with the results will be submitted to ACHCS by July 31, 2002.
2. Soil excavation will be performed in September 2002. A report with the results will be submitted to ACHCS by November 29, 2002.

At this time we do not have specific dates for the field work. ACHCS will be notified 48 hours prior to any field work.

Schedule for Implementation of Work Plan to Excavate Impacted Soil

Former Chevron Station #206145, Oakland, CA


March 19, 2002

Page 2

If you should have any questions, please call our Sacramento office 916.631.1300.

Sincerely,

Delta Environmental Consultants, Inc.
Network Associate Gettler-Ryan Inc.



Greg A. Gurss
Sr. Project Manager

GAG (CH206145 ACHCS.l1)

- c: Mr. Tom Bauhs, Chevron Products Company, P.O. Box 6004, San Ramon, CA 94583
Mr. Jim Brownell, Delta Environmental, 3164 Gold Camp Dr, Suite 200, Rancho Cordova, CA 95670
Mr. Terrell Sadler, 618 Brooklyn Avenue, Oakland, CA 94606
Mr. Hollis Rodgers, c/o Victor Brown, 580 Grand Avenue, Oakland, CA 94610



March 19, 2002

3164 Gold Camp Drive
Suite 200
Rancho Cordova, California 95670-8021
916/638-2085
FAX: 916/638-8385

MAR 22 2002

5544

Mr. Barney Chan
Alameda County Health Care Services Agency
Environmental Health Services
1131 Harbor Bay Parkway, Suite 250
Alameda, California 94502-6577

Subject: *Schedule for Implementation of Work Plan to Excavate Impacted Soil*
Former Chevron Station #206145
800 Center Street
Oakland, California

Mr. Chan:

At the request of Chevron Products Company, Delta Environmental Consultants, Inc. Network Associate Gettler-Ryan Inc. (GR) has prepared this letter with a schedule to implement the scope of work proposed in the *Work Plan to Excavate Impacted Soil* dated July 20, 2001 and *Addendum to Work Plan for Soil Excavation* dated August 6, 2001. Alameda County Health Care Services, Environmental Health Services (ACHCS) issued a letter dated March 8, 2002 requesting a schedule be submitted by March 22, 2002.

The downgradient well MW-8 was installed in January 2002 after receiving an encroachment permit from the City of Oakland. This well was installed in the southwestern corner at the intersection of 8th Street and Center Street. The report is in preparation and will be submitted to your office by April 12, 2002.

As the work plan states, we intend on excavating soil to approximately 12 feet bgs. In an attempt to minimize the volume of water which may need to be pumped while excavating soil, we propose to excavate soil when groundwater has historically been at its deepest. This usually occurs between August and October. Based on this we propose the following schedule:

1. Soil borings will be performed in June 2002. A report with the results will be submitted to ACHCS by July 31, 2002.
2. Soil excavation will be performed in September 2002. A report with the results will be submitted to ACHCS by November 29, 2002.

At this time we do not have specific dates for the field work. ACHCS will be notified 48 hours prior to any field work.