

ID	Task Mode	Task Name	Duration	Start	Finish	'16	Dec 11, '16	Jan 1, '17	Jan 22, '17	Feb 12, '17	Mar 5, '17	Mar 26, '17	Apr 16, '17	May 7, '17	May 28, '17	Jun 18, '17	Jul 9, '17	Jul 30, '17	Aug					
						F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
1	★	Site Characterization Workplan Preparation	11 days	Thu 12/15/16	Thu 12/29/16																			
2	★	Submit Workplan	0 days	Fri 12/30/16	Fri 12/30/16																			
3	★	ACDEH Workplan Review/Comment	18 days	Fri 12/30/16	Tue 1/24/17																			
4	★	Field Work	5 days	Wed 1/25/17	Tue 1/31/17																			
5	★	Working Draft RAP Preparation	10 days	Wed 2/1/17	Tue 2/14/17																			
6	★	Project Meeting	0 days	Wed 2/15/17	Wed 2/15/17																			
7	★	RAP Preparation	32 days	Wed 2/15/17	Thu 3/30/17																			
8	★	MND Documentation Preparation	42 days	Wed 2/1/17	Thu 3/30/17																			
9	★	Public Comment	21 days	Fri 3/31/17	Fri 4/28/17																			
10	★	Remedial Action Implementation Plan Preparation	10 days	Fri 3/31/17	Thu 4/13/17																			
11	★	Remedial Action Implementation Plan Review/Comment	10 days	Fri 4/14/17	Thu 4/27/17																			
12	★	Remedial Action Implementation Plan Approval	0 days	Fri 4/28/17	Fri 4/28/17																			
13	★	Remediation Work	12 days	Fri 4/28/17	Mon 5/15/17																			
14	★	Remedial Action Completion Report Preparation	11 days	Tue 5/16/17	Tue 5/30/17																			
15	★	Remedial Action Completion Report Review/Comment	22 days	Wed 5/31/17	Thu 6/29/17																			
16	★	Remedial Action Implementation Plan Approval	0 days	Fri 6/30/17	Fri 6/30/17																			
17	★	Closure Period	21 days	Fri 6/30/17	Fri 7/28/17																			
18	★	Site Closure	0 days	Mon 7/31/17	Mon 7/31/17																			

Project: Schedule Date: Thu 12/29/16	Task	Project Summary	Manual Task	Start-only	Deadline	↓
	Split	Inactive Task	Duration-only	Finish-only	Progress	External Milestone
	Milestone	Inactive Milestone	Milestone	External Tasks	Manual Progress	External Milestone
	Summary	Inactive Summary	Manual Summary	External Milestone	Milestone	