

Geological Technics Inc.

1172 Kansas Avenue
Modesto, CA 95351
209.522.4119
209.522.4227 (fax)
gti@geologicaltechnics.com

May 19, 2011

Project No.: 1262.2
Project Name: Sullins (L St.)

Jerry Wickham
Hazardous Materials Specialist
Alameda County Environmental Health Services
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577

RE: Arrow Rentals Service
187 North L Street
Livermore, CA 94550

Dear Mr. Wickham:

In response to your correspondence dated March 10, 2011, GTI has prepared a detailed project schedule for the implementation of the Corrective Action Plan. As requested, the schedule includes detailed steps required to complete planning, permitting, subcontracting, construction and testing of the remediation system.

Please contact me at (209) 522-4119 should you have any questions or need more information.

Thank you,



Tamorah Bryant, P.E.

cc. Tony & Rita Sullins
USTCUF
Chris Davidson – City of Livermore
Jennifer Sedlecek – Exxon Mobile Corp.

Encls.



PROPOSED SCHEDULE

Remedial Action Plan Implementation

Arrow Rentals Services

**187 North L St.
Livermore, CA**

Project No. 1262.2
May 19, 2011

Task	Task to be Completed by (Date)
Second Quarter Semi-Annual Groundwater Monitoring Event (baseline conditions, pre system start-up)	April 7 th & 8 th (completed)
Project Planning & permitting: Sewer Discharge Permitting	In progress, pending final inspection
Air District Permitting	In progress, pending final inspection
Installation of piping to wells	May 13 (completed)
SVE Unit delivered to the site	May 31
Air Stripper delivered to site	May 31
Final connection of equipment to piping	June 10
Final connection to sewer discharge	June 10
Electrical Service (PG&E)	May 12 (completed)
Propane Service & Permitting (Kamps Propane)	June 20
Startup Procedures & Testing	July 11 (or sooner if possible)
Sewer Discharge Inspection	July 18
Air District Inspection	July 28
System Start Up	July 28
Monthly Remedial System Monitoring	August 28
Remediation System Start Up Report	August 31
Monthly Remedial System Monitoring	September 28
Fourth Quarter Semi-Annual Groundwater Monitoring Event	October 10
Monthly Remedial System Monitoring Event	October 28
Monthly Remedial System Monitoring Event	November 28
Monthly Remedial System Monitoring Event	December 28