



Industrial Compliance

9710 Lincoln Village Drive, Suite 310 Sacramento, CA 95827 916/369-8971 FAX 916/369-8370

October 4, 1993

IC Project Nos. 05100032
05100269
05100535
05100549
05100550

Ms. Jennifer Eberle
Alameda County Health Care Services Agency
Department of Environmental Health
Hazardous Materials Division
80 Swan Way, Room 200
Oakland, California 94621

VIA FACSIMILE

Re: Oakland Projects - Schedules
Southern Pacific Transportation Company
Oakland, California

Dear Ms. Eberle:


Attached, please find draft project schedules for the following Southern Pacific Transportation Company (SPTCo) Oakland sites:

- * 721 Cedar Street (IC project number 05100550) 3681 3706
- * 1912 Seventh Street (IC project number 05100549) 3681
- * 5th and Kirkham (IC project number 05100032) 3725
- * 1399 Wood Street (IC project number 05100535) 3824
- * 5th and 7th Street (IC project number 05100269) 3748

Please review these schedules and provide me with any questions/comments you may have.

Sincerely,

INDUSTRIAL COMPLIANCE


Mark S. Dockum, C.E.G.
Project Manager

Post-It™ brand fax transmittal memo 7671		# of pages	11
To	Jennifer Eberle	From	Mark Dockum
	Alameda Co.	Co.	IC
Dept.	Env. Health	Phone	916 369 8277
Fax #	510 271 4522	Fax #	916 369 8370

1680-039.LTR/10-4-93/C:VMSDA1-880

Dedicated to solving your environmental problems.

A Subsidiary of SP Environmental Systems, Inc.



Ms. Jennifer Eberle
October 4, 1993
Page 2

Attachments

cc: Mr. Greg Shepherd, Southern Pacific Transportation Company (with attachments)

10-6-93 Spoke w/ Jim Jensen of IC re ① the
extremely long period of time bet.
sample + submitg reports (3-4 1/2 months)!

② missing Alco letters

③ 1st round ~~for~~ QS ?

94

ID	Name	Scheduled Start	Scheduled Finish	1994												1995											
				Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
1	Field Investigation <i>Phase # I</i>	10/15/93	10/17/94	[Critical Path Bar]																							
2	Submit Soil Investigation Report <i>rev'd 1-18-94 (3 mo. late)</i>	10/17/93	10/17/94	[Critical Path Bar]																							
3	County Review of Report	10/15/93	11/15/93	[Critical Path Bar]																							
4	Submit Soil Remediation & Groundwater Investigation Workplan	12/15/93	12/15/93	[Critical Path Bar]																							
5	County Review/Approval of Workplan	12/15/93	1/15/94	[Critical Path Bar]																							
6	Soil Remediation/Groundwater Investigation Fieldwork	1/30/94	3/30/94	[Critical Path Bar]																							
7	Submit Soil Remediation/Groundwater Investigation Report <i>2 mo?</i>	5/30/94	5/30/94	[Critical Path Bar]																							
8	County Review/Approval of Report	5/30/94	6/30/94	[Critical Path Bar]																							
9	Quarterly Groundwater Reporting	7/1/94	6/15/95	[Critical Path Bar]																							
10	SPTCo Collects 2nd Round Groundwater Data	7/1/94	8/30/94	[Critical Path Bar]																							
11	SPTCo Submits 2nd Round Groundwater Report <i>after next QM?</i>	10/17/94	10/17/94	[Critical Path Bar]																							
12	SPTCo Collects 3rd Round Groundwater Data	8/1/94	12/31/94	[Critical Path Bar]																							
13	SPTCo Submits 3rd Round Groundwater Report	2/15/95	2/15/95	[Critical Path Bar]																							
14	SPTCo Collects 4th Round Groundwater Data	1/1/95	3/30/95	[Critical Path Bar]																							
15	SPTCo Submits 4th Round Groundwater Report	5/15/95	5/15/95	[Critical Path Bar]																							
16	Submit Proposal for Closure Report to County	9/22/95	9/22/95	[Critical Path Bar]																							

DRAFT

Project: #05100935 - Wood St. Property
Date: 10/4/93

Critical		Progress		Summary	
Noncritical		Milestones		Rolls Up	