

ID	Task Mode	Task Name	Duration	Start	Finish	0, '16	Dec 11, '16	Jan 1, '17	Jan 22, '17	Feb 12, '17	Mar 5, '17	Mar 26, '17	Apr 16, '17	May 7, '17	May 28, '17	Jun 18, '17	Jul 9, '17	Jul 30, '17	Aug 20, '17	Sep 10, '17	Oct 1, '17	Oct 22, '17	Nov
1	★	Site Characterization Workplan Preparation	11 days	Thu 12/15/16	Thu 12/29/16																		
2	★	Submit Workplan	0 days	Fri 12/30/16	Fri 12/30/16																		
3	★	ACDEH Workplan Review/Comment	18 days	Fri 12/30/16	Tue 1/24/17																		
4	★	Field Work	5 days	Mon 3/13/17	Fri 3/17/17																		
5	★	Working Draft Report Preparation	20 days	Mon 3/20/17	Fri 4/14/17																		
6	★	Project Meeting	0 days	Mon 4/17/17	Mon 4/17/17																		
7	★	RAP Preparation	20 days	Mon 6/5/17	Fri 6/30/17																		
8	★	MND Documentation Preparation	42 days	Wed 2/1/17	Thu 3/30/17																		
9	★	Public Comment	21 days	Mon 7/3/17	Mon 7/31/17																		
10	★	Remedial Action Implementation Plan Preparation	19 days	Mon 6/5/17	Thu 6/29/17																		
11	★	Additional Workplan Preparation	5 days	Mon 6/5/17	Fri 6/9/17																		
12	★	Workplan Implementation	2 days	Mon 6/19/17	Tue 6/20/17																		
13	★	Project Meeting	0 days	Fri 6/30/17	Fri 6/30/17																		
14	★	Remedial Action Implementation Plan Review/Comment	20 days	Mon 7/3/17	Fri 7/28/17																		
15	★	Remedial Action Implementation Plan Approval	0 days	Tue 8/1/17	Tue 8/1/17																		
16	★	Remediation Work	10 days	Mon 8/7/17	Fri 8/18/17																		
17	★	Remedial Action Completion Report Preparation	10 days	Mon 8/21/17	Fri 9/1/17																		
18	★	Remedial Action Completion Report Review/Comment	15 days	Mon 9/4/17	Fri 9/22/17																		
19	★	Remedial Action Implementation Plan Approval	0 days	Mon 9/25/17	Mon 9/25/17																		
20	★	Closure Period	21 days	Mon 9/25/17	Mon 10/23/17																		
21	★	Site Closure	0 days	Tue 10/24/17	Tue 10/24/17																		

Project: Schedule
Date: Thu 6/8/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			